

STARTUP INTEGRATED TEST SIT-TP-250
ULTIMATE HEAT SINK TEST

Table of Contents

- 1.0 OBJECTIVES
- 2.0 REFERENCES
- 3.0 ACCEPTANCE CRITERIA
- 4.0 TEST EQUIPMENT
- 5.0 PRECAUTIONS AND NOTES
- 6.0 PREREQUISITES
- 7.0 PROCEDURE
 - 7.1 Initial Conditions
 - 7.2 Tests
 - 7.2.1 Simulated LOCA Test (Side A)
 - 7.2.2 Simulated LOCA Test (Side B)
 - 7.2.3 Simulated Normal Shutdown Test (Side A)
 - 7.2.4 Simulated Normal Shutdown Test (Side B)
 - 7.2.5 Simulated Shutdown 24 Hours After Reactor Trip Test (Side A)
 - 7.2.6 Simulated Shutdown 24 Hours After Reactor Trip Test (Side B)
 - 7.3 Restoration
- 8.0 ATTACHMENTS
 - 8.1 Instruction Tables/Graphs
 - 8.2 Data Tables
 - 8.3 Calculation Sheets
 - 8.4 Miscellaneous Attachments

8206220528

List of Alternative Pages

Total Pages 167

Latest Revision Draft 2

Page

Effective Date

1 - III

1/1

1/1/1

Attachments: 2.1 - 2.4

1/1

1/1/1

(54 pages)



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

1.0 OBJECTIVES

- 1.1 To assess the performance level of the ultimate heat sink under simulated loss of coolant accident (LOCA) conditions.
- 1.2 To assess the performance level of the ultimate heat sink under simulated normal shutdown conditions.
- 1.3 To assess the performance level of the ultimate heat sink under simulated shutdown 24 hours after reactor trip (tornado missile analysis) conditions.
- 1.4 To conduct a performance guarantee evaluation of the wet towers.

Section Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

2. REFERENCES

2.1. REGULATORY DOCUMENTS

2.1.1 -SAR

- 2.1.1.1 Chapter 9, Section 9.2.2, Amendment 22, Cooling System for Reactor Auxiliaries
- 2.1.1.2 Chapter 9, Section 9.2.5, Amendment 22, Ultimate Heat Sink
- 2.1.1.3 Chapter 9, Table 9.2-8, Amendment 22, Principal Cooling Tower Components
- 2.1.1.4 Chapter 14, Section 14.2.12.2.16, Amendment 22, Preoperational Testing
- 2.1.1.5 Chapter 16, Section 3/4.7.5, Amendment 16, Ultimate Heat Sink

2.1.2 Other Commitment Documents

- 2.1.2.1 ASME PTC-23, Power Test Code for Atmospheric Water Cooling Equipment, January 1958
- 2.1.2.2 ASME PTC-30, Power Test Code for Air-Cooled Heat Exchangers (undated draft copy for information only)
- 2.1.2.3 Regulatory Guide 1.68, Rev. 2, Initial Test Programs for Water-Cooled Nuclear Power Plants
- 2.1.2.4 Regulatory Guide 1.27, Rev. 2, Ultimate Heat Sink for Nuclear Power Plants
- 2.1.2.5 American Institute of Chemical Engineers (AIChE), Equipment Testing Procedure for Air-Cooled Heat Exchangers, August 26, 1978

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

- 2.1.2.6 API Standard 661, Air-Cooled Heat Exchangers for General Refinery Services, Second Edition, January 1978
- 2.1.2.7 Cooling Tower Institute Standard ATC-105, February 1975
- 2.1.2.8 ASME PTC-11, Fan Testing Procedure (draft copy for information only), December 1981
- 2.1.2.9 ASME PTC-18.1, Rev. (LATER), Pump Turbine Testing Procedure, dated 1978
- 2.1.2.10 Waterford SES Unit No. 3 Response to NRC Questions 371.15 and 371.09
- 2.1.2.11 Waterford SES Unit No. 3 Safety Evaluation Report, Section 2.4.5, NUREG 0787
- 2.1.2.12 Waterford SES Unit No. 3 Safety Evaluation Report, Section 9.2.5, NUREG 0787
- 2.2 Purchase Orders
 - 2.2.1 NY-403528, Supplement 13, 09/26/78, Mechanical Draft Cooling Towers and Accessories
 - 2.2.2 NY-403479, Supplement 0, Forced Draft Dry Cooling Towers
- 2.3 Design Documents
 - 2.3.1 Flow Diagrams
 - 2.3.1.1 LOU-1564-G-160, Sh. 1, Rev. 12, Component Closed Cooling water System
 - 2.3.1.2 LOU-1564-G-160, Sh. 2, Rev. 9, Component Closed Cooling Water System

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

2.3.2 Electrical One-Line Diagrams - NA

2.3.3 Control wiring Diagrams, LOU-1564-B-424

2.3.3.1 Sh. 761S, Rev. 5, Wet Tower A Fan No. 1

2.3.3.2 Sh. 762S, Rev. 4, Wet Tower A Fan No. 2

2.3.3.3 Sh. 763S, Rev. 4, Wet Tower A Fan No. 3

2.3.3.4 Sh. 764S, Rev. 4, Wet Tower A Fan No. 4

2.3.3.5 Sh. 765S, Rev. 5, Wet Tower A Fan No. 5

2.3.3.6 Sh. 766S, Rev. 4, Wet Tower A Fan No. 6

2.3.3.7 Sh. 767S, Rev. 4, Wet Tower A Fan No. 7

2.3.3.8 Sh. 768S, Rev. 7, Wet Tower A Fan No. 8

2.3.3.9 Sh. 770S, Rev. 2, Cooling Tower A Motor Space Heaters

2.3.3.10 Sh. 777, Rev. 4, Wet Tower A Fans No. 1 to No. 5 Vibration Alarms

2.3.3.11 Sh. 778, Rev. 4, Wet Tower A Fans No. 6 to No. 8 and B Fans No. 1 and No. 2 Vibration Alarms

2.3.3.12 Sh. 779, Rev. 4, Wet Tower B Fans No. 3 to No. 8 Vibration Alarms

2.3.3.13 Sh. 811S, Rev. 4, Wet Tower B Fan No. 1

2.3.3.14 Sn. 812S, Rev. 4, Wet Tower B Fan No. 2

2.3.3.15 Sh. 813S, Rev. 4, Wet Tower B Fan No. 3

2.3.3.16 Sn. 814S, Rev. 4, Wet Tower B Fan No. 4

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

- 2.3.3.17 Sh. 815S, Rev. 4, Wet Tower B Fan No. 5
- 2.3.3.18 Sh. 816S, Rev. 4, Wet Tower B Fan No. 6
- 2.3.3.19 Sh. 817S, Rev. 4, Wet Tower B Fan No. 7
- 2.3.3.20 Sh. 818S, Rev. 5, Wet Tower B Fan No. 8
- 2.3.3.21 Sh. 820S, Rev. 2, Cooling Tower B Motor Space Heaters
- 2.3.3.22 Sh. 2941, Rev. 6, Transfer Switch Dev. Aux. Panel 1
- 2.3.3.23 Sn. 2391S, Rev. 3, Sequencer B, Sh. 1
- 2.3.3.24 Sh. 2942, Rev. 7, Transfer Switch Dev. Aux. Panel 2
- 2.3.3.25 Sh. 731S, Rev. 5, Dry Tower A Fan No. 1
- 2.3.3.26 Sh. 732S, Rev. 5, Dry Tower A Fan No. 2
- 2.3.3.27 Sh. 733S, Rev. 5, Dry Tower A Fan No. 3
- 2.3.3.28 Sh. 734S, Rev. 5, Dry Tower A Fan No. 4
- 2.3.3.29 Sh. 735S, Rev. 5, Dry Tower A Fan No. 5
- 2.3.3.30 Sh. 736S, Rev. 6, Dry Tower A Fan No. 6
- 2.3.3.31 Sh. 737S, Rev. 5, Dry Tower A Fan No. 7
- 2.3.3.32 Sn. 738S, Rev. 5, Dry Tower A Fan No. 8
- 2.3.3.33 Sh. 739S, Rev. 5, Dry Tower A Fan No. 9
- 2.3.3.34 Sh. 740S, Rev. 6, Dry Tower A Fan No. 10
- 2.3.3.35 Sh. 741S, Rev. 5, Dry Tower A Fan No. 11
- 2.3.3.36 Sh. 742S, Rev. 5, Dry Tower A Fan No. 12

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Ultimate Heat Sink Test

- 2.3.3.37 Sh. 743S, Rev. 5, Dry Tower A Fan No. 13
- 2.3.3.38 Sh. 744S, Rev. 5, Dry Tower A Fan No. 14
- 2.3.3.39 Sh. 745S, Rev. 5, Dry Tower A Fan No. 15
- 2.3.3.40 Sh. 748, Rev. 3, Dry Tower A Computer Inputs
- 2.3.3.41 Sh. 781S, Rev. 4, Dry Tower B Fan No. 1
- 2.3.3.42 Sh. 782S, Rev. 5, Dry Tower B Fan No. 2
- 2.3.3.43 Sh. 783S, Rev. 4, Dry Tower B Fan No. 3
- 2.3.3.44 Sh. 784S, Rev. 5, Dry Tower B Fan No. 4
- 2.3.3.45 Sh. 785S, Rev. 4, Dry Tower B Fan No. 5
- 2.3.3.46 Sh. 786S, Rev. 4, Dry Tower B Fan No. 6
- 2.3.3.47 Sh. 787S, Rev. 4, Dry Tower B Fan No. 7
- 2.3.3.48 Sh. 788S, Rev. 4, Dry Tower B Fan No. 8
- 2.3.3.49 Sh. 789S, Rev. 4, Dry Tower B Fan No. 9
- 2.3.3.50 Sh. 790S, Rev. 4, Dry Tower B Fan No. 10
- 2.3.3.51 Sh. 791S, Rev. 4, Dry Tower B Fan No. 11
- 2.3.3.52 Sh. 792S, Rev. 5, Dry Tower B Fan No. 12
- 2.3.3.53 Sh. 793S, Rev. 4, Dry Tower B Fan No. 13
- 2.3.3.54 Sh. 794S, Rev. 4, Dry Tower B Fan No. 14
- 2.3.3.55 Sh. 795S, Rev. 7, Dry Tower B Fan No. 15
- 2.3.3.56 Sh. 798, Rev. 2, Dry Tower B Computer Inputs

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

- 2.3.3.57 Sh. 771, Rev. 7, Dry Tower A Fans 1 to 5 Vibration Alarms
- 2.3.3.58 Sh. 772, Rev. 5, Dry Tower A Fans 6 to 10 Vibration Alarms
- 2.3.3.59 Sh. 773, Rev. 4, Dry Tower A Fans 11 to 15 Vibration Alarms
- 2.3.3.60 Sh. 774, Rev. 4, Dry Tower B Fans 1 to 5 Vibration Alarms
- 2.3.3.61 Sh. 775, Rev. 4, Dry Tower B Fans 6 to 10 Vibration Alarms
- 2.3.3.62 Sh. 776, Rev. 4, Dry Tower B Fans 11 to 15 Vibration Alarms
- 2.3.3.63 Sh. 715S, Rev. 5, Component Cooling Water System
Instrumentation, Sheet 4
- 2.3.3.64 Sh. 716S, Rev. 6, Component Cooling Water System
Instrumentation, Sheet 5
- 2.3.3.65 Sn. 2341S, Rev. 3, Sequencer A, Sheet 1
- 2.3.3.66 Sh. 701S, Rev. 6, CCW Pump A Header Isol. Valves
- 2.3.4 Instrument Schematics and Logic Diagrams
 - 2.3.4.1 LOU-1564-B-434, Rev. 17, Instrument List
 - 2.3.4.1.1 LOU-1564-B-434, Sh. (LATER), General Arrangement Cooling
Towers Plan
 - 2.3.4.1.2 LOU-1564-B-434, Sh. (LATER), General Arrangement Cooling
Towers Section
- 2.3.5 Other Design Documents - NA
- 2.4 Vendor Data
 - 2.4.1 Vendor Engineering Documents

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

- 2.4.1.1 LOU-1564-3067, Rev. 0, Wet Cooling Towers Proposed Layout
- 2.4.1.2 LOU-1564-7933, Rev. 3, Wet Cooling Tower Fan Installation
- 2.4.1.3 LOU-1564-7934, Rev. 1, Wet Cooling Tower General Arrangement
Equipment Location
- 2.4.1.4 LOU-1564-1419, Rev. 3, Dry Cooling Tower General Arrangement,
Section AA
- 2.4.1.5 LOU-1565-1418, Rev. 3, Dry Cooling Tower General Arrangement,
Section BB.
- 2.4.1.6 LOU-1564-1417, Rev. 3, Dry Cooling Tower General Arrangement,
Plan
- 2.4.1.7 LOU-1564-1416, Rev. 7, Dry Cooling Tower General Arrangement,
Sections CC and DD
- 2.4.1.8 LOU-1564-7935, Rev. 1, Wet Cooling Tower Plant Layout - Plan
View
- 2.4.1.9 LOU-1564-7936, Rev. 2, Wet Cooling Tower Plant Layout - Sec-
tion AA Elevation View
- 2.4.1.10 LOU-1564-8632, Rev. 1, Package Cooling Tower Frame Plan -
Fan Deck with Connection Details
- 2.4.2 Vendor Manuals
 - 2.4.2.1 LOU-5817-3957, Rev. 0, Instruction Manual for Zurn Cooling
Towers
 - 2.4.2.2 LOU-5817-4340, Rev. 0, Hudson Cooling Equipment Instruction
Manual

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

2.5 Other References

- 2.5.1 STP-20, Rev. 2, Operation of Fans and Blowers
- 2.5.2 SAP-09, Rev. 1, Tagging
- 2.5.3 SFG-36-004, Rev. 0, Wet and Dry Cooling Tower Fans Performance Evaluation Prerequisite-Pre-service Test
- 2.5.4 SFG-36-002, Rev. 0, Dry Cooling Tower Fans Initial Run-In
- 2.5.5 SFG-36-003, Rev. 0, Initial Run of Wet Cooling Tower Fans
- 2.5.6 SFL-36-001, Rev. 0, Component Closed Cooling Water System
- 2.5.7 SFL-36-002, Rev. 0, Auxiliary Component Cooling Water System
- 2.5.8 SFL-36-003, Rev. 0, Dry Cooling Towers

Reference
Paragraph

Initials & Date

3.0 ACCEPTANCE CRITERIA

3.1 Under simulated LOCA conditions, the wet and dry tower combination (both east and west trains) meets the following conditions while dissipating 176×10^6 B \sqrt{U} /hr (as determined by Attachment 8.3.1):

X

(1) Discharge temperatures of the wet tower, as read by resistance temperature detector (RTD) CC-7077-78AS, is ≤ 95 degrees F; and as read by RTD CC-7077-78BS is ≤ 92 degrees F.

(a) Side A

7.2.1.14

(b) Side B

7.2.2.14

} align all signoffs

(2) Auxiliary component cooling water (ACCW) flow is 5000 gpm $\pm 10\%$.

7.2.1.17

7.2.2.17

(3) Component cooling water (CCW) flow is 6500 gpm $\pm 10\%$.

Startup Integrated Test SIT-TP-250

Unit Warrenton 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Reference

Paragraph

Initials & Date

7.2.1.12

7.2.2.12

(4) Discharge temperature of the Component Cooling Water System (CCWS) heat exchanger, as read by the temporary RTD, located on the inlet to temporary feed heater, is ≤ 115 degrees F.

7.2.1.14

7.2.2.14

NOTE:

(5) Water makeup is not necessary during testing.

X

X

3.2 Under simulated normal shutdown conditions, the wet and dry tower combination (both east and west trains) meets the following conditions while dissipating 127×10^6 Btu/hr (as determined by Attachment 8.3.2):

X

(1) Discharge temperature of the wet tower, as read by RTD CC-7077-78AS, is

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Reference
Paragraph

Initials & Date

≤95 degrees F; and as
read by RTD CC-7077-78BS
is ≤95 degrees^F:

X

(a) Side A

7.2.3.14

(b) Side B

7.2.4.14

(2) ACCW flow is 6500 gpm
±10%.

7.2.3.17

7.2.4.17

(3) CCW flow is 6500 gpm
±10%.

7.2.3.12

7.2.4.12

(4) Discharge temperature of
the CCWS heat exchanger,
as read by the temporary
RTD, located on the
inlet to the temporary
feed heater, is ≤115
degrees F.

(a) Side A

7.2.3.14

(b) Side B

7.2.4.14

3.3 Under simulated shutdown 24
hours after reactor trip
(tornado missile analysis),
the wet and dry tower
combination (both east and

Startup Temperature Log 61-00-251

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Operator

Signature

Initials & Date

test trains) tests to be performed under the following conditions while dissipating $91.5 \times 10^6 \text{ Btu/hr}$ (as determined in Attachment 8.2.3):

X

(1) Discharge temperature of the wet tower, as read by RTD CC-7077-72AS, is ≤ 95 degrees F; and as read by RTD-CC-7077-72AS is ≤ 95 degrees F.

7.2.5.14

7.2.6.14

(2) ACCW flow is 5000 gpm $\pm 10\%$.

7.2.5.17

7.2.6.17

(3) CCW flow is 6500 gpm $\pm 10\%$.

7.2.5.12

7.2.6.12

(4) Discharge temperature of the CCWS heat exchanger, as read by the temporary RTD located on the inlet to the temporary feed

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Reference
Paragraph

Initials & Date

heater is ≤ 120 degrees
F.

7.2.5.14

7.2.6.14

- (5) The 2-hour temperature,
as read by RTD
TE-CC-7077-AS, is ≤ 105
degrees F.

NOTE:
~~69~~ Water makeup during
testing is not
necessary.

X

X

3.4 The Wet Cooling Tower is
guaranteed to perform to the
design conditions specified
below:

~~Reference~~ Reference

X

Accident. Paragraph. Initials & Date

- (1) Total water quantity
cooled, gpm ($\pm 10\%$)
- (2) Total cooling duty,
10 BTU/hr
- (3) Cooling range, deg F
- (4) Tower inlet design

5000

(LATER)

67.5

(LATER)

≤ 27

(LATER)

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Wet-Bulb Heat Sink Test

Revision Draft 2

	Accident	Paragraph	Reference Initials & Date
Wet-Bulb temperature, deg F	84	(LATER)	-----
(5) Approach to above, deg F	≤8	(LATER)	-----
(6) Temperature of water entering tower, deg F	≤119	(LATER)	-----
(7) Temperature of water leaving tower, deg F	≤92	(LATER)	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

4.0 TEST EQUIPMENT

4.1 Test Instrumentation

4.1.1 Indicating Equipment

	M&TE or Serial No.	Calibration Verification Initials & Date
4.1.1.1 Gill Model 27101 propeller anemometer (4), or equivalent	----- ----- ----- -----	----- ----- ----- -----
4.1.1.2 R.M. Young Model 12301/12101 microvane and cup anemometer (3), or equivalent	----- ----- -----	----- ----- -----
4.1.1.3 Climatronic electronic weather station (1), optional	-----	-----
4.1.1.4 Inclined manometer (2), airflow (optional)		

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

M&TE or
Serial No.

Calibration
Verification
Initials & Date

4.1.1.5 U-tube manometer (1),
20-inch, water flow

4.1.1.6 Platinum RTD, ESC-PTS-80-A
(60), or equivalent

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

M&TE or

Calibration

Verification

Serial_No.

Initials_&_Date

4.1.1.10 Infrared thermometer (1),
Model ^{LATER}
or equivalent

4.2 Special Equipment

4.2.1 Simplex Flat rod pitot tube (1)

4.2.2 150,000 lb/hr package boiler (1), 300 psig operating pressure

4.3 Additional Test Equipment

4.3.1 List any additional equipment used below and in the Chronological Log, Attachment 8.4.1, as it is used. Enter "NA" if serial numbers or calibrations are not applicable for a particular piece of equipment.

Calibration

M&TE or

Verification

Description

Serial_No.

Initials_&_Date

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-92

Ultimate Heat Sink Test

Revision Draft 2

5.0 PRECAUTIONS AND NOTES

5.1 Precautions

- 5.1.1 All personnel must be outside the wet tower before a fan assembly is put into service.
- 5.1.2 Check the fan blades to ensure that they are installed at or below the proper angle, in accordance with the manufacturer's recommendations. All blades on a single fan assembly must be set at the same blade angle.
- 5.1.3 If excessive vibration is observed, the wet tower fan assembly shall be turned off immediately and the cause of the vibration shall be determined and corrected.
- 5.1.4 To prevent overheating, the vibration switch reset coil should not be energized for more than 3 minutes. If this condition exists, the coil must be deenergized for 10 minutes before reenergization.
- 5.1.5 Do not exceed the full-load amperage rating of the wet and dry towers motors during fan operation.
- (1) Wet Tower Fans: 39.5 amps
 - (2) Dry Tower Fans: 48.0 amps fast speed
18.0 amps slow spee
- 5.1.6 As the dry tower gear reducer unit is brought up to speed, it should be monitored constantly for unusual sounds, excessive vibration, excessive heat, or oil leakage. If any of these conditions develops, the unit should be shut down immediately, and the cause determined and corrected. Operating temperature

of the unit at the hottest point should not exceed 180 degrees F as read by ^{the} infrared thermometer. R

- 5.1.7 All personnel must be outside the tower before a fan assembly is put into operation, with the exception of the personnel necessary to monitor fan/gearbox operation and take velocity profiles. Monitoring personnel shall be equipped with safety harnesses (belts) to prevent the possibility of coming in contact with the blades.
- 5.1.8 Operation of the two-speed fans associated with the dry towers requires a minimum of a 30-second delay when switching from full speed to half speed.
- 5.1.9 All personnel involved in electrical measurements, lead lifting, or jumper placement shall be familiar with all necessary safety precautions.
- 5.1.10 Personnel involved in testing in high-noise areas shall be supplied with adequate ear protection.
- 5.1.11 No fewer than two individuals (one of whom will be in constant communication with the Control Room) shall be allowed entry inside the wet towers during water loading.
- 5.1.12 When using CCW Pump A/B instead of CCW Pump A or CCW Pump B, the following applies:
 - (1) Instead of CCW Pump A, rack[#]out CCW Pump A breaker; and manually align the 3AB3S bus to the 3A3_s bus to ensure channel separation. X
 - (2) Instead of CCW Pump B, rack[#]out CCW Pump B breaker; and manually align the 3AB3S bus to the 3B3S bus to ensure channel separation. X

5.2 Notes

- 5.2.1 Communications shall be established between all parties involved with the test to ensure coordination and consistency in testing.
- 5.2.2 The wet cooling towers shall be cleaned before the fans are started to prevent having foreign objects entrained in the airstream.
- 5.2.3 The dry cooling towers shall be cleaned prior to operating the fans to prevent having any foreign objects entrained in the airstream.
- 5.2.4 The order of testing, as outlined in section 7.0, may be changed at the discretion of the Startup Engineer.
- 5.2.5 The test personnel responsible for signing their initials to certify data shall complete Attachment 8.4.2, Test Personnel ID Sheet, by printing their names and signing their initials.
- 5.2.6 All analyses should incorporate pre- and post-test calibration data.
- 5.2.7 A Chronological Log, Attachment 8.4.1, shall be kept of all significant events that occur during the performance of this test.

Startup Integrated Test SIT-SP-250

Ultimate Heat Sink Test

Unit Number: Ford 8

Date 06-11-82

Revision 0010 /

Initials & Date

6.0 PREREQUISITES

6.1 Data from Reference 2.5.4, SFG-36-002, Dry Cooling Tower Fans Initial Run-In, has been reviewed.

R-LPL/SFG36002*NONE*0010/05/81

6.2 Data from Reference 2.5.5, SFG-36-003, Initial Run of Wet Cooling Tower Fans, has been reviewed.

R-LPL/SFG36003*NONE*0003/04/80

6.3 Data from Reference 2.5.3, SFG-36-004, Wet and Dry Cooling Tower Fans Performance Evaluation, has been reviewed.

R-LPL/SFG36004*NONE*0000/00/00

6.4 Data from Reference 2.5.6, SFL-36-001, Component Closed Cooling Water System, has been reviewed.

R-LPL/SFL36001*NONE*0012/03/81

6.5 Data from Reference 2.5.7, SFL-36-002, Auxiliary Component Cooling Water System, has been reviewed.

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

R-LPL/SFL36002*NONE#0006/10/81

6.6 Data from Reference 2.5.8, SFL-36-003, Dry Cooling Towers, has been reviewed.

R-LPL/SFL36003*NONE#0010/26/82

6.7 All wet tower nozzles have been replaced and properly oriented.

6.8 All doorways, hatches, and penetrations between wet and dry tower sections and the dry tower Fuel Handling Building are closed or in "normal" operating positions.

6.9 Check tube bundle cleanliness on dry towers before testing begins to evaluate the need for mechanical or chemical cleaning. Verify that tube bundles are clean for this test.

6.10 Ensure that the dry towers are vented to remove any entrapped air pockets. (See Reference 2.5.6, SFL-36-001, Component Closed Cooling Water System.)



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

Pretest walkdowns of the following systems have been conducted to verify that the corresponding portions of this procedure covering testing of these systems are ready to be performed:

- assign (1) ^{2#} Wet Tower A ----- X
- ↓ (2) Wet Tower B ----- ↓
- (3) Dry Tower A -----
- (4) Dry Tower B -----
- (5) ACCw (Wet Tower A) -----
- (6) ACCw (Wet Tower B) -----
- (7) CCW System -----

6.17 Release to Perform Testing

I hereby authorize the test to proceed, subject to the limitations as noted.

Remarks -----

Authorized By: ----- Date -----

LSE

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.0 PROCEDURE

7.1 Initial Conditions

7.1.1 Temporary Modifications (For All Tests)

7.1.1.1 Perform the following temporary modifications to remove automatic actuation of CCW header isolation valves:

- (1) Lift cable at TBB-16 and TBB-17 in Aux. Panel 1.
- (2) Lift cable at TBB-17 and TBB-6 in Aux. Panel 1.
- (3) Install a jumper between TBB-17 and TBB-6 in Aux. Panel 1.
- (4) Lift cable at TBB-36 and TBB-33 in Aux. Panel 2.
- (5) Lift cable at TBB-33 and TBB-27 in Aux. Panel 2.
- (6) Install a jumper between TBB-33 and TBB-27 in Aux. Panel 2.
- (7) Lift cable at TBB-106 and TBB-107 in Aux. Panel 2.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

(8) Lift cable at TBB-107 and TBB-97 in
Aux. Panel 2.

(9) Install a jumper between TBB-107
and TBB-97 in Aux. Panel 2.

(10) Lift cable at TBB-29 and TBB-30 in
Aux. Panel 1.

(11) Lift cable at TBB-30 and TBB-23 in
Aux. Panel 1.

(12) Install a jumper between TBB-30
and TBB-23 in Aux. Panel 1.

7.1.1.2 Verify that the installation of temporary
instrumentation required for data in At-
tachment 8.2.1 and 8.2.1⁸~~2~~ is complete.

X

7.1.2 Initial Boiler Startup

7.1.2.1 The boiler must be warmed up and at
pressure to begin the testing described
in section 7.2.

7.1.3 Wet Tower - Train A (For Side A Testing)

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.1.3.1 Verify that the following are available:

- (1) 480V MCC-3A315-S

7.1.3.2 At CP-33, verify that Wet Tower A fan control switches CS-1/761 (for fans 1 through 4) and CS-1/765 (for fans 5 through 8) are in the OFF position.

- (1) Fan 1
- (2) Fan 2
- (3) Fan 3
- (4) Fan 4
- (5) Fan 5
- (6) Fan 6
- (7) Fan 7
- (8) Fan 8

7.1.3.3 At Aux. Panel 1, verify that transfer switch 43-19 is in the CONTROL ROOM position.

7.1.3.4 At 480V MCC-3A315-S, compts. 10H, 12H, 10M, 11H, 11M, 12M, 13H, and 13M, verify that the 24 ^(3 for each compartment) thermal overload devices are installed.

X

- (1) Compt. 10H
- (2) Compt. 12H



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

- (3) Compt. 10M
- (4) Compt. 11H
- (5) Compt. 11M
- (6) Compt. 12M
- (7) Compt. 13H
- (8) Compt. 13M

7.1.3.5 At 480V MCC-3A315-S, compts. 10H, 12H, 10M, 11H, 11M, 12M, 13H, and 13M, close the breakers for fans A1 through A8 and verify the following:

- (1) Green indicating lights on CP-33 are ON for Wet Tower A fans 1 through 4 and 5 through 8.

- (a) Fan 1
- (b) Fan 2
- (c) Fan 3
- (d) Fan 4
- (e) Fan 5
- (f) Fan 6
- (g) Fan 7
- (h) Fan 8

- (2) Red indicating lights on CP-33 are OFF for Wet Tower A fans 1 through 4 and 5 through 8.

- (a) Fan 1
- (b) Fan 2
- (c) Fan 3

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

(d) Fan 4

(e) Fan 5

(f) Fan 6

(g) Fan 7

(h) Fan 8

7.1.4 Wet Tower - Train B (For Side A Testing)

7.1.4.1 Verify that the following are available:

- (1) 480V MCC-3B315-S

7.1.4.2 At CP-33, verify that Wet Tower B fan control switches CS-1/811 (for fans 1 through 4) and CS-1/815 (for fans 5 through 8) are in the OFF position.

- (1) Fan 1
- (2) Fan 2
- (3) Fan 3
- (4) Fan 4
- (5) Fan 5
- (6) Fan 6
- (7) Fan 7
- (8) Fan 8

7.1.4.3 At Aux. Panel 2, verify that transfer switch 43-19 is in the CONTROL ROOM position.



3



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

7.1.4.4 At 480V MCC-38315-S, compt^s 10H, 12H, 10M, 11H, 11M, 12M, 13H, and 13M, verify that the 24^(3 for each compartment) thermal overload devices are installed.

X

X

- (1) Compt. 10H
- (2) Compt. 12H
- (3) Compt. 10M
- (4) Compt. 11H
- (5) Compt. 11M
- (6) Compt. 12M
- (7) Compt. 13H
- (8) Compt. 13M

7.1.4.5 At 480V MCC-38315-S, compts. 10H, 12H, 10M, 11H, 11M, 12M, 13H, and 13M, close the breakers for fans B1 through B8 and verify the following:

- (1) Green indicating lights on CP-33 are ON for Wet Tower B fans 1 through 4 and 5 through 8.
 - (a) Fan 1
 - (b) Fan 2
 - (c) Fan 3
 - (d) Fan 4
 - (e) Fan 5
 - (f) Fan 6
 - (g) Fan 7

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

- (1) Fan 8
- (2) Red indicating lights on CP-33 are OFF for Wet Tower B fans 1 through 4 and 5 through 8.

- (a) Fan 1
- (b) Fan 2
- (c) Fan 3
- (d) Fan 4
- (e) Fan 5
- (f) Fan 6
- (g) Fan 7
- (h) Fan 8

7.1.5 Dry Tower - Train A (For Side A Testing)

7.1.5.1 Verify that the following are available:

- (1) 480V MCC-3A315-S

7.1.5.2 At CP-33, verify that the following Dry Tower A fan control switches for fans A1 through A6 are in the OFF position:

Fan No.	Switch No.
(1) A1	CS-1/731
(2) A2	CS-1/732
(3) A3	CS-1/733
(4) A4	CS-1/734
(5) A5	CS-1/735
(6) A6	CS-1/736

Initials & Date

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(7) A7	CS-1/737	-----
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

Initials & Date

7.1.5.3 At Aux. Panel 1, verify that transfer switches 43-14, 43-15, 43-16, 43-17, and 43-18 are in the CONTROL ROOM position.

(1) Switch 43-14	-----
(2) Switch 43-15	-----
(3) Switch 43-16	-----
(4) Switch 43-17	-----
(5) Switch 43-18	-----

7.1.5.4 At 480V MCC-3A315-S, close the following breakers for Dry Tower A fans A1 through A15:

Fan No.	Compt. No.	Initials & Date
(1) A1	1F	-----
(2) A2	1M	-----
(3) A3	2F	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Compt. No.	Initials & Date
(4) A4	2M	-----
(5) A5	3F	-----
(6) A6	3M	-----
(7) A7	4F	-----
(8) A8	4M	-----
(9) A9	5F	-----
(10) A10	5M	-----
(11) A11	7F	-----
(12) A12	7M	-----
(13) A13	8F	-----
(14) A14	8M	-----
(15) A15	9F	-----
		Initials & Date

7.1.5.5 At CP-33, verify the following:

- (1) Green indicating lights for fans A1 through A15 are ON.

^a (7)	Fan A1	-----	X ↓
^b (7)	Fan A2	-----	
^c (7)	Fan A3	-----	
^d (7)	Fan A4	-----	
^e (7)	Fan A5	-----	
^f (7)	Fan A6	-----	
^g (7)	Fan A7	-----	
^h (7)	Fan A8	-----	
ⁱ (7)	Fan A9	-----	
^j (10)	Fan A10	-----	

STATUS Indicated Loss - RT-PP-150

Unit Waterford 3

Date 6-11-82

Littleton Heat S1

Revision Draft 2

Initials & Date

- (1) Fan A11 _____
- (1) Fan A12 _____
- (1) Fan A13 _____
- (1) Fan A14 _____
- (1) Fan A15 _____

(2) Red indicating lights for fans A1 through A15 are OFF.

- (1) Fan A1 _____
- (1) Fan A2 _____
- (1) Fan A3 _____
- (1) Fan A4 _____
- (1) Fan A5 _____
- (1) Fan A6 _____
- (1) Fan A7 _____
- (1) Fan A8 _____
- (1) Fan A9 _____
- (1) Fan A10 _____
- (1) Fan A11 _____
- (1) Fan A12 _____
- (1) Fan A13 _____
- (1) Fan A14 _____
- (1) Fan A15 _____

X
↓

7.1.6 Dry Tower - Train B (For Side B Testing)

7.1.6.1 Verify that the following are available:

- (1) 480V MCC-3B315-S _____

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.1.6.2 At CP-33, verify that the following Dry Tower B fan control switches for fans B1 through B15 are in the OFF position:

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	-----
(2) B2	CS-1/782	-----
(3) B3	CS-1/783	-----
(4) B4	CS-1/784	-----
(5) B5	CS-1/785	-----
(6) B6	CS-1/786	-----
(7) B7	CS-1/787	-----
(8) B8	CS-1/788	-----
(9) B9	CS-1/789	-----
(10) B10	CS-1/790	-----
(11) B11	CS-1/791	-----
(12) B12	CS-1/792	-----
(13) B13	CS-1/793	-----
(14) B14	CS-1/794	-----
(15) B15	CS-1/795	-----

Initials & Date

7.1.6.3 At Aux. Panel 2, verify that transfer switches 43-13, 43-14, 43-15, 43-16, and 43-17 are in the CONTROL ROOM position.

- (1) Switch 43-13 -----
- (2) Switch 43-14 -----



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

- (3) Switch 43-15
- (4) Switch 43-16
- (5) Switch 43-17

7.1.6.4 At 480V MCC-3B315-S, close the following breakers for Dry Tower B fans B1 through B15:

Fan No.	Compt. No.	Initials & Date
(1) B1	1F	-----
(2) B2	1M	-----
(3) B3	2F	-----
(4) B4	2M	-----
(5) B5	3F	-----
(6) B6	3M	-----
(7) B7	4F	-----
(8) B8	4M	-----
(9) B9	5F	-----
(10) B10	5M	-----
(11) B11	7F	-----
(12) B12	7M	-----
(13) B13	8F	-----
(14) B14	8M	-----
(15) B15	9F	-----

Initials & Date

7.1.6.5 At CP-33, verify the following:

- (1) Green indicating lights for fans B1 through B15 are ON.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

- (a) Fan B1 _____
- (b) Fan B2 _____
- (c) Fan B3 _____
- (d) Fan B4 _____
- (e) Fan B5 _____
- (f) Fan B6 _____
- (g) Fan B7 _____
- (h) Fan B8 _____
- (i) Fan B9 _____
- (j) Fan B10 _____
- (k) Fan B11 _____
- (l) Fan B12 _____
- (m) Fan B13 _____
- (n) Fan B14 _____
- (o) Fan B15 _____

(2) Red indicating lights for fans B1 through B15 are OFF.

- (a) Fan B1 _____
- (b) Fan B2 _____
- (c) Fan B3 _____
- (d) Fan B4 _____
- (e) Fan B5 _____
- (f) Fan B6 _____
- (g) Fan B7 _____
- (h) Fan B8 _____
- (i) Fan B9 _____
- (j) Fan B10 _____
- (k) Fan B11 _____



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

- (l) Fan B12
- (m) Fan B13
- (n) Fan B14
- (o) Fan B15

NOTE: If CCW Pump A/B is lined up as Pump A, manually open valve 3CC-F123B. If CCW Pump A/B is lined up as Pump B, manually open valve 3CC-F122A with valve 3C-F123B closed.

7.2 Tests

7.2.1 Simulated LOCA Test (Side A)

7.2.1.1 Verify the initial conditions set forth in steps 7.1.1, 7.1.2, 7.1.3, and 7.1.5; and verify manometers or equivalent, ^{used} for measuring orifice flows, are ready for service.

X
 X

7.2.1.2 Verify the valve lineup of Attachment 8.4.3, Valve Lineup Table, Tower A.

NOTE: The oil level indicators provided with the CCW and ACCW Pumps indicate OPERATING oil level. The oil level should read HIGH when the pump is shut down and MEDIUM when the pump is operating.

Startup Integrated Test SIT-IP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ^{ARE} OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGEES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF HEAD (1.5 MINUTES MAXIMUM).

7.2.1.3 Check ACCW Pump A for proper oil level.

7.2.1.4 Start ACCW Pump A by placing handswitch CS-1/752 on CP-8 to START.

7.2.1.5 Check CCW Pump A/B for proper oil level.

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW/ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ~~IS~~^{ARE} OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPH.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.1.6 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.1.7 Slowly open CCW Pump A/B discharge valve (3CC-8119AB).

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS IS OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.1.8 At CP-33, place the following control switches for fans A1 through A15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) A1	CS-1/731	_____
(2) A2	CS-1/732	_____

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(3) A3	CS-1/733	-----
(4) A4	CS-1/734	-----
(5) A5	CS-1/735	-----
(6) A6	CS-1/736	-----
(7) A7	CS-1/737	-----
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.5.4 WHENEVER THE FAN IS IN FAST SPEED. AFTER A 30-SECOND WAIT PERIOD, ^{TURN} THE FAN SWITCH ^{TO THE} OFF POSITION AND RECLOSE ^{THE} BREAKER; THEN ^{THE} SHIFT FAN SWITCH TO SLOW SPEED.

X
X
X
X

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.1.9 At CP-33, place Wet Tower A fan control switches CS-1/761 and CS-1/765 in the ON position.

7.2.1.10 Ensure that the boiler has been started and is warmed up and at operating pressure and temperature.

7.2.1.11 Cut in steam to temporary heat exchanger by slowly opening the 12-inch stop-check valve located atop the temporary boiler.

7.2.1.12 Let the CCW and ACCW Systems reach thermal equilibrium. [This can be determined by monitoring TE-CC-7077AS. As this temperature reaches an asymptotic value (when two consecutive numbers record the same reading ± 5 degrees F), then thermal equilibrium can be assumed.] Record these readings every 5 minutes on Attachment 8.1.4.

CAUTION: DO NOT EXCEED A CCW TEMPERATURE OF 160 DEGREES F AS READ BY THE RTD ON THE TEMPORARY PIPING TO THE SUCTION OF CCW PUMP A/B.

Startup Integrated Test SIT-PP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.1.13 Using a Simplex pitot tube, make a 10-point traverse of the component cooling (CCW) water pipe on two mutually perpendicular diameters. (Pitot traverse taps are located approximately 12 diameters downstream of orifice ^{AP}LATER.) Record this data on Attachment 8.2.², Pitot Tube Traverse Data Table. X

7.2.1.14 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.³, Flow Orifice Readings. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change. X

7.2.1.15 Continuously monitor the temperatures stated in Attachment 8.2.1, RTD Data Table, on the PTS-80A Temperature Data System.

7.2.1.16 A platinum RTD will be located on the hand railing at the inlet to the top dry cooling tower fans on the two end and middle columns. These RTDs will be monitored continuously and the readings

Startup Integrated Test SIF-TP-250

Ultimate Heat Sink Test

Unit Waterfalls

Date 6-11-82

Revision Draft 2

Initials & Date

recorded on Attachment 8.2.1, ~~RTD~~
RTD Readings, every 5 minutes.

7.2.1.17 Using a hand-held wattmeter, measure the input power to each wet tower fan in the tower being used. Record this data in Attachment 8.2.⁵/₇, Fan Input Power Data Table, once for each test on all eight fans being used.

7.2.1.18 Using a Simplex pitot tube, make a 10-point traverse of the auxiliary component cooling water (ACCW) permanent piping on two mutually perpendicular diameters. The pitot taps are installed approximately six pipe diameters upstream of installed flow orifice FT-CC-7078AS. (The pipe traverse will be made once for each test, and the installed orifice plate will be monitored throughout the test to ensure that the water flowrate does not change.) Record data on Attachment 8.2.²/₄.

7.2.1.19 Ensure that the following test limitations are met before continuing:

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft.2

Initials & Date

(1) Ambient wet-bulb temperature is between 74 degrees F and 94 degrees F, as recorded in Attachment 8.2.10⁸.

(2) Ambient dry-bulb temperature is between 92 degrees F and 112 degrees F, as recorded in Attachment 8.2.10⁸.

(3) Ambient wind speed is equal to or less than 10 mph, as recorded in Attachment 8.2.10⁸.

(4) CCW flow is between 5850 and 7150 gpm.

(5) ACCW flow is between 4500 and 5500 gpm.

7.2.1.20 Equally space a two-by-two matrix of wet-bulb psychrometers over the vertical inlet to each wet tower cell and record on Attachment 8.2.8⁶, Wet ^{Towers} ~~bulb~~ ^{Temperature} Psychrometer Data Table.

X
K

1977-1978 Integrated Test SFT-TP-250

Unit Waterford 3

Date 6-11-82

Wet Tower Sink Test

Revision Draft 2

Initials & Date

7.2.1.21 Place one dry-bulb psychrometer in each window to the wet towers and record on Attachment 8.2.⁶/₇.

X

7.2.1.22 Place one dry-bulb psychrometer on the catwalk railing at a position between the two wet tower vertical inlet faces and record data on Attachment 8.2.⁶/₇.

X

7.2.1.23 Place one Gill propeller anemometer in each window to the wet towers to monitor the air velocity through the windows during the test. Monitor these velocities continuously and record data every 5 minutes on Attachment 8.2.⁷/₇, ~~Gill Propeller~~ ^{Readings} Anemometer Data Table.
A

X

X

7.2.1.24 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses, by (LATER).

7.2.1.25 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment

X



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

8
8.2.10, Ambient Conditions Data Table,
every 5 minutes.

X

7.2.1.26 Use Attachment 8.1.3 to calculate
temperature needed to satisfy the test.

7.2.1.27 Complete Attachment 8.3.1, LOCA
Calculation Sheet.

7.2.1.28 Complete the valve lineup on Attachment
8.4.6.

X

7.2.2 Simulated LOCA Test (B Side)

X

7.2.2.1 Verify the initial conditions set forth
in steps 7.1.1, 7.1.2, 7.1.4, and 7.1.6;
and verify that manometers or equivalent, *used*
for measuring orifice flows, are ready for
service.

X
X

7.2.2.2 Verify the valve lineup of Attachment
8.4.4, Valve Lineup Table, Tower B.

NOTE: The oil level indicators provided with the
CCW and ACCW Pumps indicate OPERATING oil
level. The oil level should read HIGH when

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

the pump is shut down and MEDIUM when the pump is operating.

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ~~IS~~ ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGEES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF HEAD (1.5 MINUTES MAXIMUM).

7.2.2.3 Check ACCW Pump B for proper oil level.

7.2.2.4 Start ACCW Pump B by placing handswitch CS-1/752 on CP-8 to START.



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.2.5 Check CCW Pump A/B for proper oil level.

CAUTION 1: IMMEDIATELY STOP THE CCW/ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ~~IS~~ ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.2.6 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.2.7 Slowly open CCW Pump A/B discharge valve (3CC-B119AB).

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS IS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.2.8 At CP-33, place the following control switches for fans B1 through B15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(2) B2	CS-1/782	-----
(3) B3	CS-1/783	-----
(4) B4	CS-1/784	-----
(5) B5	CS-1/785	-----
(6) B6	CS-1/786	-----
(7) B7	CS-1/787	-----
(8) B8	CS-1/788	-----
(9) B9	CS-1/789	-----
(10) B10	CS-1/790	-----
(11) B11	CS-1/791	-----
(12) B12	CS-1/792	-----
(13) B13	CS-1/793	-----
(14) B14	CS-1/794	-----
(15) B15	CS-1/795	-----

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.6.4 WHENEVER THE FAN IS IN FAST SPEED. AFTER A 30-SECOND WAIT PERIOD, TURN THE FAN SWITCH TO THE OFF POSITION, AND RECLOSE BREAKER; THEN SHIFT THE FAN SWITCH TO SLOW SPEED.

X
X

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.2.9 At CP-33, place Wet Tower B fan control switches CS-1/811 and CS-1/815 in the ON position.

7.2.2.10 Ensure that the boiler has been started and is warmed up and at operating pressure and temperature.

7.2.2.11 Cut in steam to the temporary heat exchanger by slowly opening the 12-inch stop-check valve located atop the temporary boiler. Regulate temperature per Attachment 8.1.3.

7.2.2.12 Let the CCW and ACCW Systems reach thermal equilibrium. [This can be determined by monitoring TE-CC-7077BS. As this temperature reaches an asymptotic value (when two consecutive numbers record the same reading ± 5 degrees F), then thermal equilibrium can be assumed.] Record these readings every 5 minutes on Attachment 8.1.4.

CAUTION: DO NOT EXCEED A CCW TEMPERATURE OF 160 DEGREES F AS READ BY THE RTD ON THE

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

TEMPORARY PIPING TO THE SUCTION OF CCW
PUMP A/B.

- 7.2.2.13 Using a Simplex pitot tube, make a 10-point traverse of the component cooling water pipe on two mutually perpendicular diameters. (Pitot traverse taps are located approximately 12 diameters downstream of orifice ^{AP}LATER.) Record this data on Attachment 8.2.2.

X

- 7.2.2.14 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.3. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change.

- 7.2.2.15 Set up (if not already setup), and continuously monitor the temperatures stated in Attachment 8.2.1 on the PTS-80A Temperature Data System.

- 7.2.2.16 A platinum RTD will be located on the hand railing at the inlet to the top dry cooling tower fan on the two end and middle columns. These RTDs will be

Startup Integrated Test SIT-TP-250

Unit waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

monitored continuously and the readings recorded on Attachment 8.2.1 every 5 minutes.

7.2.2.17 Using a hand-held wattmeter, measure the input power to each wet tower fan in the tower being used. Record this data in Attachment 8.2.5 once for each test on all eight fans being used.

7.2.2.18 Using a Simplex pitot tube, make a 10-point traverse of the ACCW permanent piping on two mutually perpendicular diameters. The pitot taps are installed approximately six pipe diameters upstream of installed flow orifice FT-CC-70788S. (The pipe traverse will be made once for each test, and the installed orifice plate will be monitored throughout the test to ensure that the water flowrate does not change.) Record data on Attachment 8.2.2.

7.2.2.19 Ensure that the following test limitations are met before continuing:

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

(1) Ambient wet-bulb temperature is between 74 degrees F and 94 degrees F, as recorded on Attachment 8.2.8.

(2) Ambient dry-bulb temperature is between 92 degrees F and 112 degrees F, as recorded on Attachment 8.2.8.

(3) Ambient wind speed is equal to or less than 10 mph, as recorded on Attachment 8.2.8.

(4) CCW flow is between 5850 and 7150 gpm.

(5) ACCW flow is between 4500 and 5500 gpm.

7.2.2.20 Equally space a two-by-two matrix of wet-bulb psychrometers over the vertical inlet to each wet tower cell and record on Attachment 8.2.6.

7.2.2.21 Place one wet-bulb psychrometer in each window to the wet towers and record on Attachment 8.2.6.



Startup Integrated Test SIT-IP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.2.22 Place one dry-bulb psychrometer on the catwalk railing at a position between the two wet tower vertical inlet faces and record data on Attachment 8.2.6.

7.2.2.23 Place one Gill propeller anemometer in each window to the wet towers to monitor the air velocity through the windows during the test. Monitor these velocities continuously and record data every 5 minutes on Attachment 8.2.7.

7.2.2.24 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses, by (LATER).

7.2.2.25 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment 8.2.8 every 5 minutes.

Startup - Integrated Test Site

Unit Waterford 3

Date 6-11-82

Ultimate Heat Rate

Revision Draft 2

Initials & Date

7.2.2.26 Use Attachment 8.1.7 to determine the temperature needed to satisfy the test. LOCA Calculation Sheet

X

7.2.2.27 Complete Attachment 8.3.1, LOCA Calculation Sheet.

7.2.2.28 Complete the valve lineup on Attachment 8.4.7.

7.2.3 Simulated Normal Shutdown Test (Size A)

7.2.3.1 Verify the initial conditions set forth in steps 7.1.1, 7.1.2, 7.1.3 and 7.1.5; and verify that manometers or the equivalent, used for measuring orifice flows, are ready for service.

7.2.3.2 Verify the valve lineup of Attachment 8.4.3.

NOTE: The oil level indicators provided with the CCW and ACCW Pumps indicate OPERATING oil level. The oil level should read HIGH when the pump is shut down and MEDIUM when the pump is operating.



3



Startup Integrated Test SJT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY
OF THE FOLLOWING CONDITIONS ^{ARE} ~~IS~~
OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ
FROM INSTALLED TEMPERATURE
INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE
READING EXCEEDS 230 DEGEES F
- (4) RATED CAPACITY OF 40.2 AMPS IS
EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT
CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD
HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF
HEAD (1.5 MINUTES MAXIMUM).

7.2.2.3 Check ACCW Pump A for proper oil level.

7.2.3.4 Start ACCW Pump A by placing handswitch
CS-1/752 on CP-8 to START.

7.2.3.5 Check CCW Pump A/B for proper oil level.

D

Startup Integrated Test SIT-IP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW/ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ^{ARE} OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.3.6 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.3.7 Slowly open CCW Pump A/B discharge valve (3CC-B119AB).



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS IS OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.3.8 At CP-33, place the following control switches for fans A1 through A15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) A1	CS-1/731	-----
(2) A2	CS-1/732	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(3) A3	CS-1/733	-----
(4) A4	CS-1/734	-----
(5) A5	CS-1/735	-----
(6) A6	CS-1/736	-----
(7) A7	CS-1/737	-----
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.5.4 WHENEVER THE FAN IS IN FAST SPEED. AFTER A 30-SECOND WAIT PERIOD, TURN THE FAN SWITCH TO THE OFF POSITION, AND RECLOSE BREAKER; THEN SHIFT THE FAN SWITCH TO SLOW SPEED.

X
X

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.3.9 At CP-33, place Wet Tower A fan control switches CS-1/761 and CS-1/765 in the ON position.

7.2.3.10 Ensure that the boiler has been started and is warmed up and at operating pressure and temperature.

7.2.3.11 Cut in steam to the temporary heat exchanger by slowly opening ^{the} 12-inch stop-check valve located atop the temporary boiler.

X

7.2.3.12 Let the CCW and ACCW Systems reach thermal equilibrium. [This can be determine by monitoring ^A TE-CC-7077AS. As this temperature reaches an asymptotic value (when two consecutibe numbers record the same reading ± 5 degrees F), then ternal equilibrium can be assumed.] Record these readings every 5 minutes on Attachment 8.1.4.

X

X

CAUTION: DO NOT EXCEED A CCW TEMPERATURE OF 160 DEGREES F AS READ BY THE RTD ON THE TEMPORARY PIPING TO THE SUCTION OF CCW PUMP A/B.



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

7.2.3.13 Using a Simplex pitot tube, make a 10-point traverse of the component cooling water pipe on two mutually perpendicular diameters. (Pitot traverse taps are located approximately 12-diameters downstream of orifice (LATER.) Record this data on Attachment 8.2.²~~1~~.

X

7.2.3.14 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.3. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change.

7.2.3.15 Set up ^{and} continuously monitor the temperatures stated in Attachment 8.2.1 on the PTS-80A Temperature Data System.

X

7.2.3.16 A platinum RTD will be located on the hand railing at the inlet to the top dry cooling tower fan on the two end and middle columns. These RTDs will be monitored continuously and the readings recorded on Attachment 8.2.1 every 5 minutes.

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.3.17 Using a hand-held wattmeter, measure the input power to each wet tower fan in the tower being used. Record this data in Attachment 8.2.5 once for each test on all eight fans being used.

7.2.3.18 Using a Simplex pitot tube, make a 10-point traverse of the ACCW ~~water~~ permanent piping on two mutually perpendicular diameters. The pitot taps are installed approximately six pipe diameters upstream of installed flow orifice FT-CC-7078AS. (The pipe traverse will be made once for each test, and the installed orifice plate will be monitored throughout the test to ensure that the water flowrate does not change.) Record data on Attachment 8.2.2.

7.2.3.19 Ensure that the following test limitations are met before continuing:

- (1) Ambient wet-bulb temperature is between 74 degrees F and 94 degrees F, as recorded on Attachment 8.2.8.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

(2) Ambient dry-bulb temperature is between 92 degrees F and 112 degrees F, as recorded on Attachment 8.2.8.

(3) Ambient wind speed is equal to or less than 10 mph, as recorded on Attachment 8.2.8.

(4) CCW flow is between 5850 and 7150 gpm, as recorded on Attachment 8.2.8.

(5) ACCW flow is between 5850 and 7150 gpm.

7.2.3.20 Equally space a two-by-two matrix of wet-bulb psychrometers over the vertical inlet to each wet tower cell and record on Attachment 8.2.6.

7.2.3.21 Place one wet-bulb psychrometer in each window to the wet towers and record on Attachment 8.2.6.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.3.22 Place one dry-bulb psychrometer on the catwalk railing at a position between the two wet tower vertical inlet faces and record data on Attachment 8.2.6.

7.2.3.23 Place one Gill propeller anemometer in each window to the wet towers to monitor the air velocity through the windows during the test. Monitor these velocities continuously and record data every 5 minutes on Attachment 8.2.7.

7.2.3.24 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses, by (LATER).

7.2.3.25 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment 8.2.8 every 5 minutes.

7.2.3.26 Use Attachment 8.1.3 to calculate temperature needed to satisfy the test.

Startup Integrated Test SIF-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.3.27 Complete Attachment 8.3.2, Normal
Shutdown Calculation Sheet.

7.2.3.28 Complete valve lineup on Attachment
8.4.7.

7.2.4 Simulated Normal Shutdown Test (Side B)

7.2.4.1 Verify the initial conditions set forth
in steps 7.1.1, 7.1.2, 7.1.4, and 7.1.6;
and verify that manometers or the
equivalent, used for measuring orifice
flows, are ready for service.

7.2.4.2 Verify the valve lineup of Attachment
8.4.4.

NOTE: The oil level indicators provided with the
CCW and ACCW Pumps indicate OPERATING oil
level. The oil level should read HIGH when
the pump is shut down and MEDIUM when the
pump is operating.

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY
OF THE FOLLOWING CONDITIONS ^{ARE} ~~IS~~
OBSERVED:



5



Startup Integrated Test SIT-TE-212

Ultimate Heat Sink Test

DATE: 04-11-82
DIVISION: 1000
INITIALS: [blank]

- (1) UNUSUAL NOISE OR VIBRATION.
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGEES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF HEAD (1.5 MINUTES MAXIMUM).

7.2.4.3 Check ACCW Pump B for proper oil level.

7.2.4.4 Start ACCW Pump B by placing handswitch CS-1/752 on CP-8 to START.

7.2.4.5 Check CCW Pump A/B for proper oil level.

CAUTION 1: IMMEDIATELY STOP THE CCW/ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ~~IS~~ ARE OBSERVED:

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.4.6 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.4.7 Slowly open CCW Pump A/B discharge valve (3CC-B119AB).

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ^{ARE} ~~IS~~ OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION



Controlled Test SIR-TP-250

Unit Waterford 3

Date 6-11-82

Heat Sink Test

Revision Draft 2

Initials & Date

(1) TEMPERATURE INDICATOR, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F

(3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F

(4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.4.8 At CP-33, place the following control switches for fans B1 through B15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	_____
(2) B2	CS-1/782	_____
(3) B3	CS-1/783	_____
(4) B4	CS-1/784	_____
(5) B5	CS-1/785	_____
(6) B6	CS-1/786	_____
(7) B7	CS-1/787	_____



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(8) B8	CS-1/788	-----
(9) B9	CS-1/789	-----
(10) B10	CS-1/790	-----
(11) B11	CS-1/791	-----
(12) B12	CS-1/792	-----
(13) B13	CS-1/793	-----
(14) B14	CS-1/794	-----
(15) B15	CS-1/795	-----

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.6.4 WHENEVER THE FAN IS IN FAST SPEED. AFTER A 30-SECOND WAIT PERIOD, TURN THE FAN SWITCH TO THE OFF POSITION, AND RECLOSE THE BREAKER; THEN SHIFT THE FAN SWITCH TO SLOW SPEED.

X
X

7.2.4.9 At CP-33, place Wet Tower B fan control switches CS-1/811 and CS-1/815 in the ON position.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.4.10 Ensure that the boiler has been started and is warmed up and at operating pressure and temperature.

7.2.4.11 Cut in steam to the temporary heat exchanger by slowly opening the 12-inch stop-check valve located atop the temporary boiler.

7.2.4.12 Let the CCw and ACCw Systems reach thermal equilibrium. [This can be determined by monitoring TE-CC-7077BS. As this temperature reaches an asymptotic value (when two consecutive numbers record the same reading ± 5 degrees F), then thermal equilibrium can be assumed.] Record these readings every 5 minutes on Attachment 8.1.4.

7.2.4.13 Using a Simplex pitot tube, make a 10-point traverse of the component cooling water pipe on two mutually perpendicular diameters. (Pitot traverse taps are located approximately 12 diameters downstream of orifice LATER.)

X

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

-----*J*----- X

Record this data on Attachment 8.2.²

- 7.2.4.14 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.3. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change.
- 7.2.4.15 Set up and continuously monitor the temperatures stated in Attachment 8.2.1 on the PTS-80A Temperature Data System.
- 7.2.4.16 A platinum RTD will be mounted on the hand railing at the inlet to the top fan on the two end and middle columns. These RTDs will be monitored continuously and the readings recorded on Attachment 8.2.1 every 5 minutes.
- 7.2.4.17 Using a hand-held wattmeter, measure the input power to each wet tower fan in the tower being used. Record this data in Attachment 8.2.5 once for each test on all eight fans being used.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft. 2

Initials & Date

7.2.4.18 Using a Simplex pitot tube, make a 10-point traverse of the ACCW ~~water~~^e permanent piping on two mutually perpendicular diameters. The pitot taps are installed approximately six pipe diameters upstream of installed flow orifice FT-CC-7078BS. (The pipe traverse will be made once for each test, and the installed orifice plate will be monitored throughout the test to ensure that the water flowrate does not change.) Record data on Attachment 8.2.²~~7~~.

X

X

7.2.4.19 Ensure that the following test limitations are met before continuing:

(1) Ambient wet-bulb temperature is between 74 degrees F and 94 degrees F, as recorded on Attachment 8.2.8.

(2) Ambient dry-bulb temperature is between 92 degrees F and 112 degrees F, as recorded on Attachment 8.2.8.



)



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

(3) Ambient wind speed is equal to or less than 10 mph, as recorded on Attachment 8.2.8.

(4) CCW flow is between 5850 and 7150 gpm, as recorded on Attachment 8.2.8.

(5) ACCW flow is between 5850 and 7150 gpm.

7.2.4.20 Equally space a two-by-two matrix of wet-bulb psychrometers over the vertical inlet to each wet tower cell and record on Attachment 8.2.6.

7.2.4.21 Place one wet-bulb psychrometer in each window to the wet towers and record on Attachment 8.2.6.

7.2.4.22 Place one dry-bulb psychrometer on the catwalk railing at a position between the two wet tower vertical inlet faces and record data on Attachment 8.2.6.



)



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.4.23 Place one Gill propeller anemometer in each window to the wet towers to monitor the air velocity through the windows during the test. Monitor these velocities continuously and record data every 5 minutes on Attachment 8.2.⁷/_β.

X

7.2.4.24 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses, by (LATER).

7.2.4.25 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment 8.2.⁸/_β every 5 minutes.

X

7.2.4.26 Use Attachment 8.1.3 to calculate temperature needed to satisfy the test.

7.2.4.27 Complete Attachment 8.3.2, Normal Shutdown Calculation Sheet.

7.2.4.28 Complete valve lineup on Attachment 8.4.8.

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.5 Simulated Sutdown 24 Hours After Reactor
Trip Test (Side A)

7.2.5.1 Verify the initial conditions set forth
in steps 7.1.1, 7.1.2, 7.1.3, and 7.1.5;
and verify that manometers or the
equivalent, used for measuring orifice
flows, are ready for service.

7.2.5.2 Verify the valve lineup of Attachment
8.4.7.

7.2.5.3 Check CCW Pump A/B for proper oil level.

CAUTION 1: IMMEDIATELY STOP THE CCW/ACCW PUMP IF
ANY OF THE FOLLOWING CONDITIONS IS
OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ
FROM INSTALLED TEMPERATURE
INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE
READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS
EXCEEDED

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOFF CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.5.4 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.5.5 Slowly open CCW Pump A/B discharge valve (3CC-B112A8).

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.5.6 At CP-33, place the following control switches for fans A1 through A15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) A1	CS-1/731	-----
(2) A2	CS-1/732	-----
(3) A3	CS-1/733	-----
(4) A4	CS-1/734	-----
(5) A5	CS-1/735	-----
(6) A6	CS-1/736	-----
(7) A7	CS-1/737	-----
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.5.4 WHENEVER THE FAN IS IN FAST SPEED, AND SLOW SPEED OR OFF IS DESIRED.

- 7.2.5.7 At CP-33, ensure that Wet Tower A fan control switches CS-1/761 and CS-1/765 are in the OFF position.
- 7.2.5.8 Ensure that the boiler is warmed up and at operating pressure and temperature.
- 7.2.5.9 Cut in steam to temporary heat exchanger by slowly opening stop-check valve (LATER).
- 7.2.5.10 Using RTDs TX-CC-7910AS and TX-CC-7920AS, vary heat load until a heat loading of 91.7×10^6 Btu/hr is obtained on the dry tower A.
- 7.2.5.11 Using a Simplex pitot tube, make a 10-point traverse of the component

X



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

cooling water pipe on two mutually perpendicular diameters. Record this data on Attachment 8.2.2.

7.2.5.12 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.3. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change.

7.2.5.13 Set up and continuously monitor the temperatures stated in Attachment 8.2.1 on the PTS-80A Temperature Data System.

7.2.5.14 A platinum RTD will be mounted on the hand railing at the inlet to the top fan on the two end and middle columns. These RTDs will be monitored continuously and the readings recorded on Attachment 8.2.1 every 5 minutes.

7.2.5.15 Ensure that the following test limitations are met before continuing:

- (1) Ambient wet-bulb temperature is between 74 degrees F and 84

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

degrees F, as recorded on Attachment 8.2.8.

(2) Ambient wind speed is equal to or less than 10 mph, as recorded on Attachment 8.2.8.

(3) CCW flow is between 5950 and 7150 gpm, as recorded on Attachment 8.2.8.

7.2.5.16 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses. See Attachment 8.3.5, Water Loss Calculation Sheet.

7.2.5.17 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment 8.2.8 every 5 minutes.

NOTE: The oil level indicators provided with the CCW and ACCW Pumps indicate OPERATING oil level. The oil level should read HIGH when



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

the pump is shut down and MEDIUM when the pump is operating.

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF HEAD (1.5 MINUTES MAXIMUM).

7.2.5.18 Start ACCW Pump A by placing handswitch CS-1/752 on CP-8 to START.

7.2.5.19 Using a Simplex pitot tube, make a 10-point traverse of the ACCW ~~water~~ pipe on two mutually perpendicular

X

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit waterford 3

Date 5-11-82

Revision Draft 2

Initials & Date

diameters. The pitot taps are installed approximately six pipe diameters upstream of installed flow orifice FT-CC-7078AS. (The pipe traverse will be made once for each test, and the installed orifice plate will be monitored throughout the test to ensure that the water flowrate does not change.) Record data on Attachment 8.2.2.

7.2.5.20 Initiate the tornado test by performing the following:

7.2.5.20.1 Open 3CC-B104A, inlet to component cooling heat exchanger.

7.2.5.20.2 Close 3CC-B238A bypass to CCW heat exchanger.

7.2.5.20.3 Mark all tapes and charts to signify the start of the tornado test.

7.2.5.20.4 Ensure that the level in the wet cooling tower basin is at the low end of the operating band (approximately 175,000 gal).



5



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.5.21 Open 3CC-B201A (inlet to dry cooling towers).

7.2.5.22 Open 3CC-B212A (outlet to dry cooling towers).

7.2.5.23 Close bypass to dry cooling towers 3CC-B265A.

NOTE: Maintain the same temperature differential across the temporary feed heater as initial ΔT .

7.2.5.24 At CP-33, place the following control switches for fans A1 through A15 in the OFF position.

Fan No.	Switch No.	Initials & Date
(1) A1	CS-1/731	-----
(2) A2	CS-1/732	-----
(3) A3	CS-1/733	-----
(4) A4	CS-1/734	-----
(5) A5	CS-1/735	-----
(6) A6	CS-1/736	-----
(7) A7	CS-1/737	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

Initials & Date

7.2.5.25 Perform the following steps after 2 hours.

7.2.5.25.1 After 2 hours, record the TE-CC-7077AS reading on Attachment LATER.

7.2.5.25.2 Measure level in wet tower according to Attachment 8.3.5.

7.2.5.25.3 Close the following valves:

(1) 3CC-B81A, Dry Tower A Inlet Header Isolation Valve

(2) 3CC-B82A, Dry Tower A Inlet Header Isolation Valve



Startup Integrated Test SIF-77-250

Unit description ?

Date 6-11-82

Operator name ?

Ultimate Heat Sink Test

Initials & Date

(3) 3CC-883A, Dry Tower A Inlet Header Isolation Valve

(4) 3CC-884A, Dry Tower A Inlet Header Isolation Valve

7.2.5.25.4 At CP-33, place the following control switches for fans A7 through A15 in fast speed.

Fan No.

Switch No.

Initials & Date

(1) A7

CS-1/737

(2) A8

CS-1/738

(3) A9

CS-1/739

(4) A10

CS-1/740

(5) A11

CS-1/741

(6) A12

CS-1/742

(7) A13

CS-1/743

(8) A14

CS-1/744

(9) A15

CS-1/745

Initials & Date

7.2.5.26 Continue monitoring all RTDs listed in Attachment 8.2.1 and orifice reading listed in Attachment 8.2.3 for the next 22 hours.



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.5.27 At the 10-hour mark, record water level.

7.2.5.28 Record all water added to the wet tower basin during testing.

7.2.5.29 Perform tornado calculation, and record on Attachment 8.3.3.

7.2.5.30 Complete valve lineup on Attachment 8.4.6, and continue on to the next test.

7.2.6 Simulated Shutdown 24 Hours After Reactor Trip Test (Side B)

7.2.6.1 Verify the initial conditions set forth in steps 7.1.1, 7.1.2, 7.1.3, and 7.1.6; and verify that manometers or the equivalent, used for measuring orifice flows, are ready for service.

7.2.6.2 Verify the valve lineup of Attachment 8.4.8.

Section: Integrated Test SIT-TF-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

7.2.6.3. Check oil level for proper oil level.

CAUTION 1: DO NOT OPERATE THE CCW/ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.6.4 Start CCW Pump A/B by positioning handswitch CS-1/707 on CP-8 to START.

7.2.6.5 Slowly open CCW Pump A/B discharge valve (3CC-B119AB).

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

CAUTION 1: IMMEDIATELY STOP THE CCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F
- (4) RATED CAPACITY OF 40.2 AMPS IS EXCEEDED

CAUTION 2: DO NOT EXCEED CCW PUMP RUNOUT CAPACITY OF 7500 GPM.

CAUTION 3: THE CCW PUMPS DO NOT HAVE AN INSTALLED RECIRCULATION LINE AND ARE LIMITED TO 3 MINUTES MAXIMUM RUNNING AGAINST A DEAD HEAD.

7.2.6.6 At CP-33, place the following control switches for fans A1 through A15 in the FAST position:

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	-----



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(2) B2	CS-1/782	-----
(3) B3	CS-1/783	-----
(4) B4	CS-1/784	-----
(5) B5	CS-1/785	-----
(6) B6	CS-1/786	-----
(7) B7	CS-1/787	-----
(8) B8	CS-1/788	-----
(9) B9	CS-1/789	-----
(10) B10	CS-1/790	-----
(11) B11	CS-1/791	-----
(12) B12	CS-1/792	-----
(13) B13	CS-1/793	-----
(14) B14	CS-1/794	-----
(15) B15	CS-1/795	-----

Initials & Date

CAUTION: WHEN A FAN IS IN FAST SPEED, THERE MUST BE A 30-SECOND WAIT PERIOD BEFORE THE FAN CAN BE SHIFTED TO SLOW SPEED. IF THIS MODIFICATION HAS NOT BEEN ACCOMPLISHED BY THE TIME THIS PROCEDURE IS PERFORMED, ALWAYS OPEN THE SPECIFIC BREAKER LISTED IN STEP 7.1.6.4 WHENEVER THE FAN IS IN FAST SPEED, AND SLOW SPEED OR OFF IS DESIRED.

7.2.6.7 At CP-33, ensure that Wet Tower A fan control switches CS-1/811 and CS-1/815 are in the OFF position.



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.6.8 Ensure that the boiler is warmed up and at operating pressure and temperature.

7.2.6.9 Cut in steam to temporary heat exchanger by slowly opening stop-check valve (LATER).

7.2.6.10 Using RTDs TX-CC-7910BS and TX-CC-7920BS, vary heat load until a heat loading of 91.7×10^6 Btu/hr is obtained on the dry tower B.

7.2.6.11 Using a Simplex pitot tube, make a 10-point traverse of the component cooling water pipe on two mutually perpendicular diameters. Record this data on Attachment 8.2.2.

7.2.6.12 Monitor and record flowrate, as read from orifice plate (LATER), on Attachment 8.2.3. Monitor this flowrate throughout the test (recording every 5 minutes) to ensure that the water flowrate does not change.

X



Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.6.13 Set up and continuously monitor the temperatures stated in Attachment 8.2.1 on the PTS-80A Temperature Data System.

7.2.6.14 A platinum RTD will be mounted on the hand railing at the inlet to the top fan on the two end and middle columns. These RTDs will be monitored continuously and the readings recorded on Attachment 8.2.1 every 5 minutes.

7.2.6.15 Ensure that the following test limitations are met before continuing:

- (1) Ambient wet-bulb temperature is between 74 degrees F and 84 degrees F, as recorded on Attachment 8.2.8.
- (2) Ambient wind speed is equal to or less than 10 mph, as recorded on Attachment 8.2.8.
- (3) CCw flow is between 5850 and 7150 gpm, as recorded on Attachment 8.2.8.



4



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.6.16 Measure the level of the wet tower cold water basin both before and after the test, to determine water losses. See Attachment 8.3.5, Water Loss Calculation Sheet.

7.2.6.17 Using ^{an} R.M. Young microvane and cup anemometer, or equivalent, continuously monitor the ambient wind speed and direction and record on Attachment 8.2.8 every 5 minutes.

NOTE: The oil level indicators provided with the CCW and ACCW Pumps indicate OPERATING oil level. The oil level should read HIGH when the pump is shut down and MEDIUM when the pump is operating.

CAUTION 1: IMMEDIATELY STOP THE ACCW PUMP IF ANY OF THE FOLLOWING CONDITIONS ARE OBSERVED:

- (1) UNUSUAL NOISE OR VIBRATION
- (2) PUMP BEARING TEMPERATURE, AS READ FROM INSTALLED TEMPERATURE INDICATOR, EXCEEDS 180 DEGREES F
- (3) PUMP MOTOR WINDING THERMOCOUPLE READING EXCEEDS 230 DEGREES F

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

(4) RATED CAPACITY OF 40.2 AMPS IS
EXCEEDED

CAUTION 2: DO NOT EXCEED ACCW PUMP RUNOUT
CAPACITY OF 6650 GPM.

CAUTION 3: DO NOT RUN ACCW PUMPS AGAINST DEAD
HEAD EXCEPT BRIEFLY TO VERIFY SHUTOFF
HEAD (1.5 MINUTES MAXIMUM).

7.2.6.18 Start ACCW Pump B by placing handswitch
CS-1/752 on CP-8 to START.

7.2.6.19 Using a Simplex pitot tube, make a
10-point traverse of the ACCW ~~water~~ pipe
on two mutually perpendicular
diameters. The pitot taps are installed
approximately six pipe diameters
upstream of installed flow orifice
FT-CC-7078BS. (The pipe traverse will
be made once for each test, and the
installed orifice plate will be
monitored throughout the test to ensure
that the water flowrate does not
change.) Record data on Attachment
8.2.2.

7.2.6.20 Initiate the tornado test by performing
the following:

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

7.2.6.20.1 Open 3CC-B105B, inlet to component
cooling heat exchanger.

7.2.6.20.2 Close 3CC-B239B bypass to CCW heat ex-
changer.

7.2.6.20.3 Mark all tapes and charts to signify
the start of the tornado test.

7.2.6.20.4 Ensure that the level in the wet
cooling tower basin is at the low end
of the operating band (approximately
175,000 gal).

7.2.6.21 Open 3CC-B203B (inlet to dry cooling
towers).

7.2.6.22 Open 3CC-B213B (outlet to dry cooling
towers).

7.2.6.23 Close bypass to dry cooling towers
3CC-B262B.

Startup Integrated Test SIT-TP-250

Unit waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Initials & Date

NOTE: Maintain the same temperature differential across the temporary feed heater as initial ΔT .

7.2.6.24 At CP-33, place the following control switches for fans B1 through B15 in the OFF position.

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	_____
(2) B2	CS-1/782	_____
(3) B3	CS-1/783	_____
(4) B4	CS-1/784	_____
(5) B5	CS-1/785	_____
(6) B6	CS-1/786	_____
(7) B7	CS-1/787	_____
(8) B8	CS-1/788	_____
(9) B9	CS-1/789	_____
(10) B10	CS-1/790	_____
(11) B11	CS-1/791	_____
(12) B12	CS-1/792	_____
(13) B13	CS-1/793	_____
(14) B14	CS-1/794	_____
(15) B15	CS-1/795	_____

Initials & Date

7.2.6.25 Perform the following steps after 2 hours.

Startup Integrated Test SIT-TP-250

Ultimate Heat Sink Test

Unit Reference 3

Date 5-11-82

Revision Draft 2

Initials & Date

7.2.6.25.1 After 2 hours, record the TE-CC-7077BS reading on Attachment LATER.

7.2.6.25.2 Measure level in wet tower according to Attachment 8.3.5.

7.2.6.25.3 Close the following valves:

(1) 3CC-B71B, Dry Tower B Inlet Header Isolation Valve

(2) 3CC-B72B, Dry Tower B Inlet Header Isolation Valve

(3) 3CC-B73B, Dry Tower B Inlet Header Isolation Valve

(4) 3CC-B74B, Dry Tower B Inlet Header Isolation Valve

7.2.6.25.4 At CP-33, place the following control switches for fans B7 through B15 in fast speed.

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(1) B7	CS-1/787	-----
(2) B8	CS-1/788	-----
(3) B9	CS-1/789	-----
(4) B10	CS-1/790	-----
(5) B11	CS-1/781	----- X ↓
(6) B12	CS-1/782	-----
(7) B13	CS-1/783	-----
(8) B14	CS-1/784	-----
(9) B15	CS-1/785	-----

Initials & Date

7.2.6.26 Continue monitoring all RTDs listed in Attachment 8.2.1 and orifice reading listed in Attachment 8.2.3 for the next 22 hours.

7.2.6.27 At the 10-hour mark, record water level.

7.2.6.28 Record all water added to the wet tower basin during testing.

7.2.6.29 Perform tornado calculation, and record on Attachment 8.3.3.

7.2.5.30 Complete valve lineup on Attachment 8.4.6, and continue on to the next test.

Startup Instructions for Unit Waterford 3

Ultimate Test

Unit Waterford 3

Date 6-11-82

Revision Draft 2

Initials & Date

7.3 Restoration

7.3.1 Wet Tower - Train A

7.3.1.1 At CP-33, place (or verify placed) wet tower fan control switches CS-1/761 (for fans 1 through 4) and CS-1/765 (for fans 5 through 8) in the OFF position.

JG
7.1.1

7.3.1.2 At 480V MCC-3A315-S, Compts. 10H and 12H, open the breakers for fans A1 through A8.

JG
7.1.1

7.3.2 Wet Tower - Train B

7.3.2.1 At CP-33, place (or verify placed) wet tower fan control switches CS-1/811 (for fans 1 through 4) and CS-1/815 (for fans 5 through 8) in the OFF position.

7.3.2.2 At 480V MCC-3B315-S, Compts. 10H and 12H, open the breakers for fans B1 through B8.

7.3.3 Dry Tower - Train A

7.3.3.1 At CP-33, place (or verify placed) the following Dry Tower A fan control

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Initials & Date

switches for fans A1 through A15 in the OFF position:

Fan No.	Switch No.	Initials & Date
(1) A1	CS-1/731	-----
(2) A2	CS-1/732	-----
(3) A3	CS-1/733	-----
(4) A4	CS-1/734	-----
(5) A5	CS-1/735	-----
(6) A6	CS-1/736	-----
(7) A7	CS-1/737	-----
(8) A8	CS-1/738	-----
(9) A9	CS-1/739	-----
(10) A10	CS-1/740	-----
(11) A11	CS-1/741	-----
(12) A12	CS-1/742	-----
(13) A13	CS-1/743	-----
(14) A14	CS-1/744	-----
(15) A15	CS-1/745	-----

7.3.3.2 At 480V MCC-3A315-S, open the following breakers for Dry Tower A fans A1 through A15:

Fan No.	Compt. No.	Initials & Date
(1) A1	1F	-----
(2) A2	1M	-----
(3) A3	2F	-----



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Wet Sink Test

Revision Draft 2

Fan No.	Compt. No.	Initials & Date
(1) A4	2M	-----
(5) A5	3F	-----
(6) A6	3M	-----
(7) A7	4F	-----
(8) A8	4M	-----
(9) A9	5F	-----
(10) A10	5M	-----
(11) A11	7F	-----
(12) A12	7M	-----
(13) A13	8F	-----
(14) A14	8M	-----
(15) A15	9F	-----

Initials & Date

7.3.4 Dry Tower - Train B

7.3.4.1 At CP-33, place (or verified placed) the following Dry Tower B fan control switches for fans B1 through B15 in the OFF position:

Fan No.	Switch No.	Initials & Date
(1) B1	CS-1/781	-----
(2) B2	CS-1/782	-----
(3) B3	CS-1/783	-----
(4) B4	CS-1/784	-----
(5) B5	CS-1/785	-----
(6) B6	CS-1/786	-----



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

Fan No.	Switch No.	Initials & Date
(7) B7	CS-1/787	-----
(8) B8	CS-1/788	-----
(9) B9	CS-1/789	-----
(10) B10	CS-1/790	-----
(11) B11	CS-1/791	-----
(12) B12	CS-1/792	-----
(13) B13	CS-1/793	-----
(14) B14	CS-1/794	-----
(15) B15	CS-1/795	-----

7.3.4.2 At 480V MCC-3B315-S, open the following breakers for Dry Tower B fans B1 through B15:

Fan No.	Compt. No.	Initials & Date
(1) B1	1F	-----
(2) B2	1M	-----
(3) B3	2F	-----
(4) B4	2M	-----
(5) B5	3F	-----
(6) B6	3M	-----
(7) B7	4F	-----
(8) B8	4M	-----
(9) B9	5F	-----
(10) B10	5M	-----
(11) B11	7F	-----
(12) B12	7M	-----
(13) B13	8F	-----

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

Fan No.

Compt. No.

Initials & Date

(14) B14

8M

(15) B15

9F

7.3.4.3 Ensure that valves are aligned per Attachment 8.4.6.



Startup Integrated Test SIT-TP-250

Unit Waterford 3

Ultimate Heat Sink Test

Date 6-11-82

Revision Draft 2

8.0 ATTACHMENTS

8.1 Instruction Tables/Graphs

8.1.1 Performance Curves for Wet Tower

8.1.2 Performance Curves for Dry Tower

8.1.3 Instructions for Calculating Heat Load on Wet and Dry Towers

8.1.4 Temperature Equalization Graph

8.2 Data Tables

8.2.1 RTD Data Table

8.2.2 Pitot Tube Traverse Data Table

8.2.3 Flow Orifice Readings

8.2.4 Dry-Bulb RTD Readings - LATER

8.2.5 Fan Input Power Data Table - LATER

8.2.6 Wet Towers Temperature Data Table

8.2.7 Anemometer Readings Data Table

8.2.8 Ambient Conditions Data Table

8.3 Calculation Sheets

8.3.1 LOCA Calculation Sheet

8.3.2 Normal Shutdown Calculation Sheet

8.3.3 Tornado Case Calculation Sheet

8.3.4 Wet Tower Performance Calculation Sheet

Startup Integrated Test SIT-TP-250

Unit Waterford 3

Date 6-11-82

Ultimate Heat Sink Test

Revision Draft 2

8.3.5 Water Loss Calculation Sheet

8.4 Miscellaneous Attachments

8.4.1 Chronological Log

8.4.2 Test Personnel ID Sheet

8.4.3 Valve Lineup Table, Tower A

8.4.4 Valve Lineup Table, Tower B

8.4.5 System Deficiency Record


8.4.6 Restoration Valve Lineup, Towers A and B

8.4.7 Tornado Valve Lineup - Tower A

8.4.8 Tornado Valve Lineup - Tower B


8.4.9 Missing Information List

X




PERFORMANCE CURVES FOR WET TOWER







PERFORMANCE CURVES FOR WET TOWER




PERFORMANCE CURVES FOR WET TOWER



PERFORMANCE CURVES FOR WET TOWER



PERFORMANCE CURVES FOR WET TOWER



Basis
 Cooling water
 flow rate -
 6500 gpm

PERFORMANCE CURVES FOR DRY TOWER



INSTRUCTIONS FOR CALCULATING HEAT LOAD ON WET AND DRY TOWERS

8.1.3.1 Adjust temperature control valve 7CC-TV-001 to reflect the following:

- (1) 161.4 degrees F for the LOCA Tests (sections 7.2.1 and 7.2.2)
- (2) 146.2 degrees F for the Normal Shutdown Test (sections 7.2.3 and 7.2.4)
- (3) 146.2 degrees F for the Tornado Tests (sections 7.2.5 and 7.2.6)

8.1.3.2 Adjust temperature control valve 7CC-TV-001 to give the above readings as recorded by TX-CC-7910AS for dry tower A inlet and TX-CC-7910BS for dry tower B inlet.

8.1.3.3 Use the following formula to calculate mass flow rate:

$$\dot{m} = \rho \left(\frac{\text{lbm}}{\text{ft}^3} \right) \text{Vol} \left(\frac{\text{gal}}{\text{min}} \right) 60 \left(\frac{\text{min}}{\text{hr}} \right) \cdot 1137 \left(\frac{\text{ft}^3}{\text{gal}} \right)$$

8.1.3.4 Use the calculated value of \dot{m} from 8.1.3.3 in the following equation.

$$\dot{Q} = \dot{m} (h_e - h_i)$$

where

$$\dot{Q} = 176 \times 10^6 \text{ Btu/hr for LOCA } \overset{\text{Tests}}{\text{cases}} \text{ (section 7.2.1 and 7.2.2) } \times$$

$$\dot{Q} = 127 \times 10^6 \text{ Btu/hr for Normal Shutdown Tests (sections 7.2.3 and 7.2.4)}$$

$$\dot{Q} = 91.5 \times 10^6 \text{ Btu/hr for the Tornado Cases (sections 7.2.5 and 7.2.6)}$$

8.1.3.5 Calculate Δh from step 8.1.3.4. Since h_e is known because \times the temperature (and hence enthalpy) was set in step 8.1.3.1, the temperature (the temperature of water entering the temporary heat exchanger) needed to satisfy the equation given in 8.1.3.4, can be calculated.




INSTRUCTIONS FOR CALCULATING HEAT LOAD ON WET AND DRY TOWERS

- 8.1.3.6 If the temperature of entering feed water to the temporary heat exchanger is less than or equal to this temperature, then proceed to the next step in the procedure. If the temperature is greater than that calculated in step 8.1.3.5, attempt to adjust the temperature out of the temporary heat exchanger until the equation expressed in 8.1.3.4 is satisfied.
- 8.1.3.7 If the equation given in step 8.1.3.4 cannot be balanced, record the available T_{in} and T_{out} of the temporary heat exchanger on Attachment 8.3.1 for the LOCA test; on Attachment 8.3.2 for the Normal Shutdown Test; and on Attachment 8.3.3, for the Tornado Case. Proceed to the next step in the procedure.



TEMPERATURE EQUALIZATION GRAPH



Time: _____
 (Fill out one sheet per hour.)

RTD READINGS DATA SHEET

TESTING A TOWERS													
RTD ID	T = 0	5 MIN.	10 MIN.	15 MIN.	20 MIN.	25 MIN.	30 MIN.	35 MIN.	40 MIN.	45 MIN.	50 MIN.	55 MIN.	60 MIN.
TX-CC-7910AS													
TX-CC-7920AS													
TE-CC-7079AS													
TE-CC-7077AS													
TE-(LATER)													
TE-(LATER)													
Dry Tower North End													
Dry Tower Middle													
Dry Tower South End													

TESTING B TOWERS													
RTD ID	T = 0	5 MIN.	10 MIN.	15 MIN.	20 MIN.	25 MIN.	30 MIN.	35 MIN.	40 MIN.	45 MIN.	50 MIN.	55 MIN.	60 MIN.
TX-CC-7910BS													
TX-CC-7920BS													
TE-CC-7079BS													
TE-CC-7077BS													
TE-(LATER)													
TE-(LATER)													
Dry Tower North End													
Dry Tower Middle													
Dry Tower South End													

Data Taken By _____ Date _____

Data Reviewed By _____ Date _____

PITOT TUBE TRAVERSE DATA TABLE

LOCA _____
 NORMAL SHUTDOWN _____
 TORNADO CASE _____

CCW FLOW
 SIDE A/B
 (Circle One)

TEST DATE _____ LOCATION OF TRAVERSE _____ TEST ENGINEER _____

MEASURED PIPE DIAMETER (INCHES)													
	STA.	RAD. X		STA.	RAD. X	DISTANCE		D IN.	D IN.	D IN.	D IN.	D IN.	
				IN.	MM.								
24 IN. DIA. AND OVER	1	.025	UNDER 24 IN. DIA.										
	2	.078											
	3	.134											
	4	.194											
	5	.258											
	6	.330			1	.051							
	7	.408			2	.163							
	8	.500			3	.293							
	9	.613			4	.452							
	10	.776			5	.684							
CENTERLINE NOT IN AVERAGE													
	10	1.224		5	1.316								
	9	1.387		4	1.548								
	8	1.500		3	1.707								
	7	1.592		2	1.837								
	6	1.670		1	1.949								
	5	1.742											
	4	1.806											
	3	1.886											
	2	1.922											
	1	1.975											

PITOT TUBE USED _____

TUBE COEFFICIENT, C= _____

TUBE BLOCKAGE DIA., TBD= _____ IN.

MANOMETER FLUID _____

WATER TEMPERATURE _____ DEG. F

AMBIENT TEMPERATURE _____ DEG. F

TOTAL _____

AVG. _____

SPECIFIC GRAVITY OF MANOMETER FLUID, SGF= _____

FLOW GPM= $7.221 \left[\frac{\pi}{4} (\text{MEAS. DIA.})^2 - \frac{1}{2} (\text{MEAS. DIA.}) \times \text{TBD} \right] \times \sqrt{(\text{SGF} - 1)} \times (\text{AVG. } \sqrt{D})$



PITOT TUBE TRAVERSE DATA TABLE

LOCA _____
 NORMAL SHUTDOWN _____
 TORNADO CASE _____

ACCW FLOW
 SIDE A/B
 (Circle One)

TEST DATE _____ LOCATION OF TRAVERSE _____ TEST ENGINEER _____

MEASURED PIPE DIAMETER (INCHES)												
	STA.	RAD. X		STA.	RAD. X	DISTANCE		D IN.	D' IN.	D IN.	D IN.	D IN.
						IN.	MM.					
	1	.025										
	2	.078										
24 IN. DIA. AND OVER	3	.134	UNDER 24 IN. DIA.									
	4	.194										
	5	.258										
	6	.330		1	.051							
	7	.408		2	.163							
8	.500	3		.293								
9	.613	4		.452								
10	.776	5		.684								
CENTERLINE NOT IN AVERAGE												
	10	1.224			5	1.316						
	9	1.387		4	1.548							
	8	1.500		3	1.707							
	7	1.592		2	1.837							
	6	1.670		1	1.949							
	5	1.742										
	4	1.806										
	3	1.886										
	2	1.922										
	1	1.975										

PITOT TUBE USED _____

TUBE COEFFICIENT, C= _____

TUBE BLOCKAGE DIA., TBD= _____ IN.

MANOMETER FLUID _____

WATER TEMPERATURE _____ DEG. F

AMBIENT TEMPERATURE _____ DEG. F

SPECIFIC GRAVITY OF MANOMETER FLUID, SGF= _____

FLOW GPM= 7.221 $\left[\frac{\pi}{4} (\text{MEAS. DIA.})^2 - \frac{1}{2} (\text{MEAS. DIA.}) \times \text{TBD} \right] \times \sqrt{(\text{SGF} - 1)} \times (\text{AVG. } \sqrt{D})$

TOTAL _____	TOTAL _____	TOTAL _____	TOTAL _____
AVG. _____	AVG. _____	AVG. _____	AVG. _____

PITOT TUBE TRAVERSE DATA TABLE

TEST EQUIPMENT									
DESCRIPTION	MSTZ	RANGE	ACC.	RECALL	DESCRIPTION	MSTZ	RANGE	ACC.	RECALL

COMMENTS: _____

PERFORMED BY: _____	DATE: _____	QC	QA
REVIEWED BY: _____	DATE: _____	DATE	DATE
		PAGE	OF

FLOW ORIFICE READINGS

LOCA _____
 NORMAL SHUTDOWN _____
 TORNADO CASE _____

ORIFICE ID	TIME												
	START	5 MIN.	10 MIN.	15 MIN.	20 MIN.	25 MIN.	30 MIN.	35 MIN.	40 MIN.	45 MIN.	50 MIN.	55 MIN.	60 MIN.
FT-CC-7078AS during ACCH piping traverse for Wet Tower A	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
FT-CC-7078BS during ACCH piping traverse for Wet Tower B	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
Temporary CCW orifice during CCW piping traverse for Dry Tower A flow	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____
Temporary CCW orifice during CCW piping traverse for Dry Tower B flow	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____	_____



FLOW ORIFICE READINGS

TEST EQUIPMENT

DESCRIPTION	MBTE	RANGE	ACC.	RECALL	DESCRIPTION	MBTE	RANGE	ACC.	RECALL

COMMENTS: _____

PERFORMED BY: _____	DATE: _____	QC	QA
REVIEWED BY: _____	DATE: _____	DATE	DATE
		PAGE	OF

LOCA _____
 NORMAL SHUTDOWN _____
 TORNADO CASE _____

FAN INPUT POWER DATA TABLE

Wattmeter Readings

Fan 1 _____	Fan 5 _____
Fan 2 _____	Fan 6 _____
Fan 3 _____	Fan 7 _____
Fan 4 _____	Fan 8 _____

Horsepower Calculation

	Avg. Volts	Avg. Amps	Ambient Temp. (deg. F)	Horsepower (HP)
Fan 1	_____	_____	_____	_____
Fan 2	_____	_____	_____	_____
Fan 3	_____	_____	_____	_____
Fan 4	_____	_____	_____	_____
Fan 5	_____	_____	_____	_____
Fan 6	_____	_____	_____	_____
Fan 7	_____	_____	_____	_____
Fan 8	_____	_____	_____	_____

$$HP = \frac{(\text{volts}) \times (\text{amps}) \times (3) \times EF}{746}$$

where EF = 0.71

FAN INPUT POWER DATA TABLE

TEST EQUIPMENT									
DESCRIPTION	NOTE	RANGE	ACC.	RANGE	DESCRIPTION	NOTE	RANGE	ACC.	RANGE

COMMENTS: _____

PERFORMED BY: _____	DATE: _____	QC	QA
REVIEWED BY: _____	DATE: _____	DATE	DATE
		PAGE	OF





LOCA CALCULATION SHEET

8.3.1.1 Using the equations given below, calculate the available heat duty for the LOCA test. X

(1) $\dot{Q} = \dot{m} (h_e - h_i)$

\dot{Q} = heat flux in Btu/hr = 176×10^6 Btu/hr

\dot{m} = mass flow rate of water in lbm/hr as calculated in equation (2)

h_i = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the inlet of the boiler heat exchanger

h_e = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the exit of the boiler heat exchanger

(2) $\dot{m} = \rho (\dot{Vol.}) = \rho (\text{lbm/ft}^3) \dot{Vol.} (\text{gal/min}) 60 (\text{min/hr}) 0.1337 (\text{ft}^3/\text{gal})$

ρ = density of water at the water temperature read by the RTD at the inlet to the boiler heat exchanger

$\dot{Vol.}$ = volumetric flow rate determined in Attachment LATER

8.3.1.2 If equation (1) gives a heat flux less than 176×10^6 Btu/hr, X record the data on the table and inform the Test Director.



NORMAL SHUTDOWN CALCULATION SHEET

8.3.2.1 Using the equations given below, calculate the available heat duty for the ^{Normal Shutdown}LOCA test. X

$$(1) \quad \dot{Q} = \dot{m} (h_e - h_i)$$

$$\text{align} \left[\begin{array}{l} \parallel \\ \dot{Q} \end{array} \right] = \text{heat flux in Btu/hr} = 127 \times 10^6 \text{ Btu/hr}$$

\dot{m} = mass flow rate of water in lbm/hr as calculated in equation (2)

h_i = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the inlet of the boiler heat exchanger

h_e = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the exit of the boiler heat exchanger

$$(2) \quad \dot{m} = \rho (\text{Vol.}) = \rho (\text{lbm/ft}^3) \text{ Vol. (gal/min)} 60 (\text{min/hr}) \cdot 0.1337 (\text{ft}^3/\text{gal})$$

ρ = density of water at the water temperature read by the RTD at the inlet to the boiler heat exchanger

Vol. = volumetric flow rate determined in Attachment LATER

8.3.2.2 If equation (1) gives a heat flux less than 127×10^6 Btu/hr, X
record the data on the table and inform the Test Director.



TORNADO CASE CALCULATION SHEET

8.3.3.1 Using the equations given below, calculate the available heat duty for the ^{Tornado} ~~LOCA~~ test. X

(1) $\dot{Q} = \dot{m} (h_e - h_i)$

^{align} \dot{Q} = heat flux in Btu/hr = 91.5×10^6 Btu/hr

\dot{m} = mass flow rate of water in lbm/hr as calculated in equation (2)

h_i = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the inlet of the boiler heat exchanger

h_e = enthalpy of liquid water as found in the ASME Steam Tables at the water temperature read by the RTD at the exit of the boiler heat exchanger

(2) $\dot{m} = \rho (\text{Vol.}) = \rho (\text{lbm/ft}^3) \text{Vol. (gal/min)} 60(\text{min/hr}) 0.1337 (\text{ft}^3/\text{gal})$

ρ = density of water at the water temperature read by the RTD at the inlet to the boiler heat exchanger

Vol. = volumetric flow rate determined in Attachment LATER

8.3.3.2 If equation (1) gives a heat flux less than 91.5×10^6 Btu/hr, record the data on the table and inform the Test Director. X



WET TOWER PERFORMANCE
CALCULATION SHEET

The manufacturer has submitted figures ____, ____, and _____. At the test wet bulb, generate a new set of curves with the ordinate being cooling range and the abscissa being cold water temperature. The family of curves will be the water flow rate. For the test cooling range, generate a new curve with the ordinate being cold water temperature and the abscissa being the predicted water flow rate. At the test cold water temperature, read the predicted flow rate. The capability of the tower is

$$\text{Capability} = \frac{\text{ADJUSTED TEST GPM}}{\text{PREDICTED GPM}} \times 100$$

where

$$\text{ADJUSTED TEST GPM} = \text{TEST GPM} \left(\frac{\text{DESIGN FAN HP}}{\text{TEST FAN HP}} \right)$$

For any capability less than 100%, the wet tower is assumed to fail the guarantee.

WATER LOSS CALCULATION SHEET

The water loss from the ACCW System will be determined by measuring the change in volume of the wet tower water basin for the duration of the test. Makeup to the ACCW System will be secured during the test.

The water level in the basin will be measured, both before and after the test, using a tape measure attached to the basin wall and a vernier caliper.

Time	Water_Height
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----
-----	-----



VALVE LINEUP TABLE
TOWER A

NOTE: This is the valve lineup for operation of Wet Tower A with CCW Pump A/B lined up as Pump A and CCW Pump B lined up to carry all CCW heat loads.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-F109A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F113A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F110A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F114A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-B108A/B	CCW PUMP A/B SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-111A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-115A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-112A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-116A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-B117A	CCW PUMP A DISCHARGE VALVE	CLOSED	-----	-----
3CC-B106A	CCW PUMP A SUCTION VALVE	CLOSED	-----	-----
3CC-B201A	DRY TOWER A INLET ISOLATION VALVE	OPEN	-----	-----
3CC-B265A	DRY TOWER A BYPASS ISOLATION VALVE	CLOSED	-----	-----

VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B81A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B82A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B83A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B84A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B85A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B86A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B87A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B88A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B89A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B90A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B91A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B92A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B93A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B94A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----

VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B95A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B96A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B97A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B98A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B99A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B100A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B104A	CCW HEAT EXCHANGER A INLET VALVE	OPEN	-----	-----
3CC-B238A	CCW HEAT EXCHANGER A BYPASS VALVE	TAGGED CLOSED	-----	-----
3CC-B140A	CCW HEAT EXCHANGER A DISCHARGE VALVE	TAGGED CLOSED	-----	-----
7CC-V003	CCW HEADER A ISOLATION TO TEMPORARY HEAT EXCHANGER	TAGGED OPEN	-----	-----
7CC-V006	CCW PUMP A/B SUCTION FROM TEMPORARY HEAT EXCHANGER	OPEN	-----	-----
7CC-V004	CCW HEADER B ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V005	TEMPORARY HEAT EXCHANGER DISCHARGE ISOLATION VALVE	OPEN	-----	-----
354A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----

VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B57A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B58A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B53A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B260A	ACCW PUMP A SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B288A	ACCW PUMP A DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-TM290A	ACCW PUMP A FLOW CONTROL VALVE	CLOSED	-----	-----
3CC-B292A	ACCW PUMP A FLOW CONTROL VALVE DISCHARGE ISOLATION VALVE	OPEN	-----	-----
7CC-V008	TEMPORARY HEATER DRAIN VALVE	OPEN	-----	-----
7CC-PV002	TEMPORARY BOILER STEAM CONTROL VALVE	AUTO	-----	-----
7CC-TV001	TEMPORARY HEATER TEMPERATURE CONTROL VALVE	AUTO	-----	-----
7CC-V007	MAKEUP TO SURGE TANK	(LATER)	-----	-----
3CC-F285B	WET TOWER EQUALIZING VALVES	CLOSED	-----	----- X
3CC-F284A	WET TOWER EQUALIZING VALVES	CLOSED	-----	----- >



VALVE LINEUP TABLE
TOWER B

NOTE: This is the valve lineup for the operation of Wet Tower B with CCW Pump A/B lined up as Pump B and CCW Pump A lined up to carry all CCW heat loads.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-F109A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F113A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F110A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F114A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-B108A/B	CCW PUMP A/B SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-111A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-115A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-112A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-116A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-B118B	CCW PUMP A DISCHARGE VALVE	CLOSED	-----	-----
3CC-B107B	CCW PUMP A SUCTION VALVE	CLOSED	-----	-----
3CC-B203B	DRY TOWER B INLET ISOLATION VALVE	OPEN	-----	-----
3CC-B262B	DRY TOWER B BYPASS ISOLATION VALVE	CLOSED	-----	-----

VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B71B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B72B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B73B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B74B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B75B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B76B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B77B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B78B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B79B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B80B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B61B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B62B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B63B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B64B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----



VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B65B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B66B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B67B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B68B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B69B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B70B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B105B	CCW HEAT EXCHANGER B INLET VALVE	OPEN	-----	-----
3CC-B239B	CCW HEAT EXCHANGER B BYPASS VALVE	TAGGED CLOSED	-----	-----
3CC-B141B	CCW HEAT EXCHANGER B DISCHARGE VALVE	TAGGED CLOSED	-----	-----
7CC-V004	CCW HEADER B ISOLATION TO TEMPORARY HEAT EXCHANGER	TAGGED OPEN	-----	-----
7CC-V006	CCW PUMP A/B SUCTION FROM TEMPORARY HEAT EXCHANGER	OPEN	-----	-----
7CC-V003	CCW HEADER A ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V005	TEMPORARY HEAT EXCHANGER DISCHARGE ISOLATION VALVE	OPEN	-----	-----
355B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----

VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B56B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B59B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B60B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B261B	ACCW PUMP B SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B289B	ACCW PUMP B DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-TM291B	ACCW PUMP B FLOW CONTROL VALVE	CLOSED	-----	-----
3CC-B293B	ACCW PUMP B FLOW CONTROL VALVE DISCHARGE ISOLATION VALVE	OPEN	-----	-----



RESTORATION VALVE LINEUP TABLE
TOWERS A AND B

NOTE: This is the valve lineup for normal operation of Wet Tower A with CCW Pump A/B lined up as Pump A and CCW Pump B lined up to carry all CCW heat loads.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-F109A/B	CCW PUMP DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-F113A/B	CCW PUMP SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-F110A/B	CCW PUMP DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-F114A/B	CCW PUMP SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B108A/B	CCW PUMP A/B SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-111A/B	CCW PUMP DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-115A/B	CCW PUMP SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-112A/B	CCW PUMP DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-116A/B	CCW PUMP SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B117A	CCW PUMP A DISCHARGE VALVE	OPEN	-----	-----
3CC-B106A	CCW PUMP A SUCTION VALVE	OPEN	-----	-----
3CC-B201A	DRY TOWER A INLET ISOLATION VALVE	OPEN	-----	-----
3CC-B265A	DRY TOWER A BYPASS ISOLATION VALVE	CLOSED	-----	-----

OPERATIONAL TEST LOG SHEET TABLE
 TESTS A AND B

VALVE ID	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B81A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B82A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B83A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B84A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B85A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B86A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B87A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B88A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B89A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B90A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B91A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B92A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B93A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B94A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----

RESTORATION VALVE LINEUP TABLE
TOWERS A AND B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B95A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B96A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B97A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B98A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B99A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B100A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B104A	CCW HEAT EXCHANGER A INLET VALVE	OPEN	-----	-----
3CC-B238A	CCW HEAT EXCHANGER A BYPASS VALVE	CLOSED	-----	-----
3CC-B140A	CCW HEAT EXCHANGER A DISCHARGE VALVE	OPEN	-----	-----
7CC-V003	CCW HEADER A ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V006	CCW PUMP A/B SUCTION FROM TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V004	CCW HEADER B ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V005	TEMPORARY HEAT EXCHANGER DISCHARGE ISOLATION VALVE	OPEN	-----	-----
354A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----

RESTORATION VALVE LINEUP TABLE
TOWERS A AND B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B57A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B58A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B53A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B260A	ACCW PUMP A SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B288A	ACCW PUMP A DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-TM290A	ACCW PUMP A FLOW CONTROL VALVE	AS IS	-----	-----
3CC-R292A	ACCW PUMP A FLOW CONTROL VALVE DISCHARGE ISOLATION VALVE	OPEN	-----	-----
7CC-V008	TEMPORARY HEATER DRAIN VALVE	OPEN	-----	-----
7CC-PV002	TEMPORARY BOILER STEAM CONTROL VALVE	AUTO	-----	-----
7CC-TV001	TEMPORARY HEATER TEMPERATURE CONTROL VALVE	AUTO	-----	-----
7CC-V007	MAKEUP TO SURGE TANK	(LATER)	-----	-----



TORNADO VALVE LINEUP TABLE
TOWER A

NOTE: This is the valve lineup for operation of Wet Tower A with CCW Pump A/B lined up as Pump A and CCW Pump B lined up to carry all CCW heat loads.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-F109A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F113A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F110A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-F114A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-B108A/B	CCW PUMP A/B SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-111A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-115A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-112A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-116A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-B117A	CCW PUMP A DISCHARGE VALVE	CLOSED	-----	-----
3CC-B106A	CCW PUMP A SUCTION VALVE	CLOSED	-----	-----
3CC-B201A	DRY TOWER A INLET ISOLATION VALVE	OPEN	-----	-----
3CC-B265A	DRY TOWER A BYPASS ISOLATION VALVE	CLOSED	-----	-----

TORNADO VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B81A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B82A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B83A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B84A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B85A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B86A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B87A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B88A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B89A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B90A	DRY TOWER A INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B91A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B92A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B93A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B94A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----



TORNADO VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B95A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B96A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B97A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B98A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B99A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B100A	DRY TOWER A INLET DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-B104A	CCW HEAT EXCHANGER A INLET VALVE	CLOSED	-----	-----
3CC-B238A	CCW HEAT EXCHANGER A BYPASS VALVE	OPEN	-----	-----
3CC-B140A	CCW HEAT EXCHANGER A DISCHARGE VALVE	TAGGED CLOSED	-----	-----
7CC-V003	CCW HEADER A ISOLATION TO TEMPORARY HEAT EXCHANGER	TAGGED OPEN	-----	-----
7CC-V006	CCW PUMP A/B SUCTION FROM TEMPORARY HEAT EXCHANGER	OPEN	-----	-----
7CC-V004	CCW HEADER B ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V005	TEMPORARY HEAT EXCHANGER DISCHARGE ISOLATION VALVE	OPEN	-----	-----
7CC-V054A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----

TORNADO VALVE LINEUP TABLE
TOWER A

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B57A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B58A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B53A	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B260A	ACCW PUMP A SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-B288A	ACCW PUMP A DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-TM290A	ACCW PUMP A FLOW CONTROL VALVE	AS IS	-----	-----
3CC-B292A	ACCW PUMP A FLOW CONTROL VALVE DISCHARGE ISOLATION VALVE	OPEN	-----	-----
7CC-V008	TEMPORARY HEATER DRAIN VALVE	OPEN	-----	-----
7CC-PV002	TEMPORARY BOILER STEAM CONTROL VALVE	AUTO	-----	-----
7CC-TV001	TEMPORARY HEATER TEMPERATURE CONTROL VALVE	AUTO	-----	-----
7CC-V007	MAKEUP TO SURGE TANK	(LATER)	-----	-----
3CC-F285B	WET TOWER EQUALIZING VALVES	CLOSED	-----	-----
3CC-F284A	WET TOWER EQUALIZING VALVES	CLOSED	-----	-----

TORNADO VALVE LINEUP TABLE
TOWER B

NOTE: This is the valve lineup for the operation of Wet Tower B with CCW Pump A/B lined up as Pump B and CCW Pump A lined up to carry all CCW heat loads.

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-F109A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F113A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F110A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-F114A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-B108A/B	CCW PUMP A/B SUCTION ISOLATION VALVE	TAGGED CLOSED	-----	-----
3CC-111A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-115A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-112A/B	CCW PUMP DISCHARGE ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-116A/B	CCW PUMP SUCTION ISOLATION VALVE	TAGGED OPEN	-----	-----
3CC-B118B	CCW PUMP A DISCHARGE VALVE	CLOSED	-----	-----
3CC-B107B	CCW PUMP A SUCTION VALVE	CLOSED	-----	-----
3CC-B203B	DRY TOWER B INLET ISOLATION VALVE	OPEN	-----	-----
3CC-B262B	DRY TOWER B BYPASS ISOLATION VALVE	CLOSED	-----	-----



TORNADO VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B71B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B72B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B73B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B74B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B75B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B76B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B77B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B78B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B79B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B80B	DRY TOWER B INLET HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B61B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B62B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B63B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B64B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----


TORNADO VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B65B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B66B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B67B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B68B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B69B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B70B	DRY TOWER B DISCHARGE HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B105B	CCW HEAT EXCHANGER B INLET VALVE	CLOSED	-----	-----
3CC-B239B	CCW HEAT EXCHANGER B BYPASS VALVE	OPEN	-----	-----
3CC-B141B	CCW HEAT EXCHANGER B DISCHARGE VALVE	TAGGED CLOSED	-----	-----
7CC-V004	CCW HEADER B ISOLATION TO TEMPORARY HEAT EXCHANGER	TAGGED OPEN	-----	-----
7CC-V006	CCW PUMP A/B SUCTION FROM TEMPORARY HEAT EXCHANGER	OPEN	-----	-----
7CC-V003	CCW HEADER A ISOLATION TO TEMPORARY HEAT EXCHANGER	CLOSED	-----	-----
7CC-V005	TEMPORARY HEAT EXCHANGER DISCHARGE ISOLATION VALVE	OPEN	-----	-----
355B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----



TORNADO VALVE LINEUP TABLE
TOWER B

VALVE NO.	DESCRIPTION	REQUIRED POSITION	PERFORMED (INITIALS)	VERIFIED (INITIALS)
3CC-B56B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B59B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B60B	ACCW RISER HEADER ISOLATION VALVE	OPEN	-----	-----
3CC-B261B	ACCW PUMP B SUCTION ISOLATION VALVE	OPEN	-----	-----
3CC-F289B	ACCW PUMP B DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-TM291B	ACCW PUMP B FLOW CONTROL VALVE	CLOSED	-----	-----
3CC-B293B	ACCW PUMP B FLOW CONTROL VALVE DISCHARGE ISOLATION VALVE	OPEN	-----	-----
3CC-F285B	WET TOWER EQUALIZING VALVE	CLOSED	-----	-----
3CC-F284A	WET TOWER EQUALIZING VALVE	CLOSED	-----	-----



LOUISIANA POWER & LIGHT CO.
WATERFORD 3

MISSING INFORMATION LIST

PROCEDURE NO. SIT-TP-250 PROCEDURE TITLE Ultimate Heat Sink Test

ITEM NO.	ITEM	AFFECTED PARAGRAPH	CLEARED	
			DATE	INITIAL
1	Rev. no.	2.1.2.7		
2	Sheet no.	2.3.4.1.1		
		2.3.4.1.2		
3	Wet Cooling Tower Specs. Reference Para.	3.4 (ALL)		
4	Infrared Thermometer Model No.	4.1.1.10		
5	Orifice Plate ID	7.2.1.14		
		7.2.2.14		
		7.2.3.14		
		7.2.4.14		
		7.2.5.12		
		7.2.6.10		
6	Orifice ID	7.2.1.13		
		7.2.2.13		
		7.2.3.13		
		7.2.4.13		
7	Dry-Bulb RTD Readings	att. 8.2.4		
8	Attachment reference (step 8.3.1.1 Vol 1)	att. 8.3.1.		
9	Attachment reference (step 8.3.2.1 Vol 1)	att. 8.3.2		
10	Attachment reference (step 8.3.3.1 Vol 1)	att. 8.3.3		
11	Manufacture figures	Att. 8.3.4		
12	Valve 7CC-V007 Position	Att. 8.4.3,		
		8.4.6, 8.4.7		

ALL MISSING INFORMATION ON THIS LIST HAS BEEN CLEARED

STARTUP ENGINEER/ASSIGNED AUTHOR



REVIEW CHECKLIST

Document Number SIT-TP-250 RO/D1
Document Title Ultimate Heat Sink Test
Reviewer's Name T. Earle D. EVANS Tel. No. 3275
Date Review Started 6-2-82 Date Completed 6-8-82

- 1. Document scope (or test objectives section) is adequate: Yes No n/a
- 2. Reference section (Section 2.0) is complete. (If no, indicate deficiencies/omissions on Document Review Comments sheet.) Yes No n/a
- 3. Stated commitments meet regulatory requirements. (If no, indicate deficiencies/omissions on Document Review Comments sheet.) Yes No n/a
- 4. Commitment catalog lists all known commitments. (If no, indicate deficiencies/omissions on Document Review Comments sheet.) Yes No n/a
- 5. Document meets all requirements of regulatory source documents. (If no, indicate deficiencies/omissions on Document Review Comments sheet.) Yes No n/a
- 6. Document is consistent with other referenced documents. (If no, indicate discrepancies on Document Review Comments sheet.) Yes No n/a
- 7. Document content is consistent with stated scope or test objectives. (If no, indicate discrepancies on Document Review Comments sheet.) Yes No n/a

8. If document being reviewed is a revision of an approved document, are the revised portions consistent with the rest of the document? (If no or n/a, explain on Document Review Comments sheet.) Yes No n/a

NOTE: Questions 9-11 are to be completed following the author's incorporation of comments.

9. List of RECOMMENDED comments is complete. Yes No n/a

10. List of REQUIRED comments is complete. Yes No n/a

11. Document is recommended for approval and distribution (with changes or corrections as noted). Yes No n/a

Om Haus

Designated Reviewer

6/11/82

Date



DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-250 REV./DRAFT 20/D1
 TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
1.	Step 2.1.2.3 Delete Reference		done
2.	Step 2.1.2.10 change reference to: ASME PTC-18.1; Pumping Mode of Pump/Turbines, 1978.		done
3.	Step 2.1.2.12 - Delete Rev (later) & Title (later) and add - Nureg 0787.		done
4.	Step 2.1.2.13 - Delete Rev (later) & Title (later) and add Nureg 0787.		done
5.	Step 2.2.2 - add - NY-403479, Supplement 0, Forced Draft Dry Cooling Towers.		done
6.	Step 2.5.3 - change Rev (later) to Rev 0.		done
7.	Step 2.5.8 - change Rev (later) to Rev 0.		done

1. Reviewed By:

DM Lewis 6/4/82
 Reviewer Date

2. Comments Resolved By:

James E. Wilson 6-7-82
 Author Date

3. Resolution of Comments Accepted By

DM Lewis 6/11/82
 Reviewer Date

DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-250 REV./DRAFT Ro/DI
 TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
8	Step 3.3 (2) - add $\pm 10\%$		done
9	Step 3.3 (3) add $\pm 10\%$		done
10	step 3.1 (1) change to 95°F vs 92°		done
11	Step 3.2 (1) - change to 95°F vs 90°F		done
12	step 3.2 (4) - change to 115°F vs. 105°F		done
13	Step 3.4 - Delete shutdowns column.		done
14	Step 3.4 (1) - add $\pm 10\%$		done
15	Step 3.4 (2) - should be 67.5		done
16	Step 3.4 (3) - add ≤ 27		done
17	Step 3.4 (5) - add ≤ 8		done
18	Step 3.4 (6) - add ≤ 119		done
19	Step 3.4 (7) - add ≤ 92		done

1. Reviewed By: JMhans 6/4/82
 Reviewer Date

2. Comments Resolved By: James E. Brown 6-8-82
 Author Date

3. Resolution of Comments Accepted By JMhans 6/11/82
 Reviewer Date



DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SET-TP-250 REV./DRAFT Re/D1
 TITLE Ultimate Head Size Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
20	Step 3.1: add - as calculated in attachment 8.3.1		done
21	Step 3.1 (1) - add: "and RTD CC-7077-78 BS" also add 2nd signoff line.		done
22	Step 3.1 (2) - add $\pm 10\%$		done
23	Step 3.1 (3) - add $\pm 10\%$		done
24	Step 3.2 - add: as calculated in attachment 8.3.2		done
25	Step 3.2 (1): add - "and RTD CC-7077-78 BS" also add 2nd signoff line.		done
26	Step 3.2 (2) - add $\pm 10\%$		done
27	Step 3.2 (3) - add $\pm 10\%$		done
28	Step 3.3 - add: as calculated in attachment 8.3.3		done
29	Step 3.3 (1): add "and RTD-CC-7077-78 BS" also add 2nd signoff line		done

1. Reviewed By:

Omhaus 6/14/82
 Reviewer Date

2. Comments Resolved By:

James E. Wilson 6-8-82
 Author Date

3. Resolution of Comments Accepted By

Omhaus 6/11/82
 Reviewer Date



DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-250 REV./DRAFT RO/DI

TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
30	Step 4.1.1.4 - add optional		done
31	Step 4.1.1.6 add- or equivalent		done
32	Step 4.1.1.7 - change to (20) and add- equivalent.		done
33	Step 4.1.1.9 - Delete		done
34	Step 4.1.1.10 - Delete		done
35	Step 5.1.3 add 25° fan fan blade angle. delete step.		done
36	Step 5.3 - Delete section		done
37	Step 5.6 Delete		done
38	add following precautions in section 5 (1) All personnel involved in electrical measurements and/or lead lifting/jumper placement shall be familiar with all necessary safety precautions		done

1. Reviewed By:

Omhaus 6/4/82
Reviewer Date

2. Comments Resolved By:

James E. D. Iron 6-8-82
Author Date

3. Resolution of Comments Accepted By

Omhaus 6/11/82
Reviewer Date

DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-250 REV./DRAFT Ro/D1
 TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
- P 37 cont'd	<p>(2) Personnel involved in testing in high-noise areas shall be supplied with adequate ear protection.</p> <p>(3) No fewer than 2 individuals (one of whom will be in constant communication with the Control Room) shall be allowed entry inside the wet towers during water loading.</p> <p>(4) when using cew Pump A/B instead of cew cew Pump A or cew pump B, the following applies:</p> <p>(1) Instead of cew pump A - rack out cew pump A breaker and manually align the 3A3S bus to the 3A3S bus to ensure channel separation.</p> <p>(2) Instead of cew pump B rack out cew pump B breaker and manually align the 3A3S bus to the 3B3S bus to ensure channel separation</p>		<p>done</p> <p>done</p> <p>done</p>

1. Reviewed By:

Om Law

Reviewer

6/4/82

Date

2. Comments Resolved By:

James E. Wilson

Author

6-8-82

Date

3. Resolution of Comments Accepted By

Om Law

Reviewer

Date

DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SET-TP-250 REV./DRAFT RD/1

TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
- P 38	<p>Step 6.17 Change to the following: Pretest walkdowns of the following systems have been conducted to verify that the corresponding portions of this procedure testing these systems are ready to be performed.</p> <p>WET Tower A - - - - WET Tower B - - - - Dry Tower A - - - - Dry Tower B - - - - Accw for WET Tower A - - - - Accw for WET Tower B - - - - CCW - - - -</p>		done

1. Reviewed By: OM Hans 6/4/82
 Reviewer Date

2. Comments Resolved By: James E. Wilson 6-8-82
 Author Date

3. Resolution of Comments Accepted By: OM Hans 6/11/82
 Reviewer Date



DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-250 REV./DRAFT R0/D1
 TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
39	Step 7.1.3.1 (2) - Delete		done
40	Step 7.1.3.4 - add: Compartments 10m, 11H, 11M, 12M, 13H, & 13m. also change to 24 Thermal overloads.		done
41	Step 7.1.3.5 - add: Compartments 10m, 11H, 11M, 12M, 13H & 13m.		done
42	Step 7.1.4.1 (2) - Delete		done
43	Step 7.1.4.4 - add: Compartments 10m, 11H, 11M, 12M, 13H & 13m, also change to 24 Thermal overloads		done
44	Step 7.1.4.5 - add: Compartments 10m, 11H, 11M, 12M, 13H & 13m.		done
45	Step 7.1.5.1 (2) - Delete		done
46	Step 7.1.6.1 (2) - Delete		done
47	Step 7.2.1.1 add - " and verify manometers or equivalent for measuring orifice flows are ready for service.		done

1. Reviewed By: JM Hans 6/4/82
 Reviewer Date

2. Comments Resolved By: James E. Wilson 6-8-82
 Author Date

3. Resolution of Comments Accepted By: JM Hans 6/11/82
 Reviewer Date

DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SET-TP-250 REV./DRAFT Re | D1

TITLE Ultimate Heat soak Test

COMMENT	COMMENT	RES. NO.	RESOLUTION
48	Step 7.2.1.24 Delete step		done
49	Step 7.2.1.21 change reference to attachment 8.2.8		done
50	Step 7.2.1.15 change reference to attachment 8.2.1		done
51	Step 7.2.2.15 - change reference to attachment 8.2.1		done
52	Step 7.2.2.21 - change reference to attachment 8.2.8		done
	Step 7.2.2.24. Delete step		done
54	Step 7.2.3.15 change reference to Attachment 8.2.1		done
55	Step 7.2.3.21 change reference to Attachment 8.2.8		done
56	Step 7.2.3.24 Delete step		done
57	step 7.2.4.15 change reference to Attachment 8.2.1		done
58	Step 7.2.4.21 change reference to Attachment 8.2.8		done
59	Step 7.2.4.24 - Delete step		done

1. Reviewed By: DM Lewis 6/4/82
 Reviewer Date

2. Comments Resolved By: James E. Brown 6-8-82
 Author Date

3. Resolution of Comments Accepted By DM Lewis 6/11/82
 Reviewer Date



DOCUMENT REVIEW COMMENTS

DOCUMENT NO. SIT-TP-270 REV./DRAFT RD/D1

TITLE Ultimate Heat Sink Test

COMMENT NO.	COMMENT	RES. NO.	RESOLUTION
60	Step 7.2.5.15 change reference to Attachment 8.2.1		done
61	Step 7.2.5.2 ¹⁹ ₆ - Delete step		done
62	step 7.2.6.20 - Delete step		deleted step 7.2.6.19 instead

1. Reviewed By: Am Law 6/4/02
 Reviewer Date

2. Comments Resolved By: James E. Gibson 6-8-82
 Author Date

3. Resolution of Comments Accepted By Am Law 4/11/82
 Reviewer Date



100-100000