



since 1904

L.K. Comstock Engineering Company, Inc.

A COMSTOCK GROUP COMPANY

Equipment
Perry Nuclear Power Plant

October 11, 1982

Richard L. Bower
Q. C. Manager

Task Force #40

Dear Sir,

A review of all Equipment Packages was performed to evaluate the major concerns expressed by the Task Force during and after completion of their equipment package review (i.e. Task Force #32 dated 8/6/82 and Task Force #34 dated 8/13/82, Attachments 1 & 2) regarding Inspectors performing inspections outside the area of their certifications.

The intent of this review was to evaluate the entire situation as to the full extent of the problem so that corrective action can be implemented immediately.

All Inspector signoffs related to Equipment Inspections were evaluated to the following criterion:

Were they certified in that specific area on the date indicated, and if not, was there a certified Level II signature or initials present attesting to the acceptability of the installation and documentation.

The uncertified inspections performed fell into 3 major areas.

1. Uncertified Installation Inspections performed - Hardware (Checklists, N.R.'s, Hilti, Receiving, etc.)
2. Uncertified implementation inspections performed - Maintenance Verification, Inspection Reports, Megger Form Review, etc.
3. Certified Level I Inspectors - no co-signature of Level II Inspector.

NOTE: It should be noted that L. K. Comstock policy in the past was to have the Inspector Trainee complete the Inspection Report as a part of training under the direction of a certified Level II, who would sign the report also. This policy appears to have been abused in the case of W. G. Morris, simply because of the sheer numbers of Inspection Reports authored (initialed or signed) during this equipment receiving, installation time period (1/81 through 4/81). These inspections were not included in this report in the uncertified category but should be analyzed for potential credibility problems at turnover.



Task Force #40


Attachment 3 to this report lists all equipment numbers, inspectors, type of inspections involved and the date of the inspection documentation.

In closing, it is my recommendation that all of these specific inspections be reviewed again, by Quality Control, and the following corrective action implemented.

1. All Uncertified Installation Inspections that are verifiable should be totally re-inspected and documented as such on the appropriate checklist. The specific instances should also be recorded on a Generic I.R. to document corrective action and to clarify existing documentation. Corrective action should also include training. (Reference Item #3 below)
2. All Uncertified Installation Inspections not verifiable should be documented on a Nonconformance Report.
3. All Uncertified Implementation Inspections should be documented on an Inspection Report for corrective action, which should include detailed training of all present Q.C. Personnel stressing the importance of their signature on Inspection Documentation, performing only work certified in, and Level II co-signature requirements of ANSI N45.2.6.
4. All Level I signatures and documentation should be reviewed and co-signed by a Level II certified in the area of review.
4A. A standarized method of Level II co-sign should be established and adhered to, with no exception.

It is my strong recommendation, made in an effort to forestall future problems of this nature, that the Level II signature be made independently of the review signature currently being utilized. (i.e. The Level II co-sign and date should be on the same line as the Level I.)

If there are any questions concerning the content of this report, please feel free to contact the undersigned.


Thomas W. Packy
Task Force

TWP:sad

W/Attachments

cc: R. Marino
T.F. File



L.K. Comstock Engineering Company, Inc.

A COMSTOCK GROUP COMPANY

ATTACHMENT 1 Page 1 of 4 (Task Force #40) TF-32

Perry Nuclear Power Plant

William G. Ladochy
Eastern Regional Manager, QA/QC Services
L. K. Comstock Engineering Co., Inc.
920 Fort Duquesne Blvd.
Pittsburgh, PA 15222

Subject: Concerns as a Result of the
Review of the Equipment
Installation Packages

Bill,

The following are major concerns as a result of a partial review of Equipment Installation Packages performed by the Task Force.

Concern 1A. L. K. Comstock Inspectors have been performing and signing for acceptance of inspections outside of their areas of certification. As a result of these findings all personnel and inspections performed prior to January 1, 1982, must be held in suspect.

This is to include Switchgear, Termination Cabinets, Rotating Equipment and Penetrations #1R72-S001 thru 1R72-S029. A partial list of examples is as follows:

- a. Brian Palmer has made inspections on the Class 1E Switchgear and Termination Cabinet Installation Checklist (Form #32). He was never certified to perform Equipment Installation Inspections. Example: 1H13-P706, P710, P711, P712, P713, P714, and P715.
- b. G. Young has verified inspections on the Class 1E Switchgear and Termination Cabinet Installation Checklist (Form #32) before his certification date of 4-7-81. Material Receiving Report indicate verification of Material Received before he was employed. Example: 1H13-P706, P707, P710, P711, P712, P713, P714, and P715.
- c. G. Hagler has not been certified to perform Equipment Installation but has performed inspections and documented such on Form #32. Example: 1H13-P710, P711, P712, P713, and P714.
- d. L. Samosky has documented stud welding on Form #100 but has never been certified to Stud Welding. Example: 1H13-P706, P710, P711, P712, and P713.
- e. M. Bires was not certified to Level II Stud Welding on



Concern 1A. e Continued

2/14/80. There is no co-signature.
Example: 1H13-P707, and P715.

- f. H. Hanson was only a Level I and has signed Inspection Reports (Form #118) without a Level II co-signature.
Example: 1H13-P711, P712, P713, and P715.
- g. Phil Romano inspected Class 1E Switchgear on 2/11/81 (Form #32). He was not certified until 4/13/81 and only as a Level I.
Example: Package OR24-S023.
- h. Lucille Cleary received material since 8/13/80 (Form #39A). She was not certified until 2/23/81 and then as a Level I.
Example: Package 1H22-P030.
- i. Brian Palmer signed off Form #32 Class 1E Switchgear and Termination Cabinet Installation Checklist on 1/8/80. He was not certified for Equipment Installation. Clarence Hart co-signed this form. Additional examples available.
- j. R. L. Coffman co-signed Inspection Report #356 for Phil Romano who was not certified on 2/11/81. He was not certified himself until 4/7/81.
- k. Approximately six (6) people were certified out of 22 people who were signing off various Inspection functions and were not certified to do so at that particular time.

This partial list of uncertified individuals was taken from the personnel files and based on the information available. The necessary Site approval letter for certification was not noted in most individual personnel files at the time of review for specific activity certification

- 1B. The 1R24 packages are in the process of being turned over to Site and were reviewed for Validity of Inspections prior to transmittal from the Task Force. The results of this review also indicated inspections performed by individuals not certified to specific activities. The documentation in question consists of Nonconformance Reports, Inspection Reports, Material Receiving Reports and Checklists for documenting electrical equipment installation.
- 1C. In reference to electrical penetrations, 1R72-S001 - S029, all inspections performed and documented on form #39A, Material Receiving Reports, and Form #116 A & B, Installation Checklists have been generated by inspectors who were not certified on the date the inspections were performed.



Concern 2A. There appears to be no standardized method to filling out Form #21, Insulation Resistance/Continuity Test Report. The forms have been altered by the craft to suit their own interpretation. Often, the results are indecipherable.

SP 709-4549-00 Section 1:05.10 Control of Inspections and Tests Paragraph 1 states:

1. A program of inspections and tests shall be prepared for all activities affecting quality, and shall identify those inspection and tests points to be verified for conformance to documents such as instructions, procedures, drawings, specifications, etc., that are used to perform the activity. The inspection and tests shall be performed by individuals other than those who performed the activity being inspected or tested and who do not report to the supervisor who directed the original WORK. There shall be an adequate number of inspections and tests performed to assure that all operations of the activity fulfill the predetermined quality requirements. The CONTRACTOR shall describe the system which he will utilize to identify, implement and verify HOLD POINTS, or WITNESS POINTS which will assure that inspections and tests are performed as required.

Paragraph 1:05.10 3.C states:

3. c. What written instruction the person performing the inspections and tests will be working to, including the specific acceptance criteria, tolerances, etc., which must be verified.

2B. Craft has been using the infinity symbol (∞) extensively. The Procedure states that the reading should be in ohms, megohms, etc. Procedure 4.3.18, Meggering and Continuity Testing, paragraph 3.1.9 states: "A record shall be made and kept for all tests governed by this procedure. The record must indicate the following: (Use Form #21, Attached)"

3.1.9 states: "Test Measurements obtained, with units identified (i.e. ohms, megohms, etc.)."

3.2.1, under acceptance criteria states:

"Unless otherwise specified by the Project Organization Engineer, values in Figure 15 (Page 12) shall be used."

It is a requirement of Spec 33-4549-00 that 100% of all Class 1E and Non Class 1E cables have a Megger/Continuity Test and the results be documented: This activity is performed solely by the construction department. (Testing and Documenting). The Quality Control Dept. has accepted these test results in accordance with procedure 4.3.18 prior to this procedure being approved.



Installations and as a result of these findings, all inspections performed prior to 1/1/82 should be considered invalid and the lack of certification of the individuals performing these inspections should be addressed immediately. Additionally, all Megger/Continuity Tests should also be considered invalid, as a result of the acceptance of test results without an approved procedure.

Also, all inspections presently being performed and all personnel certifications should be reviewed at this time because of the fact that some of the inspectors identified as being not certified in specific activities are currently employed by L. K. Comstock at the Perry Site.

Cordially,

V. A. Eichler
Leader, Task Force

cc: R. E. Marino
L. G. Seese
D. Friend
R. L. Bower
J. Zilka, ECI



Perry Nuclear Power Plant

L.K. Comstock Engineering Company, Inc.

A COMSTOCK GROUP COMPANY

August 13, 1982

Subject: Identification of Concerns as
a Result of the Electrical Equipment Documentation Review performed
by the LKCE Task Force

The following is a summary of the five (5) major areas of concern identified as a result of the Equipment Package Review conducted by the Task Force. Also, a list of Generic Items is also attached. A written response to the following concerns is requested.

Cordially,

V. A. Eichler
Leader, Task Force

VAE/bb

cc: R. E. Marino
W. G. Ladochy
R. L. Bower
L. G. Seese
D. G. Friend
J. R. Zilka, ECI
File

CONCERNS AS A RESULT OF ELECTRICAL EQUIPMENT INSTALLATION REVIEW

Concern #1 L. K. Comstock Inspectors have been performing and signing for acceptance of inspections outside of their areas of certification. This is to include Switchgear, Termination Cabinets, Rotating Equipment and Penetrations #1R72-S001 thru 1R72-S029. A list of examples is as follows:

- A. Brian Palmer has made inspections on the Class 1E Switchgear and Termination Cabinet Installation Checklist (Form #32). He was never certified to perform Equipment Installation Inspections. Example: 1H13-P706, P710, P711, P712, P713, P714, and P715.
- B. G. Young has verified inspections on the Class 1E Switchgear and Termination Cabinet Installation Checklist (Form #32) before his certification date of 4-7-81. Material Receiving Reports indicate verification of material received before he was employed. Example: 1H13-P706, P707, P710, P711, P712, P713, P714, and P715.
- C. G. Hagler has not been certified to perform Equipment Installation but has performed inspections and documented such on Form #32. Example: 1H13-P710, P711, P712, P713, and P714.
- D. L. Samosky has documented Stud Welding on Form #100 but has never been certified to Stud Welding. Example: 1H13-P706, P710, P711, P712, and P713.
- E. M. Bires was not certified to Level II Stud Welding on 2/14/80. There was no co-signature. Example: 1H13-P707, and P715.
- F. H. Hanson was only a Level I and has signed Inspection Reports (Form #118) without a Level II co-signature. Example: 1H13-P711, P712, P713, and P715.
- G. Phil Romano inspected Class 1E Switchgear on 2/11/81 (Form #32). He was not certified until 4/13/81 and only as a Level I. Example: Package OR24-S023.
- H. Lucille Cleary received material since 8/13/80 (Form #39A). She was not certified until 2/23/81 and then as a Level I. Example: Package 1H22-P030.
- I. Brian Palmer signed off Form #32 Class 1E Switchgear and Termination Cabinet Installation Checklist on 1/8/80. He was not certified for Equipment Installation. Clarence Hart co-signed this form. Additional examples available.
- J. R. L. Coffman co-signed Inspection Report #356 for Phil Romano who was not certified on 2/11/81. He was not certified himself until 4/7/81.
- K. R. L. Coffman co-signed Insulation Resistance/Continuity Test Report (Form #21) with Zack Space on 4/30/81. Mr. Space was not certified in any activity until 3/26/82.
- L. Ron Gillette signed Form 39A - Material Receiving Report - on 6/19/81. At this time he was certified as a Level I and the report was initialed only, not co-signed and dated.



Concern #1 Continued

- M. M. Imhoff verified Item #1 on Form #32 for Installation of Equipment on 8/8/80. He has never been certified in Equipment Installation.
- N. J. Rufft signed for acceptance of welds on Form #107 on 8/11/80. He was certified in Visual Inspection as a Level II on 8/26/80.
- O. T. Ross and C. Skarupa co-signed verification of Item #2 of Form #32 on 2/28/80. Neither one was certified for Equipment Installation.
- P. P. Romano and B. Erwin co-signed an Insulation Resistance/Continuity Test Report for verification of FSMR Requirements date 3/24/82. Mr. Erwin was certified Level II on 3/26/82 and Mr. Romano was certified Level II on 5/4/82.

This partial list of uncertified individuals was taken from the personnel files and based on the information available. The necessary Site approval letter for certification was not noted in most individual personnel files at the time of review for specific activity certification. The certification dates referenced are L. K. Comstock only.

Spec-709-4549-00, Dated 5/24/79, Paragraph 1:05.2-2, page 7, states in part "Notification of all new or upgraded qualifications/certifications of Contractor QA/QC and NDE personnel assigned to the Site shall be submitted to the Owner's QA Element for review and concurrence prior to assignment of the individual to Safety-related work. The Owner's QA Element Review shall be completed within two working days after receipt of Contractor's notification."

The documentation in question consists of Nonconformance Reports, Inspection Reports (Form #118), Material Receiving Reports (Form #39A), Weld Documentation Records (Form #107), and Checklists for documenting electrical equipment installation, Form #21, 27, 32, and 128.

In reference to electrical penetrations, 1R72-S001 - S029, all inspections performed and documented on Form #39A, Material Receiving Reports, and Form #116 A&B, Installation Checklists have been generated by inspectors who were not certified on the date the inspections were performed.

Concern #2 There appears to be no standardized method to filling out Form #21, Insulation Resistance/Continuity Test Report. The forms have been altered by the craft to suit their own interpretation. Often, the results are indecipherable.

SP 709-4549-00 Section 1:05.10 Control of Inspections and Tests, Paragraph 1 states:

1. A program of inspections and tests shall be prepared for all activities affecting quality, and shall identify those inspection and test points to be verified for conformance to documents such as instructions, procedures, drawings, specifications, etc., that are used to perform the activity. The inspection and tests shall be performed by individuals other than those who performed the activity being inspected or tested and who do not report to the supervisor who directed the original WORK. There shall be an adequate number of inspections and tests performed to assure that all operations of the activity fulfill the predetermined quality requirements. The CONTRACTOR shall describe the system which he will utilize to identify, implement and verify HOLD POINTS, or WIT-



Concern #2 Continued

NESS POINTS which will assure that inspections and tests are performed as required.

Craft has been using the infinity symbol extensively. The Procedure states that the reading should be in Ohms, Megohms, etc. Procedure 4.3.18, Meggering and Continuity Testing, paragraph 3.1.9 states: "A record shall be made and kept for all tests governed by this procedure. The record must indicate the following: (Use Form #21, Attached)."

3.1.9 states: "Test Measurements obtained with units identified (i.e. Ohms, Megohms, etc.)."

3.2.1, under acceptance criteria states:

"Unless otherwise specified by the Project Organization Engineer, values in Figure 15 (Page 12) shall be used."

Paragraph Spec-709-4549-00, 1:05.10 3C states:

C. What written instruction the person performing the inspections and tests will be working to, including the specific acceptance criteria, tolerance, etc., which must be verified.

It is a requirement of Spec 33-4549-00 that 100% of all Class 1E and Non Class 1E cables have a Megger/Continuity Test and the results be documented. This activity is performed solely by the construction department. (Testing and Documenting). The Quality Control Department has accepted these test results in accordance with Procedure 4.3.18 prior to this procedure being approved.

Concern #3 The following pieces of Electrical Equipment were not listed in Spec-33-4549-00 Equipment Furnished by Owner (FBO) List. The concern is what documents address installation of this equipment by L. K. Comstock, if any. The list is as follows: OH51-P094, 2H13-P624A, OH51-P095, 2H13-P731, 1H13-P74, 2H13-P732, 1H13-P619, 2H13-P736, 1H13-P621, 2H13-P822, 1H13-P630, 2H51-P056, 1H13-P632, 2H51-P846A, 1H13-P634, 2H51-P846B, 1H13-P680, 2H51-P847, 1H13-P731, 2H51-P848, 1H13-P732, 2H51-P849, 1H13-P864, M40-C001B, 1H13-P865, 2P42-R22, 1H13-P866, OR24-S012, 1H13-P867, OR24-S013, 1H13-P870, OR24-S032, 1H13-P872, OR42-S006, 1H13-P902, 1R24-S026, 1H13-P904, 1R24-S036, 1H22-P022, 2R24-S012, 1H51-P056, 2R24-S015, 1H51-P846A, 2R24-S028, 1H51-P846B, 2R24-S037, 1H51-P847, 1R24-S033, 1H51-P849, and 2R42-S007.

Concern #4 All Equipment Packages reviewed by the Task Force had numerous inspections that had not been performed.

Concern #5 It appears that a large number of original Material Receiving Reports have been lost. It also appears that an attempt has been made to re-document the Receipt Inspection without any back-up information.

At this time, per the Task Force Review of Electrical Equipment Installations and as a result of Concern #1, all inspections performed prior to 1/1/82 should be considered invalid and the lack of certification of the individuals performing these inspections should be addressed immediately. Additionally, all Megger/Continuity Tests should also be considered invalid, as a result of the acceptance of test results without an approved procedure.



Also, all inspections presently being performed and all personnel certifications should be reviewed at this time because of the fact that some of the inspectors identified as being not certified in specific activities are currently employed by L. K. Comstock at the Perry Site, as previously identified in part on 8/6/82.



ATTACHMENT 2 (Task Force #40)

ATTACHMENT 1

LIST OF GENERIC ITEMS

1. There is a lack of IEEE Certifications or NR# CQC 1226, to document the lack of the same. There is also a problem with tracing the Conditional Releases to the panels since most C.R.'s are also missing.
2. Forms were not properly filled out (i.e. all blanks not filled in).
3. All Form #62 - Warehouse Issue Tickets were poor Quality Reproductions.
4. Many forms were missing from each equipment package.
5. Field Storage Maintenance Requirements were not performed properly and all temperatures and pressure readings recorded showed no evidence that calibrated equipment was used.

INSPECTORS INVOLVED

M.S. = Max Sorenson	R.G. = Ron Gillette	P.R. = Phil Romano
J.R. = John Rufft	B.E. = Barry Erwin	T.R. = Tim Ross
B.P. = Brien Palmer	R.B. = Richard Britanik	G.H. = George Hagler
M.I. = Mike Imhoff	R.C. = Ralph Coffman	G.Y. = George Young

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
OH51 - PC77 A&B	P.R.	Maint. Ver. Level I	3/23/82
OH51 - P077 A&B	M.S.	Maint. Ver. Level I	2/24/82
OR24 - S020	P.R./R.C.	IR	2/11/81
OR24 - S020	G.Y.	AFR	4/03/81
OR24 - S025	P.R./R.C.	IR	2/11/81
OR24 - S035	P.R./R.C.	IR	2/11/81
OR24 - S036	P.R./R.C.	IR	2/11/81
OR24 - S037	G.Y.	Installation	3/12/81
OR24 - S037	P.R./R.C.	IR	2/11/81
IE22 - P001 & P002	P.R./RC	IR Level I	2/10/81
1H13 - P701,2,3,4,7, 10,11,12,13,14,15,17, 30,40,41,42,43,44,45, 46,47,48	R.C./P.R.	Maint. Ver.	2/11/81
1H13 - P701	G.Y.	Installation	3/23/81
1H13 - P702	G.Y.	Installation	3/24/81
1H13 - P702	B.P.	Installation	1/07/80
1H13 - P703	G.Y.	Installation	3/24/81
1H13 - P704	G.Y.	Installation	3/24/81
1H13 - P706	G.Y.	Installation	3/24/81
1H13 - P707	G.Y.	Installation	3/24/81
1H13 - P710	G.Y.	Installation	3/24/81
1H13 - P710	G.H.	Installation	10/07/80
1H13 - P711	G.Y.	Installation	3/24/81
1H13 - P711	G.H.	Installation	10/02/80
1H13 - P712	G.Y.	Installation	3/24/81
1H13 - P712	G.H.	Installation	10/02/80
1H13 - P713	G.Y.	Installation	3/24/81
1H13 - P713	G.H.	Installation	10/02/80
1H13 - P714	G.Y.	Installation	3/24/81
1H13 - P714	G.H.	Installation	10/02/80
1H13 - P714	B.P.	Installation	1/08/80
1H13 - P715	G.Y.	Installation	3/24/81
1H13 - P715	B.P.	Installation	1/08/80

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
1H13 - P717	G.Y.	Installation	3/25/81
1H13 - P717	G.H.	Installation	10/02/80
1H13 - P730	G.Y.	Installation	3/25/81
1H13 - P740	G.Y.	Installation	3/25/81
1H13 - P740	B.P.	Installation	1/07/80
1H13 - P741	G.Y.	Installation	3/25/81
1H13 - P741	G.H.	Installation	10/07/80
1H13 - P741	B.P.	Installation	1/08/80
1H13 - P742	G.Y.	Installation	3/25/81
1H13 - P742	B.P.	Installation	1/07/80
1H13 - P743	G.Y.	Installation	3/25/81
1H13 - P743	G.H.	Installation	10/07/80
1H13 - P744	G.Y.	Installation	3/25/81
1H13 - P744	B.P.	Installation	1/07/80
1H13 - P745	G.Y.	Installation	3/25/81
1H13 - P746	G.Y.	Installation	3/25/81
1H13 - P746	B.P.	Installation	1/07/80
1H13 - P747	G.Y.	Installation	3/25/80
1H22 - P007	G.H.	Installation	10/25/80
1H22 - P008	G.Y.	Installation	12/22/80
1H22 - P030	R.C.	NR	2/18/81
1H22 - P033	R.C.	NR	2/18/81
1H51 - P054 A&B	R.G.	Receiving Level I	9/23/81
1H51 - P174 A	G.Y.	Receiving	1/28/81
1H51 - P174 A	J.R.	M.T. Level I	1/19/81
1H51 - P174 B	G.Y.	Receiving	1/28/81
1M51 - S002	P.R.	IR Level I	2/15/82
1R22 - S006	B.P.	Installation	1/28/80
1R22 - S006	B.P.	Installation	10/22/80
1R22 - S006	M.I.	Installation	8/08/80
1R22 - S007	M.I.	Installation	8/08/80
1R22 - S007	B.P.	Installation	1/28/80

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
1R24 - S018	T.R.	Installation	3/05/80
1R24 - S018	P.R./R.C.	IR	2/11/82
1R24 - S018	G.Y.	IR	3/13/81
1R24 - S019	P.R.	IR Level I	2/26/82
1R24 - S019	P.R./R.C.	IR	2/11/81
1R24 - S019	T.R.	Installation	3/05/80
1R24 - S021	P.R./R.C.	IR	2/11/81
1R24 - S022	P.R./R.C.	IR	2/11/81
1R24 - S023	P.R./R.C.	IR	2/11/81
1R24 - S023	P.R.	AFR Level I	2/11/81
1R24 - S024	G.Y.	Installation	3/13/81
1R24 - S026,28,29	P.R./R.C.	IR	2/11/81
1R72 - S001	P.R./R.C.	IR	1/16/81
1R72 - S001	R.C.	Installation	2/26-3/03/81
1R72 - S001	R.C.	NR	2/11/81
1R72 - S002	R.C.	Installation	2/26-3/4/81
1R72 - S002	R.C.	NR	2/11/81
1R72 - S002	P.R.	NR Level I	3/02/82
1R72 - S002	P.R./R.C.	IR	1/16/81
1R72 - S003	G.Y./R.C.	Installation	2/11-2/25/81
1R72 - S003	P.R.	IR Level I	2/16/82
1R72 - S003	G.Y.	IR	2/11/82
1R72 - S004	R.C.	Installation	2/20-3/25/81
1R72 - S004	P.R.	NR Level I	3/02/82
1R72 - S005	R.C.	Installation	2/13/81
1R72 - S005	P.R./R.C.	IR	2/24/81
1R72 - S006	R.C.	Installation	2/20-3/24/81
1R72 - S007	R.C.	Installation	3/09-3/11/82
1R72 - S008	R.C.	Installation	2/19-7/09/81
1R72 - S008	B.E.	AFR	12/01/81
1R72 - S009	R.C.	Installation	3/03-4/03/81
1R72 - S010	R.C.	Installation	3/09-4/07/81
1R72 - S011	R.C.	Installation	2/24-3/25/81
1R72 - S011	P.R.	NR Level I	3/02/82

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
1R72 - S012	R.C.	Installation	2/17-3/11/81
1R72 - S013	R.C.	Installation	2/18-3/06/81
1R72 - S014	R.C.	Installation	3/11-4/06/81
1R72 - S015	R.C.	Installation	3/09-4/06/81
1R72 - S016	R.C.	Installation	3/10-3/18/81
1R72 - S017	R.C.	Installation	2/24-3/11/81
1R72 - S018	R.C.	Installation	3/16/81
1R72 - S019	R.C.	Installation	3/11-3/18/81
1R72 - S020	R.C.	Installation	3/17-4/02/81
1R72 - S021	R.C.	Installation	3/19-4/01/81
1R72 - S022	R.C.	Installation	3/19-4/07/81
1R72 - S023	R.C.	Installation	3/17-4/01/81
1R72 - S024	R.C.	Installation	3/19-4/07/81
1R72 - S025	R.C.	Installation	3/11-3/25/81
1R72 - S026	R.C.	Installation	2/20-3/31/81
1R72 - S027	R.C.	Installation	2/23-3/31/81
1R72 - S028	R.C.	Installation	2/24-3/18/81
1R72 - S029	R.C.	Installation	2/16/81
2E22 - P001	P.R.	IP Level I	2/15/82
2H13 - P701	G.Y.	Installation	3/30/81
2H13 - P702	G.Y.	Installation	3/26/81
2H13 - P703	G.Y.	Installation	3/26/81
2H13 - P704	G.Y.	Installation	3/26/81
2H13 - P706	G.Y.	Installation	3/26/81
2H13 - P707	G.Y.	Installation	3/26/81
2H13 - P710	G.Y.	Installation	3/26/81
2H13 - P711	G.Y.	Installation	3/26/81
2H13 - P712	G.Y.	Installation	3/26/81
2H13 - P713	G.Y.	Installation	3/26/81
2H13 - P714	G.Y.	Installation	3/26/81
2H13 - P714	G.H./R.B.	Installation	10/21/80
2H13 - P715	G.Y.	Installation	3/30/81
2H13 - P715	G.H./R.B.	Installation	10/21/80
2H13 - P717	G.Y.	Installation	3/30/81
2H13 - P740	G.Y.	Installation	3/30/81
2H13 - P741	G.Y.	Installation	3/30/81
2H13 - P742	G.Y.	Installation	3/30/81
2H13 - P743	G.Y.	Installation	3/30/81

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
2H13 - P744	G.Y.	Installation	3/30/81
2H13 - P745	G.Y.	Installation	3/30/81
2H13 - P746	G.Y.	Installation	3/30/81
2H13 - P747	G.Y.	Installation	3/30/81
2H13 - P748	G.Y.	Installation	3/30/81
2H22 - P007	G.Y.	Receiving	12/04/80
2H22 - P008	G.Y.	Installation	12/22/80
2H22 - P030	G.H./R.B.	Hilti	12/12/80
2H22 - P030	G.Y.	Hilti	1/07/81
2H22 - P030	G.Y.	Receiving	12/04-2/06/81
2H22 - P030	G.Y.	Installation	1/07/81
2H22 - P030	R.C.	NR	2/18/81
2H22 - P031	G.H./R.B.	Hilti	12/08/80
2H22 - P031	G.Y.	Hilti	1/07/81
2H22 - P031	R.C.	NR	2/18/81
2H22 - P031	G.Y.	Installation	1/07/81
2H22 - P031	R.C.	NR	2/18/81
2H22 - P031	G.Y.	Receiving	12/04/80-2/06/81
2H22 - P032	G.H./R.B.	Hilti	12/08/80
2H22 - P032	G.Y.	Hilti	1/07/81
2H22 - P032	R.C.	NR	2/18/81
2H22 - P032	G.Y.	Installation	1/07/81
2H22 - P03^	G.Y.	Receiving	12/04/80-2/06/81
2H22 - P033	R.C.	NR	2/18/81
2H22 - P033	G.Y.	Hilti	1/07/81
2H22 - P033	G.Y.	Installation	1/07/81
2H22 - P033	G.H./R.B.	Hilti	12/12/80
2H22 - P033	G.Y.	Receiving	12/04/80-2/06/81
2H51 - P054 B	R.G.	Receiving Level I	10/01/81
2H51 - P055 B	R.G.	Receiving Level I	10/01/81
2R22 - S006	M.I.	Installation	8/08-8/12/80
2R22 - S007	M.I.	Installation	8/08/80
2R24 - S018	G.Y.	Installation	3/12/81
2R24 - S018	P.R./R.C.	IR	2/11/81

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
2R24 - S019	G.Y.	Installation	3/12/81
2R24 - S019	P.R./R.C.	IR	2/11/81
2R24 - S021	G.Y.	Installaiton	3/12/81
2R24 - S021	P.R./R.C.	IR	2/11/81
2R24 - S022	G.Y.	Installation	3/12/81
2R24 - S022	P.R./R.C.	IR	2/11/81
2R24 - S023	G.Y.	Installation	3/12/81
2R24 - S023	P.R./R.C.	IR	2/11/81
2R24 - S024	G.Y.	Installation	3/12/81
2R24 - S024	P.R./R.C.	IR	2/11/81
2R24 - S026	R.G.	IR Level I	10/12/81
2R24 - S026	P.R./R.C.	IR	2/11/81
2R24 - S026	G.Y.	Installation	3/12/81
2R24 - S028	G.Y.	Installation	3/12/81
2R24 - S028	P.R./R.C.	IR	8/11/81
2R24 - S029	G.Y.	Installation	3/12/81
2R24 - S029	P.R./R.C.	IR	2/11/81
2R24 - S030	P.R.	Installation Level I	1/15/82
2R24 - S031	P.R.	Installation Level I	1/15/82
2R24 - S032	P.R.	Installation Level I	1/15/82
2R24 - S037	P.R./R.C.	IR	2/11/81
2R42 - S012	P.R.	Maint. Ver. Level I	3/25/82
2R42 - S012	Unknown	Maint. Ver.	6/01/81
2R42 - S013	Unknown	Maint. Ver.	6/01/81
2R42 - S013	P.R.	Maint. Ver. Level I	3/25/82
2R42 - S013	P.R.	Meg. Level I	3/25/82
2R42 - S014	P.R.	Meg. Level I	3/25/82
2R42 - S014	Unknown	Maint. Ver.	6/01/81
2R42 - S014	P.R.	Maint. Ver. Level I	3/25/82
2R42 - S015	Unknown	Maint. Ver.	5/29/82
2R43 - S001 A	P.R.	IR Level I	2/26/82
2R43 - S001 A	P.R.	Receiving Level I	3/04/82
2R72 - S001	P.R.	Installation Level I	11/18/81
2R72 - S002	P.R.	Installation Level I	11/19/81
2R72 - S011	M.S.	Maint. Ver. Level I	7/09/82

<u>EQUIPMENT NO.</u>	<u>INSPECTOR</u>	<u>TYPE OF INSPECTION</u>	<u>DATE</u>
2R72 - S019	M.S.	Maint. Ver. Level I	7/08/82
2R72 - S025	M.S.	Maint. Ver. Level I	7/09/82
2R72 - S028	M.S.	Maint. Ver. Level I	7/08/82

 Pullman Power Products		I SECTION NO.
PREPARED BY: J. E. Miller	APPROVED BY: E. F. Gerwin <i>EB</i>	DATE: 11-22-82
QUALITY ASSURANCE PROGRAM	ORGANIZATION	PAGE NO. 2 of 14

1.3.3 Senior Vice President, Piping and Mechanical Group

The Senior Vice President, Piping and Mechanical Group reports to the Executive Vice President of Pullman Power Products. He has the authority and responsibility for administration of all Piping Fabrication and Mechanical Construction lines of business. He delegates authority for administration of Mechanical Construction to the Vice President, Mechanical Construction Operations.

8-30-82

1.3.4 Vice President, Quality Assurance

The Vice President, Quality Assurance reports to the President. He is responsible for establishing Corporate policies relating to Quality Assurance and for assuring their effective implementation by the Director of Quality Assurance at various field sites. He shall have overall responsibility for indoctrination and training of all personnel affecting quality.

1.3.5 Vice President, Mechanical Construction Operations

The Vice President, Mechanical Construction Operations reports to the senior Vice President, Piping and Mechanical Group. He has the authority and responsibility for the administration and execution of all mechanical construction projects. This includes selection, indoctrination and training of personnel assigned to specific field sites and evaluation of their performance. He delegates authority for administration at each field site to the Resident Construction Manager.

1.3.6 Director of Quality Assurance

The Director of Quality Assurance, reports to the Vice President, Quality Assurance on all technical and functional matters relating to quality assurance. He reports administratively to the Senior Vice President, Piping and Mechanical Group.

 Pullman Power Products		I SECTION NO.
PREPARED BY: J. E. Miller	APPROVED BY: E. F. Gerwin	99 DATE: 11-22-82
QUALITY ASSURANCE PROGRAM	ORGANIZATION	PAGE NO. 6 OF 14
<p>1.3.12 Supervisor of Quality Assurance, QEG</p> <p>The Supervisor of Quality Assurance, QEG reports to the Director of Quality Assurance. He has the authority and responsibility for administering the quality assurance program and coordinating the activities of the Project QA Engineers, Document Control Specialists, clerks and other personnel assigned to the Quality Engineering Group. He shall have responsibility for the review of Quality Assurance, Quality Control, Project QA Manuals and Procedures as required by various codes and Customer specifications.</p>		
<p>1.3.13 Resident Construction Manager</p> <p>The Resident Construction Manager reports to the Senior Vice President Piping and Mechanical, through the Vice President, Mechanical Construction Operations. He has the authority and responsibility for the administration of all required functions at the field site. This includes selection, indoctrination and training of personnel, other than QA personnel, in cooperation with the Quality Assurance Manager as outlined in Section II, Para. 2.5.4, as required to effect a quality installation. His compliance with QA requirements are controlled as described in 1.3.15. The Resident Construction Manager has the authority to cause any Subcontractor personnel to be removed from the site.</p>		
<p>1.3.14 Quality Assurance Manager</p> <p>The Quality Assurance Manager reports on all technical and functional matters relating to quality assurance to the Director of Quality Assurance. <u>He reports administratively to the Resident Construction Manager.</u></p> <p>He is responsible to the Director of Quality Assurance for the effective implementation of Quality Assurance and Quality Control procedures (as applicable) at the field site to which he is assigned.</p> <p>He has the authority, responsibility and organizational freedom for implementing Quality Assurance or Quality Control Programs as directed by the Director of Quality Assurance. In cases of conflict in matters relating to the function or technical aspects of quality or administration of Quality Assurance personnel, he may report directly to the President, through the Vice President of Quality Assurance and Director of Quality Assurance.</p>		

8-30-82

 Pullman Power Products		I SECTION NO.
PREPARED BY: J. E. Miller	APPROVED BY: E. F. Gerwin	<i>EL</i> DATE: 11-22-82
QUALITY ASSURANCE PROGRAM	ORGANIZATION	PAGE NO. 7 of 14

1.3.14 Quality Assurance Manager (Cont'd)

Once a Project Quality Assurance Manual is established by virtue of an acceptable ASME site survey, the Quality Assurance Manager will be responsible for its revision, maintenance, control and distribution. He will obtain approval for all revisions from the Vice President of Quality Assurance, through the Director of Quality Assurance.

He is responsible for the control and distribution on site of the Quality Assurance Procedures established for the job and other duties relative to such procedures as may be delegated to him by the Director of Quality Assurance.

This includes selection, indoctrination, training, qualification and certification of QA personnel who may be hired in the field. He cooperates with the Resident Construction Manager by coordinating the activities of the QA Department in the field with production activities as necessary to assure the attainment of the desired quality levels. He has the authority, responsibility and freedom to identify quality problems and to initiate, recommend or provide solutions and to verify implementation of solutions and control of further processing of any nonconforming item or condition until proper disposition is made.

1.3.15 Assistant QA Manager

The Assistant QA Manager reports to the QA Manager. He is responsible for the implementation of the QA Manager's responsibilities in his absences and other duties as assigned by the QA Manager.

1.3.16 Training Engineer

The Training Engineer reports to the QA Manager. He is responsible for the coordination and administration of all field training. It is the responsibility of the Training Engineer or his representative to conduct training using the various materials and aides made available and to develop additional materials and aides necessary for the implementation of a complete Training Program. Classroom Training shall be conducted by the Training Engineer or qualified personnel designated by him. On-the-job training may be conducted by the responsible supervisor. All Training shall be documented.

1.3.17 Field QA Supervisor

The Field QA Supervisor reports to the QA Manager. He is responsible for the accumulation, evaluation, retention control



Pullman Power Products

PREPARED BY: J. E. Miller

APPROVED BY: E. F. Gerwin


SECTION NO.

DATE: 11-22-82

**QUALITY ASSURANCE
PROGRAM**

ORGANIZATION

PAGE 14 of 14



ADMINISTRATIVE
COMMUNICATIVE
TECHNICAL FUNCTIONAL
QUALITY GROUPS



L.K. Comstock Engineering Company, Inc.
A COMSTOCK GROUP COMPANY

Recd 1/19/83 pm
Perry Nuclear Power Plant

Rick Bower
2 ⁰⁰
pm

at Comstock
6901

January 19, 1983

Pullman Power Products
Perry Nuclear Power Project
Perry, Ohio 44081

Attn: Mr. R. Walter,
Resident Construction Manager

Mr. J. Miller,
QA Manager

Subject: Electrical Penetration Weld Documentation

CONTROL NUMBER: Q-83-1-71

Dear Sirs:

A review of the electrical penetration weld documentation submitted by Pullman Power Products to L. K. Comstock has generated concerns. Please review the attached list of concerns and provide the corrective action needed to clear said items. Since the electrical penetrations are an NRC concern please submit your response by January 28, 1983.

It is also recommended that Pullman Power Products provide a Q. A. individual who is familiar with the L. K. Comstock electrical penetration packages and the Pullman Power Products Q. A. program to review the concerns identified. This meeting is requested by January 21, 1983.

R. L. Bower
R. L. Bower
QC Manager, LKCE

RLB:ecs

w/Attachments

cc: T. Woodman
E. Yockey
J. Hubbuch
D. Fike
QC File

CONTROL NO: Q-83-1-71

CONCERN #1 Pullman 1-72R Series Isometric Drawings do not contain the same information as Westinghouse E-40047 and E-40048 Drawings. Pullman's procedures do not call out any additional acceptance criteria for fitup inspections.

Miller

Specification 33-4549-00 Para. 5:08/1.4a "Inspect fitup...to assure that the installation and field weld can be accomplished per the requirements as indicated on manufacturer's drawings..."

Hunnin

#2 Pullman and Comstock Procedures state that all welding on the electrical penetrations are to be performed per ASME Section III Div. I 1974, MC Subsection, however Westinghouse Drawings E-40047 and E-40048 state that the penetrations were designed per the 1977 Code (same Section and Division).

#3 Pullman failed to properly identify control and address nonconforming conditions, as follows:

A) Pullman did not address any nonconforming condition to the customer-client (L. K. Comstock).

OPEN Johnson

The following are nonconformances which were addressed via another contract not L. K. Comstock Requisition #2329 and Spec. 33-4549-00.

(587)
NR #584 & NR #PO 44-204. These NR's address penetrations 1-R72-S008 and 1-R72-S019.

Pullman QA Manual Section XV Para. 15.2.7 states: "Appropriate resolution of nonconformances will be determined by the Field Engineering Department in conjunction with Quality Assurance, the customer..."

B) "Field Weld Process Sheet for base metal buildup" (Form #19) for penetration 1-R72-S002 does not establish any of the parameters which dictated repair to the nozzle. There is no way of evaluating this repair to base metal because of a lack of documentation.

Miller or Hunnicut

The Field Weld Process Sheet (Form #19) does not reference the base metal buildup document.

The Field weld metal repair instead of Ret. Concave

Specification 709-4549-00 Para. 1:05.14.3 "These conditions dispositioned...repair require owner approval".

CONTROL NO: Q-83-1-71

CONCERN #3 C) Pullman's NR #PO 44-204 R-3 does not document the size of indications for 1-R72-S008, as required by Project Organization Engineer.

#4 *Hennicu* Medium voltage penetrations 1-R72-S001 & 1-R72-S002. Two medium voltage electrical penetrations nozzles were welded to containment nozzles per Pullman Power Products Isometric Drawing LR72-3 Rev. OC and LR72-4 Rev. OA (respectively). These drawings do not detail backing rings as required.

Procedure used by welders, 1T12A, does not require backing ring or any of the other methods established by the reference ASME Paragraph to assure full penetration.

Review Specification 33-4549-00 Para. 5:08.14.C and ASME Section III, Division I, MC Para. NE 4242 (1977), Westinghouse Drawing Spec. E-40048. Pullman QA Manual Section III Para. 3.6.1.

#5 *Miller* Pullman's "Fabrication and Installation Specifications for Nuclear Power Plant Components....ASME Section III" (1X-3) Para. 7.9.3 "Reinforcement of butt welds other than ISI allows 3/16" weld reinforcement when the base metal is an inch or less.

ASME Section III Div. I, MC (Subsection) (1974 & 1977) Para. NE 4426, allows 3/32" weld reinforcement when the base metal is an inch or less.

#6 *Miller* Pullman Procedure (1X-3) Para. 7.5.1.3 states: "Prior to making the final connection to equipment the following conditions must be met:

Miller to S.P. 3 "Final fitup hold point...is an owner hold point owner acceptance or waiver must be obtained..."

No rppl. call This hold point was not applied to the electrical penetrations.

#7 *Miller* Pullman Power Products to cut nozzle to proper length, if required, and prepare and inspect the nozzles for welding in accordance with Reference 1.3 (Westinghouse Manual/Instruction Book) and Drawings B-224-301 & B-274-301.

#8 *Johnson* Pullman's inspection documentation (Field Weld Process Sheet) does not consistently establish what procedures and revisions or criteria was used by Pullman's Inspector's and Craft.

#9 *OK Johnson* No ASME Data Report was submitted for the nozzle penetration weld. Specification 33-4549-00 does not waive Data Report.

** Ohio Special*

CONTROL NO: Q-83-1-71

Concern #10 Miller
There is no evidence that Pullman 1T12A-III (Welding Specification) procedure was presented to L. K. Comstock for approval. L. K. Comstock does not list this procedure on Attachment #4 of Procedure 4.3.10.

Specification SP-33-4549-00 Para. 4.06.5 and SP-709-4549-00 Para. 1.04.6.

#11 Miller what's examples
Improper documentation practices were found during the review, examples follows:

A) Improper changes, see package 1-R72-1, 2, 3, 4, & 5. Weld Rod Requisitions.

B) Revision numbers of Isometric Drawings are not identified on inspection documents. See Form #19's.

#12 Miller No fitup required
There is no evidence Pullman completed Form #10 (Final Inspection Cover Sheet) as required by their QA Manual, Section III, Para. 3.8.

#13 Insp. Hunnicutt On electrical penetrations 4, 5, 14, 19, 21, 23 and 26, the fitup and tack was signed off by the Quality Control Inspector before the rod was signed off by the Quality Assurance Process-Specialist from the Process Sheet/Weld Material Distribution Center. (See Attachment A)

Pullman Power's Document VIII-3, "Control of Welding Materials (Field)", Para. 6.2 states:

"Each Distribution Center shall be staffed by a Quality Control Sepcialist-Process who shall have total control over all activities involving the distribution and return of welding materials."

#14 Hunnicutt Review of Penetrations 1-R72-S003, indicates a base metal buildup performed on 3/30/81. Pullman Power's Document IX-14, Section 3.3, states:

"Base Metal - Repairs which exceed the lesser of 3/8" or 10% of the section thickness and cracks shall be documented as a nonconformance.

Welder Repair (i.e. Weld Metal Buildup) of weld edge preparation, which is necessary prior to the issuance of Installation Process Sheets shall be addressed as nonconformances."

Pullman Power has not included a nonconformance in their weld documentation.

CLEVELAND ELECTRIC ILLUMINATING
PNPP UNITS #1 and #2
ATTENDANCE ROSTER

DATE February 3, 1983 TIME 2:00 @ _____
PURPOSE OF MEETING NRC Exit Meeting
MEETING CHAIRED BY Mr K.R. Naidu

RCB

**PERRY NUCLEAR POWER PLANT
NONCONFORMANCE REPORT**

NO. 1523 REV. 4-76

MPL ATTACHED

ELECTRICAL PENETRATIONS

LINE NO.	PERRY NUCLEAR POWER PLANT NONCONFORMANCE REPORT								
1	NCR NO.	REV. SHT.	OF	ITEM IDENT NO.	ITEM NAME	QUANTITY	DEFICIENCY TAG		
2	ISSUED BY	NAME		INIT.	ORGANIZATION	-	DATE		
3	ITEM / MATERIAL	SOURCE PROJECT ORG.		CURRENT STATUS		LOCATION			
4	RESPONSIBLE ORGANIZATION	NAME				PULLMAN POWER PRODUCTS/L.K. COMSTOCK	SPEC. NO.	REV. / ECN.	
5	NCR TYPE	CATEGORY:	<input type="checkbox"/> 1 (POSSIBLE SIGNIF.)	<input checked="" type="checkbox"/> 2 (MAJOR)	<input type="checkbox"/> 3 (MINOR)				
6	GOVERNING REQUIREMENT	(INCLUDE ACCEPTANCE CRITERIA AND DOC'MT. NOS.)				SP-33-4549-00 PARA. 5:08.1.4 B & C, PARA.			
7	DESCRIPTION OF NONCONFORMANCE	NC CODE	0,5,1	(RELATE TO LINE NO. 6)	CONTRARY TO THE ABOVE DOCUMENTS, WHICH INDICATES USE OF A BACKING RING, MEDIUM VOLTAGE ELECTRICAL PENETRATIONS WERE WELDED USING AN OPEN BUTT WELDING PROCEDURE 1T12A (BACKING RING NOT REQUIRED) INSTEAD OF 1T8A (WHICH IS QUALIFIED FOR USE WITH A BACKING RING).				
8	CAUSE OF NONCONFORMANCE	CAUSE CODE	0,3,4	DOES NOT MEET SPECIFICATION REQUIREMENTS					
9	PROPOSED DISPOSITION	<input type="checkbox"/> SCRAP (1)		<input type="checkbox"/> REWORK (2)		<input type="checkbox"/> REPAIR (3)		<input type="checkbox"/> USE AS IS (4)	
10	STEPS TO PREVENT A RECURRENCE								
11	RESP. ORG. APPROVAL	ENG. / CONST.		QA / QC		AIA		DATE	
12	PNPP REVIEW BOARD	REVIEW REQ'D.	<input type="checkbox"/> YES	<input type="checkbox"/> NO	DECISION:	<input type="checkbox"/> ACCEPT	<input type="checkbox"/> REJECT	DATE	
13	DISPOSITION VERIFIED	NAME		TITLE				DATE	

QUALITY CONFORMANCE REPORT

LK COMSTOCK
10 CENTER ROAD
PERRY, OHIO 44081

DECEMBER 22, 1981

DATE

AIRCO ORDER NO.

5121001-2001

CUSTOMER ORDER NO.

TYPICAL CERTIFICATION

AIRCO CODE-ARC 7018 MR
STOCK NUMBER 1318-7183

ITEM	WEIGHT (LBS)	SIZE	TYPE	HEAT NO.	LOT
1	250 POUNDS	3/32	7018 MR	111-19B5B	
2	550 POUNDS	3/32	7018 MR	110-23B5A	
3	200 POUNDS	3/32	7018 MR	110-22B5A	

CHEMICAL ANALYSIS IS TYPICAL WELD METAL

ITEM	C	Mn	P	S	Si	Ni	Cr	Mo	Tb	V	Cu		
1	0.04%	0.65%	0.011%	0.013%	0.55%								
2	0.04%	0.65%	0.011%	0.013%	0.55%								
3	0.04%	0.65%	0.011%	0.013%	0.55%								

MECHANICAL PROPERTIES TYPICAL WELD METAL

ITEM	TENSILE P.S.I.	YIELD P.S.I.	% EL.	% R.A.	OTHER
1	70,000	58,000	24		
2	70,000	58,000	24		
3	70,000	58,000	24		

ADDITIONAL TESTS

Sworn and Subscribed this 24th
day of May 1979

Leopold Lomanek
ROTARY PUBLIC
2/2/80

I certify the chemical analysis and physical or mechanical test reported above meet the specifications on the described material are correct as contained in the records of the Company.

K.W.L. - Sealed 5/24/81
AUTHORIZED SIGNATURE

5/24/81

BAT

RED



Perry Nuclear Power Plant - Unit 1 and 2
 Construction Quality Section
 Surveillance/Inspection Report (SIR)

SHEET 1 OF _____

L. K. Comstock
 Contractor

33/Rev. IV
 Spec. No.

~~SE~~ 1363
 SIR Number

L. K. Comstock Task Force #29 - Equipment
 System/Component Name

TF-29-1
 MPL Number

N/A
 Location

2/20/83
 Date

C
 Inspec. Type
 (A. B. C.)

5:08.1,2,3,5,6,7 & 28
 Area of coverage
 (Code No.)

33/Rev. 2
 SIP Number-Rev.

DESCRIPTION of SURVEILLANCE/INSPECTION:

Concern #1 There appears to be no standardized method to filling out Form #21, Insulation Resistance/Continuity Test Report. The forms have been altered by the craft to suit their own interpretation. Often, the results are indecipherable.

Corrective action documentation - (NRs - ARs - CARs)

Measuring/Inspection Tools I.D.: N/A

Remarks:

Robert G. Polson
 Inspector

Jernon K. Shigaki 2/27/83
 Reviewed - Resp QE Date

Approved - Lead QE Date

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR) Continuation SHEET OF

L. K. Comstock
Contractor

SP- 33/Rev. IV
Spec. No.

SE 1363
SIR Number

2.) Impact on current work: None - corrective action appears to have been taken. * Further inprocess audits are required to ensure that training described below has been effective.

3.) Actions taken/planned: LKC Procedure 4.3.18 Rev. date 5/06/80, item 3.1.9 addresses a standard method on information that must be indicated in the filling out of Form #21 (Insulation Resistance/Continuity Test Records) to standardize form fill out. LKC craft training was conducted on 8/02/82, 9/23/82, and 10/08/82 (see attached) to assure that LKC craft performing Megger/Continuity Test understand procedure requirements. In addition, a record check by CQS was performed on eight (8) Form #21's (see attached) to verify the effectiveness of the training, the results of the training and CQS check were found to be acceptable.

As a result of the LKC Task Force concern LCK QC issued IR #5407 (see attached) which addresses the review and assessment of all previous Form #21's for acceptability to procedure requirements and the initiation of NR's where required. This SIR will remain open until all IR Corrective Action is complete and evaluated by CQS.

4.) List of Attachments:

Attachment #1 - IR #5407

Attachment #2 - LKC Procedure 4.3.18 rev. 5/06/80, item 3.1.9

Attachment #3 - LKC craft training documentation

Attachment #4 - Form #21 (Records check)

* Actions or documentation requiring follow-up.

JKH 2/27/83



INFORMATION ONLY

- 3.1.7.3 Ohmmeter - resistance less than 100 Ohms.
- 3.1.7.4 Phone - clearly audible communication established.
- 3.1.7.5 Megger - needle shall deflect sharply toward low resistance end of scale upon discharging of conductor to ground.
- 3.1.8 Automated test equipment, designed to perform required functions, may be used in lieu of manual testing, provided that the machine is in current calibration and performs a self-check of its functions. Use of automated equipment shall require PROJECT approval prior to application.
- 3.1.9 A record shall be made and kept for all tests governed by this procedure. The record must indicate the following: (Use Form #21, Attached).
- 3.1.9.1 Identification and location of the unit of cable under test.
- 3.1.9.2 Identification of persons performing the test, and date test was performed.
- 3.1.9.3 Test Equipment used, by serial number or identification number, and associated calibration due date(s).
- 3.1.9.4 Test conditions and/or procedure used. (i.e. megger voltage, etc.).
- 3.1.9.5 Temperature and relative humidity (ambient), thermometer used and calibration due date.
- 3.1.9.6 Test measurements obtained, with units identified (i.e. ohms, megohms, etc.).
- 3.1.9.7 Acceptability of tests, either by conformance to specified requirements, or within acceptance limits of this procedure. (QC Inspector).
- 3.1.9.8 Identification of inspector witnessing or verifying the test. (If applicable).
- 3.1.9.9 Reference to corrective action documents, if applicable.
- 3.1.9.10 Remarks, as necessary to explain methods, identify retests, or note peculiar conditions or circumstances related to the test.

PREPARED ROM	APPROVED RPR	REVISED TWP	TITLE PROCEDURE	ORIG. DATE 3/13/79	REV. DATE 5/6/80	PAGE 3
-----------------	-----------------	----------------	--------------------	-----------------------	---------------------	-----------

INSPECTION REPORT NO. 5407LOCATION N/A DATE 2/16/83INSPECTOR R. L. Power QC MSA

REQUIREMENT AND REFERENCES: this report has been generated as a result of the LKCE Task Force review of equipment packages.

(Report # TF-29 ITEM 1)

FINDING: there appears to be no standardized method to filling out form #21 insulation resistance/continuity test report. the forms have been altered by the craft to suit their own interpretation. Often the results are indecipherable.

- RECOMMENDED CORRECTIVE ACTION:
- ① Offer training to the craft on procedure 4.3.18 Meggering & Continuity, and required documentation to complete form #21 in accordance with procedure requirements.
 - ② Review & Assess meggering reports for acceptability per procedure requirements.
 - ③ Initiate documentation per procedure 4.4.1 where required.

REVIEWED BY S. J. B. APPROVED 7/10/83 ATTACHMENT (1)

CORRECTIVE ACTION TAKEN:

RESPONSE DATE _____ AUTHOR _____ ATTACHMENT _____

DISPOSITION: ACCEPTABLE UNACCEPTABLE Signature _____ Date _____

COMMENTS: _____

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
RSL	PRM	TWP	PROCEDURE	7/14/80	4/28/82	FORM #118



Perry Nuclear Power Plant

L.K. Comstock Engineering Company, Inc.

A COMSTOCK GROUP COMPANY

August 12, 1982

L. K. Comstock Co.
P. O. Box 97
Perry, Ohio 44081

Attention: T. J. Woodman
Project Manager

Control No:


Dear Tom:

Craft has been using the infinity symbol (∞) extensively. The Procedure states that the reading should be in ohms, megohms, etc. Procedure 4.3.18, Meggering and Continuity Testing, paragraph 3.1.9 states: "A record shall be made and kept for all tests governed by this procedure. The record must indicate the following: (Use Form #21, Attached)".

"Test measurements obtained, with units identified (i.e. ohms, megohms, etc.)."

Please have the Craft record the last full scale numerical reading and if the needle goes beyond this point record a plus (+) sign for example 200+. megohms.

Sincerely,



Larry G. Seese

LGS:ecz

cc: C. Mitchell
B. Troff
L. Garriott
J. Sumrow
J. Pruitt
QC File
R. Bower



L. K. COMSTOCK & COMPANY, INC.

Page 18

4.15
QA/QC SECT

TRAINING ATTENDANCE LOG

THE FOLLOWING PERSONNEL ATTENDED TRAINING CONDUCTED BY J. OTIS (6142)
FORKMAN (NAME), ON 8/2/82 (DATE) FOR PERIOD 0730 - 0830 (TIME).

TOPICS COVERED INCLUDE: (INSTRUCTOR MAY ATTACH OUTLINE OR CODES MATERIALS.)

MUGGERIDGE & CONTINUITY TESTING 4.3.18

REMARKS.

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
A. M. J.	D. D.		PROCEDURE	1/6/77	2/15/78	FORM #57

Pg 7 of 18

TRAINING ATTENDANCE LOG

THE FOLLOWING PERSONNEL ATTENDED TRAINING CONDUCTED BY Robert A. Galante 4548,
4-3-18 (NAME)
(TITLE) , ON 9-23-82 (DATE) FOR PERIOD 42 HR. (TIME)

TOPICS COVERED INCLUDE: (INSTRUCTOR MAY ATTACH OUTLINE OR COURSE MATERIALS.)

4.3.18 Measuring and Continuity Testing

<u>NAME</u>	<u>EMPL #</u>	<u>NAME</u>	<u>EMPL #</u>
Bruce Shadie	5182		
Rosa Conforto	5164		
Howard Johnson	5174		
Larry Breslau	5023		
Tom Thorne	4173		
Dennis Silver	4564		
Larry E Olayras	4058		
John Eionne	5209		
Dale Martin	4725		
Nick Sabatino	5253		
John Hudewon	4059		
Donatis Sabo	5220		
Larry Guerritti	5975		
Jim Ogin	5240		

REMARKS:

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	AJT	RPR	PROCEDURE	1/4/77	2/15/78	FORM #57

TRAINING ATTENDANCE LOG

Fig 8 of 18

THE FOLLOWING PERSONNEL ATTENDED TRAINING CONDUCTED BY J. DOSSA
(NAME)
FOREMAN, ON 10-8-82 FOR PERIOD 10:30 A.M.
(TITLE) (DATE) (TIME)

TOPICS COVERED INCLUDE: (INSTRUCTOR MAY ATTACH OUTLINE OR COURSE MATERIALS)

PROCEDURE 4.3.18 MEGGERING AND CONTINUITY TESTING

ATTACHMENT "C" (4.1.4)

Page 9

Page 9						
PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	AJT	RPR	PROCEDURE	1/4/77	2/15/78	FORM #57
CASA						



L.K. COMSTOCK & COMPANY, INC.

Pg 9 of 18

4.3.18

QA/QC SECY

INSULATION RESISTANCE/CONTINUITY TEST REPORT

IC51C 2228

TEST PROCEDURE REF: 4.3.18 SYSTEM NA FILE # OR
CABLE #

EQUIPMENT BEING TESTED		TEST INSTRUMENT		TEST PERFORMED BY:	
NAME	EKB-19	NAME	AR		4310
MODEL/CLASS	NA	SERIAL #	LKC 6-221		5226
VOLTAGE	600	RANGE USED	MΩ		NA
SERIAL #	NA	VOLTAGE APPLIED	500	DATE:	12 20 82
LOCATION	CC654/IB639	CAL. DUE DATE	2 23 83	INSTRUMENT #	LKC 6-110
DRY BULB	69 °F	WET BULB	57 °F	CAL. DUE DATE	6 6 83

CABLE #/IC51C 2228		CONTINUITY		MEGGER TEST							
COND. NO.	COLOR	PASS	FAIL	10-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED	
1	BK	✓		200+							
2	W	✓		200+							
3	R	✓		200+							
4	G	✓		200+							
5											
6											
7											
8											
9											
10											

CONTINUATION SHEET NA CONTINUITY METHOD Phones CORRECTIVE ACTION# NAREMARKS: REWORK # 26029

LKC 4468

LKC NA # 1011

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

*G. Jernow*DATE 12/22/82

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	KPR	IWP	PROCEDURE	8/16/79	5/6/80	FORM #21



INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4-3-18 SYSTEM NA FILE # OR
CABLE # IC/IT-20XA

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME <u>EFK-35</u>	NAME <u>AR</u>	<u>5115</u>
MODEL/CLASS <u>NA</u>	SERIAL # <u>LKC6-226</u>	<u>5147</u>
VOLTAGE <u>600</u>	RANGE USED <u>M.R</u>	
SERIAL # <u>NA</u>	VOLTAGE APPLIED <u>500</u>	DATE: <u>12-30-82</u>
LOCATION <u>IB-620/IB-639</u>	CAL. DUE DATE <u>5-3-83</u>	INSTRUMENT # <u>LKC6-219</u>
DRY BULB <u>62</u> °F; WET BULB <u>57</u> °F; REL. HUMIDITY <u>74</u>	CAL. DUE DATE <u>5-19-83</u>	

CABLE # <u>IC/IT-20XA</u>		CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	CO.YD. (Ω)-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
1	YELLOW #1	/		200M						
2	PINK #1	/		200M						
3	YELLOW #2	/		200M						
4	PINK #2	/		200M						
5	YELLOW #3	/		200M						
6	PINK #3	/		200M						
7	YELLOW #4	/		200M						
8	PINK #4	/		200M						
9	YELLOW #5	/		200M						
10	PINK #5	/		200M						

CONTINUATION SHEET CONTINUITY METHOD PHONES CORRECTIVE ACTION# NA

REMARKS:

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

DATE 1/11/83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	RPR	TWP	PROCEDURE	8/16/79	5/6/80	FORM #21

INSULATION RESISTANCE/CONTINUITY TEST REPORT
(CONTINUATION SHEET)CABLE # OR
FILE # ICIT-20XA

CABLE # <u>ICIT-20XA</u>		CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	CC NO. <u>CD-GR</u>	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
11	YELLOW #6	/		200 TM						
12	PINK #6	/		200 TM						
13	YELLOW #7	/		200 TM						
14	PINK #7	/		200 TM						
15	YELLOW #8	/		200 TM						
16	PINK #8	/		200 TM						
17	YELLOW #9	/		200 TM						
18	PINK #9	/		200 TM						
19	YELLOW #10	/		200 TM						
20	PINK #10	/		200 TM						
21	YELLOW #11	/		200 TM						
22	PINK #11	/		200 TM						
23	YELLOW #12	/		200 TM						
24	PINK #12	/		200 TM						
25	YELLOW #13	/		200 TM						
26	PINK #13	/		200 TM						
27	YELLOW #14	/		200 TM						
28	PINK #14	/		200 TM						
29	YELLOW #15	/		200 TM	THE CLEVELAND ELECTRIC ILLUMINATING COMPANY P. O. NO. P - 1600 - Z PERRY NUCLEAR POWER					
30	PINK #15	/		200 TM	PLANT : UNIT 1					
31	YELLOW #16	/		200 TM						
32	PINK #16	/		200 TM						
33	YELLOW #17	/		200 TM						
34	PINK #17	/		200 TM						
35	YELLOW #18	/		200 TM						

PREPARED ROM	APPROVED RPR	REVISED TWP	TITLE PROCEDURE	ORIG. DATE 3/13/79	REV. DATE 5/6/80	PAGE CONT. FORM #21
-----------------	-----------------	----------------	--------------------	-----------------------	---------------------	---------------------------

JF 1/1/83



L. K. COMSTOCK & COMPANY, INC.

PG 12 of 18

4.3.18
QA/QC SECTINSULATION RESISTANCE/CONTINUITY TEST REPORT
(CONTINUATION SHEET)CABLE # OR
FILE # IC/IT-20XA

CABLE # <u>IC/IT-20XA</u>		CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	COND. (C)-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
11	PINK #18	/		200M						
12	YELLOW #19	/		200M						
13	PINK #19	/		200M						
14	YELLOW #20	/		200M						
15	PINK #20	/		200M						
16	GRND.	/								
17	SHLD.	/								
18										
19										
20				-						
21				-						
22				-						
23										
24										
25										
26										
27										
28										
29										
30										
31										
32										
33										
34										
35										
PREPARED ROM	APPROVED RPR	REVISED TWP	TITLE PROCEDURE	ORIG. DATE 3/13/79		REV. DATE 5/6/80	PAGE CONT. FORM #21			

J.S. 1/1/82



INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4.3.18SYSTEM N AFILE # OR
CABLE # 2E22-C001

EQUIPMENT BEING TESTED		TEST INSTRUMENT		TEST PERFORMED BY:						
NAME	HPCS Pump Motor	NAME	<u>AR</u>	<u>4735</u>						
MODEL/CLASS	5KG357XL13A	SERIAL #	<u>LKC-L-323</u>	<u>LKC-L-369 2-27-83</u>						
VOLTAGE	4KV	RANGE USED	<u>M</u>	<u>Jerry P. Smith QC</u>						
SERIAL #	<u>E01525001</u>	VOLTAGE APPLIED	<u>1000V</u>	<u>DATE: 2-24-83</u>						
LOCATION	<u>574 AUK-2</u>	CAL. DUE DATE	<u>7-3-83</u>	<u>INSTRUMENT # LKC-L-369</u>						
DRY BULB	<u>47</u>	°F;	WET BULB <u>45</u>	°F;	REL. HUMIDITY <u>82%</u>	⁹⁶ CAL.	DUE DATE	<u>5-19-83</u>	<u>M 2/24/83</u>	
CABLE #	<u>N A</u>	CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	<u>2000</u> <u>(T₁) - GR</u>	RED-GR	WHI-GR	BLK-GR	RED-WHI	WHT-BLK	BLK-RD
1	T ₁			<u>1500MA</u> <u>75.5Ω</u>						
2	T ₂			<u>1500MA</u>						
3	T ₃			<u>1500MA</u>						
4										
5										
6										
7										
8										
9										
10										

CONTINUATION SHEET CONTINUITY METHOD N ACORRECTIVE ACTION# N AREMARKS: N A

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

*Philip Romano Level II*DATE 2-25-83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	RPR	IWP	PROCEDURE	8/16/79	5/5/80	FORM #21



INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4-3-18 SYSTEM NA FILE # OR
CABLE # IR22-5014

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME <u>CRAKER 4A P/T</u>	NAME <u>AR</u>	<u>5115</u>
MODEL/CLASS <u>SW.GEAR</u>	SERIAL # <u>LKC6-328</u>	<u>Jerry Pruitt - QC</u>
VOLTAGE <u>4160</u>	RANGE USED <u>MΩ</u>	
SERIAL # <u>NA</u>	VOLTAGE APPLIED <u>1000</u>	DATE: <u>2-24-83</u>
LOCATION <u>I8.620</u>	CAL. DUE DATE <u>7-3-83</u>	INSTRUMENT # <u>LKC6-269</u>
DRY BULB <u>58 °F</u> ; WET BULB <u>55 °F</u> ; REL. HUMIDITY <u>83</u>	CAL. DUE DATE <u>5-19-83</u>	

CABLE # <u>NA</u>		CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	(<u>5</u>)-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
1	1			2K ^T	MΩ	✓	2/24/83			
2	2			2K ^T	MΩ	✓	2/24/83			
3	3			2K ^T	MΩ	✓	2/24/83			
4	4			2K ^T	MΩ	✓	2/24/83			
5										
6										
7										
8										
9										
10										

CONTINUATION SHEET NA CONTINUITY METHOD NA CORRECTIVE ACTION# NAREMARKS: NA

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR Philip BonanoDATE 2-25-83

PREPARED ROM	APPROVED EPR	REVISED TWP	TITLE PROCEDURE	ORIG. DATE 8/16/79	REV. DATE 5/6/80	PAGE FORM #21
-----------------	-----------------	----------------	--------------------	-----------------------	---------------------	------------------



L. K. COMSTOCK & COMPANY, INC.

Pg 15 of 18

4.3.18
QA/QC 5507

INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4-3-18 SYSTEM NA FILE # OR CABLE # 1R22-5015

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME BREAKER 4B P/T	NAME AR	5115
MODEL/CLASS SW. GEAR	SERIAL # LKC6-328	JAMES PRUITT - QC
VOLTAGE 4160 VOLTS	RANGE USED MΩ	
SERIAL # NA	VOLTAGE APPLIED 1000	DATE: 2-24-83
LOCATION TB 620	CAL. DUE DATE 7-3-83	INSTRUMENT # LKC6-269
DRY BULB 58 °F; WET BULB 55 °F; REL. HUMIDITY 83	CAL. DUE DATE 5-19-83	

CABLE # NA		CONTINUITY		MEGGER TEST						
COND. NO.	COLOR	PASS	FAIL	COND. (Ω)	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
1	1			2K ⁺	MΩ	N	2/24/83			
2	2			2K ⁺	MΩ	N	2/24/83			
3	3			2K ⁺	MΩ	N	2/24/83			
4	4			2K ⁺	MΩ	N	2/24/83			
5										
6										
7										
8										
9										
10										

CONTINUATION SHEET CONTINUITY METHOD NA CORRECTIVE ACTIONS NAREMARKS: NA

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

Philip Romano Level II

DATE 2-25-83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	RPR	TWP	PROCEDURE	8/16/79	5/6/80	FORM #21



L. K. COMSTOCK & COMPANY, INC.

Pg 16 of 18

4.3.18
QA/QC SECT

INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4.3.18 SYSTEM NA FILE # OR
CABLE # SP22-3014

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME BREAKER 4A P/T	NAME AR	5316
MODEL/CLASS SW. GEMP	SERIAL # LKC 328	JAMES PRUITT-QC
VOLTAGE 4160	RANGE USED m - n	
SERIAL # NA	VOLTAGE APPLIED 1000	DATE: 2-24-83
LOCATION FB 620	CAL. DUE DATE 7-3-83	INSTRUMENT # LKC 6-269
DRY BULB <u>50</u> °F; WET BULB <u>55</u> °F; REL. HUMIDITY <u>83</u>	CAL. DUE DATE <u>5-9-83</u>	

COND. NO.	COLOR	CONTINUITY		MEGGER TEST							
		PASS	FAIL	GND	GR-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-RED
1	1			2K ⁺	MΩ	N					
2	2			2K ⁺	MΩ	N	2/24/83				
3	3			2K ⁺	MΩ	N	2/24/83				
4	4			2K ⁺	MΩ	N	2/24/83				
5											
6											
7											
8											
9											
10											

CONTINUATION SHEET NA CONTINUITY METHOD NA CORRECTIVE ACTION# NAREMARKS: NA

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

Philip Bo. and Level II

DATE 2-25-83

PREPARED ROM	APPROVED EPR	REVISED TWP	TITLE PROCEDURE	ORIG. DATE 8/16/79	REV. DATE 5/6/80	PAGE FORM #21
-----------------	-----------------	----------------	--------------------	-----------------------	---------------------	------------------



INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4.3.18 SYSTEM NA FILE # OR
CABLE # 2A22-5015

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME <u>BREAKER 48 P/T</u>	NAME <u>AR</u>	<u>5316</u>
MODEL/CLASS <u>SW. GEAR</u>	SERIAL # <u>LKC 328</u>	<u>Jamie Pruitt - RC</u>
VOLTAGE <u>4160</u>	RANGE USED <u>M ~2</u>	
SERIAL # <u>NA</u>	VOLTAGE APPLIED <u>1000</u>	DATE: <u>2-24-83</u>
LOCATION <u>FR 620</u>	CAL. DUE DATE <u>7-3-83</u>	INSTRUMENT # <u>LKC6-269</u>
DRY BULB <u>50</u> °F; WET BULB <u>55</u> °F; REL. HUMIDITY <u>83</u>		CAL. DUE DATE <u>5-19-83</u>

CABLE # <u>NA</u>		CONTINUITY		MEGGER TEST							
COND. NO.	COLOR	PASS	FAIL	$E_{(V)}$ G_O -GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-PAD	
1	1			2K ⁺ /Ω	Y	2/24/83					
2	2			2K ⁺ /Ω	Y	2/24/83					
3	3			2K ⁺ /Ω	Y	2/24/83					
4	4			2K ⁺ /Ω	Y	2/24/83					
5											
6											
7											
8											
9											
10											

CONTINUATION SHEET CONTINUITY METHOD NA CORRECTIVE ACTIONS NA

REMARKS: N/A

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR Philip Romano Level II

DATE 2-25-83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	RPR	TWP	PROCEDURE	8/16/79	5/6/80	FORM #21

INSULATION RESISTANCE/CONTINUITY TEST REPORT

TEST PROCEDURE REF: 4-3-18 SYSTEM NA FILE # OR CABLE # 2E12C002C

EQUIPMENT BEING TESTED	TEST INSTRUMENT	TEST PERFORMED BY:
NAME <u>RHR PUMP MOTOR</u> <u>3K633 SX C105A</u> MODEL/CLASS <u>F</u>	NAME <u>AR</u> SERIAL # <u>LKC6-328</u>	<u>5715</u>
VOLTAGE <u>4KV</u>	RANGE USED <u>M.S.R</u>	<u>Minx Pentl QC</u>
SERIAL # <u>HMT825026</u>	VOLTAGE APPLIED <u>1000</u>	DATE: <u>2-24-83</u>
LOCATION <u>AXD599 SOUTH</u>	CAL. DUE DATE <u>7-3-83</u>	INSTRUMENT # <u>LKC6-269</u>
DRY BULB <u>51</u> °F; WET BULB <u>50</u> °F; REL. HUMIDITY <u>93</u>	CAL. DUE DATE <u>5-19-83</u>	

COND. NO.	COLOR	CONTINUITY		MEGGER TEST						
		PASS	FAIL	(CONO. D)-GR	RED-GR	WHT-GR	BLK-GR	RED-WHT	WHT-BLK	BLK-PEND
1	T1	<u>2954</u>	<u>2-24-83</u>	<u>2K^t</u>	<u>MΩ</u>	<u>X</u>	<u>2/24/83</u>			
2	T2			<u>2K^t</u>	<u>MΩ</u>	<u>X</u>	<u>2/24/83</u>			
3	T3			<u>2K^t</u>	<u>MΩ</u>	<u>X</u>	<u>2/24/83</u>			
4										
5										
6										
7										
8										
9										
10										

CONTINUATION SHEET NA CONTINUITY METHOD NA CORRECTIVE ACTIONS NA

REMARKS: N/A

ACCEPTANCE STATEMENT: ABOVE-LISTED VALUES FALL WITHIN ACCEPTANCE LIMITS.

QC INSPECTOR

Philip Romano Level II

DATE 2-25-83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
ROM	RPR	IWP	PROCEDURE	8/16/79	5/6/80	FORM #21

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR)

RED

SHEET 1 OF 3

L. K. COMSTOCK
Contractor

33/ IV
Spec. No.

SE - 1393
SIR Number

LKC TASK FORCE # TF - 29 (Item #4) - Equipment
System/Component Name

TF - 29- 4
MPL Number

N/A
Location

2/21/83

Date

"C"
Inspec. Type
(A. B. C.)

5:08.1,2,3,5,6,7, & 28

Area of coverage
(Code No.)

33/ Rev 2

SIP Number-Rev.

DESCRIPTION OF SURVEILLANCE/INSPECTION:
LKC TASK FORCE ITEM:

4. It appears that a large number of Material Receiving Reports have been lost. It also appears that an attempt has been made to redocument the Receipt Inspection without any back-up information.

N/A

Corrective action documentation - (NRs - ARs - CARs)

Measuring/Inspection Tools I.D.: N/A

Remarks:

Robert G. Peltier
Inspector

Jeron K. Shigaki 2/21/83
Reviewed - Resp. QE Date

Approved - Lead QE Date

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR) Continuation SHEET 2 OF 3

L. K. Comstock
Contractor

SP- 33/ IV
Spec. No.

SE - 1393
SIR Number

IMPACT ON CURRENT WORK: None

ACTIONS TAKEN/PLANNED:

Missing Material Receiving Reports (form # 39A's) do not impact current field activities. The initial receipt inspection of equipment is performed by the Site warehouse receipt inspectors when the equipment is physically placed at the Perry Plant from the Vendor Supplier. All necessary receipt inspections are performed and documented by the Site Warehouse Personnel such as: shipping and handling damage, quantity, description of equipment, identification, applicable maintenance requirements, etc. At the time of equipment jurisdictional transfer to the respective contractors, a Site Organization warehouse issue ticket (form # 62) is completed and signed by CQS receipt inspection. When L. K. Comstock receives safety-related equipment from Site warehouse another receipt inspection is performed (by LKC QC) and documented on a form 39A.

LKC has transferred the filing of Material Receiving Reports to the QC Records trailer. This provides for file maintenance and restricted access to the records. This will ensure that these forms are controlled and not misplaced.

This Task Force Concern is specifically regarding the equipment received from the Owner - form 39A.

LKC has reviewed and evaluated this Task Force Concern and has issued IR # 5410 (attached) to address the problem. This SIR will remain open until IR # 5410 is closed. After CQS acceptance of IR # 5410 this SIR will be closed.

ATTACHMENTS:

1 - LKC IR # 5410 issued to track TF-29, item # 4



Attachment # 1

INSPECTION REPORT NO. 5410

Pg 3 of 3

LOCATION

N/A

DATE 2/16/83

INSPECTOR

R.L. Power QC Mgr

REQUIREMENT AND REFERENCES: This report has been generated as a result of IKCE Task Force review of Equipment Installation packages.

(Report # RF-29 ITEM 4)

FINDING: It appears that a lot of material during reports have been lost. It also appears that an attempt has been made to redocument the receipt inspection without backup information.

RECOMMENDED CORRECTIVE ACTION: ① Review & assess equipment packages to insure receipt reports are in file.

- ② INITIATE DOCUMENTATION PER PROCEDURE 4.11.1 WHILE REQUIRED.
- ③ ESTABLISH A RECORDS CONTROL WITH LIMITED ACCESS TO INSURE NO FURTHER RECORDS ARE MISSING.

REVIEWED BY

ATTACHMENT

CORRECTIVE ACTION TAKEN:

- ③ ALL QC RECORDS HAVE BEEN TRANSFERRED TO THE QC RECORDS TRAILER. NO RECORDS ARE REMOVED WITHOUT A TRANSMITTAL. LIMITED ACCESS TO TRAILER HAS BEEN RESTABLISHED.

RESPONSE DATE

2/18/83

AUTHOR

ATTACHMENT

DISPOSITION: ACCEPTABLE UNACCEPTABLE

Signature

Date

COMMENTS:

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
RSL	PRM	TWP	PROCEDURE	7/14/80	6/28/82	FORM #118

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR)

SHEET 1 OF 21

L. K. Comstock <u>Contractor</u>	Sp 33 Rev IV <u>Spec. No.</u>	<u>SC 1383</u> <u>SIR Number</u>
LKC Task Force # 26 - Penetrations <u>System/Component Name</u>		TF 26-1 <u>MPL Number</u>
N/A <u>Location</u>		2-24-83 <u>Date</u>
<u>Inspec. Type</u> (A. B. C.)	<u>Area of coverage</u> (Code No.)	33 Rev II <u>SIP Number-Rev.</u>

DESCRIPTION of SURVEILLANCE/INSPECTION:

LKC Task Force Item:

#1 See Attachment 2 Pages

REF. LKC TR 5195

N/A

Corrective action documentation - (NRs - ARs - CARs)

Measuring/Inspection Tools I.D.: N/A

Remarks:

See Attached

W.L.B.1
Inspector

2-27-83

Jeron K. Shigaki 2/27/83
Reviewed - Resp. QE Date

Approved - Lead QE Date

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR) Continuation SHEET 4 OF 21

LK COMSTOCK
Contractor

SP- 33
Spec. No.

SE-1383
SIR Number

IMPACT ON CURRENT WORK - N/A

ACTIONS TAKEN/PLANNED

A. This concern was a misinterpretation by the Task Force of the Pullman Power Products Program. Attached is the Pullman letter dated July 19, 1982, addressing this concern. The letter states that the date by the QA approval on form 7026-102 is for the date the rod is returned. This date should be regarded as being part of the "return" column and not the row showing QA approval.

B. The Pullman letter also addresses this concern. At the time of the Task Force Review the field weld process sheets were for "information only". The information is filled in during final QA Review.

ATTACHMENTS

- #1 LKC IR 5195 1 page
- #2 Pullman letter dated July 19, 1982 2 pages
- #3 7 pages weld rod storage requisition forms
- #4 7 pages PF field weld process sheets

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR)

SHEET 1 OF 7

L. K. COMSTOCK Contractor	SP-33, Rev. IV Spec. No.	SE-1385 SIR Number
LKC TASK FORCE #26 - Penetrations System/Component Name		3 - 93 TF-26-2 2-26-83 MPL Number
N/A Location		2/24/83 Date
C Inspec. Type (A. B. C.)	5:08.1 Area of coverage (Code No.)	33 Rev. 2 SIP Number-Rev.

DESCRIPTION of SURVEILLANCE/INSPECTION:

LKC Task Force Item #3 - SPEC 33-4549-00, Page V23, Section 5:08.1, Paragraph 4C states:

4.0 "Before welding, the contractor shall:

4C Attach backing ring to nozzle for attachment."

There is no evidence that a backing ring was installed or that the step was deleted. Pullman Power does not indicate a backing ring was installed. Westinghouse Specification Drawing E-40048 indicates a backing ring to be installed on the two 18" penetrations. (See Attachment C)

Corrective action documentation - (NRs - ARs - CARs) N/A

Measuring/Inspection Tools I.D.: N/A

Remarks: See Attached

V.L.J.BJ 2-27-83
Inspector

John K. Shigaki 2/27/83
Reviewed - Resp. QE Date
60

Approved - Lead QE Date

Perry Nuclear Power Plant - Unit 1 and 2

Construction Quality Section

Surveillance/Inspection Report (SIR) Continuation SHEET 2 OF 7

L. K. COMSTOCK
Contractor

SP- 33
Spec. No.

SE 1385
SIR Number

IMPACT ON CURRENT WORK:

Yes, see stop work - LKC SWN-11 dated 2/17/83 attached that addressed Unit 2 medium voltage penetrations.

ACTION TAKEN/PLANNED:

NR# LKC 1769 was generated to document this nonconformance for Unit 1 penetration already installed. A stop work was issued until acceptable resolution of NR LKC 1769.

ATTACHMENTS

- #1 LKC IR 5198, 1 page
- #2 NR # LKC 1769 , 2 pages
- #3 LKC Stop Work Notice # 11 dated 2/17/83, 1 page
- #4 Westinghouse drawing for the penetration, 1 page

Perry Nuclear Power Plant - Unit 1 and 2
Construction Quality Section
Surveillance/Inspection Report (SIR)

SHEET 1 OF 6

L. K. COMSTOCK
Contractor

SP-33/REV.IV
Spec. No.

SE-1386
SIR Number

L. K. COMSTOCK TASK FORCE #26 - Penetrations
System/Component Name

TF 26-4
MPL Number

N/A

2/24/83

Location

Date

C
Inspec. Type
(A. B. C.)

5:08.1
Area of coverage
(Code No.)

33 REV. II
SIP Number-Rev.

DESCRIPTION of SURVEILLANCE/INSPECTION:

LKC TASK FORCE ITEM #4 - There is no documentation to add Penetration 1R72-S029. SP-33-4549-00, Section 5:08.1, specifies the installation of two (2) 18-inch penetrations and twenty-six (26) 12-inch penetrations, per unit. The Equipment and Material F.B.O. list specifies a total of 28 penetrations. Additionally, GAI Drawing D-215-443, Rev. J, addresses 35 Penetrations. Again, the proper documentation does not exist to add these additional penetrations.

Corrective action documentation - (NRs - ARs - CARs) N/A

Measuring/Inspection Tools I.D.: N/A

Remarks: See attached

E.H.J.B.D 2-27-83
Inspector

Vernon K. Higaki 2/27/83
Reviewed - Resp. QE Date

Approved - Lead QE Date

Perry Nuclear Power Plant - Unit 1 and 2

Construction Quality Section

Surveillance/Inspection Report (SIR) Continuation SHEET 2 OF 6

L. K. COMSTOCK
Contractor

SP-33
Spec. No.

CS-1386
SIR Number

✓ 48
2-26-F3
LKC

REF: LKC IR 5200
TF-26 CONCERN #4

IMPACT ON CURRENT WORK: N/A

ACTION TAKEN/PLANNED: ECN 9252-33-2035 dated 8/11/82 was issued adding equipment to the material section 5:05 os SP-33. IR 72S029 was added to SP-33 on the above-mentioned ECN.

ATTACHMENTS: Excerpt from: #1) LKC IR 5200
#2) ECN 9252-33-2035, 2 pages



THE GERMELINI ELECTRIC GENERATING COMPANY

P.O. BOX 97 ■ PERRY, OHIO 44081 ■ TELEPHONE (216) 259-3737 ■ ADDRESS-10 CENTER ROAD

Serving The Best Location in the Nation
PERRY NUCLEAR POWER PLANT

March 3, 1983

PY-S/CON 5820 QA

L. K. Comstock
10 Center Road
Perry, Ohio 44081

Attention: Mr. R. Bower

RE: Installation of Electrical
Penetrations

Dear Dick;

CQS is instituting a mandatory hold point on the welding of Unit 2 electrical penetrations per LKC procedure 4.3.10, "Installation of Electrical Penetrations". CQS shall be notified 24 hours prior to the start of this activity.

Your attention to this matter is appreciated.

Sincerely,

K. J. Cimorelli
Quality Engineer/Electrical

J. S. Kerr
Unit Supervisor Elec./I&C

JSK/KJC/dam

cc: D. Graneto W140
T. Stear TW2
T. Woodman LKC
J. Furness TQ5
300.204.2
303.033.2.1

INSPECTION REPORT

142

DATE ISSUED / REVIEWED BY OR SURV. NO.			ITEM NAME
STACI	1	IR725001+IR725002	Circuit Breaker
TAG NUMBER ISSUED BY			
N/A	R. Bower		2/28/83
REF. DOCUMENT	INCLUDE ACCEPT CRITERIA DOCUMENT NOS. AND REVISION		

This report generated as a result of Q.C.E Task Force Review
of the electrical penetrations TF#26. Item 5

DESCRIPTION OF INSP RESULTS	Discrepancy on the sequence of events and the date that the Q.C. Inspector made their verifications on IR725001 and IR725002.		
-----------------------------	---	--	--

FOR INFORMATION ONLY

DISPOSITION REQ			
YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	REVIEWED BY	LEVEL II DATE 2/28/83
RECOMMENDED DISPO.			

Both penetrations, (IR725001 + 5002),
were received on 1/24/83 and left crated, for
transport. They were totally uncrated and completely
verified on 2/2/83. In addition, IR339 (cont.)

DISPOSITIONED BY	DEPT. QC	DATE 2/28/83
REVIEWED BY	R. L. Bower	

EQUIPMENT USED	N/A	
COMPLETED BY	N/A	

CORRECTIVE ACT.	ACCEPT <input checked="" type="checkbox"/> REJECT <input type="checkbox"/> N/A
-----------------	--

CORRECTIVE ACT. VERIFIED	NAME R. L. Bower	LEVEL III DATE 2/28/83
--------------------------	------------------	------------------------

REVIEWED BY	NAME	LEVEL	DATE
-------------	------	-------	------

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
TAP	RLB	JJC	PROCEDURE	10/10/78	1/13/83	FORM 4118

was written dated 2/3/51 to document that
the tube assembly had not been buffed
on 1R72-5001.

FOR INFORMATION
ONLY

INSPECTION REPORT

ID NUMBER	REV ITEM ID OR SURV NO	ITEM NAME
5202	1 NR#666	Nonconformity Report
TAG NUMBER ISSUED BY		R. Power Br. 2/28/83
REF. DOCUMENT	INCLUDE ACCEPT CRITERIA DOCUMENT NOS. AND REVISION	

This report generated as a result of LICE Task Force Review of the electrical penetrations, TF#26 - Item 6.

DESCRIPTION OF INSP RESULTS NR#666 has been reissued under Rev. 1 after 16 months. No new wording to warrant a new revision.

FOR INFORMATION
ONLY

DISPOSITION REQ	REVIEWED BY	LEVEL	DATE
YES <input checked="" type="checkbox"/>	NO <input type="checkbox"/>	I	2/28/83
RECOMMENDED DISPO.			

The reason for the delay was the uncertainty as to which organization would do the painting. This has been resolved by Project Organization.

DISPOSITIONED BY	DEPT.	DATE
R. Power	QC	2/28/83
REVIEWED BY		DATE
R. Power		2/28/83

EQUIPMENT USED	N/A
COMPLETED BY	N/A

CORRECTIVE ACT.	ACCEPT <input checked="" type="checkbox"/> REJECT <input type="checkbox"/> N/A
-----------------	--

CORRECTIVE ACT. VERIFIED	NAME R. Power	LEVEL	DATE			
REVIEWED BY	NAME R. Power	I	2/28/83			
PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
TWP	RLB	JJC	PROCEDURE	10/10/78	1/13/83	FORM 4118

INSPECTION REPORT

ITEM NO.	REV. ITEM ID OR SURV. NO	ITEM NAME
5200	1	IR 725020
TAG NUMBER ISSUED BY		Inspections
N/A	R. L. Power & Co., Inc. 2-24-83	
REF. DOCUMENT	INCLUDE ACCEPT CRITERIA * DOCUMENT NOS. AND REVISION	

This report generated as result of IEC Task Force
Review of the electrical penetrations TF #26 - Item 4

DESCRIPTION OF INSP RESULTS	No documentation to add penetration IR 725029 to the Spec. 33 contract.
--------------------------------	--

FOR INFORMATION
ONLYFOR INFORMATION
ONLY

DISPOSITION REQ.
YES NO REVIEWED BY  LEVEL II DATE 2/24/83
RECOMMENDED DISPO.

ECN 0252-33-2035 Rev.- dated

8/11/82 was written to add electrical penetration
IR 725029 to Spec. 33 contract.

DISPOSITIONED BY  DEPT. QC DATE 2/24/83
REVIEWED BY R. L. Power DATE 2-26-83

EQUIPMENT USED - U/A
COMPLETED BY - U/A

CORRECTIVE ACT. ACCEPT REJECT
CORRECTIVE ACT. VERIFIED NAME R. L. Power LEVEL III DATE 2-26-83
REVIEWED BY NAME J. C. Shuback LEVEL ~~XO~~ DATE 2-26-83

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
TWP	RLB	JJC	PROCEDURE	10/10/78	1/13/83	FORM 4118

INSPECTION REPORT

ITEM NUMBER/REV/ITEM ID OR SURV NO			ITEM NAME
5196	1	SEE BELOW	ELECTRICAL PENETRATIONS
PREPARED BY			

R. L. Bauer QC Mgr. 2-26-83

REF DOCUMENT INCLUDE ACCEPT CRITERIA DOCUMENT NOS. AND REVISION

THIS REPORT GENERATED AS A RESULT OF LKCE TASK FORCE REVIEW OF THE ELECTRICAL PENETRATIONS. REPORT TF #26, ITEM 2.

DESCRIPTION OF
INSP RESULTS

ORIGINAL DOCUMENTATION FOR UNIT 1

PENETRATIONS IS ON FIRE INLKOE QC RECORDS. LETTER PY-S/CON 4016 QA DATED 12-3-81 REQUESTED ALL ORIGINALS TO BE TRANSMITTED TO SITE.

FOR INFORMATION

FOR INFORMATION ONLY

FOR INFORMATION ONLY

DISPOSITION REQ

YES NO REVIEWED BY *R. L. Bauer*

LEVEL I DATE *2-26-83*

RECOMMENDED DISPO.

THE DOCUMENTATION REQUESTED DUE TO THE NRC INVESTIGATION AS NOTED ON THE LETTER (PY-S/CON 4016 QA) DATED 12-3-81, WAS TRANSMITTED TO THE OWNER ON 12-3-81 (SEE LETTERS ATTACHED)

DISPOSITIONED BY *R. L. Bauer*

DEPT. QC

DATE *2-26-83*

REVIEWED BY

R. L. Bauer

DATE *2-26-83*

EQUIPMENT USED

N/A

COMPLETED BY

N/A

CORRECTIVE ACT.

ACCEPT REJECT
N/A

CORRECTIVE ACT.
VERIFIED

NAME *R. L. Bauer*

LEVEL III DATE *2-26-83*

REVIEWED BY

NAME *R. L. Bauer*

LEVEL *III* DATE *2-26-83*

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
TWP	RLB	JJC	PROCEDURE	10/10/78	1/13/83	FORM 0118

INSPECTION REPORT

10/2

ITEM NUMBER/REV/ITEM ID OR SURV NO.			ITEM NAME
5198	1	IR72-5001+IR72-5002	Penetrations
TAG NUMBER SELED BY:			
n/a	DATE: Oct 26, 1983		
REF. DOCUMENT	INCLUDE ACCEPT CRITERIA DOCUMENT NOS. AND REVISION		

This report generated as a result of LKCE Task Force Review of the electrical penetrations report TF #26, item 3
 DESCRIPTION OF INSP RESULTS No evidence that a bucking ring was installed on the 18" penetrations (mid. voltage IR72-5001 + IR72-5002).

FOR INFORMATION ONLY

FOR INFORMATION ONLY

DISPOSITION REQ	YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	REVIEWED BY	LEVEL	DATE
RECOMMENDED DISPO.				

This concern noted by the Task Force was discussed in a meeting with PPP on July 16, 1982 and responded to (see concern #3) on July 19, 1982 (letter attached). After further evaluation it was determined that

DISPOSITIONED BY	DEPT.	DATE
REVIEWED BY	R. L. Bauer	DATE 2-26-83

EQUIPMENT USED	N/A
COMPLETED BY	N/A

CORRECTIVE ACT.	ACCEPT <input checked="" type="checkbox"/> REJECT <input type="checkbox"/>		
CORRECTIVE ACT. VERIFIED	NAME R. L. Bauer	LEVEL III	DATE 2-26-83

REVIEWED BY	NAME R. Shubbach	LEVEL QAE	DATE 2-26-83
-------------	------------------	-----------	--------------

PREPARED	APPROVED	REVISED	TITLE	ORIG. DATE	REV. DATE	PAGE
TWP	RLB	JJC	PROCEDURE	10/10/78	1/13/83	FORM 5118

an NTS should be initiated. NR 176 was written
on 2/8/83 to address this concern (see copy of
NR 200 sheet) and a repair work order was
initiated to make remaining Unit 2 penetrations
(copy attached).

FOR INFORMATION
ONLY

4/04/83

CONSTRUCTION AUDIT : 4'S								ACTION REQUESTS (PROGRAM E788755B)			PAGE 108	
FILE NUMBER	RESP. ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE	LEAD	ISSUE DATE	RESPONSE DATE	DUUE RESPONSE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031 PK	044	0023	0001	06	000	RDF	11/03/77	11/18/77	11/07/77	1/04/78	1/04/78	1
NO OF ITEMS												

" ALL AAR'S BY RESPONSIBLE ORG.

TOTAL # FINDINGS TOTAL # of Proc FINDINGS
212 53

P.I.P.

Dilley

25%

68

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU E DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031	PP 44-47	0022	0001	09	000	RDF	10/24/77	11/08/77	11/07/77	6/29/78	6/29/78	
3017031	PP 44-47	0022	0002	07	000	RDF	10/24/77	11/08/77	11/07/77	6/29/78	6/29/78	
3017031	PP 44-47	0048	0001	13	000	RDF	1/25/78	2/09/78	2/15/78	3/01/78	3/01/78	
3017031	PP 44-47	0048	0002	08	000	RDF	1/25/78	2/09/78	2/15/78	3/01/78	3/01/78	
3017031	PP 44-47	0048	0003	06	000	RDF	1/25/78	2/09/78	2/15/78	6/28/78	6/28/78	
3017031	PP 44-47	0069	0001	06	000	GLK	4/04/78	4/07/78	5/04/78	5/23/78	5/23/78	
3017031	PP 44-47	0069	0002	06	000	GLK	4/04/78	4/07/78	5/04/78	5/23/78	5/23/78	
3017031	PP 44-47	0069	0003	06	000	GLK	4/04/78	4/07/78	5/04/78	5/23/78	5/23/78	
3017031	PP 44-47	0137	0001	02	000	WRC	8/25/78	9/29/78	8/31/78	10/05/78	10/05/78	
3017031	PP 44-47	0137	0002	12	000	WRC	8/25/78	9/29/78	8/31/78	9/06/78	9/06/78	
NO OF ITEMS										10		

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUE RESPONSE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031 PPP 044 0163 0001		06	000	REC	9/26/78	10/17/78	10/13/78			12/05/78	12/05/78	
3017031 PPP 044 0163 0002		08	000	REC	9/26/78	10/17/78	10/13/78			12/05/78	12/05/78	
3017031 PPP 044 0163 0003		12	000	REC	9/26/78	10/17/78	10/13/78			12/05/78	12/05/78	
3017031 PPP 044 0163 0004		13	000	REC	9/26/78	10/17/78	10/05/79			3/06/79	3/06/79	
3017031 PPP 044 0163 0005		13	000	REC	9/26/78	10/17/78	10/13/78			12/06/78	12/06/78	
3017031 PPP 044 0216 0001		15	000	ALB	2/09/79	3/01/79	2/12/79			3/04/79	3/04/79	
3017031 PPP 044 0216 0002		15	000	RBM	2/09/79	3/01/79	2/12/79			4/12/79	4/12/79	
3017031 PPP 044 0331 0001		05	000	RBM	9/26/79	10/26/79	10/01/79			10/03/79	10/03/79	
3017031 PPP 044 0371 0001		08	000	EFP	1/30/80	2/29/80	2/20/80			8/31/81	8/31/81	
3017031 PPP 044 0371 0002		07	000	EFP	1/30/80					1/31/80	1/31/80	
3017031 PPP 044 0372 0001		12	000	RBM	1/22/80					1/22/80	1/22/80	
3017031 PPP 044 0372 0002		12	000	RBM	1/22/80					1/22/80	1/22/80	
3017031 PPP 044 0394 0001		02	000	EFP	3/17/80	4/23/80	4/15/80			4/16/80	4/16/80	
3017031 PPP 044 0400 0001		10	000	WFW	4/17/80	4/28/80	4/23/80			4/24/80	4/24/80	
3017031 PPP 044 0400 0002		05	000	WFW	4/17/80	4/28/80	4/23/80			5/27/80	5/27/80	
3017031 PPP 044 0400 0003		05	000	WFW	4/17/80	4/28/80	4/23/80			5/27/80	5/27/80	

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	RESPONSE DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031 PPP 044 0427	0001	06	000	EFP	8/11/80	9/12/80	8/14/80			9/19/80	9/19/80	
3017031 PPP 044 0437	0001	C9	000	RBM	9/05/80	10/06/80	9/17/80			9/19/80	9/19/80	
3017031 PPP 044 0453	0001	09	000	EFP	10/21/80	10/30/80	11/03/80			11/28/80	11/28/80	
3017031 PPP 044 0460	0001	17	000	JBH	11/10/80	2/27/81	12/02/80			8/31/81	8/31/81	
3017031 PPP 044 0460	0002	02	000	JBH	11/12/80	2/27/81	12/02/80			8/31/81	8/31/81	
3017031 PPP 044 0460	0003	13	000	JBH	11/12/80	12/10/80	12/02/80			8/31/81	8/31/81	
3017031 PPP 044 0460	0004	11	000	JBH	11/12/80	12/10/80	12/02/80			6/01/82	6/01/82	
				FORM-39 LEAK TEST INSPECTION SHEETS REVISE PROCEDURE								
3017031 PPP 044 0460	0005	14	000	CWH	11/12/80	12/10/80	12/02/80			12/29/80	12/29/80	
3017031 PPP 044 0485	0001	05	000	MAB	2/11/81	3/02/81	2/25/81			3/10/81	3/10/81	
3017031 PPP 044 0485	0002	.05	000	MAB	2/11/81	3/02/81	2/25/81			*3/02/81	3/02/81	
3017031 PPP 044 0485	0003	05	000	MAB	2/11/81	3/02/81	2/25/81			3/26/81	3/26/81	
3017031 PPP 044 0485	0004	05	000	MAB	2/11/81	3/02/81	2/25/81			3/26/81	3/26/81	
3017031 PPP 044 0485	0005	15	000	MAB	2/11/81	4/03/81	2/25/81			8/31/81	8/31/81	
3017031 PPP 044 0485	0006	06	000	MAB	2/11/81	3/02/81	2/25/81			3/26/81	3/26/81	
3017031 PPP 044 0485	0007	05	000	MAB	2/11/81	4/03/81	2/25/81			8/31/81	8/31/81	
3017031 PPP 044 0493	0001	18	000	CWH	2/19/81					3/17/81	3/17/81	
3017031 PPP 044 0493	0002	18	000	CWH	2/19/81	3/19/81	2/23/81			4/22/81	4/22/81	

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 113

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CRITERIA	CAUSE CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU DATE	RESPONSE DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT	
3017031	PPP	044	0505	0001	17	000	MAB	3/24/81				3/24/81	3/24/81		
3017031	PPP	044	0506	0001	08	000	GFP	3/13/81	3/27/81	3/25/81		4/02/81	4/02/81		
3017031	PPP	044	0513	0001	08	000	EFP	3/23/81	4/07/81	4/04/81		1/13/82	1/13/82		
J	3017031	PPP	044	0513	0002	05	000	EFP	3/23/81	4/07/81	4/04/81		1/13/82	1/13/82	
✓	3017031	PPP	044	0513	0003	05	000	EFP	3/23/81	4/07/81	4/04/81		1/13/82	1/13/82	
✓	3017031	PPP	044	0518	0001	09	000	MAB	4/17/81	5/06/81	4/29/81		10/06/82	10/06/82	
✓	3017031	PPP	044	0518	0002	09	000	MAB	4/17/81	5/06/81	4/29/81		5/04/81	5/04/81	
✓	3017031	PPP	044	0518	0003	12	000	MAB	4/17/81	5/06/81	4/29/81		5/04/81	5/04/81	
✓	3017031	PPP	044	0518	0004	09	000	MAB	4/17/81				4/17/81	4/17/81	
✓	3017031	PPP	044	0518	0005	09	000	MAB	4/17/81	5/06/81	4/29/81		1/27/82	4/05/82	
✓	3017031	PPP	044	0518	0006	10	000	MAB	4/17/81	5/06/81	4/29/81		10/06/82	10/06/82	
✓	3017031	PPP	044	0518	0007	10	000	MAB	4/17/81	5/06/81	4/29/81		10/06/82	10/06/82	
✓	3017031	PPP	044	0518	0008	13	000	MAB	4/17/81				4/17/81	4/17/81	
✓	3017031	PPP	044	0518	0009	08	000	MAB	4/17/81				4/17/81	4/17/81	
✓	3017031	PPP	044	0528	0001	15	000	MAB	5/22/81	6/22/81	6/29/81		3/04/82	3/04/82	
✓	3017031	PPP	044	0542	0001	09	000	GEG	6/22/81				6/22/81	6/22/81	
✓	3017031	PPP	044	0543	0001	16	000	RH	6/19/81	7/03/81	6/23/81		6/23/81	2/03/82	

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 114

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU DATE	RESPONSE DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031	PPP	044	0543	0002	17 000	RH 6/19/81	7/03/81	6/23/81			6/23/81	6/23/81	
✓ 3017031	PPP	044	0556	0001	04 000 P.O. 7690-531 DID NOT	RH 8/14/81 REFERENCE	9/01/81 10CFR21	8/31/81 AS REQUIRED.			10/19/81	10/19/81	
3017031	PPP	044	0556	0002	10 000 NO SIGNATURE ON EYE EXAM FORM DATED	RH 8/14/81	9/01/81 5-29-81.	8/31/81 NAME PEELER IS PRINTED.			10/19/81	10/19/81	
✓ 3017031	PPP	044	0556	0003	09 000 INCORRECT AMPERAGE DURING WELDING OPERA-TION BY WELDER DU.	RH 8/14/81	9/01/81	12/10/81			A 11/15/82	11/15/82	
✓ 3017031	PPP	044	0556	0004	09 000 WELDERS NOT FAMILIAR WITH PROCEDURE	RH 8/14/81	9/01/81	12/10/81 REQUIREMENTS FOR AMP SETTINGS.			A 11/15/82	11/15/82	
3017031	PPP	044	0556	0005	18 000 NO BACK UP DOCU.	RH 8/14/81 TO SHOW HOW VERIFI. OF	9/01/81 COR. ACT.	8/31/81 WAS DONE TO CLOSE OUT AR'S			10/19/81	10/19/81	
3017031	PPP	044	0556	0006	13 000 NO OBJECTIVE EVIDENCE OF QUALIFICATION	RH 8/14/81	1/04/82						
3017031	PPP	044	0556	0007	06 000 INITIALS IN LIEU OF SIGNATURE USED ON	RH 8/14/81	9/01/81	8/31/81 SEVERAL DOCUMENTS.			12/10/81	12/10/81	
3017031	PPP	044	0556	0008	17 000 NOTED SEVERAL CASES WHERE WHITE OUT WAS USED TO CHANGE DOCUMENTS.	RH 8/14/81		8/31/81			9/11/81	9/11/81	
3017031	PPP	044	0589	0001	09 000 NO WELDERS SYMBOLS OR FW +S ON FOLL.	TLC 9/23/81	10/01/81	10/05/81 HNGRS. 1G41H310 & H363 & 1E12H244			10/09/81	10/09/81	
✓ 3017031	PPP	044	0589	0002	02 000 NO INDOCTRINATION & TRAINING FOR CRAFT PERSONNEL FOR USE OF GROUT	LFY 9/23/81	10/01/81	10/05/81 10/12/81			10/12/81	10/14/81	
3017031	PPP	044	0589	0003	05 000 ECN 307 REFERENCED TO WRONG HANGER	TLC 9/23/81	10/01/81	10/05/81			10/09/81	10/09/81	
✓ 3017031	PPP	044	0589	0004	05 000 PPP DOESN'T ADDRESS	TLC 9/23/81 IN THEIR PROCEDURE METHOD OF GROUTING HOLES	10/01/81	10/05/81			1/05/82	1/05/82	
3017031	PPP	044	0589	0005	09 000 PROCESS SHEET	LFY 9/23/81 WELD #1, HANGR. DRW.	10/01/81 1G41H310 CALL FOR IT-11.	10/05/81 ROD ISSUED FOR IT-8A			10/12/81	10/20/81	
3017031	PPP	044	0589	0006	05 000 GAP BETWEEN LUGS & SMALL BORE LINE	LFY 9/23/81	10/01/81	10/05/81 IS TOO LARGE ---HANGER DRAWING 1P47H1035			1/14/82	1/14/82	
✓ 3017031	PPP	044	0589	0007	08 000 1P47H1035---PIPE ATTACH.	TLC 9/23/81 LUGS HAVE MARKINGS WHICH DON'T COMPLY WITH PROCEDURE	10/01/81	10/05/81			10/09/81	10/09/81	
3017031	PPP	044	0589	0008	07 000 GENERIC PROBLEM OF LISTING "ITEM"	LFY 9/23/81 NUMBER, NOT "PC, MARK OR HEAT NUMBER"	10/01/81	10/05/81			1/14/82	1/14/82	

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 115

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031 PPP	044	0589	0009	05 000 DIREC. FOR DRILL.	TLC	9/23/81	10/01/81	10/05/81		10/09/81	10/09/81	
				12 HOLES, PROCEDURE GIVES PERMISSION FOR 2 HOLES								
3017031 PPP	044	0589	0010	05 000 PPP INSP.	LFY	9/23/81	10/01/81	10/05/81		10/13/81	10/13/81	
				GAVE TOLERANCE OF 1/16 OR 1/32ON DRILLING OF HOLES--INSTALL. OF H/BLT								
3017031 PPP	044	0589	0011	09 000 FW #S 1,2,3,6 ON HNGR.	TLC	9/23/81					9/24/81	
				DETAIL 1G41N192 2WELDED W/OUT WELD SYMBOLS ON DETAIL								
3017031 PPP	044	0590	C002	08 000 CONCERNS ON IDENTIFICATION &	CJF	10/02/81					10/05/81	
				CONTROL OF MATERIALS, PARTS & COMPONENTS								
3017031 PPP	044	0590	0001	08 000 SEVERAL VIOLATIONS IDENTIFIED DURING AUDIT #590	CJF	10/02/81	10/16/81	10/19/81		1/06/82	1/06/82	
3017031 PPP	044	0602	C002	09 000 FIVE VIOLATIONS WERE NOTED DURING AUDIT	CJF	10/28/81				10/28/81	10/28/81	
				ALL RELATED TO RODS IN SOME WAY								
3017031 PPP	044	0602	0001	09 000 FOUR VIOLATIONS WERE NOTED DURING AUDIT	CJF	10/28/81	11/13/81	11/30/81		12/04/81	12/04/81	
				ALL FOUR WERE RELATED WITH ROD CANS								
3017031 PPP	044	0630	0001	05 000 NR #360 WAS WRITTEN BECAUSE OF A MISSED HOLD POINT	MAB	12/04/81	1/18/82	12/28/81		2/08/82	2/08/82	
3017031 PPP	044	0630	0002	15 000 NR #718 WAS WRITTEN TO DOCUMENT A SPOOL LOST DURING STORAGE	MAB	12/04/81	12/19/81	12/28/81		1/06/82	1/06/82	
3017031 PPP	044	0630	0003	15 000 NR #391 WAS WRITTEN TO DOCUMENT THAT TWO VALVES WERE INSTALLED IN WRONG LOCATION	MAB	12/04/81	1/18/82	12/28/81		2/08/82	2/08/82	
3017031 PPP	044	0630	0004	10 000 NR #619 WAS WRITTEN TO DOCUMENT A MISSED HOLD POINT FOR FITUP AND TACK	MAB	12/04/81	1/18/82	12/28/81		2/08/82	2/08/82	
3017031 PPP	044	0630	0005	15 000 VARIOUS DEFICIENCIES ON SANDBLAST OPERATION ON THE R45 YARD SYSTEM PIPING	MAB	12/04/81	12/19/81	12/28/81		1/06/82	1/06/82	
3017031 PPP	044	0630	0006	15 000 PPP'S SYSTEM FOR NR CLOSE-OUT DOES NOT PROVIDE FOR POSITIVE VERIFICATION	MAB	12/04/81	1/18/82	12/28/81		2/08/82	2/08/82	
✓ 3017031 PPP	044	0655	0001	02 000 PPP'S QA PROGRAM FAILS TO IDENTIFY PERSONNEL QUALIF. TO PERFORM INSPEC. & TESTS	PGD	7/09/82	8/09/82	7/12/82		8/09/82	9/30/82	
3017031 PPP	044	0655	0002	10 000 HANGER FIELD WELD-1 TO EXISTING STEEL NOT FIT-UP INSPECTED	PGD	7/09/82	8/09/82	8/04/82		9/07/82	9/07/82	
3017031 PPP	044	0655	0003	14 000 HANGERS NOT BEEN HYDRO/PNEUMATIC TESTED	PGD	7/09/82	8/09/82	8/04/82	A	8/06/82	10/21/82	
3017031 PPP	044	0666	0001	05 000 CONTRACTORS FIELD PROCESS SHEETS DID NOT CONTAIN APPLICABLE QC SIGNATURES	RWM	3/15/82	4/16/82	6/23/82		9/14/82	9/15/82	

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 116

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUET DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031	PPP	044	0666	0002	07 000 BET NO EVIDENCE OF OWNER APPROVAL OF HE TYPE OF CURING COMPOUND BEING USED	3/15/82	4/16/82	6/23/82		6/28/82	6/28/82	
3017031	PPP	044	0666	0003	05 000 BET CONTRACTOR IS NOT INCREASING OR DECREASING THE AMOUNT OF WATER IN GROUT	3/15/82	4/16/82	6/23/82		6/28/82	6/28/82	
3017031	PPP	044	0666	0004	07 000 BET VARIOUS PROBLEMS OF HE CURING COMPOUND IN THE FIELD TO THE QUALITY RECORDS	3/15/82	4/16/82	6/23/82		6/28/82	9/28/82	
✓ 3017031	PPP	044	0680	0001	10 000 PGD PROCEDURE IX-6 DOES NOT ADDRESS VARIOUS PROBLEMS	3/26/82	4/23/82	4/22/82		4/22/82	10/08/82	
3017031	PPP	044	0682	0001	05 000 TLC PPP HAS BEEN USING RED VERIFICATION STICKER TO SHOW WELD MACHINE AMPS.	4/14/82	5/14/82	4/23/82		4/30/82	6/02/82	
✓ 3017031	PPP	044	0682	0002	05 000 TLC PROCEDURE DOES NOT ADDRESS WHERE AMP ANDVOLT OUTPUT WILL BE TAKEN	4/14/82	5/14/82	4/23/82		4/30/82	6/02/82	
✓ 3017031	PPP	044	0682	0003	05 000 TLC QA MANAGER IS REVIEWING WELD MONITORING REPORTS PROCEDURE STATES QA SUPER. DOES	4/14/82	5/14/82	4/23/82		4/30/82	6/02/82	
3017031	PPP	044	0682	0004	05 000 TLC NO EVIDENCE THAT QA MAN. REVIEWS WELD MONITORING REPORT WITH QA SUPERVISOR	4/14/82	5/14/82	4/23/82		4/30/82	6/02/82	
3017031	PPP	044	0682	0005	05 000 TLC WELD MONITORING REPORTS FOUND TO BE INCOMPLETE	4/14/82	5/14/82	4/23/82		4/30/82	6/02/82	
3017031	PPP	044	0686	C002	12 000 CEE TORQUE WRENCHES & PRESSURE GAUGES REMOVED FROM SERVICE WITHOUT DISPOSITION	5/13/82				5/20/82		
3017031	PPP	044	0686	C005	12 000 CEE CALIBRATION OF TORQUE WRENCHES & PRESSURE RELIEF VALVES, ETC.	5/20/82				5/20/82		
3017031	PPP	044	0686	0003	12 000 CEE CALIBRATION RECORDS FOR PRESSURE GAUGES SHOW MORE THAN ONE MANUFACTURER	5/13/82	5/27/82	6/03/82		6/07/82	6/07/82	
✓ 3017031	PPP	044	0686	0004	12 000 CEE NO PROGRAM FOR "LIMITED USE EQUIPMENT"	5/13/82	5/27/82	6/03/82		6/07/82	6/07/82	
3017031	PPP	044	0694	C001	06 000 PGD PPP'S DOC. CONTROL SYS. CONTAINED VENDOR DRAWINGS OF LATER REV. THAN SITE ORGANIZ.	5/05/82				5/05/82		
✓ 3017031	PPP	044	0694	C002	06 000 PGD DRAWINGS STAMPED "UNCONTROLLED" WHICH ARE NOT ADDRESSED IN CONTR. QA PROGRAM	5/05/82				5/05/82		
3017031	PPP	044	0695	C001	13 000 PGD MAINT. FOR OWNER SUPPLIED ITEMS PERFORMED BY OWNER WHILE ITEMS WITH CONTRACTOR	5/25/82				6/02/82		
3017031	PPP	044	0695	C004	10 000 PGD NO EVIDENCE PROVIDED FOR QC MONITORING OF TRANSFER OF TRACEABILITY MARKINGS	5/25/82				6/02/82		

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 117

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUUE DATE	RESPONSE COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031	PPP	044	0695	0002	10 000 PGD -CONTRACTOR'S AQ PROCEDURE (E.G., XII-5 AND XIII-9) INCOMPLETE	5/25/82	7/28/82	9/01/82		9/07/82	9/07/82	
3017031	PPP	044	0695	0003	05 000 PGD VALVES REQUISITIONED 11/13/80 USING THE "MATERIAL/COMPONENT REQUISITION"	5/25/82	6/08/82	6/09/82		6/11/82	9/08/82	
3017031	PPP	044	0695	0005	05 000 PGD -PPP PROCEDURE XIII-4, PARAGRAPH 6.1.2, IS UNCLEAR	5/25/82	6/08/82	6/09/82		6/11/82	6/11/82	
3017031	PPP	044	0701	0001	08 000 LJE DEFICIENCIES ON TRACEABILITY OF HEAT NUMBERS	5/12/82	5/27/82	5/24/82		6/04/82	7/21/82	
3017031	PPP	044	0703	C025	06 000 JMP PROCEDURE VI-4 IS IMCOMPLETE IN REGARDS TO RETENTION & STAMPING OF DRAWINGS	7/08/82					7/08/82	
3017031	PPP	044	0703	C026	03 000 JMP SEVEN TRANSMITTALS TOOK LONGER THAN THREE WORKING DAYS	7/08/82					7/08/82	
3017031	PPP	044	0703	0001	01 000 MAB -PROC. XII-1, CONTROL OF MEAS. & TEST EQUIP.: PROC. XV-2 HANDLING NONCONFORMANCES	7/08/82	8/24/82	8/13/82		10/08/82	3/07/83	
3017031	PPP	044	0703	0002	01 000 MAB -PARA. 1.3.15 OF PPP QA MANUAL IMPOSES ON SITE QA RESP. FOR IMPL. QA PROGRAM	7/08/82	7/23/82	8/13/82		8/31/82	8/31/82	
3017031	PPP	044	0703	0003	02 000 MAB -FAILURE OF PPP PERSONNEL TO UNDERSTAND PROCEDURES & CODES THEY WORK WITH	7/08/82	7/23/82	8/13/82		10/08/82		
3017031	PPP	044	0703	0004	08 000 MAB -VIOLATION OF PROCEDURE X-6, PARAGRAPH 4.2.2A ---INSPECTION REPORT	7/08/82	7/23/82	8/13/82		8/31/82	8/31/82	
3017031	PPP	044	0703	0005	09 000 MAB -PROCEDURE VI-5 FAILS TO PROVIDE ADEQUATEDIRECTION & DETAIL TO FIELD WELD DOCUMT	7/08/82	7/23/82	8/13/82		A 10/08/82	11/03/82	
3017031	PPP	044	0703	0006	09 000 MAB -PPP PROC. 2-B DOES NOT PROVIDE ADEQUATE DIRECTION FOR QUALIFICATION OF WELDERS	7/08/82	7/23/82	8/13/82		A 10/08/82	11/03/82	
3017031	PPP	044	0703	0007	09 000 MAB - PPP VIII-3; STORAGE OF MATERIAL TO PREVENT MIXING DIFF. CLASS. SIZES & HEAT/LOT	7/08/82	10/22/82	10/28/82	A 11/03/82	11/03/82		
3017031	PPP	044	0703	0008	09 000 MAB FAILURE TO CONTROL FILLER MATERIAL STUBS	7/08/82	7/23/82	8/13/82		A 10/06/82	11/03/82	
3017031	PPP	044	0703	0009	09 000 MAB - PPP FAILED TO DEVELOP & USE ADEQ. PROC. FOR CONTROL WELDING FILLER MATERIALS	7/08/82	7/23/82	8/13/82		A 10/12/82	11/03/82	
3017031	PPP	044	0703	0010	09 000 MAB PROC. GWS-III, IX-3 AND IX-14 ---CONTROL OF FIELD WELDING ACTIVITIES	7/08/82	7/23/82	8/18/82		A 10/08/82	11/03/82	
3017031	PPP	044	0703	0011	09 000 MAB INFORMATION RECORDED ON FIELD MONITORING RECORDS CONTAINS MANY ERRORS	7/08/82	7/23/82	8/13/82		A 10/12/82	11/03/82	

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 118

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP. ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUUE DATE	RESPONSE DUE DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031	PPP	044	0703	0012	09 000 MAB PPP DOES NOT HAVE A SITE PROCEDURE TO COVER QUALIF. OF WELDING PQR'S	7/08/82	10/22/82	12/13/82	12/13/82	A 1/11/83	1/11/83		
3017031	PPP	044	0703	0013	09 000 MAB VIOLATION OF PROC. IX-46, PARA. 2.4 -- CERTIFICATION OF COUPLANT MATERIAL	7/08/82	7/23/82	8/13/82		A 10/06/82	11/03/82		
3017031	PPP	044	0703	0014	09 000 MAB PPP USING "JO BLOCKS" TO CALIBRATE DIGITAL THICKNESS GAGE	7/08/82	7/23/82	8/13/82		A 10/06/82	11/04/82		
3017031	PPP	044	0703	0015	09 000 MAB PROC. IX-46 DOES NOT REQUIRE PERSONNEL TO BE CERTIF. IN ACCORD. W/ SNT-TC-1A	7/08/82	7/23/82	8/13/82		A 10/06/82	12/23/82		
3017031	PPP	044	0703	0016	09 000 MAB ANNUAL REVIEW OF MANUALS AND PROCEDURES NOT BEING DONE	7/08/82	7/23/82	8/13/82		8/31/82	8/31/82		
3017031	PPP	044	0703	0017	06 000 MAB PIPE HANGER TRANSMITTAL FOR FIELD ENG. NOT BEING RETURNED IN THREE DAYS	7/08/82	7/23/82	8/13/82		A 8/31/82	12/23/82		
3017031	PPP	044	0703	0018	12 000 MAB POTENTIOMETER OUT OF CALIBRATION --PPP FAILED TO FOLLOW THRU ON WORK PERF. BY IT	7/08/82	7/23/82	8/13/82		A 8/31/82	11/03/82		
3017031	PPP	044	0703	0019	12 000 MAB TICKLER FILE USED TO ASSURE TIMELY CALIB. OF M&TE NOT KEPT UP-TO-DATE	7/08/82	7/23/82	8/13/82		8/31/82	11/03/82		
3017031	PPP	044	0703	0020	12 000 MAB I.D. MICROMETER NOT IDENTIFIED AS REQUIRED BY PPP PROC. XII-1	7/08/82	7/23/82	8/13/82		A 10/06/82	11/03/82		
3017031	PPP	044	0703	0021	12 000 MAB PROC. XII-1 FAILS TO PROVIDE CORRECT DIRECTION&DETAIL FOR CONT. MEAS. & TEST EQUIP	7/08/82	7/23/82	8/13/82		A 8/31/82	11/03/82		
3017031	PPP	044	0703	0022	13 000 MAB VIOLATION OF PROC. XIII-5 --STORAGE AREAS NOT ACCESS CONTROLLED	7/08/82	7/23/82	8/13/82		A 9/01/82	11/03/82		
3017031	PPP	044	0703	0023	15 000 MAB PROC. XV-2 FAILS TO PROVIDE DIREC.&DETAIL FOR PPP CONTROLLING NONCONFORMANCES	7/08/82	7/23/82	8/18/82		A 10/08/82	1/05/83		
3017031	PPP	044	0703	0024	18 000 MAB PPP PROCEDURE XVIII-4, PARA 5.4.1C, 5.4.1D, 5.5.1 AND 6.2	7/08/82	8/24/82	9/08/82	9/03/82	A 9/13/82	11/09/82		
3017031	PPP	044	0708	0001	13 000 WJC PPP'S QA PROGRAM, E.G. PROCEDURE XIII-5, AREAS NOT DESIGNATED FOR MATERIAL STORAG	6/01/82	9/09/82	8/30/82		9/03/82	3/02/83		
3017031	PPP	044	0708	0002	08 000 WJC BURLAP BAGS USED TO CONTAIN ITEMS ASSOC. W/SAFETY RELATED HANGERS OR PIPE COMPOUN.	6/01/82	6/04/82	6/09/82		A 6/18/82	1/21/83		
3017031	PPP	044	0708	0003	13 000 WJC CODE PIPE FOUND IN OPEN BUILDING STORAGE AREA EXPOSED TO ENVIRONMENT	6/01/82	6/30/82	7/12/82		7/15/82	7/15/82		
3017031	PPP	044	0708	0004	13 000 WJC CODE PIPE SUPPORTS IN OPEN STORAGE AREA ---BALL BEARING SWIVEL ENDS RUSTED	6/01/82	7/16/82	7/23/82		8/30/82	3/02/83		

4 / 04 / 83

ACTION REQUESTS (PROGRAM E78887558)

CONSTITUTION AND AUTHORITY

= ALL ABNORMALS BY DECISION DATE

PAGE 119

- All AAP-5 BY DE

4 / 04 / 83

PAGE 120

卷之三

卷之三

卷之三

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	RESPONSE DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
30117031 PPP	045	0686	0001	12 000 CEE TORQUE WRENCH S/N 0D7-0029	CMTR'S NOT ON CALIBRATED TOOLS & EQUIPMENT LIST - IS IN USE	5/13/82	5/27/82	6/03/82	6/03/82	8/03/82	8/03/82	8/03/82
30117031 PPP	045	0736	0001	.07 .07 PGD CMTR'S NOT AVAILABLE FOR NON-PRESSURE RETAINING MATERIAL;	BOLTING & P 54 SYSTEM	9/13/82	8/27/82	8/31/82	8/31/82	9/13/82	9/13/82	11/09/82
30117031 PPP	045	0736	0002	.11 000 PGD PPP PROCEDURE 11-1.	PARA. 9.1 DOES NOT IMPLEMENT SPEC REQUIREMENT	9/13/82	8/27/82	8/31/82	8/31/82	9/07/82	9/07/82	9/07/82

NO OF ITEMS

4/03/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 121

CONSTRUCTION AUDIT AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD CODE	ISSUE DATE	RESPONSE DATE	DUUE DATE	RESPONSE COMPLETION DATE	DUUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3017031 PPP 044		0588	0001	15 .000	CJF	9/22/81	9/29/81	10/05/81			10/12/81	10/12/81	
				AFTER REPAIR ON HANGER HAD BEEN COMPLET-ED, HOLD TAG WAS NOT REMOVED.									
3017031 PPP 044		0588	0002	15 .000	CJF	9/22/81	9/29/81	10/05/81			10/13/81	10/13/81	
				HOLD TAGS WERE LISTED IN LOG AS BEING REMOVED BUT TAGS WERE STILL ON MATERIAL									
3017031 PPP 044		0753	0001	09 .08	PGD	10/22/82	12/21/82						
				THE REPAIR ORDER MAPS THE DEFECT AND MUST BE INITIATED PRIOR TO GRINDOUT									
3017031 PPP 044		0753	0002	09 .08	PGD	10/22/82	11/04/82	11/09/82	11/09/82	A 11/11/82	11/11/82		
				BASE METAL REPAIR WAS COMPLETED & NO MT OR PT WAS PERFORMED									
3017031 PPP 044		0759	0001	06 .08	WJC	10/27/82	11/10/82	11/10/82	11/10/82	A 11/16/82	11/16/82		
				PPP DID NOT DOCUMENT THE MOST RECENT THREE MONTH TEMP. VERIF. OF PORTABLE ROD CANS									
3017031 PPP 044		0759	0002	08 .08	WJC	10/27/82	11/10/82	11/10/82	11/10/82	A 11/23/82	11/23/82		
				COATED ELECTRIC WIRE DETERMINED TO BE UNKNOWN QUALITY DUE TO LOSS OF ELECTRICITY									
3017031 PPP 044		0762	0001	13 .15	TES	11/09/82	11/16/82	11/17/82	12/03/82	A 12/13/82	3/18/83		
				PRE-AUDIT AND POST-AUDIT CONFERENCES ARE NOT BEING CONDUCTED AS REQUIRED									
3017031 PPP 044		0770	0001	13 .15	CJF	12/21/82	1/11/83	1/18/83	1/18/83	A 1/18/83	2/02/83		
				A PROCESS AUDIT WAS PERFORMED BY CQS TO EVALUATE COMPLIANCE TO REFER. PROCEDURES									
3017031 PPP 044		0771	0001	09 .08	GG	12/13/82	12/30/82	12/22/82	12/09/82	A 1/06/83	3/16/83		
				B. URBANY, EYE EXAMINATION PERIOD HAD EXPIRED.									
3017031 PPP 044		0771	0002	09 .08	GG	12/13/82	12/30/82	12/22/82	12/22/82	A 1/04/83	3/16/83		
				"HIGH RADIATION AREA" WAS NOT POSTED DURING A RT EXPOSURE AT RB2									

NO OF ITEMS

10

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUE DATE	COMPLETION DATE	ACC/REQ DATE	VERIFY DATE	ITEM COUNT
3011032 PP 44-47	00000	0031	05	000	TJA	2/20/78	2/28/78	3/01/78		4/12/78	4/12/78	
3011032 PP 44-47	00000	0034	09	000	REC	3/04/78	3/17/78	3/31/78		10/05/78	10/05/78	
3011032 PP 44-47	00000	0035	04	000	REC	3/06/78	3/20/78	3/31/78		10/05/78	10/05/78	
3011032 PP 44-47	00000	0043	18	000	REC	3/20/78	3/27/78	3/31/78		12/07/78	12/07/78	
3011032 PP 44-47	00000	0044	11	000	REC	3/20/78	3/27/78	3/31/78		10/05/78	10/05/78	
3011032 PP 44-47	00000	0045	01	000	REC	3/20/78	3/27/78	4/10/78		4/19/78	4/19/78	
3011032 PP 44-47	00000	0046	06	000	REC	3/20/78	3/27/78	3/31/78		10/05/78	10/05/78	
3011032 PP 44-47	00000	0047	15	000	REC	3/20/78	3/27/78	3/31/78		10/05/78	10/05/78	
3011032 PP 44-47	00000	0048	16	000	REC	3/20/78	3/27/78	3/31/78		4/13/78	4/13/78	
3011032 PP 44-47	00000	0056	02	000	REC	4/26/78	5/03/78	5/01/78		8/09/78	8/09/78	
3011032 PP 44-47	00000	0057	06	000	REC	4/26/78	5/03/78	5/01/78		6/28/78	6/28/78	
3011032 PP 44-47	00000	0058	17	000	REC	4/26/78	5/03/78	5/01/78		1/08/79	1/08/79	
3011032 PP 44-47	00000	0059	17	000	REC	4/26/78	5/03/78	5/01/78		8/23/78	8/23/78	
3011032 PP 44-47	00000	0061	12	000	REC	4/27/78	5/04/78	5/12/78		11/03/78	11/03/78	

4/04/83

ACTION REQUESTS (PROGRAM E788755B)

PAGE 129

CONSTRUCTION INSPECTION AR'S - ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND R CAUSE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU REJ DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011051 PPP	000	0000	.0058	12	000	LFY	8/23/78	8/31/78	8/27/78	8/29/78	8/29/78	1

NO OF ITEMS

卷之三

ALL AAR'S BY RESPONSIBLE ORG

134

CONSTRUCTION INSPECTION AGREEMENT

卷之三

CONSTITUTION AND NARRATIVE

= ALL ABOUT BUSINESS =

ABET ANN 3 E1 ATE3RUMAIEBT UAG.

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE	LEAD AUDITOR	ISSUE DATE	RESPONSE DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011032 PPP 044 0000 0405	PPP	044	0000	0405	15 000	JMC PPP DID NOT WRITE AND NONCONFORMANCE TO COVER A NONCONFORMING CONDITION	2/19/82 3/05/82	3/01/82 2/26/82	3/10/82 3/08/82	3/10/82 3/08/82	3/10/82
3011032 PPP 044 0000 0408	PPP	044	0000	0408	09 000	TLC ON 1636-511, W #9 HAS WELD METAL ADDED AFTER FINAL VISUAL. WAS REJECTED BY CQE	2/22/82 3/01/82	2/26/82 3/08/82	3/08/82 3/08/82	3/08/82 3/08/82	3/08/82
3011032 PPP 044 0000 0410	PPP	044	0000	0410	08 000	RAF PPP VALVE INSTAL. PROCEDURE DO NOT PROVIDE TRACEABILITY BY MPL NUMBER	2/23/82 3/01/82	3/08/82 4/01/82	4/01/82 6/24/82	4/01/82 6/24/82	6/24/82
3011032 PPP 044 0000 0411	PPP	044	0000	0411	06 000	AA CQE OBSERVED CRAFT FABRICATING PIPE SPOOLS TO AN RUT DATED DRAWING REVISION	2/22/82 3/01/82	3/15/82 3/05/82	3/10/82 3/09/82	3/12/82 3/09/82	3/12/82
3011032 PPP 044 0000 0412	PPP	044	0000	0412	10 000	AA PPP INSPECTORS WERE NOT REVIEWING PAPER WORK. DWG. REVISION NUMBERS ETC.	2/22/82 3/01/82	3/15/82 3/04/82	3/05/82 3/04/82	3/09/82 3/09/82	3/09/82
3011032 PPP 044 0000 0418	PPP	044	0000	0418	09 000	TLC QC DID NOT CONTROL OPERATION OF COLD BEND TO ENSURE LIMIT OF 1200 DEG. VIOLATED	2/25/82 3/04/82	3/04/82 3/04/82	3/04/82 3/04/82	3/10/82 3/22/82	3/10/82 3/22/82
3011032 PPP 044 0000 0419	PPP	044	0000	0419	06 000	BET QC INSPECTOR WAS WORKING TO THE WRONG REVISION OF THE PROCESS SHEET FOR HANGERS	2/25/82 3/12/82	3/12/82 3/08/82	3/08/82 3/08/82	3/10/82 4/02/82	3/10/82 4/02/82
3011032 PPP 044 0000 0420	PPP	044	0000	0420	05 000	AA WHILE SANDBLASTING THE FACE OF THE FLANGE THEY RUINED ALL THE GROOVES.	2/26/82 3/11/82	3/15/82 3/11/82	3/11/82 3/13/82	3/10/82 3/13/82	3/10/82 3/13/82
3011032 PPP 044 0000 0428	PPP	044	0000	0428	09 000	CEE WELDING WITHOUT THE REQUIRED PROCESS SHEET BEING USED FOR THE ACTIVITIES	3/11/82 3/22/82	3/23/82 3/23/82	3/23/82 3/25/82	7/16/82 7/16/82	7/16/82
3011032 PPP 044 0000 0433	PPP	044	0000	0433	05 000	LJE INTERNAL FITUP ON MISMATCHED WELDS SIGNED OFF BY PPP INSPECTOR AND ANI	3/11/82 3/25/82	3/25/82 3/25/82	3/25/82 3/31/32	3/25/82 3/31/32	3/25/82 3/31/32
3011032 PPP 044 0000 0442	PPP	044	0000	0442	15 000	MRK 55 GAL. OF DRUM OF CURING COMPOUND CAN'T BE TRACED TO CERTIF. OF CONFORMANCE	3/22/82 3/29/82	3/29/82 4/14/82	4/14/82 4/15/82	4/15/82 5/12/82	4/15/82 5/12/82
3011032 PPP 044 0000 0446	PPP	044	0000	0446	10 000	TLC LINES DO NOT HAVE FIELD WELD NUMBERS STENCILED ON PIPE FOR IDENTIFICATION	3/29/82 4/02/82	4/02/82 4/02/82	4/02/82 4/15/82	4/02/82 4/15/82	4/02/82 4/15/82
3011032 PPP 044 0000 0450	PPP	044	0000	0450	05 000	PC NONCONFORMING CONDITIONS WERE NOTED IN WELDS	3/30/82 4/08/82	4/08/82 4/14/82	4/07/82 4/14/82	4/15/82 4/28/82	4/15/82 5/06/82
3011032 PPP 044 0000 0459	PPP	044	0000	0459	06 000	TLC INSPECTION OF TUBE STEEL FOUND USED AND UNUSED ROD	5/17/82 6/22/82	5/24/82 6/22/82	5/18/82 6/22/82	5/18/82 6/24/82	5/18/82 6/24/82
3011032 PPP 044 0000 0477	PPP	044	0000	0477	10 000	NO TORQUE SHEET TO VERIFY WHAT TORQUE REQUIREMENTS WERE TO BE MET	5/17/82 NO TORQUE SHEET ARE BEING RETURNED TO CRAFT INSTEAD OF QC INSPECTOR	5/24/82 6/22/82	5/19/82 6/22/82	5/19/82 6/24/82	5/19/82 6/24/82
3011032 PPP 044 0000 0478	PPP	044	0000	0478	13 000	WJC CARBON STEEL RIGGING MATERIAL USED ON STAINLESS STEEL FLANGE FACE	5/18/82 6/09/82	6/21/82 7/19/82	6/09/82 7/19/82	6/09/82 7/19/82	6/09/82 7/19/82

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 133

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUUE DATE	RESPONSE DATE	COMPLETION DUE DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011032	PPP	044	0000	0479	16 .000 PC REJECT RATE OF 43% DISCREPANCIES INVOLVING VISUAL HANGER INSPECTION	5/18/82	7/23/82	7/27/82			8/02/82	8/02/82	
3011032	PPP	044	0000	0482	09 .000 CEE WELD RECORDS INDICATE WELDER CONSUMING MATERIAL HE NEVER WORKED ON	6/03/82	6/17/82	6/21/82			7/01/82	7/01/82	
3011032	PPP	044	0000	0484	06 .000 WJC WELD ROD REQ. FORMS INDICATE MATERIAL NOT RET'D TO DIST. CENTER FOR 17 MONTHS	6/09/82	6/23/82	6/30/82			7/09/82	7/09/82	
3011032	PPP	044	0000	0490	10 .000 PC INSPECTION PROCEDURES NOT BEING FOLLOWED	6/22/82	6/29/82	6/29/82			7/02/82	7/02/82	
3011032	PPP	044	0000	0491	05 .000 TLC NEGATIVE TREND DEVELOPING IN AREA OF PULLMAN POWER PRODUCTS ROD CONTROL	6/25/82	6/25/82	6/25/82			6/25/82	9/23/82	
3011032	PPP	044	0000	0493	05 .000 WJC ISO DOESN'T CONTAIN FIT-UP CRITERIA FOR FIELD WELD	7/08/82	8/18/82	9/02/82			9/30/82	9/30/82	
3011032	PPP	044	0000	0496	05 .000 RAS PPP IS STORING THEIR BARE WIRE IN LEATHER POUCHES VIOLATION PROC. PPP VIII-3	7/19/82	7/20/82	7/28/82			7/30/82	9/23/82	
3011032	PPP	044	0000	0499	08 .000 RAF MATERIALS ARE NOT ACCOUNTED FOR PROPERLY	7/23/82	8/27/82	8/26/82			9/09/82	9/09/82	
3011032	PPP	044	0000	0500	05 .000 JBH DELETED SHOP WELD CDEF & SPOOL PCS. (I13039-5) NOT DELETED ON F-SHEET LOG	7/27/82	8/10/82	8/19/82			9/01/82	9/07/82	
3011032	PPP	044	0000	0503	06 .000 WJC NOT COMPLYING WITH PPP PROCEDURE IV-5, PARA. 6.3	8/02/82	8/09/82	8/06/82			8/09/82	8/09/82	
3011032	PPP	044	0000	0505	09 .000 WJC PPP QC INSPECTORS NOT RECORDING PROPER WELDING INFO. ON PORCESS SHEETS	8/09/82	8/16/82	8/16/82			8/16/82	9/23/82	
3011032	PPP	044	0000	0506	05 .02 TLC HANGER I1C11H317, ACCEPTED BY PPP INSPECTOR WITH GAP BETWN PIPE AND PIPE STRAP	8/11/82	8/31/82	8/23/82	8/23/82	A 10/26/82	10/26/82		
3011032	PPP	044	0000	0507	09 .08 WJC PPP QD PERSONNEL NOT COMPLYING WITH PPP PROCEDURE IX-PT-1-W75, PARAGRAPH 13.1	8/12/82	8/20/82	8/20/82	8/20/82	A 11/09/82	11/09/82		
3011032	PPP	044	0000	0510	06 .08 CEE MEMO USED TO DIRECT WORK--INSTRUCTIONS CONFLICT WITH PROCEDURE IX-5 SECT. 4.2 P 1	8/16/82	9/24/82	3/07/83	3/07/83	A 3/16/83	3/16/83		
3011032	PPP	044	0000	0520	09 .000 WJC DEMINERALIZED WATER CONTAINS ORGANIC MATTER AND METAL PARTICLES	9/15/82	9/27/82	9/20/82			10/15/82	10/15/82	
3011032	PPP	044	0000	0527	09 .15 DES TEMP. COLD PULLING OPERATION HAS BEEN PERFORMED WITHOUT UTILIZING PROCESS SHEETS	10/06/82	11/05/82	11/11/82	11/11/82	A 11/19/82			
3011032	PPP	044	0000	0529	09 .09 RBM PRO. IX-PT-1-W75 DOES NOT ADEQUATELY ADD A MAX.DRYING TIME AFTER PENET.REMOVAL	10/13/82	11/12/82	12/02/82			A 12/09/82	12/09/82	

CONSTRUCTION INSPECTION AR'S - ALL AAR'S BY RESPONSIBLE ORG.

- ALL AAR'S BY RESPONSIBLE ORG.

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011052 PPP 044 0000 0602		14		JWB	<u>UPGRADED TO CAR#83-05</u>	3/28/83				3/28/83	
3011051 PPP 044 0000 0003		06	000	JAM	6/03/78	6/12/78	6/09/78		7/11/78	7/11/78	
3011051 PPP 044 0000 0004		05	000	JAM	6/03/78	7/24/78	6/09/78		7/28/78	7/28/78	
3011051 PPP 044 0000 0062		13	000	LFY	9/06/78				9/06/78	9/06/78	
3011051 PPP 044 0000 0064		13	000	SP	9/08/78	9/20/78	9/14/78		9/18/78	9/18/78	
3011051 PPP 044 0000 0076		10	000	LFY	10/04/78				10/04/78	10/04/78	
3011051 PPP 044 0000 0109		06	000	GF	11/03/78	11/10/78	11/15/78		11/16/78	11/16/78	
3011051 PPP 044 0000 0155		13	000	CJF	5/30/79	6/06/79	6/13/79		6/15/79	6/15/79	
3011051 PPP 044 0000 0164		16	000	SHH	<u>WIDED</u>	7/06/79	7/12/79		7/10/79	7/10/79	
3011051 PPP 044 0000 0167		13	000	CJF	7/13/79	7/27/79	8/30/79		8/30/79	8/30/79	
3011051 PPP 044 0000 0233		13	000	LEL	1/24/80	2/04/80	2/04/80		2/06/80	2/06/80	
3011051 PPP 044 0000 0234		13	000	LCL	1/29/80	2/06/80	2/05/80		2/07/80	2/07/80	
3011051 PPP 044 0000 0253		12	000	WPF	4/09/80	4/23/80	4/15/80		6/17/80	6/17/80	
3011051 PPP 044 0000 0259		08	000	WPF	3/31/80	4/07/80	4/01/80		4/09/80	4/09/80	
3011051 PPP 044 0000 0264		15	000	WPF	4/28/80	5/02/80			5/20/80	5/20/80	
3011051 PPP 044 0000 0266		08	000	ERP	5/12/80	5/27/80			5/20/80	5/20/80	
3011051 PPP 044 0000 0271		13	000	ERP	5/20/80	6/03/80	6/05/80		6/17/80	6/17/80	

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	RESPONSE DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011051	PPP	044	0000	0275	09	000 RLH	6/10/80	7/10/80	6/26/80	3/25/81	3/25/81	
3011051	PPP	044	0000	0284	13	000 LCL	7/10/80	7/20/80	7/18/80	7/30/80	7/30/80	
3011051	PPP	044	0000	0289	13	000 LCL	8/12/80	8/19/80	8/21/80	9/09/80	9/09/80	
3011051	PPP	044	0000	0293	15	000 ERP	8/14/80	9/03/80	8/22/80	8/27/80	8/27/80	
3011051	PPP	044	0000	0297	13	000 ERP	8/21/80	9/05/80	8/29/80	9/10/80	9/10/80	
3011051	PPP	044	0000	0302	13	000 LFY	9/10/80			9/10/80	9/10/80	
3011051	PPP	044	0000	0303	05	000 ERP	9/09/80	9/23/80	9/23/80	9/24/80	9/24/80	
3011051	PPP	044	0000	0304	00	000 ERP	9/09/80	9/23/80	9/23/80	9/24/80	9/24/80	
3011051	PPP	044	0000	0310	09	000 ERP	9/25/80			9/29/80	9/29/80	
3011051	PPP	044	0000	0316	13	000 CJF	10/15/80	10/29/80	10/29/80	10/31/80	10/31/80	
3011051	PPP	044	0000	0321	09	000 ERP	10/28/80	11/11/80	10/31/80	11/04/80	11/04/80	
3011051	PPP	044	0000	0329	13	000 ERP	11/25/80		11/25/80	12/16/80	12/16/80	
3011051	PPP	044	0000	0330	11	000 ERP	11/25/80	12/01/80	12/01/80	12/02/80	12/02/80	
3011051	PPP	044	0000	0334	05	000 TLC	12/19/80	1/02/81	1/05/81	1/06/81	1/06/81	
3011051	PPP	044	0000	0343	05	000 TC	1/08/81	1/22/81	1/20/81	1/21/81	1/21/81	
3011051	PPP	044	0000	0349	10	000 LFY	1/20/81	2/06/81	2/02/81	2/11/81	2/11/81	
3011051	PPP	044	0000	0353	05	000 TLC	2/02/81	2/17/81	2/16/81	2/17/81	2/17/81	

CONSTRUCTION INSPECTION AAR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP. ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CRITERIA	CAUSE CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUPLICATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011051 PPP 044 0000 0354 05 000 TLC 2/02/81 2/16/81 2/16/81 2/17/81 2/17/81													
3011051 PPP 044 0000 0355 10 000 TLC 2/03/81 2/17/81 2/20/81 2/24/81 2/24/81													
3011051 PPP 044 0000 0358 10 000 TLC 2/19/81 3/05/81 2/24/81 2/25/81 2/25/81													
3011051 PPP 044 0000 0360 10 000 TLC 2/27/81 3/05/81 3/05/81 3/24/81 3/24/81													
3011051 PPP 044 0000 0361 05 000 TLC 3/09/81 3/10/81 3/10/81 3/10/81 3/10/81													
3011051 PPP 044 0000 0362 10 000 CEE PROCESS SHEET FOR FIT-UP DO NOT MEET REQUIREMENTS				000	3/11/81	9/13/82	9/13/82	10/08/82	10/08/82				
3011051 PPP 044 0000 0363 05 000 EAS				02	3/20/81	3/20/81	3/20/81	3/20/81	3/20/81				
3011051 PPP 044 0000 0364 10 000 CEE				03	3/02/81	3/17/81	3/18/81	4/01/81	4/01/81				
3011051 PPP 044 0000 0365 00 000 TLC				04	3/06/81	3/20/81	3/18/81	3/23/81	3/23/81				
3011051 PPP 044 0000 0366 13 000 CEE				05	3/09/81	3/20/81	3/20/81	5/27/81	5/27/81				
3011051 PPP 044 0000 0367 10 000 CEE				06	3/24/81	4/07/81	3/31/81	6/02/81	6/02/81				
3011051 PPP 044 0000 0368 05 000 TLC				07	3/24/81	4/03/81	3/31/81	4/20/81	4/20/81				
3011051 PPP 044 0000 0369 05 000 CEE				08	3/25/81	4/08/81	3/31/81	5/20/81	5/20/81				
3011051 PPP 044 0000 0370 10 000 TLC				09	3/27/81	4/10/81	4/09/81	4/13/81	4/13/81				
3011051 PPP 044 0000 0373 10 000 TLC				10	3/31/81	4/13/81	4/09/81	4/13/81	4/13/81				
3011051 PPP 044 0000 0375 13 000 TLC				11	4/01/81	4/14/81	4/09/81	4/13/81	4/13/81				
3011051 PPP 044 0000 0380 05 000 CEE				12	5/01/81	5/14/81	5/06/81	5/20/81	5/20/81				

CONSTRUCTION INSPECTION AR'S - ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DU RESSURE DATE	COMPLETION DATE	ACC/REQ DATE	VERIFY DATE	ITEM COUNT
3011051 PPP 044 0000 0384	05 000	TLC	5/18/81	5/29/81	/17/81	6/29/81	4/08/82					
3011051 PPP 044 0000 0386	13 000	TLC	5/20/81	6/03/81	6/08/81	6/11/81	6/11/81					
✓ 3011051 PPP 044 0000 0387	09 000	JPH	5/21/81	6/04/81	6/08/81	7/02/81	2/02/82					
3011051 PPP 044 0000 0389	10 000	TLC	5/22/81	6/08/81	6/09/81	6/11/81	6/11/81					
3011051 PPP 044 0000 0390	05 000	TLC	5/22/81	6/08/81	6/09/81	6/10/81	6/10/81					
3011051 PPP 044 0000 0391	05 000	NGG	5/30/81	6/12/81	6/18/81	6/22/81	6/22/81					
3011051 PPP 044 0000 0392	10 000	TLC	6/02/81	6/16/81	6/17/81	6/18/81	6/18/81					
3011051 PPP 044 0000 0393	05 000	TLC	6/02/81	6/16/81	6/17/81	6/18/81	6/18/81					
3011051 PPP 044 0000 0401	13 000	TLC	6/12/81	6/25/81	6/17/81	6/18/81	6/18/81					
3011051 PPP 044 0000 0405	09 000	CEE	6/22/81	7/07/81	7/07/81	7/08/81	7/06/81					
3011051 PPP 044 0000 0409	09 000	CEE	7/07/81	7/20/81	7/13/81	8/25/81	8/25/81					
3011051 PPP 044 0000 0410	05 000	TLC	7/08/81	7/17/81	7/13/81	7/20/81	7/20/81					
3011051 PPP 044 0000 0411	06 000	TLC	7/09/81	7/17/81	7/21/81	7/21/81	7/21/81					
3011051 PPP 044 0000 0412	15 000	TLC	7/08/81	7/17/81	7/13/81	7/14/81	7/14/81					
3011051 PPP 044 0000 0413	17 000	TLC	7/08/81	7/17/81	7/13/81	7/14/81	7/14/81					
3011051 PPP 044 0000 0415	09 000	CEE	7/08/81	9/24/81	4/04/82	4/06/82	4/06/82					
3011051 PPP 044 0000 0416	13 000	RAF	7/13/81	7/24/81	8/06/81	8/28/81	9/23/81					

CONSTRUCTION INSPECTION AR'S - ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE	LEAD AUDITOR	ISSUE DATE	RESPONSE DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011051	PPP	044	0000	C417	08 000	CEE IDENTIFICATION MARKS ON R-45	7/13/81 HAVE BEEN LOST	7/20/81	7/23/81	8/03/81	2/24/82
3011051	PPP	044	0000	C418	10 000	EAS	7/10/81	7/16/81	7/20/81	8/05/81	8/24/81
3011051	PPP	044	0000	C420	05 000	TLC	7/14/81	7/24/81	7/23/81	7/24/81	8/24/81
3011051	PPP	044	0000	C421	05 000	CEE MIN. WALL THICKNESS ON PIPE SPOOL	7/15/81 MAY HAVE BEEN VIOLATED	9/14/81	7/21/81	1/26/82	1/26/82
3011051	PPP	044	0000	C422	11 000	CEE HYDROTEST CONDUCTED UNDER UNFAVORABLE CONDITIONS	7/22/81	9/14/81	9/10/81	1/25/82	1/25/82
3011051	PPP	044	0000	C423	10 000	TLC	7/22/81	7/31/81	8/06/81	8/26/81	8/26/81
3011051	PPP	044	0000	C434	05 000	CEE PIECE OF PIPE ADDED TO S/S CONTAINMENT	8/27/81	10/08/81	9/21/81	1/29/82	1/29/82
3011051	PPP	044	0000	C436	10 000	CEE PPP INSP. SIGNED OFF	9/01/81 FIT-UP EVEN THOUGH ROOT GAP WAS LESS THAN ALLOWABLE MINIMUM	9/16/81	9/16/81	11/05/81	11/05/81
						NO OF ITEMS				161	

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUETRUE COMPLETION DATE	ACC/REQ DATE	VERIFY DATE	ITEM COUNT
3011032	PPP	045	0000	0293	05	000	MAB	3/10/81	3/24/81	3/18/81	3/19/81
4401113	PPP	045	0000	0345	05	000	SLD	11/13/81	11/19/81	11/20/81	10/08/82
NO OF ITEMS											

HANGER WERE FOUND TO BE IN VIOLATION OF PPP DRAWINGS AND PROCEDURES

2

4 / 04 / 83

ACTION REQUESTS (PROGRAM F788755B)

CONSTITUTION INSPECTOR AND

- ALL AAR'S BY RESPONSIBLE ORG.

1

GENEVA REPORT 1993

ALL AAR'S BY RESPONSIBLE CRG.

卷之三

卷之三

1

FILE NUMBER	ORG.	HE3P	AUDIT NUMBER	APPEND B CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011051	PPP	047	0000	0111	12	000 GF	11/07/78	11/21/78	11/09/78	11/13/78	11/13/78
3011051	PPP	047	0000	0173	05	000 CJF	8/09/79	8/16/79	8/20/79	8/21/79	8/21/79
3011051	PPP	047	0000	0177	05	000 LCL	8/11/79	8/24/79	8/24/79	8/26/79	8/26/79

NO ONE ITEM

3

4/04/83

ACTION REQUESTS

(PROGRAM E788755B)

PAGE 142

CONSTRUCTION INSPECTION AR'S

- ALL AAR'S BY RESPONSIBLE ORG.

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
3011032 PPP 044	0000	0532	15	TLC	10/21/82	11/03/82					10/26/82	
				THIS AR IS CANCELLED. A NEW ECN WILL BE ISSUED.								
3011032 PPP 044	0000	0533	13 . 15	CJF	10/21/82	11/04/82	11/04/82	11/04/82	11/15/82	11/15/82		
				INSP. ON HOUSEKEEPING AND STORAGE OF THE CONTRACTOR NOTED NUMEROUS DEFICIENCIES								
3011032 PPP 044	0000	0538	15	GMD	10/29/82	3/22/83	3/18/83	3/18/83				
				DURING DRILLING OPERATIONS THE CORE BIT CONTACTED AND CUT REBAR.								
3011051 PPP 044	0000	0438	05 000	TLC	9/08/81	9/18/81	9/21/81			9/22/81	9/23/81	
				LINES HAVE OPEN ENDS AFTER CRAFT DONE WORKING FOR THE SHIFT								
3011051 PPP 044	0000	0440	09 000	EFP	9/10/81					9/15/81	9/15/81	
				WHEN IS A FINAL ACCEPTANCE OF A PIPE SUPPORT; AT WHAT STAGE OF THE CONSTRUCTION?								
3011051 PPP 044	0000	0441	06 000	EFP	9/10/81	9/25/81	9/24/81			10/12/81	10/12/81	
				NOTED WHILE CHECKING DRAW. AT S&D WORK STAT. THAT ECN HAD NOT BEEN POST. TO DRAW								
3011051 PPP 044	0000	0442	06 000	EFP	9/10/81	9/25/81	9/24/81			10/12/81	10/12/81	
				WHAT PROVISIONS ARE THERE TO CONTROL IN-SPECTION OF UPGRADED N-S RELATED SYSTEMS								
3011051 PPP 044	0000	0443	09 000	EFP	9/10/81	9/25/81	9/24/81			10/12/81	10/12/81	
				APPARENT LACK OF DETAIL IN REQUIRE. FOR QC CHECKLIST ON FIELD PROCESS SHEETS								
3011051 PPP 044	0000	0444	02 000	EFP	9/10/81	9/25/81	9/24/81			10/12/81	10/12/81	
				DURING NRC REVIEW, NOTED EXCESSIVE TIME LAPSE BETWEEN HIRE DATE & ADMIN. OF TRAIN								
3011051 PPP 044	0000	0449	13 000	TLC	9/14/81	9/28/81	9/21/81			9/22/81	9/23/81	
				SPOOL PC. HAS NOT YET BEEN REMOVED FROM RIGGING AFTER REPEATED NOTICE								

NO OF ITEMS

10

4/04/83

ACTION REQUESTS (PROGRAM E788755B)

PAGE 143

CONSTRUCTION INSPECTION AR'S - ALL AAR'S BY RESPONSIBLE ORG.									
FILE NUMBER	RESP. ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	RESPONSE DUE DATE	COMPLETION DATE
NO OF ITEMS									
3011032	PPP 527	0000	0555	09 .15	JWB	12/14/82	1/14/83	1/17/83	A 1/31/83

RADIOGRAPHIC REVIEW SHEETS DO NOT INDICATE THE NAME OF PERSON INTERPRET. RESULTS

1

4/04/83

ACTION REQUESTS
CONSTRUCTION INSPECTION AR'S

(PROGRAM: E7887558)

PAGE 144

FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CAUSE CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DATE	DUUE RESPONSE DATE	COMPLETION DATE	AC/C/REJ DATE	VERIFY DATE	ITEM COUNT
3011051 PPP044	0000	0388	10	000	JM	5/19/81	6/09/81	6/29/81	6/29/81	7/06/81	9/25/81	
3011051 PPP044	0000	0430	09	000	AA	8/18/81	8/25/81	8/24/81	UNDER BASE PLATE ON 2 SIDES			
NO OF ITEMS				PPP FOUND WORKING ON ISOLATION VALVE WHICH IS STILL G.E.'S JURISDICTION		9/29/81	9/29/81	9/29/81				

2

ACTION REQUESTS (PROGRAM E788755B)

CORRECTIVE ACTION REQUESTS'S										- ALL AAR'S BY RESPONSIBLE ORG.		
FILE NUMBER	RESP ORG.	AUDIT NUMBER	AR NUMBER	APPEND B CRITERIA CODE	LEAD AUDITOR	ISSUE DATE	RESPONSE DUE DATE	DUE DATE	COMPLETION DATE	ACC/REJ DATE	VERIFY DATE	ITEM COUNT
CAR0432 PPP	0000	0000	TJA	2/08/78	2/15/78	2/15/78			2/15/78		2/18/78	2/18/78
CAR0440 PPP	0000	0000	REC	6/01/78	6/09/78	6/02/78			6/02/78		6/02/78	6/02/78
CAR0493 PPP	0000	0000	PLG	3/31/80	4/07/80	6/09/80			6/09/80		A 9/09/80	9/09/80
CAR0496 PPP	0000	0000	REC	5/30/80	6/06/80	6/04/80			6/04/80		A 6/09/80	6/09/80
CAR0502 PPP	0000	0000	GP	9/10/80	9/19/80	9/25/80			4 11/03/80		11/03/80	
CAR0503 PPP	0000	0000	GP	9/24/80	12/05/80	12/04/80			4 12/23/80		12/23/80	
CAR0505 PPP	0000	0000	MAB	2/02/81	2/16/81	2/24/81			4 12/23/80		12/23/80	
CAR0507 PPP	0000	0000	LFY	2/17/81	2/27/81	2/25/81			4 12/23/80		12/23/80	
CAR0509 PPP	0000	0000	TLC	4/20/81	5/06/81	7/14/81			4 12/23/80		12/23/80	
CAR0510 PPP	0000	0000	GP	5/29/81	6/12/81	6/12/81			4 12/23/80		12/23/80	
CAR0538 PPP	0000	0000	CNR	3/22/77					4 12/23/80		12/23/80	
CAR0545 PPP	0000	0000	GBB	1/06/78					4 12/23/80		12/23/80	
CAR8217 PPP	0000	0000	JMP	6/18/82	6/22/82	6/22/82			4 07/77		4/07/77	
NO OF ITEMS			PURGE DAM MATERIAL	7-0015-3 CWS POLYVINYL ALCOHOL FILM	SHOULD BE DISCONTINUED							

13

Copied 4/13/83

50.55(e) 5

PNPP No. 5609

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21

- Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR O.	ORIG BY/ DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/ DATE	QA EVAL BY/ DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITH- DRAW BY/ DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES (DATE REPORTED)				
						50.55(e)	10CFR21				
23	3/29/83 located in PQAS in 3/29/83	R. Neuendorf of Control Complex Chilled Water System Design conflicts with FSAR	P47	A. Migas J. Bellack 4/6/83	Neuendorf Riley for Shuster 4/7/83	E. Riley 4/7/83		5/6/83			
24	3/31/83	R. Reifsnnyder Carbolite's Class I Steel Coating System as identified by Metalweld CAR #1230-004	SP64	R. Salkiwice J. Lastovka 4/8/83	Shuster Riley 4/8/83	Riley 4/8/83		5/6/83			
25	4/5/83 D. Graw closed intns 4/6/83	Borg-Warner Valve radiograph		L. Wynn J. Lastovka 4/6/86	Walls Shuster 4/11/83	E. Riley 4/11/83		5/11/83			
				J. Lastovka 4/11/83							

/R/1/m1

PNPP No. 5609

INFORMATION ONLYDEVIATION ANALYSIS REPORT LOG

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21

- Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIG BY/ DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/ DATE	QA EVAL BY/ DATE		REPORTABLE		WRITTEN REPORT DUE DATE	WITH- DRAW BY/ DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
							NO	YES (DATE REPORTED)				
119	Higaki 3/10/81	Reinspection of welds / Ref: NR LKC 1822.	SP33	Stear Lastovka 3/15/83	Higaki Shuster 3/16/83	✓	N/A	N/A	N/A	N/A	N/A	N/A
120	Pellic Ware 3/9/83 Received in PGAS on 3/11/83	Differential Pressure Transmitters/Design conflicts with FSAR	IM15	Pender Lastovka 3/14/83	Pellic Shuster 3/16/83	E Riley 3/16/83			4/15/83			
121	J. Furness 3/18/83	JCI has failed to ade- quately verify the accept- ability of the material purchased from Unistrut JCI	SP90	Lockwood Epprich Lastovka 3-21-83 <small>Lockwood 3-21-83 Adams 3-21-83</small>	J. Riley C. Shuster 3/19/83	E. Riley 3/29/83			4/28/83			
122	R. Segen 3/23/83	Cubicle on load center has no spot weld connecting the rear vertical corner center w/ the rear non- horizontal channel	ZR23	D'Amico Epprich 3/29/83	Schwartz Shuster 3/29/83	E. Riley 3/29/83			4/28/83			

Brown Boveri/P.D.

PNPP No. 5609

INFORMATION ONLYDEVIATION ANALYSIS REPORT LOG

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21

- Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIG BY/ DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/ DATE	QA EVAL BY/ DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/ DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES (DATE REPORTED) 50.55(e) 10CFR21				
115	Boyd 2/1/83	24 hydrogen igniters- breach of seal integrity of the igniter tip component Power Systems Division		Christensen Eppich 2/7/83	Segeen Marin S. S. user 2/18/83	N/A	Kerr 4/7/83	N/A	3/9/83	N/A	65(83)
116	Segen 2/14/83	Class 1E Station Batteries Exide	SP554	D'Amico J. Laskoska 2/22/83	Segen C. G. Chester 2/22/83	✓	N/A	N/A	N/A	N/A	N/A
117	H. Filman 2/17/83	Skid mounted pipe supports not built to ASME Sec III, Class NF Transamerica Delaval	R46 SP562	Pusakri LASTOKA 2/22/83	Hrubyl Shuster 2/23/83	N/A	E. Riley 2/23/83	N/A	3/25/83	N/A	67(83)
118	Higaki 2/28/83	Possible indeterminate status of field inspections for some items Ref NR & KC 17771795, and CAR 83-02	SP33	G. Lashick J. Blawieka 3/1/83	Higaki Riley Shuster 3/2/83	✓	N/A	N/A	N/A	N/A	N/A

INFORMATION ONLY

PNPP No. 5609

DEVIATION ANALYSIS REPORT LOG

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21

- Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIG BY/ DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/ DATE	QA EVAL BY/ DATE	NO	REPORTABLE		WRITTEN REPORT DUE DATE	WITH- DRAW BY/ DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)		
							YES (DATE REPORTED)							
							50.55(e)	10CFR21						
111	Gilstrap Solt 12-21-81	G.E. encountered problems with welds for main steam whip restraints. CAS / PGS	B21/ B33	P.Nichols J.Eppich 12/23/82	T.Swansiger C.Shuster 12/28/82	N/A	Potential Parker 12/28/82	N/A	1/27/83	N/A	64(83)	N/A		
112	Matthys 12-23-82	Drillco core bore type bits were used for drilling hilti bolts, which is in violation of Hilti Spec. / PPP	SP 208 SP.44	J.Wilcox J.Lastovka 1-3-83	R.Matthys C.Shuster 1-4-83	✓	Potential Riley 1/4/83	N/A	2/3/83	E.Riley N/A KCK	N/A	N/A		
113	Milsky 1/14/83	Pushbutton stations furnished for 2 Limit 1/2" motor operators are not class 1E	P45 SP530	R.Banner 1/20/83 J.Lastovka 1/21/83	T.Swansiger G.Tilsky C.Shuster 1/24/83	✓	N/A	N/A	N/A	N/A	N/A	N/A		
114	E.Riley 1/31/83 called in for number Kritzer Chambliss	installed Hilti Kwik Bolts do not conform to requirements of SP-208 Project Organization	SP208	G.Leider J.Fippich 1/7/83	Kritzer Martin for Shuster 1/7/83	N/A	Initial J.Kerr 2/7/83	N/A	3/9/83	N/A	66(83)	N/A		

PNPP No. 5609

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21

- Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIG BY/ DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/ DATE	QA EVAL BY/ DATE	NO	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/ DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
				YES (DATE REPORTED)	50.55(e) 10CFR21							
107	Matthys Riley 9-24-82	PPP Upgraded CLASS III MATERIAL for use in CLASS II systems PULLMAN POWER	SP.44	J. Wilcox J. Eppich J. Lastovka 9/28/82	R. Farrell 9-30-82	✓	N/A	N/A	N/A	N/A	N/A	N/A
108	Tiliskiy 10-4-82	IF Pacific Scientific Snubbers are tested by others May be damaged 10CFR21 report rec'd	SP.527	J. Wilcox J. KATONAK J. Lastovka 10-11-82	R. Farrell 10-11-82	✓	N/A	N/A	N/A	N/A	N/A	N/A
109	Boyd 11-15-82	Commercial Grade wire used in certain engine and panel circuits for IIE cable has failed IEEE-383 Flame Test Transamerica/Delaval	SP.562	Christian son/ J. Lastovka 11/22/82	B. Boyd R. Farrell 11/23/82	/ N/A	Potential Riley 11/23/82	N/A	12-23-82	N/A	63(82)	N/A
110	Tiliskiy 12-10-82	Two limitorque oper. are of commercial grade, not intended for CLASS IIE Nuclear Overly Mfg.	P45 SP 530	Christian/Swanson/ Eppich 12-17-82	C. Snider 12-22-82	✓	N/A	N/A	N/A	N/A	N/A	N/A

DEVIATION ANALYSIS REPORT LOG

PREPARATION ONLY

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

CAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED) 10.55(e) 10CFR21				
99	6-8-82 J. Litchfield R. Vondrasek	Standby Diesel Generator; Model DSRU/Cap Screw in Starting Air Valve Assembly Transamerica Delaware	SP.562	Pusateri Bellack 6/14/82	Farrell 6-15-82	N/A	Vondrasek Potential 6-15-82	N/A	7/15/82	N/A	(57) 82
00	6-23-82 D.Graw R.Vondrasek	Valve Actuator Yokes G.H. Bettis Co.	SP.1641	H.Slockman Litchfield LASTVKA 7-8-82	Vondrasek (for Farrell) 7-8-82	N/A	Vondrasek Potential 7-8-82	N/A	8/6/82	N/A	58(82)
01	7-16-82 W.J. Boyd R.Vondrasek	Governor Drive Coupling, not suitable for engine's Gear CASE TransAmerica, Delaware	SP.562	Pusateri Bellack 7/29/82	Farrell 7-30-82	N/A	Vondrasek 7/30/82	N/A	8/27/82	N/A	59(82)
02	7-27-82 P.Cahernas G.LEIDICH E.Riley (NDS)	Weld sizes on design DWGS. DO not comply with ASME Sect. III	SP.44	Lastvka Pech 8/3/82	Riley Farrell 8-4-82	✓	N/A	N/A	N/A	N/A	N/A
03	7-29-82 R.Matthys G.Leidich	Stauff tubing clamps found to be undersized		D.Lockwood 8-5-82 Epprich 8-5-82	Vondrasek (for Farrell) 8-5-82	N/A	Vondrasek Potential 8-6-82	N/A	9/3/82	N/A	60(82)

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO 10.55(e)	YES (DATE REPORTED) 10CFR21				
94	RG Peters 4/20/82	Welding/Cable Tray and Conduit Hangers Comstock	SP33	Lastovka 4/30/82	Farrell 4/30/82	N/A	Riley 4/30/82	N/A	5/28/82	N/A	56(82)
95	D.Bruyer 4/19/82	M-Relay Contacts Class 1E Motor Control Centers (Cutler Hammer.)	SP557	Bonner Green 4/26/82	to Vondrasek 4/26/82 Farrell 4/30/82	N/A	Riley 4/30/82	N/A	5/28/82	N/A	54(82)
96	D.Bruyer 4/27/82	Nut/Gland Assembly for 912 DC Contactor in Motor Control Center found not to be seismically qual.	ZR42	Bonner Green 4/26/82	to Vondrasek 4/26/82 Farrell 4/30/82	N/A	Riley 4/30/82	N/A	5/28/82	N/A	55(82)
97	GDaderko 5/11/82	Medusa Cement/ Type IA received rather than type II. (NMCC 14)	SP14 Cutter Ham	Lastovka 5/12/82	Kritzer Vondrasek (or Farrell) 5/21/82	N/A	N/A	N/A	N/A	N/A	N/A
98	T.Swanson 5/26/82	Valves/Fabricated from spark-res- istant metal.	N104	Lastovka Litchfield 6/4/82	Vondrasek (or Farrell) 6/4/82	N/A	N/A	N/A	N/A	N/A	N/A

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR O.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)				
59	3/5/82 J. Gilstrap A. Lambacher G. Leidich	Diesel Generator Piping Welds	IR46 IR47 SP56Z	J. Bellack D. Green Putre Pusateri 3-26-82	Vondrasek for Farrell 3/29/82	Riley Potential 3/29/82	N/A	4/28/82	N/A	52(82)	N/A
60	TAS on 3/9/82 C. HUBBACH E. RILEY	Transamerica Delaval UNIT 1 SUPPRESSION POOL FLOOR PLATE WELDS		Webb Keaweney Lastovka 3-23-82	Vondrasek for Farrell 3-23-82	Riley Potential 3/24/82	N/A	4/23/82	N/A	51(82)	N/A
61	J. Wilcox 3/18/82	NEWPORT NEWS Socket Weld 1C11 System	SP.17	J. Wilcox 3-18-82 Barkley 3-18-82	Parker Vondrasek (for Farrell) 3/18/82	Riley Potential 3/19/82	N/A	4/16/82	N/A	50(82)	N/A
62	A. Bradshaw 3-22-82	Pulman Power Radiographs for Steel Containment Vessels (Units 1+2) (NNICO)	SP.44	Keaweney Lastovka 4-2-82	Farrell 4-5-82	N/A	Potential Riley 4-5-82	N/A	5-3-82	N/A	53(82)
63	Gilstrap Leidich 3-23-82	Drawing Control	SP17	Pech Lastovka 4-1-82	Vondrasek for Farrell 4/2/82	/	N/A	N/A	N/A	N/A	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	NO	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
							YES(DATE REPORTED)	10.55(e) 10CFR21				
34	R Williams 2/22/82	Value Identification (+ traceability)	Various	Eppich 3/1/82	Farrell 3/4/82	N/A	Potential RVondrasek 3/4/82	N/A	4/2/82	N/A	48(82)	N/A
		Pullman Power	SP44	Barkley 3/4/82								
35	T Thompson 3/1/81 Rcvd in TAS 3/8/82	Rockbestos Cable / Insulation on Conductors found to be brittle	IR46	E Williams 3/2/82	Vondrasek for farrell 3/29/82	✓	N/A	N/A	N/A	N/A	N/A	N/A
			SP560	Green 3/2/82								
36	3/3/82 R.Solt	Reactor Vessel Water Level Transmitters BZ1-N080D General Elec. 10CFR21	BZ1	Green 3-9-82	Farrell 3/12/82	N/A	Riley 3/12/82	N/A	4/9/82	N/A	49(82)	N/A
			SP301	Barkley 3-11-82								
37	3/3/82 R.Solt	Potter-Brumfield Relays	1H13 ZH13	Green 3-9-82	Farrell 3-17-82	✓	N/A	N/A	N/A	N/A	N/A	N/A
		Gen. Elec. 10CFR21	SP301	Barkley 3-11-82								
38	3/5/82 Shamburgh Sheer	QA Control of Material, Fabrication, + Installation of Duct Supports by	Various	Dieckman 3/22/82	Vondrasek for R.Farrell 3/23/82	✓	Leidich Potential 3/23/82 N/A	N/A	4/19/82 N/A	4/23/82 E.Riley First call 11-11-82	N/A	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR D.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES (DATE REPORTED)				
9	12/10/81 B.Groas A.Lambacher	Starting Air System Check Valve on Transamerica Deleva DSRV 16	IR44 ZR44 SP56Z	Barkley 12/18/81 Pusateri 12/16/81	Lambacher N/A R.Vondrasek 12/18/81	N/A	N/A	1/15/82	N/A	43(82)	N/A
0	1-5-82 G.Daderko	Cadweld Allegation DICK Corp	SP19	T.Kazemey B.Barkley 1-8-82	R.Farrell 1-8-82	✓	Potential E.Riley 1-8-82	N/A	2/5/82 N/A NAC	Withdrawn by E.Riley on 1/22/82	N/A
1	1-7-82 A.LAMBACHER	GOVERNOR LUBE OIL COOLER HEAT EXCHANGER, STAND BY DIESEL GENERATOR SUS.) TRANSAMERICA DELEVAIL INC	IR43 ZR43 SP-56Z	Barkley 1/14/82 Pusateri 1/13/82	Riley for Farrell 1-14-82	N/A	E.Riley 1-14-82	N/A	2/12/82	N/A	45(82)
2	1-28-82 G.Tilisky	CII System Stress Analysis for CRD System Piping	CII 1.57	BARKLEY 2-8-82 EPPICH 2-8-82	Farrell 2/9/82	N/A	R.Vondrasek 2/9/82 Potential	N/A	3/11/82	N/A	46(82)
3	Received info 2-9-82 dated 1-9-82 G.Gilstrap in 1C1NRH	Insufficient & inaccurate info. AS REQ. BY ASME Sect. III on code reports	Various	H.Putre B.Barkley 2/22/82	R.Farrell 2/23/82	N/A	Potential 2/23/82 R.Vondrasek	N/A	3/23/82	N/A	47(82)

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE			WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES (DATE REPORTED)	10.55(e) 10CFR21				
74	R.Czyzewski E.Riley 11/17/81	2 Voids in Biological Shield Concrete in Reactor Building #2 (Necc)	SP 20	No per H.Reppert B.Barkley 12-1-81	R.Farrell Yes/pot- ential 12-1-81	N/A	Potential E.Riley 12-1-81	N/A	12-30-81	N/A	42(81)	N/A
75	G.Gilstrap 11/23/81	Possible min. wall violation in Main Steam Process Pipes 1BZ1-G001-028 AB,C,D ITT Grinnell	1BZ1 SP301	Nichols 12/7/81 Barkley 12/9/81	R.Farrell 12/10/81	✓	N/A	N/A	N/A	N/A	N/A	N/A
76	A.Lambacher 11/30/81	INSULATION THICKNESS OF CONDUCTORS, IS LESS THAN 90% OF NOMINAL VALUE. CLASS 1E SMALL POWER AND CONTROL CABLE (Rockbestos)	SP.560	D.Green B.Barkley 10-1-81	R.Farrell 12-1-81	✓	N/A	N/A	N/A	N/A	N/A	N/A
77	T.Thompson D.Goodrich 12/1/81 7.REV1.	Attachment welds on 4160 switchgear LKC	1R22 2R22 SP 33	Wilmot Stear Green Barkley 12/9/81 12/10/81	R.Farrell 12/10/81	✓	Potential E.Riley 12/10/81	N/A	1-8-82 N/A	Withdrawn by E.Riley on 1-8-82	N/A	N/A
78	T.Swan- Singer 12/10/81	SEISMIC CLEARANCE OF PUMPS	P49 1R15 2P45	Pech Barkley 12/21/81 12/21/81	Farrell R.Vomrosek 12/21/81	N/A	N/A	N/A	1-20-82	N/A	44(82)	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

PAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)	
						NO	YES(DATE REPORTED)					
109	J.Gilstrap R.Vondrasek (P.Kelly Alt. For) 9/17/81	RWCU Heat Ex- changers Weld Documentation	IG33 Syst.	P.Nichols B.Barkley 10-1-81	R.Farrell 10/1/81	✓	10/1/81 E.Riley	N/A	10/30/81	E.Riley 10/30/81	N/A	N/A
10	D.Goodrich 10/12/81	Panduit ABM25-A-D Cable Tie Mounting Devices	SP33	T.Stear (B.Barkley 10/19/81 10/21/81K)	S.Tulk R.Farrell (10/22/81)	✓	N/A	N/A	N/A	N/A	N/A	N/A
71	G.Tiliski 10-12-81	Unacceptable Indications in Polar Crane Girder, Unit II (NNIC)	ZL51 SP660	Keaveney for Barkley 10/15/81	Farrell 10/15/81	N/A	10-17-81 Potential V.Higaki	N/A	Nov 12, 1981	N/A	RDC 39(81)	N/A
72	G.Tiliski 10-29-81	Material in Z2 4" Elbows/Schedule 40 (PPP)	IE12 IE32 ZP11 ZE12 SP527	J.Wilcox B.Barkley 11-10-81	R.Farrell 11-10-81	N/A	11-11-81 E.Riley	N/A	12/11/81	N/A	RDC 41(81)	N/A
73	C.Hubbuch 11-12-81	Floor Plate Welding in Unit 1 Contain-	SP17	B.Barkley 11-12-81	E.Riley for R.Farrell 11-12-81	N/A	11-12-81 E.Riley	N/A	12/11/81	N/A	RDC 40(81)	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

R O.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)	
						NO	YES (DATE REPORTED)					
4	C.J.Fennell 8/31/81	Pullman Power Products Pipe Spool Sandblasting Operation	SP 44/47	B.Barkley 9/11/81	R.Vondrasek for R.Farrell 9/11/81	N/A	Potential 8/31/81 W.J.Kacer	N/A	9/30/81	N/A	36(81)	N/A
5	A.Lambacher 9/4/81 10CFR21	Transamerica Delaval - Defective intake and exhaust valve springs supplied by Melrose Spring Co	SP 562 IR43 2R43	B.Barkley 9/8/81	R.Farrell 9/9/81	✓	N/A	N/A	N/A	N/A	N/A	N/A
6	R.Williams G.Leidich 9/10/81	Stainless Steel Piping Subassemblies	SP 44 SP 521	C.Fleensburg C.Banks for B.Barkley 9/24/81	R.Farrell 9/25/81	N/A	Potential 9/24/81 W.J.Kacer	N/A	10/23/81	N/A	38(81)	N/A
7	J.Lawsberg 9/11/81	Limitorque Operator SMB-3, SMB-4, or SMB-5 Pinion Key		Eppich Barkley 9/15/81	J.Lawsberg rebuttal 9/22/81 R.Farrell 9/22/81	✓	Potential 9/22/81 W.J.Kacer	N/A	10/22/81 N/A	R.Farrell 10/22/81	39(81)	N/A
8	S.Tuik 9/11/81	Cable Tray Splice Bolts	SP 33 SP 558	T.Stear B.Barkley 9/17/81	R.Farrell 9/18/81	N/A	Potential 9/18/81 G.R.Leidich for W.J.K.	N/A	10/16/81	N/A	37(81)	N/A

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)	
						NO	YES(DATE REPORTED)					
						10.55(e)	10CFR21					
59	G.Tilisky 6/22/81	Axial Flow Fans; fan housing thickness	SP 648	Barkley 6/23/81	Vondrasek 6/23/81	N/A	Potential 6/22/81	N/A	7-22-81	N/A	31(81)	N/A
60	R.Solt 6/25/81	720 utility Station GE/Bailey Controls	GE N555 H13 H51	Willman Barkley 6-26-81	Vondrasek 6-26-81	N/A	Potential 6-26-81	N/A	7-24-81	N/A	32(81)	N/A
61	R.Solt 6/25/81	CR2940 control switch GE	SP 301	Willman Barkley 6-26-81	Vondrasek 6-26-81	N/A	Potential 6-26-81	N/A	7-24-81	N/A	33(81)	N/A
62	W.Libbre- 7/10/81	Bioshield Walls Units #1&2 / Heavy Weight Concrete (NECC)	SP20	Barkley 7-14-81	Vondrasek 7-15-81	N/A	Potential 7-15-81	N/A	8-14-81	N/A	34(81)	N/A
63	A.H.Lambacher 8/17/81	Rockbestos COAXIAL Cable- Performance under LOCA Conditions	SP 773.01	T Stear D Green (alt for B. Barkley) et.al.	W.Racer (alt for RL Farrell) 8/20/81	N/A	8-20-81	N/A	9-18-81	N/A	35(81)	N/A

DEVIATION ANALYSIS REPORT LOG

CONFIDENTIAL ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)				
54	G.Presby/ V.Higaki 6/1/81	Single Failure Criterion/G50 System - Radwaste Isolation GAI	G50 System	K.Pech B.Barkley 6/10/81	Farrell 6/10/81	✓	N/A	N/A	N/A	N/A	N/A
55	G.Presby/ V.Higaki 6/1/81	Single Failure Criterion/G50 System - Safety Class 3 Tanks GAI	G50 System	K.Pech B.Barkley 6/10/81	Farrell 6/10/81	✓	N/A	N/A	N/A	N/A	N/A
56	G.Presby/ V.Higaki 6/1/81	Single Failure Criterion/R44 System - Receiver Tank Sensing GAI	R44 System	Barkley 6/12/81 K.Pech 6/12/81	Farrell 6/12/81	N/A	6-12-81	N/A	7-10-81	N/A	30(81)
57	G.Tilitsky R.Vondrasek 6/3/81	Control Rod Drive piping socket welds PPP	SP521 CII System	Eppich Barkley 6/3/81	Farrell 6/5/81	N/A	Potential 6/3/81	N/A	7/3/81	N/A	29(81)
58	J.Gilotrap 6/4/81	B-Main Steam Header(1B21-G010B)	SP38 1B21	Nichols Barkley 6/19/81	PP Martin 6/19/81	✓	Potential 6/19/81 MKC	N/A	7-17-81	R.Vondrasek 7-17-81	N/A

DEVIATION ANALYSIS REPORT LOG

INFORMATION ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

CAR O.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE			WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFECT/ NONCOMPLIANCE)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)	10.55(e) 10CFR21				
49	J.Everett 5-1-81	Containment Spray Piping in Unit 1 Dome	SP 44 E-15 Syst	Biddlecome 5-20-81 Lastowka 5-21-81 Putre, Barkley 5/22/81	PPNatiel 5/28/81	N/A	Potential 5-1-81	N/A	6-1-81 MKC 5/28/81 N/A	WJKacer 5/28/81	N/A	N/A
50	G.Tilisky 5-12-81	Fabrication of Braided Stainless Steel Metal Hose Assemblies w/o approved QA Program	SP 791 Syst B21	Wynn Eppich B 5/20/81 Barkley 5/21/81	Muskey 5/22/81 + 6/1/81 Farrell 6/2/81	✓	N/A	N/A	N/A	N/A	N/A	N/A
51	Higaki/ Solt 5/18/81	FDI & FDDR's issued prior to March 1981 did not receive QA Review	SP301 Syst. N/A	Putre Barkley 5/20/81	R Solt 6/2/81 Farrell 6/3/81	N/A	Potential 6/3/81	N/A	7/3/81 extended to 7/31/81	W.J. Kacer 7-31-81	N/A	N/A
52	Ware/ Leidrich 5/24/81	Concrete Cracks and Spalls	SP 20 Syst N/A	R Brown B Barkley 5/29/81 + 6/1/81	Farrell 6/2/81	N/A	Potential 6/2/81	N/A	7/2/81	N/A	28(81)	N/A
53	GPresby/ VHigaki 6/1/81	Single Failure Criterion /G 41 System-Surge Tank Isolation	G 41 Syst	Koch B Barkley 6/10/81	Farrell 6/10/81	✓	N/A	N/A	N/A	N/A	N/A	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE			WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)				
						NO	YES(DATE REPORTED)									
							10.55(e)	10CFR21								
45	G.Leidich W.Kacer 1-23-81	Breakdown in Quality Program of Protective Coatings Contractor Metalweld	SP 64 Misc. 545t.	Salkiewicz Barkley 2-23-81	Connelly Edelman 2-26-81	N/A	Potential 1-23-81	N/A	2-22-81	N/A	25(81)	N/A				
46 ①	D.Kelly 1-14-81	Limit Switches NAMCO Controls	SP 607 49/91 641 521 631 Misc. Syst.	Thomas Green Barkley 1-30-81	To P.Martin on 1-30-81 GIA Rejected Engineering Summary Analysis ① Voided by	N/A	N/A	N/A	N/P	N/A	N/A	N/A				
46 Rev.1	P.Kelly 2-3-81	Limit Switches NAMCO Controls	SP 607 49/91 641 521 631 Misc. 545t.	Thomas Green Barkley 2-10-81	Edelman 2-10-81	N/A	Potential 2-10-81	N/A	3-12-81	N/A	26(81)	N/A				
47	T.Swansiger 4-8-81 ^d	Anchor and Barrier Plate Material on Some Safety- Related Penetrations PPP/GAI	SP 527 Misc. 545t.	Peck 4-8-81 Barkley Flensburg 4-22-81	Kaeer 4-8-81 Edelman 4-22-81	N/A	4-8-81	N/A	5-8-81	N/P	27(81)	N/A				
48	G.Tilisky 4-10-81 ^d	Fan and Motor Sheaves found to be non-safety when were required by Spec to be safety- related	SP 645 Syst. M-23 M-24	Barkley Diechmann Jadgchew 4-22-81	Edelman 4-22-81	✓	N/A	N/A	N/A	N/A	N/A	N/A				

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR O.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)				
						10.55(e)	10CFR21				
40	T.Swansiger 10-27-80	Guard Pipe Material Classification (Tube Turns)	SP 525 Syst. N/A	Epprich 11-10-80	Edelman 11-11-80	✓	Potential 10-27-80 Reviewed by K.D. Ref. I.E. Report	N/A 11-26-80	W.Kacer 11-17-80	N/A	N/A
41	R.Crofton 11-3-80	Fuel Pool Penetration Piping (NNICo)	SP 53 G-42 System	Barkley 11-14-80	Edelman 11-14-80	✓/A	Potential 11-3-80	N/A 12-3-80	N/A	22(80)	N/A
42	P.Gibson 11-7-80	CLASS I Nuclear Coatings NDS-SP 64	SP 64 syst. N/A	Barkley 11-21-80	Edelman/ Kacer 11-21-80	✓	N/A	N/A	N/A	N/A	N/A
43	G.White 12-18	RPS Flexible Conduit Grounding in PGCC Installations (GE) 10CFR 21	SP 591 H 13 Syst.	Christiansen Barkley 12-18-80	Edelman 12-18-80	N/A	to J. Hughes 12-18-80 to J. Konklin 12-19-80 at IE Insp. Exit Meeting	N/A 1-16-81	N/A	23(81)	N/A
44	A.Lambacher 1-2-81	Standby Diesel Generator Model DSRV16	SP 562 R47	Barkley 1-5-81	Edelman 1-5-81	N/A	to J. Hughes & J. Konklin on 12-30-80	N/A 1-29-81	N/A	24(81)	N/A

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR D.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DAT	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)				
35	M.Brown 8-8-80	Ruskin Fire Dampers 10CFR 21 (RI)	SP 49/ 91	Dieckma 8-14-80 Barkley 8-21-80 10-17-80	Edelman 10-20-80	N/A	Potential 8-13-80	N/A	N/A	10/21/80 W.Kacer per letter to S.Hughes SP-440/82-16; 82-15 dated 10/15/82	N/A
36	K.Pech 8-28-80	Containment Vessel Attachment Plates (NNICo)	SP 660 Syst. N/A	Barkley 8-28-80 9-12-80	Martin 8-28-80 Edelman 9-12-80	Potential 8-15-80	N/A	9-14-80	H.Edelman 9-12-80	N/A	N/A
37	P.Gibson 10-6-80	Problem w/ Stainless steel cladding Inside Containment P/o, GAI, NNICo	SP 17 G41 G42 G43 543t.	Barkley 10-8-80	Edelman 10-8-80	N/A	Potential 10-6-80	N/A	11-5-80 <u>Extended per telecon on 11-6-80 to 11-12-80</u>	N/A	19(80)
38	G.White 10-7-80	Standby Diesel Generator Model DS12V6 (trans. Deferral)	SP 562 R43 Syst.	Christensen 10-8-80 Barkley Groskop 10-8-80	Edelman 10-8-80	N/A	Potential 10-8-80	N/A	11-7-80	N/A	20(80)
39	D.Blystone G.Leidich 10-9-80	Qualification Testing of Hilti-Kwik Bolts	SP 208 Misc.	Barkley 10-10-80	Edelman 10-10-80	N/A	Potential 10-10-80 called also 11-6-80 to ID Vendor	N/A	11-6-80	N/A	21(80)

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR O.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE			WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)	10.55(e) 10CFR21				
30	R.Crofton 6-4-80	Use of Mono-Sol brand 7-0015-3 CWS Polyvinyl Alcohol Film, Water Soluble Purge Dam Mat. (PPP)	SP 44/ 45/ 47	J.Eppich	Kacer 6-12-80	N/A	6-12-80	N/A	7-12-80	N/A	18(80)	N/A
31	T.Swansiger 6-4-80	Unit 2 P11 Supply Line to E22 + E51 (GAI)	P 11 Syst.	P.Nichols 6-16-80 Barkley 6-25-80	Edelman 6-26-80	✓	N/A	N/A	N/A	N/A	N/A	N/A
32	C.Hubbuck/ R.Vondrasek 6-20-80	Attachment of Pool Liners to ASME III Pipe (NNICo)	SP 53 G 41 Syst.	Barkley 6-25-80	Edelman	✓	N/A	N/A	N/A	N/A	N/A	N/A
33	H.Kintzer/ R.Vondrasek 6-30-80	Class "A" Fill	SP 1 + # 225 Syst. N/A	Barkley 8-5-80	Edelman 8-7-80	✓	N/A	N/A	N/A	N/A	N/A	N/A
34	G.Earley 8-11-80	Post-LOCA H ₂ Analyzed Drive Shaft	SP 61/ MSI etc.	Barkley 8-20-80	Kacer for Edelman 8-22-80	✓	N/A	N/A	N/A	N/A	N/A	N/A

DEVIATION ANALYSIS REPORT LOG

INTERPRETATION ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL. BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)			
						NO	YES(DATE REPORTED)							
							10.55(e)	10CFR21						
26	P.Gibson 4-29-80	Sampling of Class "A" Fill	SP 1/ SP 93	K.Pech	Edelman 5-14-80	✓ *	N/A	N/A	N/A	N/A	N/A			
27	G.White 4-28-80	Model 510 DU Trip Calibration Units/ 1152 Pressure Transmitters (GE)	SP 301	E.Christensen D.Green 5-23-80	Edelman 6-3-80	N/A	6-3-80	N/A	7-3-80	N/A	16(80)			
28 **	G.White 4-28-80	Radiographs for Dikkers Safety Relief Valves (GE)	SP 301 B21 Syst.			(Unresolved item 440/80-05-01; 441/80-05-01 IE Report 50-440/82-03; 50-441/82-03, ** Reference also unresolved I&C Item 440/80-05-01; 441/80-05-01 - NRR was closed out in date April 6, 1982 Requires Report)								
29 ***	T.Thompson 5-2-80	MCC Splice Plate Bolts (Cutler Hammer)	SP 557 R24 Syst.	to Eng Syst.	N/A	N/A	N/A	N/A	N/A	N/A	N/A			
29 0-11	T.Boss 5-15-80	Motor Control Centers	SP 557 O 74	Christiansen D.Green 5-23-80	Edelman 5-28-80	N/A	5-28-80	N/A	6-27-80	N/A	17(80)			

DEVIATION ANALYSIS REPORT LOG

NOTIFICATION ONLY

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 -

Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

AR D.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED) 10.55(e) 10CFR21				
21	T.Thompson 11-26-79	Class IE 480V Load Center (ITE Gould)	SP 553 R-23 syst.	Green 1-9-80 Barkley 1-11-80	Edelman 1-22-80	✓	N/A	N/A	N/A	N/A	N/A
22	T.Swansiger 2-12-80	90°, 270°, Miscellaneous Pipe Whip Restraints Unit 2 (NNIC)	SP 669 syst. N/A	T.Kearney 3-27-80 Barkley 5-2-80	Edelman 5-5-80	✓	N/A	N/A	N/A	N/A	N/A
23	T.Swansiger 2-12-80	Recirc. Pump Motor Supports RHR Suction Rupture Restraints + 37°, 323° + Misc. Pipe Whip Restraints (Unit 2) (NNIC)	SP 669 B33 E12 syst.	Barkley 4-3-80	Edelman 5-1-80	✓	N/A	N/A	N/A	N/A	N/A
24	T.Thompson 3-24-80	Lamination Identified in A36 Gusset Plate Hanger Steel Material (LKC)	SP 33 R23 syst	Shollenberger Pech 4-22-80 Barkley 12-19-80	Edelman 12-19-80	N/A	Potential 12-19-80	N/A	1-18-81	N/A	14(80)
25	P.Kelly 4-18-80	Post-LOCA H ₂ Analyzes	SP 611 H-51 sust	Barkley 4-22-80	Edelman 4-22-80	N/A	to J. Hughes 4-22-80 Potential to Region IV 4-29-80	N/A	5-29-80	N/A	15(80)

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

or Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

or Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO YES	(DATE REPORTED)				
16	T. Boss 10-3-79	Splitting of Rock- bestos Cable Jacket	SP 560 R-32 Syst.	Barkley 10-3-79	Edelman 10-3-79	N/A	Potential 10-3-79	N/A	11-2-79	N/A	11(79)
17	T. Boss 10-5-79	Anchor Bolts for Diesel Generator High Voltage Cabinets (DeLaval)	SP 562 R-43 System	Barkley 11-2-79	Edelman 11-9-79	✓	N/A	N/A	N/A	N/A	N/A
18	T. Swansiger 10-4-79	Procurement + Instal- lation of the N64 System (off gas) (PPP)	SP 45 SP 350 N64 System	Barkley 11-29-79	Edelman 11-30-79	✓	N/A	N/A	N/A	N/A	N/A
19	C.W. Hunter 10-23-79	Class IE 4.16 KV Switchgear (ITE Corp.)	SP 552 R-22 Syst.	Barkley 10-24-79	Edelman 10-23-79	N/A	Potential 10-23-79	N/A	11-22-79	N/A	12(79)
20	J. Bahleda 12-4-79	Omission of Class "B" Fill Waterstops	SP 93 Syst. 11/1	Barkley 12-5-79	Edelman 12-6-79	N/A	Potential 12-6-79	N/A	1-5-80	N/A	13(80)

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

For Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

For Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

DAR NO.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED) 10.55(e) 10CFR21				
11	T.Arney 1-5-79	Quality Assurance Program Breakdown Regarding Control of S+M Sub Contractor Halvorsen (S+M)	SP 29 syst. N/A	N/A	Edelman 1-12-79	N/A	Potential 1-12-79	N/A	2-11-79	N/A	07(79)
12	T. Boss	Rockbestos Cable Jacket (Rockbestos)	SP 560 R-32 Syst.	Barkley 7-17-79	Edelman 7-20-79	N/A	Potential 6-27-79	N/A	7-27-79	N/A	08(79)
13	J.Connelly 5-29-79	Inadequate Compaction of Class "A" Backfill and Settling of Individual Pipes of P45 System (GLC)	P45 SP93	Lastorka 6-29-79	Edelman 7-3-79	N/A	Potential 6-27-79	N/A	7-27-79	N/A	09(79)
14	W.Kacer J.Connelly J.Bahleda 6-20-79	Formwork Collapse Under Radwaste Bldg. Roof Slab Placement	syst N/A	N/A	Kacer 7-10-79	✓	N/A	N/A	N/A	N/A	N/A
15	L.Hartline 8-30-79	Natural Gas Pipeline Break Analysis	syst. N/A	Barkley 9-6-79	Edelman	N/A	Potential 9-7-79	N/A	10-7-79	N/A	10(79)

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
					NO 10.55(e)	YES(DATE REPORTED) 10CFR21				
R.Schuerger 10-6-77	G.E. Safety Relief Value Control System (G.E.)	SP301 B21 syst	Potre 10-7-77 Syst N/A	Schuerger 10-6-77 Gerber Roberts 10-14-77	N/A	10-6-77	N/A	11-5-77	N/A	04(77)
L.Hartline 11-18-77	OFF-Shore Shaft Liner #9733 (S&H)	SP29	Gorensek 11-30-77	Hartline 11-18-77	✓	N/A	N/A	N/A	N/A	N/A
Hartline 2-3-78	Nonconforming Safety Related Embedments and Structural Steel (PBI)	SP667 Syst N/A	N/A	Schuerger 2-4-78	N/A	2-4-78	N/A	3-6-78	N/A	05(78)
T.Arney 2-7-79	AC Yoke MT Inspection (NNIC)	SP17/ 53/ 96 syst. N/A	N/A	Edelman 2-28-79	✓	Potential 2-28-79 Reviewed Ref IE Report	N/A	3-30-79	Edelman 3-28-79	N/A
T.Swansiger 4-26-79	Unit #1 Zero Degree Pipe Whip Gtrirtira sust.	SP669	B.Bartley 5-7-79 7-11-79	Edelman 7-17-79	N/A	Potential 5-10-79 Formal	N/A	6-9-79 NRC 7-27-79	N/A	06(79)

INFORMATION ONLY

DEVIATION ANALYSIS REPORT LOG

Report pursuant to 10CFR50.55(e) - Notify the NRC within 24 hours after identification of deficiency. Issue written report within 30 days.

Report pursuant to 10CFR21 - Notify the NRC within 48 hours after receipt of information. If notification by means other than written report, a written report is required within 5 days after information is received.

.	ORIGINATED BY/DATE	DESCRIPTION RESP. ORGANIZATION	SYST/ SPEC	ENG. EVAL. BY/DATE	QA EVAL BY/DATE	REPORTABLE		WRITTEN REPORT DUE DATE	WITHDRAW BY/DATE	10CFR50.55(e) REPORT NO. (DEFICIENCY)	10CFR21 REPORT NO. (DEFECT/ NONCOMPLIANCE)
						NO	YES(DATE REPORTED)				
1	L.Beck 8-25-75	Geologic Anomaly in PNPP Foundation Material (CEI)	N/A Syst N/A	Gustafson Beck 8-25-75	N/A	✓	N/A	N/A	N/A	N/A	N/A
										(NOTE: Reference Supplement 3 to SER.)	November 1975
2	J.Harjenin 10-6-75	Extra Hole in the RPV Bottom Head (Unit #1) (GE/CBI)	B-13 Syst	N/A	Harjenin 10-6-75	N/A	10-6-75	N/A	11-5-75	N/A	01(75)
3	P.Gibson 7-8-76	Porous Concrete Under Drain/Pressure Relief System (Silt intrusion of:) (Blount Bros.)	SP82 Syst N/A	N/A	Harjenin 7-8-76	N/A	7-8-76	N/A	8-7-76	N/A	02(76)
4	D.Hiller 6-28-77	Nonconforming Safety Related Steel Embedments (Did not meet ASTM-A36 Requirements) (PBI)	SP667 Syst N/A	N/A	Narducci 6-29-77 Keaweney 7-1-77	N/A	6-29-77	N/A	7-28-77	N/A	03(77)
5	L.Hartline 9-29-77	Flyash Concrete	SP14 Syst	Gustafson Kaplan 10-13-77	Connelly 10-17-77	✓	N/A	N/A	N/A	N/A	N/A

PNPP REPORTABLE DEFICIENCY CONTROL LOG
[REPORTS PURSUANT TO 10CFR50.55(e)]

PNPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
66(83)	5/9/83	Hilti Kwik Bolt Adjacent Installation Spacings Requirements	July 1/83				Ref : DAR 114
67(83)	5/25/83	Piping Support Supplied But Not America Deletion		4/30/83			Ref : DAR 117

REPORTS CONTINUATION ONLY

PNPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
61(82)	9-17-82 2nd interim due 10-22-82 11-5-82	Contact Leads on HMA Relays // G.E.	10-29-83			Ref : DAR 105
62(82)	9-17-82 2nd interim due 10-22-82 2nd interim extended per owner's date	Calibration of Wipe Settings on HFA Relays // G.E.	10-29-83			Ref : DAR 106
63(82)	12/22/82	Potential Defect concerning IEEE 363 failure in certain Class I E circuit/ transamerica delayed	3/30/83 9/30/83 extended per owner's date 3-30-83			Ref : DAR 109
64(83)	1/26/83	Pipe Whip Restraint Bracket Welds for B21/B33 Systems	4/15/83			Ref : DAR 111
65(83)	3/9/83	Potential Break of seal integrity of lower Systems due to Hydrogen capture	4/29/83			Ref : DAR 115

PNPP REPORTS PURSUANT TO 10
50.55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

INFORMATION ONLY

ITEM NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
60(82)	N/A	<u>undersized Guide holes in One And Two Directional tubing clamps</u>	9-2-82		50-440/83-02 50-441/83-02 319/83	Ref DAR 103

PA 1501, Rev 2, eff 9-15-82

PNPP REPORTS PURSUANT TO 10 CFR 50.55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

INFORMATION ONLY

P-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
4(82)	N/A	Improper Coils installed in Motor Control Centers	N/A	5/28/82		Completion committed for 10/1/82	Ref DAR 95
55(82)	N/A	Improper nut/gland assembly for one MCC	N/A	5-28-82		Completion committed for 10/1/82	Ref DAR 96
56(82)	5/28/82	Cable and Conduit Support Welding Deficiencies	3-31-83	3-31-83		Completion committed for 9-3-83	Ref DAR 94
57(82)	N/A	Stand-by Diesel Generator System (Cap screw Length/ Starting Air Valve Assembly)	N/A	6-28-82		Completion committed (emb 1-8-1-83 limit 2-12-83)	Ref DAR 99 Completion commitment extended per letter dated 4-1-83.
58(82)	N/A	Bettis Model T3 Series Actuator Yokes	N/A	8-5-82			Ref DAR 100 Extended to 6/30/83 per letter dated 12/10/82
59(82)	N/A	Governor Drive Coupling (Deficiency)	N/A	8-26-82			Ref DAR 101

PNPP REPORTS PURSUANT TO 10CFR50.55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

INFORMATION ONLY

NPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
8(82)	3-25-82	Safety Related Valve Identification and Traceability	7-30-82 Extended to 10-31-82	10-29-82		50-440/83-02 50-441/83-02 3/9/83	Ref DAR 84
49(82)	4-8-82	Reactor Pressure Vessel Water Level Transmitters (GE)	5-1-83				Ref DAR 86
50(82)	N/A	Socket Welds of Unequal Leg Fillet (CH)	N/A	4-15-82		50-440/81-11; 50-441/81-10 SIC - should be 50-440/82-11; 50-441/82-10 9-22-82	Ref DAR 91
51(82)	4/23/82	Suppression Pool Floor Plate Welding Deficiencies (NNICO)	1/14/83	1-14-83		Per 14 Jan 1983	Ref DAR 90 Clarification letter dated 2/1/83, Reviewed IE Rept. 50-440/83-02; 50-441/83-02
52(82)	4/28/82	Standby Diesel Generator ASME Code Piping Welds	10-1-82	9-24-82		Complete commitment 7-1-83	Ref DAR 89 Completion commitment extended per letter dated 4-1-82
53(82)	1st 5-3-82 next due 8/31/82 2nd 8-31-82	Rejection of Previously Accepted Containment Vessel	3-31-83 Due date for final extended to 5-31-83 per letter dated 2-21-82				Ref DAR 92 Reviewed IE Rept 50-440/83-02; 50-441/83-02 dated 3-9-83

REPORTABLE DEFICIENCIES ONLY

PNPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
12(81)	12-23-81	Incomplete fill Detected in Z cells in RB#2 Bioshield Wall	6-18-82	6-14-82	Completion per 5-1-83 until 7-7-83. Until 2 per letter dated 12/10/82	Ref DAR 74 Unit 1 extended to 5/1/83 per letter dated 12/10/82
13(82)	1-8-82	Standby Diesel Generators Model DSR V16: Potential Defect in Starting Air System Check Valve	3-1-82 Extended to 4-20-82 Dated 4-17-82	12/15/82	Completion 0) until for 7-1-83	Ref DAR 79 Extended to 9-1-82 Extended to 12-15-82
14(82)	1-15-82	Gould Pumps, Inc., Seismic Clearance	3-19-82	3/19/82		Ref DAR 78 Determined not to be reportable pursuant to 10CFR 50.55(c)
15(82)	N/A	location of Governor Lube Oil Cooler/Standby Diesel Generator	N/A	7/17/82	WAC 100 for 7-1-83 KFR, RQS, GCE	Ref DAR 81 0) Extended again per letter dated 1-6-83 0) Completion extended until 1-1-83
16(82)	3-11-82 second interim mailed 8-10-82	stress Analysis for Control Rod Drive System	8-20-82	1/1/83	Completion 4/1/83	Ref DAR 82 Supplemental Info letter mailed 5/21/83
17(82)	3-23-82	Deficient Code Data Reports	7-25-82	7-23-82	50-440/81-11; 50-441/81-10 SIC should be 50-440/82-11 50-441/82-10	Ref DAR 83 Determined not to be reportable, pursuant

INFORMATION ONLY

PNPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
37(81)	10-16-81 2ndarium 11-30-81	Cable Tray Splice Bolts	Next Interim or Final 11-30-81 <u>Final</u> 1-15-82	1-15-82	11/24/81	Ref DAR 68
38(81)	10-22-81	Stainless Steel Spool Pieces / Three Sensitized Stainless Steel Pipe Spools	1-15-82 <u>extended</u> to 5-4-82	5-4-82 50-441/BZ-09 9-17-82	50-440/BZ-10 50-441/BZ-09 9-17-82	Ref DAR 66
39(81)		Hyd. Hoist - Potential Failure of Limit torque Hoist Operator's Motor Protection Keeps				Ref DAR 67 Withdrawn - entry crossed out by M.R. Connell 10/22/81
40(81)	11-12-81	Polar Crane Girder Weld deficiencies	2-26-82	2-26-82 correction mailed 4/13/82	Ref open Item 440/ 81-17-01	Ref DAR 71
41(81)	12-11-81	Unit 1 Suppression Pool Def. Floor Plate Installation Activities (NNDIC)	3-31-82	3-31-82	50-440/BZ-02 50-441/BZ-02 3/9/83	Ref DAR 73 (NNDIC 10/22/81)
41(81)	12-11-81	Material in 22 4" Elbows/schedule 40	6-30-82	6-30-82	50-440/BZ-02 50-441/BZ-02 3/9/83	Ref DAR 72

PNPP REPORTS PURSUANT TO 10CFR50.55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

INFORMATION ONLY

PP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
31(81)	7-22-81	Buffalo Forge : Missile Penetration Analysis for Safety Class Axial-Flow Fans	10-31-81	10-29-81		NROPQC-53	Reference DAR 59
32(81)	7-24-81	Bailey 720 Utility Stations	5-1-83				Reference DAR 60
33(81)	7-24-81	CR 2940 Tandem Block Switches, General Electric	5-1-83	1-27-83			Reference DAR 61
34(81)	8-14-81 <u>znd</u> 12-18-81	Biological Shield Walls Heavy Density Concrete; Units 1 + 2	12-18-81 extended to 6-4-82	6/7/82		Completion confirmed for 5-1-83 - Unit 1 7-1-83 - Unit 2	Reference DAR 62 unit 1 completion extended to 5/1/83 per letter dated 12/10/82.
35(81)	9-18-81	Rockbestos Coaxial Cable, Series RSS-6-100 through RSS-6-112	1-22-82	1-20-82		NR70033-017	Reference DAR 063
36(81)	9-30-81	Possible Minimum Wall Violation of Installed Pipe Components	1-11-82 mailed 1-18-82 N.R. D.O.P.	1-18-82		50-440/83-02 50-441/83-02 3/9/83	Reference DAR 064

REPORTATION ONLY

P-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
					Reference DAR 45 Rev 1	
5(81)	2-19-81	Breakdown in Quality Program of Protective Coatings Contractor	5-1-81	5-1-81	50-440/81-11 50-441/81-11 8-3-81	
6(81)	2-11-81 ② 8-28-81 ③ 10-29-82	NAMCO Controls Limit Switches extended to 10-29-82 q-3-83	8-29-81			
7(81)	N/A	Anchor and Barrier Plate Material on Some Safety Related Penetrations	N/A	5-5-81	50-440/81-11 50-441/81-10 (SIC) showed by 50-440/82-11, 50-441/82-10 9-22-82	Reference DAR 47 Rev 1 NRC Pending
8(81)	6-29-81	Crack in Concrete Wall / Slab	10-1-81	10-1-81		Reference DAR 52
9(81)	6-29-81	CRD Piping Socket Welds extended to 12/7/81 extended to 6/4/82	6-3-82	9-1-81	50-440/81-11 50-441/81-10 SIC - should be 50-440/82-11, 50-441/82-10 9-22-82	Reference DAR 57 Rev 1 NRC Pending report will be submitted to NRC 11-15-82
10(81)	N/A	R 44 System - Receiver Tank Rensinga	N/A	7-13-81		Reference DAR 56

REPORT INFORMATION ONLY

P-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
11-12-80 n(80)	Problem w/Stainless Steel Cladding Inside Containment	③ Extended to 6-1-81 ④ Extended to 3-15-82	3-1-81 to 12-15-81	12-1-81 12/10/82	50-440/82-17, 50-441/82-16 1/20/83	Reference DAR 38 Final revised 5/3/82 Final revised " 1/24/83 Revised 16 Sept 50-440/83-02; 2-92
11-3-80 o(80)	Standby Diesel Generator Model DSIR V16 // Potential Link Rod Deficiency	Extended to 6-1-82 Extended to 12-10-82	12-1-81 to 12-10-82	50-440/83-02 50-441/83-02 3/9/83	Reference DAR 39 Not reportable ab PNPP.	
15-11-6-80 z(80)	Qualification Testing of Hilti-Kwik Bolts		5-15-81 5-14-81	50-440/83-02 50-441/83-02 3/9/83	Reference DAR 41	
12-3-80 z(80)	Fuel Pool Penetration Piping (G 41 Supt.) Degredation	Extended to 7-1-81	6-29-81	50-440/83-02 50-441/83-02 3/9/83	Reference DAR 41	
1-14-81 z(81)	RPS Flexible Conduit Grounding in PGCC Installation	Extended to 10-30-81	7-1-81 10-29-81	10-81	Reference DAR 42	
1-27-81 4(81)	Standby Diesel Generator Model DSIR V16 // Turbocharger Inter. n/a Gland No. 1	Extended to 4-15-82	4-15-82	4-15-82	Reference DAR 44 Extention letter mailed 1/6/83	

PNPP REPORTS PURSUANT TO 10C(i)(1), 55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

THE ROLLING STONE

P-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
1-7-80 (80)	Omission of Class "B" Fill Waterstops	2-29-80	2-29-80	3-17-80 1-25-80 2-11-80		Reference also DAR 034
1-15-81 (80)	Lamination Identified in A36 Gusset Plate Hanger Steel Material	3-2-81	3-2-81	50-440/81-06; 50-441/81-06 4-14-81		Reference DAR 24
5-22-80 (80)	Post-LOCA H ₂ Analyzers	8-29-80	8-26-80	9-8-80 50-441/81-11 dated 8/3/81		Reference DAR 25
N/A	Model 510 DU Trip Calibration Units//52 Pressure Transmitters	N/A	6-30-80	7-14-80	50-440/81-06 50-441/81-06 4-14-81 2107 Rec'd 05/6	Reference DAR 27
6-25-80 (80)	Class 1E Motor Control Centers	9-30-80	9-29-80 Revised Final Report 3-9-81 1-18-83	10-17-80	Lawson et al Report status	Reference DAR 29, REJ Completion statement from 22-81 to 8-1-81 to 12-1-81 // to NR compilation TO 9-15-82
7-11-80 (80)	Use of Mono-Sol brand 7-0015-3 CWS Polyvinyl Alcohol Film, Water Soluble Purge Dam Material		1-15-80 Extended to 4/18/ per letter 12-4-80 Extended to 8/3/81 per letter 1/3/81		Ref to final pending	Reference DAR 30

PNPP REPORTS PURSUANT TO 10CFR50.55(e)
PNPP REPORTABLE DEFICIENCY CONTROL LOG

INFORMATION ONLY

P-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
7(79)	2-12-79	S+M Constructors, Inc's QA Program Breakdown Reguarding Control of S+M Subcontractor: The Halvorsen Boiler + Engineering Company.	6-1-79 Extension req. 5-29-79 to 6-31-79 Extension req. 8-29-79 to 12-15-79	12-7-79	12-19-79 3-1-79 6-13-79	50-440/80-09; 50-441/80-09 6-26-80	Reference DAR 11
3(79)	7-18-79	Eccentric Jacket on Class IE Small Power and Control Cable	9-28-79 Extension req. 9-28-79	11-9-79	12-6-79 TO-CLE "1/14/82 8-13-79	50-440/80-06; 50-441/80-06 5-21-80	Reference DAR 12
3(79)	7-25-79	Inadequate Compaction of Class "A" Backfill and Settling of Individual Pipes of P45 System	12-20-79	12-20-79	1-9-80 10-3-79	50-440/81-11; 50-441/81-11 dated 8/3/81	Reference DAR 13
(79)	10-3-79	Natural Gas Pipeline Break Analysis		1-30-80	2-20-80 10-18-79	Letter dated 2-20-80 states closed at Region III + Ref'd. to NRC Hdqtrs.	Reference DAR 15
(79)	10-31-79	Slit Jacket on Class IE Small Power and Control Cable	12-21-79	12-19-79	1-11-80 10-27-79	50-440/80-06; 50-441/80-06 5-21-80	Reference DAR 16
(79)	11-23-79	Class IE 4.16 KV Switchgear	4-15-80	4-9-80	5-5-80 12-17-79	50-440/81-02; 50-441/81-02 2-11-81	Reference DAR 19

INFORMATION ONLY

VPP-RD NO.	INTERIM REPORT DATE	DESCRIPTION	FINAL REPORT DUE BY DATE	FINAL REPORT DATE	DATE OF NRC ACKNOWLEDGEMENT	NRC CLOSE OUT REPORT NO./DATE	COMMENTS
01(75)	11-5-75	Extra Hole in the RPU Bottom Head (Unit #1)	8-1-77 Extension reg. 7-29-77 by Gerber/Putre to 9-1-77	8-31-77	9-15-77	50-440/78-01 7-15-78	Reference DAR 02
02(76)	7-19-76	Porous Concrete Under Drain/Pressure Relief System	Mid September, 1976	9-2-76	9-16-76	50-440/76-05, 50-441/76-06 9-27-76	Reference DAR 03
03(77)	7-29-77	Nonconforming Safety Related Steel Embedments (ASTM-A36)	Upon implementation of Corrective Action Plan	8-7-78	8-17-78	50-440/78-12; 50-441/78-11 10-3-78	Reference DAR 04
04(77)	11-2-77	G.E. Safety Relief Valve Control System	After receipt of GE final Report - 12/77 Extension reg. by Gerber on 1-3-78 to receipt of GESSAR Amend.	4-3-81	Pending	Pending	Reference DAR 06 completion of modification committed 5-1-83.
05(78)	3-6-78	Nonconforming Safety Related Embedments and Structural Steel	Upon full implementation of corrective Action	12-1-78	3-17-78 1-11-79	50-440/79-05; 50-441/79-05 6-19-79	Reference DAR 08
06(79)	N/A	Unit #1 Zero Degree Pipe Whip Restraint Structure	N/A	7-23-79	8-13-79	50-440/79-10; 50-441/79-10 11-21-79	Reference DAR 10



P.O. BOX 5000 - CLEVELAND, OHIO 44101 - TELEPHONE (216) 622-9800 - ILLUMINATING BLDG - 55 PUBLIC SQUARE

Serving The Best Location in the Nation

MURRAY R. EDELMAN

VICE PRESIDENT
NUCLEAR

April 15, 1983

Mr. R. L. Spessard, Director
Division of Engineering
U.S. Nuclear Regulatory Commission, Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

RE: Perry Nuclear Power Plant
Docket Nos. 50-440; 50-441
Response to I.E. Report

Dear Mr. Spessard:

This letter is to acknowledge receipt of Inspection Report Number 50-440/83-06; 50-441/83-06, attached to your letter dated March 16, 1983. This report identifies areas examined by Messrs. P. A. Barrett, K. R. Naidu and P. R. Pelke during their inspection conducted February 8-11, 1983.

Attached to this letter is our response to the three Violations described in the referenced Notice of Violation, dated March 16, 1983. This response is in accordance with the provisions of Section 2.201 of the NRC's "Rules of Practice", Part 2, Title 10, Code of Federal Regulations.

Our response has been submitted to you within thirty days of the date of the Notice of Violation as you required. If there are additional questions, please do not hesitate to call.

Very truly yours,

Cyril M. Shuster Jr.

M. R. Edelman
Vice President
Nuclear Group

MRE:pab
Attachment

cc: Mr. M. L. Gildner
USNRC, Site

Mr. C. E. Norelius, Director
Division of Projects and Resident Programs
U.S. Nuclear Regulatory Commission, Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

890622015
U.S. Nuclear Regulatory Commission
c/o Document Management Branch
Washington, D.C. 20555

65

APR 18 1983

RESPONSE TO ENFORCEMENT ITEMS

Below is our response to Appendix A, Notice of Violation, of United States Nuclear Regulatory Commission I.E. Report 50-440/83-06; 50-441/83-06.

Noncompliance I. (440/83-06-01; 441/83-06-01)

A. Severity Level IV Violation

10CFR50, Appendix B, Criterion II states, in part, "The quality assurance program shall provide control over activities affecting the quality of the identified structures, systems, and components, to an extent consistent with their importance to safety."

CEI Corporate Nuclear Quality Assurance Program, Section 0200, Revision 4, paragraph 1.1 states in part, "The program provides for accomplishing activities affecting safety under suitably controlled conditions and in accordance with the program elements of procedures, instructions, specifications, and drawings."

Contrary to the above, the L. K. Comstock QA Program failed to provide control over deficiencies identified by an internal LKC documentation task force, in that these deficiencies were addressed in uncontrolled review checklists and internal LKC letters.

B. Response

1. Corrective Actions Taken and Results Achieved

L. K. Comstock has written a QC Inspection Report for each of the concerns identified during the LKC Task Force document review. This will provide for status tracking of each concern until it is fully addressed and closed out.

As identified above, the LKC Task Force generated checklists for each document package as they performed their review to detail their comments. These checklists have been procedurally addressed within the LKC QA program to ensure that each specific item is tracked and resolved prior to turnover.

Along with the contractor's actions, the Cleveland Electric Illuminating Co. (CEI) has developed a Special Project Plan in accordance with the requirements of our "Project Administration Procedures," that defines the actions necessary to resolve the task force issue.

As a part of this program, all of the "task force" concerns have been addressed on Project Organization Surveillance Inspection Reports (SIR's). This duplicates the LKC tracking of these items. The SIR's are assigned to individuals within the Construction Quality Section. This enables CEI to monitor, provide follow-up, and ensure resolution of each item.

2. Corrective Action Taken to Avoid Further Noncompliance

In light of this NRC concern, the PNPP Nuclear Quality Assurance Department Manager re-emphasized to L. K. Comstock by written memorandum that all quality issues shall be processed in strict accordance with the Project approved LKC QA program. On a Project level, this message was additionally directed to all site contractors performing safety-related activities at Perry. In addition, the NQAD Construction Quality Section performed a review of all safety-related contractor's internal correspondence files to insure that quality issues were being processed in strict accordance with their QA programs. This review netted positive results.

In order to provide continuous monitoring of L. K. Comstock, a Project Organization QA representative has been assigned to L. K. Comstock on a full time basis. This individual will monitor all LKC inspection reports and provide a continuing review of documentation packages that are in process to ensure that the Task Force items are being properly addressed.

3. Date When Full Compliance Will Be Achieved

The concerns and individual checklist items noted by the LKC task force have been addressed on QA program documents. Therefore, full compliance has been achieved.

Noncompliance II. (440/83-06-06; 441/83-06-06)

A. Severity Level V Violation

10CFR50, Appendix B, Criterion III, states in part, "The design control measures shall provide for verifying or checking the adequacy of design, such as by the performance of design reviews...performed by individuals or groups other than those who performed the original design...."

CEI Corporate Quality Assurance Program Section 0300 states in part, "CEI performs a design coordination function consisting of selected reviews and design control monitoring program.... These procedures shall assure... "Design activities are conducted in a planned and systematic manner... Perry Safety Analysis Report requirements have been appropriately addressed in design documents...Design requirements can be controlled and inspected and/or tested to specified acceptance criteria."

Contrary to the above, CEI failed to assure that Gilbert Associates Inc. (GAI) adequately reviewed and verified that the requirements of Westinghouse Electric Corporation drawing E-40048 for medium voltage penetrations and electrical specification SP-33 were adequately translated into the isometric drawings IR-72-3 and IR-72-4 prepared by Pullman Power Products. Specifically, drawings IR-72-3 and IR-72-4 were approved by GAI, without the consumable insert specified on drawing E-40048 and the backing ring specified in paragraph 5:08.1.4C of specification SP-33. Consequently, the medium voltage penetrations were welded in Unit 1 without the benefit of either a consumable insert or a backing ring. Furthermore, there was no assurance that this discrepancy would have been corrected during the installation of medium voltage penetrations in Unit 2.

B. Response

1. Corrective Action Taken and Results Achieved

L. K. Comstock issued Stop Work Notice #11 on the installation of the medium voltage penetrations. The discrepant welding conditions that exist on the Unit 1 medium voltage penetrations have been documented on Nonconformance Report LKC 1769. The nonconformance report has since been dispositioned, accepted, and verified.

2. Corrective Action Taken To Avoid Further Noncompliance

The Construction Quality Section issued Observation Action Request #605 to Gilbert Associates for inadequately reviewing the Pullman Power Products isometric drawings for the medium voltage penetrations. As a result, the Unit 2 penetration drawings will be revised to reflect the specification requirements and GAI personnel have been alerted to assure that drawings are reviewed to the specification governing the work.

To ensure compliance, an owner hold point has been established on the welding of the Unit 2 medium voltage penetrations.

3. Date When Full Compliance Will Be Achieved

Drawing revisions will be completed by May 20, 1983, and full compliance will then be achieved.

Noncompliance III. (440/83-06-03; 441/83-06-03)

A. Severity Level IV Violation

10CFR50, Appendix B, Criterion X states in part, "A program for inspection of activities affecting quality shall be established and executed by or for the organization performing the activity to verify conformance with the documented instructions, procedures, and drawings for accomplishing the activity."

CEI Corporate Nuclear Quality Assurance Program, Section 1000, Revision 3, paragraph 1.1 states in part, "A program for inspection shall be established by CEI to ensure that all safety-related components, systems, structures, and activities affecting those items meet the required quality standards."

Contrary to the above, a program for the inspection of in-process fillet weld activities performed by L. K. Comstock Company had not been established or executed to verify conformance with standard AWS-D1.1 1975, Section 6.

B. Response

1. Corrective Action Taken and Results Achieved

The immediate corrective action taken by L. K. Comstock was to issue Stop Work Notice #10 on all welding performed by LKC.

As a result, a program for the in-process fillet weld activities has now been established by the contractor. This was accomplished through a revision to their weld inspection procedure 4.8.18, paragraph 3.7.

To address the procedure deficiency concerning previous in-process inspections, the contractor initiated Nonconformance Report LKC 1788.

2. Corrective Action Taken to Avoid Further Noncompliance

To prevent recurrence, training was conducted to the revised LKC Weld Inspection Procedure. The procedure currently reflects the in-process weld inspection as required by AWS D1.1-1975.

3. Date When Full Compliance Will Be Achieved

Full compliance has been achieved.