Inspection Type: Routine and Underwater



BRIDGE NO.00315

73070 - STAMFORD
US ROUTE 1
over
NOROTON RIVER

Routine and Underwater Inspection 4/03/2018

Inspected by: A. DiCesare



TABLE OF CONTENTS

<u>Section</u>	Page Number
Report Title Page	1
Location Map	2
Structure Inventory and Appraisal (BRI-19)	3
Inspection Data (BRI-18)	8
National Bridge Elements	17
Underwater Inspection (BRI-59)	18
Sketches	19
Pictures	29

Bridge No. 00315, US Route 1 over Noroton River, Stamford

Inspected By: A.DiCesare Associates Date: 04/03/2018



Professional Certification: I hereby certify that this report, including all of its contents, has been approved by me, and that I am a duly licensed professional engineer under the laws of the State of Connecticut.

Signature: Author Dane

License No.: 14073 Date: 05/02/2018

Form: Location

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018


Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Location Map # 1

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER
Inventory Route: NHS

STRUCTURE INVENTORY & APPRAISAL

INSPECTION	STRUCTURE TYPE & MATERIALS
Structurally Deficient N Functionally Obsolete N	(43) Structure Type, Main
Sufficiency Rating 84.9	A) Material 5 - Prestressed concrete
(90) Inspection Date 04/03/2018 (91) Frequency 24	B) Design Type 01 - Slab
Indepth Insp No Proposed next Indepth Year	(44) Structure Type, Approach
Deck Survey Date Class 01	A) Material 0 - Other
Access 0 - None Flagman 0	B) Design Type 00 - Other
Frequency Date Type	(45) Number of Spans, Main Unit 2
Fracture	(46) Number of Approach Spans 0
Underwater 24 04/03/2018 A Full Inspection	(107) Deck Structure Type N - Not Applicable
Special	(108) Wearing Surface/Protection Systems
IDENTIFICATION ————	A) Type of Wearing Surface N - NA
Bridge Name 00315	
Town Code - Name 73070 - STAMFORD	B) Type of Membrane N - NA
(5) Inventory Route	C) Type of Deck Protection N - NA
(A) Record Type 1: Route carried "on" the structure	Substructure
(B) Signing Prefix 2 - U.S. NUMBERED HIGHWAY	A) Material 2 - CONCRETE
(C) Level of Service 1 - MAINLINE	B) Design Type 1 - FULL HEIGHT STEM
(D) Route Number. 00001	Paint
(E) Dir Suffix 0 - NOT APPLICABLE	Туре
(6A) Featured Intersected NOROTON RIVER	Year
(6B) Critical Facility Indicator	Comment
(7) Facility Carried US ROUTE 1	GEOMETRIC DATA
(9) Location STAMFORD DARIEN TOWN LINE	(48) Length of Maximum Span 20 ft.
(11) Mile Post 8.97 Miles	(49) Structure Length 48 ft.
(16) Latitude 41 Deg. 3 Min. 39.27 Sec.	(50) Curb or Sidewalk Widths
(17) Longitude -73 Deg. 30 Min. 26.40 Sec.	
(98) Border Bridge	A) Left 0 ft. 0 in. B) Right 2 ft. 3 in. (51) Bridge Roadway Width Curb to Curb 70 ft. 0 in.
(A) State Code (B) Percent Responsibility %	(52) Deck Width, Out to Out 79 ft. 3 in.
(C) Border Town Name	(32) Approach Roadway Width 70 ft.
(99) Border Bridge Structure No.	(02) Approach Nodowdy Width

Form: BRI-19, Rev. 2/15 Town: STAMFORD Inspection type: Routine, Underwater Bridge No: 00315 Carried: US ROUTE 1 Inspection Date: 4/03/2018 Crossed: NOROTON RIVER Inspected by: A. DiCesare Associates Inventory Route: NHS AGE AND SERVICE _ 0 - No median (33) Bridge Median Deck Area 3807 sq. ft. (106) Year Reconstructed 1957 Year Built 1913 (42) Type of Service (34) Skew Angle A) On 5 - Highway-pedestrian (35) Structure Flared 1 - Yes, flared B) Under 5 - Waterway (10) Inv. Rte. Min. Vert. Clearance 99 ft. 99 in. (28) Number of Lanes 0 (47) Inv. Rte. Total Horiz. Clr. 70 ft. in. A) On 04 B) Under 00 ft. 0 Log Inv. Rte. Total Horiz. Clr. 70 in. (29) Average Daily Traffic 10500 ft. 0 RLog Inv. Rte. Total Horiz. Clr. in. Is Above Half ADT? No ft. 99 (53) Min. Vert. Clearence Over Bridge 99 in. % (109) Precent Truck 6 (54) Log-Min. Vert. Underclearance N ref. 0 ft. O in. (30) Years of ADT 2015 ref. 99 (55) Min. Lat Underclearance on Right N ft. |99 lin. (19) Bypass, Detour Length Miles ft. 0 0 lin. (56) Min. Lat Underclearance on Left CONDITION **APPRAISALS** (67) Structural Evaluation 5 (58) Deck 6 9 (59) Superstructure 5 (68) Deck Geometry (69) Underclearances, Vert. & Horiz. (60) Substructure 5 N (71) Waterway Adequacy 9 (61) Channel & Channel Protections 6 (72) Approach Roadway Alignment 6 N (62) Culverts (113) Scour Critical 3 (36) Traffic Safety Features **COMMENTS** A) Bridge Railings 0 Item 50 - Sidewalk width reduced by Dec 2006 installation of B) Transitions 0 barrier to prevent pedestrian access to broken parapet. RDJ 3/7/07 C) Approach Guardrail 0 D) Approach Guardrail Ends 0 **WATERWAY** CLASSIFICATION Drainage Basin Waterway 7403 - Noroton River (112) NBIS Bridge Length Yes (104) Highway System 1 - Structure/Route is on NHS (38) Navigation Control 0 - No navigation control

(38) Navigation Control 0 - No navigation control on waterway (bridge permit not required) (39) Navigation Vertical Clearance 0 ft. (40) Navigation Horiz. Clr. 0 ft. (111) Pier/Abutment Navigation (116) Vert-Lift Brg Nav Min 0 ft. 0 In.

(26) Functional Class

14 - Urban - Other Principal Arterial

(100) Defense Highway(101) Parallel Structure

0 - Not a STRAHNET route

N - No parallel structure

(102) Direction of Traffic

2 - 2-way traffic

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER
Inventory Route: NHS

(103) Temporary Structure - PROPOSED IMPROVEMENTS -(110) Designated National 0 - Inventory route not on network (75A) Type of Work Proposed 31 - Replacement -Network Load/Geometry (75B) Work Done By 1 - Work to be done by (20) Toll 3 - On Free Road contract (76) Length of Structure Improvement (21) Maintain 01 - State Highway Agency \$ (94) Bridge Improvement Cost (22) Owner 01 - State Highway Agency (95) Roadway Improvement Cost Report Class S - STATE \$ 11000 (96) Total Project Cost (37) Historical Significance 5 - Not eligible for National Register (97) Year of Improvement Estimate 2010 **POSTED SIGNS** (114) Future ADT 15602 Other Posted Sign 1 Directiona I & Route informatio n signs (115) Year of Future ADT 2035 Other Posted Sign 2 DOT Bridge Program List No 21 Actual Recomended tons Posted Load Single Unit Truck Project No 0135-0307 Posted Load Semi-Trailer Truck tons **Advertised Date** 07/25/2018 tons Posted Load 4 Axle Truck - LOAD RATING & POSTING tons Posted Load 3S2 Truck (31) Design Load 0 - Unknown tons All Vehicles (63) Operating Rating Type 0 - Field evaluation and documented engineering judgment 75 (64) Operating Rating Posted Vert. Clearance on Bridge Posted Vert. Underclearance (65) Inventory Rating Type 0 - Field evaluation and documented engineering judgment Posted Speed Limit on Bridge (66) Inventory Rating m.p.h. **Evaluation Code** J - Judgement Rating OTHER FEATURES Fence Required No Year of Evaluation 1997 Fence Present Yes (70) Bridge Posting 5 - Equal to or above legal loads Fence Type 2 - Chain Link (41) Structure Status A - Open Fence Height 9.2 Fence Material 1 - Aluminium Fence Top Type 1 - Vertical **Barrel Ladders** No Stand Pipes No Catwalks No Moveable Inspection System No Haunches Present over Roadway NO

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD Bridge No: 00315 Carried: US ROUT

Carried: US ROUTE 1
Crossed: NOROTON RIVER

Inventory Route: NHS

Utilities

1 | Gas

2 | Water

4 | Telephone

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER

Inventory Route: NHS

INSPECTOR'S SIGNATURES:

1)	lly J. lahr	Date: 04/12/2018	P.E. SIGNATURE:	Authensie	Date: 04/12/2018
2)	Sem 11:1		P.E. #	14073	_
3)	17 Harris Too	 Date: 04/12/2018	Reviewed By:	5103.	Date: 08/03/2018
4)		Date:			

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER

Inventory Route: NHS

FIELD INSPECTION REPORT

Location:	STAMFORD DA	ARIEN TOWN	Year Built:	1913		Snoon	er Required:	
Main Material:	5 - Prestressed		Year Rebuilt	1957		•	er Used:	
Main Design:	01 - Slab					,		
Inspectors:					Visits:			
Lead Inspector	r:	Clay C	arlson		Visit Date:	Temp:	Start Time:	: End Time:
Inspector:		Task:			04/03/201	8 41	07:30 AM	01:00 PM
Carlson, Clay			Inspector nspector					
Harrington, Pe	ter	BSE -	Inspector		-			
Nixdorf, Stever	n	BSE -	Inspector					
58. DECK:								
Th	e original structur ck. The deck has			steel bean	ns with a re	inforced co	oncrete	Overall Rating: 6
	Rating							
	Overlay: 5		s concrete overl hroughout and I				transverse c	racks up to 2" wide , raveling
		Longitudinal pa	aving seams are	e open up t	o 2" wide.			
		There are full v	width transverse	oracke at	the dock on	ide un to 1	-1/2" wido wi	th edge potholes up to 2' long
		x 1' wide x 2" c		CIACKS AL	ine deck en	ius up to 1	-1/2 WIGE WI	in edge pointiles up to 2 long
		Coo Doodway	Dian Chast and	Dhotoo 9	10			
Dook	Str. Condition: 6		Plan Sheet and			anasaad	otaal baama	with a rainfarand apparata
Deck	Str. Condition. 6		orts a bituminou					with a reinforced concrete
								e cracks with efflorescence at ness throughout.
			een girders 6 ar , dampness, effl					ameter x 2" deep with
		In span 2 betw honeycombing		nd 9 near n	nidspan the	re is a 6' lo	ong x 3' wide	damp area with
	Curbs: 6	The east concr	ete curb is integ	gral with the	e sidewalk.	See "Side	walks" below	<i>1</i> .
		The west conc deep.	rete railbase ha	s random t	ransverse h	nairline to 1	I/16" cracks,	scrapes and spalls up to 1/2"
		Average Curb West Side = 6" East Side = 6"						
	Median: N							
	Sidewalks: 4	Access to the	damaged east s	idewalk is	blocked by	jersey barı	rier and chair	n-link fence.
		The east sidew patches.	valk has light sc	ale, isolate	d transvers	e hairline d	cracks and ra	andom bituminous concrete

Form: BRI-18, Rev. 1/14 Town: STAMFORD Inspection type: Routine, Underwater Bridge No: 00315 Carried: US ROUTE 1 Inspection Date: 4/03/2018 Crossed: NOROTON RIVER Inspected by: A. DiCesare Associates Inventory Route: NHS At the south end of the east sidewalk, there are up to 1" wide cracks and the approach side of the sidewalk has settled up to 1/2". The east sidewalk in span 1 has a 2-1/2' long x 2' wide section that is settled up to 1" and is loose with a 2" wide crack. The east sidewalk is undermined up to 2" wide x full length x up to 8" deep. See Roadway Plan Sheet and Photos 11-13. Parapet: 1 The full length of the east parapet has fallen into the channel. A jersey barrier has been attached to the bridge deck along the east fascia. The concrete jersey barrier exhibits random spalls up to 1' long x 6" high X 3" deep and isolated hairline cracks. The fallen parapet is rated 1, and the jersey barrier would be rated 6. See Roadway Plan Sheet and Photos 11-13. Railing: 6 The west railing consists of 4 channel beams welded to W-flange posts. The posts and beams have light to moderate corrosion. The 2nd post base from abutment 1 has 1 missing/sheared-off nut and 1 loose nut. Paint: N Fence: 8 There is a chain-link fence attached to the east side of the jersey barrier. There are no notable deficiencies. Drains: N Lighting Standard: N Overall Utility Condition Rating 6 - Fair Utility Type/Size 1 | Gas There is a 24" diameter utility pipe supported by brackets mounted to the east fascia. The support plates that are bolted to the fascia have areas of moderate to heavy corrosion. 2 of 3 utility supports are broken and the utility pipe is not properly seated. 2 | Water Per the plans there is a 12" diameter water main buried in the fill (over deck units 5 and 6) that is not visible. 4 | Telephone Per the plans there are communication ducts buried in the fill (over deck units 5 and 6) that are not visible. Construction Joints: N Expansion Joint: N Haunches Present over travelway? NO APPROACH CONDITION:

Bituminous concrete pavement.

Overall Rating: 5

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD Carried: US ROUTE 1 Crossed: NOROTON RIVER

Inventory Route: NHS

<u>Rating</u>	
Approach Slab: N	
Relief Joints: N	
Approach Guide Rail: 5	The northwest approach rail is 2-cable guide rail on timber posts.
	The timber posts are leaning and the cables are loose.
	Along the east side, there is a continuous jersey barrier across the bridge.
	The jersey barrier is bolted to the sidewalk.
	The northeast approach has a jersey barrier placed at a 90° angle to the bridge rail.
	The southeast approach has a jersey barrier with a single metal beam guide rail attached.
	The jersey barrier and metal beam guide rail have isolated scrapes, spalls up to 1' long x 6" high x 3" deep and hairline cracks, as well as minor collision damage to one rail at the intersection.
	The southwest approach has no approach guide rail.
	See Roadway Plan Sheet and Photo 19.
Approach Pavement: 5	The approach pavements have random transverse and longitudinal cracks up to 1-1/2" wide.
	Longitudinal paving seams are open up to 2".
	The southeast approach sidewalk at the east edge has a 3' long x 2' wide section that is missing and the remaining portion is undermined up to 8" deep due to erosion.
	The area that is undermined is beneath the jersey barrier.
	See Roadway Plan Sheet and Photos 6 and 7.
Approach Embankment: 6	The southeast approach embankment has a 4' long x 3' wide x 2' deep eroded area that undermines the approach sidewalk/jersey barrier.
Trafic Safety F	eatures
Bridge Railings: 0	Open bridge rail.
Transitions: 0	The 2-cable rail at the northwest approach is not connected to the bridge rail.
	The metal beam guide rail at the southeast approach does not have blockouts and is not stiffened.
Approach Guardrails: 0	2-cable guide rail on timber posts at the northwest approach.
	Metal beam guide rail with no blockouts and is not stiffened at the southeast approach.
	There is no approach rail at the southwest approach.
	The northeast approach rail (jersey barrier perpendicular to bridge rail) has a blunt end in the clear zone.
Approach Guardrail Ends: 0	The metal beam guide rail and 2-cable guide rail are continuous with adjacent side streets.
. SUPERSTRUCTURE:	

59. 8

The original structure has concrete encased steel beams (east half). The roadway was widened Overall Rating: 5 in 1957 and the newer portion (west half) consists of prestressed concrete deck units. There is a 5' wide masonry arch section at the east fascia and between girder 5 and the prestressed deck units in span 1 and between girders 5 and 6 in span 2.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER

Inventory Route: NHS

\mathbf{u}	~		n	~
\mathbf{r}	at	ш		u

Bearing Devices: 6 Premolded joint filler for the deck units is squeezed out at random locations. Steel girder bearings are

not visible.

Stringers: 6 Concrete encased steel beams rated here.

Span 1 has 5 concrete encased beams and span 2 has 9 concrete encased beams.

Span 1 girders 1 and 4 and span 2 girder 2 at the pier have up to 3' long hairline cracks with efflorescence or rust staining.

Span 2 girder 3 at pier, concrete encasement has 2' long x 1' wide hollow area with efflorescence.

Span 2 girder 4 encasement at the pier has a 1' long horizontal hairline crack with rust stains.

Span 2 girder 5 west side encasement has a hollow corner at the bottom flange 10'± long x 4" wide.

Span 2 girder 6 east edge has random areas of scale up to 2" deep.

Span 2 girder 7 concrete encasement has (2) spalls up to 10' long x 1' wide with exposed beam with light corrosion.

Span 2 girder 8 concrete encasement has a 4' long spall with rust staining.

Span 2 girder 9 has spalled concrete encasement up to 85% of the beam length with exposed beam with moderate corrosion and pitting up to 1/16" deep and random horizontal and vertical cracks on the remaining concrete encasement.

Girders: 6 Prestressed concrete deck units rated here.

The prestressed concrete deck units in both spans have isolated areas of efflorescence leakage between units and minor chips at the edges.

In span 1 there is evidence of water leakage between units 9 and 10 at the pier (±10' long).

Floor Beams: 5

Arch sections rated here.

The east arch (arch 1) is concrete.

In both spans, the east fascia has spalls and heavy scaling up to full length x full height x up to 4" deep with exposed reinforcement.

The arch face over the pier has a 5-1/2' long x 2' high x 2" deep spall with exposed reinforcement with up to 100% section loss.

The arch underside has random cracks up to 1/8" with heavy efflorescence.

The west arch (arch 2) between girder 5 and the prestressed deck units in span 1 and between girders 5 and 6 in span 2 is masonry block with a concrete skim coat.

The arch has spalls and scaling in the concrete skim coat, random hairline cracks with heavy efflorescence, random mortar loss up to 20% with up to 18" deep joint penetration, and active leakage.

There are isolated voids in joints between masonry blocks up to 2.1' wide x 1' high x 1-1/2' deep.

At the south elevation of the pier, there is a block with a 2' long vertical crack up to 1/4" wide (located 2.2' above the footing) and a 2' long section of the joint is open up to 3/4" wide (full depth).

See Underside of Deck, Abutments 1 and 2 and Pier 1 North and South Elevation Sheets and Photos

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Bridge No: 00315

Town: STAMFORD Carried: US ROUTE 1 Crossed: NOROTON RIVER

spected by: A. DiCesare <i>i</i>	Associates Inventory Route: NHS
	15-17, 27 and 28.
Trusses - General: N	
Trusses - Portals: N	
Trusses - Bracing: N	
Paint: N	
Rust: 7	The exposed steel beams in span 2 have light to moderate corrosion.
Machinery Movable Span: N	
Rivets & Bolts: N	
Welds - Cracks: N	
Timber Decay: N	
Concrete Cracking: 5	See "Stringers" and "Floor Beams" above.
Collision Damage: 8	
Member Alignment: 8	
Deflection Under Load: N	(N) Normal (E) Excessive
Vibration Under Load: N	(N) Normal (E) Excessive
Stand Pipes: N	
Catwalks: N	1
Movable Inspection System:	1
Barrel Ladders: N	1
Д	Are Barrel Ladders OSHA Compliant? NA
60. SUBSTRUCTURE:	
	forced concrete. Abutment 2 is reinforced concrete and stone masonry. The or is stone masonry and remaining portions are reinforced concrete. The forced concrete.

Rating

Abutments - Stem: 5

The abutment stems have a band of moderate scale, hairline cracks, mapcracking with efflorescence and delaminations throughout.

There are isolated vertical cracks up to 1/8" wide with efflorescence at both abutments.

The footing is exposed at both abutments.

Abutment 1 exhibits spalls up to 1-1/2' high x 1-1/2' wide x 4" deep.

At the interface with the west arch (arch 2), abutment 1 stem has a 1/2" gap in the construction joint.

Abutment 1 has an area of severe scale 10' long x 3' high x up to 4" deep starting at arch 2 and extending west.

Abutment 2 has spalls up to 3.0' high x 7" wide x 5" deep.

At the east end of abutment 2 stem there is a 3 square foot area of punky concrete with heavy efflorescence.

A central portion of abutment 2 is stone masonry.

The masonry at arch 2 has up to 90% mortar loss and 1' penetration.

The masonry throughout the abutment 2 stem has up to 50% mortar loss and 1' penetration.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER

Inventory Route: NHS

Arch 2 at abutment 2 has a void 2.4' long x 7" high x up to 10" deep. Abutment 2 has an area of severe scale 5.6' long x 6" high x up to 8" deep approximately at the centerline of the bridge. See Abutments 1 and 2 Sheets and Photos 27-29, 32 and 34. Abutments - Backwall: N Abutments - Footings: 6 Abutment 1 footing is exposed extending from the east end 55'± long x 2'-3' wide x up to 1.1' high. Abutment 2 footing is exposed extending from the east end 55'± long x 2'-3' wide x up to 3.2' high. Exposed footings at both abutments exhibit scale up to 1-1/2" deep. At the east end of abutment 2 footing, there is a 12' long x up to 6" high x 8" deep void. Exposed sheet piling at both abutments have heavy surface corrosion. Abutments - Settlement: 6 Abutment 1 east end has a 5' long horizontal hairline crack with efflorescence and water infiltration and a hairline to 1/16" wide full height vertical crack near the roadway centerline. Abutment 2 has a 6" long diagonal hairline to 1/8" wide crack at the east end with heavy efflorescence and a full height vertical hairline to 1/16" crack wide at the west end. Abutments - Wingwalls: 5 The reinforced concrete wingwalls have moderate scale, isolated hollow areas and shallow spalls with light efflorescence. Wingwall 1B has scale up to 1" deep with efflorescence and water infiltration at the southeast end. The top of the Wingwall 1B has a 12' long x 2' high x 4"-9" deep spall/scale with exposed vertical reinforcement. Wingwall 1B has a full length by 2' high hollow area with isolated spalls up to 2" deep. Wingwall 1B has full height cracks up to 1/8" wide with efflorescence, intermittent mapcracking and delaminations. The top of the Wingwall 2B has a 12' long x 2' high x 4"-9" deep spall/scale. Wingwall 2B has vertical and horizontal hairline cracks with efflorescence. See Plan, Abutments 1 and 2 Sheets and Photos 2 and 33.

Piers/Bents - Caps: 5

The concrete portions of the pier have random hairline cracks and moderate scale extending from elevation -7.0' to the mudline with intermittent areas of honeycombing to 1/2" deep.

A central portion of the pier is stone masonry.

The masonry portions have areas of mortar loss up to 70% with up to 1' penetration.

The west nose of the pier has a band of scale with intermittent honeycombing up to 2" deep.

The south elevation, east end has an area of mapcracking with hollow areas up to 6-1/2' long x 3-1/2' high and a spall 2' high x 1' wide x 3" deep.

The south elevation near the roadway centerline has an area of scale 12' long x 2.0' high x up to 7" deep and a missing stone 1-1/2' high x 4" wide x 1.3' deep.

The south pier stemwall has a spall 2' high x 1-1/2' wide x 6" deep adjacent to arch 2 at the top of the wall and two areas of severe scale up to 0.8' wide x 3' high x 3" deep in the tidal zone.

Form: BRI-18, Rev. 1/14 Town: STAMFORD Inspection type: Routine, Underwater Bridge No: 00315 Carried: US ROUTE 1 Inspection Date: 4/03/2018 Crossed: NOROTON RIVER Inspected by: A. DiCesare Associates Inventory Route: NHS Arch 2 at the south pier stemwall has a 2' long x 1-1/2' high broken stone 2.2' above the footing. The north elevation east end has random spalls up to 2' long x 0.3' high x 2-1/2" deep with heavy efflorescence. Where arch 2 meets the north elevation of the pier there is a concrete wall/repair; the wall has an area 7' long x 3.7' high with mapcracking up to 1/8" wide, spalls to 1" deep and heavy efflorescence. The two upper corners of the wall have spalls up to 2-1/2' wide x 1-1/2' high x 10" deep. The north pier wall has an area of severe scale 3' long x 1-1/2' high x 3" deep starting approximately at the centerline of the bridge in the tidal zone. See Pier 1 North and South Elevation Sheets and Photos 30, 31 and 35-37. Piers/Bents - Pile Bent: N Piers/Bents - Columns: N Piers/Bents - Footings: 6 The pier footing is exposed 55'± long along both elevations. The exposed footing has up to 3" deep scale. Exposed sheet piling has heavy surface corrosion. Piers/Bents - Settlement: 7 The substructure units have isolated cracks up to 1/8" wide with efflorescence. Erosion - Scour: 5 The sounding grid has shown a history of minor fluctuations (less than 2') throughout the channel since the 2001 Inspection. The greatest isolated degradation during the 2018 Inspection was 0.7' at the centerline and west end of abutment 1. The greatest isolated aggradation was 2.7' at the west end of abutment 2. The footings at all substructure units are exposed for 55'± extending from the east end. Footings are exposed up to 1.1' high (2016: 0.9') at abutment 1, up to 3.2' high (2016: 3.0') at abutment 2 and up to 2.3' high (2016: 2.2') at the pier. The exposed footings on all substructure units are not undermined. Sheet piling is exposed at all substructure units. The exposed sheet piling exhibits heavy corrosion. See Plan, Upstream Profile (West Elevation), Downstream Profile (East Elevation), Abutments 1 and 2 and Pier 1 North and South Elevation Sheets Concrete Crack - Spall: 5 See above items. Steel Corrosion: N Paint: N Timber Decay: N Collision Damage: 8

Debris: 6 There is light timber debris along the west nose of the pier in span 2.

61. CHANNEL AND CHANNEL PROTECTION:

Noroton River is a brackish water body with tidal flow.

Overall Rating: 6

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER

<u>Rating</u>	
Channel - Scour: 6	Channel bottom consists of riprap, cobbles and soft silt with up to 1.0' penetration into the mudline.
	Flow is tidal, 1/4 knot at the time of the inspection.
	The sounding grid has shown a history of negligible fluctuations (less than 2') throughout the channel since the 2001 Inspection.
	The greatest isolated degradation during the 2018 Inspection was 0.7' at the centerline and west end of abutment 1.
	The greatest isolated aggradation was 2.7' at the west end of abutment 2.
	The exposed footings on all substructure units are not undermined.
Embankment - Erosion: 8	
Debris: 6	There is light timber debris along the west nose of the pier in span 2.
	There is scattered drift and debris throughout the channel.
Vegetation: 8	The banks are well vegetated.
Channel Change: 8	There are no significant lateral changes to the channel.
	Channel bottom elevations have not significantly changed since the 2016 Inspection.
	See "Channel-Scour" above.
Fender - System: N	occ channel deddi above.
Spur Dikes and Jetties: N	
·	There is scattered riprap up to 4' in diameter.
62. CULVERTS AND RETAINI	Overall Rating: N
Rating	
Barrel: N	
Concrete: N	
Steel: N	
Timber: N	
Headwall: N	
Cutoff Wall: N	
Debris: N	
Retaining Wall System: N	
Footing: N	
OAD DOCTING:	
OAD POSTING: Rating	
Single Unit (Tons):	
Semi Trailer (Tons):	
4 Axle (Tons):	
3S2 (Tons):	
332 UUIS).	
, ,	
All Vechicles: Advanced Warning: N	

Inspection type: Routine, Underwater Bridge No: 00315 Carried: US ROUTE 1 Inspection Date: 4/03/2018 Crossed: NOROTON RIVER Inspected by: A. DiCesare Associates Inventory Route: NHS Warning At Bridge: Legibility: N Visibility: N **VERTICAL CLEARANCE POSTING** Min. Vert Under Clearance: Ft In Structure spans a waterway. Posted Clearence Under Bridge: Ft In Posted Clearence On Bridge: Ft In Advanced Warning: False Warning At Bridge: Legibility: Visibility: **NOTES / COMMENTS:** Character of Traffic: Light to moderate volume, mixed traffic weights. Additional Notes: Bridge ID is on fallen piece of east parapet. The bridge is inventoried from south to north with girder 1 at the east fascia. The log direction was changed to match the inventory direction of US Route 1. The inspection should be performed at low tide.

The above water and underwater inspections were performed concurrently.

Additional Comments:

Repair the blunt end of the northeast approach rail.

Town: STAMFORD

Form: BRI-18, Rev. 1/14

National Bridge Elements

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
12 - Reinforced Concrete Deck	Mod.	1223	sq. ft.	1184	28	11	0
1080 - Delamination/Spall/Patched Area		12		0	1	11	0
1130 - Cracking (RC and Other)		23		0	23	0	0
1190 - Abrasion/Wear (PSC/RC)		4		0	4	0	0
104 - Prestressed Concrete Closed Web/Box Girder	I Mod	598	ft.	568	30	0	0
1120 - Efflorescence/Rust Staining		30		0	30	0	0
107 - Steel Open Girder/Beam	Mod.	322	ft.	297	25	0	0
1000 - Corrosion		25		0	25	0	0
144 - Reinforced Concrete Arch	Mod.	41	ft.	0	0	41	0
1080 - Delamination/Spall/Patched Area		15		0	0	15	0
1090 - Exposed Rebar		5		0	0	5	0
1120 - Efflorescence/Rust Staining		0		0	0	0	0
1130 - Cracking (RC and Other)		1		0	0	1	0
1190 - Abrasion/Wear (PSC/RC)		20		0	0	20	0
145 - Masonry Arch	Mod.	41	ft.	9	10	22	0
1120 - Efflorescence/Rust Staining		10		0	0	10	0
1610 - Mortar Breakdown (Masonry)		12		0	0	12	0
1620 - Split/Spall (Masonry)		10		0	10	0	0
210 - Reinforced Concrete Pier Wall	Mod.	93	ft.	0	66	27	0
1080 - Delamination/Spall/Patched Area		21		0	7	14	0
1120 - Efflorescence/Rust Staining		14		0	14	0	0
1130 - Cracking (RC and Other)		26		0	26	0	0
1190 - Abrasion/Wear (PSC/RC)		32		0	19	13	0
215 - Reinforced Concrete Abutment	Mod.	197	ft.	51	120	26	0
1080 - Delamination/Spall/Patched Area		41		0	15	26	0
1120 - Efflorescence/Rust Staining		18		0	18	0	0
1130 - Cracking (RC and Other)		45		0	45	0	0
1190 - Abrasion/Wear (PSC/RC)		42		0	42	0	0
330 - Metal Bridge Railing	Mod.	46	ft.	20	25	1	0
1000 - Corrosion	<u> </u>	25		0	25	0	0
1020 - Connection		1		0	0	1	0
331 - Reinforced Concrete Bridge Railing		46	ft.	30	15	1	0
1080 - Delamination/Spall/Patched Area		11		0	10	1	0
1130 - Cracking (RC and Other)		5		0	5	0	0

UNDERWATER INSPECTION (BRI-59)



Bridge: 00315 Town: 73070 - STAMFORD Carried: US ROUTE 1 Crossed: NOROTON RIVER

Total Number of Piers: 1

Piers in the Water: 1

Boat Used? No

Boat Size: N/A

Dive Station Used? No

Access to Bridge: Shore

Access/ Equipment Comments U/W:

N/A

Type of water: Brackish

Marine Growth: Light algae.

Max Water Depth: 4.1'

Max Water Depth at Pier Or


Abutment:


4.1'


Current Strength: 1/4 knot tidal


U/W Visibility: 2.0'


Bottom Composition: Riprap, cobbles and soft silt with up to 1.0' penetration in to the mudline.











UPSTREAM PROFILE (WEST ELEVATION) N.T.S.

NOTES

- 1. RANDOM VERTICAL HAIRLINE CRACKS.
- 2. (12) RANDOM POPOUTS UP TO 2" DIAMETER X 1/2" DEEP.
- 3. RANDOM AREAS OF DELAMINATED GROUT POCKETS.

LEGEND FOR BOTTOM ELEVATIONS

LEGEND FOR MUDLINE ELEVATIONS

ELEVATION = -0.0'

 APR 2018

— — МАУ 2016

LEGEND FOR SYMBOLS

DATUM ELEV. 0.0 TAKEN FROM THE BOTTOM OF DECK AT THE SOUTHWEST CORNER.

-9.01

CONNECTICUT DEPARTMENT OF TRANSPORTATION


BRIDGE NO. 00315


US 1 (EAST MAIN STREET) OVER NOROTON RIVER

CONNECTICUT STAMFORD

UPSTREAM PROFILE (WEST ELEVATION)

SCALE: DATE OF INSPECTION INSPECTED BY: CC DRAWING NO. 00315E AS SHOWN REVISED BY: PR 04/03/18





NOTES

1. BAND OF UP TO 1.5" D SCALE FROM ELEV. -7.0 TTO THE MUDLINE.

ABUTMENT 1

- 2. INTERMITTENT HAIRLINE CRACKS, MAP CRACKING, AND DELAMINATIONS THROUGHOUT.
- 3. WINGWALLS HAVE UP TO 1" D SCALE AND DELAMINATIONS AND SPALLS, WITH LIGHT EFFLORESCENCE.
- 4. WINGWALL 1B HAS A FULL HEIGHT 1/8" WIDE CRACK WITH EFFLORESCENCE STARTING 5' SOUTH OF ABUTMENT 1. ADJACENT CONCRETE EXHIBITS A 10'H x 1'W x 1"D AREA OF SPALLING AND DELAMINATION.
- 5. HORIZONTAL CRACK 7'L x HL TO 1/8" W AT WINGWALL 1B 3' ABOVE MUDLINE WITH LIGHT EFFLORESCENCE.

LEGEND FOR BOTTOM ELEVATIONS

LEGEND FOR MUDLINE ELEVATIONS

ELEVATION/PENETRATION = -0.0'/0.0'

 ----- APR 2018

— — — MAY 2016

LEGEND FOR SYMBOLS

DATUM ELEV. O.O TAKEN FROM THE BOTTOM OF DECK AT THE SOUTHWEST CORNER.


CONNECTICUT DEPARTMENT OF TRANSPORTATION

BRIDGE NO. 00315
US 1 (EAST MAIN STREET) OVER NOROTON RIVER

STAMFORD CONNECTICUT

ABUTMENT 1

INSPECTED BY: CC SCALE: DATE OF INSPECTION 04/03/18 DRAWING NO. 00315G



NOTES

1. SCATTERED HAIRLINE CRACKS THROUGHOUT.

2. BAND OF UP TO 1" D SCALE FROM ELEV. -7.0' TO MUDLINE WITH INTERMITTENT UP TO 1/4" D HONEYCOMBING.

- 3. SCATTERED DRIFT AND DEBRIS THROUGHOUT CHANNEL.
- 4. EXPOSED FOOTING HAS SCALE UP TO 3" DEEP.

PIER 1 (SOUTH ELEVATION)

N.T.S.

LEGEND FOR SYMBOLS

DATUM ELEV. O.O TAKEN FROM THE BOTTOM OF DECK AT THE SOUTHWEST CORNER.

CONNECTICUT

 ∇ W.S. ELEV. -9.0¹ -9.0'

LEGEND FOR BOTTOM ELEVATIONS

ELEVATION/PENETRATION = -0.0'/0.0'

MAY 2016 **→** -0.0'/0.0' LEGEND FOR MUDLINE ELEVATIONS


APR 2018 — — — — MAY 2016 CONNECTICUT DEPARTMENT OF TRANSPORTATION


BRIDGE NO. 00315 US 1 (EAST MAIN STREET) OVER NOROTON RIVER

STAMFORD

PIER 1 (SOUTH ELEVATION)

SCALE: DATE OF INSPECTION INSPECTED BY: CC DRAWING NO. 00315H REVISED BY: PR 04/03/18





- 1. WINGWALL 2B HAS SEVERE SCALE, SPALLS AND CRACKS WITH EFFLORESCENCE.
- 2. STEM HAS INTERMITTENT HAIRLINE CRACKS, MAP CRACKING, AND DELAMINATIONS.
- 3. FOOTING ELEVATIONS WERE FIELD MEASURED.
- 4. CHAMFER SPALLS UP TO 2" D WITH EFFLORESCENCE ON WINGWALL 2B COLD JOINT.
- 5. VERTICAL AND HORIZONTAL HAIRLINE CRACKS WITH EFFLORESCENCE ON WINGWALL 2B.
- 6) SPALL 3.0' H x 7" W x 5" D.
- (7) AREA WITH 90% MORTAR LOSS BETWEEN STONE AND CONCRETE WITH 1.0' PENETRATION.
- (8) FROM ELEV.-7.0' DOWN TO MUDLINE,UP TO 1/2" D SCALE AND UP TO 1.5" D HONEYCOMBING.
- (9) UP TO 1.5" D SCALE FROM ELEV. -7.0' TO MUDLINE.
- 10 12'WEST OF E.FASCIA HORZ.VOID IN FACE OF STEP 2.0'W x 3" H x 3" D.

LEGEND FOR BOTTOM ELEVATIONS ELEVATION/PENETRATION = -0.0'/0.0'

APR 2018 — -0.0'/0.0' MAY 2016 — -0.0'/0.0' LEGEND FOR MUDLINE ELEVATIONS

LEGEND FOR SYMBOLS

DATUM ELEV. 0.0 TAKEN FROM THE BOTTOM OF DECK AT THE SOUTHWEST CORNER.

₩.S. ELEV. -9.0'
 -9.0'

CONNECTICUT DEPARTMENT OF TRANSPORTATION

BRIDGE NO. 00315

US 1 (EAST MAIN STREET) OVER NOROTON RIVER
STAMFORD CONNECTICUT

ABUTMENT 2

INSPECTED BY: CC SCALE: DATE OF INSPECTION DRAWING NO. 00315J

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Photo Number: 1 Photo Taken: 04/03/2018
Bridge identification number on fallen piece of east parapet.




Photo Number: 2 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER




Photo Number: 3 Photo Taken: 04/03/2018 East (downstream) elevation.



Photo Number: 4 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD


Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Photo Number: 5 Photo Taken: 04/03/2018



South approach from bridge.

Photo Number: 6 Photo Taken: 04/03/2018

Bridge from north approach.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD Carried: US ROUTE 1 Crossed: NOROTON RIVER Inventory Route: NHS



Photo Number: 7 Photo Taken: 04/03/2018



North approach from bridge.

Photo Number: 8 Photo Taken: 04/03/2018

Typical top of deck, looking east.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Photo Number: 9 Photo Taken: 04/03/2018
Top of deck at abutment joint, looking west. Note potholes and full width cracks.



Photo Number: 10 Photo Taken: 04/03/2018

Top of deck at abutment 2 joint, looking west. Note full width crack.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER Inventory Route: NHS



Photo Number: 11 Photo Taken: 04/03/2018

Concrete jersey barrier and chain link fence blocks access to deteriorated east sidewalk and fallen east parapet.



Photo Number: 12 Photo Taken: 04/03/2018 East sidewalk is cracked, settled and loose. Note access to east sidewalk is blocked by jersey barrier and chain link fence.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD

Carried: US ROUTE 1

Crossed: NOROTON RIVER
Inventory Route: NHS



Photo Number: 13 Photo Taken: 04/03/2018

East fascia, looking north. Note missing parapet and heavy deterioration with undermining of sidewalk.



Photo Number: 14 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Photo Number: 15 Photo Taken: 04/03/2018
Span 1 east fascia arch exhibits heavy deterioration and spalls with exposed rebar.



Photo Number: 16 Photo Taken: 04/03/2018

Underside of span 1 east fascia. revealing spalls and exposed rebar.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER

Inventory Route: NHS





Photo Number: 17

Photo Taken: 04/03/2018

Span 2, east fascia arch exhibiting heavy scale with hollow areas and exposed rebar.



Photo Number: 18

Photo Taken: 04/03/2018

West bridge railing. Note base plate bolt is sheared.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER

Inventory Route: NHS



Photo Number: 19
Photo Taken: 04/03/2018
2 Cable guide rail at northwest approach. Both cables are loose and timber posts leaning.



Photo Number: 20 Photo Taken: 04/03/2018

Typical underside of span 1, west portion (prestressed concrete deck unit).

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD Bridge No: 00315

Carried: US ROUTE 1 **Crossed:** NOROTON RIVER



Photo Number: 21 Photo Taken: 04/03/2018 Typical underside of span 2, west portion (prestressed concrete deck unit).



Photo Number: 22 Photo Taken: 04/03/2018 Typical underside of concrete deck and concrete encased steel beams at span 1, east portion.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 23 Photo Taken: 04/03/2018




Photo Number: 24 Photo Taken: 04/03/2018 Underside of deck between girders 8 and 9 in span 2 near abutment 2. Note spall with drill hole.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER

Inventory Route: NHS



Photo Number: 25 Photo Taken: 04/03/2018

Span 2, girder 9 at midpsan with spall in concrete encasement and exposed flange of steel girder.



Photo Number: 26 Photo Taken: 04/03/2018

Span 2, girder 5 near pier exhibiting a hollow corner and hairline cracks with rust.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD Carried: US ROUTE 1 Crossed: NOROTON RIVER



Photo Number: 27 Photo Taken: 04/03/2018



Photo Number: 28 Photo Taken: 04/03/2018

Span 1, arch 2 at abutment 1 exhibiting end spall with penetration.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 29 Photo Taken: 04/03/2018



Photo Number: 30 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 31 Photo Taken: 04/03/2018



Photo Number: 32 Photo Taken: 04/03/2018 Abutment 2.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Town: STAMFORD

Bridge No: 00315

Carried: US ROUTE 1

Crossed: NOROTON RIVER



Photo Number: 33 Photo Taken: 04/03/2018



Photo Number: 34 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 35 Photo Taken: 04/03/2018
Pier south elevation with heavy scale and spalls in tidal zone.



Photo Number: 36 Photo Taken: 04/03/2018 Pier south elevation with void at interface between concrete and masonry sections.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 37 Photo Taken: 04/03/2018



Pier north elevation at arch 2 buttress with heavy scale.

Photo Number: 38 Photo Taken: 04/03/2018

Typical exposed step and tremie.

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 39 Photo Taken: 04/03/2018



Span 1 east channel with parapet laying in water.

Photo Number: 40 Photo Taken: 04/03/2018

Inspection type: Routine, Underwater

Inspection Date: 4/03/2018

Inspected by: A. DiCesare Associates

Bridge No: 00315

Town: STAMFORD
Carried: US ROUTE 1
Crossed: NOROTON RIVER



Photo Number: 41 Photo Taken: 04/03/2018

Channel looking downstream (east).