

# SENECA ARMY DEPOT ACTIVITY ROMULUS, NEW YORK

# Contract No. DACW33-00-D-0007 Task Order No. 0003

# FINAL REPORT UXO AND SOIL REMEDIATION AREA-44A

DCN: SEDA2-042803-AAHA

May 2003



01M-0007

· · ·

## **FINAL REPORT**

## UXO AND SOIL REMEDIATION AREA-44A SENECA ARMY DEPOT ACTIVITY ROMULUS, NEW YORK

Contract No. DACW33-00-D-0007 Task Order No. 0003 DCN: SEDA2-042803-AAHA

Prepared for:

## U.S. ARMY CORPS OF ENGINEERS NEW ENGLAND DISTRICT

696 Virginia Road Concord, Massachusetts 01742-2751

Prepared by:

## WESTON SOLUTIONS, INC.

One Wall Street Manchester, New Hampshire 03101-1501

W.O. No. 20140.007.203



## TABLE OF CONTENTS

## Section

.

1.	INTR	ODUCTION	1-1
	1.1	SITE DESCRIPTION	1-1
	1.2	PROJECT OBJECTIVES	1-4
	1.3	QUALITY CONTROL/QUALITY ASSURANCE	1-6
2.	SITEV	WORK	2-1
	2.1	MOBILIZATION	2-1
	2.2	SITE PREPARATION	2-2
	2.3	MECHANICAL SCREENING	2-2
	2.4	OVERSIZED SCREENING	2-4
	2.5	GEOPHYSICAL MAPPING	2-6
		2.5.1 Geophysical Test Grid	
		2.5.2 Electromagnetics (EM-61)	
		<ul><li>2.5.3 Quality Control Procedures (Daily)</li><li>2.5.4 Data Management</li></ul>	
		2.5.5 EM-61 Standard Grid Survey Results	
		2.5.6 GEOPHYSICAL MAPPING - Quality Control	
	2.6	GRID CLEARING	
	2.7	DISPOSAL	-13
	2.8	SITE RESTORATION	-14
	2.9	DEMOBILIZATION	-14
3.	CONC	CLUSIONS	3-1
4.	REFE	RENCES	4-1

LIST OF FIGURES			
Figure 1-1	Site Location Map		
Figure 1-2	Site Map		

## LIST OF TABLES

Table 2-1	Oversized Screening OE Summary*2-6
Table 2-2	OE Items Identified During Grid Clearance Operations2-12

## LIST OF APPENDICES

## **APPENDIX A**

Attachment A-1	Form 948's
Attachment A-2	Daily Reports
Attachment A-3	Ammunition Consumption Log and Certificates
Attachment A-4	ATF License

## **APPENDIX B**

Attachment B-1	Geophysical Test Grid
Attachment B-2	Prove Out Grids (B2 – B10)

### **APPENDIX C**

Attachment C-1	Geophysical Plot of 44A
Attachment C-2	WESTON Mapped Grids
Attachment C-3	Primary Target List
Attachment C-4	Enviroscan Final Report (17 June 2002)
Attachment C-5	10% QC Plots – Parsons Data
Attachment C-6	Target List (10% Parsons Grids)
Attachment C-7	Grid J-5 – Remapped Plot
Attachment C-8	Grid J-5 – Target List
Attachmetn C-9	Dig Sheets

## APPENDIX D

Attachment D-1 DoD Form 1348's and Weight Tickets

## APPENDIX E

## Attachment E-1 Photographs

- 11 Mar 1999

## LIST OF ACRONYMS

BIP	Blown in Place
DGPS	Differential Global Positioning System
DoD	Department of Defense
EM	electromagnetic
EODT	EOD Technologies, Inc.
ESS	Explosives Safety Submission
ft	foot/feet
Geonics	Geonics, Ltd.
HE	High Explosive
lbs	pounds
mm	millimeter
MPM	Most Probable Munitions
OBG	Open Burning Grounds
OE	Ordnance and Explosives
ORS	Ordnance Related Scrap
Parsons	Parsons Engineering
QA	quality assurance
QC	Quality Control
SEDA	Seneca Army Depot Activity
SUXO	Senior UXO
USACE	U.S. Army Corps of Engineers
UXO	Unexploded Ordinance
WESTON <sub>SM</sub>	Weston Solutions, Inc.
yd <sup>3</sup>	cubic yards

## **SECTION 1**

## INTRODUCTION

C

, L

ł

ł

## **1. INTRODUCTION**

This Final Report summarizes and documents the site activities performed by Weston Solutions, Inc. (WESTON<sub>SM</sub>) for the Ordnance and Explosives (OE) Removal project located at the SEAD-44A site within the Seneca Army Depot Activity (SEDA) in Romulus, New York. This Task Order was performed for the U.S. Army Corps of Engineers (USACE), New England District under the Hazardous Toxic and Radioactive Waste program with direct oversight provided by USACE, New York District under Contract No. DACW33-00-D-0007 (Task Order No. 0003).

The overall objective of this project was to complete the remaining OE removal activities at the SEAD-44A site so that the 25-acre property can be released for unrestricted use by the Department of Defense (DoD) for transfer over to the New York State Department of Corrections. All OE removal activities were performed under the direct oversight of USACE in accordance with the DoD Explosives Safety Board approved Explosives Safety Submission (ESS) dated April 2000 prepared by the USACE, Huntsville Engineering and Support Center.

This OE removal project was initiated under a separate contract that was administered by USACE, Huntsville with EOD Technologies, Inc. (EODT). The project was completed by WESTON. References to EODT's OE removal activities and their completion report are made throughout this report. This report is available but not included as an appendix. Tasks that were necessary to complete this objective are discussed throughout this report. These tasks included the following: excavation and screening of stockpiled soils, oversized sorting to remove and dispose of OE, geophysical mapping and clearing of the underlying site, and site restoration, and conclusions.

## **1.1 SITE DESCRIPTION**

The SEAD-44A project site is located in the southeast section of SEDA adjacent to the Five Points Correctional Facility in Romulus, New York (see Figure 1-1). The SEAD-44A site is comprised of an area of approximately 25 acres within the 10,587 acres of land at the SEDA

1 - 1

21 21 21 21 21 21 21 21

facility located in Romulus, New York. The site was formerly used as a quality assurance (QA) function test range and is part of a 720-acre parcel that is to be transferred to the New York State Department of Corrections once site closure is received. The entire site is located within a fenced in area and is accessible at a central gate on the west side of the property. The Five Points Correctional Facility is located approximately 1,500 feet (ft) northwest of the central gate at the SEAD-44A site. A drainage swale runs west to east along in the middle of the site and is the receptor of site run-on and storm water.

The purpose of the test range is unknown; however, it is expected that fuzes were tested and the remains of 40-millimeter (mm) grenades (practice and CS) were previously identified within the area. Characterization sampling performed in April/May 1999 showed a number of 40-mm practice grenades, at depths ranging from 1 to 5 inches, from approximately 5 acres that were sampled. Numerous M407A1, 40-mm practice grenades were discovered and at least one contained the RDX pellet used to expel the marking dye. In addition, the remains of one M651, 50-mm grenade (CS) were located at the site. As a result, the Most Probable Munition (MPM) chosen for the SEAD-44A site was the M406, 40-mm grenade, High Explosive (HE).

During previous OE removal activities at the site, approximately 8 acres out of the 25-acre site were visually swept for OE and cleared as stated in Section 6.0, Phase I(a) of the *ESS* (USACE, April 2000) and mowed of all vegetation (by Depot personnel). During subsequent activities at the site, Unexploded Ordinance (UXO) contractor EODT performed OE removal on approximately 15 out of the 25 acres. The actual footprint of the two areas is shown in Appendix B of the EODT Final Report dated September 2001. During this effort, the existing berms were bulldozed and stockpiled, and the 15-acre "Removal" area was stripped of soil down to a maximum depth of 1 ft and the material stockpiled. The additional 10-acre area was stripped of vegetation and graded only. It is unclear whether OE removal was conducted in the 10-acre area. In addition, Parsons Engineering (Parsons) completed geophysical mapping and anomaly removal in a number of grids within the SEAD-44A site prior to WESTON mobilizing the site.

Due to SEAD-44A's historical use and prior earthwork and geophysical activities at the site, depressions formed on the surface creating collection points for storm water. SEAD-44A

contained six intermittent ponds that were previously identified in May 2001. In addition, SEAD-44A also contained three stockpiles of stumps as shown in Figure 1-2. The stump stockpiles were generated by EODT. A total of eight soil stockpiles were generated as a result of the 1-ft cut to remove OE material. However, it was concluded that all existing stockpiles required resifting to verify removal of OE.


None of the adjacent or surrounding surface soils required additional removal of the 1-ft cut since the prior contractor completed this task in accordance with the *ESS* (USACE, April 2000). The site was surveyed between 10–16 May 2001 by WESTON in order to collect topographic data, map site features, and to determine volume data on the existing stockpiles.

#### **1.2 PROJECT OBJECTIVES**

The overall objective of the SEAD-44A project was to remove all OE to a depth of 2 ft (3 ft below original ground) so that the site may be transferred over by the DoD to the state correctional facility for unrestricted use. Tasks performed to meet this objective are summarized below:

- Excavate soil associated with 1-ft cut material (completed by EODT).
- Stockpile material removed from the 1-ft cut (completed by EODT).
- Excavate, haul, and screen stockpiled soils down to 1-inch minus to remove oversize material and OE (completed by WESTON).
- Perform sorting of oversized "reject" material to safely remove and dispose of OE from the soil (completed by WESTON).
- Perform geophysical mapping and clearance to remove OE to a depth of 2 ft below 1-ft cut (Parsons and WESTON).
- Dispose of all OE, Non-OE, Ordnance Related Scrap (ORS), and ferrous materials (EODT and WESTON).
- Grade the screened soils over the mapped/cleared areas of the site (completed by WESTON).

16 MAY 2003





## 2. SITEWORK

Sitework activities at the SEAD-44A site were performed in order to meet the OE Removal objectives listed in the *ESS* (USACE, April 2000). Mobilization, site preparation, mechanical screening of fines, oversized screening, geophysical mapping, grid clearing, site restoration, and demobilization were completed to support the OE removal effort as summarized in this report.

## 2.1 MOBILIZATION

Weston Solutions, Inc. mobilized personnel and subcontractors to the SEAD-44A site on 16 August 2001 following the Notice To Proceed. The crew consisted of a Site Manager, QC Officer/Site Health and Safety Officer, UXO QC Officer, UXO Safety Officer, and SUXO Supervisor. This included mobilization of a separate site and OE subcontractors. Construction equipment was mobilized in a phased manner, as required, to support the fieldwork using the designated access gate, off of State Route 96 (adjacent to the Five Points Correctional Facility).

The following list summarizes the primary equipment that was used at the site during various phases of work:

•	Excavator	JD 450
	Front-end Loader	(6 yard) Volvo L120C/Michigan L140
	Bulldozer	2 CAT D6
	Off-Road Dump Truck	CAT D250 (30-35 ton)
	Scissors Man-Lift	JLG (Model 40 RTS)
•	Screening Plant	Commander 510
	Conveyor	2 M65 (50 ft)
•	Safety Booth	
	EM-61 High Sensitivity Metal Detector	Geonics, Ltd. (Geonics)
•	Digital Global Positioning System	Trimble Pro XRS & RTK
	All Metals Detector	Fisher 1266 XB

All earthmoving equipment that was utilized during the OE removal effort was fitted with 3-inch  $Plexiglas_{\oplus}$  protective shields in order to defeat design fragment distances and/or velocities. The shields were applied over the existing equipment cab(s). The required thickness of 1.80 inches of Lexan<sub>( $\oplus$ )</sub> (or .88-inch Plexiglas<sub>( $\oplus$ </sub>) was calculated and approved by USACE, Huntsville using

THOR equations for fragment penetration from TM 5-1300 and by using the Q-D MPM, the M406 40-mm grenade. A more conservative shield thickness was utilized at the SEAD-44A site since concurrent Open Burning Grounds (OBG) OE removal activities required thicker shielding as a result of a larger MPM requirement.

### 2.2 SITE PREPARATION

Following mobilization, WESTON performed a surface clearance of the access road leading into the site using UXO technicians and magnetometers. A designated area was established at the center of the site for the screening equipment in order to maintain the established limits for the 400-ft Q-D Arc. This allowed non-essential site personnel to utilize the central access road into the site without shutting down sifting operations. In addition, two independent 100 ft by 100 ft areas were established along the east and west limits of the site for oversized sorting operations. Both of these operations were located a minimum of 200 ft from the screening plant in order to maintain safe team separation distances (the greater of 200 ft or the K-50 distance).

Control to the site was maintained through a central gate located on the west side of the site as shown in Figure 1-2. Non-essential personnel were not allowed within the site without signing in, notifying the SUXO, and obtaining a UXO escort.

Due to the saturated condition of the site soils, WESTON mobilized two (2) D-6 CAT bulldozers to dry the soil to allow for optimum productivity prior to startup of mechanical screening to remove OE from the soil.

### 2.3 MECHANICAL SCREENING

The soil stockpiles identified as Mounds 1-8 in Figure 1-2, represent an approximate volume of 27,000 cubic yards (yd<sup>3</sup>). The volume for each mound is shown on Figure 2-1 separately for informational purposes. This soil was previously excavated from an area of approximately 15 acres as shown in the EODT Ordnance and Explosives Removal Final Report (Appendix B Figure-Sections 1 through 3) dated September 2001. In accordance with the EODT Final Report, the total amount of soil screened was 18,750 yd<sup>3</sup>. Although some of the soil was

sifted previously to remove OE by EODT, its status could not be verified and WESTON was tasked with screening the entire volume of stockpiled soil.

Soil screening at the SEAD-44A site was performed between 16 August 2001 and 31 October 2001. The objective of the mechanical screening was to remove UXO, OE, Non-OE scrap, and ORS from SEAD-44A stockpiled soils. However, due to the soil type, this process did not allow for complete separation of OE from the entire soil volume without additional handling (manual separation of oversized material). As a result, the mechanical screening was utilized to reduce the original soil volume to minimize the effort required for oversize screening by UXO technicians.

In order to accomplish this objective, a Commander 510 screening plant with a vibratory grid was utilized to remove oversized material from the soil. Standard Operating Procedures were followed in accordance with Appendix B of the *ESS* (USACE, April 2000). The stockpiled soil was loaded into an 8-yd<sup>3</sup> feed hopper on the Commander 510 using front-end loaders and bulldozers. The feed hopper was equipped with a static grid spaced in 6-inch increments to remove large oversized material. Once in the feed hopper, the material was discharged onto a 4 ft by 8 ft vibratory deck screen from the central conveyor belt. The vibratory grid was utilized to break up wet or hardened clumps of soil that fell through the static grid. However, the primary purpose of the vibratory screen was to remove items that were greater than one inch in diameter. From the mechanical screening process, a total of three temporary waste streams were formed.

- Greater than 6-inch oversize (rocks, roots, misc. metal debris, etc.)
- Greater than 1-inch oversize (soil, small rocks, OE, misc. metal debris, etc.)
- Less than 1-inch (fines)

The first waste stream (greater than 6-inch) consisted of material that could not be processed through the static grid on the feed hopper. This material was stockpiled (at the end of the day) or reloaded into the hopper until the clumps of soil passed through the unit. This material was considered as oversize material since the mechanical screening could not break the product down further.

The second waste stream (greater than 1-inch) consisted of soils that were retained on the 1-inch deck screen and vibrated off the end of the screen into the chute. This material was also designated as oversize material.

The third waste stream consisted of fines that passed through the 1-inch vibratory screen. As the fines exited the screening plant, they were collected and stockpiled temporarily for QC/QA inspections. The soils designated as fines material were later used as fill for site restoration purposes upon completion of the project.

If, during mechanical screening, the UXO technician stationed in the safety booth on the manlift observed a potentially hazardous item, the unit was shut down until the specific OE item could be inspected. In addition, when the equipment was clogged, the screening unit was shut down and UXO technicians would be utilized to clean out the hopper. Due to site conditions, clogging prevented continuous sifting for long periods of time without cleaning out the equipment.

Upon completion of mechanical screening, the fines piles (soil passing through the 1-inch screen) were inspected for the presence of UXO, OE, Non-OE, and ORS. Upon completion of QC inspections by the WESTON QC Supervisor, the fines piles were turned over to the USACE for government QA inspections. The three fines stockpiles passed government QA inspections on 20 May 2002. See Attachment A-1 in Appendix A for a copy of the completed CEHNC Form 948's.

#### 2.4 OVERSIZED SCREENING

Oversized screening was performed following mechanical screening in order to manually remove all UXO, OE, Non-OE scrap, and ORS that remained in the oversize material (all soil retained on the 1-inch and 6-inch screens). Oversized screening was performed manually by UXO technicians since OE items could not be separated out mechanically from the soil. In order to clear the oversized material of OE, the material was laid out in 100-ft by 100-ft by 1-ft "lifts" using a front-end loader. Once the lifts were laid out, a team of UXO technicians divided the lift into 5-ft lanes. These lanes were cleared by the technicians using Fisher 1266-XB all metals detectors and spades. The UXO technicians removed all metallic material (OE, ORS, and scrap metal) that was identified in the lift using the

Fisher 1266-XB detectors. All metal debris that was collected by the UXO technicians was placed into 5-gallon containers for temporary storage and transferred daily to a secure magazine at the OBG site for further inspection by the SUXO prior to disposal.

Following completion of each lift by UXO technicians, a 10% QC inspection was completed by the QC Supervisor prior to allowing another lift to be laid down. With the exception of one lift, all lifts passed WESTON's QC inspection. The failed lift was re-swept by UXO technicians and inspected a second time. The lift passed the second QC inspection. Upon completion of QC inspections, each 100-ft by 100-ft by 1-ft lift was turned over to the USACE for government QA inspections. All lifts passed government QA inspections.

During the course of the oversize sorting operation, a total of 12 OE items were located and a total of approximately 5,333 yd<sup>3</sup> of material were processed. This 5,333 yd<sup>3</sup> represents 19.7% of the total amount screened. A cumulative log for the oversized sorting totals is presented in the Daily Reports included in Attachment A-2 of Appendix A.

The OE items listed in Table 2-1 were generated during oversized screening operations and detonated in place at the SEAD-44A site. All other items collected during oversized sorting, grid clearance, and/or QC inspections (i.e., ORS and scrap metal) were transferred over to the OBG site for final inspection prior to off-site disposal (unless identified otherwise as OE). The OE items listed in the table reflect the additional quantity of OE that was present in the 1-ft cut material, beyond what was reported by EODT.

Handling and use of explosives were performed in accordance with The State of New York's Department of Labor, Industrial Code Rule 39 and the Department of Treasury – Bureau of Alcohol, Tobacco and Firearms License restrictions under 18 U.S.C. Chapter 40 - Explosives. A copy of WESTON's UXO Safety Officer's State of New York Explosives License and Explosive Ordnance Technologies Inc. Users Permit is included in Attachment A-3 in Appendix A. Explosives that were expended during a detonation were logged on an Ammunition Consumption Certificate. A copy of the certificates were kept on file at the site and are provided as backup documentation for each detonation performed at SEAD-44A. These forms are included in Attachment A-4 in Appendix A.

### Table 2-1

Date of Detonation	Quantity	OE Item
9/7/01	2	M407A1 Projectile 40 mm
9/14/01	2	M407A1 Projectile 40 mm
9/19/01	1	M407A1 Projectile 40 mm
9/24/01	1	M407A1 Projectile 40 mm
9/24/01	1	M215 Fuze
10/1/01	1	M407A1 Projectile 40 mm
10/3/01	1	M123 Photoflash Cartridge
10/16/01	1	M407A1 Projectile 40 mm
10/18/01	1	M215 Fuze
10/31/01	1	M407A1 Projectile 40 mm

## **Oversized Screening OE Summary\***

\* All OE items recovered were from the original 1-ft. cut

### 2.5 GEOPHYSICAL MAPPING

Weston Solutions, Inc. performed geophysical mapping at the site in accordance with the *ESS* (USACE, April 2000). Data acquisition took place between 6-8 and 21-22 September 2001, 12-21 November 2001 and 14-16 May 2002. This geophysical survey encompassed the remaining 71 grid cells (approximately ten acres) that were not geophysically surveyed by previous contractors (i.e., Parsons). In addition, QC surveys were conducted on 10% of the previously investigated grids for a total of 91.

The primary objective of the geophysical investigation at SEAD-44A was to locate and investigate electromagnetic (EM) anomalies between 0-2 ft below the new grade. Based on the results, conclusions concerning the existence of OE at various depths were to be made.

### 2.5.1 Geophysical Test Grid

As described by the *ESS* (USACE, April 2000) under Section 6.0 "Clearance Techniques", Subsection "Phase II" and Subsection 3.4.1.7 of the Scope of Work for SEAD-44A, a test grid was established. The 30-ft by 5-ft geophysical test grid consisted of specifically seeded items that were placed in various orientations at random depths to a maximum depth of 24 inches. The test grid was constructed for daily instrument QC purposes as well as for geophysical mapping prove out. The test grid was located in grid 44D-2 (see Attachment B-1 in Appendix B).

The objective of the test grid was to verify that all detection equipment including the EM-61, was capable of detecting the target munition (M407A1, 40-mm) to the required depth of 2 ft. The practice version of the 40-mm was utilized as the target munition since it is predominantly aluminum and is more difficult to find than the largely ferrous, HE version. Weston Solutions, Inc. also utilized this test grid to demonstrate the performance of the geophysical/navigation hardware; data analysis system, target re-acquisition, and data transfer systems.

The test grid was geophysically mapped in the same detail and with the same procedures used for the site surveys. Prior to each day of mapping activities, the test grid was surveyed. Field plots marking the location of seeded items detected in the test grid were developed and presented to USACE for approval. The results of the prove out grids are included in Attachment B-2 (Figures B-2 through B-10) in Appendix B. Based on a review of the plots and target lists, the field crew demonstrated that all aspects of the geophysical mapping and analysis systems were working; therefore, the equipment was approved to investigate/map targets. Test grid analyses also served to establish optimum analytical parameters (peak detection and cut-off levels) necessary for later data processing and anomaly characterization.

#### 2.5.2 Electromagnetics (EM-61)

The EM-61 surveys were conducted using a Geonics EM-61<sup>™</sup> high sensitivity metal detector. Tests conducted during the Prove-out grid at 44A found that the EM-61 was capable of detecting 40-mm grenades at depths of up to 2 ft below the surface, in accordance with the *ESS* (USACE, April 2000). Parallel survey lines were run at approximately 5-ft spacing intervals and referenced via Differential Global Positioning System (DGPS), North American Datum 83, New York Central 3102, U.S. Survey Feet. Overlapping of lanes was performed in order to obtain complete coverage of the mapped area.

### 2.5.3 Quality Control Procedures (Daily)

Prove-out surveys were conducted daily on the 5-ft by 30-ft test grid. See Attachment B-2 (Figures B2-B10) in Appendix B for data plots.

#### 2.5.4 Data Management

Upon completion of each survey, data stored in all data loggers (EM-61 and DGPS) were downloaded and backed-up to a field computer for review by the WESTON geophysicist. Following a review for completeness, accuracy, and comprehensive coverage with the DGPS, the data was reacquired, as needed, to fill holes or gaps within the investigated area and final target lists were generated. EM-61 data collected by a separate contractor [i.e., Enviroscan (see grids J7, K7-K10, L7-L10, and M7-M10)], was integrated with WESTON's database. Both data sets were consolidated to provide complete coverage of SEAD-44A. For reference purposes, grids mapped by Parsons are also delineated in the same figure (see Attachment C-1 in Appendix C).

### 2.5.5 EM-61 Standard Grid Survey Results

A plot of all the geophysical surveys conducted at SEAD-44A is presented in Attachment C-1 in Appendix C. This entire geophysical survey map delineates Parsons, WESTON, and Enviroscan (WESTON subcontractor) data. Attachment C-2 in Appendix C delineates "only" WESTON mapped areas. Weston Solutions, Inc.'s EM-61 survey of SEDA Area-44A resulted in 1837 total picked targets. These primary targets are listed in Attachment C-3 in Appendix C. This total includes both automatically picked and manually selected anomalies within each surveyed cell. As shown in Figure C-1, a majority of these anomalies are clustered in two main areas, each comprised of several grid cells. The first group of cells (C-2, C-3, C-4) reflects an area of magnetic "hot" rock. The second group of cells (J-3, K-3, L-3, J-4, K-4, L-4, I-5, J-5, I-6, and J-6) shows a concentration of targets in what is believed to represent an *impact area* within the old QA function test range. This was confirmed by the concentration of OE-related items that were reacquired and excavated. In addition, numerous targets were picked along the fence line bounding the southern and eastern most extents of SEAD-44A site.

The second area that was surveyed by WESTON subcontractor Enviroscan, resulted in 79 total picked targets. A detailed plot of the Enviroscan mapped area and target anomaly list is included in the Enviroscan Final Report dated 17 June 2002 (Attachment C-4 in Appendix C). Based on the Enviroscan mapping effort, there were no significant responses or cluster areas identified within their data. With exception to the hatched areas shown in grids A-7, B-8, I-10, K-10, and L-10, all areas within 44A were mapped between September 2001 and May 2002. The hatched areas in Attachment C-1 in Appendix C were cleared manually using Fisher 1266 XB's due to difficulties presented in collecting data in the field (i.e., terrain, soil conditions, and/or access restrictions due to ongoing OE operations).

Although most of the EM anomalies imaged at Area-44A are represented as discrete (individual), randomly distributed objects, results from reacquisition and excavation provided evidence that several individual anomalies automatically selected by the software model are clusters of multiple buried items. During excavation and clearance efforts, up to 30 objects within a 6-ft radius at several selected target locations were found.

The large linear anomaly identified in the southern and eastern most extent of Area-44A was the metal fence and was considered non-OE. Targets automatically picked within these areas were not considered to be "real" subsurface features due to surface interferences from the fence. Other locations with clustered targets included grids C-2 and C-3, (southwest corner of site), F-8 and F-9, and J-3 through M-6. The high amount of clutter, particularly within the Former QA Function Test Range made it difficult to discriminate individual targets during mapping activities. However, QA surveys were successful in confirming that no additional OE was present in grids cleared by WESTON.

### 2.5.6 GEOPHYSICAL MAPPING - Quality Control

Weston Solutions, Inc. electromagnetically surveyed 10% of each grid cell previously mapped by Parsons. Prior to WESTON's survey, these cells were investigated by Parsons and cleared by removing targets established from those earlier studies. Anomaly plots were generated using similar procedures as described above. These plots are included in Attachment C-5 in Appendix C). A total of 282 target anomalies were identified during the QC inspection and are listed in Attachment C-6 in Appendix C. This list includes Cell ID, coordinate, and signal data for these targets. The distribution of the data ranges from a detection of zero in cells 44B-2, D-4, F-4, H-7 to as many as 30 and 40, in cells 44D-1 and E-2.

One grid (J-5) was remapped since it failed QC inspection by WESTON. This grid is shown in Attachment C-7 in Appendix C with a total of 97 targets. The target list is included in Attachment C-8 in Appendix C.

### 2.6 GRID CLEARING

Following completion of geophysical mapping activities, WESTON downloaded the coordinates for each anomaly into the data logger and placed pin flags at each anomaly location using UXO technicians to provide avoidance support. Once a grid was completely flagged, UXO technicians would sweep the grid at flagged locations to remove any signal resulting from surface and/or subsurface OE, ORS, or non-OE scrap metal item. The technicians removed any signal that was identified using the Fischer 1266 XB(s) to a depth of 2 ft within a 3-ft radius (minimum) of the flagged coordinates. In the event an item was located deeper than 2 ft (3 ft below original grade), the item was removed and logged as such on the Dig Sheet. During clearing, the anomaly ID number, material type (OE, ORS, Non-OE, or NC), location from pin flag, and depth information were recorded by the UXO technicians by grid number for each day of clearing. The Dig Sheets were inspected at the end of the day by the QC Supervisor and the information was downloaded for electronic filing. Copies of the Dig Sheets (WESTON and Parsons) are provided in Attachment C-9 in Appendix C.

Once a grid was completed and all flagged anomalies were investigated and removed, the grid was turned over to the QC Supervisor for a 10% QC inspection. In accordance with Section 6.0 of the *ESS* (USACE, April 2000), a minimum area representing 10% of the work completed was inspected by the WESTON QC Supervisor. In most cases, a 10 ft by 100 ft area (representing 10% of a 100 ft by 100 ft grid) was inspected for surface and subsurface anomalies. This

included a 2.5-ft two-lane sweep over the 100-ft grid distance. In accordance with the *ESS* (USACE, April 2000), a grid failed if any one of the following criteria were achieved:

- A live item was found.
- More than three OE scrap items were found in a grid.
- An inert OE item, which resembles a live UXO was found.
- Any piece of scrap with dimensions greater than 2 inches x 2 inches was found.

A total of one WESTON grid (44H-9) failed QC (due to bullet No. 2 above) and seven Parsons grids (44A-3, 44A-4, 44B-3, 44B-4, 44D-2, 44D-3, and 44E-3) failed QC (due to bullet No. 4 above). All failed grids that were re-swept by UXO technicians and re-cleared by the UXO QC Supervisor were inspected for QA and approved of by USACE. CEHNC Form 948's are in Attachment A-1 in Appendix A.

During clearing operations, WESTON performed the following:

- Cleared 71 out of 118 grids (60 % of total)
- Cleared 3,269 flagged anomalies
- Performed 5,794 digs (10 OE items, 4039 ORS items, 553 Non-OE items, and 1,193 No-contacts)

All OE items identified during grid clearance operations were collected and Blown in Place (BIP) on a daily basis (where applicable). Table 2-2 lists the grid location, anomaly identification number, depth, and direction from pin flag and type of OE item.

Grid	Flag No.	Depth	Direction From Pin Flag	ОЕ Туре
H-6	1344	6"	OTF	M407A1 40mm Practice Grenade
J-4	4483	6"	6" S	M407A1 40mm Practice Grenade
K-2	2169	4"	18" SE	M407A1 40mm Practice Grenade
K-2	2195	10"	12'W	M407A1 40mm Practice Grenade
K-4	4365	6"	12" SE	M407A1 40mm Practice Grenade
K-4	4315	4"	12" S	M407A1 40mm Practice Grenade
L-3	997	6"	12" N	M407A1 40mm Practice Grenade
L-3	1018	6"	6" W	M407A1 40mm Practice Grenade
L-4	4050	6"	12" E	M407A1 40mm Practice Grenade
K-3	975	4"	6" N	M651 40 mm

Table 2-2OE Items Identified During Grid Clearance Operations

OTF = On the Flag

Additional quality control of Parsons effort was performed by WESTON and produced the following results:

- Cleared 20 grids (17 % of total)
- Cleared 193 flagged anomalies
- Performed 249 digs at Parsons flagged anomalies (80 ORS items, 24 Non-OE items, and 145 No-contacts)

Weston Solutions, Inc. was not able to locate all of Parsons flagged anomalies due to coordinate errors and positioning abnormalities. In addition, WESTON remapped an area previously mapped by Parsons (grids G-6 and G-7) since the level of response detected on the Fisher instruments did not match any of the previously mapped Parsons data points. As a result,

WESTON detected fewer anomalies at 93 flagged items versus the initial list of 193. No OE items were located in grids mapped by Parsons.

## 2.7 DISPOSAL

Disposal operations at SEAD-44A were conducted in accordance with Section 6.0 Phase IV of the *ESS* (USACE, April 2000). Ordnance and Explosives generated at the site during oversized screening operations were BIP as summarized in Subsection 2.4.

All ORS, Non-OE, and scrap metal were collected by UXO technicians on a daily basis and transferred to the Open Detonation Grounds double igloo type magazine for temporary storage following inspection at SEAD-44A by the QC Supervisor. The procedures outlined in DoD 4160.21.M were utilized and all shipments were certified as being free from explosive hazards.

A total of 2,199 pounds (lbs) of ORS and 1,501 lbs of scrap metal were generated from the SEAD-44A site (excluding OE items) in 2001 and approximately 351 lbs of ORS and scrap metal in 2002. Prior to disposal, these items were inspected a total of four times (once by UXO technicians, a second time prior to being transferred to OBG by Senior QC Supervisor, and again by the Senior QC Supervisor and SUXO) prior to disposal.

Department of Defense Form 1348-1 was completed by the SUXO and accompanied each load. The form was utilized as turn-in documentation certifying that the property listed was inspected and to the best knowledge and belief, contained no items of a dangerous nature. All ORS and scrap metal that were generated from the SEAD-44A site was disposed of at Seneca Iron and Metal Co., Inc. on 6 December 2001 and 23 July 2002. Completed Form 1348's along with weight tickets and disposal certificates are included in Attachment D-1 in Appendix D.

The weight tickets report totals that are higher than the numbers listed above since ORS and scrap metal were combined with ORS and scrap metal from the OBG site. Photographs showing OE, ORS and scrap metal items that were collected during site work activities are contained in Attachment E-1 in Appendix E.

#### 2.8 SITE RESTORATION

Upon completion of clearing activities, WESTON completed site grading and seeding. Grading of the two oversized stockpiles and three fines stockpiles was performed between 5 June 2002 and 6 June 2002 using a bulldozer. All stockpiles were graded to allow for drainage by mounding the stockpiles. In order to establish natural vegetation and to restore erosion controls, a rye grass seed mixture was applied to the stockpiles and the surrounding 25-acre site.

### 2.9 DEMOBILIZATION

Following completion of all sitework and restoration activities, a final walk through inspection was performed with USACE on 18 June 2002, and the site was approved for completion status. Seneca Army Depot Activity was notified and all keys were turned over to USACE.

# **SECTION 3**

## CONCLUSIONS

## 3. CONCLUSIONS

A review of the initial excavation and screening effort revealed that 12 (twelve) OE items were found in the stockpiled soils that generated by EODT and screened by WESTON. An additional 10 (ten) OE items were located at or near the surface, after the 1-ft cut. It appears that they were deposited/moved by the earth moving equipment, during the 1-ft excavation. The maximum depth that OE was recovered from was ten inches; which is within the depth of rutting caused by the equipment.

Based upon the assumptions outlined in Phase VI of the *ESS* (USACE, April 2000) for Area 44A, geophysical mapping and anomaly investigation showed OE present to a maximum depth of 10 inches (vs. 6 inches) below the 1-ft cut area. All other anomalies were removed to the depths indicated by the instruments and recorded on the Dig Sheets. This demonstrates that the 1-ft cut was adequate and that no OE exists below the 2-ft clearance depth of the new surface.


All 22 OE items found were 40-mm practice rifle grenades (M407A1). All grid areas mapped and cleared by WESTON passed QC/QA criteria specified in the *ESS* (USACE, April 2000). It is concluded by USACE that OE does not potentially exist below the clearance depth and that the property may be released for unrestricted use. It is recommended that approval be issued on the site for areas cleared by WESTON based on the successful completion of the OE removal effort at SEAD-44A.

CONCLUSTING.

SECTION 4

•

## REFERENCES



## 4. REFERENCES

Department of Defense Explosives Safety Board, Guidance for Clearance Plans, 27 January 1998.

EOD Technology, Inc., September 2001. Final Report for the Ordnance and Explosives (OE) Removal Action at Seneca Army Depot Activity 44A, Romulus, New York.

U.S. Army Engineer Division. Huntsville, Alabama. April 2000. *Explosive Safety Submission, Ordnance and Explosive Removal at the Former QA Function Test Range (SEAD-44A)*, Seneca Army Depot Activity, Romulus, New York.

U.S. Army Engineering and Support Center, Huntsville, 16 February 1990. Safety Concept and Basic Considerations for Unexploded Ordnance (UXO) Operations.

1 1 1 1 1 1 1 1

And a second second

# **ATTACHMENT A-1**

## **FORM 948'S**

.

.

· · ·

ro:		DATE:	TIME:	
Weston		40ct01	1000	
CONTRACT NUMBER:	PROJEC	T LOCATION:		
DACW33-00-D-0007	Area	44 A SEAD	$\triangleright$	
DO #: T.O. # 0003	Romu	as NY		
SUBJECT ITEM(S)	(Check al	I that apply):		
Work Plan	🗌 Qı	ality Control		
Safety Violation	Ot Ot	her ESS Exc	lusion	
Safety Comments	(	ZONE		
DESCRIPTION: This 948	is wri	Hen confirm	ation	
of verbal directives giv	en yest	erday 3 octo	refi	
adjusting the EXO Exclu		•		
maximum Fragmanthon Dis				
This caculation of 414 feet				
the K328 of DOD 6055.9 t				
			,	
NEW of 2 pounds. This will be HSV COPP. E33 should be Prompt correction or compliance	e anne ve	ed //EDB	s requested.	
K		$2 \rightarrow A$		
4	UŞACE	Site Representative	10100	
/ K	www.eth 1x0 Safet	J. Barnell y SpecialisT	, CENHIS	
Contractor's Representative				
ACTION TAKEN:				
Exclusion Zone adjusted. E.	nclusion	Zone moved	Back	
to 414' point.				

U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE **ORDNANCE AND EXPLOSIVE GROUP** MEMO TIME: DATE: TO: 1643 8MAY 02 **CONTRACT NUMBER: PROJECT LOCATION:** PACW33-00-D-007 SEAD 44A Seneca Army DEPOT Hey DO #: Ramulus, NV 1854 SUBJECT ITEM(S) (Check all that apply): Work Plan  $\mathbf{X}$ **Quality Control** Safety Violation Other Safety Comments DESCRIPTION: The PASSED GRIDS USACE QA! 44E2 GZ MØ M tun the 1 Entries the Prompt correction or compliance with contract specifications is requested. 16 Grids In USACE She Representative RECEIPT ACKNOWLEDGED; Contractor's Representative **ACTION TAKEN:** CEHNC FORM 948 (Revised) **COPY 1 - Contractor's Representative** 1 APR 96

U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE ORDNANCE AND EXPLOSIVE GROUP MEMO					
го:		DATE:	TIME:		
R.F. WESTON		9 MAY 02	1445		
CONTRACT NUMBER:		T LOCATION:			
DACW/33-00-D-007	SEAT	DA4A	1 El		
00 #:	Sereca Romin	Hemplepot.	ACTIVITY		
SUBJECT ITEM(S)		I that apply):			
Work Plan	D D	ality Control			
Safety Violation	Ot Ot	her			
Safety Comments					
DESCRIPTION: The following	us GRID	DASSEN USA	HEE QA;		
44A1, B1, B2, B3, C1, C	2, C3,	DI, D2, JØ	, JI and		
No La	CH-				
	ther E	ties Zh			
		ries 7			
		$\rightarrow$			
Prompt correction or compliance with contract specifications is requested.					
111					
JUL Mon CENTS - OF - Safety					
RECEIPT ACKNOWLEDGED					
Contractor's Representative					
CTION TAKEN:					
INC F ' 948 (Revised) COPY	1 - Contr	actor's Repres	entative		

a desta de la companya de la company

and the second second

U.S. ARMY ENGINEERING AND	SUPPOR	T CENTER, HU	NTSVILLE
ORDNANCE AND		VE GROUP	
	IEMO	DATE.	
TO:		DATE:	TIME:
R.F. WESTON		15 May 02	1620
CONTRACT NUMBER:		T LOCATION:	
DACW 33-00-D-007		D 44A	
DO #:	SENE	(A Anmy E , Rominus	NY
SUBJECT ITEM(S)		ll that apply):	
Work Plan	🛛 🖾 Qi	uality Control	
Safety Violation	0	ther	
Safety Comments			
DESCRIPTION: The following	ing Grins	PASSEN USA	KE CA:
DESCRIPTION: The following 44 B7, F5, I5, I7,	TRT	9. TIO J8	Tand
K5.			
· · · · · · · · · · · · · · · · · · ·			
Prompt correction or compliance	e with contr	act specifications i	s requested.
10 grids In Fra	alt	non CE	NAB-DESA
	USAC	E ate Representative	8
	$1 \rightarrow$		1.1 (
RECEIPT ACKNOWLEDGED:	~ 10		F. Wester
	Contra	ctor's Representativ	e
ACTION TAKEN:			
CEHNC FORM 948 (Revised) COP 1 APR 96	Y 1 - Cont	ractor's Repre	`ative

1 2

and a second second

U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE ORDNANCE AND EXPLOSIVE GROUP MEMO					
TO: R.F. WESTON		date: /GMAY 02	тіме: 1636		
CONTRACT NUMBER: DACW33-00-D-007 DO #:	SEA.	CT LOCATION: D 44A A ARMY DEPOT	Activity		
SUBJECT ITEM(S) Work Plan Safety Violation Safety Comments DESCRIPTION: The following 44E1, F1, G4, G5, H1 J2, J3, L3, M3		<i>Uas, NN</i> Il that apply): uality Control ther <i>Mss€0 USAC</i>	LOA:		
Prompt correction or compliance with contract specifications is requested.					
ACTION TAKEN:					

U.S. ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE **ORDNANCE AND EXPLOSIVE GROUP** MEMO DATE: TIME: TO: R.F. WESTON 1526 CONTRACT NUMBER: **PROJECT LOCATION:** DACW33-00-D-007 SEAD 44A Seneca April Depot Activity DO #: Romulus N SUBJECT ITEM(S) (Check all that apply): X Work Plan Quality Control Safety Violation Other Safety Comments following fines Stockpiles @ DESCRIPTION: The DASSED USALE E Corner of Area 44A in grids J9, 10, K10, 40 2: ON GRIDS EG, ET, FG and FT Pile 3: ON Grids B5, B6, C5 and C6 Prompt correction or compliance with contract specifications is requested. 3 fines Stock piler. CENAB-DE SAC USALE Site Representative RECEIPT ACKNOWLEDGED Contractor's Representative **ACTION TAKEN:** CEHNC FORM 948 (Revised) **COPY 1 - Contractor's Representative** 1 APR 96

ORDNANCE AN	ND SUPPOR ND EXPLOSIV MEMO		HUNTSVILLI	
<sup>'0:</sup>		DATE:	TIME:	
R.F. WESTAN		31 MAY	2 1500	1
CONTRACT NUMBER:			N:	1
00 #:	Romul	Army Dg	DOT Activity	9
SUBJECT ITEM(S)	(Check all	that apply):		
Work Plan	Qui	ality Control		1
Safety Violation	Oth	er		
Safety Comments				0.0
DESCRIPTION: The follow	WK Grick E	assed use	KE OA !	
K7, K8, K9, K10,	17,18,1	M7. MR	M9, MI0	
and J7		in the state	in the start	
	ALC OTH	965 71		
		-18	>	
	/			
	_			
Prompt correction or complian	nce with contra	ct specification	ns is requested	
	nce with contra	ct specification	ns is requested	
Prompt correction or complian 1/ Grips La	the	ct specification		
	the			
	HUSACE	Site Representa	ative	
I GRIDS	HUSACE	Site Represent	ative	
I GRIDS	HUSACE	Site Representa	ative	
1/ GRIDS Ju	HUSACE	Site Representa	ative	
11 Griss Fr	HUSACE	Site Representa	ative	
1/ GRIDS T	HUSACE	Site Representa	ative	
1/ GRIDS T	HUSACE	Site Representa	ative	
I GAIDS Ju	HUSACE	Site Representa	ative	

ARMY ENGINEERING AND SUPPORT CENTER, HUNTSVILLE **ORDNANCE AND EXPLOSIVE GROUP** MEMO DATE: TIME: 1117 F. WESDN 3 JUNE 02 TRACT NUMBER: **PROJECT LOCATION:** SEAD 44A SENECA ARMY DEPOT Activity W33-00-D-007 Romuns, M BJECT ITEM(S) (Check all that apply): X **Quality Control** Work Plan Safety Violation Other Safety Comments SCRIPTION:7 MOWING GRIPS DASSED USACE OA Prompt correction or compliance with contract specifications is requested. 27 GRIDS USACE Site Representative F Ulestan CEIPT ACKNOWLEDGED Contractor's Representative ION TAKEN: IC FORM 948 (Revised) COPY 1 - Contractor's Repr tative 3 96

# ATTACHMENT A-2

# DAILY REPORTS

.

.

.

UXC	DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION TE: 8/16/01					Page 1 of 2 MANAGERS DESIGNERS/CONSULTANTS	
۰ ۱	EK NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY: E. Benton	CONTRAC DACW33-00		WORK ORDER AND TASK: 20140-007-203-4500	
WEA	ATHER/TEMI	PERATURE: Mostly cloud	y, 70–75 F, NW wi	nd 10-20 MPI	Н		
LOC	CATION OF V	VORK: Seneca Army Depo	ot Activity, Romulus	s, NY			
WES	STON PERS	ONNEL:	EQUIPMENT:		VISITO	RS/AFFILIATION:	
SITE	SITE MGR: Edwin J. Benton		(2) CAT D6 - Do	zer	B. Campbell - WESTON		
CQC	Officer: Ralp	h Willey	(1) JD 450 - Exca	(1) JD 450 - Excavator		C. Kane - WESTON	
SHS	C: Steven Kird	ejczyk	(2) Fisher Magnetometers				
UXO	QC/Safety: M	like McCarley					
SUE	BCONTRACT	OR:	MATERIALS DE	MATERIALS DELIVERED (indicate size, type, and condition):			
(1)	Sessler Wre	ecking	(2) CAT D-6 Dozers, (1) JD 450 Excavator			ator	
(2)	SpecPro, In	IC.	Fisher Magneton	neters			
(3)							
(4)							
(5) (6)							
(6)		MED BY WESTON					

#### WORK PERFORMED BY WESTON

Provided oversight of subcontractors, attended job opening meeting with Sessler Wrecking and CENAN, delineated

Is F, H, J limits for sampling effort to be performed tomorrow.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: Mobilized equipment; began to scrape the first 2 – 4 ft layer of dry stockpiled material, exposing the wet soil and allowing it to dry.

SpecPro, Inc. – Provide UXO support for activities in Area 44A and OBG.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Will be included in the Meeting Minutes.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\81601.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 8/16/01	CTION QUALITY CONTROL F	REPORT	MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Follow	Up):	
CQC FINDINGS (Sa None	atisfactory Work Completed and L	Deficiencies; Attach Phase Inspect	ion Forms):
RECOMMENDED ( None	CORRECTIVE ACTIONS		
SAFETY OBSERV	ATIONS/VIOLATIONS/COMM	ENTS	~
the second se		morning safety briefing held at a	Area 44A.
CALIBRATION OF None	FIELD EQUIPMENT (See Calib	pration Logs in File)	
TEST DATA (List ite None	ms here and attach appropriate d	ata sheet)	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\81601.DOC

White Copy: Site File

Yellow Copy: Project Manager

ź

UXO/SOIL REME	ICTION QUALITY CONTR DIATION	ROL REPORT			WASSINN.
TE: 8/17/01					MANAGERS DESIGNERS/CONSULTANTS
EK NO.: 1	HOURS ON SITE: 0700-1530	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007		WORK ORDER AND TASK: 20140-007-203-4400
WEATHER/TEMP	PERATURE: Mostly cloudy	, 70 –80 F, NW wi	ind 10-20 MPF	4	
LOCATION OF W	ORK: Seneca Army Depo	t Activity, Romulus	s, NY		
WESTON PERSO	NNEL:	EQUIPMENT:		VISITO	RS/AFFILIATION:
SITE MGR: Edwin J. Benton		(2) CAT D6 - Do.	zer	T. Batta	glia/CENAN
CQC Officer: Ralph Willey		(1) JD 450 - Excavator			
SHSC: Steven Kirej	jczyk	(2) Fisher Magnetometers			
UXO QC/Safety: Mil	ke McCarley				
SUBCONTRACTO	DR:	MATERIALS DELIVERED (indicate size, type, and condition):			type, and condition):
(1) Sessler Wree	cking	Portable toilets			
(2) SpecPro, Inc	2				
(3)					
(4)					
(5) (6)					
WORK PERFORM	NED BY WESTON				

Provided oversight of subcontractors, delineated Pad G limits, collected confirmation soil samples from Pads A and ' ontinued mobilization and site preparation activities.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessier Wrecking – Area 44A: Continued the preparation and drying of the stockpiled soils.

**OBG:** No activities performed by sitework subcontractor.

SpecPro, Inc. - Area 44A: Provide UXO support for activities.

**OBG**: Provide UXO support for activities.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia reported that a key to OBG site office would be made available on Monday.

Ralph Willey schedules a meeting on Monday at 0700 hrs. with T. Battaglia to review initial and prepatory procedures and QC issues.

Requested that Sessler Wrecking submit the SOP for the screening plant, and H & S certifications for crew on Monday.

Page 1 of 2

DAILY CONSTRUC DATE: 8/17/01	CTION QUALITY CONTRO	OL REPORT	MANAGERS DESIGNERSICONSI
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Fo	llow Up):	
	atisfactory Work Completed a	and Deficiencies; Attach Phase Inspection orted.	on Forms):
			· · · · · · · · · · · · · · · · · · ·
RECOMMENDED	CORRECTIVE ACTIONS		
None		· · · · · · · · · · · · · · · · · · ·	
		·····	
	TIONS/VIOLATIONS/CO.	MMENTS	
Sessler Wrecking co	ompleted USACE equipme	ent form for onsite heavy equipment.	
Sessier wrecking po	erforms entry physicals to	onsite stair.	
	FIELD EQUIPMENT (See	Calibration Logs in File)	
None			
TEST DATA (List ite)	ms here and attach appropria	ate data sheet)	
		les to be analyzed for total lead: (14	) from Pad H (CE-0H3B-001-0,
		004-0, CE-0H3B-005-0, CE-0H3B-00	
		010-0, CE-0H3B-010-1, CE-0H3B-01 3B-001-0, CE-0A3B-002-0).	11-0, CE-0H3B-012-0,
, <u></u> , <u></u> , <u></u> _, <u></u> , <u></u> ,			

Page 2 of 2

						Page 1 of <u>2</u>	
DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION TE: 8/20/01			ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS	
2 2	EK NO.:	HOURS ON SITE: 0700-2030	WRITTEN BY: E. Benton			WORK ORDER AND TASK: 20140-007-203-4400	
WE	ATHER/TEMP	PERATURE: Sunny, 70 –8	80 F, NW wind 10-2	0 MPH			
LOC	ATION OF W	VORK: Seneca Army Depo	ot Activity, Romulus	, NY			
WES	STON PERSO	ONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:	
SITE	MGR: Edwin	J. Benton	(2) CAT D6 - Doz	ozer T. Bat		taglia/CENAN	
CQC	Officer: Ralpl	h Willey	(1) JD 450 - Exca	(1) JD 450 - Excavator		Ken Barnett/CENAE	
SHS	C: Steven Kire	ejczyk	Commander 510 Powerscreen		Fuel man/Agway		
UXO	QC/Safety: M	ike McCarley	(2) Conveyors		Emerald Screening Represen		
			(2) Fisher Magne	tometers			
SUE	CONTRACT	OR:	MATERIALS DEL	LIVERED (indic	ate size,	type, and condition):	
(1)	Sessler Wre	ecking	Commander 510	Powerscreen,	(2) Con	veyors	
(2)	SpecPro, In	С.					
(3)							
(4)							
(5) (6)					· · · · ·		
(6)		MED BY WESTON					

WORK PERFORMED BY WESTON

Provided oversight of subcontractors, collected confirmation soil samples from Pad G, prepared Preparatory/Initial

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: Delivered and set the Commander 510 Powerscreen and (2) 65-ft. conveyors within Area 44A, graded the (2) 100-ft. X 100-ft. areas to be used for placement of the oversized material OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc. – Area 44A**: Provide UXO support for sitework activities, established PWDs within work areas. **OBG**: Provide UXO support during the confirmation soil sampling of Pad G.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

Craig Sessler reports that crew will not open piles up today, will concentrate efforts on setup of Commander 510 Powerscreen and (2) 65-ft. conveyors. Sessler Wrecking inquires if they could work Friday. WESTON reports that working Friday would exceed the 40-hrs. and is not an option. Sessler submits SHSP and OSHA certificates.

Ralph Willey meets with T. Battaglia at 0700 hrs. to discuss Preparatory/Initial Inspections and QC issues.

T. Battaglia directs WESTON to begin UXO clearance of the proposed work limits within Area 44A in the event that certification of the previously performed geophysical is not delivered by Huntsville. SpecPro will "clear" the area

to be used for oversize screening and for the placement of the <1-inch material passing through the 1-inch screen. T. Battaglia requests that WESTON document any additional costs incurred, not included in the June Cost

Proposal, as a result of Huntsville not supplying certification of past work performed. Additional costs should be reviewed at Thursday's Coordination Meeting.

T. Battaglia submits CEHNC "Satement of Ordnance and Explosive (OE) Removal Activities" for WESTON's review.

Socured access to the OBG field office with Parsons Engineering. The key will remain in their possession for the 10 days. Requested that they leave the north section of the building for SpecPro's work area.

Daga 1 of 0

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82001.DOC

			Page <u>2</u> of
DAILY CONSTRU DATE: 8/20/01	ICTION QUALITY CONTROL REPO	RT	DESIGNERS/CONISULT
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	0
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficie	ncies; Attach Phase Inspection Forms):	
None			
	·····		
RECOMMENDED	CORRECTIVE ACTIONS		
None	CONNECTIVE ACTIONS		
	······		
SAFETY OBSERV	ATIONS/VIOLATIONS/COMMENTS		
and the second se		following: WESTON's "Blue Card", penalty fo	or stealing
	VAN's Strategic Goals For Contractor		9
CALIBRATION OF	FIELD EQUIPMENT (See Calibration	Loas in File)	
None			1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 - 1999 -
	· · · · · · · · · · · · · · · · · · ·		
the second se	ems here and attach appropriate data sh		0000 P01 0 three
Collected the follow		eet) analyzed for total lead: (51) from Pad G; CE-	-0G3B-B01-0 thru
Collected the follov CE-0G3B-B41-0	ving confirmation soil samples to be a		-0G3B-B01-0 thru
Collected the follov CE-0G3B-B41-0 Duplicate samples QA samples collec	ving confirmation soil samples to be a collected: CE-0G3B-B10-1, CE-0G3L ted: CE-0G3B-B08-2, CE-0G3B-B18-	analyzed for total lead: (51) from Pad G; CE- B-B20-1, CE-0G3B-B30-1, CE-0G3B-B40-1 -2, CE-0G3B-B28-2, CE-0G3B-B38-2	-0G3B-B01-0 thru
Collected the follov CE-0G3B-B41-0 Duplicate samples QA samples collec MS/MSD samples	ving confirmation soil samples to be a collected: CE-0G3B-B10-1, CE-0G3B	analyzed for total lead: (51) from Pad G; CE- B-B20-1, CE-0G3B-B30-1, CE-0G3B-B40-1 -2, CE-0G3B-B28-2, CE-0G3B-B38-2 B-B39-0	-0G3B-B01-0 thru

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82001.DOC

:

DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION					Page 1 of 2 MANAGERS DESIGNERS/CONSULTANTS	
2	EK NO.:	HOURS ON SITE: 0700-1900	WRITTEN BY: E. Benton			WORK ORDER AND TASK: 20140-007-203-4400
				unny, 70	0 – 80 F, NW wind 10-20 MPH	
WE SITE CQC SHS	CQC Officer: Ralph WilleyJD 450 - ExcavaSHSC: Steven KirejczykCommander 510UXO QC/Safety: Mike McCarley(2) M65 Belt Con(2) Fisher MagneVolvo L120C LonMichigan L140 L			zer tor Powerscreen iveyors etometers ader oader del 40 RTS	Hertz Agway Emerson Bornman/KPI	
SUE (1) (2) (3) (4) (5)	SUBCONTRACTOR:MATERIALS II(1)Sessler WreckingVolvo L120C II(2)SpecPro, Inc.JLG Man-lift IN(3)			LIVERED (indica ader, Michigan I		type, and condition): pader

#### JRK PERFORMED BY WESTON

Provided oversight of subcontractors; received Trimble RTK 5700 GPS Total Station training; surveyed pad limits A, F, G, H, and J; surveyed confirmation sample locations from Pads A, G, and H; prepared Preparatory/Initial Inspections for soil screening operation; continued mobilization and site preparation activities.

### WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**: Leveled the Commander 510 Powerscreen by using steel road plates and cribbing , repositioned the (2) M65 Belt Conveyors, established loading platform, pushed Mound 4 soil north to loading platform , welded steel plates over teeth of excavator bucket.

OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc.** – **Area 44A**: Provide UXO support for sitework activities, cleared area of UXO in the (2) 100 X 100 ft. grids to be used for placement of oversize material, attached blast shield to man-lift.

**OBG**: Provide UXO support during Trimble RTK 5700 GPS Total Station training and surveying of confirmation soil sample locations in Pads G and H.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82101.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 8/21/01	ICTION QUALITY CONTROL REPORT	-	
QC OFFICER		QC OFFICER	
(Print Name):	Ralph Willey	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficienci	es; Attach Phase Inspecti	ion Forms):
	eening - Preparatory Phase Inspection t		
	· · · · · · · · · · · · · · · · · · ·		
	CORRECTIVE ACTIONS		
None			
	ATIONS/VIOLATIONS/COMMENTS		
Morning salety bit			
CALIBRATION OF	FIELD EQUIPMENT (See Calibration Lo	as in File)	
None		<u>go ((( ( ( ( ( ( ( ( ( ( ( ( ( ( ( ( ( (</u>	
TEST DATA (List it	ems here and attach appropriate data sheel	·)	
None		/	

í

		RUCTION QUALITY CONT				Page 1 of 2	
UXO/SOIL REMEDIATION			NUL NEFONI			MANAGERS DESIGNERS/CONSULTANTS	
2	ĒK NO.:	HOURS ON SITE: 0500-1700	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4400	
-		IPERATURE: Sunny,70 – 8					
LOC	CATION OF	WORK: Seneca Army Dep	ot Activity, Romulus	s , NY			
	STON PERS		EQUIPMENT:			ORS/AFFILIATION:	
SITE	EMGR: Edwil	n J. Benton	(2) CAT D6 - Do.	zer		taglia/CENAN	
CQC	C Officer: Ral	oh Willey	JD 450 - Excava	tor	Ken Barnett/CENAE		
SHS	SC: Steven Ki	rejczyk	Commander 510	Commander 510 Powerscreen		Sessler/Sessler Wrecking	
UXC	QC/Safety: N	Mike McCarley	(2) M65 Belt Cor	(2) M65 Belt Conveyors		Agway	
			(2) Fisher Magnetometers		Emerson Bornman/KPI		
			Volvo L120C Loa	ader	UPS		
			Michigan L140 L	oader			
			JLG Man-lift Mo	del 40 RTS			
SUE	BCONTRACT	TOR:	MATERIALS DE	LIVERED (indic	ate size,	type, and condition):	
(1)	Sessler Wi	recking – Crew of (4)					
(2)	SpecPro, I	nc. – Crew of (3)					
(3)							
(4)							
(5) (6)							
	RK PERFOR	RMED BY WESTON	I			······	

RK PERFORMED BY WESTON

vided oversight of subcontractors, received Trimble RTK training, conducted Preparatory/Initial

Inspections for soil screening operation, performed Preparatory Hazard Analysis on the soil screening operation with subcontractors field staff, transferred previous files from the old contract into storage, established new file system .

WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**:Began soil screening operations, pushed and loaded soil from Mounds 4 and 5 into Commander 510 Powerscreen feed hopper, established loading platform, stockpiled <1-inch screened (clean)soil south of M65 belt conveyor and west of Mound 4,

OBG: No activities performed by sitework subcontractor.

SpecPro, Inc. – Area 44A: Provide UXO support for soil screening operation.

OBG: No activities performed by UXO subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia and K. Barnett request if WESTON consider the efficiency of hand sorting vs. soil screening of

stockpiled material in Area 44A. Due to the productivity achieved by Sessler today, it appears that soil screening will continue as the preferred method.

T. Battaglia schedules the weekly correspondence meeting for 1500 hrs. at CENAN's office building.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82201.DOC

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/22/01	MANAGERS DES GNERS/CONS.J.
	QC OFFICER SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies, Area 44A Soil Screening - performed Quality Control Inspect Quality Control Inspection Form - Preparatory Inspection. M	ion/Preparatory Inspection. Refer to the attached
RECOMMENDED CORRECTIVE ACTIONS	
None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A, following importance of communication, and site indoctrination to all ve Performed Preparatory Hazard Analysis on the soil screening topics were discussed: conveyor belts, guards, emergency si kit locations, CPR/First Aid training, hard hats required when screening operation, designated smoking area, contingency and communication procedures.	endors. g operation with subcontractor's field staff. The following hutoffs, safety zones, fire extinguisher locations, first aid operating inside heavy equipment, maintenance on
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs	in File)
None	
TEST DATA (List items here and attach appropriate data sheet)	
AMRO submits preliminary sample results from the following Duplicates: CE-063B-B10-1, CE-063B-B20-1, CE-063B-30-1	
MS/MSDs: CE-063B-B19-0, CE-063B-B39-0	

DAILY CONS UXO/SOIL RE	TROL REPORT				
<i>EK NO.:</i> 2	HOURS ON SITE: 0500-1730	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
	MPERATURE: partly sunny				
LOCATION O	F WORK: Seneca Army Dep	ot Activity, Romulus	s, NY		
WESTON PER	RSONNEL:	EQUIPMENT:			ORS/AFFILIATION:
SITE MGR: Ed	win J. Benton	(2) CAT D6 - Do	zer	T. Bat	taglia/CENAN
CQC Officer: R	alph Willey	JD 450 - Excava	tor	Ken Barnett/CENAE	
SHSC: Steven	Kirejczyk	Commander 510	) Powerscreen	Craig Sessler/Sessler Wrecking	
UXO QC/Safety	: Mike McCarley	(2) M65 Belt Conveyors		Emerald Screening	
		(2) Fisher Magnetometers		Agway	
		Volvo L120C Loa	ader		
		Michigan L140 L	oader		
		JLG Man-lift Mo	del 40 RTS		
		(3) PDRs			
SUBCONTRA	CTOR:	MATERIALS DELIVERED (indicate size, type, and condition):			type, and condition):
	Nrecking – Crew of (4) , Inc. – Crew of (3)				

### **VVORK PERFORMED BY WESTON**

Provided oversight of subcontractors, prepared Weekly Work Summary and Projected Weekly Work Schedule for weekly coordination meeting, attended coordination meeting, established health and safety file system, scheduled the yearly inspection of onsite fire extinguishers for 8/27/01.

### WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**:Continued to screen stockpiled soils from Mounds 4, 5 and 6 (approximately 60% completed = 5,000 cy).

OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc. – Area 44A**: Provide UXO support for soil screening operation, cleared the area of UXO to be used as the oversize stockpile staging area north of Mound 8 and east of Mound 7.

OBG: No activities performed by UXO subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Karl Goehring (SpecPro) reports that (6) additional staff members will be mobilized on Tuesday, 8/28/01, to begin hand sorting operation of the stockpiled oversized material at Area 44A.

Randy Battaglia requests that WESTON submit a copy of the Area 44A Work Plan Amendment.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82301.DOC

			Page 2 of 2
DAILY CONSTRUC DATE: 8/23/01	CTION QUALITY CONTROL	L REPORT	MANAGERS DESIGNERSICONSU
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Follo	ow Up):	
		d Deficiencies; Attach Phase Inspect	
		oversize material collecting betw	een the belts and rollers on the
oversize M65 Conve		oid valve to the vibratory grizzly fe	ad honner, no lost time incurred
1321-1430: Screen	ing operation paused due to	the oversize material collecting b	between the belts and rollers on the
Oversize M65 Belt (		the eveneral ended ing a	
the same the same the same time to be a same to	CORRECTIVE ACTIONS		
None			
	TIONCAUOLATIONCIOON		
	ATIONS/VIOLATIONS/COM neeting conducted at Area 4		
neallin and salety m	leeling conducted at Area 4	47.	
	FIELD EQUIPMENT (See Co	alibration Logs in File)	
None			
TEST DATA (List ite	ms here and attach appropriat	e data sheet)	
ILUI DATA (LISTILE)	no nere and adaon appropriat		

ŝ

DAILY CONSTRUCTION QUALITY CONTR UXO/SOIL REMEDIATION TE: 8/24/01			TROL REPORT			Page 1 of <u>2</u> MANAGERS DESIGNERS/CONSULTANTS
3	EK NO.:	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton	CONTRACT DACW33-00-E		WORK ORDER AND TASK: 20140-007-203-4500
WE	ATHER/TEM	PERATURE: Mostly sunr	ny 70 – 85 F, W wind	1 0-5 MPH		
LOC	CATION OF V	NORK: Seneca Army Dep	pot Activity, Romulus	s, NY		
WE	STON PERS	ONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
SĮTE	EMGR: Edwir	J. Benton	(2) CAT D6 - Do	zer	T. Bat	ttaglia/CENAN
CQC	C Officer: Ralp	h Willey	JD 450 - Excava	tor	Ken B	Barnett/CENAE
SHS	SC: Steven Kir	rejczyk	Commander 510	Powerscreen	Craig Sessler/Sessler Wrecking	
UXC	O QC/Safety: N	like McCarley	(2) M65 Belt Cor		Agwa	У
			(2) Fisher Magne			
			Volvo L120C Loa	ader		
			Michigan L140 L	oader		
			CAT 980-G			
			JLG Man-lift Mo	del 40 RTS		
			(3) PDRs			
SUE	BCONTRACT	OR:	MATERIALS DE	LIVERED (indic	ate size,	type, and condition):
(1)	Sessler Wr	ecking – Crew of (5)	CAT 980-G	CAT 980-G		
(2)		nc. – Crew of (3)				
(3)	Herrtronics	– Crew of (1)	Inspected (20) fi	ire extinguishers	s	
(4)						
(0)						
WO	RK PERFOR	MED BY WESTON				

Provided oversight of subcontractors, and lawn maintenance at Post Gate 2 office area.

## WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A:**Continued to screen stockpiled soils from Mounds 4, 5 and 6 (approximately 2,500 cy).

OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc.** – **Area 44A**: Provide UXO support for soil screening operation, continued to cleared the area of UXO to be used as the oversize stockpile staging area north of Mound 8 and east of Mound 7, and additional 100 X 100 ft grids.

**OBG**: No activities performed by UXO subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia spoke with S. Kirejczyk and requested that WESTON submit the preliminary data analysis packages

for Pads A, H and G with a map indicating sample locations.

WESTON requests that subcontractors deliver certified payrolls before 8/29/01.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\August-2001\82401.DOC

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/24/01

DATE. OLATO

QC OFFICER

(Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

1520 - 1545 hrs: Screening operation was shutdown.

RECOMMENDED CORRECTIVE ACTIONS

Material was more saturated than normal due to the rain event over the weekend and the soil being scraped from the bottom of the stockpiles.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A.

Herrtronics performed yearly inspection of (20) fire extinguishers, (3) indicated that they needed to be serviced. Initial CENAE heavy Equipment Inspection Form completed on the CAT 980-G.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

Due to poor weather conditions, PDRs were not used to collect data today.

TEST DATA (List items here and attach appropriate data sheet)

None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82401.DOC

White Copy: Site File

Yellow Copy: Project Manager

Page <u>2</u> of <u>2</u>



UXC	LY CONSTR D/SOIL REM	RUCTION QUALITY CON	TROL REPORT			Page 1 of 2 MANAGERS DESIGNERS/CONSULTANTS
-	EK NO.:	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
		IPERATURE: Mostly sunr				
LOC	CATION OF	WORK: Seneca Army Dep	pot Activity, Romulus	s,NY		
	STON PERS		EQUIPMENT:		VISIT	ORS/AFFILIATION:
	EMGR: Edwir		(2) CAT D6 - Do		T. Bat	ttaglia/CENAN
	C Officer: Ralp		JD 450 - Excava	ntor	Ken B	Barnett/CENAE
	C: Steven Ki		Commander 510	) Powerscreen	Craig Sessler/Sessler Wrecking	
UXC	) QC/Safety: N	Mike McCarley	(2) M65 Belt Col	nveyors	Agwa	У
			(2) Fisher Magne			
			Volvo L120C Lo	ader		
			Michigan L140 L	.oader		
			CAT 980-G			
			JLG Man-lift Mo	del 40 RTS		
			(3) PDRs			
SUE	BCONTRACT	TOR:	MATERIALS DE	MATERIALS DELIVERED (indicate size, type, and condition):		
(1)	Sessler Wi	recking – Crew of (5)	CAT 980-G	CAT 980-G		
(2)		пс. – Crew of (3)				
(3)	Herrtronics	s – Crew of (1)	Inspected (20) f	ire extinguisher	s	
(4)						
						· · · · · · · · · · · · · · · · · · ·
(0)						
		RMED BY WESTON	1	A De et O ete O e		

Provided oversight of subcontractors, and lawn maintenance at Post Gate 2 office area.

### WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**:Continued to screen stockpiled soils from Mounds 4, 5 and 6 (approximately 2,500 cy).

OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc.** – **Area 44A**: Provide UXO support for soil screening operation, continued to cleared the area of UXO to be used as the oversize stockpile staging area north of Mound 8 and east of Mound 7, and additional 100 X 100 ft grids.

**OBG**: No activities performed by UXO subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia spoke with S. Kirejczyk and requested that WESTON submit the preliminary data analysis packages for Pads A, H and G with a map indicating sample locations.

WESTON requests that subcontractors deliver certified payrolls before 8/29/01.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82701.DOC

### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/27/01

DATE. 0/2//0

QC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

1520 - 1545 hrs: Screening operation was shutdown.

RECOMMENDED CORRECTIVE ACTIONS

Material was more saturated than normal due to the rain event over the weekend and the soil being scraped from the bottom of the stockpiles.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A.

Herrtronics performed yearly inspection of (20) fire extinguishers, (3) indicated that they needed to be serviced. Initial CENAE heavy Equipment Inspection Form completed on the CAT 980-G.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

Due to poor weather conditions, PDRs were not used to collect data today.

TEST DATA (List items here and attach appropriate data sheet)

None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82701.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

Page 2 of 2



UXC	LY CONSTR D/SOIL REM	EUCTION QUALITY CON EDIATION	TROL REPORT			Page 1 of MANAGERS DESIGNERS/CONSULTANTS	
انت . •	EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT		WORK ORDER AND TASK:	
3		0600-1800	E. Benton	DACW33-00-E	-0007	20140-007-203-4500	
NE	ATHER/TEM	PERATURE: T-storms, 6	2 – 70 F, W wind 10	-15 MPH			
.00	CATION OF V	NORK: Seneca Army Dep	pot Activity, Romulus	s,NY			
NE.	STON PERS	ONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:	
SITE MGR: Edwin J. Benton		(2) CAT D6 - Do	zer	T. Bat	ttaglia/CENAN		
CQC	Officer: Ralp	oh Willey	JD 450 - Excava	ator	Ken B	Barnett/CENAE	
SHS	C: Steven Kir	rejczyk	Commander 510	) Powerscreen	Craig	Sessler/Sessler Wrecking	
JXC	QC/Safety: N	like McCarley	(2) M65 Belt Col	nveyors	Agway	У	
			(2) Fisher Magn	etometers	Apple	ton Disposal	
			Volvo L120C Lo	ader	Brewe	ers	
			Michigan L140 L	.oader	UPS		
			CAT 980-G Loa	der			
			JLG Man-lift Mo	del 40 RTS			
			Trimble RTK 57	00 GPS			
			(3) PDRs				
SUE	CONTRACT	OR:	MATERIALS DELIVERED (indicate size, type, and condition):				
1) 2) 3)		ecking – Crew of (5) nc. – (6) Workers, /Safety					
5)							
5) 6)							
	RK PERFOR	MED BY WESTON					
ninu pei RTK	utes from the ration, and Pi ( 5700 GPS a	weekly coordination mee reparatory Inspection for a at the OBG (cancelled due	nting held on 8/23/01 Area 44A geophysic e to T-storms).	, Preparatory Ir	spectio	eening operation, meeting on of OBG soil screening bench marks using Trimble	
		TED BY WESTON SUB( ng – Area 44A:Continued		d soils from Mou	unds 4,	5, and 6.	
		es performed by sitework					
pe	cPro, Inc. – .	Area 44A: Provide UXO	support for soil scree	ening operation,	continu	led to cleared the area of UXO	
,	a used as the	oversize stocknile stagir	ng area north of Mou	Ind 8 and east c	f Moun	d 7, and began to sort through	

oversize material placed in 6-12"lifts in the designated 100 X 100-ft grid.

OBG: Orientated new crew members with job site.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) R. Willey scheduled Quality Control Initial Inspection for Area 44A soil screening operation on Thursday, 8/30/01 at 0800 hrs.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82801.DOC

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/28/01

-----

Page 2 of 2

MANAGERS DESIGNERSICONSU

QC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

UXO oversize hand sorting production rate is slower than anticipated due to the material being wet from today's showers and compacted during the grading of the 6-12" lift. UXO technicians are finding it difficult identifying the sources being indicated from the handheld magnetometers. Digging and sorting appears to be difficult when the material is wet, scrap is packed in the mud.

**RECOMMENDED CORRECTIVE ACTIONS** 

WESTON suggests that oversize stockpiles and graded grid sections be covered when showers are forecasted. In addition, when grading the 100 X 100 ft, 6-12" lift sections SpecPro may not want to have this executed by using a CAT D-6 Dozer, but rather have the loader shake out the lifts, eliminating some of the compaction issues.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A.

Safety Indoctrination and task hazard analysis for screening operation reviewed with SpecPro's additional staff. Sitework at Area 44A had to be suspended due to T-storms from 1530 – 1559 hrs.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDRs were placed along the perimeters of the site until poor weather conditions caused the SSO to retrieve the instruments at 1030 hrs.

TEST DATA (List items here and attach appropriate data sheet)

None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\82801.DOC

White Copy: Site File

Yellow Copy: Project Manager

DAILY CONSTI UXO/SOIL REM TE: 8/29/01	RUCTION QUALITY CONT IEDIATION	ROL REPORT			Page 1 c
-EK NO.: 3	HOURS ON SITE: 0630-1800	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
WEATHER/TEN	IPERATURE: Clear 52 - 80	F, NW wind 10-1	5 MPH		•
LOCATION OF	WORK: Seneca Army Depo	ot Activity, Romulu	s,NY		
<b>NESTON PERS</b>	SONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE MGR: Edwi	in J. Benton	(2) CAT D6 - Do	zer	T. Battaglia/CENAN	
CQC Officer: Ral	ph Willey	JD 450 - Excava	ator	Ken E	Barnett/CENAE
SHSC: Steven Ki	irejczyk	Commander 51	0 Powerscreen	Craig	Sessler/Sessler Wrecking
JXO QC/Safety: I	Mike McCarley	(1) M65 Belt Co.	nveyors	Agwa	
DAILY QUANTITI	ES/ QUANTITIES TO DATE:	(2) Fisher Magn			
Oversize Cleared	I: 170 CY/350 CY	Volvo L120C Lo			
DE Scrap: 48 LBS	S/131 LBS	Michigan L140 L	oader		
Von-OE Scrap: 8	LBS/21 LBS	CAT 980-G Loa			
JXO Live: NONE		JLG Man-lift Mo	odel 40 RTS		
	······································	Trimble RTK 57	00 GPS		
		(3) PDRs			
SUBCONTRAC	TOR:		LIVERED (indic	ate size.	, type, and condition):
(2) SpecPro, I (3) SUXO, QC	recking – Crew of (5) Inc. – (6) Workers, C/Safety				
5)					
			·		
	RMED BY WESTON ght of subcontractors; held of	andination mosti	na at 1510 bra		t Area 11A partarmad OC
					e and subsurface check of an
	a second se				sen and searched. The first lift
	be considered cleared of U				
VORK COMPLI	ETED BY WESTON SUBCO	ONTRACTORS			
	ng – Area 44A:Completed t				
	nander 510 Powerscreen an	nd M65 Belt Conve	eyor to the north	east co	rner of the site, between
Mounds 7 and 8		ubaantracter			
JDG: INO ACLIVILI	ies performed by sitework si				
naterial (170 cy	Area 44A: Provide UXO su ). es performed by UXO subc		ening operation,	continu	ued to hand sort oversize
					ords, and/or logbooks for details,
T. Battaglia requ	lests that WESTON disconti	inue the monitoring	g of dust at Area	a 44-A.	Area 44A is not a hazard

T. Battaglia requests that WESTON discontinue the monitoring of dust at Area 44-A. Area 44A is not a hazard waste site, therefore the guidelines outlined in the document provided by NYSDEC, "Fugitive Dust Suppression and Particulate Monitoring Program at Inactive Hazardous Waste Sites", October 27, 1989; does not apply

to Area 44A.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\August-2001\82901.DOC

### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/29/01

QC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

0800 - 0830 hrs: Quality Control Initial Inspection of the Area 44A Soil Screening operations was held. See

the Agreements Made/Conversations section of this report and meeting minutes for T. Battaglia's comments.

RECOMMENDED CORRECTIVE ACTIONS

Dust monitoring along the perimeter of the site will be discontinued.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(2) PDRs were placed along the perimeters of the site, (1) was used to collect real-time data in the work zone.

TEST DATA (List items here and attach appropriate data sheet) Air monitoring data is collected, analyzed, and filed onsite.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\August-2001\82901.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

Page 2 of 2



	LY CONSTF D/SOIL REM E: 8/30/01	RUCTION QUALITY CONTI IEDIATION	ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE: 0630-1800	WRITTEN BY: E. Benton	CONTRACT DACW33-00-L		WORK ORDER AND TASK: 20140-007-203-4500
WE,	ATHER/TEM	IPERATURE: Clear 52 – 80	F, NW wind 10-1	5 MPH		
		WORK: Seneca Army Depo				
	STON PERS		EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE MGR: Edwin J. Benton		(2) CAT D6 - Dozer		T. Battaglia/CENAN		
CQC Officer: Ralph Willey		JD 450 - Excava		Ken Barnett/CENAE		
	C: Steven Ki		Commander 510			Sessler/Sessler Wrecking
		Mike McCarley	(1) M65 Belt Col			Absolom/SEDA
		ES/ QUANTITIES TO DATE:				
		: 170 CY/350 CY	(2) Fisher Magn			y Battaglia/CENAN
			Volvo L120C Lo		Agwa	у
_	Scrap: 48 LBS		Michigan L140 L			
	OE Scrap: 8	LB3/21 LB3	CAT 980-G Load			
UXO	Live: NONE		JLG Man-lift Mo		-	
			Trimble RTK 570	DO GPS		
			(3) PDRs			
SUE	CONTRACT	TOR:	MATERIALS DELIVERED (indicate size, type, and condition):			
(1)		recking – Crew of (5)				
(2)		nc. – (6) Workers,				
(.?)	SUXO, QC	/Safety				
	SUXO, QC	V/Safety				
(5)	SUXO, QC	V/Safety				
(5) (6)						
(5) (6) WOI	RK PERFOR	RMED BY WESTON				
(5) (6) WOI Prov	RK PERFOF	RMED BY WESTON				
(5) (6) WOI Prov audi	RK PERFOF rided oversig t of the first l	RMED BY WESTON tht of subcontractors; held c	ared of UXO. The	audit included a	a surfac	ce and subsurface check of an
(5) (6) WOI Prov audi area	RK PERFOF vided oversig t of the first I representin	RMED BY WESTON tht of subcontractors; held c ift of oversized material clea g 10% of the work complete	ared of UXO. The ed; (2) 5' X100' lan	audit included a	a surfac	ce and subsurface check of an
(5) (6) Prov audi area pass	RK PERFOF vided oversig t of the first I representin sed and will b	RMED BY WESTON tht of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX	ared of UXO. The ed; (2) 5' X100' lan KO.	audit included a	a surfac	
(5) (6) Prov audi area pass WOI	RK PERFOF vided oversig t of the first I representin sed and will b RK COMPLE	RMED BY WESTON tht of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC	ared of UXO. The ed; (2) 5' X100' lan KO. DNTRACTORS	audit included a es were randon	a surfac nly cho:	ce and subsurface check of an sen and searched. The first lift
(5) (6) Prov audi area pass WOI <b>Ses</b>	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE sler Wreckil	RMED BY WESTON tht of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of U ETED BY WESTON SUBCC ng – Area 44A:Completed t	ared of UXO. The ed; (2) 5' X100' lan KO. DNTRACTORS the screening of st	audit included a es were randon ockpiled soils fr	a surfac nly chos om Moi	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy);
(5) (6) Prov audi area pass WOI <b>Ses</b> mob	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE sler Wreckil ilized Comm	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC ng – Area 44A:Completed t ander 510 Powerscreen an	ared of UXO. The ed; (2) 5' X100' lan KO. DNTRACTORS the screening of st	audit included a es were randon ockpiled soils fr	a surfac nly chos om Moi	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy);
WOI Prov audi area pass WOI <b>Ses</b> mob	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE <b>sler Wreckin</b> ilized Comm nds 7 and 8.	RMED BY WESTON Int of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX ETED BY WESTON SUBCC Ing – Area 44A:Completed t nander 510 Powerscreen an	ared of UXO. The ed; (2) 5' X100' lan KO. DNTRACTORS the screening of st ed M65 Belt Conve	audit included a es were randon ockpiled soils fr	a surfac nly chos om Moi	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy);
(5) (6) Prov audi area pass WOI <b>Ses</b> mob Mou <b>OBC</b>	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE <b>sler Wreckii</b> ilized Comm nds 7 and 8. <b>G:</b> No activitie	RMED BY WESTON tht of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC ng – Area 44A:Completed t ander 510 Powerscreen an es performed by sitework su	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st od M65 Belt Conve ubcontractor.	audit included a es were randon ockpiled soils fr yor to the north	a surfac nly chos om Mou east co	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between
(5) (6) Prov audi area pass WOI <b>Ses</b> mob <b>Mou</b> <b>OBC</b>	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE <b>sler Wreckii</b> ilized Comm nds 7 and 8. <b>G:</b> No activitie	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCO <b>ng – Area 44A</b> :Completed t ander 510 Powerscreen an es performed by sitework su <b>Area 44A</b> : Provide UXO su	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st od M65 Belt Conve ubcontractor.	audit included a es were randon ockpiled soils fr yor to the north	a surfac nly chos om Mou east co	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between
(5) (6) Prov audi area pass WOI <b>Ses</b> MOU <b>Ses</b> MOU <b>OBC</b>	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. G: No activitie cPro, Inc. – erial (170 cy)	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCO <b>ng – Area 44A</b> :Completed t ander 510 Powerscreen an es performed by sitework su <b>Area 44A</b> : Provide UXO su	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st of M65 Belt Conve ubcontractor. upport for soil scree	audit included a es were randon ockpiled soils fr yor to the north	a surfac nly chos om Mou east co	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between
(5) (6) Prov audi area pass WOI <b>Ses</b> Mou <b>OBC</b> <b>Spe</b> mate <b>OBC</b>	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE <b>sler Wreckin</b> ilized Comm nds 7 and 8. <b>G:</b> No activitie <b>cPro, Inc</b> . – erial (170 cy) <b>G:</b> No activitie	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC ng – Area 44A:Completed t ander 510 Powerscreen an es performed by sitework su Area 44A: Provide UXO subco	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st od M65 Belt Conve ubcontractor. upport for soil scree ontractor.	audit included a es were randon ockpiled soils fr yor to the north ening operation,	a surfac nly chos om Mou east co continu	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between
(5) (6) Prov audi area pass WOI <b>Ses</b> MOU <b>Ses</b> <b>MOU</b> <b>OBC</b> <b>OBC</b> <b>OBC</b> <b>OBC</b>	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. Cerro, Inc. – erial (170 cy) Cerial (170 cy) CEEMENTS f attaglia requ	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC <b>ng – Area 44A</b> :Completed t ander 510 Powerscreen an es performed by sitework su <b>Area 44A</b> : Provide UXO subco be performed by UXO subco MADE/CONVERSATIONS ests that WESTON disconti	ared of UXO. The ed; (2) 5' X100' lan KO. DNTRACTORS the screening of st of M65 Belt Conve Ubcontractor. Ipport for soil scree Dntractor. (Refer to telecons, s inue the monitoring	audit included a es were random ockpiled soils fr yor to the north ening operation, peed memos, ph g of dust at Area	om Mol east co continu one reco a 44-A.	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between ued to hand sort oversize ords, and/or logbooks for details) Area 44A is not a hazardous
(5) (6) Prov audi area pass WOI <b>Ses</b> Mou <b>OBC</b> <b>Spe</b> mate <b>OBC</b> AGF T. B. wast	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. G: No activitie cPro, Inc. – erial (170 cy) CPRO, COMPLE attaglia require te site, there	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC <b>ng – Area 44A</b> :Completed t ander 510 Powerscreen an es performed by sitework su <b>Area 44A</b> : Provide UXO subco MADE/CONVERSATIONS ests that WESTON disconti fore the guidelines outlined	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st of M65 Belt Conve ubcontractor. upport for soil scree ontractor. (Refer to telecons, so inue the monitoring in the document p	audit included a es were random ockpiled soils fr yor to the north ening operation, peed memos, ph g of dust at Area rovided by NYS	om Mol east co continu one rect a 44-A.	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between ued to hand sort oversize ords, and/or logbooks for details) Area 44A is not a hazardous Fugitive Dust Suppression
(5) (6) Provaudi Provaudi Provaudi area pass WOI <b>Ses</b> Mou <b>OBC</b> <b>Spe</b> Mou <b>OBC</b> <b>C</b> <b>AGF</b> T. B. wast and	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. Cerro, Inc. – erial (170 cy) Cerial (170 c	RMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX TED BY WESTON SUBCC <b>ng – Area 44A</b> :Completed t ander 510 Powerscreen an es performed by sitework su <b>Area 44A</b> : Provide UXO subco be performed by UXO subco MADE/CONVERSATIONS ests that WESTON disconti	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st of M65 Belt Conve ubcontractor. upport for soil scree ontractor. (Refer to telecons, so inue the monitoring in the document p	audit included a es were random ockpiled soils fr yor to the north ening operation, peed memos, ph g of dust at Area rovided by NYS	om Mol east co continu one rect a 44-A.	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between ued to hand sort oversize ords, and/or logbooks for details) Area 44A is not a hazardous Fugitive Dust Suppression
(5) (6) Prov audi area pass WOI <b>Ses</b> mob <b>Ses</b> mob <b>Ses</b> <b>Mou</b> <b>OBC</b> <b>Spe</b> mate <b>OBC</b> <b>AGF</b> T. B wast and to A	RK PERFOF vided oversig t of the first I representing ed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. Ser No activitie cPro, Inc. – erial (170 cy) C: No activitie REEMENTS attaglia require site, there Particulate M rea 44A.	AMED BY WESTON ant of subcontractors; held c ift of oversized material clear g 10% of the work completed be considered cleared of UX ETED BY WESTON SUBCO ng – Area 44A: Completed t ander 510 Powerscreen an es performed by sitework su Area 44A: Provide UXO subco MADE/CONVERSATIONS ests that WESTON disconti fore the guidelines outlined Monitoring Program at Inacti	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st of M65 Belt Conve ubcontractor. upport for soil scree ontractor. (Refer to telecons, s inue the monitoring in the document p ive Hazardous Wa	audit included a es were random ockpiled soils fr yor to the north ening operation, peed memos, ph g of dust at Area rovided by NYS ste Sites", Octo	om Mol east co continu one rec 44-A. DEC, " ber 27,	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between ued to hand sort oversize ords, and/or logbooks for details) Area 44A is not a hazardous Fugitive Dust Suppression
(5) (6) Prov audi area pass Mou <b>Ses</b> mob <b>Ses</b> Mou <b>OBC</b> <b>Spe</b> <b>Mou</b> <b>OBC</b> <b>Spe</b> <b>T</b> . B <b>C</b> <b>AGF</b> <b>T</b> . B <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b> <b>C</b>	RK PERFOF vided oversig t of the first I representing sed and will b RK COMPLE sler Wreckin ilized Comm nds 7 and 8. G: No activitie cPro, Inc. – erial (170 cy) G: No activitie REEMENTS f attaglia require site, thereis Particulate M rea 44A. attaglia deliv	AMED BY WESTON th of subcontractors; held c ift of oversized material clea g 10% of the work complete be considered cleared of UX ETED BY WESTON SUBCC ng – Area 44A:Completed t ander 510 Powerscreen an es performed by sitework su Area 44A: Provide UXO subco MADE/CONVERSATIONS ests that WESTON disconti fore the guidelines outlined Monitoring Program at Inacti ers the Appendix C, Anoma	ared of UXO. The ed; (2) 5' X100' lan XO. DNTRACTORS the screening of st of M65 Belt Conve ubcontractor. upport for soil scree ontractor. (Refer to telecons, s inue the monitoring in the document p ive Hazardous Wa	audit included a es were random ockpiled soils fr yor to the north ening operation, peed memos, ph g of dust at Area rovided by NYS ste Sites", Octo	om Mol east co continu one reco a 44-A. DEC, " ber 27,	ce and subsurface check of an sen and searched. The first lift unds 4, 5, and 6 (8,531 cy); rner of the site, between ued to hand sort oversize ords, and/or logbooks for details) Area 44A is not a hazardous Fugitive Dust Suppression

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\83001.DOC

### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 8/30/01

Page <u>2</u> of <u>2</u>

QC OFFICER

(Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

0800 – 0830 hrs: Quality Control Initial Inspection of the Area 44A Soil Screening operations was held. See the Agreements Made/Conversations section of this report and meeting minutes for T. Battaglia's comments.

RECOMMENDED CORRECTIVE ACTIONS

Dust monitoring along the perimeter of the site will be discontinued.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(2) PDRs were placed along the perimeters of the site, (1) was used to collect real-time data in the work zone.

TEST DATA (List items here and attach appropriate data sheet) Air monitoring data is collected, analyzed, and filed onsite.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\83001.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

UXO	. <b>Y CONSTR</b> <b>/SOIL REM</b> E: 9/04/01	UCTION QUALITY CONT EDIATION	ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS	
-	K NO.:	HOURS ON SITE: 0610-1810	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500	
WEA	THER/TEM	PERATURE: Mostly sunny	65 – 80 F, NW wil	nd 10-15 MPH		· · · · · · · · · · · · · · · · · · ·	
LOC	ATION OF V	VORK: Seneca Army Depo	ot Activity, Romulus	s, NY			
	TON PERS		EQUIPMENT:		VISIT	ORS/AFFILIATION:	
	MGR: Edwin		(2) CAT D6 - Do	zer	T. Battaglia/CENAN		
<u>.</u>	Officer: Ralp	h Willey	JD 450 - Excava	tor		Herington/CENAE	
SHSC	: Steven Kir	ejczyk	Commander 510	) Powerscreen	Agwa		
	QC/Safety:		(1) M65 Belt Cor		FedEx		
		S/ QUANTITIES TO DATE:	(2) Fisher Magne				
Over	size Cleared:	75 CY/425 CY	Volvo L120C Loa				
-	crap: 65 LBS/		Michigan L140 L				
	) DE Scrap: 3 L		CAT 980-G Load				
	Live: NONE		JLG Man-lift Mo	del 40 RTS			
			Trimble RTK 570	00 GPS			
			(3) PDRs				
SUB	CONTRACT	OR:	MATERIALS DELIVERED (indicate size, type, and condition):				
(1) (2) (3) (5) (5)		ecking – Crew of (5) nc. – (6) Workers, /Safety				· · · · · · · · · · · · · · · · · · ·	
	K PERFOR	MED BY WESTON	1				
		ht of subcontractors; prepa	red Meeting Minut	es of Initial Insp	ection d	of Area 44A soil screening	
pera	ation, and m	eeting minutes from the we	ekly coordination I	meeting held on	8/30/0	1.	
VOF	K COMPLE	TED BY WESTON SUBCO	ONTRACTORS				
Sess	ler Wreckin	g – Area 44A:Began to sc	reen the stockpiled	d soils from Mou	inds 7 a	and 8; continued to provide	
		ro by moving oversize mat		e to hand screer	ning ope	eration.	
)BG	: No activitie	es performed by sitework su	ubcontractor.				
nate <b>)BG</b> AGRI	rial (75 cy). : No activitie EEMENTS N	Area 44A: Provide UXO substances performed by UXO substances MADE/CONVERSATIONS of to confirm the procedures	ontractor. (Refer to telecons, s	peed memos, ph	one reco	ords, and/or logbooks for details)	
. Da	lagila callet			0.7100010111 1/110			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\90401.DOC

2

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 9/04/01	CTION QUALITY CONTROL	REPORT	MANAGERS DESIGNERS/CONSI'
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follo	w Up):	
CQC FINDINGS (S	Satisfactory Work Completed and	d Deficiencies; Attach Phase Inspecti	ion Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
SAFETY OBSERV	ATIONS/VIOLATIONS/COMI	MENTS	
Health and safety r	neeting conducted at Area 44	1A.	
·			
None	FIELD EQUIPMENT (See Ca	libration Logs in File)	······································
		<u></u>	
TEOT DATA			
	ems here and attach appropriate onfirmation soil samples were	e shipped to STL for analyses: CE	-0G3B-B08-2, CE-0G3B-B18-2,
		8-2, CE-0J3B-B18-2, CE-0J3B-B	
		······	
	·····		

DAILY CONST UXO/SOIL REI		ROL REPORT			Page 1 of 2 MANAGERS DESIGNERSICONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT		WORK ORDER AND TASK:
4	0625-1810	E. Benton	DACW33-00-E	0-0007	20140-007-203-4500
WEATHER/TEI	MPERATURE: Mostly sunny	65 – 80 F, NW wil	nd 10-15 MPH		
LOCATION OF	WORK: Seneca Army Depo	ot Activity, Romulus	s, NY		
WESTON PER	SONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE MGR: Edw	vin J. Benton	(2) CAT D6 - Do	zer	Gage	Herington/CENAE
CQC Officer: Ra	Iph Willey	JD 450 - Excava	tor	C. Se.	ssler/Sessler Wrecking
SHSC: Steven k		Commander 510	) Powerscreen	Agwa	Ý
UXO QC/Safety:	Mike McCarley/F. Henderson	(1) M65 Belt Conveyor			
Geophysical: Joh	nn Williams, Brian Godfrey	(2) Fisher Magnetometers			
		(2) Schonstedt			
DAILY QUANTIT	IES/ QUANTITIES TO DATE:	Volvo L120C Loa	ader		
Oversize Cleare	d: 195 CY/620 CY	Michigan L140 L	oader		
OE Scrap: 111 L	BS/307 LBS	CAT 980-G Loader			
Non-OE Scrap: 2	2 LBS/46 LBS	JLG Man-lift Model 40 RTS			
UXO Live: NONE		Trimble RTK 5700 GPS			
		EM-61			
SUBCONTRAC	CTOR:	MATERIALS DE	LIVERED (indic	ate size.	type, and condition):
	/recking – Crew of (5)				
	Inc. – (6) Workers,				
(3) SUXO, Q					
(4)					
(5)					
(6)					
WORK PERFO	RMED BY WESTON				

Provided oversight of subcontractors; performed QC audit of oversized material; surveyed Pad J boundary limits, and confirmation soil sample locations; established grid locations south of Area 44A drainage ditch; prepared for 9/6/01 Quality Control – Preparatory Inspection of Geophysical Mapping and Clearance.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A:Continued to screen the stockpiled soils from Mounds 7 and 8; continued to provide support to SpecPro by moving oversize material from stockpile to hand screening operation. OBG: No activities performed by sitework subcontractor.

**SpecPro, Inc.** – **Area 44A**: Provide UXO support for soil screening operation, continued to hand sort oversize material (195 cy).

**OBG**: No activities performed by UXO subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\90501.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 9/05/01	CTION QUALITY CONTROL R	REPORT	MANAGERS DES GNERSICONSI'
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow (	Up):	<u> </u>
0700 – 0900 hrs: S excavator bucket a	Catisfactory Work Completed and D Creening operation was delayed nd the feed hopper belt having CORRECTIVE ACTIONS	d due to the steel plate having	ction Forms): to be re-welded over the teeth of
Health and safety n Hardhats an Hot work pe Operators of equipment	ermit required when welding. If heavy equipment are not allow (USACE,EM 385 – 1-1, pg. 248	Reviewed the following safe work site, exception is when L wed to keep AM/FM radios or	JXO searching is being performed.
	FIELD EQUIPMENT (See Calib ble 5700 Total Station.	ration Logs in File)	
TEST DATA (List ite	ems here and attach appropriate da	ata sheet)	

	UCTION QUALITY CONT	ROI REPORT			Page 1 of <u>2</u>
UXO/SOIL REM TE: 9/06/01					MANAGERS DESIGNERS/CONSULTANTS
• <i>≟EK NO.:</i> 4	HOURS ON SITE: 0610-1830	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
WEATHER/TEM	PERATURE: Clear and sui	nny 48 – 80 F, NW	/ wind 10-15 MF	РН	
LOCATION OF	WORK: Seneca Army Depo	ot Activity, Romulu	s, NY		
WESTON PERS		EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE MGR: Edwin		(2) CAT D6 - Do	zer		ttaglia/CENAN
CQC Officer: Ralp	oh Willey	JD 450 - Excava			Herington/CENAE
SHSC: Steven Kil	-	Commander 510	0 Powerscreen		ssler/Sessler Wrecking
UXO QC/Safety: N	Nike McCarley/F. Henderson	(1) M65 Belt Co	nveyor	Agwa	
Geophysical: John	Williams, Brian Godfrey	(2) Fisher Magn		<u> </u>	
		(2) Schonstedt			
DAILY QUANTITI	ES/ QUANTITIES TO DATE:	Volvo L120C Lo	ader		
Oversize Cleared	: 203 CY/823 CY	Michigan L140 L	oader		
OE Scrap: 121 LB	S/428 LBS	CAT 980-G Loa			
Non-OE Scrap: 31	LBS/77 LBS	JLG Man-lift Mo	odel 40 RTS		
UXO Live: 2 (M407	A1, 40mm Practice Grenade)	Trimble RTK 57	00 GPS		
		EM-61			
SUBCONTRACT	TOR:	MATERIALS DE	LIVERED (indic	ate size,	type, and condition):
	recking – Crew of (5)				
	nc. – (6) Workers,				
(3) <u>SUXO, QC</u>	/Safety				
(4)					
(5)					
	MED BY WESTON			_	
		med OC audit of (	90 cv) oversized	d mater	ial; continued to established grid
and the second sec					y Inspection of Geophysical
					ft grids completed; continued
photo documenta	ation of work performed.				
WORK COMPLE	TED BY WESTON SUBCO	DNTRACTORS			
					s 7 and 8; continued to provide
	Pro by moving oversize mat		e to hand screer	ning ope	eration.
UBG: NO ACTIVITIO	es performed by sitework si				
SpecPro. Inc	Area 44A: Provide UXO su	pport for soil scre	ening operation	contin	ued to hand sort oversize
material (203 cy)					
	es performed by UXO subc	ontractor.			
					ords, and/or logbooks for details)
T. Battaglia atter	nds Quality Control - Prepa	ratory Inspection of	of Geophysical N	/lapping	and Clearance, approves

of the operation. Notified T. Battaglia of detonation scheduled to occur on 9/07/01 at 1200-hrs.

Contacted S. Absolom's office regarding the detonation scheduled to occur on 9/07/01 at 1200-hrs.

fittle reports that (2) M407A1, 40mm Practice Grenades have been located, both will be

nated on 9/07/01 at 1200-hrs.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\90601.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION DATE: 9/06/01	ON QUALITY CONTROL REPORT		MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):		C OFFICER GNATURE:	
TYPE OF INSPECTION	N (Preparatory, Initial, Follow Up):		
Health and safety meet Hardhats are to CALIBRATION OF FIE	ONS/VIOLATIONS/COMMENTS ting conducted at Area 44A. Reviewed be worn at all times at the work site, ex LD EQUIPMENT (See Calibration Logs in erformed per manufacturer's specificatio	ception is when UXO sea	
TEST DATA (List items	here and attach appropriate data sheet)		
0850 – 0950 hrs: Geop transect lanes, 30-ft lor downloaded and analyz	hysical test grid was performed using the ng. The operator walked each lane with zed by the SUXO and WESTON UXO/C and of detecting the MPM to the proposed	the EM-61. Upon comple QC, determination of the pl	etion, the data was reliminary data suggested

;

						Page 1 of <u>2</u>
UXC	LY CONSTR D/SOIL REM TE: 9/07/01	RUCTION QUALITY CONT EDIATION	ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS
-	EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT	#:	WORK ORDER AND TASK:
4		0610-1730	E. Benton	DACW33-00-D		20140-007-203-4500
WE	ATHER/TEM	IPERATURE: Sunny 57 – 8	1 F, NW wind 10-	15 MPH		
LOC	CATION OF I	WORK: Seneca Army Depo	ot Activity, Romulus	s,NY		
WE	STON PERS	ONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE	EMGR: Edwir	n J. Benton	(2) CAT D6 - Do	zer	T. Bat	taglia/CENAN
CQC	C Officer: Ralp	oh Willey	JD 450 - Excava	ntor	Gage	Herington/CENAE
SHS	SC: Steven Kir	rejczyk	Commander 510	) Powerscreen	C. Se	ssler/Sessler Wrecking
UXC	O QC/Safety: N	Nike McCarley	(1) M65 Belt Col	nveyor	Agway	
Geo	physical: John	n Williams, Brian Godfrey	(2) Fisher Magn	etometers		
		····	(2) Schonstedt			
DAII	LY QUANTITIE	ES/ QUANTITIES TO DATE:	Volvo L120C Lo	ader		
Ove	ersize Cleared.	: 75 CY/898 CY	Michigan L140 Loader			
OE	Scrap: 55 LBS	V483 LBS	CAT 980-G Loader			
Non	-OE Scrap: 15	5 LBS/92 LBS	JLG Man-lift Model 40 RTS			
UXC	D Live: 2 (M407	7A1, 40mm Practice Grenade)	Trimble RTK 5700 GPS			
UXC	Detonated: 2		EM-61			
SUE	BCONTRACT	TOR:	MATERIALS DE	LIVERED (indic	ate size,	type, and condition):
(4)		recking – Crew of (5)				
•		nc. – (6) Workers,				
(3)	SUXO, QC	Safety		·····		
(4)						
(5)						
(6)						
-		RMED BY WESTON				
Pro	vided oversig	ht of subcontractors; perfo	rmed (2) QC audits	s of (187 cy) ove	ersized	material; continued to

established grid locations south of Area 44A drainage ditch; continued geophysical mapping and clearing south of drainage ditch; performed spot-check survey of known control points in the OBG; continued photo documentation of work performed.

WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**:Continued to screen the stockpiled soils from Mounds 7 and 8; continued to provide support to SpecPro by moving oversize material from stockpile to hand screening operation.

**OBG:** No activities performed by sitework subcontractor.

**SpecPro, Inc.** – **Area 44A**: Provide UXO support for soil screening operation; continued to hand sort oversize material (75 cy); detonated (2) M407A1, 40mm Practice Grenades by using a 1/3 pound booster, (2) blasting caps, (2) ignitors, and 6-ft of time fuse. Detonation occurred at 1242-hrs.

**OBG**: Provided (1) UXO technician for 1.5-hrs to support survey activity .

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia directed WESTON to contact Five Points Correction Facility to inform them about detonation set to

occur at 1200-hrs. WESTON Notified Seargant Reese from Five Points Correction Facility of detonation set to ( )r at 1200-hrs.

uested that SpecPro clear an area to stockpile the <1-inch screened material west of Mound 2 on Monday 9/10/01.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\90701.DOC

Dogo 1 of 2

			Page <u>2</u> of
DAILY CONSTRU DATE: 9/7/01	ICTION QUALITY CONTROL	L REPORT	MANAGERS DESIGNERS/CONSUJ
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	0
TYPE OF INSPEC	TION (Preparatory, Initial, Follo	w Up):	
		d Deficiencies; Attach Phase Inspec	
Detonation perform	ned in accordance with the E	SS, and SpecPro's Safety and H	ealth documents.
RECOMMENDED	CORRECTIVE ACTIONS		
None	oonneonventerionono.		
SAFETY OBSERV	ATIONS/VIOLATIONS/COM	MENTS	
		4A. Reviewed the following safet	y issues:
Detonation			
the second se	FIELD EQUIPMENT (See Ca		
Calibration of EM-6	61 performed per manufactur	er's specifications.	
TEST DATA (List it	ems here and attach appropriate	e data sheet)	
		<u> </u>	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\September-2001\90701.DOC

Yellow Copy: Project Manager

DAILY CONST UXO/SOIL RE		ROL REPORT			
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT		WORK ORDER AND TASK:
5	0610-1800	E. Benton	DACW33-00-D		20140-007-203-4500
WEATHER/TEMPERATURE: AM Showers				wind 10	0-15 MPH
LOCATION OF	WORK: Seneca Army Dep	ot Activity, Romulus	s,NY		
WESTON PER		EQUIPMENT:			ORS/AFFILIATION:
SITE MGR: Edv	vin J. Benton	(2) CAT D6 - Do	zer		taglia/CENAN
CQC Officer: Ra	alph Willey	JD 450 - Excava	ntor	K. Bai	rnett/CENAE
SHSC: Steven I	Kirejczyk	Commander 510	) Powerscreen	Agway	Υ
UXO QC/Safety:	Mike McCarley/F. Henderson	(1) M65 Belt Col	nveyor		
		(2) Fisher Magne	etometers		
·		(2) Schonstedt			
DAILY QUANTIT	TIES/ QUANTITIES TO DATE:	Volvo L120C Lo	ader		
Oversize Cleare	ed: failed 112.5 CY/898 CY	Michigan L140 L	.oader		
OE Scrap: 127 L	BS/610 LBS	CAT 980-G Load	der		
Non-OE Scrap: 3	31 LBS/123 LBS	JLG Man-lift Mo	del 40 RTS		
UXO Live:0 /2 (N	1407A1, 40mm Practice Grenade)	Trimble RTK 570	00 GPS		
SUBCONTRAC	CTOR:	MATERIALS DE	LIVERED (indica	ate size,	type, and condition):
(1) Sessler V	Vrecking – Crew of (5)				
(2). SpecPro,	Inc. – (6) Workers,				
SUXO, Q	C/Safety				
(4)					
(5)					
(6)					
	RMED BY WESTON		- 5 (110 E - ) )		
	ight of subcontractors; perfo	rmed (1) QC audit	of (112.5 cy) ov	ersizea	material; continued photo
documentation	ETED BY WESTON SUBC	ONTRACTORS			
			niled soils from	Mounds	s 7 and 8; 0855-hrs screening
					mesh was compromised, 1-
	sh was removed and will no				
					reening operation. 1035-hrs: (3
					pperator were offsite for the day.
DRG: No activi	ties performed by sitework s	ubcontractor			
JDG. NO ACIVI	lies performed by silework's	ubcontractor.			
SpacBro Inc	- Area 44A: Provide UXO su	upport for soil scree	ening operation:	continu	ued to hand sort oversize

OBG: No activities performed by UXO subcontractor

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) J. Ignazzak (Sessler) reports that the 1-inch screen mesh will be delivered by 0900-hrs tomorrow morning.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91001.DOC

			Page <u>2</u> c
DAILY CONSTRU DATE: 9/10/01	CTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERS/CONSUL/
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow (	Up):	
CQC FINDINGS (S	Satisfactory Work Completed and D	eficiencies; Attach Phase Inspec	tion Forms):
12.5 cy of hand so	orted material "failed" the QA-A	udit and will have to be re-sor	ed tomorrow.
RECOMMENDED	CORRECTIVE ACTIONS		
Poor weather cond	litions (heavy rains and mud) thi	roughout the morning may ha	ve contributed the failed effort.
No. 1. March			
SAFETY OBSERV	ATIONS/VIOLATIONS/COMME	INTS	
Health and safety r	meeting conducted at Area 44A.	Reviewed the following safe	ty issues:
	procedure for Commander 510 F		
CALIBRATION OF	FIELD EQUIPMENT (See Calib	ration Logs in File)	
· · · · · · · · · · · · · · · · · · ·			
		· · · · · · · · · · · · · · · · · · ·	An and the second second second
EST DATA (List ite	ems here and attach appropriate da	ata sheet)	
			· · · · · · · · · · · · · · · · · · ·

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91001.DOC

Yellow Copy: Project Manager

Pink Copy: Quality Control

:

	DNSTRUCTION QUALITY CONT . REMEDIATION 11/01	ROL REPORT			Page 1 of MANAGERS DESIGNERS/CONSULTANTS
EK NO		WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
WEATHER	R/TEMPERATURE: Sunny 58 -	71 F. NW wind 10-	15 MPH		· · · · · · · · · · · · · · · · · · ·
	N OF WORK: Seneca Army Dep				
	PERSONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
	Edwin J. Benton	(2) CAT D6 - D0	701		ttaglia/CENAN
	r: Ralph Willey	JD 450 - Excave			rnett/CENAE
	ven Kirejczyk	Commander 510			
					ton Disposal
000 QC/Sa	afety: Mike McCarley/F. Henderson	(1) M65 Belt Col		Brewe	ers
		(2) Fisher Magn	etometers		
		(2) Schonstedt	· · · · .		
	ANTITIES/ QUANTITIES TO DATE:	Volvo L120C Lo			
	Cleared: 112.5 CY/1010.5 CY	Michigan L140 L			
-	25 LBS/635 LBS	CAT 980-G Load	der		
Non-OE Sc	rap: 2 LBS/125 LBS	JLG Man-lift Mo	odel 40 RTS		
UXO Live:0	/2 (M407A1, 40mm Practice Grenade)	Trimble RTK 57	00 GPS		
SUBCONT	TRACTOR:	MATERIALS DE	LIVERED (indic	ate size,	type, and condition):
(1) Sess	sler Wrecking – Crew of (5)				
	cPro, Inc. – (6) Workers,				
SUX	O, QC/Safety				
(4)					
	RFORMED BY WESTON				
	oversight of subcontractors; perfo	rmed (1) QC audit	of (112.5 cy) ov	ersized	material; continued photo
	ation of the site.				
	OMPLETED BY WESTON SUBC				
Sessier W	/recking – Area 44A:No soil siftii	ng of Mounds 7 and	d 8 performed to	day du	e to the broken steel wire
	ch screen mesh was not repaired				
	om the stockpile to hand screenir activities performed by sitework s		as shuldown al	1140-1	irs and crew vacated the site,
<b>JBG.</b> NO 2	activities performed by sitework's	ubcontractor.			
SpecPro.	Inc. – Area 44A: Provide UXO si	upport for soil scre	ening operation:	contin	ued to hand sort oversize
	e-sorting the 112.5 cy of soil that				
	he site, gate closed at 1230-hrs.				
	activities performed by UXO subc	contractor			
AGREEME	ENTS MADE/CONVERSATIONS	(Refer to telecons, s	speed memos, ph	one rec	ords, and/or logbooks for details)
and the second se	WESTON was directed by T. Ba				
	al Facility executing a "security lo				
	s to makeup the loss of time incu				
	hutdown observed today, WEST	ON requests that T	. Battaglia cons	der the	e approval of overtime for
	performed on Friday.	directo quibecetto		A A A	· · · · · ·
1411-hrs V	VESTON shutdowns the site and	airects subcontrac	cors to exit Area	144A.	

1140-hrs WESTON shutdowns the site and directs subcontractors to exit Area 44A.

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 9/11/01	CTION QUALITY CONTROL R	REPORT	MANAGERS DESIGNERS/CONSU.
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	-
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	Up):	
CQC FINDINGS (S	atisfactory Work Completed and D	Deficiencies: Attach Phase Inspec	tion Forms):
	e hand sorted material that failed		the passing criteria (ESS, Section
RECOMMENDED	CORRECTIVE ACTIONS		
SAFETY OBSERV	ATIONS/VIOLATIONS/COMME	ENTS	
	neeting conducted at Area 44A.	Reviewed the following safet	y issues:
	o and Don'ts"		
Housekeep     Smoking an		zono only	
	ea is designated in the support FIELD EQUIPMENT (See Calib		
OALIDIATION OF	THEE EQUITIMENT (See Call)		
TEST DATA (List ite	ems here and attach appropriate da	ata sheet)	
· · ·			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91101.DOC

DAILY CONST UXO/SOIL REI TE: 9/12/01		ROL REPORT			Page 1 o
_EK NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
NEATHER/TEI	MPERATURE: Sunny 58 - 7	71 F, NW wind 10-	15 MPH		
OCATION OF	WORK: Seneca Army Depo	t Activity, Romulus	, NY		
NESTON PER	SONNEL:	EQUIPMENT:		VISIT	ORS/AFFILIATION:
SITE MGR: Edw	in J. Benton	(2) CAT D6 - Do.	zer	T. Bat	taglia/CENAN
CQC Officer: Ra	Iph Willey	JD 450 - Excava	tor	K. Bai	rnett/CENAE
SHSC: Steven K	lirejczyk	Commander 510	Powerscreen	Agway	/
JXO QC/Safety:	Mike McCarley/F. Henderson	(1) M65 Belt Cor	iveyor		
		(2) Fisher Magne	etometers		
		(2) Schonstedt			
DAILY QUANTIT	IES/ QUANTITIES TO DATE:	Volvo L120C Loader			
Oversize Cleared	d: 102 CY/1112.5 CY	Michigan L140 Loader			
DE Scrap: 63 LB	S/698 LBS	CAT 980-G Loader			
Von-OE Scrap: 1	0 LBS/135 LBS	JLG Man-lift Model 40 RTS			
JXO Live:0 /2 (M	407A1, 40mm Practice Grenade)	Trimble RTK 570	0 GPS		
SUBCONTRAC	TOR:	MATERIALS DE	LIVERED (indica	ate size,	type, and condition):
1) Sessler W	recking – Crew of (5)				
<ul> <li>SpecPro,</li> <li>SUXO, Q0</li> </ul>	Inc. – (6) Workers,				
4)	, bally				
	RMED BY WESTON	· · · ·			
	ght of subcontractors; contin	ued photo docume	ntation of the s	ite.	
VORK COMPL	ETED BY WESTON SUBCC	DNTRACTORS			
					nesh and continued to screen
	ds 7 & 8; continued to supp	ort SpecPro by mo	ving oversize n	naterial	trom the stockpile to hand
creening opera		haantraatar			
JBG: NO ACTIVIT	ies performed by sitework su	ipcontractor.			

material (102 cy), cleared area west of Mound 2 for fines placement.

OBG: No activities performed by UXO subcontractor

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) T. Battaglia approves the re-screening of the oversize stockpile, generated from the soil screening of Mounds 7 & 8. This effort will reduce the amount of material in the oversize stockpile, and as a result shorten the schedule of the oversize hand sorting operation. Prior to the re-screening of the oversize stockpile, WESTON will quantify the stockpile using the Trimble RTK 5700 GPS. Upon completion of the re-screening, WESTON will then quantify the fines stockpile and oversize stockpile generated, and determine the percentage of fines reduced from a rescreen of oversize material.

WESTON directs Sessler to re-screen the oversize stockpile when soil screening of Mounds 7 & 8 is completed.

DAILY CONSTRU	ICTION QUALITY CONTRO	LREPORT	
DATE: 9/12/01			MANAGERS DESIGNERS/CONSUL
QC OFFICER		QC OFFICER	
(Print Name):	Ralph Willey	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follo	ow Up):	
CQC FINDINGS (S	Satisfactory Work Completed an	d Deficiencies; Attach Phase Inspectio	on Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
SAFETY OBSEDU	ATIONS/VIOLATIONS/COM	MENTS	
		4A. Reviewed the following safety	issues:
		on a CENAN construction jobsite (e	
	wear a hardhat when searchi		
	irs are to be properly dispose	d of by Sessler	
Fall protect			
Hand injury			
CALIBRATION OF	FIELD EQUIPMENT (See Ca	alibration Logs in File)	
	· · · · · · · · · · · · · · · · · · ·	·	
	1994) 		
TEST DATA (List it	ems here and attach appropriate	e data sheet)	

Yellow Copy: Project Manager

é

DAILY CONSTRUCTION QUALITY CONTI UXO/SOIL REMEDIATION			ROL REPORT		MANAGERS DESIGNERSICONSULTANTS	
Ē 5	K NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT DACW33-00-D		WORK ORDER AND TASK: 20140-007-203-4500
WEA	THER/TEM	PERATURE: Cloudy 52-6	66 F, NW wind 10-	15 MPH		•
LOC	ATION OF V	NORK: Seneca Army Depo	ot Activity, Romulus	s, NY		
	STON PERS		EQUIPMENT:		VISIT	ORS/AFFILIATION:
	MGR: Edwir		(2) CAT D6 - Do	zer		ttaglia/CENAN
CQC	Officer: Ralp	oh Willey	JD 450 - Excava			solom/SEDA
	C: Steven Kir	-	Commander 510	) Powerscreen	R. Ba	ttaglia/CENAN
		like McCarley/F. Henderson	(1) M65 Belt Col			rnett/CENAE
			(2) Fisher Magn		C. Se	ssler/Sessler Wrecking
			(2) Schonstedt			ald Screening
DAII	Y QUANTITIF	S/ QUANTITIES TO DATE:	Volvo L120C Lo	ader	Agwa	
		130.5 CY/1,243 CY	Michigan L140 L		, ignu	J
	Crap: 30 LBS		CAT 980-G Load			
		LBS/145 LBS	JLG Man-lift Mc			
	•	07A1, 40mm Practice Grenade)	Trimble RTK 570			
		orrer, roman radioo aronado,				
SUB	CONTRACT	OR:	MATERIALS DE	LIVERED (indica	ate size,	, type, and condition):
SUB (1)			MATERIALS DE	LIVERED (indica	ate size,	, type, and condition):
	Sessler Wr SpecPro, Ir	ecking – Crew of (5) nc. – (6) Workers,	MATERIALS DE	LIVERED (indica	ate size,	, type, and condition):
(1)	Sessler Wr	ecking – Crew of (5) nc. – (6) Workers,	MATERIALS DE	LIVERED (indica	ate size,	, type, and condition):
(1) (2) (4)	Sessler Wr SpecPro, Ir SUXO, QC	ecking – Crew of (5) nc. – (6) Workers, /Safety	MATERIALS DE	LIVERED (indica	ate size,	, type, and condition):
(1) (2) (4) WOF	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON				
(1) (2) (4) WOF Prov	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor	med QA audit on l	hand sorted, cle	ared m	aterial; held weekly coordinatic
(1) (2) (4) WOF Prov meet	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ting; surveye	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using t	med QA audit on I the Trimble RTK 5	hand sorted, cle	ared m	
(1) (2) WOF Prov meet WOF	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig RK COMPLE	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCC	med QA audit on I the Trimble RTK 5 DNTRACTORS	hand sorted, cle 700 GPS; contii	ared m nued ph	aterial; held weekly coordinatic hoto documentation of the site.
(1) (2) WOF Prov meet WOF <b>Sess</b>	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ting; surveye RK COMPLE <b>Sler Wreckin</b>	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCC <b>ng – Area 44A</b> :Completed t	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc	hand sorted, cle 700 GPS; contil pils from Mounds	ared m nued pf	aterial; held weekly coordinatic hoto documentation of the site. (11,680 cy); begin the re-
(1) (2) WOF Prov meet WOF <b>Sess</b> screet	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ring; surveye RK COMPLE <b>sler Wreckin</b> ening of over	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCO ng – Area 44A:Completed to rsize material generated fro	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial scree	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror	ared m nued ph s 7 & 8 n Moun	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- hds 7 and 8; continued to
(1) (2) WOF Prov meen WOF <b>Sess</b> scree supp	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ided oversig RK COMPLE Sler Wreckin ening of over ort SpecPro	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A:Completed to rsize material generated fro by moving oversize material	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpi	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror	ared m nued ph s 7 & 8 n Moun	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- hds 7 and 8; continued to
(1) (2) WOF Prov meen WOF <b>Sess</b> scree supp	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ided oversig RK COMPLE Sler Wreckin ening of over ort SpecPro	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCO ng – Area 44A:Completed to rsize material generated fro	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpi	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror	ared m nued ph s 7 & 8 n Moun	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- hds 7 and 8; continued to
(1) (2) (4) WOF Prov meet WOF <b>Sess</b> scree supp <b>OBG</b>	Sessler Wr SpecPro, Ir SUXO, QC, RK PERFOR ided oversig ided oversig ided oversig ing; surveye RK COMPLE Ser Wreckin ening of over ort SpecPro No activitie Pro, Inc. –	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCO ng – Area 44A:Completed to rsize material generated fro by moving oversize material es performed by sitework su Area 44A: Provide UXO su	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpo ubcontractor.	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror ile to hand sortir	ared m nued ph s 7 & 8 n Moun ng oper	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration.
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ided oversig iting; surveye RK COMPLE sering of over ort SpecPro iort SpecPro iort SpecPro iort SpecPro iort SpecPro iort SpecPro iort SpecPro	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A:Completed t rsize material generated fro by moving oversize materi es performed by sitework su Area 44A: Provide UXO su y).	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpu- ubcontractor.	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror ile to hand sortir	ared m nued ph s 7 & 8 n Moun ng oper	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration.
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG Spec mate OBG	Sessler Wr SpecPro, Ir SUXO, QC, RK PERFOR ided oversig ting; surveye RK COMPLE sler Wreckin ening of over ort SpecPro crial (130.5 c No activitie	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using to TED BY WESTON SUBCO og – Area 44A:Completed to rsize material generated fro by moving oversize materia es performed by sitework su Area 44A: Provide UXO subco y).	med QA audit on I the Trimble RTK 5 ONTRACTORS the screening of sc om the initial screen al from the stockpin ubcontractor.	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror ile to hand sortir ening operation;	ared m nued ph s 7 & 8 n Moun ng oper continu	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration.
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG Spec mate OBG	Sessler Wr SpecPro, Ir SUXO, QC, RK PERFOR ided oversig ided oversig i	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using in TED BY WESTON SUBCO ng – Area 44A:Completed to rsize material generated from by moving oversize material es performed by sitework sub- Area 44A: Provide UXO sub- y). es performed by UXO subcom MADE/CONVERSATIONS	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpo ubcontractor. pport for soil screen ontractor (Refer to telecons, s	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph	ared m nued ph s 7 & 8 n Moun ng oper continu	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ation. ued to hand sort oversize ords, and/or logbooks for details)
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG OBG AGR 0920	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig iting; surveye RK COMPLE sering of over ort SpecPro iont SpecPro	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A: Completed to rsize material generated from by moving oversize material es performed by sitework sub- Area 44A: Provide UXO sub- y). es performed by UXO subco MADE/CONVERSATIONS ON confirms that S. Absolo	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpo ubcontractor. pport for soil screen ontractor (Refer to telecons, s	hand sorted, cle 700 GPS; contin pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph	ared m nued ph s 7 & 8 n Moun ng oper continu	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration.
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG OBG AGR 0920 sche	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ting; surveye RK COMPLE or SpecPro ort SpecPro cort Sp	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor- ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A: Completed to rsize material generated from by moving oversize material es performed by sitework sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (ADE/CONVERSATIONS ON confirms that S. Absolo 00-hrs at Area 44.	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpu- ubcontractor. pport for soil screen ontractor (Refer to telecons, s m and R. Battaglia	hand sorted, cle 700 GPS; contil pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph a will be attendir	ared m nued ph s 7 & 8 n Moun ng oper continu one reco	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration. ued to hand sort oversize ords, and/or logbooks for details) weekly coordination meeting
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG OBG AGR 0920 sche	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ting; surveye RK COMPLE or SpecPro ort SpecPro cort Sp	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A: Completed to rsize material generated from by moving oversize material es performed by sitework sub- Area 44A: Provide UXO sub- y). es performed by UXO subco MADE/CONVERSATIONS ON confirms that S. Absolo	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpu- ubcontractor. pport for soil screen ontractor (Refer to telecons, s m and R. Battaglia	hand sorted, cle 700 GPS; contil pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph a will be attendir	ared m nued ph s 7 & 8 n Moun ng oper continu one reco	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration. ued to hand sort oversize ords, and/or logbooks for details) weekly coordination meeting
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG OBG AGR 0920 sche	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ting; surveye RK COMPLE or SpecPro ort SpecPro cort Sp	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor- ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A: Completed to rsize material generated from by moving oversize material es performed by sitework sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (ADE/CONVERSATIONS ON confirms that S. Absolo 00-hrs at Area 44.	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpu- ubcontractor. pport for soil screen ontractor (Refer to telecons, s m and R. Battaglia	hand sorted, cle 700 GPS; contil pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph a will be attendir	ared m nued ph s 7 & 8 n Moun ng oper continu one reco	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration. ued to hand sort oversize ords, and/or logbooks for details) weekly coordination meeting
(1) (2) (4) WOF Prov meen WOF Sess scree supp OBG OBG AGR 0920 sche	Sessler Wr SpecPro, Ir SUXO, QC RK PERFOR ided oversig ided oversig ting; surveye RK COMPLE or SpecPro ort SpecPro cort Sp	ecking – Crew of (5) nc. – (6) Workers, /Safety MED BY WESTON ht of subcontractors; perfor- ed oversize stockpile using it TED BY WESTON SUBCO ng – Area 44A: Completed to rsize material generated from by moving oversize material es performed by sitework sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (Area 44A: Provide UXO sub- (ADE/CONVERSATIONS ON confirms that S. Absolo 00-hrs at Area 44.	med QA audit on I the Trimble RTK 5 DNTRACTORS the screening of sc om the initial screen al from the stockpu- ubcontractor. pport for soil screen ontractor (Refer to telecons, s m and R. Battaglia	hand sorted, cle 700 GPS; contil pils from Mounds ning of soils fror ile to hand sortir ening operation; peed memos, ph a will be attendir	ared m nued ph s 7 & 8 n Moun ng oper continu one reco	aterial; held weekly coordination hoto documentation of the site. (11,680 cy); begin the re- nds 7 and 8; continued to ration. ued to hand sort oversize ords, and/or logbooks for details) weekly coordination meeting

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91301.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 9/13/01	ICTION QUALITY CONTRO	DL REPORT	
QC OFFICER		QC OFFICER	
(Print Name):	Ralph Willey	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Fol		
CQC FINDINGS (3 None	Satisfactory Work Completed a	nd Deficiencies; Attach Phase Inspecti	on Forms):
TNOTIE			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
	·_····································		
	······································		
	ATIONS/VIOLATIONS/COM		
		44A. Reviewed the following safety	
	wear a hardhat when search		exception: UXO technicians are not
*	ound heavy equipment		
	heart attack, and first respon	der info	
Heat stress	;;		
CALIBRATION OF	FIELD EQUIPMENT (See C	Calibration Logs in File)	
			1
TECT DATA // int it	ame have and attach appropria	to data abaat)	
TEST DATA (LISUI	ems here and attach appropria		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91301.DOC

DAILY CONSTRUCTION QUALITY CONTROL REF UXO/SOIL REMEDIATION TE: 9/14/01			ITROL REPORT		MANAGERS DESIGNERS/CONSULTANTS	
	< NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500	
	HER/TEM	PERATURE: Sunny and	clear 52–68 F_NW	wind 10-15 MPH		
		NORK: Seneca Army De				
WESTON PERSONNEL:		EQUIP		VISITORS/AFFILIATION:		
	IGR: Edwii			T D6 - Dozer	T. Battaglia/CENAN	
CQCC		ro. Denton		- Excavator	K. Barnett/CENAE	
	Steven Ki			ander 510 Powerscreen	C. Sessler/Sessler Wrecking	
UXO G	C/Safety: N	Nike McCarley		5 Belt Conveyor	Agway	
				ner Magnetometers		
			(2) Sch	onstedt		
DAILY	QUANTITI	S/ QUANTITIES TO DATE	: Volvo L	.120C Loader		
Overs	ize Cleared	: 75 CY/1,318 CY	Michiaa	n L140 Loader		
	rap: 81 LBS			80-G Loader		
		LBS/155 LBS	JLG Ma	an-lift Model 40 RTS		
		07A1, 40mm Practice Grenade		RTK 5700 GPS		
		/4 (M407A1, 40mm Practice G				
0/10/2	cionaioa. z					
SUBC	ONTRACT	OR:	MATER	RIALS DELIVERED (indic	cate size, type, and condition):	
					,	
(1) Sessler Wrecking – Crew of (5) SpecPro, Inc. – (4) Workers,				· · · · · · · · · · · · · · · · · · ·		
	SUXO, QC					
(4)	<i>bono,</i> do					
	( PERFOR	MED BY WESTON				
		ht of subcontractors; perf	ormed QA audit on	hand sorted. cleared ma	aterial: continued photo	
	nentation o			······		
		TED BY WESTON SUB	CONTRACTORS	······································		
		ng – Area 44A: Complete		of oversize material ger	nerated from the initial	
					rscreen and M65 Belt Conveyo	
		oport SpecPro by moving				
		es performed by sitework				
SpecF	Pro, Inc. –	Area 44A: Provide UXO :	support for soil scre	ening operation; continu	led to hand sort oversize	
		detonated (2) M407A1 40				
		es (see the CQC FINDING		ocument for detonation s	sequence).	
OBG:	No activitie	es performed by UXO sub	contractor			
AGRE	EMENTS I	MADE/CONVERSATION	S (Refer to telecons, s	speed memos, phone reco	ords, and/or logbooks for details)	
1300-ŀ	nrs: WEST	ON relinquishes e-mail or	iginating from Ken I	Barnett and Clinton Anu.	zzewski regarding the	
		hat within the OE exclusion				
		ON is informed by Floyd I			e Grenades have been	
discov		are scheduled to be detor				
		d T. Battaglia, S. Absolon	n, and Five Points C	Correctional Facility of the	e scheduled detonation	
1400-h		TOO here in Area 111				
1400-h set to d		700-hrs in Area 44A. O detonation activities, Se				

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91401.DOC

;

DAILY CONSTRU	ICTION QUALITY CONTROL REPORT		
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	MANAGERS DESIGNERS/CONSUL
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow Up):		
	Satisfactory Work Completed and Deficiencie		
	ion occurred. The following ammunition tonator Cord; (13-ft) Time Fuse; (2) Fuse		1/2 lbs; (2) Detonators Non-
Electric, (10-11) De	ionalor Cord, (13-11) Time Puse, (2) Puse		
RECOMMENDED	CORRECTIVE ACTIONS		
None	CORRECTIVE ACTIONS		
110/10			
SAFETY OBSERV	ATIONS/VIOLATIONS/COMMENTS		
Health and safety i	meeting conducted at Area 44A.		
None	FIELD EQUIPMENT (See Calibration Log	gs in Flie)	
None		· · · · · · · · · · · · · · · · · · ·	0
TEOT DATA (1:++		1	
None	ems here and attach appropriate data sheet,	)	
None			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91401.DOC

DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION					
TE: 9/17/0	01			MANAGERS DESIGNERS/CONSULTANTS	
<i>EK NO.:</i>	HOURS ON SITE:	WRITTEN BY:		WORK ORDER AND TASK:	
6	0600-1800	E. Benton	DACW33-00-D-0007	20140-007-203-4500	
WEATHER/T	EMPERATURE: Sunny and	clear 52–80 F, NV	/ wind 10-15 MPH		
LOCATION OF WORK: Seneca Army Depot Activity			ıs , NY		
WESTON PERSONNEL:		EQUIF	PMENT:	VISITORS/AFFILIATION:	
SITE MGR: Ed	dwin J. Benton	(2) CA	T D6 - Dozer	T. Battaglia/CENAN	
CQC Officer:		JD 450	) - Excavator	K. Barnett/CENAE	
SHSC: Steven	Kirejczyk	Comm	ander 510 Powerscreen	C. Sessler/Sessler Wrecking	
UXO QC/Safet	y: Frank Henderson	(1) M6	5 Belt Conveyor	Agway	
		(2) Fis	her Magnetometers		
		(2) Sch	nonstedt		
DAILY QUANT	ITIES/ QUANTITIES TO DATE:	Volvo	120C Loader		
Oversize Clea	red: 112.5 CY/1,431 CY	Michig	an L140 Loader		
OE Scrap: 65 L	.BS/874 LBS		30-G Loader		
Non-OE Scrap.	: 23 LBS/178 LBS	JLG M	an-lift Model 40 RTS		
UXO Live: 0 /4	(M407A1, 40mm Practice Grenade,	) Trimble	RTK 5700 GPS		
UXO Detonated: 0/4 (M407A1, 40mm Practice Grenade)		enade)			
SUBCONTRA	ACTOR:	MATE	RIALS DELIVERED (india	cate size, type, and condition):	
(1) Sessler Wrecking – Crew of (5)					
	o, Inc. – (6) Workers,				
SUXO,	SUXO, QC/Safety				
(4)					
	ORMED BY WESTON				
	rsight of subcontractors; perfo	ormed QA audit on	hand sorted, cleared ma	aterial; continued photo	
documentatio		ONTRACTORS			
	PLETED BY WESTON SUBC		Powereereen and MEE P	alt Convoyor botwoon Mounda	
	n to sift soils from Mounds 1,			elt Conveyor between Mounds	
	kpile to hand sorting operation		to support opeci to by	moving oversize material	
	vities performed by sitework s				
SpecPro, Inc	. – Area 44A: Provide UXO s	upport for soil scr	eening operation; mobiliz	ed hand sorting operation east,	
and continued	to sort oversize material (11	12.5 cy).	·····		
OBG: No acti	vities performed by UXO subo	contractor	18		
the second s	S MADE/CONVERSATIONS		speed memos, phone reco	ords, and/or logbooks for details)	
				pection Form for the oversize	
screening ope	eration.				

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY91701.DOC

:

DAILY CONSTRU DATE: 9/17/01	UCTION QUALITY CONTRO	L REPORT	MANAGERS DESIGNERS/CONSUL
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Foll	ow Up):	
	Satisfactory Work Completed ar	nd Deficiencies; Attach Phase Inspec	tion Forms):
None			
RECOMMENDED None	CORRECTIVE ACTIONS		·
None			
SAFETY OBSER	VATIONS/VIOLATIONS/CON	IMENTS	
Health and safety	meeting conducted at Area 4	4A.	
Hand injur			
Heat stres			
Maintain c	ommunication		
CALIBRATION O	F FIELD EQUIPMENT (See C	alibration Logs in File)	······································
None			0
TEST DATA (List)	items here and attach appropriat	e data sheet)	
None	terns here and adden appropriat		
			the second s

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91701.DOC

White Copy: Site File

Yellow Copy: Project Manager

á

		Page 1 of <u>2</u>				
DAILY CONSTRUCTION QUALITY CONTROL REI UXO/SOIL REMEDIATION E: 9/18/01					MANAGERS DESIGNERS/CONSULTANTS	
• <i>EK NO.:</i> 6	HOURS ON SITE: 0600-2000	WRITTEN BY E. Benton		ITRACT #: W33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500	
WEATHER/TEMP	PERATURE: Sunny and cl	lear 52–80 F, NI	V wind 1	0-15 MPH		
LOCATION OF WORK: Seneca Army Depot Activity						
WESTON PERSONNEL:			PMENT:	· · · · ·	VISITORS/AFFILIATION:	
SITE MGR: Edwin			T D6 - D	ozer	T. Battaglia/CENAN	
CQC Officer: Ralph	Willey		0 - Excav		K. Barnett/CENAE	
SHSC: Steven Kire	-	Comn	nander 5	10 Powerscreen	C. Sessler/Sessler Wrecking	
UXO QC/Safety: Fr	ank Henderson	(1) Me	5 Belt Co	onveyor	Agway	
		(2) Fis	her Mag	netometers		
		(2) Sc	honstedt			
DAILY QUANTITIE	S/ QUANTITIES TO DATE:	Volvo	L120C L	oader		
Oversize Cleared:	202.5 CY/1,633.5 CY	Michig	an L140	Loader		
OE Scrap: 87 LBS/	961 LBS	CATS	80-G Loa	ader		
Non-OE Scrap: 71	LBS/249 LBS	JLG N	lan-lift M	lodel 40 RTS		
UXO Live: 0 /4 (M40	07A1, 40mm Practice Grenade)	Trimb	e RTK 5	700 GPS		
UXO Detonated: 0/4	4 (M407A1, 40mm Practice Grer	nade)				
SUBCONTRACTO	OR:	MATE	MATERIALS DELIVERED (indicate size, type, and condition):			
(1) Sessler Wre	ecking – Crew of (5)					
	c. – (6) Workers,					
SUXO, QC/	Safety					
	MED BY WESTON					
	nt of subcontractors; perform	med OA audit o	hand so	orted cleared ma	aterial: surveyed oversize	
	ed from the sifting of Mound					
provided by Parso					~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	
	TED BY WESTON SUBCC	DNTRACTORS				
					nued to support SpecPro by	
moving oversize r	naterial from the stockpile	to hand sorting o	operation	•		
OPC: No potivitio	s performed by sitework su	hooptractor			······	
OBG: NO activities	s periorned by silework su	iDCONTACION.				
SpecPro, Inc. – A	rea 44A: Provide UXO su	pport for soil sci	eening o	peration; continu	led to sort oversize material at	
	lay-down area ( 202.5 cy).					
	s performed by UXO subco					
					ords, and/or logbooks for details)	
<u>SpecPro (Chris Bi</u>	rown-SUXO) is concerned	about the bucke	t size of	the Cat 980 Loa	oject. Mr. Brown's concern is	
that a "heaping" lo	ad may contain more mate	(7.5 Cy) Stateu a	s heina re	ported WEST	DN suggests that SpecPro	
field Staff direct S	essler operator to monitor	the bucket loads	, and elii	minate "heaping"	' loads that may contain more	
than 7.5 cy. WES	TON also reports that they	will quantify all	the volur	nes of oversize a	already sorted and any	
material to be sort	ted by Specpro. Survey wi	ill be completed	by using	the Trimble 570	0 RTK GPS and quantities	
e provided to	SpecPro.					

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91801.DOC

Page <u>2</u> o	of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 9/18/01	].
QC OFFICER     QC OFFICER       (Print Name):     Ralph Willey       SIGNATURE:	-
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
<ul> <li>CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):</li> <li>WESTON inspects the site Area 44A work area; the following items were noted:         <ul> <li>The depression used to collect the oversize material between Mounds 7 and 8, must have additional oversize removed. All depressions can be filled in with fines material.</li> <li>The soil placed in the drainage ditch used to transport Mound 1 to Mound 2 must be removed and sifted.</li> <li>Area located south of the eastern section of the drainage ditch must be graded to allow geophysical mapping and clearance a level area to work.</li> </ul> </li> <li>RECOMMENDED CORRECTIVE ACTIONS         <ul> <li>None</li> </ul> </li> </ul>	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A. • Slips, trips, falls • Housekeeping	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) None	
TEST DATA (List items here and attach appropriate data sheet) None	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91801.DOC

:

				Page 1 of <u>2</u>		
DAILY CONSTRUCTION QUALITY CONTROL REI UXO/SOIL REMEDIATION TE: 9/19/01				MANAGERS DESIGNERS/CONSULTANTS		
• _ <i>EK NO.:</i> 6	HOURS ON SITE: 0630-1900	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500		
WEATHER/TEMP	PERATURE: Mostly Sunny	/ 55–80 F, NW w	ind 10-15 MPH			
LOCATION OF WORK: Seneca Army Depot Activity			us , NY			
WESTON PERSONNEL:			PMENT:	VISITORS/AFFILIATION:		
Project Manager: C			T D6 - Dozer	T. Battaglia/CENAN		
SITE MGR: Edwin	J. Benton	JD 450	) - Excavator	K. Barnett/CENAE		
CQC Officer: Ralph	Willey	Comm	ander 510 Powerscreen	C. Sessler/Sessler Wrecking		
SHSC: Steven Kire	ejczyk	(1) M6	5 Belt Conveyor	Agway		
UXO QC/Safety: Fr	ank Henderson	(2) Fis	her Magnetometers			
<u> </u>		(2) Scl	nonstedt			
DAILY QUANTITIE	S/ QUANTITIES TO DATE:	Volvo	120C Loader			
Oversize Cleared:	131 CY/1,764.75 CY	Michig	an L140 Loader			
OE Scrap: 66 LBS/	1,027 LBS	CAT 9	80-G Loader			
Non-OE Scrap: 140	Ion-OE Scrap: 140 LBS/389 LBS		an-lift Model 40 RTS			
UXO Live: 1 /4 (M407A1, 40mm Practice Grenade)		Trimble	9 RTK 5700 GPS			
UXO Detonated: 1/-	4 (M407A1, 40mm Practice Gren	nade)				
SUBCONTRACT	OR:	MATE	MATERIALS DELIVERED (indicate size, type, and condition):			
	ecking – Crew of (5)					
(4)						
	MED BY WESTON					
Provided oversigh	nt of subcontractors; perfor	med QA audit on	hand sorted, cleared m	aterial; 0900-hrs: held Quality		
			process; secured vendo	r to certify the Seneca Army		
	le for the upcoming T&D pl TED BY WESTON SUBCC	and the second				
			ils from Mounds 1 2 an	d 3; began to re-screen the		
oversize stockpile	(2,077 cy) generated from	Mounds 1, 2, ar	nd 3: continued to suppo	rt SpecPro by		
	material from the stockpile					
OBG: No activitie	s performed by sitework su	bcontractor.				
<u>SpecPro, Inc. – A</u>	lay-down area ( 165 cy); 1	ppoπ for soll scre 711 hrs: detonate	ening operation; continued (1) M407A1 40mm Pr	ued to sort oversize material at		
life easi oversize	lay-uowii alea (105 cy), 1	711 ms. detonation				
OBG: No activities	s performed by UXO subco	ontractor				
			speed memos, phone reco	ords, and/or logbooks for details)		
				nitial soil screening of soils		
	2, and 3. WESTON reques					
	lated and agreed by WES	ON and Sessler	to contain 2,077 cy of n	naterial needed to be re-		
screened.	Sacolar Mracking to roma	in the soil bridge	across the drainage dit	ch that was used to transport		
				rom the areas used to collect		
	rial once being passed thro					
<u> </u>	¥ 1					

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91901.DOC

;

DAILY CONSTRU DATE: 9/19/01	CTION QUALITY CONTRO	OL REPORT	MANAGERS DESIGNERSICONSU
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory/Initial, Foll	ow Up):	
CQC FINDINGS (S	Satisfactory Work Completed a	nd Deficiencies; Attach Phase Inspec	tion Forms):
0900-hrs: Quality ( attached Meeting I		spection- Area 44A Oversize Scre	ening held onsite (Refer to the
and the second se	CORRECTIVE ACTIONS		
See the attached N			
the second s	ATIONS/VIOLATIONS/COM		
<ul> <li>Blips, trips,</li> </ul>	meeting conducted at Area	44A	
<ul> <li>Housekeep</li> </ul>			
			C
CALIBRATION OF	FIELD EQUIPMENT (See C	Calibration Logs in File)	
None			
TEST DATA (List it	ems here and attach appropria	te data sheet)	
The following mate	rial was used during the de	tonation of the (1) M407A1 40mm	Practice Grenade:
(2) Detonator, Non			
(1) Booster, 1/5 lbs			
(1) Booster, 1/8 lbs			
(12-ft) Fuse Time			
(2-ft) Ignitor, Fuse			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\91901.DOC

White Copy: Site File

Yellow Copy: Project Manager

Ò

DAILY CONSTRUCTION QUALITY CONTROL REI UXO/SOIL REMEDIATION TE: 9/20/01				MANAGERS DESIGNERS/CONSULTAITS
<u></u>		WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
-	ER/TEMPERATURE: Cloudy, Sh		/ wind 10-25 MPH	
LOCATION OF WORK: Seneca Army Depot Activity				
WESTON PERSONNEL:		EQUIPI		VISITORS/AFFILIATION:
-	anager: Chris Kane		D6 - Dozer	T. Battaglia/CENAN
	R: Edwin J. Benton		- Excavator	K. Barnett/CENAE
	cer: Ralph Willey		nder 510 Powerscreen	B. Ebersbach/CENAN
SHSC: S	teven Kirejczyk	(1) M65	Belt Conveyor	S. Absolom/SEDA
UXO QC/	Safety: Frank Henderson	(2) Fish	er Magnetometers	R. Battaglia/CENAN
		(2) Scho	onstedt	C. Sessler/Sessler Wrecking
DAILY QU	JANTITIES/ QUANTITIES TO DATE	: Volvo L	120C Loader	Agway
Oversize	Cleared: 75 CY/1,839.75 CY		n L140 Loader	
	: 32 LBS/1059 LBS		0-G Loader	
	Scrap: 24 LBS/413 LBS		n-lift Model 40 RTS	
	: 1 /5 (M407A1, 40mm Practice Grenad		RTK 5700 GPS	
UXO Detonated: 0/5 (M407A1, 40mm Practice Grenade)				
SUBCONTRACTOR:		MATER	TALS DELIVERED (Indic	ate size, type, and condition):
	ssler Wrecking – Crew of (5)		· · · · · · · · · · · · · · · · · · ·	
	ecPro, Inc. – (6) Workers,			
	SUXO, QC/Safety			
(4)	PERFORMED BY WESTON			· · · · · · · · · · · · · · · · · · ·
	l oversight of subcontractors; perf	formed OA audit on	hand carted placed ma	starial: 1020 bra: bald Maakh
	ation Meeting; continued photo do			
	Wrecking.	cumentation of the s	sile, reviewed rieeder O	reek scopes of work with
	COMPLETED BY WESTON SUB	CONTRACTORS		<u> </u>
	Wrecking – Area 44A: Complete		of the oversize stocknile	(2.077  cV)
	of from Mounds 1, 2, and 3; bega			
gonoraio	oversize material from the stockpi			
movina c	activities performed by sitework			
			ening operation; continu	ed to sort oversize material at
OBG: No				
OBG: No SpecPro			40mm Practice Grenade	e bul could not delonate due
OBG: No SpecPro the east	oversize lay-down area ( 75 cy); l veather conditions. SpecPro offsit	ocated (1) M407A1	40mm Practice Grenade	
OBG: No SpecPro the east to poor w	oversize lay-down area ( 75 cy); l	ocated (1) M407A1 e at 1500 hrs.	40mm Practice Grenade	
OBG: No SpecPro the east to poor w OBG: No	oversize lay-down area ( 75 cy); l veather conditions. SpecPro offsit	ocated (1) M407A1 e at 1500 hrs. ocontractor		
OBG: No SpecPro the east to poor w OBG: No AGREEM	oversize lay-down area ( 75 cy); l veather conditions. SpecPro offsit o activities performed by UXO sub	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s	speed memos, phone reco	rds, and/or logbooks for details)
OBG: No SpecPro the east to poor w OBG: No OBG: No AGREEN WESTO must mo	oversize lay-down area (75 cy); l veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s that the oversize ma es are being reporte	speed memos, phone reco aterial being placed in th	rds, and/or logbooks for details) he grids for hand sorting,
OBG: No SpecPro the east to poor v OBG: No OBG: No AGREEN WESTON must mo onsite by	oversize lay-down area (75 cy); I veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti of the SUXO and WESTON's UXO	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s that the oversize ma es are being reporte /QC Safety.	speed memos, phone reco aterial being placed in th ad correctly. Any discrep	rds, and/or logbooks for details) ne grids for hand sorting, pancies must be resolved
OBG: No SpecPro the east to poor w OBG: No AGREEN WESTO must mo onsite by 0938-hrs	oversize lay-down area (75 cy); I veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti the SUXO and WESTON's UXO is: Notified T. Battaglia, S. Absolon	ocated (1) M407A1 e at 1500 hrs. contractor S (Refer to telecons, s that the oversize ma es are being reporte /QC Safety. n, and Five Points C	speed memos, phone reco aterial being placed in th ad correctly. Any discrep	rds, and/or logbooks for details) ne grids for hand sorting, pancies must be resolved
OBG: No SpecPro the east to poor w OBG: No OBG: No AGREEN WESTO must mo onsite by 0938-hrs hrs. 142	oversize lay-down area (75 cy); I veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti of the SUXO and WESTON's UXO the SUXO and WESTON's UXO of Notified T. Battaglia, S. Absolon of hrs: Detonation was cancelled of	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s that the oversize ma es are being reporte /QC Safety. n, and Five Points C due to heavy rains.	speed memos, phone reco aterial being placed in th ad correctly. Any discrep	rds, and/or logbooks for details) ne grids for hand sorting, pancies must be resolved
OBG: No SpecPro the east to poor w OBG: No OBG: No AGREEM WESTO must mo onsite by 0938-hrs hrs. 142 1518 hrs	oversize lay-down area (75 cy); I veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti of the SUXO and WESTON's UXO of Notified T. Battaglia, S. Absolon of hrs: Detonation was cancelled of s: Relinquished CENAN document	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s that the oversize ma es are being reporte /QC Safety. n, and Five Points C due to heavy rains. t to K. Barnett.	speed memos, phone reco aterial being placed in th ed correctly. Any discrep forrectional Facility of the	rds, and/or logbooks for details) ne grids for hand sorting, pancies must be resolved ne detonation set for 1700-
OBG: No SpecPro the east to poor w OBG: No OBG: No AGREEN WESTO must mo onsite by 0938-hrs hrs. 142 1518 hrs S Absol	oversize lay-down area (75 cy); I veather conditions. SpecPro offsit o activities performed by UXO sub MENTS MADE/CONVERSATION N and C. Brown (SpecPro) agree nitored to ensure that the quantiti of the SUXO and WESTON's UXO the SUXO and WESTON's UXO of Notified T. Battaglia, S. Absolon of hrs: Detonation was cancelled of	ocated (1) M407A1 e at 1500 hrs. ocontractor S (Refer to telecons, s that the oversize ma es are being reporte /QC Safety. n, and Five Points C due to heavy rains. t to K. Barnett.	speed memos, phone reco aterial being placed in th ed correctly. Any discrep forrectional Facility of the	rds, and/or logbooks for details) ne grids for hand sorting, pancies must be resolved ne detonation set for 1700-

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92001.DOC

### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 9/20/01

Page 2 of 2

:

MANAGERS	DESIGNERS.CONS!	

QC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Sessler Wrecking graded additional area south of the drainage ditch. Some of these areas have already been geophysically mapped and cleared. This issue was reviewed with Mr. Tom Battaglia.

RECOMMENDED CORRECTIVE ACTIONS

WESTON will regenerate geophysical data for this area during next mobilization. This item was reviewed with sitework subcontractor to ensure that proper communications and direction are performed in the future.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A.

Riding on equipment is prohibited

• Hardhats worn inside the exclusion zone

ANSI approved footwear is required

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

None

TEST DATA (List items here and attach appropriate data sheet)

C:\Documents and Settings\bentone\My Documents\SENECA\SUMMARY\92001.DOC

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REP UXO/SOIL REMEDIATION						WLSTERN.
<b>*</b>	E: 9/24/01					MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE:		EN BY:	CONTRACT #:	WORK ORDER AND TASK:
7		0615-1800	C. Kan	е	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Cloudy, dowr	n pours b	etween S	55-72, NW wind 10-15 N	ЛРН
LOC	CATION OF V	VORK: Seneca Army Depo	t Activity,	Romulu	s, NY	
WE	STON PERS	ONNEL:		EQUIP	MENT: Area 44A	VISITORS/AFFILIATION:
SITE	MGR: None			Comma	ander 510 Powerscreen	T. Battaglia/CENAN
CQC	Officer: Ralpl	h Willey		(1) M65	5 Belt Conveyor (offline)	K. Barnett/CENAE
SHS	C: Steven Kir	ejczyk		(2) Fish	er Magnetometers	C. Sessler/Sessler Wrecking
UXO	QC/Safety: F	rank Henderson		(2) Schonstedt		Emerald Power Screen
Proje	ect Manager: C	Chris Kane		Volvo L120C Loader		
				40 Scis	sor Lift(offline)	
DAIL	Y QUANTITIE	S/ QUANTITIES TO DATE:				
Ove	ersize Cleared:	15/72CY/1,926.75 CY		OBG		
	Scrap: 32 LBS/			Comma	ander Trommel Screen	
Non-	-OE Scrap: 45	LBS/458 LBS		CAT 980-G Loader		
	UXO Live (Area 44A): 2 /7 (M407A1, M215 Fuse) UXO Live (OBG): 2/2 (MkII37MM)			Trimble RTK 5700 GPS		
UXO Detonated(Area 44A): 2/7 (M407A1, M215 Fuse)			(2) CAT D6RLGP – Dozer & (2)			
UXO Detonated (OBG): 2/2 (MkII37MM)			Volvo A35C Dumps			
SUBCONTRACTOR:			MATER	RIALS DELIVERED (indi	cate size, type, and condition):	
(4)		ecking – Crew of (3) & (1)F	oreman			
		nc. – (7) Workers				
(3)	SUXO, QC/	/Safety				
_(4)						·
WO	RK PERFOR	MED BY WESTON				

Provided oversight of subcontractors; performed QA audit on hand sorted, cleared material; coordinated detonation with SpecPro,

# WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**: Continued to support SpecPro by moving oversize material from the stockpile to the hand sorting operation.

**Sessler Wrecking - OBG:** Sessler operators reviewed OBG Work Plan/Safety UXO and Soil Remediation Amendment, mobilized 2 dozers, 1 loader, screening unit, and 2 articulated dumps to OBG by 11:30 AM. Site crew demobilized site at 12:30 PM due to torrential rain.

**SpecPro, Inc.** – **Area 44A**: Continued to sort oversize material at the east oversize lay-down area. One additional technician mobilized the site to increase sorting productivity. 1-M407A1 projectile and 1-M215 fuse were detonated at 11:55 AM. SpecPro left the site at 12:15 AM due to rain/poor weather conditions.

**OBG**: One UXO tech. provided clearance support for silt fence installation at the North transect of Reeder Creek between 9:00 – 11:00 AM to identify subsurface anomalies. (2) MkII37MM projectiles were identified and detonated at 2:30 PM.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) conversation with Tom Battaglia at 3:00 PM, the excavation limits along each bank of Reeder Creek will be determined per inspection scheduled for 8:00 AM on 25 August 2001.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92401.DOC

Dana 1 of 2

Page <u>2</u> of
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 9/24/01
QC OFFICER     QC OFFICER       (Print Name):     Ralph Willey   SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):
Data from Popli Consulting and Surveying, Inc. was reviewed to obtain coordinates of Reeder Creek Stations every 50 ft.
RECOMMENDED CORRECTIVE ACTIONS None
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS
Health and safety meeting conducted at Area 44A and at OBG site. All personnel w/in OBG signed amendment document.
Slips, trips, falls
Housekeeping
Sessler personnel have been fit tested in the event that Level C PPE is necessary. WESTON to obtain proper documentation.
Tom Battaglia and Steve Absolom notified of Demo at Area 44A at 0815.
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)
None
TEST DATA (List items here and attach appropriate data sheet)
None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92401.DOC

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REP UXO/SOIL REMEDIATION ' TE: 9/25/01						MANAGERS DESIGNERS/CONSULTANTS
· _4	EK NO.:	HOURS ON SITE:	WRITT	EN BY:	CONTRACT #:	WORK ORDER AND TASK:
7		0615-1800	C. Kan	е	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Cloudy w/ste	ady rain,	tempera	ture between 56 and	64 F, breezy
LOC	CATION OF V	VORK: Seneca Army Depo	t Activity,	Romulu	s,NY	
WES	STON PERS	ONNEL:		EQUIPI	MENT: Area 44A	VISITORS/AFFILIATION:
SITE	MGR: None			(1) M65	5 Belt Conveyor (offline	) T. Battaglia/CENAN
CQC	Officer: Ralph	n Willey		(2) Fish	er Magnetometers	K. Barnett/CENAB
SHS	C: Steven Kir	ejczyk		(2) Sch	onstedt	C. Sessler/Sessler Wrecking
UXO	QC/Safety: F	rank Henderson		Volvo L	120C Loader	Jason McKinney - Emerald
Proje	ect Manager: C	Chris Kane		JLG 40 Scissor Lift(offline)		Tom Martz - Brewers
<u> </u>					<u></u>	Agway Rep.
DAIL	Y QUANTITIE	S/ QUANTITIES TO DATE:				
Ove	Oversize Cleared: 0 CY /1,926.75 CY			OBG		
OE S	Scrap: 0 LBS/1	100 LBS		Commai	nder 725 Trommel Scree	n
Non-	OE Scrap: 0 L	BS/458 LBS		CAT 98	0-G Loader	
	UXO Live (Area 44A): 0/7 UXO Live (OBG): 0/2			(2) CAT D6RLGP – Dozers		
UXO Detonated(Area 44A): 0/7 UXO Detonated (OBG): 0/2			(2) Volvo A35C Articulated Dump		,	
SUBCONTRACTOR:			MATERIALS DELIVERED (indicate size, type, and condition):			
1.8.1	Sessler Wrecking Crew of (4) & (1)Foreman			Personal Air Monitors were ordered for use at OBG from US		
	SpecPro, Inc. – (7) Workers			Environmental, Amro is sending out filter cartridges, Brewers		
(3)	(3) SUXO, QC/Safety			delivered hand wash station for use at the OBG site.		
(4)						
WO	RK PERFOR	MED BY WESTON				

Provided oversight of subcontractors; C. Kane and T. Battaglia inspected Reeder Creek high water elevation and delineated the proposed limits of sediment removal on either bank between 8:00 AM and 9:30 AM (east and west), excavation areas were reviewed with Sessler Site Manager.

WORK COMPLETED BY WESTON SUBCONTRACTORS

**Sessler Wrecking – Area 44A**: Sessler provided support to SpecPro w/Loader & Operator but equipment was inoperable in ditch due to muddy conditions at the site. Operator transferred to OBG for the dayat 0900.

**Sessler Wrecking - OBG:** Sessler setup the trommel screen adjacent to the former Pad F area. During a trial run at 3:30 PM, the articulated dump slid into screening unit when pushed by dozer causing damage to conveyor. Trommel was down the rest of the day. Emerald was onsite to inspect damage and to assist w/repairs. The crew was sent home at 4:00 PM.

**SpecPro, Inc.** – **Area 44A**: SpecPro attempted to work in western grid to perform oversize sorting but shutdown operations at 0900 due to poor conditions at site. Half of the grid was full of water and site remains muddy. UXO escort was provided to remove loader from mud and to remove safety booth from the site for transport to OBG.

ن One UXO tech. provided support at Reeder Creek for WESTON and for Sessler w/in OBG.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92501.DOC

Dogo 1 of 0

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) WESTON stated to Sessler/SpecPro that screening operation could not begin w/o safety booth at OBG. SpecPro utilized Sessler to remove the booth and transferred the item to OBG for placement outside K-24 distance at screening operation. Tom Battaglia requested costing information to perform QC of Parsons mapped grids at Ar 44A.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92501.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 9/25/01

UC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

A Preparatory meeting was held at 1:30 PM with CENAN, CENAB, Sessler, SpecPro and WESTON at the warehouse building at the OBG site. Inspection report and meeting minute documentation are on file at the site.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A and at OBG site. All personnel w/in OBG signed amendment document. All safety procedures for OBG were discussed with site personnel. Sessier articulated dump collided with " screening plant when pushed by the dozer in the field at 3:30 PM. An investigation was performed by S.

jczyk and a Notice of Incident Report was filed. No injuries were reported. Damage was sustained to screening conveyor and motor.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

Data Rams were charged and calibrated but all 3 units had high background readings. WESTON to clean the units prior to use on Sept. 26, 2001.

TEST DATA (List items here and attach appropriate data sheet)

None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92501.DOC





DAILY CONSTRUCTION QUALITY CONTROL REPORT UXOSOIL REMEDIATION       Image: Construction of the second							Page 1 of <u>2</u>
7       0615-1900       C. Kane       DACW33-00-D-0007       20140-007-203-4400 & 4500         WEATHER/TEMPERATURE:       Cloudy, temperature 44-60 F (received 4 + inches of rain over last 2 days)       LOCATION OF WORK: Seneca Army Depot Activity, Romulus , NY         WESTON PERSONNEL:       EQUIPMENT: Area 44A       VISITORS/AFFILIATION:         SITE MGR: None       (1) M65 Belt Conveyor (offline)       K. Barnett/CENAB         CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC: Steven Kirejczyk           UXO QC/Safety: Frank Henderson           Project Manager: Chris Kane           DAILY QUANTITIES / QUANTITIES TO DATE:       OBG          Oversize Cleared: 0 CY /1,926.75 CY       OBG          OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen          Non-OE Scrap: 0 LBS/158 LBS       CAT 980-G Loader          UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers          UXO Detonated(Area 44A): 0/7       (2) Volvo A35C Articulated Dump          UXO Detonated(OBG): 0/2       SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):          (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized	UXO/SOIL REMEDIATION						MANAGERS DESIGNERS/CONSULTANTS
WEATHER/TEMPERATURE:       Cloudy, temperature 44-60 F (received 4 + inches of rain over last 2 days)         LOCATION OF WORK:       Seneca Army Depot Activity, Romulus , NY         WESTON PERSONNEL:       EQUIPMENT: Area 44A       VISITORS/AFFILIATION:         SITE MGR: None       (1) M65 Belt Conveyor (offline)       K. Barnett/CENAB         CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC:       Steven Kirejczyk       Image: Chris Kane         DAILY QUANTITIES/ QUANTITIES TO DATE:       OBG         Oversize Cleared:       0 CY/1,926.75 CY       OBG         OE Scrap:       0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap:       0 LBS/150 LBS       CAT 980-G Loader         UXO Live (Area 44A):       0/7       (2) CAT D6RLGP – Dozers         UXO Detonated (OBG):       0/2       UXO Detonated (OBG): 0/2         UXO Detonated (OBG):       0/2       MATERIALS DELIVERED (indicate size, type, and condition):         (1'       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	-	EK NO.:	HOURS ON SITE:	WRITT	EN BY:	CONTRACT #:	WORK ORDER AND TASK:
LOCATION OF WORK: Seneca Army Depot Activity, Romulus , NY         WESTON PERSONNEL:       EQUIPMENT: Area 44A       VISITORS/AFFILIATION:         SITE MGR: None       (1) M65 Belt Conveyor (offline)       K. Barnett/CENAB         CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC: Steven Kirejczyk           UXO QC/Safety: Frank Henderson          Project Manager: Chris Kane          DAILY QUANTITIES TO DATE:          Oversize Cleared: 0 CY /1,926.75 CY       OBG         OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (3) SU	7		0615-1900	C. Kane		DACW33-00-D-0007	20140-007-203-4400 & 4500
WESTON PERSONNEL:       EQUIPMENT: Area 44A       VISITORS/AFFILIATION:         SITE MGR: None       (1) M65 Belt Conveyor (offline)       K. Barnett/CENAB         CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC: Steven Kirejczyk       Image: Steven Kirejczyk       Image: Steven Kirejczyk         UXO QC/Safety: Frank Henderson       Image: Steven Kirejczyk       Image: Steven Kirejczyk         DAILY QUANTITIES/ QUANTITIES TO DATE:       Image: Steven Kirejczyk       Image: Steven Kirejczyk         DAILY QUANTITIES/ QUANTITIES TO DATE:       Image: Steven Kirejczyk       Image: Steven Kirejczyk         Oversize Cleared: 0 CY /1,926.75 CY       OBG       OBG         OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Live (OBG): 0/2       Image: Steven King – Crew of (1) & (1) Foreman         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1) Sessler Wrecking – Crew of (1) & (1) Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for </td <td>WE</td> <td>ATHER/TEMP</td> <td>PERATURE: Cloudy, temp</td> <td>perature 4</td> <td>14-60 F (I</td> <td>received 4 + inches of ra</td> <td>ain over last 2 days)</td>	WE	ATHER/TEMP	PERATURE: Cloudy, temp	perature 4	14-60 F (I	received 4 + inches of ra	ain over last 2 days)
SITE MGR: None       (1) M65 Belt Conveyor (offline)       K. Barnett/CENAB         CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC: Steven Kirejczyk       Image: Chris Kane       Image: Chris Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Chris Kane       Image: Chris Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Chris Kane       Image: Chris Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Chris Kane       Image: Chris Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Chris Kane       Image: Chris Kane         Image: Cleared: 0 CY /1,926.75 CY       OBG       Image: Commander 725 Trommel Screen         Oversize Cleared: 0 CY /1,926.75 CY       OBG       Image: Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader       Image: Chris Kane         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers       Image: Chris Kane         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump       Image: Chris Kane         UXO Detonated (OBG): 0/2       Image: Chris Kane       Image: Chris Kane       Image: Chris Kane         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):       Image: Chris Kane       Image: Chris Kane         (3)       SUXO, QC/Safety <t< td=""><td>LOC</td><td>ATION OF V</td><td>VORK: Seneca Army Depo</td><td>t Activity,</td><td>Romulu</td><td>s, NY</td><td></td></t<>	LOC	ATION OF V	VORK: Seneca Army Depo	t Activity,	Romulu	s, NY	
CQC Officer: Ralph Willey       Volvo L120C Loader       Jason McKinney – Emerald         SHSC: Steven Kirejczyk       Image: Christ Kane       Image: Christ Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Christ Kane       Image: Christ Kane         DAILY QUANTITIES / QUANTITIES TO DATE:       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: Christ Kane       Image: Christ Kane       Image: Christ Kane         Image: OutBS/1100 LBS       Commander 725 Trommel Screen       Image: Christ Kane         Non-OE Scrap: 0 LBS/1458 LBS       CAT 980-G Loader       Image: Christ Kane         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers       Image: Christ Kane         UXO Detonated (OBG): 0/2       Image: Christ Kane       Image: Christ Kane	WES	STON PERSO	ONNEL:		EQUIPI	MENT: Area 44A	VISITORS/AFFILIATION:
SHSC:       Steven Kirejczyk         UXO QC/Safety:       Frank Henderson         Project Manager:       Chris Kane         DAILY QUANTITIES/ QUANTITIES TO DATE:	SITE	MGR: None			(1) M65	Belt Conveyor (offline)	K. Barnett/CENAB
UXO QC/Safety: Frank Henderson         Project Manager: Chris Kane         DAILY QUANTITIES/ QUANTITIES TO DATE:         Oversize Cleared: 0 CY/1,926.75 CY         OBG         OE Scrap: 0 LBS/1100 LBS         Non-OE Scrap: 0 LBS/1100 LBS         CAT 980-G Loader         UXO Live (Area 44A): 0/7         UXO Live (OBG): 0/2         UXO Detonated (Area 44A): 0/7         UXO Detonated (OBG): 0/2         SUBCONTRACTOR:         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman         JLG 40 Scissor lift was demobilized off of the Area 44A site         SUXO, QC/Safety         (3)	CQC	Officer: Ralph	Willey		Volvo L	120C Loader	Jason McKinney – Emerald
Project Manager: Chris Kane	SHS	C: Steven Kire	ejczyk				
DAILY QUANTITIES / QUANTITIES TO DATE:         Oversize Cleared: 0 CY /1,926.75 CY       OBG         OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       (2) Volvo A35C Articulated Dump         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	UXO	QC/Safety: Fr	ank Henderson				
Oversize Cleared: 0 CY /1,926.75 CY       OBG         OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	Proje	ect Manager: C	hris Kane				
Oversize Cleared: 0 CY /1,926.75 CY       OBG         OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SUBCO, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for							
OE Scrap: 0 LBS/1100 LBS       Commander 725 Trommel Screen         Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       MATERIALS DELIVERED (indicate size, type, and condition):         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	DAIL	Y QUANTITIE	S/ QUANTITIES TO DATE:				
Non-OE Scrap: 0 LBS/458 LBS       CAT 980-G Loader         UXO Live (Area 44A): 0/7       (2) CAT D6RLGP – Dozers         UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       MATERIALS DELIVERED (indicate size, type, and condition):         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	Ove	rsize Cleared:	0 CY /1,926.75 CY		OBG		
UXO Live (Area 44A): 0/7       (2) CAT D6RLGP - Dozers         UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       (2) Volvo A35C Articulated Dump         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking - Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	OE S	Scrap: 0 LBS/1	100 LBS		Commar	nder 725 Trommel Screen	
UXO Live (OBG): 0/2       (2) Volvo A35C Articulated Dump         UXO Detonated (Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       (2) Volvo A35C Articulated Dump         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for	Non-	OE Scrap: 0 L	BS/458 LBS		CAT 98	0-G Loader	
UXO Detonated(Area 44A): 0/7       (2) Volvo A35C Articulated Dump         UXO Detonated (OBG): 0/2       (2) Volvo A35C Articulated Dump         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for					(2) CAT	D6RLGP – Dozers	
UXO Detonated (OBG): 0/2       MATERIALS DELIVERED (indicate size, type, and condition):         SUBCONTRACTOR:       MATERIALS DELIVERED (indicate size, type, and condition):         (1)       Sessler Wrecking – Crew of (1) & (1)Foreman       JLG 40 Scissor lift was demobilized off of the Area 44A site         SpecPro, Inc. – (7) Workers       and staged outside the perimeter gate for pickup.         (3)       SUXO, QC/Safety       (1) load of sand was delivered to staging area by Riccelli for		UXO Live (OBG): 0/2			(2) Volue	AREC Articulated Dump	
<ul> <li>(1) Sessler Wrecking - Crew of (1) &amp; (1)Foreman JLG 40 Scissor lift was demobilized off of the Area 44A site SpecPro, Inc (7) Workers and staged outside the perimeter gate for pickup.</li> <li>(3) SUXO, QC/Safety (1) load of sand was delivered to staging area by Riccelli for</li> </ul>					(2) 0000	ASSC Aniculated Dump	
SpecPro, Inc (7) Workersand staged outside the perimeter gate for pickup.(3) SUXO, QC/Safety(1) load of sand was delivered to staging area by Riccelli for				MATERIALS DELIVERED (indicate size, type, and condition):			
SpecPro, Inc (7) Workersand staged outside the perimeter gate for pickup.(3) SUXO, QC/Safety(1) load of sand was delivered to staging area by Riccelli for	(1) Sessler Wrecking – Crew of (1) & (1)Foreman			JLG 40 Scissor lift was demobilized off of the Area 44A site			
				and staged outside the perimeter gate for pickup.			
(4) SpecPro sand bag operations and Brewers delivered hand	(3)	(3) SUXO, QC/Safety					
	(4)						
WORK REPEORMED BY WESTON					wash st	ation	

## WORK PERFORMED BY WESTON

Provided oversight of subcontractors; Soil samples were collected from Stockpile No.'s: 1, 4, 5, and 11 for total lead and were sent to AMRO for 24 hour TAT. Results are due on Sept. 28, 2001. The 1 ft. cut areas east of Stockpile No. 9 and west of Pad D were surveyed for grade/volume control with RTK unit. Survey stakes were placed at all outer corners of the grid w/UXO escort. Post excavation grade of 1 ft. cut at area east of Stockpile No. 6 was surveyed for grade/volume control. The south and north transect limits were surveyed with RTK unit from GPS coordinates. Stakes were placed at upstream and downstream limits.

## WORK COMPLETED BY WESTON SUBCONTRACTORS Sessler Wrecking – Area 44A: No activity due to weather

**Sessler Wrecking - OBG:** Sessler and Emerald removed conveyor from trommel screen in OBG and set unit on blocks in road, capped hydraulic lines, and removed soil at end of trommel screen from surface soils to provide access for front end loader. Blast shield was located adjacent to screening operation. In addition, the decon pad walls were repaired, i.e., 4 x 4 post was secured into grade, new 2x4's were installed, and (2) layers of polyethylene sheeting were secured to plywood over entire length of pad to a height of 8 ft.

Pro, Inc. - Area 44A: No activity due to weather

Dogo 1 of 0

**SpecPro, Inc. - OBG**: One UXO tech. provided support for Sessler and for WESTON at Reeder Creek. Crew filled sand bags at staging area.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for detain Sessler was notified that decon pad must be operational by COB by SSHO. Pad repairs to be completed and all hosing, fittings, pumps, and pressure washer to be onsite. Sessler agreed to conform. Per conversation with Mark Koenig with CENAE, STL in CT will be used for TCLP lead QA samples. A 7 day TAT is the quickest TAT that can be established for TCLP lead split samples. WESTON will review this TAT with CENAN due to priority of samples with respect to the remediation schedule. All other QA samples will be sent to STL in Vermont for 21 day TAT. Capitol Environmental is revising insurance certificates for PPE/poly shipment. Ken Barnett stated that procedure for handling explosives for both sites is being reviewed since additional 2 pages of missing ESS include provisions for use of binary compounds vs. stock explosives.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY92601.DOC


White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 9/26/01	MANAGERS DESIGNERS/CONSULTANTS
(Print Name): Ralph Willey	QC OFFICER SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficienci Total rescreen volume at Area 44A for Sessler is 5097 cy. field survey measurements. WESTON requested Sessler is clean the pad prior to use.	This volume was calculated using both RTK unit and via
RECOMMENDED CORRECTIVE ACTIONS None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A and at 0 NOI report was submitted to corporate based on incident o	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Lo PDR's were recalibrated following cleaning. The units will	
TEST DATA (List items here and attach appropriate data sheet None	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\92601.DOC



		UCTION QUALITY CON		PORT		
UXO/SOIL REMEDIATION						
TE: 10/8/01						MANAGERS
<u>ا</u> را	EK NO.:	HOURS ON SITE:		EN BY:	CONTRACT #:	WORK ORDER AND TASK:
9		0600-1815	E. Bent	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Sunny, ten	nperature 3	2-56 F		
LOC	CATION OF V	NORK: Seneca Army Dep	oot Activity,	Romulu	s,NY	
WES	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
SITE	MGR: Edwir	n J. Benton		Area 44	4A	T. Battaglia/CENAN
CQC	C Officer: Ralp	h Willey		Michiga	n L140 Loader	G. Follett/CENAB
SHS	C: Steven Kir	rejczyk		OBG		C. Sessler/Sessler Wrecking
UXC	QC/Safety: F	rank Henderson		John D	eere 450 Excavator	
				Volvo L	120 Loader	
					0-G Loader	
DAILY QUANTITIES/ QUANTITIES TO DATE:			(2) CAT	D6RLGP – Dozers		
Ove	ersize Cleared.	: 0 CY /2,511.55 CY		(2) Volvo	A35C Articulated Dump	
OE S	Scrap: 0 LBS/1	1314 LBS		Retech	Trommel Screen	
Non-	-OE Scrap: 0 L	BS/701LBS				
	) Live (Area 44					
	<u>) Live (OBG): (</u>					
UXO Detonated(Area 44A): 0/9 UXO Detonated (OBG): 0/2						
SUBCONTRACTOR:			MATER	RIALS DELIVERED (indi	cate size, type, and condition):	
(1)	Sessler Wr	ecking – Crew of (5) & (1	)Foreman			
		nc. – (1) Workers				
( <i></i> )						
(4)	(4)					
WO	RK PERFOR	MED BY WESTON				

Page 1 of 2

Provided oversight of subcontractors; surveyed existing grid locations to be geophysically mapped and cleared at Area 44A.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed by sitework subcontractor.

**Sessier Wrecking - OBG:** Sessier continued to excavate and screen soils generated from the 1-foot cut areas south and north of the burn tray, oversize and fines was placed west of pile three in separate stockpiles.

SpecPro, Inc. – Area 44A: No work performed by UXO subcontractor. SpecPro, Inc. - OBG: (1) UXO tech. provided support for Sessier and for WESTON within the OBG.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Notified T. Battaglia of the meeting scheduled at 1200-hrs to review the additional 1-foot cut limits, identified by

WESTON, that need to be excavated to meet the requirements of the original ESS.

George Follet (CENAB) and Frank Henderson (WESTON) agree that non-essential personnel can enter the OBG worksite as far down as the metal building, as long as they are escorted and outside of the 400-foot PWD.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\100801.DOC

DAILY CONSTRU DATE: 10/8/01	ICTION QUALITY CONTROL	REPORT	Page 2 of
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow	Up):	
CQC FINDINGS (S	Satisfactory Work Completed and	Deficiencies; Attach Phase Inspec	tion Forms):
Inspect decontami	ination pad, plastic sheeting ha	nging from the walls must be ar	nchored with sandbags.
		· · · · · · · · · · · · · · · · · · ·	
	CORRECTIVE ACTIONS		
Sessler notified an	nd sandbags were placed to and	chor the plastic sheeting at the	decontamination pad.
the second se	ATIONS/VIOLATIONS/COMM		
Health and safety	meeting conducted at WESTO	N office.	
CALIBRATION OF	FIELD EQUIPMENT (See Calil	bration Logs in File)	A
(1) PDR was place	ed on the Eastern perimeter and		outhern perimeters of the OBG.
a third PDR was p	laced in the boot wash area.		· · · · · · · · · · · · · · · · · · ·
	ems here and attach appropriate o	lata sheet)	
None			

Yellow Copy: Project Manager

O

UXO/SOIL RE		ITROL REP	ORT		
` <i>TE: 10/9/0</i> _:EK NO.:	1 HOURS ON SITE:	WRITTE		CONTRACT #:	WORK ORDER AND TASK:
9 9	0600-1815	E. Bento		DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TE	MPERATURE: Mostly Sur	nny, tempera	ature 32-	63 F	
LOCATION OF	- WORK: Seneca Army De	pot Activity,	Romulus	s, NY	· · · · · · · · · · · · · · · · · · ·
WESTON PER	SONNEL:		EQUIPM	IENT:	VISITORS/AFFILIATION:
SITE MGR: Edu	win J. Benton		Area 44	A	T. Battaglia/CENAN
CQC Officer: Ra	lph Willey		Michiga	n L140 Loader	G. Follett/CENAB
SHSC: Steven	Kirejczyk		OBG		C. Sessler/Sessler Wrecking
UXO QC/Safety	: Frank Henderson		John De	ere 450 Excavator	LB Smith
	·		Volvo L	120 Loader	Emerald Screen
<u> </u>			CAT 98	0-G Loader	Brewers
DAILY QUANTI	TIES/ QUANTITIES TO DATE	:	(2) CAT	D6RLGP – Dozers	
Oversize Cleare	ed: 250.8 CY /2,762.35 CY		(2) Volvo	A35C Articulated Dump	
OE Scrap: 60 LE	3S/1374 LBS		Retech 1	rommel Screen	
Non-OE Scrap:	300 LBS/1001LBS				
UXO Live (Area					
UXO Live (OBG UXO Detonated					
UXO Detonated (					
SUBCONTRACTOR:			MATER	IALS DELIVERED (indic	ate size, type, and condition):
(1) Sessler Wrecking – Crew of (5) & (1)Foreman					
	SpecPro, Inc. – (10) Workers, (1) SUXO,		Retech	Trommel Screen and ho	prizontal conveyor
(1) UXO	Safety				
	DRMED BY WESTON				
					atory Inspection for the meeting
			t limits ne	eeded to be excavated i	in the OBG; inspected south
	iously used by EODT to sto LETED BY WESTON SUB				
	king – Area 44A: Placed m			e screening grids (38 h	uckate @ 6.6 (V/buckat)
Sessier Wiech	King - Area 44A. Placed III		e oversiz	e screening grids (30 bl	ackels @ 0.0 CT/Duckel).
Sessier Wreck	kina - OBG: Sessler contin	ued to exca	vate and	screen soils generated	from the 1-foot cut areas east
	e burn tray, oversize and fin				
					heeting walls with sandbags;
					verts leading into Reeder Creek
					airing silt fence along Reeder
					d additional 6" lift of material
		of Pile 3; ins	stalled ea	irthen dam across Reed	ler Creek; began to remove 6"
lift (shale) off o	- Area 44A: Continued to p	nerform ove	rsize sor	eening (250 8 cv)	
					operation, and (2) continued to
	bags for the hand sorting of				
			elecons, s	peed memos, phone reco	rds, and/or logbooks for details)
	es from the 1200-hrs meetir			· · · · · · · · · · · · · · · · · · ·	
	authorizes WESTON to rea			6" lift of material along	the existing 1-ft cut limit,
southeast of Pl	ile 3.				

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\100901.DOC

2

2.) WESTON will perform geophysical mapping and clearing to tree line, southwest of Pad G, and west of Pad J (to the existing monitoring well)

3.) WESTON is authorized to remove the (2) debris piles located along the 1-ft cut limits, west of Pad J.

4.) WESTON will excavate an additional 6" of material west of the existing I-ft cut limit along Pad J.

5.) No geophysical mapping and clearing will be performed north of Pad J, outside of the existing 1-ft cut limits.

6.) WESTON will remove 6" of material from Pad H, if UXO is visually present, an additional 6" lift will be

removed. In addition, WESTON will remove the sample locations CE-0H3B-B07-0 (400 MG/KG) and CE-0H3B-B13-0 (450 MG/KG) that exist outside of the 6" lift to be removed at Pad H.

7.) WESTON will fill in the access road previously removed during Pad C excavation with 1-ft cut fines to allow Sessler access around SpecPro's operation.

8.) WESTON will install an earthen dam, south of the existing dam, to prevent flow during Reeder Creek

excavation. Material used to construct earthen dam will come from the existing material east of Reeder Creek. 9.) George Follett (CENAB) indicates that the existing UXO remaining in the south magazine must be considered

suspect live. In addition, he requests that the ESS be amended to allow the magazines located in A Block to be used as UXO storage. T. Battaglia will obtain approval from DDSB to allow the storage of UXO in A-Block.

10.) C. Sessler (Sessler Wrecking) agrees to assist SpecPro during set-up of screens for their oversize screening

operation.

11.) WESTON requests that Specpro provide (1) UXO technician during Reeder Creek excavation starting tomorrow.

12.) Quality Control Preparatory Inspection-Reeder Creek to be held tomorrow at 0730-hrs.

Present during meeting: T. Battaglia, G. Follett, E. Benton, S. Kirejczyk, C. Sessler

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\100901.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 10/9/01	ICTION QUALITY CONTROL	L REPORT	MANAGERS DESIGNERS/CONSULTANTS
ين OFFICER		QC OFFICER	
(Print Name):	Ralph Willey	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follo	ow Up):	
CQC FINDINGS (	Satisfactory Work Completed an	d Deficiencies; Attach Phase Inspec	tion Forms):
None			
	CORRECTIVE ACTIONS		
None			
	ATIONS/VIOLATIONS/COM		
	meeting conducted at WEST	ON office, the following issues we	ere addressed:
<ul> <li>Safety Con</li> </ul>	nmittee Meeting		
	FIELD EQUIPMENT (See Ca		withorn parimeters of the OPC
L., PDR was place	ed on the Eastern perimeter a	nd (1) PDR was placed on the So	buttern perimeters of the OBG.
			· · · · · · · · · · · · · · · · · · ·
	ems here and attach appropriate	e data sheet)	
None			

:



UXC	LY CONSTR D/SOIL REM TE: 10/10/01		NTROL REPOP	77		Page 1 of DESIGNERSICONSULTANTS
• 9	EK NO.:	HOURS ON SITE: 0600-1840	WRITTEN E. Benton	BY:	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WF	ATHER/TEM	IPERATURE: Mostly Sul	nnv. temperatu	re 57-	73 F	
		NORK: Seneca Army De				
	STON PERS			QUIPN		VISITORS/AFEILIATION
	MGR: Edwir			rea 44		VISITORS/AFFILIATION:
						T. Battaglia/CENAN
	C Officer: Ralp				L140 Loader	G. Follett/CENAB
	C: Steven Kir			BG		C. Sessler/Sessler Wrecking
UXC	QC/Safety: F	rank Henderson			ere 450 Excavator	Knapp & Shlappi
					20 Loader	Agway
					)-G Loader	Emerald Screen
		ES/ QUANTITIES TO DATE			06RLGP – Dozers	Miller Metal
		: 211.2 CY /2,973.55 CY			A35C Articulated Dump	
OE S	Scrap: 44 LBS	/1,418 LBS	Re	etech T	rommel Screen	
Non-	OE Scrap: 10	2 LBS/1,103 LBS	Vc	olvo L-	90 Loader	
UXC	Live (Area 44) Live (OBG): (	0/2				
	Detonated(A Detonated (OB					
	CONTRACT		M	ATER	ALS DELIVERED (indic	cate size, type, and condition):
(1)		ecking – Crew of (5) & (1				
,		nc. – (10) Workers, (1) S		ailroad	ties	
	(1) UXO Sé					
WO	RK PERFOR	MED BY WESTON	······································			
Prov	vided oversia	ht of subcontractors; per	formed Reeder	Creel	-Quality Control Prepa	ratory Inspection; re-marked
						ek excavation; generated
coor	dination mee	eting; completed Quality (	Control Prepara	atory I	nspection document for	the oversize screening to
begi	n on 10/15/0	1; performed QC on over	rsize screening	at Are	ea 44A.	
WÔI	RK COMPLE	TED BY WESTON SUB	CONTRACTOR	75		
Ses	sler Wreckin	<b>ng – Area 44A</b> : Placed m	aterial in the o	versize	e screening grids (15 bi	uckets at 6.6 CY/bucket).
Ses	sler Wreckin	a - OBG: Completed the	e removal of the	ə 6" lift	(shale) off of Pad H: S	essler began the excavation of
						imit, west of Pad J; removed (2)
		ified along the perimeter				
		Truck loads of fines to Ca				oversize to Mt. Molly.
		": 26 buckets removed w				
		ize w/ CAT 980G				
Spe	cPro, Inc. –	Area 44A: Continued to	perform oversiz	ze scre	ening (211.2 cy).	
Spe	ecPro, Inc	OBG: (1) UXO tech. pro	vided support f	for Ses	ssler during screening c	pperation, and Reeder Creek
жса	vation. Crev	v of (3) placed and levele	ed the horizonta	al conv	eyor using railroad ties	)

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T Battaglia notified WESTON that the approval to use additional magazines outside of the OBG, for the storage of D, has been approved by Mr. Clifford H. Doyle (Safety Manager), United States Army Technical Center for Explosive Safety, Ordnance Explosive Environmental Division.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101001.DOC

			Page <u>2</u> of
DAILY CONSTRU DATE: 10/10/01	CTION QUALITY CONTROL REF	PORT	MANAGERS DESIGNERS/CONSU/
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up,	):	
CQC FINDINGS (S	Satisfactory Work Completed and Defi	ciencies; Attach Phase Inspec	tion Forms):
Quality Control Pre	paratory Inspection- Reeder Cree t and meeting minutes.		
RECOMMENDED None	CORRECTIVE ACTIONS		
	ATIONS/VIOLATIONS/COMMEN		
	meeting conducted at WESTON of	fice, the following issues we	ere reviewed:
the second se	ek Preparatory Hazard Analysis	e to a complete "stop" hefor	re they begin to raise the body of the
truck.	ine anculated dumps must com	e lo a complete stop belor	e they begin to raise the body of the
Dust contro	1		0
the second se	FIELD EQUIPMENT (See Calibrati	ion Logs in File)	
	d on the Eastern perimeter and (1)		outhern perimeters of the OBG.
	ems here and attach appropriate data		varian: CS 0100 WE1 0
	rmation soil samples were collecte S-0150-WS1-0, CS-0200-WS1-0,		
	amples will be shipped via FedEx of		WG1-0, CG-0300-EG1-0,
		·····	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101001.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

Q

2

					Page 1 of <u>2</u>	
DAILY CONSTR UXO/SOIL REM		ROL REI	PORT		MANAGERS DESIGNERS/CONSULTANTS	
EK NO.:	HOURS ON SITE:	WRITT	EN BY:	CONTRACT #:	WORK ORDER AND TASK:	
9	0600-1900	E. Ben	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500	
WEATHER/TEN	PERATURE: Partly Sunny	, tempera	ature 52-7	3 F		
LOCATION OF	WORK: Seneca Army Depo	t Activity	, Romulus	, NY		
WESTON PERS	SONNEL:		EQUIPN	IENT:	VISITORS/AFFILIATION:	
SITE MGR: Edwi	n J. Benton		Area 44	4	T. Battaglia/CENAN	
CQC Officer: Ralp	h Willey		Michigar	L140 Loader	G. Follett/CENAB	
SHSC: Steven Ki	rejczyk		OBG		C. Sessler/Sessler Wrecking	
UXO QC/Safety: F	Frank Henderson		John Deere 450 Excavator		Miller Metal	
		Volvo L120 Loader		Agway		
			CAT 980-G Loader		HERTZ	
DAILY QUANTITI	ES/ QUANTITIES TO DATE:		(2) CAT D6RLGP Dozers			
Oversize Cleared	: 191.4 CY /3569.72 CY Reco	nciled	(2) Volvo	(2) Volvo A35C Articulated Dump		
OE Scrap: 60 LBS	S/1,514 LBS		Retech Trommel Screen			
Non-OE Scrap:55	LBS/1,181 LBS		Volvo L-90 Loader			
UXO Live (Area 4- UXO Live (OBG):						
UXO Detonated(Area 44A): 0/10 UXO Detonated (OBG): 0/2						
SUBCONTRACTOR:			MATERIALS DELIVERED (indicate size, type, and condition):			
(1) Sessler Wi	recking – Crew of (5) & (1)F	oreman				
SpecPro, Inc. – (10) Workers, (1) SUXO,			JD 644G	Loader delivered from	HERTZ	
(1) UXO S	afety					

WORK PERFORMED BY WESTON

Provided oversight of subcontractors; performed QC on oversize screening at Area 44A; collected confirmation soil samples from Reeder Creek excavation, shipped FedEx.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: Placed material in the oversize screening grids (29 buckets at 6.6 CY/bucket).

**Sessler Wrecking - OBG:** Completed the excavation of Reeder Creek (600-ft), total of 1,000-ft removed; removed earthen dam; relocated Trommell screen, south of Pile 13, and began to screen Pile 13; consolidated Pile 10.

SpecPro, Inc. – Area 44A: Continued to perform oversize screening (191.4 cy).

**SpecPro, Inc. - OBG**: (1) UXO tech. provided support for Sessler during screening operation, and Reeder Creek Excavation, 1400-hrs UXO Tech relieved from Reeder Creek support. Crew of (4) continued to set-up horizontal conveyor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) T. Battaglia notified WESTON that no weekly coordination meeting would be held today.

T. Battaglia, Frank Henderson, and George Follett agree that WESTON can remove existing UXO scrap that is remaining from EODT's removal operations. WESTON will relocate UXO scrap from OBG magazine to magazine 705 located in A-Block on Sunday, 10/14/01.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101101.DOC

Page 1 of 2

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/11/01

QC	OFFI	CER
(Prii	nt Nar	me):

Ralph Willey

OC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at WESTON office, the following issues were reviewed:

- Communications
- Dust control

NOI occurred today during the unfolding of the horizontal belt conveyor to be used by SpecPro during oversize screening operations. Please refer to the attached NOI document.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(1) PDR was placed on the Eastern perimeter and (1) PDR was placed on the Southern perimeters of the OBG.

TEST DATA (List items here and attach appropriate data sheet)

The following confirmation soil samples were collected from the Reeder Creek excavation: CS-0400-WS1-0 CS-0400-ES1-0, CS-0450-WS1-0, CS-0450-ES1-0, CS-0500-WS1-0, CS-0500-ES1-0, CS-0550-WS1-0, CS-0550-ES1-0, CS-0600-WS1-0, CS-0600-ES1-0, CS-0650-WS1-0, CS-0700-WS1-0, CS-0850-WS1-0, CS-0850-ES1-0, CS-0900-WS1-0, CS-0900-ES1-0, CS-0950-WS1-0, CS-0950-ES1-0. Sample were sent via FedEx today and results will be submitted 0n 10/15/01.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101101.DOC

Page 2 of 2



			,		Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REM TE: 10/15/01		ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS
_EK NO.:	HOURS ON SITE:	WRITTEN B	Y:	CONTRACT #:	WORK ORDER AND TASK:
10	0600-1750	E. Benton		DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TEM	PERATURE: Sunny, temp	perature 48-60	F		
LOCATION OF V	NORK: Seneca Army Depo	ot Activity, Rom	ulus	, NY	
WESTON PERS	ONNEL:	EQL	JIPM	ENT:	VISITORS/AFFILIATION:
SITE MGR: Edwir	J. Benton	Area	a 44/	4	T. Battaglia/CENAN
CQC Officer: Ralpl	h Willey	Mich	nigan	L140 Loader	G. Follett/CENAB
SHSC: Steven Kir	ejczyk	OBC	3		C. Sessler/Sessler Wrecking
UXO QC/Safety: F	rank Henderson	Johr	ם Dee	ere 450 Excavator	Agway
		Volv	0 L1	20 Loader	Root, Neal & Co., Inc.
				-G Loader	Appleton Disposal
	ES/ QUANTITIES TO DATE:		(2) CAT D6RLGP – Dozers		
	231 CY /3800.72 CY Recond		(2) Volvo A35C Articulated Dump		
OE Scrap: 60 LBS,			Retech Trommel Screen		
Non-OE Scrap:40			Volvo L-90 Loader		
UXO Live (Area 44 UXO Live (OBG): (		JD 6	JD 644G Loader		
UXO Detonated(Al UXO Detonated (OB	rea 44A): 0/10				
SUBCONTRACT		MAT	ERI,	ALS DELIVERED (indic	ate size, type, and condition):
(1) Sessler Wr	ecking – Crew of (5) & (1)F	Foreman			
	nc. – (10) Workers, (1) SU				
	afety, (1) UXO Safety repla	cement			
Mike Walle					
	MED BY WESTON				
		librated Post #1	<u>,</u> те	echanical lever scale; ;	performed QC on oversize
screening at Area	<u>a 44A.</u>				
WORK COMPLE	TED BY WESTON SUBC	ONTRACTORS	;		
	ng – Area 44A: Placed ma			e screening grids (35 bi	uckets at 6.6 CY/bucket).
		screening of the	e soil	s from Stockpile 13; re	paired plastic sheeting on the
west wall of the c	lecon pad.				

SpecPro, Inc. – Area 44A: Continued to perform oversize screening (231 cy).

SpecPro, Inc. - OBG: (1) UXO tech. provided support for Sessler during screening operation;

Crew of (4) continued to set-up horizontal conveyor (framing the skeleton of the double-layered sandbag wall with 2"X 4" studs and plywood)

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

George Follett (CENAB) requests that WESTON sweep out the magazine in the OBG. F. Henderson (WESTON) reports that Floyd Kittle (SpecPro) will perform this task.

WESTON notifies T. Battaglia, S. Absolom, and Five Points Correctional Facility of the detonation set to occur at 0900-hrs, tomorrow morning in the Area 44A exclusion zone.

	and the second		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCT DATE: 10/15/01	ION QUALITY CONTROL REPOR	7	MANAGERS DESIGNERS/CONSU/
QC OFFICER (Print Name):	Ralph Willey	QC OFFICER SIGNATURE:	<u> </u>
TYPE OF INSPECTIO	ON (Preparatory, Initial, Follow Up):		
CQC FINDINGS (Sati	sfactory Work Completed and Deficien	cies; Attach Phase Inspection F	Forms):
Root, Neal & Co., Inc lever scale with a load Heavy Weight	calibrated the mechanical lever so d cell and a electronic indicator. Th Section Test = $\pm 20$ lbs @ 51,860	ale located at Post Gate #1. e results of the tests were as lbs (in tolerance)	They tested the mechanical
	Section Test = $\pm 20$ lbs @ 25,860 lb		
	- 60 lbs @ 26,000 lbs (out of tolera		
After Hespan	= -20 lbs @ 51,860 lbs (in tolerance	9)	
RECOMMENDED CO	ORRECTIVE ACTIONS		· · · · · · · · · · · · · · · · · · ·
None			
	IONS/VIOLATIONS/COMMENTS		
	eting conducted at WESTON office	, the following issues were re	eviewed:
<ul> <li>Decon pad rep</li> </ul>			· · · · · · · · · · · · · · · · · · ·
Buddy system			
Dust control			
	ELD EQUIPMENT (See Calibration L		
	on the Eastern perimeter, (1) PDR v	vas placed on the Southern p	perimeters of the OBG, and
(1) PDR was placed a	at the decon pad.		
TEST DATA (List item	s here and attach appropriate data she	et)	
	owing confirmation soil samples, co		ek excavation, were
submitted: CS-0100-V	NS1-0, CS-0100-ES1-0, CS-0150-V	NS1-0, CS-0200-WS1-0, CS	-0250-WS1-0, CS-0300-
	1-0, CS-0350-ES1-0, CS-0400-WS		
	0500-ES1-0, CS-0550-WS1-0, CS-		
	0700-WS1-0, CS-0850-WS1-0, CS		
CS-0950-WS1-0, CS-			

:

					Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL RE UXO/SOIL REMEDIATION TE: 10/16/01 Tuesday			T		MANAGERS DESIGNERS/CONSULTANTS
	HOURS ON SITE:	WRITTEN	BY:	CONTRACT #:	WORK ORDER AND TASK:
10	0600-1820	E. Benton		DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TE	MPERATURE: Sunny, tem	perature 45-63	3 F		
LOCATION OF	WORK: Seneca Army Dep	oot Activity, Ro	mulus	, NY	
WESTON PER	SONNEL:	EC	QUIPN	IENT:	VISITORS/AFFILIATION:
SITE MGR: Edv	vin J. Benton	Ar	rea 44.	A	T. Battaglia/CENAN
CQC Officer: Ra	lph Willey	Mi	ichigar	n L140 Loader	G. Follett/CENAB
SHSC: Steven I	Kirejczyk	OE	BG		C. Sessler/Sessler Wrecking
UXO QC/Safety:	Frank Henderson	Jo	John Deere 450 Excavator		Brewers
		Vo	olvo L1	20 Loader	Globe Glass
		CA	AT 980	)-G Loader	Emerald Screening
DAILY QUANTITIES/ QUANTITIES TO DATE:		(2)	(2) CAT D6RLGP – Dozers		
	ed: 224.4 CY /4025.12 CY	(2)	(2) Volvo A35C Articulated Dump		
OE Scrap: 102 L	.BS/1,676 LBS	Re	Retech Trommel Screen		
Non-OE Scrap:4	0 LBS/1,261 LBS	Vo	Volvo L-90 Loader		
UXO Live (Area UXO Live (OBG)		JD	JD 644G Loader		
UXO Detonated( UXO Detonated (C	(Area 44A): 0/10				
SUBCONTRAC	CTOR:	MA	MATERIALS DELIVERED (indicate size, type, and condition):		
(1) Sessler V	Vrecking – Crew of (5) & (1)	Foreman			
SpecPro,	Inc. – (10) Workers, (1) SU	IXO, Fe	ed ho	oper, hydraulic motor	
	Safety, (1) UXO Safety repla	acement			
Mike Wal					
WORK PERFC	ORMED BY WESTON				
Provided overs	ight of subcontractors: surve	eved Reeder (	Creek	excavation limits and s	tarted to survey confirmation

Provided oversight of subcontractors; surveyed Reeder Creek excavation limits and started to survey confirmation sidewall soil samples; performed QC on oversize screening at Area 44A.

# WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: Placed material in the oversize screening grids.

**Sessler Wrecking - OBG:** Screened the 1-ft cut material west of Pad C, 1-ft cut soils from the haul road to the far west, and the additional 6" cut material from the area west of Pad J; removed the 1-ft cut from the haul road adjacent to the burn trays; repaired existing silt fence along haul road (40% complete); installed straw bales along the bank of Reeder Creek that was disturbed during the construction of the earthen dam.

SpecPro, Inc. – Area 44A: Continued to perform oversize screening (224.4 cy).

SpecPro, Inc. - OBG: (1) UXO tech. provided support for Sessler during screening operation;

Crew of (4) continued to set-up horizontal conveyor (placing feed hopper, connecting hydraulic lines, and placing sandbags in the wall frame of the double layered sand bag wall.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia notifies WESTON that Pad H should be re-sampled for confirmation soil samples. SpecPro to purchase additional blast shields from Sessler Wrecking for sitework operations.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101601.DOC

Pane 1 of 2

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/16/01

QC OFFICER (Print Name):

None

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

RECOMMENDED CORRECTIVE ACTIONS

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at WESTON office, the following issues were reviewed: CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

TEST DATA (List items here and attach appropriate data sheet)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101601.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

Page 2 of 2



				Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REF UXO/SOIL REMEDIATION DATE: 10/17/01 Wednesday				MANAGERS DESIGNERS/CONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
IU	0600-1825	E. Benton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TEMI	PERATURE: Rain, tempe	rature 38 F - 42 F	, Windy 40 mph, NW	· ····
LOCATION OF V	VORK: Seneca Army Depo	ot Activity, Romula	is , NY	
WESTON PERSONNEL:			MENT:	VISITORS/AFFILIATION:
SITE MGR: Edwin	J. Benton	Area 4	4A	T. Battaglia/CENAN
CQC Officer: Ralph	n Willey	Michig	an L140 Loader	G. Follett/CENAB
SHSC: Steven Kire	ejczyk	OBG		C. Sessler/Sessler Wrecking
UXO QC/Safety: Fi	rank Henderson/John Monk	John D	eere 450 Excavator	Vermont Springs
	·	Volvo	120 Loader	Miller Metal
		CAT 9	30-G Loader	Emerald Screening
DAILY QUANTITIE	S/ QUANTITIES TO DATE:	(2) CAT	D6RLGP – Dozers	Appleton
Oversize Cleared:	142.5 CY /4170.32 CY	(2) Volv	o A35C Articulated Dump	Nations Rent
OE Scrap: 30 LBS/	(1,706 LBS	Retech	Trommel Screen	Casella Waste Management
Non-OE Scrap:10 L	_BS/1,271 LBS	Volvo I	-90 Loader	
UXO Live (Area 44		JD 644	G Loader	
UXO Live (OBG): 0				
UXO Detonated(Ar UXO Detonated (OB)				
SUBCONTRACT		MATE	RIALS DELIVERED (indi	cate size, type, and condition):
(1) Sessler Wre	ecking – Crew of (5) & (1)F			
SpecPro, Inc. – (10) Workers, (1) SUXO,				
(1) UXO Safety, (1) UXO Safety replacement				
Mike Waller				
	MED BY WESTON			
				locations (25' X 25' X 6") on
	mple locations: CE-0G3B-			
	cations from Pad H: CE-0 CE-0H3B-B18-0, CE-0H3			
	TED BY WESTON SUBC			ening at Area 44A.
	g – Area 44A: Placed mat		ze screening grids	
				Pad C; screened the 1-ft cut
				stockpile locations (west of Pile
	ence around the soil stock			
	Area 44A: Continued to pe		reening (145.2 cy). 130	00-hrs oversize screening
	day due to poor weather c		<u> </u>	
				operation, and WESTON while
	ip horizontal conveyor, cor			e marked on Pad G. Crew of (4)
				ords, and/or logbooks for details)
				ng fuel storage tank remaining
from EODT's effo				ig her storage tank remaining
	ns with T. Battaglia that a c	oordination meet	ing will be held on 10/18	3/01.
WESTON notifies	T. Battaglia, S. Absolom,	and Five Points (	Correctional Facility of th	ne detonation of a M215 fuse
	duled for 10/18/01, at 083			
_	zes Sessler to remove the	windrows of 1-ft	cut material leftover from	n the initial removal of the
blasting cap soils.				
G-\PRO JECTS\20140007\203\A	rea 44A\Final Report\APPENDIX A\October-200	1\101701.DOC		5

### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/17/01

DATE: 10/17/0

QC OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE: Page 2 of 2

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted, the following issues were reviewed:

• Radio communication "checks" throughout the day will be implemented.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDRs were not placed in the field today due to poor weather conditions (rain and winds).

TEST DATA (List items here and attach appropriate data sheet)

Confirmation soil samples (2<sup>nd</sup> round) were collected from Pad H: CE-0H3B-B14-0, CE-0H3B-B15-0, CE-0H3B-B16-0, CE-0H3B-B17-0, CE-0H3B-B18-0, CE-0H3B-B19-0. Samples will be shipped out via FedEx on 10/18/01

DAILY CONSTRUCTION QUALITY CONTROL REU UXO/SOIL REMEDIATION TE: 10/18/01 Thursday			RT		Page 1 of 2
EK NO.:	HOURS ON SITE:	WRITTEN	BY:	CONTRACT #:	WORK ORDER AND TASK:
10	0600-1730	E. Benton		DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TEN	IPERATURE: Rain, tempe	erature 38 F -	65 F,	Wind - NW	
LOCATION OF	WORK: Seneca Army Dep	ot Activity, Ro	omulus	, NY	
WESTON PERS	SONNEL:	EC	QUIPN	IENT:	VISITORS/AFFILIATION:
SITE MGR: Edwi	in J. Benton	Ar	rea 44,	4	T. Battaglia/CENAN
CQC Officer: Ralp	oh Willey	Mi	ichigar	n L140 Loader	G. Follett/CENAB
SHSC: Steven Ki	irejczyk	OI	BG		C. Sessler/Sessler Wrecking
UXO QC/Safety:	John Monk	Jo	hn De	ere 450 Excavator	Miller Metal
		Vc	olvo L1	20 Loader	Hertz
				-G Loader	
	ES/ QUANTITIES TO DATE:		(2) CAT D6RLGP – Dozers		
	: 396 CY /4566.32 CY		(2) Volvo A35C Articulated Dump		
OE Scrap: 145 LE			Retech Trommel Screen		
Non-OE Scrap:15			Volvo L-90 Loader		
UXO Live (Area 4 UXO Live (OBG):	0/2	JD	JD 644G Loader		
UXO Detonated(A UXO Detonated (OE					
SUBCONTRAC	TOR:	MA	MATERIALS DELIVERED (indicate size, type, and condition):		
SpecPro, I	recking – Crew of (5) & (1)ł Inc. – (10) Workers, (1) SU afety, (1) UXO Safety repla er	ХО,			
	RMED BY WESTON				
Provided oversig	ght of subcontractors; comp	pleted the surv	vey of	post-excavation limits	and sample locations at Reeder
Creek; marked c	off additional areas along th	e banks of Re	eeder	Creek that have sedim	ent remaining, above clean-up

levels; prepared for bi-weekly coordination meeting (cancelled), next meeting set for 11/01/01.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: Placed material in the oversize screening grids.

**Sessler Wrecking - OBG:** Completed the screening of the 1-ft cut material west of Pad C; removed "hot spot" locations from Pad G.

SpecPro, Inc. – Area 44A: Continued to perform oversize screening (396 cy); detonated (1) M215 fuse with booster.

**SpecPro, Inc. - OBG**: (1) UXO tech. provided support for Sessler during screening operation, crew of (3) continued to set-up horizontal conveyor (reinforced feed hopper walls with 3/8<sup>th</sup>-inch steel plates, and an additional 5/8<sup>th</sup>-inch steel plate was welded to the existing chute); constructed ramps to the feed hoppers of the Retech Trommel screen and hand picking station.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia requests that a site walk be performed at 1200-hrs to examine excavated areas.

T. Battaglia notifies WESTON that the bi-weekly coordination meeting will not be held this week.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\101801.DOC

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/18/01

DATE. TOTOTO

QC	OF	FI	CE	R
(Pri	nt I	Var	ne)	):

Ralph Willey

QC OFFICER SIGNATURE: Page 2 of 2

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted, the following issues were reviewed:

- Rigging techniques
- Slips, trips, falls
- Cross contamination
- Proper decon procedures

1320-hrs: Using the loader to place the steel sheets used to reinforce the feed hopper walls, SpecPro approaches the feed hopper to the hand picking station with the welder inside the hopper. WESTON requests that SpecPro have the welder out of the feed hopper when the loader approaches the hopper and that an additional spectra design at the steel hopper.

spotter is designated.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(1) PDR was placed on the Eastern perimeter, (1) PDR was placed on the Southern perimeters of the OBG, and (1) PDR was placed at the decon pad.

TEST DATA (List items here and attach appropriate data sheet)

DAILY CONST UXO/SOIL REI DATE: 10/22/0		TROL REPORT					
:EK NO.:	HOURS ON SITE: 0600-1930	WRITTEN BY E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500			
WEATHER/TEI	MPERATURE: AM drizzle,	PM partly cloudy	. temperature 45 F - 65 F.	Wind - NW			
	WORK: Seneca Army Dep						
WESTON PER			PMENT:	VISITORS/AFFILIATION:			
SITE MGR: Edw		Area		T. Battaglia/CENAN			
CQC Officer: Ral			gan L140 Loader	G. Follett/CENAB			
		OBG					
SHSC: Steven k				C. Sessler/Sessler Wrecking			
UXO QC/Safety:	Frank Henderson		Deere 450 Excavator	Baschmann Services			
			L120 Loader	Appleton Disposal			
			980-G Loader	Bob's Welding			
	IES/ QUANTITIES TO DATE:		T D6RLGP – Dozers	JC Smith			
-	d: 198 CY /4764.32 CY		vo A35C Articulated Dump	Finger Lakes Conveyor			
OE Scrap: 80 LB	S/1,931 LBS	Retect	n Trommel Screen	Agway			
Non-OE Scrap:10	05 LBS/1,391 LBS	Volvo	L-90 Loader				
UXO Live (Area 4		JD 64	4G Loader				
UXO Live (OBG)							
UXO Detonated() UXO Detonated (O							
SUBCONTRAC		MATE	RIALS DELIVERED (indic	cate size, type, and condition):			
	/recking – Crew of (5) & (1)						
	Inc. – (10) Workers, (1) SU		ay scale, blast shield, por	ver auger			
	Safety, (1) UXO Safety repla						
Mike Wall							
	RMED BY WESTON						
		tified and marked	(12) additional excavation	n locations at Pad J and (1) at			
		1.11. 1.11.1	nal 6" lift removed from P	ad H and the 2 <sup>nd</sup> round sample			
Pad H (refer to	the attached drawings); sui	rveyed the additio	nai o militemoveu nomini	au mana me z mana sumple			
Pad H (refer to locations; collec	the attached drawings); suited (4) confirmation soil sa	rveyed the addition mples from location	ons re-excavated on Pad	G; performed QC on cleared			
locations; collec	the attached drawings); sui cted (4) confirmation soil sa al located at Area 44-A.	mples from locati	ons re-excavated on Pad	G; performed QC on cleared			
locations; collec oversize materi	cted (4) confirmation soil sa	mples from locati	ons re-excavated on Pad	G; performed QC on cleared			
locations; collec oversize materi WORK COMPL <b>Sessler Wreck</b>	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC <b>ing – Area 44A</b> : Placed ma	mples from location CONTRACTORS aterial in the overs	ons re-excavated on Pad	G; performed QC on cleared			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC <b>ing – Area 44A</b> : Placed ma <b>ing - OBG:</b> Screen soils fro	CONTRACTORS aterial in the overs om Pile #2 (90 % o	ons re-excavated on Pad	G; performed QC on cleared			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC <b>ing – Area 44A</b> : Placed ma <b>ing - OBG:</b> Screen soils fro ence repair along the haul re	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad.	ons re-excavated on Pad size screening grids. complete); begin to dewat	G; performed QC on cleared er Pad C excavation limits,			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro – Area 44A: Continued to p	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. perform oversize s	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite	G; performed QC on cleared er Pad C excavation limits,			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc encountered on	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro – Area 44A: Continued to p 10/18/01 was relocated to	CONTRACTORS aterial in the overs om Pile #2 (90 % o pad. perform oversize s the OBG magazin	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage.	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster)			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc encountered on SpecPro, Inc.	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro once repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov	CONTRACTORS aterial in the overs om Pile #2 (90 % oad. perform oversize s the OBG magazil vided support for S	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening o	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. perform oversize s the OBG magazin vided support for S bit-Way Scale to th	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening o	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro ence repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme	EXAMPLES from location CONTRACTORS aterial in the overs om Pile #2 (90 % of oad. Derform oversize s the OBG magazin vided support for S oft-Way Scale to the off screen.	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening o ne conveyor and placing b	G; performed QC on cleared fer Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro ence repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS	CONTRACTORS aterial in the overs om Pile #2 (90 % oad. berform oversize s the OBG magazil vided support for S elt-Way Scale to the el screen. S (Refer to telecons	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening on the conveyor and placing b , speed memos, phone reco	G; performed QC on cleared eer Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details)			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS WESTON perfo	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro once repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battag	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. berform oversize s the OBG magazin vided support for S bit-Way Scale to the el screen. 5 (Refer to telecons glia and C. Sessie	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of ne conveyor and placing b , speed memos, phone reco r of Reeder Creek to disc	G; performed QC on cleared eer Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued ords, and/or logbooks for details) uss the re-excavation of			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS WESTON perfo sample location	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battag s that exceeded background	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. perform oversize s the OBG magazin vided support for S elt-Way Scale to the el screen. S (Refer to telecons glia and C. Sessie ad levels. T. batta	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of the conveyor and placing b speed memos, phone reco or of Reeder Creek to disc glia instructs WESTON to	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details) uss the re-excavation of o remove (2) bucket widths			
locations; collect oversize materia WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS WESTON perfor sample location of material, 1-ft	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battag s that exceeded backgroun cut of material from these b	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. berform oversize s the OBG magazin vided support for S olt-Way Scale to the el screen. S (Refer to telecons glia and C. Sessie ad levels. T. batta ocations (see the	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of the conveyor and placing b speed memos, phone reco or of Reeder Creek to disc glia instructs WESTON to attached table identifying	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details) uss the re-excavation of o remove (2) bucket widths g excavation sample locations).			
locations; collec oversize materi WORK COMPL Sessler Wreck Sessler Wreck continued silt fe SpecPro, Inc. encountered on SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS WESTON perfo sample location of material, 1-ft WESTON reque	cted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro once repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battage s that exceeded background cut of material from these la ests that T. Battaglia author	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. berform oversize s the OBG magazin vided support for S oft-Way Scale to the el screen. S (Refer to telecons glia and C. Sessie ad levels. T. batta ocations (see the rize 2-hrs of O.T. 1	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of the conveyor and placing b speed memos, phone reco or of Reeder Creek to disc glia instructs WESTON to attached table identifying for (3) of WESTON emplo	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details) uss the re-excavation of o remove (2) bucket widths g excavation sample locations). yees to survey, sample, and			
locations; collect oversize materia WORK COMPL Sessier Wreck Sessier Wreck continued silt fe SpecPro, Inc. to set-up horizo to build up the r AGREEMENTS WESTON perfor sample location of material, 1-ft WESTON reque mark re-excava	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battag s that exceeded backgroun cut of material from these la ests that T. Battaglia author tion locations after work ho perations being within the	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. berform oversize s the OBG magazin vided support for S oft-Way Scale to the el screen. S (Refer to telecons glia and C. Sessie ad levels. T. batta ocations (see the rize 2-hrs of O.T. 1 urs. These activiti 400-ft PWD.	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of the conveyor and placing b speed memos, phone reco for of Reeder Creek to disc glia instructs WESTON to attached table identifying for (3) of WESTON emplo ties cannot be performed	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details) uss the re-excavation of o remove (2) bucket widths o excavation sample locations). yees to survey, sample, and during the standard work hours			
locations; collectoresize materia WORK COMPL Sessier Wreck Sessier Wreck Continued silt fe SpecPro, Inc. In set-up horizo to build up the r AGREEMENTS WESTON perfores Sample location of material, 1-ft WESTON request mark re-excava	ted (4) confirmation soil sa al located at Area 44-A. ETED BY WESTON SUBC ing – Area 44A: Placed ma ing - OBG: Screen soils fro nce repair along the haul ro - Area 44A: Continued to p 10/18/01 was relocated to - OBG: (1) UXO tech. prov ntal conveyor (installing Be amp to the Retech Tromme MADE/CONVERSATIONS rms site walk with T. Battag s that exceeded backgroun cut of material from these la ests that T. Battaglia author tion locations after work ho	CONTRACTORS aterial in the overs om Pile #2 (90 % o oad. berform oversize s the OBG magazin vided support for S oft-Way Scale to the el screen. S (Refer to telecons glia and C. Sessie ad levels. T. batta ocations (see the rize 2-hrs of O.T. 1 urs. These activiti 400-ft PWD.	ons re-excavated on Pad size screening grids. complete); begin to dewat creening (198 cy). OE ite ne for storage. Sessler during screening of the conveyor and placing b speed memos, phone reco for of Reeder Creek to disc glia instructs WESTON to attached table identifying for (3) of WESTON emplo ties cannot be performed	G; performed QC on cleared er Pad C excavation limits, em (fuse adapter booster) operation, crew of (3) continued last shield) ; continued erds, and/or logbooks for details) uss the re-excavation of o remove (2) bucket widths o excavation sample locations). yees to survey, sample, and during the standard work hours			

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\October-2001\102201.DOC

2

the second s		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CO DATE: 10/22/01	NTROL REPORT	MANAGERS DESIGNERSICONSUL
QC OFFICER (Print Name): Ralph Willey	QC OFFICER SIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initia	ial, Follow Up):	
CQC FINDINGS (Satisfactory Work Compl	eted and Deficiencies; Attach Phase Inspection	on Forms):
None		
RECOMMENDED CORRECTIVE ACTIO	DNS	
None		
	and a second and a second a s	
SAFETY OBSERVATIONS/VIOLATIONS Health and safety meeting conducted, th		
<ul> <li>Rigging techniques, working under</li> </ul>		
Slips, trips, falls		
Equipment inspections		
Heavy lifting techniques		
<ul> <li>"STOP operations" due to poor vi</li> </ul>	sibility	
Monitor the amount of material be	eing placed in the trucks, avoid spillage	
Liberty Mutual – "You Can Preven	nt Accidents"	
CALIBRATION OF FIELD EQUIPMENT		
PDRs were not placed today due to poor	weather conditions.	
TEST DATA (List items here and attach app		
Collected confirmation soil samples 2 <sup>nd</sup> rd		
CE-0G3B-B44-0, CE-0G3B-B45-0, and	CE-0G3B-B45-1. Sample will be sent via	reatx on 10/23/01.

:

DAILY CONSTRUCTION QUA UXO/SOIL REMEDIATION TE: 10/23/01 Tuesday	LITY CONTR	ROL REPORT	-		Page 1 of 2	
EK NO.: HOURS ON	SITE:	WRITTEN B	Y:	CONTRACT #:	WORK ORDER AND TASK:	
11 0600-1930	0.72	E. Benton	•••	DACW33-00-D-0007	20140-007-203-4400 & 4500	
WEATHER/TEMPERATURE:	AM showers,	partly cloudy,	terr	perature 45 F - 60 F, W	/ind - NW	
LOCATION OF WORK: Senec	a Army Depot	t Activity, Rom	nulus	s, NY		
WESTON PERSONNEL:		EQL	JIPA	IENT:	VISITORS/AFFILIATION:	
SITE MGR: Edwin J. Benton		Area			T. Battaglia/CENAN	
CQC Officer: Ralph Willey		Mict	nigal	n L140 Loader	G. Follett/CENAB	
SHSC: Steven Kirejczyk		OBC			C. Sessler/Sessler Wrecking	
UXO QC/Safety: Frank Henderson	n	Johr	n De	ere 450 Excavator	Brewers	
		Volv	OL.	120 Loader	Keuka Lawn & Landscape, Inc.	
		CAT	98	0-G Loader	Peter Ciotoli/WESTON	
DAILY QUANTITIES/ QUANTITIE	S TO DATE:	(2) (	CAT	D6RLGP – Dozers		
Oversize Cleared: 118 CY /4882.	32 CY	(2) V	'olvo	A35C Articulated Dump		
OE Scrap: 35 LBS/1,966 LBS		Rete	ch T	rommel Screen		
Non-OE Scrap: 10 LBS/1,401 LBS	5	Volv	OL-	90 Loader		
UXO Live (Area 44A): 0/13 UXO Live (OBG): 0/2		JD 6	JD 644G Loader			
UXO Detonated(Area 44A): 0/12 UXO Detonated (OBG): 0/2						
SUBCONTRACTOR:		MAT	MATERIALS DELIVERED (indicate size, type, and condition):			
<ul> <li>(1) Sessler Wrecking – Crew SpecPro, Inc. – (10) Wor</li> <li>(1) UXO Safety, (1) UXO</li> <li>Mike Waller</li> </ul>	kers, (1) SUX	О,				
WORK PERFORMED BY WES	STON			· · · · · · · · · · · · · · · · · · ·	·	
Provided oversight of subcontr		med QC on cli	eare	d oversize material loca	ated at Area 44-A	
- Hornaca oronolgin or casconni	actoro, porrori					
WORK COMPLETED BY WES	STON SUBCO	<b>NTRACTORS</b>	5			
Sessler Wrecking – Area 44A	: Placed mate	erial in the ove	ersiz	e screening grids.		
Sessler Wrecking - OBG: Con	mpleted scree	ning soils from	n Pil	e #2; excavated Pad J	and H re-dig locations (see the	
attached drawing); began to re						
to screen Reeder Creek sedim					urated (clogging screen).	
SpecPro, Inc Area 44A: Co						
					operation, crew of (3) continued	
to set-up horizontal conveyor (					on, building the soil ramps, and	

placing a double-layered sand bag wall at the discharge end of the conveyor); held safety preparatory meeting for SpecPro and WESTON crew.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) T. Battaglia approves G. Follett's request to allow the Area 44A gate to remain open during daily operations.

C. Sessler agrees to supply trucks to verify the weight of the fines initially and once a week throughout the duration of the oversize screening operation. In addition, will provide equipment and operator to supply WESTON a 1-ft

lift in WESTON's Case 1 stockpile staging area for the QC of oversize material screened.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102301.DOC

:

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/23/01

QC OFFICER (Print Name):

Ralph Willey

OC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Inspected the oversize hand sorting operation during the safety preparatory inspection conducted by SpecPro, the Following action items were identified: slips, trips, falls hazard identified at the double-layered sand bag wall protective barrier; the discharge end of the conveyor needs a back-stop to allow the loader to collect oversize once it passes over the end of the conveyor; ladder is needed to provide access to the feed hopper.

RECOMMENDED CORRECTIVE ACTIONS

Additional material will be placed along the access to the double-layered sand bag wall, providing an even terrain. A jersey barrier will be placed and used as a back-stop

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Oversize Screening-Safety Preparatory inspection held at SpecPro's office, reviewed standard operating procedures, safety issues, roles and responsibilities, possible scenarios, and contingency plan.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) PDRs were not placed today due to poor weather conditions.

TEST DATA (List items here and attach appropriate data sheet) None

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102301.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

ane 2 of



UXO/SOI	<b>ONSTRUCTION QUALITY CO L REMEDIATION</b> D/24/01 Wednesday	NTROL REPORT		Page 1 of 2
<u>EK N</u> (	D.: HOURS ON SITE: 0600-1850	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHE	R/TEMPERATURE: Showers,	cloudy, temperature	45 F - 60 F, Wind - NW	/
LOCATIC	N OF WORK: Seneca Army D	epot Activity, Romulu	s, NY	
	PERSONNEL:	EQUIP		VISITORS/AFFILIATION:
	: Edwin J. Benton	Area 44		T. Battaglia/CENAN
CQC Offic	er: Ralph Willey		in L140 Loader	G. Follett/CENAB
	even Kirejczyk	OBG		C. Sessler/Sessler Wrecking
	Safety: Frank Henderson		eere 450 Excavator	0. Dessiel/Dessiel Wrecking
			120 Loader	
DAILYOU	ANTITIES/ QUANTITIES TO DAT		0-G Loader D6RLGP – Dozers	
	Cleared: 204.6 CY /5086.92 CY		A35C Articulated Dump	
	30 LBS/1,996 LBS		Trommel Screen	
	crap: 15 LBS/1,416 LBS		-90 Loader	
	(Area 44A): 0/13	JD 644	G Loader	
	'OBG): 0/2 nated(Area 44A): 0/12			
	ated (OBG): 0/2			
	TRACTOR:	MATER	AIALS DELIVERED (indi	icate size, type, and condition):
(1) Ses	sler Wrecking – Crew of (5) & (	1)Foreman		
	cPro, Inc. – (10) Workers, (1) \$		<u></u>	
	JXO Safety, (1) UXO Safety re			
	e Waller			
WORK PI	ERFORMED BY WESTON			
Provided	oversight of subcontractors; pe	rformed QC on the o	versize hand sorted ma	terial located at Area 44-A;
	d quality control inspection of th			
				confirmation soil samples from Pa
	cations; collected (14) confirma		es from the re-dig locat	ions at Reeder Creek.
	OMPLETED BY WESTON SUL			
	Vrecking – Area 44A: Placed I			
				ded the clean-up criteria during the
	nd of confirmation sediment sai			
			( CE-0J3B-B14 and CE	E-0J3B-B23-0); dewatered Pad J;
	traw bales downstream, acros		(204.6.04) 150	0 bro arow abutdown an arationa
	y and relocated to the OBG, te			30-hrs crew shutdown operations
	e access road to the OD Grou		and had to leave for the	
			essler during screening	operation, crew of (3) continued
				ion, and purchased the appropriat
	y protection); 0800-hrs to 1000			
Reeder C				
AGREEM	ENTS MADE/CONVERSATIO	NS (Refer to telecons, s	speed memos, phone rec	ords, and/or logbooks for details)
				d oversize material at Area 44A.
	dispatched at 0730-hrs.		······	
_				

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102401.DOC

F. Henderson approves the use of the MSA ½ face air purifying respirator with the organic vapor cartridges for escape purposes during the oversize screening at the hand picking station (see the attached memo). K. Goehring approves Sessler to screen oversize material located on Pad J with their Retech Trommel screen.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102401.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/24/01

DATE: 10/24/01

OFFICER (Print Name):

Ralph Willey

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

MSA ½ face air purifying respirator with the organic vapor cartridges will be used for escape purposes during the oversize screening at the hand picking station.

IBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

Rs were not placed today due to poor weather conditions.


TEST DATA (List items here and attach appropriate data sheet)

Collected the following confirmation sediment samples: CS-0200-W-S2-0, CS-0250-W-S2-0, CS-0300-E-S2-0, CS-0400-E-S2-0, CS-0500-E-S2-0, CS-0500-W-S2-0, CS-0500-W-S2-0, CS-0600-W-S2-0, CS-0650-W-S2-0, CS-0750-W-S2-0, CS-0850-E-S2-0, CS-0900-W-S2-0, CS-0950-E-S2-0, CS-0950-W-S2-0, CS-0950

collected from CS-0100-E, 0100-W, and 0550-E due to the presence of shale at these locations. Sample were shipped via FedEx today.

Collected the following confirmation soil samples from Pad J: CE-0J3B-035-0, CE-0J3B-036-0, CE-0J3B-037-0, , CE-0J3B-038-0, CE-0J3B-040-0, and CE-0J3B-041-0. Samples will be delivered to Amro on 10/26/01.





UXO/SOIL RE	<b>TRUCTION QUALITY CON MEDIATION</b> 01 Thursday	TROL REPOR	Τ		MANAGERS DESIGNERSICONSULTANTS		
_: <u>EK NO.:</u> 11	HOURS ON SITE: 0600-1830	WRITTEN E. Benton	BY:	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500		
WEATHER/TE	MPERATURE: AM showe	rs, cloudy, temp	peratu	re 43 F - 52 F, Wind -	NW		
LOCATION OF	WORK: Seneca Army De	pot Activity, Ro	mulus	, NY			
WESTON PER	SONNEL:	EG	UIPN	IENT:	VISITORS/AFFILIATION:		
SITE MGR: Edv	vin J. Benton	Are	ea 44	4	T. Battaglia/CENAN		
CQC Officer: Ra	lph Willey	Mic	chigar	n L140 Loader	G. Follett/CENAB		
SHSC: Steven I	Kirejczyk	OE		· · · · · · · · · · · · · · · · · · ·	C. Sessler/Sessler Wrecking		
UXO QC/Safety:	Frank Henderson	Jol	hn De	ere 450 Excavator			
				20 Loader			
				)-G Loader			
DAILY QUANTI	TIES/ QUANTITIES TO DATE			D6RLGP – Dozers			
Oversize Cleare	ed: 138.6 CY /5020.92 CY	(2)	Volvo	A35C Articulated Dump			
OE Scrap: 100 L	.BS/2,066 LBS	(2)	Retec	h Trommel Screen			
Non-OE Scrap: 3	50 LBS/1,451 LBS	Vo	lvo L-	90 Loader			
UXO Live (Area		JD	JD 644G Loader				
UXO Live (OBG,	): 0/2						
UXO Detonated( UXO Detonated (C	(Area 44A): 0/12						
SUBCONTRA			TERI	ALS DELIVERED (indi	cate size, type, and condition):		
	<u> Vrecking – Crew of (5) &amp; (1</u> Inc. – (10) Workers, (1) Sl						
	Safety, (1) UXO Safety rep						
Mike Wal							
	DRMED BY WESTON						
Provided overs	ight of subcontractors; per	formed QC on t	he ov	ersize hand sorted ma	terial located at Area 44-A;		
	lity Control Preparatory Ins						
					o; secured wastewater storage		
	l west, by pulling out the lin	er to the edges	and a	anchoring the stanchio	n; verified weight of (1) load of		
fines material.							
	LETED BY WESTON SUB						
	king – Area 44A: Placed m						
					d on Pad J; screened Reeder		
					repair of the wastewater storage		
	ed to dewater Pads C and	Β; supportea Sj	becpr	o by loading oversize n	naterial into their Retech Tromme		
Screen. # of buckots: 1	0; Oversize loaded: 83.6 cy	/					
	– Area 44A: Continued to			Pening (138.6 cv)			
0, 10, 110.		001101111 0001312	.0 .0070				
SpecPro, Inc.	- OBG: (1) UXO tech. pro	vided support f	or Ses	ssler during screening	operation; crew of (8) began to		
sort							
Oversize sorte	d: 9.39 tons; # of loads: 1.	5; Fines genera	ted: 4	2.26 tons			
AGREEMENTS	S MADE/CONVERSATION	S (Refer to telec	ons, s	peed memos, phone reco	ords, and/or logbooks for details)		
cPro reque	sts that Sessler dispatch a	n operator and	loade	r by 0900-hrs, to place	d oversize material at Area 44A.		

Pro requests that Sessler dispatch an operator and loader by 0900-hrs, to placed oversize material at Area 44A.

:

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102501.DOC

requests that Sessler dispatches operator. Sessler reports that operator is currently assisting WESTON at wastewater storage tanks, but will dispatch him once task was completed. Specpro replies, "O.K., that's fine". Sessler operator leaves Post Gate #2 at 1130-hrs to assist at Area 44A.

1230-hrs K. Goering (Specpro) requests that Sessler cease the screening of oversize on Pad J for them. He rep that he was unaware that Sessler's Retech Trommel screen did not have grizzly bars over the feed hopper and concerned that large items (> 6") may pass into the oversize stockpile and clog Specpro's hand sorting operation. Request to stop oversize screening was observed.

\*\*\*WESTON confirms weight of (1) truck load of fines, see the attached memo.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102501.DOC

White Copy: Site File

Yellow Copy: Project Manager

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/25/01

DATE. 10/25/01

(Print Name):

Frank Henderson

SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

See the attached Meeting Minutes.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Daily safety meeting was conducted, the following issues were discussed:

Radio communications during start-up of oversize screening operation

 No oversize hand sorting is to start until Quality Control Preparatory Inspection is performed, with the client present.

'5-hrs G. Follett (CENAB) requests that operations stop due to poor light conditions. 0755-hrs. Allows operation to ... t for the day.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDRs were not placed today due to poor weather conditions.

TEST DATA (List items here and attach appropriate data sheet)

Data submitted from Amro, sample results for confirmation soil samples collected on 10/22/01 (Pad G):

CE-0G3B-B42-0, CE-0G3B-B43-0, CE-0G3B-B44-0, CE-0G3B-B45-0,



	ISTRUCTION QUALITY CON REMEDIATION 29/01 Monday	NTROL REPORT	· · · · · · · · · · · · · · · · · · ·	
<u>EK NO.:</u> 12	the second se	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
	TEMPERATURE: Mostly sur	nv. temperature 38	F - 45 F. Wind - NW	
	OF WORK: Seneca Army De			. <u></u>
	ERSONNEL:	EQUIP		VISITORS/AFFILIATION:
	Edwin J. Benton	Area 44		T. Battaglia/CENAN
SHSC: Steve				K. Barnett/CENAB
			n L140 Loader	
UXO QC/Safe	ety: Frank Henderson	OBG		C. Sessler/Sessler Wrecking
			ere 450 Excavator	Emerald Screen
			120 Loader	Agway
		CAT 98	0-G Loader	Panther Rentals
		(2) CAT	D6RLGP – Dozers	Varrick FDP
		(2) Volvo	A35C Articulated Dump	Romulus FDP
		(2) Retec	ch Trommel Screen	South Seneca Ambulance
		Volvo L-	90 Loader	
			G Loader	
		Light to		
SUBCONTR	ACTOR:			ate size, type, and condition):
	Pro, Inc. – (10) Workers, (1) S O Safety			
	FORMED BY WESTON			
Provided ove continued to the criteria o WORK CON	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- IPLETED BY WESTON SUB	ds previously geophy 5, and F-4 failed; ide CONTRACTORS	rsically mapped and cle ntified and marked re-d	ared: 44D-4, D-5, and F-3 pass
Provided ove continued to the criteria o WORK COM <b>Sessler Wre</b>	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- IPLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz	vsically mapped and cle ntified and marked re-d e screening grids.	ared: 44D-4, D-5, and F-3 passing locations at Pad C.
Provided ove continued to the criteria o WORK COM Sessler Wre Sessler Wre	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo	vsically mapped and cle ntified and marked re-d e screening grids. pading Case 1 oversize	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech
Provided ove continued to the criteria o WORK COM Sessler Wre Sessler Wre Trommel Sc	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- IPLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to so reen (1066.5 cy), transporting	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo g fines (563.5 tons) and	vsically mapped and cle ntified and marked re-d e screening grids. pading Case 1 oversize	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C.
Provided ove continued to the criteria o WORK COM Sessler Wre Sessler Wre Trommel Sc staging area	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB ecking – Area 44A: Placed m ecking - OBG: Continued to s reen (1066.5 cy), transporting ; continued to dewater Pads	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo g fines (563.5 tons) a C (11,500 gal).	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3.	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech
Provided ove continued to the criteria o WORK COM Sessler Wre Sessler Wre Trommel Sci staging area SpecPro, In	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s reen (1066.5 cy), transporting continued to dewater Pads c. – <b>Area 44A</b> : Continued to	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) a C (11,500 gal). perform oversize scr	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy).	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile
Provided ove continued to the criteria o WORK COM Sessler Wre Sessler Wre Sessler Wre Staging area SpecPro, In SpecPro, In	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB ecking – Area 44A: Placed m ecking - OBG: Continued to s reen (1066.5 cy), transporting continued to dewater Pads c. – Area 44A: Continued to c. – OBG: (1) UXO tech. pro	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scru vided support for Se	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy).	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Sessier Wre Staging area SpecPro, In SpecPro, In	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB <b>ecking - Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s reen (1066.5 cy), transporting ; continued to dewater Pads c <b>Area 44A</b> : Continued to <b>c OBG</b> : (1) UXO tech. pro e material at the hand picking	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scru ovided support for Se station (3.8 tons).	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening c	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Staging area SpecPro, In SpecPro, In SpecPro, In Sort oversize	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s reen (1066.5 cy), transporting continued to dewater Pads c. – <b>Area 44A</b> : Continued to <b>c. – OBG</b> : (1) UXO tech. pro material at the hand picking MTS MADE/CONVERSATION	ds previously geophy 5, and F-4 failed; ide CONTRACTORS haterial in the oversiz support Specpro by lo fines (563.5 tons) a C (11,500 gal). perform oversize scr ovided support for Se station (3.8 tons). IS (Refer to telecons, s	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details)
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Staging area SpecPro, In SpecPro, In SpecPro, In SpecPro, In Sort oversize AGREEMEN 10/26/01 F.	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- PLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to reen (1066.5 cy), transporting continued to dewater Pads c. – <b>Area 44A</b> : Continued to <b>c. – OBG</b> : (1) UXO tech. pro material at the hand picking ITS MADE/CONVERSATION Henderson notifies S. Absolo	ds previously geophy 5, and F-4 failed; ide CONTRACTORS haterial in the oversiz support Specpro by lo fines (563.5 tons) and C (11,500 gal). perform oversize scru- vided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by t	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today.
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Bro SpecPro, In SpecPro, In SpecPro, In SpecPro, agr	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- PLETED BY WESTON SUB <b>ecking – Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to reen (1066.5 cy), transporting continued to dewater Pads c. – <b>Area 44A</b> : Continued to <b>c. – OBG</b> : (1) UXO tech. pro material at the hand picking ITS MADE/CONVERSATION Henderson notifies S. Absolo	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scr wided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res vith their Retech Tromm	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove
Provided ove continued to the criteria o WORK CON Sessier Wre Sessier Wre SpecPro, In SpecPro, In SpecPro agr the grizzly be	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB <b>ecking - Area 44A</b> : Placed me <b>ecking - OBG</b> : Continued to se reen (1066.5 cy), transporting ; continued to dewater Pads c <b>Area 44A</b> : Continued to <b>c Area 44A</b> : Continued to <b>c OBG</b> : (1) UXO tech. pro- tematerial at the hand picking MADE/CONVERSATION Henderson notifies S. Absolo rees to allow Sessler to scree	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scru- ovided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w Retech Trommel scr	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize and oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res vith their Retech Tromm reen and install a set to	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove the feed hopper to the hand
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Staging area SpecPro, in SpecPro, in SpecPro, agr (10/26/01 F. I SpecPro agr the grizzly ba picking static	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- MPLETED BY WESTON SUB ecking – Area 44A: Placed m ecking - OBG: Continued to s reen (1066.5 cy), transporting continued to dewater Pads c. – Area 44A: Continued to c. – Area 44A: Continued to material at the hand picking MADE/CONVERSATION Henderson notifies S. Absolou- rees to allow Sessler to screed ars currently installed on their on. WESTON recognizes and	ds previously geophy 5, and F-4 failed; ide CONTRACTORS haterial in the oversiz support Specpro by lo fines (563.5 tons) and C (11,500 gal). perform oversize scri ovided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w Retech Trommel scri includes the totals o	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize and oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res with their Retech Tromm reen and install a set to f oversize screened and	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove the feed hopper to the hand
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Secorro, In SpecPro, In SpecPro, In SpecPro agr the grizzly be bicking static on 10/25/01. the wastewa	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- APLETED BY WESTON SUB <b>ecking - Area 44A</b> : Placed me <b>ecking - OBG</b> : Continued to se reen (1066.5 cy), transporting ; continued to dewater Pads c <b>Area 44A</b> : Continued to <b>c Area 44A</b> : Continued to <b>c OBG</b> : (1) UXO tech. pro ematerial at the hand picking NTS MADE/CONVERSATION Henderson notifies S. Absolout rees to allow Sessler to screen ars currently installed on their on. WESTON recognizes and Also, Sessler reports that 22 ter storage tanks on 10/25/01	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scr wided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w Retech Trommel scr includes the totals o 2,00 gallons of water	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening of the local emergency res with their Retech Tromm reen and install a set to f oversize screened and was removed from Pad	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove the feed hopper to the hand d fines generated by Sessler ls C, J, and was transported to
Provided ove continued to the criteria o WORK CON Sessier Wre Sessier Wre Sessier Wre Sessier Wre Sessier Wre Secero, In SpecPro, In SpecPro, In SpecPro agr the grizzly ba bicking static on 10/25/01. the wastewa WESTON ar	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- APLETED BY WESTON SUB <b>ecking - Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s reen (1066.5 cy), transporting continued to dewater Pads c <b>Area 44A</b> : Continued to <b>c Area 44A</b> : Continued to material at the hand picking ADE/CONVERSATION Henderson notifies S. Absolou- rees to allow Sessler to screen ars currently installed on their on. WESTON recognizes and Also, Sessler reports that 22 ther storage tanks on 10/25/01 and Sesssler verify the load cap	ds previously geophy 5, and F-4 failed; ide CONTRACTORS naterial in the oversiz support Specpro by lo fines (563.5 tons) and C (11,500 gal). perform oversize scru- vided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w Retech Trommel scru- includes the totals o 2,00 gallons of water bacity of the Volvo L-	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize and oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res vith their Retech Tromm reen and install a set to f oversize screened and was removed from Pac 120 and L-90 Loaders.	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove the feed hopper to the hand d fines generated by Sessler ls C, J, and was transported to See the attached memo.
Provided ove continued to the criteria o WORK COM Sessier Wre Sessier Wre Sessier Wre Staging area SpecPro, In SpecPro, In SpecPro, In SpecPro agr the grizzly ba bicking static on 10/25/01. the wastewa WESTON ar SpecPro rep	ersight of subcontractors; per perform QC inspection of gri putlined in the ESS; 44E-4, E- APLETED BY WESTON SUB <b>ecking - Area 44A</b> : Placed m <b>ecking - OBG</b> : Continued to s reen (1066.5 cy), transporting continued to dewater Pads c <b>Area 44A</b> : Continued to <b>c Area 44A</b> : Continued to <b>c OBG</b> : (1) UXO tech. pro e material at the hand picking NTS MADE/CONVERSATION Henderson notifies S. Absolou- rees to allow Sessler to screed ars currently installed on their on. WESTON recognizes and Also, Sessler reports that 22 ter storage tanks on 10/25/01 and Sesssler verify the load cap ports that independent belt spe	ds previously geophy 5, and F-4 failed; ide CONTRACTORS haterial in the oversiz support Specpro by lo fines (563.5 tons) an C (11,500 gal). perform oversize scro wided support for Se station (3.8 tons). IS (Refer to telecons, s m of the site visit by to n oversize material w Retech Trommel scr includes the totals o 2,00 gallons of water bacity of the Volvo L- bacity of the Volvo L-	vsically mapped and cle ntified and marked re-d e screening grids. Dading Case 1 oversize nd oversize material (3. eening (151.8 cy). ssler during screening of peed memos, phone reco the local emergency res with their Retech Tromm reen and install a set to f oversize screened and was removed from Pac 120 and L-90 Loaders.	ared: 44D-4, D-5, and F-3 pass ig locations at Pad C. material into their Retech 8 tons) to WESTON's stockpile operation; crew of (5) continued rds, and/or logbooks for details) ponders scheduled for today. el screen. SpecPro will remove the feed hopper to the hand d fines generated by Sessler ls C, J, and was transported to

In thick layer of soil is being placed on the belt. As a result, it takes longer for the UXO technicians to search through the material. The independent feed controls on the belt to the feed hopper the horizontal belt will allow them C:\Documents and Settings\bentone\My Documents\SENECA\S

;

to slow the belt speed on the feed hopper and increase the belt speed on the horizontal conveyor, resulting in a thinner layer of soil to search through.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102901.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 10/29/01

GC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

In attempts of controlling the amount of material spilling off the grizzly bars, while removing increased amounts of fines from the oversize, WESTON suggests the following: remove the grizzly bars to SpecPro's Retech Trommel screen and install a set to the hand picking station. In addition, requests that Sessler loads the oversize with the Volvo L-120 Loader rather than the CAT 980 Loader.

RECOMMENDED CORRECTIVE ACTIONS

Mentioned above.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Daily safety meeting was conducted, the following issues were discussed:

- (2) New SpecPro UXO technicians onsite, crew undergoes safety indoctrination •
- Review the attached 10-Step SOP ٠
- Review Preparatory Phase Hazard Analysis for oversize screening operation .

IBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDR was placed on the Eastern perimeter, (1) PDR was placed on the Southern perimeters of the OBG, and

(1) PDR was placed in the stockpile staging area.

TEST DATA (List items here and attach appropriate data sheet)

Data submitted from Amro, sample results for confirmation soil samples collected on 10/24/01 (Pad J):

CE-0J3B-035-0, CE-0J3B-036-0, CE-0J3B-037-0, CE-0J3B-038-0, CE-0J3B-039-0, CE-0J3B-040-0,

CE-0J3B-041-0. In addition, the following results from the confirmation sediment samples collected on 10/24/01

were submitted:CS-0200-WS2-0, CS-0250-WS2-0, CS-0400-ES2-0, CS-0500-ES2-0, CS-0550-WS2-0,

CS-0600-WS2-0, CS-0650-WS2-0, CS-0700-WS2-0, CS-0850-ES2-0, CS-0900-WS2-0, CS-0950-WS2-0.

CS-0950-ES2-0, CS-0300-ES2-0, CS-0500-WS2-0,

SITE	LOA (C	RSIZE DED XY) TOTAL	GENE	NES RATED DNS)	OVERSIZE OVERSIZE SORTED SORTED PICKING GRID STATION (CY) (TONS)			CRAP BS)	NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED			
AREA 44 A	NA	NA	NA	NA	NA	NA	151.8	5172.72	45	2111	15	1466	0	13	0	12
OBG	1066.5	1150.1	563.4	605.66	3.8	13.031	NA	NA	225	225	80	80	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\102901.DOC





UXO/SOIL	<b>ISTRUCTION QUALITY CO</b> REMEDIATION 30/01 Wednesday	NTROL REPORT		MANAGERS DESIGNERS/CONSULTANTS			
EK NO.: 12	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500			
WEATHER	TEMPERATURE: Mostly su	nny, temperature 38 l	F - 45 F, Wind - NW				
LOCATION	OF WORK: Seneca Army De	pot Activity, Romulus	s, NY				
WESTON P	PERSONNEL:	EQUIPI	IENT:	VISITORS/AFFILIATION:			
SITE MGR:	Edwin J. Benton	Area 44	A	T. Battaglia/CENAN			
SHSC: Steve	en Kirejczyk	Michiga	n L140 Loader	K. Barnett/CENAB			
UXO QC/Saf	ety: Frank Henderson	OBG		C. Sessler/Sessler Wrecking			
		John De	ere 450 Excavator	Emerald Screen			
		Volvo L	120 Loader	Bob's Welding			
		CAT 98	0-G Loader				
		(2) CAT	D6RLGP – Dozers				
			A35C Articulated Dump				
			ch Trommel Screen				
			90 Loader				
			JD 644G Loader				
		Light to	ver				
SUBCONT	RACTOR:	MATER	IALS DELIVERED (indi	cate size, type, and condition):			
(1) Sessle	er Wrecking – Crew of (6) & (	1)Foreman					
	Pro, Inc. – (11) Workers, (1) S						
(1) UX	O Safety						
	FORMED BY WESTON	(					
	ersight of subcontractors; per committee meeting (see the a						
locations wi		illacheu ayenua anu	minutes to the meeting	, reviewed Fau C re-dig			
	IPLETED BY WESTON SUE	CONTRACTORS	<u> </u>	· · · · · · · · · · · · · · · · · · ·			
	ecking – Area 44A: Placed n		e screenina arids: iden	tified (1) 40 MM M407A1			
	enade, scheduled to detonate						
	ecking - OBG: Continued to			e material into their Retech			
Trommel Sc	creen (1640.25 cy) and transp	orting fines (929.61 t	ons) to WESTON's sto	ckpile staging area ; continued			
		cy); relocated final sc	reened oversize materi	al from Pad J to oversize stockpi			
south of Mn			(100.0)				
	nc. – Area 44A: Continued to			the hand picking station (7.011			
	d extension to the hydraulic n		on oversize material at	the hand picking station (7.011			
			need memos phone rec	ords, and/or logbooks for details)			
	(SpecPro-SUXO) requests t						
				erations at the picking station.			
	ched letter submitted by Mr.			k			

2

			Page 2 of 2
DAILY CONSTRUC DATE: 10/30/01	TION QUALITY CONTROL REPOR	Т	MANAGERS DESIGNERS/CONSU/
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	ION (Preparatory, Initial, Follow Up):		
Verified the accuracy	tisfactory Work Completed and Deficience of the Belt-Way Scale placed on the highed using the onsite Mechanical Le s light.	hand picking station. P	laced the known amount of
WESTON suggested verification is perform SAFETY OBSERVA	ORRECTIVE ACTIONS I that SpecPro contact the manufactu ned, WESTON can only track the tota TIONS/VIOLATIONS/COMMENTS tee Meeting (see the attached meetin	als shown on the Belt-Wa	
	TELD EQUIPMENT (See Calibration Lo on the Eastern perimeter, (1) PDR w	and the second se	rn perimeters of the OBG.
TEST DATA (List iten None	ns here and attach appropriate data shee	et)	

SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	138.6	5311.32	40	2151	20	1486	1	14	0	12
OBG	1640.25	2790.35	929.61	1535.27	7.011	20.042	NA	NA	380	605	232	312	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\103001.DOC

i

						Page 1 of <u>2</u>			
UXC	<b>LY CONSTR</b> <b>D/SOIL REM</b> TE: 10/31/01		TROL REI	PORT		MANAGERS DESIGNERS/CONSULTANTS			
	EK NO.:	HOURS ON SITE:		EN BY:	CONTRACT #:	WORK ORDER AND TASK:			
12	12 0600-1800 E. Ben				DACW33-00-D-0007	20140-007-203-4400 & 4500			
WE	ATHER/TEM	PERATURE: Mostly clou	dy, showe	ers; tempe	rs; temperature 42 F - 58 F, Wind – NW 10-15 MPH				
LOC	CATION OF V	VORK: Seneca Army Dep	oot Activity	, Romulus	s, NY				
WES	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:			
SITE	MGR: Edwin	J. Benton		Area 44	IA	T. Battaglia/CENAN			
SHS	C: Steven Kird	ejczyk			n L140 Loader	K. Barnett/CENAB			
-υχο	QC/Safety: Fi	rank Henderson		OBG		C. Sessler/Sessler Wrecking			
				John De	eere 450 Excavator	Emerald Screen			
				Volvo L	120 Loader	USACE Auditors			
·				CAT 98	0-G Loader				
				(2) CAT D6RLGP – Dozers					
				(2) Volvo A35C Articulated Dump					
				(2) Retech Trommel Screen					
					-90 Loader				
				Vovlo BN					
					G Loader				
				Light to					
SUB	BCONTRACT	OR:		MATER	IALS DELIVERED (indi	cate size, type, and condition):			
(1).		ecking – Crew of (7) & (1)		Volvo B	M 861				
		c. – (11) Workers, (1) SL	IXO,						
	(1) UXO Sa	tety							

WORK PERFORMED BY WESTON

Provided oversight of subcontractors; performed QC on the oversize hand sorted material and Parson's grid (44H-9); collected confirmation soil samples from Pad C; surveyed Pad C re-excavation limits.

WORK COMPLETED BY WESTON SUBCONTRACTORS Sessler Wrecking – Area 44A: No work performed.

**Sessler Wrecking - OBG**: Continued to support Specpro by loading Case 1 oversize material into their Retech Trommel Screen (1059.75 cy) and transporting fines (478.89 tons) to WESTON's Case 1 stockpile staging area;

screened Case 3, Reeder Creek sediment (694.95 cy) with Sessler's screen; transported Reeder Creek Case 3 fines (125.4 cy) to Weston's Case 3 stockpile; screened 1-ft cut oversize (635.91 cy) on Pad J with Sessler's screen

; transported fines (309.87 tons) to Pile # 3; relocated final screened 1-ft cut oversize material (633.84 cy) from Pad J to SpecPro's stockpile, south of Mnt. Molly; dewatered (24,000 gal) from Pads B and C.

**SpecPro, Inc.** – **Area 44A**: Completed oversize screening (19.8 cy); detonated (1) 40 MM M407A1 Practice Grenade.

**SpecPro, Inc. - OBG**: Crew of (8) continued to screen and sort oversize material at the hand picking station (5.49 tons),; attempted to install belt feed speed controls (bad valve), scheduled for tomorrow morning.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) 0740-hrs WESTON notified of smoking WP in SpecPro's screen. Operations shutdown. 0810-hrs Specpro's

operation running, area secured.

Iler mobilizes a Vovlo BM 861 Articulated Truck to the site. WESTON, Sessler, and SpecPro verify the load

C. Brown (SpecPro) declines the offer to verify the weight of the soil this week due to operations not at full scale. C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SENECA\SENECA\SUMMARY103101.DOC

1305-hrs WESTON is notified that SpecPro's screening operation is cancelled for the day due to a hydraulic leak. Soil sprayed with the hydraulic oil was scraped up from the haul road, placed in the lined Mnt. Molly cell, and covered with polyethylene sheeting. Estimated that 20-gallons of hydraulic oil was discharged. Sessler mobilizes to Pad J, and screens 1-ft cut oversize.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\103101.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

# DAILY CONSTRUCTION QUALITY CONTROL REPORT

DATE: 10/31/01

Page 2 of 2

UC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

WP observed today at SpecPro's screen, crew reacted by shutting down operations, assessing the area, securing the WP with the loader and then clearing the area for operations to begin. Crew reacted accordingly as reviewed at the safety preparatory inspection.

Inspected first aid kits.

LIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDR was placed on the Eastern perimeter, (1) PDR was placed on the Southern perimeters of the OBG.

TEST DATA (List items here and attach appropriate data sheet)

Collected confirmation soil samples from Pads C: CE-0C1P-B06-0, CE-0C1P-B07-0, CE-0C1P-S14-0, CE-0C1P-S15-0, CE-0RC1-B22-0, CE-0RC1-S54-0, CE-0RC1-S53-0, CE-0C1P-B21-0, CE-0RC1-S55-0, CE-0RC1-S57-0, CE-0RC1-S58-0.

SITE	LOA (C	RSIZE DED XY) TOTAL	GENE	NES RATED DNS)	SOI PIC STA	RSIZE RTED KING ATION DNS)	SC (	ERSIZE )RTED GRID (CY)	OE SCRAP (LBS)		OE SCRAP (LBS) (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	19.8	5331.12	10	2161	5	1491	ο	14	1	13
OBG	1059.75	3850.1	788.76	2324.03	5.49	25.532	NA	NA	55	660	45	357	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\103101.DOC



UXC	LY CONSTR D/SOIL REME E: 11/01/01		ROL REI	PORT		Page 1 of 2					
	EK NO.:	HOURS ON SITE: 0600-2000	WRITT E. Ben	EN BY: ton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500					
WEA	ATHER/TEM	PERATURE: Mostly sunn	y; temper	ature 48 l	- 65 F, Wind – NW 10	D-15 MPH					
LŌĊ	CATION OF V	VORK: Seneca Army Depo	ot Activity	, Romulus , NY							
WES	STON PERS	ONNEL:		EQUIPN	IENT:	VISITORS/AFFILIATION:					
SITE	MGR: Edwin	J. Benton		Area 44	A	T. Battaglia/CENAN					
SHS	C: Steven Kire	ejczyk		Michiga	n L140 Loader	J. Cleary/SEDA					
UXO	QC/Safety: Fi	rank Henderson		OBG		K. Barnett/CENAB					
	· · · · · · · · ·			John De	ere 450 Excavator	C. Sessler/Sessler Wrecking					
				Volvo Li	120 Loader	Emerald Screen					
				CAT 980	)-G Loader						
				(2) CAT I							
				(2) Volvo A35C Articulated Dump							
				(2) Retec	h Trommel Screen						
					90 Loader						
				Vovio BN							
					Loader						
				(2) Wate							
				Light tov							
SUB	CONTRACT			MATER	ALS DELIVERED (indi	cate size, type, and condition):					
(~)		ecking – Crew of (8) & (1)F c. – (11) Workers, (1) SUX fety		· · · · · · · · · · · · · · · · · · ·							
WO	RK PERFOR	MED BY WESTON									

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; performed QC on the oversize hand sorted material and Parson's grid (see the attached table); identified and marked re-excavation limits at Pads A and B; held safety incentive luncheon.

# WORK COMPLETED BY WESTON SUBCONTRACTORS

# Sessler Wrecking – Area 44A: No work performed.

**Sessler Wrecking - OBG**: Continued to screen 1-ft cut oversize (983.1 cy) with their Retech Trommel Screen for Specpro, transporting fines (422.55 tons) to Pile # 3, and final screened oversize (682.02 cy)

to SpecPro's oversize stockpile; screened Case 3, Reeder Creek sediment (881.4 cy) with Sessler's screen;

transported Reeder Creek Case 3 fines (401.28 cy) to Weston's Case 3 stockpile, generating (371.25 cy) of oversize; continued to re-excavate and screen material (72.2 cy) from Pad C; dewatered 32,000-gallons from Pads B and C; installed silt fence along haul road.

SpecPro, Inc. – Area 44A: Continued to search failed grids (44A-5).

**SpecPro, Inc. - OBG**: Crew of (8) continued to screen and sort oversize material at the hand picking station (9.0 tons).

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

T. Battaglia approves the O.T. for Friday to excavate Pads A and B, survey, and collect confirmation soil samples.

C. Kane reports that after consulting NY regulations regarding spill notification procedures, a 5-gallon spill warrants notification to the state. C. Kane informs site that he has notified the state of NY of the hydraulic leak reported

terday, and that no further action is required (Spill Notification # 0170399).

# DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 11/01/01

Page 2 of 2

**OC OFFICER** (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

SpecPro's Retech Trommel Screen still not repaired. Emerald to make repairs tomorrow 11/02/01. Sessler

continues to screen material using their Retech Trommel Screen.

Production on the hand sorting operation at OBG is still very low (5-day average = 6.94 tons). SpecPro to have independent belt speed controls installed on the hand picking station on 11/02/01.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety incentive luncheon held at 1200-hrs.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(1) PDR was placed on the Eastern perimeter, (1) PDR was placed on the Southern perimeters of the OBG.

TEST DATA (List items here and attach appropriate data sheet)

Collected characterization soil samples from Case 1 stockpile: SP-00S1-283-0, SP-00S1-284-0, SP-00S1-285-0, SP-00S1-286-0, SP-00S1-287-0 (TCLP Lead). Collected characterization water sample from the east wastewater storage tank (TAL Metals, Cyanide, TDS, PH, BOD, TSS, Ammonia Nitrogen, Explosives). Pad C confirmation soil samples collected vesterday and the samples mentioned above were sent via FedEx today.

SITE		RSIZE ADED XY) /TOTAL	GENE	NES RATED DNS)	SOI PIC STA	RSIZE RTED KING ATION DNS)	SC	OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	.5	2161.5	.5	1491	0	14	Ο	13	
OBG	983.1	4833.2	422.55	2746.58	9.0	34.532	NA	NA	522	1182	365	722	0	2	0	2	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\110101.doc

				Page 1 01 <u>2</u>				
UXO/SOIL R	STRUCTION QUALITY CONT REMEDIATION 5/01 Monday	ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS				
EK NO.: 13	HOURS ON SITE: 0600-1830	WRITTEN BY E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500				
WEATHER/1	TEMPERATURE: Showers; tel	mperature 34 F -	48 F, Wind – NW 10-15	MPH				
LOCATION	OF WORK: Seneca Army Depo	ot Activity, Romu	lus , NY					
WESTON PE	ERSONNEL:	EQUI	PMENT:	VISITORS/AFFILIATION:				
SITE MGR: E	dwin J. Benton	Area	44A	G. Follett/CENAB				
SHSC: Steve	n Kirejczyk	Michig	an L140 Loader	C. Sessler/Sessler Wrecking				
UXO QC/Safe	ty: Frank Henderson	OBG		Bob's Welding				
		John	Deere 450 Excavator	BLAST Inc.				
		Volvo	L120 Loader					
		CATS	980-G Loader					
	<u> </u>	(2) CA	T D6RLGP – Dozers					
		(2) Vol	(2) Volvo A35C Articulated Dump					
		(2) Rei	(2) Retech Trommel Screen					
		Volvo	L-90 Loader					
			BM 861					
			4G Loader					
			ater trucks					
		Light t						
SUBCONTR	ACTOR:	MATE	RIALS DELIVERED (indi	cate size, type, and condition):				
(∠) SpecPr	r Wrecking – Crew of (7) & (1)F ro, Inc. – (11) Workers, (1) SUX O Safety		/ attachment for the hand	l picking station				
WORK PERI	FORMED BY WESTON	I						

Provided oversight of subcontractors; entered coordinates for the OE items identified by previous geophysical mapping and clearance of Area 44A.

# WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed.

Sessler Wrecking - OBG: Continued to load Case I oversize from Mnt. Molly into SpecPro's screen (681.75 cy),

generating (197.19 tons) of Case 1 fines that was transported and stockpiled in the Case 1 stockpile staging area; with their screen, they screened Case 3 Reeder Creek sediment (initial – 333.35 cy/175.56 cy) of fines; screened Case 3 soils from Pad C re-dig locations (initial – 768.4 cy/351.12 cy fines); screened Case 1 soils from Pad C re-dig

locations (initial -378.55 cy/150.48 cy); screened Case 1 oversize from Pad C re-digs (final – 237.30 cy); screened Case 1 oversize from the berm of Mnt. Molly.

SpecPro, Inc. - Area 44A: No work performed.

**SpecPro, Inc. - OBG**: Crew of (11) continued to screen and sort oversize material at the hand picking station (8.2 tons).

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110501.doc

Page 1 of 2

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 11/05/01

DATE. THOSE

QC OFFICER (Print Name):

Frank Henderson

*QC OFFICER SIGNATURE:*  Page 2 of 2

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

It was observed that during the offloading of the grizzly attachment to the hand picking station, "NO" tag lines were secured to the item when hoisting and the subcontractor (Bob's Welding) was not wearing the appropriate head protection. WESTON stopped the operation to discuss these safety violations with SpecPro's UXO QC/Safety. WESTON will review these violations at the safety briefing and recommend that subcontractors complete a WESTON "Blue Card", Task Hazard Analysis Card when any new operation is to be performed on the site. Team leaders will be responsible to ensure that the crew is aware of the potential hazards associated with a new task. CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

No PDRs placed in the field today due to scattered showers.

TEST DATA (List items here and attach appropriate data sheet) Received the first set of sample results from Pad C re-dig locations.

SITE		RSIZE ADED CY) /TOTAL	GENE	NES RATED DNS)	SOI PIC STA	RSIZE RTED KING ATION ONS)	SC	ERSIZE DRTED GRID (CY)		SCRAP LBS)	SC	N OE CRAP LBS)	UX LIV		UX DETON	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	.5	2161.5	.5	1491	0	14	0	13
OBG	991.81	5825.01	338.04	3084.62	8.2	42.732	NA	NA	420	1602	325	1047	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110501.doc

						Page 1 of <u>2</u>
	LY CONSTR D/SOIL REM	UCTION QUALITY CON EDIATION	TROL REI	PORT		VASTERN
- 17	TE: 11/06/01	Tuesday				MANAGERS DESIGNERS/CONSULTANTS
-	EK NO.:	HOURS ON SITE:	WRITT	EN BY:	CONTRACT #:	WORK ORDER AND TASK:
13		0600-1745	E. Ben	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Mostly sunr	ny; temper	ature 38	F - 52 F, Wind – NW 10	0-15 MPH
LOC	CATION OF V	VORK: Seneca Army Dep	ot Activity	, Romulu		
WE	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
SITE	MGR: Edwir	J. Benton		Area 44	IA	G. Follett/CENAB
SHS	C: Steven Kir	ejczyk		Michiga	n L140 Loader	C. Sessler/Sessler Wrecking
UXC	QC/Safety: F	rank Henderson		OBG		FLMF Welding
				John De	ere 450 Excavator	Panther Rentals
				Volvo L	120 Loader	Brewers
	•			CAT 98	0-G Loader	
				(2) CAT	D6RLGP – Dozers	
				(2) Volvo	A35C Articulated Dump	
				(2) Reteo	ch Trommel Screen	
					-90 Loader	
				Vovlo BA		
					G Loader	
					er trucks	
				Light to		
SUE	BCONTRACT	OR:		MATER	IALS DELIVERED (indi	cate size, type, and condition):
	Sessler Wr	ecking – Crew of (7) & (1)	Foreman			
(/	SpecPro, Ir	nc. – (11) Workers, (1) SU				
	(1) UXO Sa	afety				
1/0	RK PEREOR	MED BY WESTON				

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; marked (52) possible OE locations identified by previous geophysical mapping and clearance of Area 44A; entered additional coordinates into the RTK; performed QC inspection of oversize and fines located in the Case 1 stockpile staging area; submitted document regarding 10/31/01 misfire.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed.

Sessler Wrecking - OBG: Continued to load Case I oversize from Mnt. Molly into SpecPro's screen (594 cy),

generating (253.53 tons) of Case 1 fines that was transported and stockpiled in the Case 1 stockpile staging area; with their screen, they screened Case 3 soils (final – 1864.5 cy/845.1 tons fines); transported Case 3 oversize (1028.55 cy) to SpecPro's Case 3 stockpile and oversize (33.75 cy) from the hand picking station to the Case 1 stockpile staging area for QC/QA purposes.

**SpecPro, Inc. – Area 44A**: Assisted WESTON by providing (1) tech to provide OE avoidance during the marking of possible OE locations identified during geophysical mapping and clearance efforts.

**SpecPro, Inc. - OBG**: Crew of (10) continued to screen and sort oversize material at the hand picking station (14.525 tons); repaired bracket to the roller brush on the Retrech Trommel screen; sorted OE/Non-OE scrap.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

WESTON requests that Sessler submit a memo on a weekly basis for any instances of downtime incurred, as a result of SpecPro, that they intend to seek reimbursement for at the end of the project. WESTON will review the

e claims and determine if they are warranted.

. Jattaglia requests that a formal explanation of the misfire occurring at Area 44A on 10/31/01 be submitted.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110601.doc

Page 1 of 2

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 11/06/01	TION QUALITY CONTROL	REPORT	MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	\
TYPE OF INSPECT	ION (Preparatory, Initial, Follow	v Up):	
Performed QC/QA o	n hand sorted oversize (18.7 nm projectiles, .50 caliber car	Deficiencies; Attach Phase Inspection 78 tons). Material failed Pass/Fail o tridges containing black powder, a	criteria for the following reasons:
RECOMMENDED C	ORRECTIVE ACTIONS		
	TIONS/VIOLATIONS/COMM		
	lucted at Post Gate 2, followi	ing items were discussed:	
Cold stress     Communicat	iono		a server the server the
Proper riggin			
	or new operations	and the second	
CALIBRATION OF F	FIELD EQUIPMENT (See Cali	ibration Logs in File)	
(1) PDR was placed	on the Eastern perimeter, (1	) PDR was placed on the Southerr	perimeters of the OBG.
TEST DATA (List iter	ns here and attach appropriate	data sheet)	
Received sample rea	sults from Pads A, B, C, H, J,	, low-lying hill, and RE-1 re-dig loca	ations.
	······································		

SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	.5	2161.5	.5	1491	0	14	0	13
OBG	2458.5	8283.51	1098.63	4183.25	14.525	56.982	NA	NA	904	2506	608	1655	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110601.doc

Yellow Copy: Project Manager

					Page 1 of <u>2</u>			
DAILY CONSTR UXO/SOIL REMI		ROL REPOR	RT		MANAGERS DESIGNERS/CONSULTANTS			
.:EK NO.: 13	HOURS ON SITE: 0600-1830	WRITTEN E. Benton	BY:	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500			
WEATHER/TEM	PERATURE: Mostly sunny	; temperatur	re 38 F	- 52 F, Wind – NW 10	-15 MPH			
LOCATION OF V	VORK: Seneca Army Depo	t Activity, Ro	omulus	, NY				
WESTON PERS	ONNEL:	EG	QUIPM	ENT:	VISITORS/AFFILIATION:			
PROJECT MANAG	ER: Chris Kane	Ar	ea 444	4	G. Follett/CENAB			
SITE MGR: Edwin	J. Benton	Mi	ichigan	L140 Loader	C. Sessler/Sessler Wrecking			
SHSC: Steven Kire	ejczyk	OE		Agway				
UXO QC/Safety: Fi	rank Henderson	Joi	hn Dee					
		Vo	Volvo L120 Loader					
		CA	AT 980	-G Loader				
	<u>.</u>	(2)	(2) CAT D6RLGP – Dozers					
		(2)	(2) Volvo A35C Articulated Dump					
		(2)	Retech	n Trommel Screen				
				90 Loader				
			vlo BM					
				Loader				
				r trucks				
			tow					
SUBCONTRACT			AIERIA	ALS DELIVERED (Indic	cate size, type, and condition):			
	ecking – Crew of (7) & (1)F			·····				
(1) UXO Sa	c. – (11) Workers, (1) SUX							
(1) 0/0 04								
WORK PERFORM	MED BY WESTON							

Provided oversight of subcontractors; marked (102) possible OE locations identified by previous geophysical mapping and clearance of Area 44A; entered additional coordinates into the RTK; performed QC inspection of oversize located in the Case 1 stockpile staging area; marked Pads B, C, H, J and low-lying hill for re-excavation.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed.

**Sessler Wrecking - OBG**: Continued to load Case I oversize from Mnt. Molly into SpecPro's screen (1316.25 cy), generating (507.06 tons); with Sessler's screen, loaded (693.88 cy), generating (422.55 tons); transported (309.32 cy) of oversize to Specpro's stockpile.

Screened the last of Reeder Creek Case 3 sediment (final – **275.88** cy/**253.53** tons fines); transported Case 3 oversize (677.16 cy) to SpecPro's oversize stockpile; screened the re-excavation stockpile from Reeder Creek (initial – 133.76 cy/100.32 cy fines), (final - 58.52 cy/28.17 tons), and (33.44 cy) of oversize to SpecPro's stockpile.

**SpecPro, Inc.** – **Area 44A**: Assisted WESTON by supplying (1) tech to provide OE avoidance during the marking of possible OE locations identified during geophysical mapping and clearance efforts; crew of (2) excavated (52) EM-61 identified locations (1 nail, and 1 piece frag ½" X ½" encountered).

**SpecPro, Inc. - OBG**: Crew of (8) continued to screen and sort oversize material at the hand picking station (22.25 tons); sorted 1,500 lbs of OE scrap and 2000 lbs Non-OE scrap.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110701.doc

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 11/07/01

**QC OFFICER** (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

Page 2 of 2

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Performed QC/QA inspection on hand sorted oversize material. Material failed the Pass/Fail criteria due to (1) 20mm projectile identified.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Housekeeping at the decon pad .

- Communications radio distribution
- Equipment inspections .

WESTON gives verbal warning to Sessler for speeding on the haul road.

1600-hrs WP encountered at Sessler's screen, operation ceased until smoke dissipated and WP burned out

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

(1) PDR was placed on the downwind perimeter of the site (south), (1) PDR was placed in the hand sorting

Shelter, and (1) PAM was used to collect and be analyzed for total lead.

TEST DATA (List items here and attach appropriate data sheet)

Received sample results from Pads A, B, C, H, J, low-lying hill, and RE-1 re-dig locations.

SITE	LO.	RSIZE ADED CY) 7/TOTAL	GENE	NES RATED DNS)	SOF PICI STA	RSIZE RTED KING TION DNS)	S	TERSIZE ORTED GRID (CY)		SCRAP JBS)	S	ON OE CRAP LBS)		XO VE	UX DETON	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	.5	2162	.5	1491.5	0	14	0	13
OBG	2344.53	10628.04	1211.31	5394.56	22.25	79.232	NA	NA	1342	3848	949	2604	0	2	0	2

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110701.doc

Yellow Copy: Project Manager

						Page 1 of <u>2</u>
UXC	)/SOIL REM		TROL REP	PORT		W/LESTICEN
71	<u>E: 11/08/01 - </u>					MANAGERS DESIGNERS/CONSULTANTS
_1	EK NO.:	HOURS ON SITE:	WRITT	EN BY:	CONTRACT #:	WORK ORDER AND TASK:
13		0600-1800	E. Bent	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WEA	ATHER/TEM	PERATURE: Mostly sun	ny; tempera	ature 42	F - 58 F, Wind – NW 10	0-15 MPH
LOC	CATION OF <b>I</b>	NORK: Seneca Army Dep	oot Activity,	Romulu	s, NY	
WES	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
PRO	JECT MANAG	GER: Chris Kane		Area 44	A	G. Follett/CENAB
SITE	MGR: Edwir	J. Benton		Michiga	n L140 Loader	C. Sessler/Sessler Wrecking
SHS	C: Steven Kir	rejczyk		OBG		Agway
UXO	QC/Safety: F	rank Henderson		John De	ere 450 Excavator	
				Volvo L	120 Loader	
				CAT 98	0-G Loader	
				(2) CAT	D6RLGP – Dozers	
				(2) Volvo	A35C Articulated Dump	
				(2) Retea	ch Trommel Screen	
				Volvo L	90 Loader	
				Vovlo BN	A 861	
				JD 644(	G Loader	
					er trucks	
				Light to		
SUE	BCONTRACT	OR:		MATER	IALS DELIVERED (ind	icate size, type, and condition):
		recking – Crew of (7) & (1)				
(-)		nc. – (11) Workers, (1) SL	JXO,			·
	(1) UXO Sá					
	I					

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; marked (70) possible OE locations identified by previous geophysical mapping and clearance of Area 44A; performed Quality Control Initial Inspection of the hand sorting operation.

# WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed.

Sessler Wrecking - OBG: Continued to load Case I oversize from Mnt. Molly into SpecPro's screen (1287.2 cy),

generating (535.23 tons); with Sessler's screen, loaded (626.18 cy), generating (563.4 tons); transported (518.32 cy) of oversize to Specpro's stockpile.

**SpecPro, Inc.** – **Area 44A**: Assisted WESTON by supplying (1) tech to provide OE avoidance during the marking of possible OE locations identified during geophysical mapping and clearance efforts; crew of (2) excavated (72) EM-61 identified locations.

**SpecPro, Inc. - OBG**: Crew of (8) continued to screen and sort oversize material at the hand picking station (22.25 tons); sorted 1,500 lbs of OE scrap and 2000 lbs Non-OE scrap; detonated (3) suspect WP rounds, (1) suspect 37 mm round, and (1) 30 mm projectile.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) 0900-hrs Sessler reports that their screen is down due to a broken bracket.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110801.doc

Daga 1 of 2

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 11/08/01

Page 2 of 2

QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Performed Quality Control Initial Inspection of the hand sorting operation. See the attached agenda and meeting minutes.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Speed Limit on the haul road is 10 MPH •

- Recognize and observe PWDs •
- Handling procedure for WP rounds •

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDRs were not placed in the field today, memory full and requires downloading.

TEST DATA (List items here and attach appropriate data sheet)

SITE OVERSIZE FINES OVERSIZE OVERSIZE NON OE OE SCRAP GENERATED SORTED SORTED SCRAP UXO UXO LOADED (CY)(TONS) PICKING GRID (LBS) (LBS) LIVE DETONATED DAILY/TOTAL STATION (CY)(TONS) NA NA 5331.12 2163 2 1493.5 0 14 0 AREA NA NA NA NA NA 1 13 44 A 1913.38 OBG 12541.42 618.63 6013.19 20.09 99.322 NA NA 905 4753 675 3279 0 2 5 7 Comments: Detonated (3) suspect WP rounds, (1) suspect 37 mm round, and (1) 30 mm projectile.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\110801.doc

_						Page 1 of <u>2</u>					
UXC	LY CONSTR D/SOIL REMI TE: 11/12/01		ROL REF	PORT		MANAGERS DESIGNERS/CONSULTANTS					
	EK NO.:	HOURS ON SITE: 0600-1730	WRITT E. Ben	EN BY: ton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500					
WEA	ATHER/TEM	PERATURE: Mostly sunn	iy; temper	ature 36 l	F - 44 F, Wind – NW 10	D-15 MPH					
LOC	ATION OF V	VORK: Seneca Army Dep	ot Activity,	, Romulus , NY							
WES	STON PERS	ONNEL:		EQUIPN	IENT:	VISITORS/AFFILIATION:					
PRO	JECT MANAG	iER:		Area 44	A	G. Follett/CENAB					
SITE	MGR: Edwin	J. Benton		Michiga	n L140 Loader	C. Sessler/Sessler Wrecking					
SHS	C: Steven Kird	ejczyk		OBG		Agway					
UXO	QC/Safety: Fi	rank Henderson		John De	ere 450 Excavator	John Deer					
PRO	JECT GEOLIC	GIST: John Williams		Volvo L	120 Loader	Emerald Screen					
				CAT 98	0-G Loader						
				(2) CAT D6RLGP – Dozers							
				(2) Volvo A35C Articulated Dump							
				(2) Retec	ch Trommel Screen						
				Volvo L-	90 Loader						
				Vovlo BN							
					G Loader						
				(2) Wate							
				Light tov	ver						
	000170107			EM-61							
	CONTRACT			MATER	IALS DELIVERED (indi	cate size, type, and condition):					
(		ecking – Crew of (7) & (1) c. – (6) Workers, (1) SUX fety									
14/01		MED BY MESTON									

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; marked (60) possible OE locations identified by previous geophysical mapping and clearance of Area 44A; geophysically mapped grids 44G-2, 44H-2, 44I-2, 44G-3, 44H-3, and 44I-3 using the EM-61.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed.

Sessler Wrecking - OBG: Continued to load Case I oversize from Mnt. Molly into SpecPro's screen (930.05 cy), generating (338.04 tons); with Sessler's screen, loaded (954.16 cy), generating (845.1 tons); transported (610.28 cy) of oversize to Specpro's stockpile. Screened soils generated from the re-excavations at Pads B, C, H, J, low-lying hill, and RH-1.Case 3 soils (initial – 242.95 cy, fines generated 137.94 cy); (final - 90.4 cy, fines generated 28.17 tons); transported (33.44 cy) of oversize to Specpro's Case 3 stockpile. Case 1 soils (initial – 248.6 cy, fines generated 137.9 cy); (final – 45.2 cy, fines generated 28.17 tons); transported (25.08 cy) of Case 1 oversize to SpecPro's stockpile. 1-ft Cut material removed from the haul road above Pad C re-excavation locations (initial – 67.8 cy, fines generaed 25.08 cy); transported (47.45 cy) of oversize to SpecPro's stockpile. Decontaminated the John Deere 450 Excavator. SpecPro, Inc. – Area 44A: Assisted WESTON by supplying (2) techs to provide OE avoidance during the marking of suspect OE locations identified during geophysical mapping and clearance efforts, and current geophysical mapping. SpecPro, Inc. - OBG: Crew of (2) provided support during the screening of oversize; crew of (4) sorted through scrap generated from the oversize hand sorting operation, sorted 1500 lbs of OE scrap and 1000 lbs Non-OE scrap; 3-hrs smoking WP was encountered, 0930-hrs area secured until smoke dissipated and WP was relocated to OD 9. Junds; 1157-hrs SpecPro's Retech Trommel Screen was shutdown for the day due to a hydraulic leak (>5-gallons). Screen was secured and 2.5 gallons of soil and hydraulic fluid was containerized. 1300-hrs SpecPro released (3)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November111201.doc

workers for the day. To prevent heavy equipment from trafficking over suspect OE items that have accumulated on the discharge side of the grizzly, Specpro removed (6) 75mm and (2) 105mm rounds from the area.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) T. Battaglia requests that WESTON schedule SpecPro to provide support for the sorting of material generated f 1-ft cut excavation adjacent to the burn trays, suspected of containing blasting caps.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111201.doc

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

#### DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 11/12/01

GC OFFICER (Print Name):

Frank Henderson

**QC OFFICER** SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SITE

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Cold Stress •

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

FINES

**GENERATED** 

(TONS)

PDRs were not placed in the field today.

OVERSIZE

LOADED

(CY)DAILY/TOTAL

, \_ST DATA (List items here and attach appropriate data sheet)

NA NA NA NA NA 5331.12 1 2163 2 1493.5 0 14 0 AREA NA NA 44 A 3279 OBG 2019.81 12505.73 1239.48 6493.19 NA 99.322 NA NA 90 4843 NA 0 2 0 Comments: 90 Lbs of OE scrap was generated from locating (6) 75mm and (2) 105mm around the discharge end of the grizzly.

OVERSIZE

SORTED

GRID

(CY)

**OE SCRAP** 

(LBS)

**OVERSIZE** 

SORTED

PICKING

STATION

(TONS)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111201.doc

NON OE

SCRAP

(LBS)


UXO

LIVE

UXO

DETONATED

13



						Page 1 of <u>2</u>
UXC	)/SOIL REM		ITROL REF	PORT		WLESTERN
	E: 11/13/01					MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE:		EN BY:	CONTRACT #:	WORK ORDER AND TASK:
14		0600-2100	E. Ben	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WEA	ATHER/TEM	PERATURE: Mostly sun	ny; temper	ature 32	F - 52 F, Wind – NW 10	-15 MPH
LOC	CATION OF N	NORK: Seneca Army Dep	oot Activity,	Romulu	s , NY	
WES	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
PRO	JECT MANA	GER:		Area 44	A	G. Follett/CENAB
SITE	MGR: Edwir	n J. Benton		Michiga	n L140 Loader	C. Sessler/Sessler Wrecking
SHS	C: Steven Kir	rejczyk	_	OBG		Agway
- UXO	QC/Safety: F	rank Henderson		John De	ere 450 Excavator	Emerald Screen
PRO	JECT GEOLI	GIST: John Williams		Volvo L	120 Loader	
				CAT 98	0-G Loader	
				(2) CAT	D6RLGP – Dozers	
				(2) Volvo	A35C Articulated Dump	
				(2) Retea	ch Trommel Screen	
				Volvo L-	90 Loader	
				Vovlo BN	1 861	
					G Loader	
_					er trucks	
				Light to	ver	
				EM-61		
3	<b>CONTRAC</b>	TOR:		MATER	IALS DELIVERED (india	cate size, type, and condition):
- (ı) -	Sessler Wr	ecking – Crew of (6) & (1	)Foreman			
(2)		nc. – (8) Workers, (1) SUX	XO,			
	(1) UXO Sa	afety				

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; marked (100) possible OE locations identified by previous geophysical mapping and clearance of Area 44A; geophysically mapped grids 44J-1, 44J-2, 44K-1, 44K-2, using the EM-61; collected (25) confirmation soil samples from Pads B, C, H, J, low-lying hill, and the "boat"; shipped QA samples to STL. WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed.

**Sessler Wrecking - OBG**: Using their screen, processed 1-ft cut road material (initial – 209.05 cy, fines generated 125.40 cy), (final – 79.1 cy, fines generated 28.17 tons), transporting (33.44 cy) of oversize to SpecPro's stockpile. Also with their screen, processed Mnt. Molly Case 3 overisze (final – 1672.4 cy, fines generated 1042.3 tons), and transported (879.66 cy) of oversize to SpecPro's stockpile.

**SpecPro, Inc.** – **Area 44A**: Assisted WESTON by supplying (2) techs to provide OE avoidance during the marking of suspect OE locations identified during geophysical mapping and clearance efforts, and current geophysical mapping; excavated and recovered (22) anomalies (see the attached dig sheet).

**SpecPro, Inc. - OBG**: Continue to hand sort Case 1 oversize (26.5 tons), generating (1315 lbs) of OE scrap and (1015 lbs) of Non-OE scrap; removed from the grizzly discharge (10) 75mm projectiles, (2) 40mm, (3) 2.36-inch Rocket Warheads, and (1) expended fuse totaling (150 lbs); 0800-hrs SpecPro's screen was inoperable due to a broken chain; 1630-hrs repairs made.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111301.doc

Dago 1 of 2

		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL DATE: 11/13/01	REPORT	MANAGERS DESIGNERS/CONSUL/
QC OFFICER (Print Name): Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow	/ Up):	
CQC FINDINGS (Satisfactory Work Completed and	Deficiencies; Attach Phase Inspec	tion Forms):
None		
RECOMMENDED CORRECTIVE ACTIONS	· · · · · · · · · · · · · · · · · · ·	
None		
OVERTY OBOREDVATIONOUNDLATIONO/OOM	10120	
SAFETY OBSERVATIONS/VIOLATIONS/COMM		
<ul> <li>Safety meeting conducted at Post Gate 2, followi</li> <li>PWD and allowable work within Mnt. Moll</li> </ul>		
UXO awareness for personnell	<u>y</u>	
WP procedures		
CALIBRATION OF FIELD FOUNDMENT (Con CON	itention Long in File)	
CALIBRATION OF FIELD EQUIPMENT (See Cali PDRs were not placed in the field today.	Dration Logs in File)	
PDRS were not placed in the new today.		
TEST DATA (List items here and attach appropriate	data sheet)	
Collected confirmation soil samples from Pads B,		t" (see the attached COCs).

SITE	LO (	ERSIZE ADED CY) Y/TOTAL	GENE	NES RATED DNS)	SOF PICI STA	RSIZE TED KING TION DNS)	S	VERSIZE ORTED GRID (CY)		SCRAP LBS)	SCI	N OE RAP BS)		XO VE	UX DETON	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	1	2164	0	1493. 5	0	14	0	13
OBG	1751.5	14257.23	1070.47	7563.66	26.5	125.82	NA	NA	1465	6308	1015	4294	0	2	0	7

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111301.doc

Yellow Copy: Project Manager

Pink Copy: Quality Control

.

-

			Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL UXO/SOIL REMEDIATION DATE: 11/14/01 Wednesday	REPORT		MANAGERS DESIGNERS/CONSULTANTS
	RITTEN BY: Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEMPERATURE: Partly cloudy; tem	nperature 43 H	- 63 F, Wind – NW 05	-10 MPH
LOCATION OF WORK: Seneca Army Depot Act	ivity, Romulus	s, NY	
WESTON PERSONNEL:	EQUIPM	IENT:	VISITORS/AFFILIATION:
PROJECT MANAGER: Chris Kane	Area 44	A	F. Magner/CENAB
SITE MGR: Edwin J. Benton	Michiga	n L140 Loader	C. Sessler/Sessler Wrecking
SHSC: Steven Kirejczyk	OBG		Agway
UXO QC/Safety: Frank Henderson	John De	ere 450 Excavator	Vermont Springs
PROJECT GEOLIGIST: John Williams	Volvo L	120 Loader	
UXO SPECIALIST: Mike McCarley	CAT 98	0-G Loader	
	(2) CAT	D6RLGP – Dozers	
	(2) Volvo	A35C Articulated Dump	
	(2) Retec	ch Trommel Screen	
		90 Loader	
	Vovio BA		
		G Loader	
	(2) Wate		
	Light tov EM-61	ver	
SUBCONTRACTOR:		IALS DELIVEDED (indi	cate size, type, and condition):
Sessler Wrecking – Crew of (6) & (1)Forem SpecPro, Inc. – (8) Workers, (1) SUXO, (1) UXO Safety			
WORK PERFORMED BY WESTON			
Provided oversight of subcontractors; marked (10			
and clearance of Area 44A(grids 44J-3, 44K-3); (			
locations excavated by Specpro to confirm that it			sent; shipped (25) confirmation so.
samples from Pads B, C, H, J, low-lying hill, and WORK COMPLETED BY WESTON SUBCONTF		4////0.	
Sessler Wrecking - Area 444: No work perform			

Sessler Wrecking - Area 44A: No work performed.

Sessler Wrecking - OBG: Using their screen, processed Case 3 oversize from Mnt. Molly (1683.7 cy), fines generated (676.08 tons), transporting (908.02 cy) of oversize to SpecPro's stockpile.

Using SpecPro's screen, processed Mnt. Molly Case 1 overisze (1555.95cy), fines generated (760.59 tons).

1549-hrs Sessler reports that their screen will not be repaired, but will be decontaminated and demobilized. **SpecPro, Inc. – Area 44A**: Assisted WESTON by supplying (2) techs to provide OE avoidance during the marking of

suspect OE locations identified during geophysical mapping and clearance efforts, and current geophysical mapping; cleared (14) pin flags (see the attached dig sheet).

**SpecPro, Inc. - OBG**: Continue to hand sort Case 1 oversize (24.19 tons), generating (1050 lbs) of OE scrap and (850 lbs) of Non-OE scrap.

0841-hrs Specpro's SUXO reports that Earl Jacobs is complaining of severe pain in his left flank. SUXO transports him to Geneva General Hospital and Mr. Jacobs is diagnosed with kidney stones in left flank.

1600-hrs SpecPro reports that their screen is down due to a flashing electrical warning light. Emerald screen contacted ' requests that SpecPro not run the screen until the unit can be inspected by their mechanic.

REEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

None.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\November-2001\111401.doc

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 11/14/01	CTION QUALITY CONTROL	REPORT	MANAGERS DESIGNERS/CONSUL
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	( Up):	
CQC FINDINGS (S None	atisfactory Work Completed and	Deficiencies; Attach Phase Inspect	ion Forms):
BECOMMENDED	CORRECTIVE ACTIONS		
None			
the second day of the	ATIONS/VIOLATIONS/COMM		
	ducted at Post Gate 2, following	ng items were discussed:	
<ul> <li>Slips, trips, f</li> <li>De-ice locat</li> </ul>	ted at decon pad		
and the second se	eed limits, slick conditions ons	ite	
CALIBRATION OF	FIELD EQUIPMENT (See Cali	bration Logs in File)	
	ced in the field today.		
TEST DATA (List ite	ms here and attach appropriate of	data sheet)	
None			
		and the second	

				STA	KING TION DNS)		ORTED GRID (CY)		SCRAP JBS)		RAP JBS)		XO IVE	UX DETON	
IA	NA	NA	NA	NA	NA	NA	5331.12	0	2164	1	1494.5	0	14	0	13
3239.65	17496.88	1436.67	9000.33	24.19	150.01	NA	NA	1050	7358	850	5144	0	2	0	7
32:	-	39.65 17496.88	39.65 17496.88 1436.67	39.65 17496.88 1436.67 9000.33	39.65 17496.88 1436.67 9000.33 24.19	39.65       17496.88       1436.67       9000.33       24.19       150.01	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA 1050	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA 1050 7358	39.65       17496.88       1436.67       9000.33       24.19       150.01       NA       NA       1050       7358       850	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA 1050 7358 850 5144	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA 1050 7358 850 5144 0	39.65       17496.88       1436.67       9000.33       24.19       150.01       NA       NA       1050       7358       850       5144       0       2	39.65 17496.88 1436.67 9000.33 24.19 150.01 NA NA 1050 7358 850 5144 0 2 0

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111401.doc

Yellow Copy: Project Manager

Pink Copy: Quality Control

						Page 1 of <u>2</u>
UXC	O/SOIL REM		TROL REP	PORT		KX & STORN
	<u>E: 11/15/01</u>					MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE:		EN BY:	CONTRACT #:	WORK ORDER AND TASK:
14		0600-1800	E. Bent	ton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Showers; te	emperature	9 55 F - 6	65 F, Wind – NW 05-10 I	MPH
LOC	CATION OF V	NORK: Seneca Army Dep	oot Activity,	Romulu	s, NY	
WE	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
PRC	DJECT MANAC	GER: Chris Kane		Area 44	4A	F. Magner/CENAB
SITE	EMGR: Edwir	J. Benton		Michiga	n L140 Loader	C. Sessler/Sessler Wrecking
SHS	SC: Steven Kir	ejczyk		OBG		Agway
ÛXC	O QC/Safety: F	rank Henderson		John D	eere 450 Excavator	Karl Goehring/Specpro
PRC	JECT GEOLI	GIST: John Williams		Volvo L	120 Loader	
				CAT 98	0-G Loader	
			_	(2) CAT	D6RLGP – Dozers	
	21 - 24 - 24 - 2			(2) Volvo	A35C Articulated Dump	
				(2) Rete	ch Trommel Screen	
				Volvo L	-90 Loader	
				Vovlo Bl		
_					G Loader	
					er trucks	
				Light to	wer	
				EM-61		
•	BCONTRACT	OR:		MATER	IALS DELIVERED (indic	cate size, type, and condition):
• (1)	Sessler Wr	ecking – Crew of (6) & (1)	Foreman			
(2)		nc. – (8) Workers, (1) SUX	<i>(O,</i>			
	(1) UXO Sá	afety				
1///	UK DEDEND	MED BY WESTON				

# WORK PERFORMED BY WESTON

Provided oversight of subcontractors; geophysically mapped grids 44H-10, 44I-10, sections 44K-1, 44K-2, using the EM-61; performed QC on Grids 44G-1, 44H-1, and 44I-1, results will be determined once locations are searched; inspected Sessler's crusher (see the attached photos).

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: Began to remove wood debris pile, placing it over the eastern fence line.

**Sessler Wrecking - OBG**: Using their screen, processed Case 3 oversize from Mnt. Molly (33.44 cy), transported (140.85 tons) of fines to Case 3 stockpile staging area; transported Case 1 oversize to lay-down area for

QC/QA; transported (3732.24 cy) of Case 1 oversize back into lined cell area; decontaminated Retech Trommel Screen, and heavy equipment.

**SpecPro, Inc.** – **Area 44A**: Provided (2) techs for OE avoidance during the marking of geophysical mapping and clearance efforts and cleared (11) pin flags (see the attached dig sheet).

**SpecPro, Inc. - OBG**: Continue to hand sort Case 1 oversize (30.4 tons), generating (1263 lbs) of OE scrap and (1320 lbs) of Non-OE scrap; sorted 1000 lbs of OE and Non OE scrap; performed demolition on (31) items. Items included (13) 2.36" War Heads, (9) Blasting Caps, (5) 37mm, (2) 30mm, (1) Flare Candle, and (1) Unknown fuse.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

Received approval from F. Magner (CENAB) to remove wood debris pile from Area 44A using a, unshielded excavator with a grapnel attachment.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111501.doc

Daga 1 of 0

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 11/15/01	CTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERSICONSUL
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Follow I	Up):	
CQC FINDINGS (Sa	atisfactory Work Completed and D	Peficiencies; Attach Phase Inspec	tion Forms):
WESTON accompa	nied by F. Magner (CENAB) pe	erformed QC inspection on the	west pile in Area 44A. Although
not final, it appears	that this pile has passed the Q	C/QA criteria.	
RECOMMENDED C	CORRECTIVE ACTIONS		
None			
and the second sec	TIONS/VIOLATIONS/COMME		
	ducted at Post Gate 2, following	g items were discussed:	
Inclement we			
<ul> <li>Slips, trips, f</li> </ul>	Construction of the Constr		
	on while deconing equipment		
Demolition p	rocedures		
CALIBRATION OF	FIELD EQUIPMENT (See Calib	ration Logs in File)	
the second se	ed in the field today due to per		
TEST DATA (List iter	ms here and attach appropriate da	ata sheet)	
None			
	19 - · · · · · · · · · · · · · · · · · ·		

SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		GENE	FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	0	2164	1	1494.5	0	14	0	13	
OBG	33.44	17530.32	140.85	9141.18	30.4	180.41	NA	NA	1263	8621	1320	6464	31	38	31	38	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111501.doc

Yellow Copy: Project Manager

Pink Copy: Quality Control

UXO/SOIL RI	TRUCTION QUALITY CON EMEDIATION /01 Monday	NTROL REPORT		MANAGERS DESIGNERS/CONSULTA					
. <i>.EK NO.:</i> 15	HOURS ON SITE: 0600-1830	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500					
	EMPERATURE: Mostly sur	nnv: temperature 55	F - 65 F. Wind – NW 05	5-10 MPH					
	OF WORK: Seneca Army De								
VESTON PE		EQUIP		VISITORS/AFFILIATION:					
PROJECT MAI		Area 44		F. Magner/CENAB					
	dwin J. Benton		n L140 Loader	C. Sessler/Sessler Wrecking					
HSC: Steven		OBG		Karl Goehring/Specpro					
IXO QC/Safet			ch Trommel Screen	Kan deening, opeopre					
	OLIGIST: John Williams		-90 Loader						
HOJECT GE		Volvo E							
			G Loader						
			er trucks						
			300 Excavator						
		Light to	ver						
			EM-61						
SUBCONTRA	ACTOR: Wrecking – Crew of (2)	MATER	MATERIALS DELIVERED (indicate size, type, and condition):						
·	o, Inc. – (10) Workers, (1) S	UXO,							
(1) UXC	) Safety								
(1) UXC	O Safety ORMED BY WESTON		urids 44R-8 and perform	med the 10% OC on Parson's					
(1) UXC JRK PERF Provided over	O Safety ORMED BY WESTON rsight of subcontractors; geo	ophysically mapped g	rrids 44B-8, and perform	med the 10% QC on Parson's 6. 44D-7. and 44D-8). Also.					
(1) UXC URK PERF Provided over Grids (44A-2,	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2	ophysically mapped g 2, 44B-3, 44B-4, 44B	-5, 44B-7, 44D-5, 44D-	med the 10% QC on Parson's 6, 44D-7, and 44D-8). Also,					
(1) UXC (1) UX	O Safety ORMED BY WESTON rsight of subcontractors; geo	ophysically mapped g 2, 44B-3, 44B-4, 44B I of the brush pile at J	-5, 44B-7, 44D-5, 44D-	med the 10% QC on Parson's 6, 44D-7, and 44D-8). Also,					
(1) UXC W JRK PERF Provided over Grids (44A-2, provided UXC WORK COM	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB	ophysically mapped g 2, 44B-3, 44B-4, 44B I of the brush pile at CONTRACTORS	-5, 44B-7, 44D-5, 44D- Area-44A.	6, 44D-7, and 44D-8). Also,					
(1) UXC VORK PERF Provided over Grids (44A-2, provided UXC VORK COMP Gessler Wrec	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB cking – Area 44A: Complete	ophysically mapped g 2, 44B-3, 44B-4, 44B I of the brush pile at CONTRACTORS ed the removal of the	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac	6, 44D-7, and 44D-8). Also,					
(1) UXC VORK PERF Provided over Grids (44A-2, provided UXC VORK COM Constant Co	D Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 D support during the remova PLETED BY WESTON SUB Cking – Area 44A: Complete Cking - OBG: Transported a ase 1 hand sorted oversize	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the full of the remaining Ca to Case 1 stockpile s	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment					
(1) UXC VORK PERF Provided over Grids (44A-2, provided UXC VORK COMF Gessler Wrea Gessler Wrea Gessler Wrea Gessler Wrea Gessler Orea Gessler Orea Competed C GecPro, Inc	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking - OBG</b> : Transported a case 1 hand sorted oversize . – <b>Area 44A</b> : Provided (3) t	ophysically mapped g 2, 44B-3, 44B-4, 44B I of the brush pile at a CONTRACTORS ed the removal of the all of the remaining Ca to Case 1 stockpile s techs for OE avoidan	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and					
(1) UXC VORK PERF Provided over Provided over Provided UXC VORK COMF Constant Component Constant Component Component Constant Component Constant Component	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>Cking – Area 44A</b> : Complete <b>Cking - OBG</b> : Transported a case 1 hand sorted oversize C. – <b>Area 44A</b> : Provided (3) to ports and for digging anomalie	ophysically mapped g 2, 44B-3, 44B-4, 44B I of the brush pile at a CONTRACTORS ed the removal of the Il of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet).					
(1) UXC VIRK PERF Provided over Provided over Provided UXC VORK COMF Composition C	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB Cking – Area 44A: Complete Cking – OBG: Transported a ase 1 hand sorted oversize . – Area 44A: Provided (3) to orts and for digging anomalie OBG: Continue to hand s	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and					
(1) UXC VORK PERF Provided over Arids (44A-2, provided UXC VORK COMF Constant of the second Constant of the second Con	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a ase 1 hand sorted oversize . – <b>Area 44A</b> : Provided (3) to orts and for digging anomalia <b> OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the full of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station,					
(1) UXC VORK PERF Provided over Provided over Provided UXC VORK COMF Constant over Constant over Consta	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a ase 1 hand sorted oversize . – <b>Area 44A</b> : Provided (3) to orts and for digging anomalia <b> OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos	ophysically mapped g 2, 44B-3, 44B-4, 44B of the brush pile at a CONTRACTORS ed the removal of the ful of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed ar	6, 44D-7, and 44D-8). Also, ing it over the eastern fence lin cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and					
(1) UXC V JRK PERF Provided over Provided over Provided UXC VORK COMF Sessier Wrea Sessier Wr	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 Support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a case 1 hand sorted oversize <b>c – Area 44A</b> : Provided (3) to orts and for digging anomalie <b>. – OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable o	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light.	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station,					
(1) UXC VIRK PERF Provided over Arids (44A-2, rovided UXC VORK COMF Constant of the session of the sessio	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 Support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a case 1 hand sorted oversize <b>c – Area 44A</b> : Provided (3) to orts and for digging anomalie <b>. – OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable o	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the full of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electric IS (Refer to telecons, s	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. speed memos, phone reco	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued.					
(1) UXC VIRK PERF Provided over Provided over Provided UXC VORK COMF Constant over Constant over Consta	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking - OBG</b> : Transported a ase 1 hand sorted oversize <b>c. – Area 44A</b> : Provided (3) to orts and for digging anomalia <b> OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri IS (Refer to telecons, s tion procedures at Ar	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. speed memos, phone reco ea 44-A, informed F. M	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, and operation was continued.					
(1) UXC VIRK PERF Provided over Provided over Provided UXC VORK COMF Constant over Constant over Consta	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB cking – Area 44A: Complete cking – OBG: Transported a ase 1 hand sorted oversize . – Area 44A: Provided (3) to orts and for digging anomalie . – OBG: Continue to hand s lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION iewed brush removal operation Monk (WESTON- UXO/QC onetometer any areas where	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri IS (Refer to telecons, s tion procedures at Ar Safety) would provide b brush protrudes into	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. peed memos, phone rec ea 44-A, informed F. M le UXO support during o the soil. Searching th	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with ne area prior to retrieving the					
(1) UXC VJRK PERF Provided over Grids (44A-2, provided UXC VORK COMF Sessier Wrea Sessier Wre	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a ase 1 hand sorted oversize . – <b>Area 44A</b> : Provided (3) to orts and for digging anomalie . – <b>OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION iewed brush removal operation Monk (WESTON- UXO/QC onetometer any areas where serve as the OE avoidance	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a 2CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri IS (Refer to telecons, s tion procedures at Ar Safety) would provid to brush protrudes into measures required for	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. speed memos, phone rece ea 44-A, informed F. M le UXO support during the soil. Searching th or an intrusive activity.	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with					
(1) UXC WJRK PERF Provided over Grids (44A-2, provided UXC WORK COMF Sessier Wrea ransported C Sessier Wrea ransported C SecPro, Inc GeePro, Inc GeePr	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a ase 1 hand sorted oversize . – <b>Area 44A</b> : Provided (3) to orts and for digging anomalie . <b>- OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION iewed brush removal operation Monk (WESTON- UXO/QC onetometer any areas where serve as the OE avoidance given to resume wood debr	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a 2 CONTRACTORS ed the removal of the all of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fil sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri IS (Refer to telecons, s tion procedures at Ar Safety) would provid be brush protrudes into measures required for is removal operations	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, place ase 1 oversize (949.25 staging area; demobilize ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. speed memos, phone rece ea 44-A, informed F. M le UXO support during the soil. Searching the or an intrusive activity. s.	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with he area prior to retrieving the No comments were made and					
(1) UXC (1) UX	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a rase 1 hand sorted oversize <b>. – Area 44A</b> : Provided (3) to orts and for digging anomalie <b>. – OBG</b> : Continue to hand so lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of SMADE/CONVERSATION iewed brush removal operate Monk (WESTON- UXO/QC gnetometer any areas where serve as the OE avoidance given to resume wood debr STON requested that SpecF	ophysically mapped g 2, 44B-3, 44B-4, 44B of the brush pile at a CONTRACTORS ed the removal of the ll of the remaining Ca to Case 1 stockpile s techs for OE avoidant es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electric as (Refer to telecons, s tion procedures at Ar Safety) would provid brush protrudes into measures required for is removal operations Pro inform them wher	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobilize ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. peed memos, phone rece ea 44-A, informed F. M le UXO support during to the soil. Searching the or an intrusive activity. s. in they had more inform	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with he area prior to retrieving the No comments were made and ation regarding the status of					
(1) UXC (1) UX	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB cking – Area 44A: Complete cking – OBG: Transported a ase 1 hand sorted oversize - Area 44A: Provided (3) to orts and for digging anomalie - OBG: Continue to hand s lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION iewed brush removal operation Monk (WESTON- UXO/QC opetometer any areas where serve as the OE avoidance given to resume wood debr STON requested that SpecF nd when it would be operation	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fi sort Case 1 oversize ssible fused M41 Fra found not to be fused fue to warning electri NS (Refer to telecons, s tion procedures at Ar Safety) would provid brush protrudes into measures required for is removal operations Pro inform them wher ional. 1400-hrs While	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking of ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. peed memos, phone rece ea 44-A, informed F. M le UXO support during the soil. Searching the or an intrusive activity. s. they had more inform passing by their office	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with he area prior to retrieving the No comments were made and ation regarding the status of e, WESTON inquires the status					
(1) UXC (1) UX	O Safety ORMED BY WESTON rsight of subcontractors; geo 44A-3, 44A-4, 44A-5, 44B-2 O support during the remova PLETED BY WESTON SUB <b>cking – Area 44A</b> : Complete <b>cking – OBG</b> : Transported a ase 1 hand sorted oversize <b>. – Area 44A</b> : Provided (3) to orts and for digging anomalia <b>. – OBG</b> : Continue to hand s lon-OE scrap. 1030-hrs pos sed, item investigated and f mel Screen still inoperable of TS MADE/CONVERSATION iewed brush removal operation Monk (WESTON- UXO/QC gnetometer any areas where serve as the OE avoidance strue as the OE avoidance	ophysically mapped g 2, 44B-3, 44B-4, 44B 1 of the brush pile at a 2CONTRACTORS ed the removal of the 11 of the remaining Ca to Case 1 stockpile s techs for OE avoidan es; cleared (47) pin fil sort Case 1 oversize sible fused M41 Fra found not to be fused fue to warning electri IS (Refer to telecons, s found not to be fused fue to warning electri IS (Refer to telecons, s tion procedures at Ar Safety) would provid brush protrudes into measures required for is removal operations Pro inform them when ional. 1400-hrs While o informs WESTON ti	-5, 44B-7, 44D-5, 44D- Area-44A. wood debris pile, plac ase 1 oversize (949.25 staging area; demobiliz ce during the marking ags (see the attached (38.5 tons), generating g Bomb appears throug . Item was removed an cal light. speed memos, phone rece ea 44-A, informed F. M le UXO support during the soil. Searching the or an intrusive activity. s. h they had more inform a passing by their office that Emerald Screen wa	6, 44D-7, and 44D-8). Also, ing it over the eastern fence line cy) back into lined cell area; ed heavy equipment of geophysical mapping and dig sheet). (1710 lbs) of OE scrap and gh the hand picking station, nd operation was continued. ords, and/or logbooks for details) lagner, K. Goehring, and C. the operation by clearing with he area prior to retrieving the No comments were made and ation regarding the status of e, WESTON inquires the status					

DAILY CONSTRUCTION	QUALITY	CONTROL	REPORT
DATE: 11/19/01			

Page 2 of

QC OFFICER (Print Name):

Steven Kirejczyk

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Specpro reacquired the marks located by J. Williams on 11/15/01, the relationship between the EM-61 and the handhe. magnetometers ability to reacquire possible OE items are shown in the comments section of the attached dig sheet. The field check consisted of (47) locations marked, upon retrieval (49) locations were excavated. Evidence suggests

that in some locations the EM-61 is grouping items and marking them as one.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Housekeeping

Slips, trips, falls

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

PDRs were placed to the east and west perimeters of the site.

TEST DATA (List items here and attach appropriate data sheet)

11/16/01Received preliminary data from confirmation soil samples collected on 11/13/01 from the re-excavation locations at Pads B, C, H, J, low-lying hill, and SW-220. The following samples exceeded cleanup criteria: Pad B, CE-0B1P-S11-0 (200 mg/Kg), CE-0B1P-S11-1 (230 mg/Kg), CE-0B1P-S12-0 (140 mg/Kg), CE-0B1P-B03-0 (260 mg/Kg), CE-0B1P-B04-0 (63 mg/Kg); Pad C, CE-0RC-B28-0 (170 mg/Kg); Pad J, CE-0J3B-B47-0 (330 mg/Kg); Low-lying hill, CE-LLH3-B03-0 (93 mg/Kg).

SITE	LO	ERSIZE DADED (CY) Y/TOTAL	GENE	INES ERATED ONS)	SOI PIC: STA	RSIZE RTED KING TION DNS)	S	TERSIZE ORTED GRID (CY)		SCRAP LBS)	SC	N OE RAP .BS)		KO VE	UXO DETONATE	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	0	2164	1	1494.5	0	14	0	13
OBG	0.0	17530.32	0.0	9141.18	38.5	218.91	NA	NA	1710	10331	1695	8159	0	38	0	38

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\111901.doc

UXO/SOIL RI	<b>TRUCTION QUALITY COI</b> EMEDIATION /01 Tuesday	NTROL REPORT		MANAGERS DESIGNERS/CONSULTAR		
_EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500		
15	0600-1800	E. Benton				
	EMPERATURE: Cloudy, sr			1 – NW 10-20 MPH		
LOCATION C	F WORK: Seneca Army De	pot Activity, Romulus	s,NY			
WESTON PE	RSONNEL:	EQUIPI	MENT:	VISITORS/AFFILIATION:		
PROJECT MAI	VAGER:	Area 44	IA	F. Magner/CENAB		
SITE MGR: Ed	lwin J. Benton	EM-61		Karl Goehring/Specpro		
SHSC: Steven	Kirejczyk	OBG		Brewers		
UXO QC/Safet	y: John Monk	(1) Retea	ch Trommel Screen			
PROJECT GEO	OLIGIST: John Williams	Volvo L-	-90 Loader			
		Vovlo B	M 861			
		JD 6440	G Loader			
		(2) Wate	er trucks			
		Hitachi	300 Excavator			
		Light to	wer			
SUBCONTRA	CTOR:			cate size, type, and condition):		
	Wrecking – Crew of (2)					
	o, Inc. – (10) Workers, (1) S	UXO,	·			
RK PERE	ORMED BY WESTON					
		physically mapped o	rid 44L-4, and a section	n of 44M-4; performed the 10%		
C on Parsor	n's Grids (44D-2, 44D-3, 44L	D-4, 44E-2, 44E-3, 4	4E-4, 44E-5, 44E-6, 44	E-7, and 44E-8. Also,		
performed QC	inspection on the fines pile	s located at Area-44	A; collected characteriz	ation soil sample for TCLP		
analyses on th	ne soil tainted from the hydr	aulic spill on 10/31/0	1, sample ID# CE-00IL	-001-0.		
NORK COMP	PLETED BY WESTON SUB	CONTRACTORS				
	king – Area 44A: No work					
	king - OBG: Began to trans					
				1 fines to the Case 1 stockpile		
	transported hand sorted over					
				of geophysical mapping and		
	orts and for digging anomalie			(1555 lbs) of OE scrap and		
	on-OE scrap.	on Case i Oversize	(00.0 tons), generaling			
1333 103) 01 14						
AGREEMENT	S MADE/CONVERSATION	IS (Refer to telecons, s	peed memos, phone reco	ords, and/or logbooks for details)		
	STON contacts Sessler to in					
	t occurred during the evenir	Cooplar diapatah	es laborer to repair dec	on wall		
	that they need a 1cm partie					

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112001.doc

and the second se			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 11/20/01	TION QUALITY CONT	ROL REPORT	MANAGERS DESIGNERSAY INTS
QC OFFICER (Print Name):	John Monk	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	ION (Preparatory, Initial, F	Follow Up):	
CQC FINDINGS (Sa Accompanied by F. 44A. OE scrap was F. Magner (CENAB) are graded, another RECOMMENDED C None SAFETY OBSERVA	tisfactory Work Completed Magner (CENAB), WES identified over the surfa , in agreement with J. M QC/QA inspection be pe ORRECTIVE ACTIONS	d and Deficiencies; Attach Phase Insp TON performed QC/QA inspection ace of the piles, but nothing of a ha lonk (WESTON - UXO/QC Safety) erformed to determine if the fines	ns on the fines stockpiles located at Area azardous nature (see the attached photos ), recommend that when the stockpiles
<ul> <li>Cold Stress</li> <li>Slips, trips, fa</li> <li>Hand injury</li> <li>Fall protectio</li> </ul>	n		
PDRs were placed to	TELD EQUIPMENT (See	meters of the site.	0
1			om the hydraulic spill on 10/31/01,
r r			

SITE	LO	ERSIZE ADED (CY) Y/TOTAL	FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	5	2169	2	1496.5	0	14	0	13
OBG	678	18208.32	225.44	9366.62	33.6	252.51	NA	NA	1555	11886	1395	9554	0	38	0	38

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112001.doc

Yellow Copy: Project Manager

UXO/SOIL REI	<b>RUCTION QUALITY CON MEDIATION</b> 01 Wednesday	NTROL REPORT		MANAGERS			
.EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:			
15	0600-1700	E. Benton	DACW33-00-D-0007	20140-007-203-4400 & 4500			
WEATHER/TE	MPERATURE: Mostly sur	nny; temperature 33	F - 43 F, Wind – NW 10	0-20 MPH			
LOCATION OF	WORK: Seneca Army De	epot Activity, Romulu	s, NY				
WESTON PER		EQUIPI		VISITORS/AFFILIATION:			
PROJECT MAN		Area 44	A	T. Battaglia			
SITE MGR: Edu		EM-61	·	F. Magner/CENAB			
SHSC: Steven H		OBG					
JXO QC/Safety:			ch Trommel Screen				
PROJECT GEOL	LIGIST: John Williams		-90 Loader				
		Vovio B					
			G Loader				
			er trucks				
			300 Excavator				
			Light tower MATERIALS DELIVERED (indicate size, type, and condition):				
SUBCONTRAC	Vrecking – Crew of (2)	IVIATER	IALS DELIVERED (INU	cale size, type, and condition):			
	RMED BY WESTON	formed the 10% QC	on Parson's Grids (44F	-2, 44F-3, 44F-4, 44F-5, 44F-7			
vided overs، 44E-4, 44H-7, 4	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8,	, and 44I-9).		-2, 44F-3, 44F-4, 44F-5, 44F-7 ng area (see CQC Findings			
novided overs 14E-4, 44H-7, 4 nspected fines section). WORK COMPL	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles p ETED BY WESTON SUB	, and 44I-9). iles at Area 44A and CONTRACTORS	Case 1 stockpile stagir				
novided overs 14E-4, 44H-7, 4 nspected fines section). WORK COMPL Sessler Wreck	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pl ETED BY WESTON SUB <b>Cing – Area 44A</b> : No work	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo	Case 1 stockpile stagir rk subcontractor.	ng area (see CQC Findings			
vided overs 44E-4, 44H-7, 4 nspected fines ection). VORK COMPL Sessler Wreck Sessler Wreck	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles p ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac	ng area (see CQC Findings ck into lined cell area; loaded			
Novided overs 14E-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessler Wreck 621.5 cy) of Ca	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles p ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPi	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca	ng area (see CQC Findings ck into lined cell area; loaded se 1 fines to the Case 1 stockp			
Novided overs 14E-4, 44H-7, 4 nspected fines section). WORK COMPL Sessler Wreck 621.5 cy) of Castaging area, tra	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles p ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport persize into the Case 3	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area	ng area (see CQC Findings ck into lined cell area; loaded se 1 fines to the Case 1 stockp			
Norked overs AE-4, 44H-7, 4 Inspected fines Section). NORK COMPL Sessler Wreck 621.5 cy) of Ca Staging area, tra SpecPro, Inc.	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over – Area 44A: Provided (3) t ts and for digging anomalie	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport prsize into the Case echs for OE avoidan ps; cleared (30) pin fl	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac ted (267.71 tons) of Ca I stockpile staging area ce during the marking o ags (see the attached o	ng area (see CQC Findings ck into lined cell area; loaded se 1 fines to the Case 1 stockp n. of geophysical mapping and dig sheet).			
Novided overs AE-4, 44H-7, 4 Inspected fines Section). NORK COMPL Sessler Wreck 621.5 cy) of Ca Staging area, tra SpecPro, Inc. Clearance effort SpecPro, Inc.	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie - OBG: Continue to hand s	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case echs for OE avoidan es; cleared (30) pin fl cort Case 1 oversize	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac ed (267.71 tons) of Ca 1 stockpile staging area ce during the marking o ags (see the attached o (25.263 tons), generati	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp a. of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and			
AE-4, 44H-7, 4 nspected fines section). WORK COMPL Sessler Wreck 621.5 cy) of Ca staging area, tra SpecPro, Inc. SpecPro, Inc. 330 lbs) of Non	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51)	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl cort Case 1 oversize ordnance items (30)	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generati 2.36" Rocket War Hea	ng area (see CQC Findings ck into lined cell area; loaded se 1 fines to the Case 1 stockp b. of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3)			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Bacepro, inc. Bacepro, inc. Bacepro, inc. Bacepro, inc.	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51)	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl cort Case 1 oversize ordnance items (30)	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generati 2.36" Rocket War Hea	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp a. of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessler Wreck 621.5 cy) of Ca taging area, tra SpecPro, Inc. Clearance effort SpecPro, Inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ck into lined cell area; loaded se 1 fines to the Case 1 stockp b. of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3)			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting - OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over Area 44A: Provided (3) t ts and for digging anomalie OBG: Continue to hand s -OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ck into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			
AE-4, 44H-7, 4 nspected fines ection). WORK COMPL Sessier Wreck 621.5 cy) of Ca taging area, tra SpecPro, inc. Clearance effort SpecPro, inc. 330 lbs) of Non Mk2 Grenades, and (1) 2.75" Res	ight of subcontractors; per 44H-8, 44H-9, 44I-7, 44I-8, and oversize stockpiles pr ETED BY WESTON SUB ting – Area 44A: No work ting – OBG: Continued to t ase 1 oversize into SpecPr ansported hand sorted over – Area 44A: Provided (3) t ts and for digging anomalie – OBG: Continue to hand s – OE scrap; detonated (51) (3) Illumination Candles, ( ocket War Head.	, and 44I-9). iles at Area 44A and CONTRACTORS performed by sitewo ransport the Case 3 ro's screen, transport ersize into the Case 3 ro's screen, transport ersize into the Case 3 echs for OE avoidan es; cleared (30) pin fl sort Case 1 oversize ordnance items (30) (3) Burster Tubes, 57	Case 1 stockpile stagir rk subcontractor. oversize (395.5 cy) bac red (267.71 tons) of Ca 1 stockpile staging area ce during the marking of ags (see the attached of (25.263 tons), generatin 2.36" Rocket War Hea 7mm projectiles, 75mm	ng area (see CQC Findings ok into lined cell area; loaded se 1 fines to the Case 1 stockp of geophysical mapping and dig sheet). ng (1210 lbs) of OE scrap and ads, (6) 37mm projectiles, (3) APHE, 90lb Frag Bomb M82,			

Yellow Copy: Project Manager

		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY DATE: 11/21/01	CONTROL REPORT	MANAGERS DESIGNERSIC ANTS
QC OFFICER (Print Name): Frank Hende	QC OFFICER SIGNATURE:	0
TYPE OF INSPECTION (Preparatory	r, Initial, Follow Up):	
<ul> <li>T. Battaglia (CENAN), F. Magner (C at Area 44A, in the Case 1 stockpile The following was determined:</li> <li>Oversize piles, from a visual the piles be spread into a thi passing the QC/QA criteria.</li> <li>The Case 1 fines, generated</li> <li>T. Battaglia requests that WE</li> <li>T. Battaglia requests that Sp</li> <li>T. Battaglia requests that Sp</li> </ul>	staging area, and the oversize materia of the outside of the piles, appear to pa	n (WESTON, inspect fines piles located I in the Case 1 stockpile staging area. ass QC/QA criteria. F. Magner requests that e, the oversize pile will not be documented a versize until further notice. bosal operations. procedures.
RECOMMENDED CORRECTIVE A	CTIONS	
SAFETY OBSERVATIONS/VIOLAT Safety meeting conducted at Post G • Holiday safety tips • Secure the site for the long w • Housekeeping in the metal b	ate 2, following items were discussed: veekend	0
Fall protection     CALIBRATION OF FIELD EQUIPME     PDRs were placed to the east and w		
TEST DATA (List items here and attac None	h appropriate data sheet)	

SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	5	2174	3	1499.5	0	14	0	14
OBG	621.5	18829.82	267.71	9634.33	25.263	277.773	NA	NA	1210	13096	840	10394	51	89	51	89

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112101.doc

Yellow Copy: Project Manager

Pink Copy: Quality Control

UXC	)/SOIL REI	RUCTION QUALITY CON MEDIATION	ITROL REPORT		
-	E: 11/26/0 EK NO.:	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WE/	ATHER/TEI	MPERATURE: Showers, o	cloudy; temperature	40 F - 54 F, Wind – N	W 5-10 MPH
		WORK: Seneca Army De			
_	STON PER		EQUIPI		VISITORS/AFFILIATION:
	JECT MANA		Area 44		F. Magner/CENAB
SITE	MGR: Edw	vin J. Benton			Agway
SHS	C: Steven k	(irejczyk	OBG		
		Frank Henderson	(1) Rete	ch Trommel Screen	
			Volvo L	-90 Loader	
			Vovlo B	M 861	
			JD 6440	G Loader	
				er trucks	
			Light to		
SUE	CONTRAC	TOR:	MATER	IALS DELIVERED (inc	dicate size, type, and condition):
(1)	Sessler V	Vrecking – Crew of (2)			
(2)		Inc (7) Workers, (1) SU	XO,	· · · · · · · · · · · · · · · · · · ·	
. ,	(1) UXO S	Safety			
-		RMED BY WESTON			
		ight of subcontractors; coll he Case 1 fines stockpiles			1) Duplicate, (1) QA, and (1)
		ETED BY WESTON SUB		plie staying area.	
		ing – Area 44A: No work		rk subcontractor	
					pack into lined cell area; loaded
					ase 1 fines to the Case 1 stockpil
					e 3 fines to the Case 3 stockpile
M			lischarge end of the	hand sorting table, tra	nsporting it to the Case 1 stockpi
		r QC/QA inspection.	and a sublime to a		hairing for all single of single of
		eared (see the attached di		supplying (2) UXO tec	hnicians for clearing of pin flags,
				(40,079 tons), general	ting (1820 lbs) of OE scrap and
_		n-OE scrap.		(101070 10110), general	
_			S (Refer to telecons, s	speed memos, phone red	cords, and/or logbooks for details)
Insp	ect former l	location of Sessler's Retec	h Trommel Screen,	still appears to have o	versize remaining on Pad J
(foot	print of the	stockpile). Inform Sessler	r that they need to re	move this material.	
					versize is completed. WESTON
				loading oversize that I	has fallen off the grizzly, they
snol	lla commer	nce screening the remainin	ig Case 3 oversize.		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112601.doc

í

# DAILY CONSTRUCTION QUALITY CONTROL REPORT

DATE: 11/26/01

QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

None

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Review MPM for OBG operations

Inspect equipment

Safety Committee Meeting scheduled for 11/28/01.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) Due to periodic showers, PDRs were not placed today.

 TEST DATA (List items here and attach appropriate data sheet)

 Collected characterization soil samples from the Case 1 fines: SP-00S1-288-0, SP-00S1-288-1, SP-00S1-289-0,

 SP-00S1-289-2, SP-00S1-290-0, SP-00S1-290-MS/MSD, SP-00S1-291-0, SP-00S1-292-0, SP-00S1-293-0,

 SP-00S1-294-0, SP-00S1-295-0, SP-00S1-296-0, SP-00S1-297-0.

 Samples were sent to AMRO via FedEx.

SITE	LO	ERSIZE DADED (CY) Y/TOTAL	GENE	NES RATED DNS)	SOI PIC STA	RSIZE RTED KING ATION ONS)	S	TERSIZE ORTED GRID (CY)		CRAP BS)	SC	N OE RAP JBS)	-	XO VE		XO NATED
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	10	2184	0	1499.5	0	14	0	14
OBG	542.4	19372.22	169.08	9803.41	40.79	318.563	NA	NA	1820	14916	1335	11729	0	86	0	86

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112601.doc

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

Page 2 of 2



	TRUCTION QUALITY CON MEDIATION 01 Tuesday	NTROL REPORT		MANAGERS DESIGNERS/CONSUL
_EK NO.: 16	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
	MPERATURE: Showers,		40 F - 54 F. Wind – NV	
	- WORK: Seneca Army De			
WESTON PEF		EQUIPI		VISITORS/AFFILIATION:
PROJECT MAN		Area 44		T. Battaglia/CENAN
SITE MGR: Edu	win J. Benton			J. Cleary/SEDA
SHSC: Steven	Kirejczyk	OBG		F. Magner/CENAB
UXO QC/Safety	: Frank Henderson	(1) Retea	ch Trommel Screen	Brewers
	·····		-90 Loader	
		Vovlo B		1
			G Loader	
			er trucks	
		Light to		
SUBCONTRA	CTOR:	MATER	IALS DELIVERED (indi	cate size, type, and condition):
	Nrecking – Crew of (3)			
	DRMED BY WESTON	form QC inspection of	of hand sorted oversize	material, marked (148) possib
	n grids 441-6, 44J-6, and 44			
OL IOCALIONS II	LETED BY MECTON CUP			
	LETED BY WESTON SUB	CONTRACTORS		
WORK COMP Sessier Wreck	king – Area 44A: No work	CONTRACTORS performed by sitewo		
WORK COMP Sessier Wreck Sessier Wreck	<b>king – Area 44A</b> : No work <b>king - OBG</b> : The Volvo BM	CONTRACTORS performed by sitewo 1861 Articulated Dun	np was out of service to	oday due to a failed water pum
WORK COMP Sessler Wrecl Sessler Wrecl No oversize wa	<b>king – Area 44A</b> : No work <b>king - OBG</b> : The Volvo BM as screened and fines trans	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t	np was out of service to o transport the Case 3	oversize (1172.7 cy) back into
WORK COMP Sessler Wrecl Sessler Wrecl No oversize wa lined cell area;	<b>king – Area 44A</b> : No work <b>king - OBG</b> : The Volvo BM as screened and fines trans removed material from the	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t discharge end of th	np was out of service to o transport the Case 3 e hand sorting table, tra	oversize (1172.7 cy) back into ansporting it to the Case 1
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagir	<b>king – Area 44A</b> : No work <b>king - OBG</b> : The Volvo BM as screened and fines trans removed material from the	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of	np was out of service to o transport the Case 3 e hand sorting table, tra	oversize (1172.7 cy) back into
WORK COMP Sessler Wrecl Sessler Wrecl No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc.	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti pection; dewatered Pads D – Area 44A: (2) UXO tech	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin	oversize (1172.7 cy) back into ansporting it to the Case 1 be Case 1 stockpile staging are flags cleared (see the attache
WORK COMP Sessler Wreck Sessler Wreck No oversize wa ined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti pection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin	oversize (1172.7 cy) back into ansporting it to the Case 1 ne Case 1 stockpile staging are
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti pection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations.	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to co 3 have been complet	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc.	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s	CONTRACTORS performed by sitewo 1861 Articulated Dun sported. Continued to discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize	np was out of service to to transport the Case 3 hand sorting table, tra oversize stockpiles in the lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin	oversize (1172.7 cy) back into ansporting it to the Case 1 be Case 1 stockpile staging are flags cleared (see the attache n provided support during the g (990 lbs) of OE scrap and
WORK COMP Sessler Wreck Sessler Wreck No oversize wa ined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO technician (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging ar flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessier Wreck Sessier Wreck No oversize wa ined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 590 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO technician (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 be Case 1 stockpile staging are flags cleared (see the attache n provided support during the g (990 lbs) of OE scrap and
WORK COMP Sessler Wreck Sessler Wreck No oversize wa ined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.
WORK COMP Sessler Wreck Sessler Wreck No oversize wa lined cell area; stockpile stagin for QC/QA insp SpecPro, Inc. dig sheet). Grid marking of ado SpecPro, Inc. 690 lbs) of Nor	king – Area 44A: No work king - OBG: The Volvo BM as screened and fines trans removed material from the ng area for QC/QA inspecti bection; dewatered Pads D – Area 44A: (2) UXO tech ds 44C-1, 44C-2, and 44J-3 litional OE locations. - OBG: Continue to hand s n-OE scrap. Sifted Case 1	CONTRACTORS performed by sitewo 861 Articulated Dun sported. Continued t discharge end of the ion; graded existing of and E. nicians continue to c 3 have been complet sort Case 1 oversize oversize that did not	np was out of service to o transport the Case 3 e hand sorting table, tra oversize stockpiles in th lear pin flags, (116) pin ed. (1) UXO techniciar (22.86 tons), generatin pass through grizzly a	oversize (1172.7 cy) back into ansporting it to the Case 1 the Case 1 stockpile staging are flags cleared (see the attache in provided support during the g (990 lbs) of OE scrap and ttachment.

DAILY CONSTRUCTION	QUALITY	CONTROL	REPORT
DATE: 11/27/01			

DATE: 11/27/0

Page 2 of

QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Accompanied with F. Magner (CENAB), F. Henderson inspects hand sorted oversize material. It appeared that the material did contain OE scrap metal, but nothing of a hazardous nature. While on site during the grading of the

hand sorted material, F. Henderson noticed that SpecPro had allowed Sessler to grade the oversize

material that had previously failed QC/QA without removing the stash of the OE items that failed the initial QC/QA inspection. The OE items that were pulled out from the initial QC/QA inspection were now mixed back into the

volume of material in question. K. Goehring began to use the front-end loader to back blade the material, searching for these items: (3) 20mm projectiles, (1) aluminum fuse, (1) .50 cal cartridge filled with black powder.

Unsuccessful at retrieving these items, K. Goehring reports that he will re-sort this material at the hand picking station. RECOMMENDED CORRECTIVE ACTIONS

During QC/QA inspections, if OE items are encountered, they will be identified to the UXO subcontractor and removed and properly disposed of before any soil is disturbed or moved in the area.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety meeting conducted at Post Gate 2, following items were discussed:

Housekeeping at the decon pad

Slips, trips, falls

Safety Committee Meeting scheduled for 11/28/01.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) Due to periodic showers, PDRs were not placed today.

TEST DATA (List items here and attach appropriate data sheet) CE-00IL-001-0 results submitted from AMRO. Results will be relinquished to K. Goehring (Specpro) for the purposes of disposing the hydraulic tainted soil offsite.

SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		FINES GENERATED (TONS)		OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)			OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED	
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	10	2194	1	1500.5	0	14	0	14	
OBG	NA	19372.22	NA	9803.41	22.86	341.423	NA	NA	990	15906	690	12419	0	86	0	86	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112701.doc

Yellow Copy: Project Manager

						Page 1 of <u>2</u>
UXC	LY CONSTR D/SOIL REMI E: 11/28/01		TROL REPOR	RT		MANAGERS DESIGNERSICONSULTANTS
-	EK NO.:	HOURS ON SITE: 0600-1800	WRITTEN E. Benton		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Showers, c	loudy; temper	rature 3	8 F - 49 F, Wind – NM	/ 5-10 MPH
LOC	CATION OF V	VORK: Seneca Army Dep	oot Activity, Ro	omulus	, NY	
WE	STON PERS	ONNEL:	E	QUIPM	ENT:	VISITORS/AFFILIATION:
PRC	JECT MANAG	GER:	A	rea 44/	4	T. Battaglia/CENAN
SITE	MGR: Edwin	J. Benton				J. Cleary/SEDA
SHS	C: Steven Kird	ejczyk	0	BG		F. Magner/CENAB
UXC	QC/Safety: Fi	rank Henderson	(1,	) Retect	n Trommel Screen	Emerald Screening
			Va	olvo L-9	90 Loader	
			Va	ovlo BN	1 861	
······			JE	D 644G	Loader	
			(2	?) Wate	r trucks	
			Lig	ight tow	rer	
SUE	BCONTRACT	OR:	M.	ATERI	ALS DELIVERED (indi	cate size, type, and condition):
(1) (2)	(1) Sessler Wrecking – Crew of (2)					
	24 050500	MED DV MECTON				

**RK PERFORMED BY WESTON** 

Fiovided oversight of subcontractors; mark Pad E re-excavation locations.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed by sitework subcontractor.

**Sessler Wrecking - OBG**: The Volvo BM 861 Articulated Dump was again out of service today due to a failed water pump. No oversize was screened and fines transported. Continued to transport the Case 3 oversize (1423.8 cy) back into lined cell area; removed material from the discharge end of the hand sorting table, transporting it to the Case 1 stockpile staging area for QC/QA inspection.

**SpecPro, Inc.** – **Area 44A**: (3) UXO technicians continue to clear pin flags, (16) pin flags cleared (see the attached dig sheet). Completed grid 44K-3.

**SpecPro, Inc. - OBG**: Continue to hand sort Case 1 oversize (19.36 tons), generating (780 lbs) of OE scrap and 620 lbs) of Non-OE scrap. Processed the oversize material that previously failed QC/QA inspection (10.5 tons), quantity not counted to their daily total. Sifted Case 1 oversize that did not pass through grizzly attachment.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Submitted hydraulic contaminated soil data to K. Goehring (SpecPro).

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112801.doc

Daga 1 of 0

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 11/28/01	CTION QUALITY CONTROL RI	EPORT	MANAGERS DESIGNERS/C
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	0
TYPE OF INSPEC	TION (Preparatory, Initial, Follow U	lp):	
CQC FINDINGS (S None	Satisfactory Work Completed and De	aficiencies; Attach Phase Inspection	n Forms):
	CORRECTIVE ACTIONS		
None			
Safety meeting con Heavy lifting Inclement v Housekeep Slips,trips, t	ing at the decon pad	items were discussed:	0
and the second se	FIELD EQUIPMENT (See Calibration owers, PDRs were not placed too		
TEST DATA (List it None	ems here and attach appropriate da	ta sheet)	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112801.doc

White Copy: Site File


Yellow Copy: Project Manager

Pink Copy: Quality Control

:

AREA 44       NA       NA       NA       NA       NA       NA       NA       S331.12       5       2199       .5       1501.0       0       14       0         OBG       NA       19372.22       NA       9803.41       19.36       360.783       NA       NA       780       16686       620       13039       0       86       0	SITE	OVERSIZE LOADED (CY) DAILY/TOTAL		FINES GENERATED (TONS) (TONS) OVERSIZE SORTED PICKING STATION (TONS)		OVERSIZE SORTED GRID (CY)		OE SCRAP (LBS)		NON OE SCRAP (LBS)		UXO LIVE		UXO DETONATED			
OBG         NA         19372.22         NA         9803.41         19.36         360.783         NA         NA         780         16686         620         13039         0         86         0		NA	NA	NA	NA	NA	NA	NA	5331.12	5	2199	.5	1501.0	0	14	0	14
Comments:			19372.22	NA	9803.41	19.36	360.783	NA	NA	780	16686	620	13039	0	86	0	86

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112801.doc



DAILY CONST UXO/SOIL REN `TE: 11/29/0		TROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
_EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
16	0600-1800	E. Benton	DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TEI	MPERATURE: Showers, c	loudy; temperature	38 F - 49 F, Wind – NV	/ 5-10 MPH
LOCATION OF	WORK: Seneca Army Dep	oot Activity, Romulu	s, NY	
WESTON PER	SONNEL:	EQUIPI	MENT:	VISITORS/AFFILIATION:
PROJECT MANA	GER:	Area 44	A	T. Battaglia/CENAN
SITE MGR: Edw	in J. Benton			F. Magner/CENAB
SHSC: Steven K	irejczyk	OBG		
UXO QC/Safety:	Frank Henderson	(1) Reter	ch Trommel Screen	
		Volvo L	-90 Loader	
		Vovlo B	M 861	
<u></u>		JD 6440	GLoader	
	· · · · · · · · · · · · · · · · · · ·		er trucks	
		Light to		
SUBCONTRAC	TOR:	MATER	IALS DELIVERED (indi	cate size, type, and condition):
	recking – Crew of (2) Inc. – (9) Workers, (1) SU≯ Safety	KO,		
RK PERFO	RMED BY WESTON			
	ght of subcontractors; mark	ked Pads B, C, D, L	LH, and SW-220.	
WORK COMPL	ETED BY WESTON SUBC	CONTRACTORS		
Sessler Wreck	i <b>ng – Area 44A</b> : No work p	performed by sitewo	rk subcontractor.	
			oversize (1833.65 cy) k	pack into lined cell area; dewater
	of water from Pads B, D, ar			
	Area 44A: No work perfor			
	OBG: No work performed			· · · · · · · · · · · · · · · · · · ·
				ords, and/or logbooks for details)
				no detonation will occur today.
K. Goehring rep	W. T. D. Handlin, D. Land, J.			
K. Goehring rep Conversation w	ith T. Battaglia: Perimeter h		anding WEOTON	Il oproad agod aver the pile in
K. Goehring rep Conversation w Creek, stockpile	d east of the creek, can re	main without further		
K. Goehring rep Conversation w Creek, stockpile the Spring. In a	d east of the creek, can re ttempts of returning natura	main without further	eek, water behind the d	ams shall be released and
K. Goehring rep Conversation w Creek, stockpile the Spring. In a portions of the t	d east of the creek, can re ttempts of returning natura	main without further I flow to Reeder Cre mpromised to allow	eek, water behind the d this to happen. WES	

í

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 11/29/01	CTION QUALITY CONTROL I	REPORT	MANAGERS DESIGNERS/
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	Up):	
	Satisfactory Work Completed and	Deficiencies; Attach Phase Inspectio	n Forms):
None			
	<u></u>		
None	CORRECTIVE ACTIONS	the second s	the state of the second s
None	And the contract of the second s		
table a strategy of a strategy of the strategy	ATIONS/VIOLATIONS/COMM		
<ul> <li>Safety meeting con</li> <li>Inclement w</li> </ul>	nducted at Post Gate 2, followin	ng items were discussed:	
Housekeep			
Slips, trips, f			
CALIBRATION OF	FIELD EQUIPMENT (See Calil	pration Logs in File)	
Due to showers, PL	DRs were not placed today.		
TEST DATA (List ite	ems here and attach appropriate of	lata sheet)	
None			

SITE	L	VERSIZE OADED (CY) LY/TOTAL	GEN	INES ERATED 'ONS)	SORTEL	RSIZE PICKING TION ONS)	SC	ERSIZE ORTED GRID (CY)		SCRAP LBS)	S	ON OE CRAP LBS)				JXO DNATED
AREA 44 A	NA	NA	NA	NA	NA	NA	NA	5331.12	0	2199	0	1501.0	0	14	0	14
OBG	0	19372.22	0	9803.41	0	360.783	NA	NA	0	16686	0	13039	0	86	0	86

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\November\112901.doc

Yellow Copy: Project Manager

Pink Copy: Quality Control

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REF UXO/SOIL REMEDIATION TE: 12/04/01 Tuesday			TROL REPO	DRT		MANAGERS DESIGNERS/CONSULTANTS
•	ĒK NO.:	HOURS ON SITE:	WRITTEI	N BY:	CONTRACT #:	WORK ORDER AND TASK:
17		0600-1800	E. Bentor	n	DACW33-00-D-0007	20140-007-203-4400 & 4500
WE	ATHER/TEM	PERATURE: Mostly clou	dy; temperat	ture 38 F	- 58 F, Wind – W 5-1	0 MPH
LOC	CATION OF V	VORK: Seneca Army Dep	oot Activity, F	Romulus	, NY	
WE	STON PERS	ONNEL:	E	QUIPM	IENT:	VISITORS/AFFILIATION:
PRC	JECT MANAC	GER:	A	Area 44/	4	T. Battaglia/CENAN
SITE	MGR: Edwin	J. Benton				F. Magner/CENAB
SHS	C: Steven Kir	ejczyk	C	OBG		
UXC	OQC/Safety: F	rank Henderson	(	(1) Retech Trommel Screen		
			V	Volvo L-90 Loader		
			V	/ovlo BN	1 861	
			J	JD 644G Loader		
			(4	(2) Water trucks		
			L	ight tow	/er	
SUE	BCONTRACT	OR:	N	MATERI	ALS DELIVERED (indi	cate size, type, and condition):
(1)	Sessler Wr	ecking – No workers				
(2)	SpecPro, Ir	nc. – No workers		_		
<b>.</b> .	<u> </u>					
÷, ,		MED BY WESTON	ada E and C		vad comple locations	
Cul	ectea confirm	nation soil samples from P	aus E and C	, survey	eu sample locations.	

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed by sitework subcontractor. Sessler Wrecking - OBG: No work performed by sitework subcontractor.

SpecPro, Inc. - Area 44A: No work performed by sitework subcontractor.

SpecPro, Inc. - OBG: No work performed by sitework subcontractor.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

K. Goehring reports that SpecPro does not have the appropriate paperwork to T&D soil or OE and non-OE scrap. Therefore, SpecPro will not be allowed to work onsite today. As discussed in the Termination for Default letter issued on 28 November 2001, SpecPro has the approval to only transport and remove the hydraulic contaminated soil, OE and non OE scrap.

WESTON contacted Crowley Lightning Protection to seek their services and provide certification that magazines located within the OBG and (1) located in A-Block are properly grounded.

Daga 1 of 0

DAILY CONSTRU DATE: 12/04/01	CTION QUALITY CONTROL R	EPORT	Page 2 of 2
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	MANAGERS
TYPE OF INSPEC	TION (Preparatory, Initial, Follow L	Jp):	
	atisfactory Work Completed and D	eficiencies; Attach Phase Inspectio	n Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
	ATIONO A HOL ATIONO COMME	NTO .	
None	ATIONS/VIOLATIONS/COMME	NIS	
			· · · · · · · · · · · · · · · · · · ·
	······································		
		····	<u> </u>
CALIBRATION OF	FIELD EQUIPMENT (See Calibr	ation Logs in File)	
None			
	and the second		
TEST DATA (List ite	ems here and attach appropriate da	ta sheet)	
			CE-0E1B-S09-0, CE-0E1B-S10-0,
	E-0E1B-S11-0, CE-0E1B-B12-0		
AMHO for analyses SP-00S1-289-2.	s. (3) QA soil samples were sen	1 10 STL: CE-URE1-S19-2, CE-U	1E3D-BUZ-2, CE-URC1-B31-2,
the second se	ata from the samples collected of	on 11/30/01.	
			The second s

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\112901.doc

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

:

UXC	SOIL REM	<b>RUCTION QUALITY COI IEDIATION</b> 1 Wednesday	NTROL REPORT		MANAGERS
	EK NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WE/	THER/TEN	IPERATURE: Mostly clo	udy; temperature 48	F - 60 F, Wind W 5-1	0 MPH
_00	ATION OF	WORK: Seneca Army De	pot Activity, Romulu	s, NY	
WES	STON PERS	SONNEL:	EQUIPI	MENT:	VISITORS/AFFILIATION:
PRO	JECT MANA	GER:	Area 44	IA	T. Battaglia/CENAN
SITE	MGR: Edwi	in J. Benton			F. Magner/CENAB
SHS	C: Steven Ki	irejczyk	OBG		
JXO	QC/Safety: I	Frank Henderson	(1) Reter	ch Trommel Screen	
			Volvo L	-90 Loader	
		<u> </u>	Vovlo B	M 861	
			JD 6440	G Loader	
			(2) Wate	er trucks	
			Light to		
_					
SUB	CONTRAC	TOR:	MATER	IALS DELIVERED (indi	cate size, type, and condition):
SUB (1)	Sessler W	recking – No workers	MATER	IALS DELIVERED (indi	cate size, type, and condition):
(1)	Sessler W		MATER	IALS DELIVERED (indi	cate size, type, and condition):
1)	Sessler W	recking – No workers	MATER	IALS DELIVERED (indi	cate size, type, and condition):
(1) (2)	Sessler W SpecPro, I	recking – No workers Inc. – Staff of (7)	MATER	IALS DELIVERED (indi	cate size, type, and condition):
1) 2)	Sessler W SpecPro, I RK PERFOR	recking – No workers Inc. – Staff of (7) RMED BY WESTON			
1) 2)	Sessler W SpecPro, I RK PERFOR	recking – No workers Inc. – Staff of (7)			
1) 2) wark	Sessler W SpecPro, I RK PERFOR red OE loca	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy	vsical mapping; grids		
(1) (2) wark	Sessler W SpecPro, I RK PERFOR ed OE loca	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB	vsical mapping; grids	44J-5, 44K-5, and 44C	
1) (2) wark NOF	Sessler W SpecPro, I RK PERFOR d OE loca RK COMPLI <b>sler Wrecki</b>	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy	vsical mapping; grids CONTRACTORS performed by sitewo	44J-5, 44K-5, and 44C rk subcontractor.	
1) (2) wark NOF Sess	Sessler W SpecPro, I RK PERFOR ed OE loca RK COMPLI <b>Sler Wrecki</b> <b>sler Wrecki</b>	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB Ing – Area 44A: No work Ing - OBG: No work perfo	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su	44J-5, 44K-5, and 44C rk subcontractor. bcontractor.	
1) (2) wiark WOF Bess Bess	Sessler W SpecPro, I RK PERFOR ed OE loca RK COMPLI sler Wrecki sler Wrecki	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB <b>ng – Area 44A</b> : No work <b>ng - OBG</b> : No work perfo	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su	44J-5, 44K-5, and 44C rk subcontractor. bcontractor.	2- <i>3.</i>
1) 2) WOF Sess Sess Spec	Sessler W SpecPro, I RK PERFOR ced OE loca RK COMPLI sler Wrecki sler Wrecki sler Wrecki sler Mrecki	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB <b>ng – Area 44A</b> : No work <b>ng - OBG</b> : No work perfo <b>OBG</b> : Completed the sift	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su prmed by sitework su	44J-5, 44K-5, and 44C rk subcontractor. bcontractor. bcontractor. aminated soil (3.35 tons	:); sorted OE and non-OE scrap
1) 2) WOF Sess Sess Spec	Sessler W SpecPro, I RK PERFOR ed OE loca RK COMPLI sler Wrecki sler Wrecki sler Wrecki sler Mrecki sler Jnc	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB <b>ng – Area 44A</b> : No work <b>ng - OBG</b> : No work perfo <b>OBG</b> : Completed the sift MADE/CONVERSATION	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su prmed by sitework su prmed by sitework su ing of hydraulic conta IS (Refer to telecons, s	44J-5, 44K-5, and 44C rk subcontractor. bcontractor. bcontractor. bcontractor. aminated soil (3.35 tons speed memos, phone reco	); sorted OE and non-OE scrap pords, and/or logbooks for details)
(1) (2) wuark WOF Sess Spec Spec AGR (, G	Sessler W SpecPro, I RK PERFOR ed OE loca RK COMPLI sler Wrecki sler Wrecki sler Wrecki sler Urecki sler Urecki sler Urecki sler Urecki sler Dro, Inc	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB <b>ing – Area 44A</b> : No work <b>ing - OBG</b> : No work perfo <b>Area 44A</b> : No work perfo <b>OBG</b> : Completed the sift MADE/CONVERSATION orts that SpecPro will perfo	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su prmed by sitework su prmed by sitework su formed by sitework su form T&D of non-OE	44J-5, 44K-5, and 44C rk subcontractor. bcontractor. ubcontractor. aminated soil (3.35 tons speed memos, phone reco scrap metal tomorrow	c); sorted OE and non-OE scrap pords, and/or logbooks for details) afternoon.
(1) (2) WOR Sess Sess Spec AGR (. G WES	Sessler W SpecPro, I RK PERFOR ded OE loca RK COMPLI sler Wrecki sler Wrecki sler Wrecki sler Wrecki sler Dro, Inc Pro, Inc EEMENTS oehring repo	recking – No workers Inc. – Staff of (7) RMED BY WESTON tions identified by geophy ETED BY WESTON SUB <b>ing – Area 44A</b> : No work <b>ing - OBG</b> : No work perfo <b>Area 44A</b> : No work perfo <b>OBG</b> : Completed the sift MADE/CONVERSATION orts that SpecPro will perfo	vsical mapping; grids CONTRACTORS performed by sitewo rmed by sitework su ormed by sitework su ing of hydraulic conta IS (Refer to telecons, s form T&D of non-OE Protection to provide s	44J-5, 44K-5, and 44C rk subcontractor. bcontractor. bcontractor. aminated soil (3.35 tons speed memos, phone reco scrap metal tomorrow grounding certification of	); sorted OE and non-OE scrap pords, and/or logbooks for details) afternoon. of the (2) magazines located

;

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 12/05/01	CTION QUALITY CONTROL REPORT		MANAGERS DESIGNERS/ TANTS
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
	Satisfactory Work Completed and Deficienc	ies; Attach Phase Inspection Forms):	
None			
			······
	CORRECTIVE ACTIONS		
None			
the second se	ATIONS/VIOLATIONS/COMMENTS ed for today due to insufficient time ren	naining in the day to safely perform	Detenation is scheduled
for tomorrow at 13		laining in the day to salely perion	T. Detonation is scheduled
	······································		
			O
CALIBRATION OF	FIELD EQUIPMENT (See Calibration Lo	ogs in File)	
None			
	and the second		·····
TEST DATA (List it	ems here and attach appropriate data shee	t)	
Submitted waste cl	haracterization sample data of the Case	e 1 fines stockpiles to Sessler Wre	ecking.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\120501.doc

White Copy: Site File

Yellow Copy: Project Manager

í

				Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REM TE: 12/06/0		ITROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
EK NO.: 17	HOURS ON SITE: 0600-1830	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEN	IPERATURE: Mostly clou	udy, showers; tempe	erature 63 F - 65 F, Win	d – NW 10-20 MPH
LOCATION OF	WORK: Seneca Army De	pot Activity, Romulu	s, NY	
WESTON PERS	SONNEL:	EQUIPI	MENT:	VISITORS/AFFILIATION:
PROJECT MANA	GER:	Area 4	1A	T. Battaglia/CENAN
SITE MGR: Edwi	in J. Benton			J. Cleary/SEDA
SHSC: Steven Ki	irejczyk	OBG		F. Magner/CENAB
UXO QC/Safety: I	Frank Henderson	(1) Rete	ch Trommel Screen	Appleton Disposal
		Volvo L	-90 Loader	
		Vovlo B	IM 861	
· · · · · · · · · · · · · · · · · · ·		JD 644	G Loader	
		(2) Wat	er trucks	
		Light to	wer	
SUBCONTRAC	TOR:	MATER	NALS DELIVERED (indi	cate size, type, and condition):
(1) Sessler W	recking – No workers			
	Inc. – Staff of (7)			
			····	
	RMED BY WESTON			
Frovided oversig	ght of subcontractor; perfo	ormea QC Inspection	or nyoraulic contamina	
WORK COMPLI	ETED BY WESTON SUB	CONTRACTORS		·····
	ng – Area 44A: No work		ork subcontractor.	
	ng - OBG: No work perfo			
	Area 44A: No work perfo			
				ous items of a hazardous nature,
				" Rocket Motors failed to burst and later date; began to demobilize
	mel Screen by removing			

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) K. Goehring reports that he will not be returning today with the signed manifest. Encountered traffic at that the scrap yard that made him late in returning back to the site before close of business. Signed manifests will be submitted

on Monday.

F. Henderson contacted K. Goehring to inform him that he will have to procure additional explosive material to complete the detonation of remaining items.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\120601.doc

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 12/06/01

DATE. 12000

QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Attempted to perform QC/QA inspection of the hydraulic contaminated fines. Soil was previously spread out in a lift. When F. Henderson and F. Magner went to inspect the soil, it was placed in a stockpile. Chris Brown reported that he assumed the QC/QA inspection had been performed and that he placed the material back into a stockpile.

This material will be spread out again and the QC/QA inspection will be performed on Monday.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

During detonation operations it was observed that SpecPro miscalculated the amount of explosives being placed in the shots. F. Magner confirmed that the explosives used were 1 lbs each, not the assumed ½ lbs by Specpro. SpecPro was placing a total of 10 lbs of explosives in the shot rather than the specified 5 lbs per shot. Correction was made and detonation continued.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)

None

TEST DATA (List items here and attach appropriate data sheet) AMRO submitted confirmation soil sample results for Pad C and E.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\120601.doc

White Copy: Site File

Yellow Copy: Project Manager

Page 2 of 2



					raye 1012
DAILY CONSTR UXO/SOIL REMI TE: 12/07/01		ROL REPORT			MANAGERS
_EK NO.: 17	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEM	PERATURE: Sunny and cle	ear; temperatui	re 43	5 F - 53 F, Wind – NW	10-20 MPH
LOCATION OF V	VORK: Seneca Army Depo	t Activity, Rom	ulus	, NY	
WESTON PERS		EQU	IIPM	IENT:	VISITORS/AFFILIATION:
PROJECT MANAG		Area	44	4	
SITE MGR: Edwin	J. Benton				
SHSC:		OBG	OBG		
UXO QC/Safety: F	rank Henderson	(1) R	(1) Retech Trommel Screen		
•	•	Volve	Volvo L-90 Loader		
		Vovle	Vovlo BM 861		
		Mich	ega	n Loader	
		JD 6	44G	Loader	
		(2) V	(2) Water trucks		
		Light	Light tower		
SUBCONTRACT	OR:	MAT	MATERIALS DELIVERED (indicate size, type, and condition):		
	ecking – Staff of (2)				
(2) SpecPro, In	nc. – Staff of (6)				
	MED BY WESTON		_	<u> </u>	<u> </u>
RK PERFORMED BY WESTON					

rovided oversight of subcontractor.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed by sitework subcontractor. Sessler Wrecking - OBG: Assisted SpecPro in the demobilization of their equipment.

SpecPro, Inc. – Area 44A: No work performed by sitework subcontractor.

**SpecPro, Inc. - OBG**: Removed soil ramps, shelter, sandbag walls, hydraulic motor, grizzly attachment, jersey barrier, feed hopper, and Retech Trommel Screen from the OBG. Began to decontaminate Retech Trommel Screen, 30% complete.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\120701.doc

;

Daga 1 of 2

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 12/07/01	ICTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERS/O
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
(r min realito)	- raim rionacioni		
TYPE OF INSPEC	TION (Preparatory, Initial, Follow U	Jp):	
CQC FINDINGS (S	Satisfactory Work Completed and D	eficiencies; Attach Phase Inspectio	n Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
the same state of the	ATIONS/VIOLATIONS/COMME		and the second
	s were discussed at the morning ing techniques	safety briefing:	
Hand injury			
	of suspended loads		
<ul> <li>Slips, trips,</li> </ul>			0
<ul> <li>Fall protect</li> </ul>			
PPE			
	FIELD EQUIPMENT (See Calibi	ration Logs in File)	
None			
TEST DATA (List it	ems here and attach appropriate da	ata sheet)	
None	enis nere and allacit appropriate da		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\120701.doc

White Copy: Site File

Yellow Copy: Project Manager

<u> </u>					Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPO			Τ		WAS TON
TE: 12/10/01 Monday			21/1	CONTRACT #:	
_EK NO.: 18	HOURS ON SITE: 0600-1800	WRITTEN E E. Benton	57.	DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEM	PERATURE: Sunny and o	clear; temperati	ure 28	3 F - 45 F, Wind NW	5-10 MPH
L'OCATION OF	NORK: Seneca Army Dep	oot Activity, Ron	nulus	, NY	
WESTON PERS	ONNEL:	EQ	UIPM	ENT:	VISITORS/AFFILIATION:
PROJECT MANA	GER:	Are	a 44/	4	F. Magner/CENAB
SITE MGR: Edwin	n J. Benton				Bob's Metal
SHSC: Steve Kire	ejczyk	OB	G		Agway
UXO QC/Safety: F	UXO QC/Safety: Frank Henderson		(1) Retech Trommel Screen		Crowley Lighting Protection, Inc
		Vol	vo L-	90 Loader	Hertz
		Vov	Vovlo BM 861		
		Mic	Michegan Loader		1
		JD	JD 644G Loader		
		(2)	(2) Water trucks		
		Ligh	Light tower		
SUBCONTRACT	TOR:	MA	MATERIALS DELIVERED (indicate size, type, and condition):		
(1) Sessler Wi	recking – Staff of (2)				
	nc. – Staff of (10)				
			_		
	MED BY WESTON				
					Protection, Inc. to inspect the
		piosives and O	E lien	ns. wir. Growiey will st	ubmit a quote to provide grounding
assurance of these magazines. WORK COMPLETED BY WESTON SUBCONTRACTORS					

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed by sitework subcontractor.

Sessier Wrecking - OBG: Assisted SpecPro in the demobilization of their equipment; mobilized metal separator and belt conveyor.

**SpecPro, Inc.** – **Area 44A**: Attempted to demobilize the blast shield located at Area 44A. The loader that was going to be used to remove the blast shield broke down on the way over to Area 44A.

**SpecPro, Inc. - OBG**: Removed the horizontal conveyor; demobilized equipment in the office and metal building; Continued to pressure wash and decontaminate the Retech Trommel Screen.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121001.doc

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 12/10/01	CTION QUALITY CONTROL RE	EPORT	MANAGERS DESIGNERS/Y
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow U	lp):	
COC FINDINGS (S	atisfactory Work Completed and De	eficiencies: Attach Phase Inspectio	on Forms):
			Soils appeared to pass the QC/QA
RECOMMENDED (	CORRECTIVE ACTIONS		
	and the second states and the		
the second s	ATIONS/VIOLATIONS/COMMEI		
	s were discussed at the morning	safety briefing:	
<ul> <li>Proper riggil</li> <li>Hand injury</li> </ul>	ng techniques		
	f suspended loads	a de la companya de l	
<ul> <li>Slips, trips, 1</li> </ul>			
Fall protection			6-
PPE			
CALIBRATION OF	FIELD EQUIPMENT (See Calibra	ation Logs in File)	
None			
TEST DATA (List ite	ms here and attach appropriate dat	ta sheet)	
None			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121001.doc

White Copy: Site File

Yellow Copy: Project Manager

C

ć

DAILY CONSTRUCTION QUALITY CONTROL REF UXO/SOIL REMEDIATION				PORT		
- 18	EK NO.:	HOURS ON SITE: 0600-1800	WRITT E. Bent	EN BY: on	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEA	ATHER/TEM	PERATURE: Sunny and c	lear; temp	erature 2	28 F - 45 F, Wind – NV	V 5-10 MPH
LOC	CATION OF V	VORK: Seneca Army Dep	ot Activity,	Romulu	s,NY	
WES	STON PERS	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
PRO	JECT MANAG	iER:		Area 44	1A	T. Battaglia/CENAN
SITE	MGR: Edwin	J. Benton				B. Ebersbach/CENAN
SHS	C: Steve Kirej	iczyk		OBG		F. Magner/CENAB
υχο	QC/Safety: Fi	rank Henderson/John Monk		Volvo L-90 Loader		Brewers
		Vovlo BM 861		Vitalli Trucking		
				Michegan Loader		
		(2) Water trucks				
	· · · · · · · · · · · · · · · · · · ·			Light tower		
	· · · · · · · · · · · · · · · · · · ·			Metal S	eparator	
<u></u>				M-65 Be	elt Conveyor	
SUBCONTRACTOR:			MATERIALS DELIVERED (indicate size, type, and condition):			
(1) (2)		ecking – Staff of (2) hc. – Staff of (7)				
~ /						
_						
1	RK PEREOR	MED BY WESTON				

Frovided oversight of subcontractors; procure storage containers; mark re-excavation locations at Pads D, E, and J.

## WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking - Area 44A: No work performed by sitework subcontractor.

**Sessler Wrecking - OBG**: Assisted SpecPro in the demobilization of their equipment; set-up metal separator; constructed soil ramp; began to dewater Pad F.

SpecPro, Inc. – Area 44A: No work performed, site demobilized.

**SpecPro, Inc. - OBG**: Demobilized offsite the Retech Trommel Screen; continued with demobilization activities; Detonated (1) 90 lbs Frag Bomb that was previously detonated and not de-formed (NO credit to SpecPro).

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Discussed operations for metal separation with T. Battaglia. The following was discussed:

- Oversize material passing through the metal separation unit will be hauled directly to the Case 1 stockpile
   staging area where the material will be screeped by LIXO technicians for remaining per forreus items
- staging area where the material will be screened by UXO technicians for remaining non-ferrous items.
- OE and non-OE scrap will be hauled directly to the metal building where UXO technicians will search the material and separate OE from non-OE scrap inside the building.
- Prior to placing metal scrap inside the metal building WESTON agrees to lay 20-mil poly down as a buffer between the metal and the rock base.
- When operations are underway, CENAN will approve overtime to perform detonations and geophysical operations on Fridays. Crew will be limited to skeleton crew on those days of operations.
- Metal separation is not to commence until notified by T. Battaglia.

Deve 1 of 0

		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL R DATE: 12/11/01	EPORT	MANAGERS DESIGNERS
QC OFFICER (Print Name): Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow (	Up):	
CQC FINDINGS (Satisfactory Work Completed and D None	eficiencies; Attach Phase Inspectio	n Forms):
RECOMMENDED CORRECTIVE ACTIONS None SAFETY OBSERVATIONS/VIOLATIONS/COMME	INTS	
The following topics were discussed at the morning		
Proper rigging techniques	,,	
Hand injury		
Stay clear of suspended loads		
Slips, trips, falls		
Fall protection	an the second	
PPE     Contifications submitted by EUSI for around to	be mobilized to the site tomorry	
Certifications submitted by EHSI for crew to CALIBRATION OF FIELD EQUIPMENT (See Calibi		ow morning.
None	allon Logs in File)	
None		
TEST DATA (List items here and attach appropriate da	nta sheet)	
None		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121101.doc

Yellow Copy: Project Manager

;

JXO/SOIL RE	<b>TRUCTION QUALITY CON MEDIATION</b> 01 Wednesday	TROL REPORT		MANAGERS	
.EK NO.: 18	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500	
	MPERATURE: Mostly clou	dv: temperature 28 l		10 MPH	
	WORK: Seneca Army De				
VESTON PER		EQUIPA		VISITORS/AFFILIATION:	
PROJECT MAN		Area 44		T. Battaglia/ CENAN	
SITE MGR: Edu				F. Magner/CENAB	
SHSC: Steve K		OBG		J. Cleary/SEDA	
JXO QC/Safety			90 Loader	Bob's Welding	
		Volvo L-			
				Vitalli Trucking	
			an Loader	Baschmann Services	
		(2) Wate			
		Light tov			
		Metal Se	•		
			elt Conveyor		
		Excavat	or		
SUBCONTRA	CTOR:	MATER	MATERIALS DELIVERED (indicate size, type, and condition):		
1) Sessler	Nrecking – Staff of (3)				
	, Inc. – Staff of (3)				
(3) EOTI – Staff of (1), SUXO					
	Staff of (6)				
	DRMED BY WESTON				
	sight of subcontractors; coll				
	eyed sample locations; per				
	ite; and reviewed pertinent		to the understanding of	the overall scope of work.	
	LETED BY WESTON SUB				
	king – Area 44A: No work				
				t; completed the set-up of the	
	or; continued to dewater Pa – <b>Area 44A</b> : No work perfo				
	- OBG: Demobilized offsite			hydraulic motor SpecPro	
offsite at 1100-		the henzental conve	byor, recurreppor, and		
		S (Refer to telecons, s	peed memos, phone rec	ords, and/or logbooks for details)	
				and disposed of sometime	
· · · · · · · · · · · · · · · · · · ·	is awaiting disposal certific				
	ation, the following hours w		ay:		
OTI – Allan A	nderson 7hrs				
HSI – Thoma	s Kutscher 5 hrs, Mario Bu	eno 5 hrs, Travis Thu	under Bull 5 hrs, Manu	el Repollet 10 hrs, James	
Royalt	y 10 hrs, Marty Holmes 10	hrs			
		· · · · · · · · · · · · · · · · · · ·			

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121201.doc

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 12/12/01	CTION QUALITY CONTROL REPO	ORT	MANAGERS DESIGNERS/C
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (Sa	atisfactory Work Completed and Defici	encies; Attach Phase Inspection Fo	rms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None			
	ATIONS/VIOLATIONS/COMMENTS		and the second second
	HSI personnel on safety practices	observed at OBG and Area 44A.	The following was reviewed:
Emergency     Dependence			
	ation procedures		
	Inance to be encountered		() ()
Chain of cor			
Contingency			
geney			
CALIBRATION OF	FIELD EQUIPMENT (See Calibratio	n Logs in File)	
None			
	ms here and attach appropriate data s		
	les were collected: SP-00SS-024-0	and CE-0E1B-S12-0. These sa	amples and the others collected
yesterday, were shi	oped via FedEx today.		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121201.doc

White Copy: Site File

Yellow Copy: Project Manager

á

					Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REP UXO/SOIL REMEDIATION TE: 12/13/01 Thursday					MANAGERS DESIGNERS/CONSULTANTS
' _: <u>EK NO.:</u> 18	HOURS ON SITE: 0600-1730	WRITTEN BY E. Benton		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEN	IPERATURE: Mostly cloud	ly; temperature 2	8 F	- 45 F, Wind NW 5-	10 MPH
LOCATION OF	WORK: Seneca Army Dep	ot Activity, Romu	lus	, NY	
WESTON PERS	SONNEL:	EQUI	PM	ENT:	VISITORS/AFFILIATION:
PROJECT MANA	GER:	Area	44/	4	F. Magner/CENAB
SITE MGR: Edw	in J. Benton				C. Sessler/ Sessler Wrecking
SHSC: Steve Kir	ejczyk	OBG	OBG		
UXO QC/Safety:	Frank Henderson	Volvo	Volvo L-90 Loader		
		Vovlo	Vovlo BM 861		
		Miche	Michegan Loader		
		(2) W	(2) Water trucks		
		Light	Light tower		
·				parator	
			M-65 Belt Conveyor		
			Excavator		
SUBCONTRACTOR:			MATERIALS DELIVERED (indicate size, type, and condition):		
	recking – Staff of (4) aff of (1), SUXO aff of (6)				

*vvORK PERFORMED BY WESTON* 

Provided oversight of subcontractors; collected confirmation soil sample from Pad E; shipped confirmation soil samples from Pads D, E, and J; shipped characterization soil sample for the Case 1 fines.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Sessler Wrecking – Area 44A: No work performed by sitework subcontractor.

**Sessler Wrecking - OBG**: Released the water from behind the northern dam; consolidated the Case 1 fines stockpiles re-excavated the last location on Pad E; dewatered stockpile staging area; perform trial run of the magnetic separator by processing the Case 1 oversize; moved remaining Case 3 oversize (22.6 cy) from Pad F into cell lined area.

**EHSI – Area 44A**: Continued to clear grids of OE targets; Grids 44C-3 and 44 J-3 completed (See the attached Dig Sheets).

EHSI- OBG: Provided support for trial run of metal separation unit.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) K. Goehring reported that he is attempting to have the soil and OE scrap transported and disposed of on Monday.

F. Henderson contacted S. Absolom to inform him that Mr. Jeffery R. Evans (NYSDOL) would be onsite on Monday to interview F. Henderson for the purposes of obtaining a New York State Owner and Possess Explosive License. Approval was granted.

*F. Magner approves WESTON to continue current operations while he is offsite next week. The following exception applies:* 1.) No demolition activities.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121301.doc

Daga 1 of 0

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 12/13/01	CTION QUALITY CONTROL RE	PORT	
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow U	o):	
CQC FINDINGS (S	Satisfactory Work Completed and De	ficiencies; Attach Phase Inspection	Forms):
	performed a trial run of the magne		
			being removed off the conveyor belt.
		eased to allow more contact time	between the material passing over
the conveyor belt a		staal isw would have to be rome	avad
A) The radiator to	s from being clogged the existing the M65 belt conveyor needs a le	steel jaw would have to be remo	ived.
C. Sessier reports	that modifications will be made of	n Monday.	
RECOMMENDED	CORRECTIVE ACTIONS		
See the above con	nments.		
and the second se	ATIONS/VIOLATIONS/COMMEN		
	reviewed at the daily safety briefing		
	ard analysis for the metal separat	ion operation.	
Contingence	y plan		
CALIBRATION OF	FIELD EQUIPMENT (See Calibra	tion Logs in File)	
None			
		·····	
TEST DATA (List ite	ems here and attach appropriate dat	a sheet)	
			samples and the others collected
yesterday, were sh	ipped via FedEx today.		
	· · · · · · · · · · · · · · · · · · ·		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121301.doc

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

á

				Page 1 of <u>2</u>			
DAILY CONSTR UXO/SOIL REMI		ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS			
EK NO.: 19	HOURS ON SITE: 0600-1730	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500			
	PERATURE: Showers; ter						
	VORK: Seneca Army Dep						
WESTON PERSO		EQUIP		VISITORS/AFFILIATION:			
PROJECT MANAG		Area 44		J. Evans/NYSDOL			
SITE MGR: Edwin				C. Sessler/ Sessler Wrecking			
SHSC: Steve Kirej		OBG					
UXO QC/Safety: Fi			90 Loader				
		Vovlo B					
			an Loader				
			er trucks				
		Light to					
			eparator				
			elt Conveyor				
			Excavator				
SUBCONTRACT		MATER	MATERIALS DELIVERED (indicate size, type, and condition):				
	ecking – Staff of (4)						
	ff of (1), SUXO			· · · · · · · · · · · · · · · · · · ·			
(3) EHSI – Stat	T OI (6)						
	MED BY WESTON		······································				
		ted waste characte	erization water sample	for Alpha Gross Beta analyses			
				for the purposes of obtaining			
	Owner and Possess Exp						
	TED BY WESTON SUBC						
	g – Area 44A: No work pe						
				cting the soil ramp higher, slowing			
				nd removing the remaining jaw.			
	ns were completed, anothe						
				ucket to aid in the process of ps of soil from clogging the			
feed hopper.	numps intough the grate a		, enninanny large olan				
	: Continued to clear grids	of OE targets; worl	king in Grids 441-6 (21 i	flags cleared, 235 digs).			
	rided support for trial run c						
AGREEMENTS N	ADE/CONVERSATIONS	(Refer to telecons, s	peed memos, phone reco	ords, and/or logbooks for details)			
	······································		· · · · · · · · · · · · · · · · · · ·				
C:\Documents and Settings\bent	one\My Documents\SENECA\SENECA\SUMM	ARY\DECEMBER\121701.doc		:			

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 12/17/01	CTION QUALITY CONTROL F	REPORT	
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECT	TION (Preparatory, Initial, Follow	Up):	
CQC FINDINGS (Sa None	atisfactory Work Completed and L	Deficiencies; Attach Phase Inspection	Forms):
RECOMMENDED C None	CORRECTIVE ACTIONS		· · · · · · · · · · · · · · · · · · ·
	TIONS/VIOLATIONS/COMM		
<ul> <li>The following was re</li> <li>Cold stress</li> </ul>	eviewed at the daily safety brie	ofing:	
Inclement we	eather		
Hand injury			
• PPE			0-
CALIBRATION OF F	FIELD EQUIPMENT (See Calib	ration Logs in File)	
			· · · · · · · · · · · · · · · · · · ·
	ns here and attach appropriate d		
Shipped waste chara	acterization water sample (WV	V-DISP-002-0 ) for Alpha Gross B	eta analyses.

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121701.doc

White Copy: Site File

Yellow Copy: Project Manager

:

UXO/S	CONSTR OIL REME 12/18/01		ITROL REPORT			
the second se	NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500	
WEATHER/TEMPERATURE: Showers; temperature						
		ORK: Seneca Army De				
			EQUIPM		VICITODOVACEULATION	
	ON PERSO		Area 44		VISITORS/AFFILIATION:	
			Area 44	A	Brewers	
	GR: Edwin		070		C. Sessler/ Sessler Wrecking	
	Steve Kirej	-	OBG			
UXO QC	:/Safety: Fr	ank Henderson		90 Loader		
			Vovlo Bl			
			Michega	n Loader		
			(2) Wate	er trucks		
			Light tov	ver		
			Metal Se	eparator		
			M-65 Be	It Conveyor		
			Excavat	or		
SUBCC	NTRACT	OR:	MATERI	ALS DELIVERED (indi	cate size, type, and condition):	
<ul> <li>(1) Sessler Wrecking – Staff of (4)</li> <li>(2) EOTI – Staff of (1), SUXO</li> <li>(3) EHSI – Staff of (6)</li> <li>vy URK PERFORMED BY WESTON</li> </ul>						
Provide	d oversigh	t of subcontractors.				
WORK	COMPLE	TED BY WESTON SUB	CONTRACTORS			
		g – Area 44A: No work				
Sessler	Wreckin	g - OBG: Performed pilo	t test of metal separa	ator with all modificatio	ns made. Unit processed 25.08	
					us was made that the crusher	
					t clogging. The unit was screening unit that has a larger	
					noved and placed in-line with the	
					ing and another pilot test will be	
perform					<u> </u>	
EHSI –	Area 44A	Continued to clear grid	s of OE targets; work	ting in Grids 44I-6 (8 fla	ags cleared, 117 digs). 1130-hrs	
				erial processed by the	metal separator, decontamiinina	
		nd sort through the meta				
					hed through the metal scrap and	
					ours the crew of three separating	
		scrap generated 542 lbs			ords, and/or logbooks for details)	
					e Manifests for the material	
NECTO					re is not required on Non-	
		al exiting the site.				
schedul		<u>H</u>				
schedul						
schedul						

DAILY CONSTRUE DATE: 12/18/01	CTION QUALITY CONTROL F	REPORT	
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	Up):	
	atisfactory Work Completed and D	Deficiencies; Attach Phase Inspectio	n Forms):
None			
•			
	CORRECTIVE ACTIONS		
None			
	ATIONS/VIOLATIONS/COMME		
	eviewed at the daily safety brie	fing:	
Cold stress     Inclement w	eather		
Hand injury			
PPE			O
CALIBRATION OF	FIELD EQUIPMENT (See Calib	ration Logs in File)	
None			
		· · · · · · · · · · · · · · · · · · ·	
	ms here and attach appropriate d	ata sheet)	
None			
······	······		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121801.doc

White Copy: Site File

Yellow Copy: Project Manager

UXO/SOIL RI	STRUCTION QUALITY CON EMEDIATION	NTROL REPORT		Page 1 of 2	
EK NO.: 19	0/01 Wednesday HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500	
WEATHER/T	EMPERATURE: Mostly clou	ıdy; temperature 34	F - 48 F, Wind – NW 5-	10 MPH	
LOCATION O	OF WORK: Seneca Army De	pot Activity, Romulu	s, NY		
WESTON PE	RSONNEL:	EQUIPI	MENT:	VISITORS/AFFILIATION:	
PROJECT MAI	NAGER:	Area 44	IA	C. Sessler/ Sessler Wrecking	
SITE MGR: Ed	dwin J. Benton				
SHSC: Steve I	Kirejczyk	OBG			
UXO QC/Safet	y: Frank Henderson	Volvo L	-90 Loader		
		Vovlo B	M 861		
		Michega	an Loader		
		(2) Wate	er trucks		
. <u>.</u>		Light to	wer		
			werscreen Grid		
		M-65 Be	elt Conveyor		
		Excava	Excavator		
SUBCONTRA	ACTOR:	MATER	MATERIALS DELIVERED (indicate size, type, and condition):		
(1) Sessler	Wrecking – Staff of (4)				
	Staff of (1), SUXO				
	Staff of (6)				
	ORMED BY WESTON				
	rsight of subcontractors.				
	PLETED BY WESTON SUB				
	cking - Area 44A: No work			I began to fasten the magnetic	
	charge end of the conveyor.		Fowerscreen Gnu and	Degan to fasten the magnetic	
			44A this week, they col	llected the data from yesterday's	
	4I-6 (see the attached dig sh				
				d the 25.08 cy of soil processed b	
	parator. A total of 273 lbs of				
		naterial processed ti	nrough the metal separa	ation unit cleared 3 cy of soil,	
	3 lbs of OE/non-OE scrap.	S (Pofor to tologona)	nood mamor shane reas	and/or logbacks for datails)	
				ords, and/or logbooks for details)	

Appleton informed WESTON that they would have a metal container delivered tomorrow for the storage of OE scrap. Karl Goehring informed WESTON that the OE scrap would be transported for disposal tomorrow.

DAILY CONSTRUC DATE: 12/19/01	CTION QUALITY CONTROL F	REPORT	
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	Up):	
the second se	atisfactory Work Completed and D	Deficiencies; Attach Phase Inspectio	on Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None	CONTRECTIVE NOTIONO		
the second s	ATIONS/VIOLATIONS/COMME		
<ul> <li>The following was r</li> <li>Cold stress</li> </ul>	eviewed at the daily safety brie	fing:	
Inclement w	veather	· · · · · · · · · · · · · · · · · · ·	
Hand injury	Califor		
PPE			()
<ul> <li>Pinch points</li> </ul>	3		0
<ul> <li>Slips, trips, i</li> </ul>			
<ul> <li>WP handling</li> </ul>			
	FIELD EQUIPMENT (See Calib	ration Logs in File)	
None			
TEST DATA (List ite	ms here and attach appropriate da	ata sheet)	
None		· · · · · · · · · · · · · · · · · · ·	

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\121901.doc

Yellow Copy: Project Manager

	<b>TRUCTION QUALITY COI</b> EMEDIATION /01 Thursday	NTROL REPORT		MANAGERS DESIGNERS/CONSULTANT	
_EK NO.:	HOURS ON SITE: 0600-1800	WRITTEN BY: E. Benton	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500	
WEATHER/TEMPERATURE: Mostly cloudy, snow s			temperature 28 F - 35 F	Wind NW 5-10 MPH	
	F WORK: Seneca Army De			,	
WESTON PE		EQUIP		VISITORS/AFFILIATION:	
PROJECT MAN		Area 4		C. Sessler/ Sessler Wrecking	
SITE MGR: Ed		Alca +		V. Sessler/Sessler Wrecking	
SHSC: Steve k		OBG		F. Magner/CENAB	
	r: Frank Henderson		-90 Loader	Karl Goehring/SpecPro	
JAO QC/Salely		Voivo E Vovio E		Appleton Disposal	
				Appleton Disposal	
		-	an Loader		
			er trucks		
		Light to			
			owerscreen Grid		
			elt Conveyor		
		Excava	tor		
SUBCONTRA	CTOR:	MATEP	RIALS DELIVERED (indi	cate size, type, and condition):	
1) Sessler	Wrecking – Staff of (4)	Roll-off	Roll-off container		
	Staff of (1), SUXO				
(3) EHSI - S	Staff of (6)				
VVORK PERFO	ORMED BY WESTON				
Provided over	sight of subcontractors.				
	PLETED BY WESTON SUB				
Sessler Wrec	king – Area 44A: No work	performed by sitewo	ork subcontractor.		
Sessler Wrec Sessler Wrec	king – Area 44A: No work king - OBG: Processed 37	performed by sitewo	e Powerscreen unit with	the one magnet and generated	
Sessler Wrec Sessler Wrec 2 cy of metal s	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma	performed by sitewo cy of soil through the agnet to the discharg	e Powerscreen unit with the end of the M65 Belt C	Conveyor and processed 12.54	
Sessler Wrec Sessler Wrec 2 cy of metal s cy of soil and g	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn	e Powerscreen unit with ne end of the M65 Belt C et and .5 cy of metal scr	Conveyor and processed 12.54 rap off the second magnet. The	
Sessler Wrec Sessler Wrec 2 cy of metal s cy of soil and g second magne	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn	e Powerscreen unit with ne end of the M65 Belt C et and .5 cy of metal scr		
Sessler Wrec Sessler Wrec 2 cy of metal s cy of soil and g second magne oday has not	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted.	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn	e Powerscreen unit with ne end of the M65 Belt C et and .5 cy of metal scr	Conveyor and processed 12.54 rap off the second magnet. The	
Sessler Wrec Sessler Wrec 2 cy of metal s cy of soil and g second magne oday has not EHSI – Area 4	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 14A: No work performed.	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs	e Powerscreen unit with he end of the M65 Belt C et and .5 cy of metal scr st magnet was missing.	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets	
Sessier Wrec Sessier Wrec C cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 14A: No work performed. Crew of (3) completed searc otal of 116 lbs of OE scrap a	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs ching through the me and 154 lbs of non-C	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated fror DE scrap were sorted. T	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to	
Sessier Wrec Sessier Wrec 2 cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25.	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed searc otal of 116 lbs of OE scrap a 08 cy of soil processed by	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs whing through the me and 154 lbs of non-C the metal separator.	e Powerscreen unit with le end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated fror DE scrap were sorted. T At 1300-hrs (2) more L	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gi	
Sessier Wrec Sessier Wrec 2 cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25.	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed searc otal of 116 lbs of OE scrap a 08 cy of soil processed by	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs whing through the me and 154 lbs of non-C the metal separator.	e Powerscreen unit with le end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated fror DE scrap were sorted. T At 1300-hrs (2) more L	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to	
Sessler Wrec Sessler Wrec C cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25. o assist cleari	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 14A: No work performed. Crew of (3) completed search total of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs whing through the me and 154 lbs of non-C the metal separator. and for the day was	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from E scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gr 158 lbs of OE/non-OE scrap.	
Sessier Wrec Sessier Wrec 2 cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25. o assist cleari The metal that	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 14A: No work performed. Crew of (3) completed search tal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs hing through the me and 154 lbs of non-C the metal separator. ned for the day was s	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated fror DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the ging 158 lbs of OE/non-OE scrap.	
Sessler Wrec Sessler Wrec C cy of metal s cy of soil and g second magne oday has not <b>EHSI – Area</b> 4 <b>EHSI – Area</b> 4 <b>EHSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search tal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the firs hing through the me and 154 lbs of non-C the metal separator. ned for the day was s	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated fror DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the ging 158 lbs of OE/non-OE scrap.	
Sessier Wrec Sessier Wrec Coy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 14A: No work performed. Crew of (3) completed search total of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fei	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first whing through the me and 154 lbs of non-C the metal separator. The dor the day was s rous non-OE scrap	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from E scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gr 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE	
Sessier Wrec Sessier Wrec E cy of metal s cy of soil and g second magne oday has not EHSI – Area 4 EHSI – OBG: C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search total of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first whing through the me and 154 lbs of non-O the metal separator. The for the day was s rous non-OE scrap IS (Refer to telecons,	e Powerscreen unit with te end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from E scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on The other crew of (3) continued to IXO techs were placed on the gr 158 lbs of OE/non-OE scrap.	
Sessler Wrec Sessler Wrec Sessler Wrec Cy of metal s cy of soil and g second magne oday has not <b>HSI – Area 4</b> <b>HSI – Area 4</b> <b>HSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT K. Goehring in	king – Area 44A: No work king - OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search total of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first shing through the me and 154 lbs of non-C the metal separator. ned for the day was s rous non-OE scrap IS (Refer to telecons, yould send the mani	e Powerscreen unit with the end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gr 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE ords, and/or logbooks for details)	
Sessler Wrec Sessler Wrec Sessler Wrec Cy of metal s cy of soil and g second magne oday has not <b>HSI – Area 4</b> <b>HSI – Area 4</b> <b>HSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT K. Goehring in	king – Area 44A: No work king – OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search that is a completed search otal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION formed WESTON that he w	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first shing through the me and 154 lbs of non-C the metal separator. ned for the day was s rous non-OE scrap IS (Refer to telecons, yould send the mani	e Powerscreen unit with the end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gin 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE prds, and/or logbooks for details)	
Sessler Wrec Sessler Wrec Sessler Wrec Cy of metal s cy of soil and g second magne oday has not <b>HSI – Area 4</b> <b>HSI – Area 4</b> <b>HSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT K. Goehring in	king – Area 44A: No work king – OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search that is a completed search otal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION formed WESTON that he w	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first shing through the me and 154 lbs of non-C the metal separator. ned for the day was s rous non-OE scrap IS (Refer to telecons, yould send the mani	e Powerscreen unit with the end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gr 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE ords, and/or logbooks for details)	
Sessler Wrec Sessler Wrec Sessler Wrec Cy of metal s cy of soil and g second magne oday has not <b>HSI – Area 4</b> <b>HSI – Area 4</b> <b>HSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT K. Goehring in	king – Area 44A: No work king – OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search that is a completed search otal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION formed WESTON that he w	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first shing through the me and 154 lbs of non-C the metal separator. ned for the day was s rous non-OE scrap IS (Refer to telecons, yould send the mani	e Powerscreen unit with the end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gin 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE prds, and/or logbooks for details)	
Sessler Wrec Sessler Wrec E cy of metal s cy of soil and g second magne oday has not <b>EHSI – Area</b> 4 <b>EHSI – Area</b> 4 <b>EHSI – OBG</b> : C Tuesday. A to search the 25. o assist cleari The metal that reported: Ferr scrap = 26 lbs AGREEMENT K. Goehring in bs of OE relat	king – Area 44A: No work king – OBG: Processed 37 scrap. Attached another ma generated 1 cy of scrap me et appeared to remove sma been sorted. 44A: No work performed. Crew of (3) completed search that is a completed search otal of 116 lbs of OE scrap a 08 cy of soil processed by ing efforts. The total search t was pulled from the grid of rous OE scrap = 15 lbs, Fer S MADE/CONVERSATION formed WESTON that he w	performed by sitewo cy of soil through the agnet to the discharg tal off the first magn ller items that the first whing through the me and 154 lbs of non-C the metal separator. The for the day was s rous non-OE scrap IS (Refer to telecons, yould send the manin at the Hyland Facility	e Powerscreen unit with the end of the M65 Belt C et and .5 cy of metal scr st magnet was missing. tal scrap generated from DE scrap were sorted. T At 1300-hrs (2) more L 9.63 cy of soil, removing orted. Out of the reporte = 20 lbs, Non Ferrous O speed memos, phone reco	Conveyor and processed 12.54 ap off the second magnet. The Metal pulled from the magnets in the test run performed on the other crew of (3) continued to IXO techs were placed on the gin 158 lbs of OE/non-OE scrap. ed 153 lbs the following was DE = 87 lbs, Non Ferrous non-OE prds, and/or logbooks for details)	

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 12/20/01	ICTION QUALITY CONTROL F	REPORT	MANAGERS DESIGNERATOR INTS
QC OFFICER		QC OFFICER	0-
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow	Up):	
CQC FINDINGS (S	Satisfactory Work Completed and L	Deficiencies; Attach Phase Inspectio	on Forms):
None			
RECOMMENDED	CORRECTIVE ACTIONS		
None	CONNECTIVE ACTIONS		A
	ATIONS/VIOLATIONS/COMME	and the second	
	reviewed at the daily safety brie	fing:	
Cold stress     Inclement v		and the second sec	
Hand injury	a second se		
• PPE			0
Pinch point		· · · · · · · · · · · · · · · · · · ·	
Slips, trips,			
WP handlin     CALIBRATION OF	ig FIELD EQUIPMENT (See Calib	ration Logs in File)	
None		anon Logs in the	
	·······		
TEST DATA (List it	ems here and attach appropriate da	ata sheet)	
None			
	the state of the		

C:\Documents and Settings\bentone\My Documents\SENECA\SENECA\SUMMARY\DECEMBER\122001.doc

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

			Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL F UXO/SOIL REMEDIATION	REPORT		WASSINGN.
^ 1TE: 04/22/02 Monday			MANAGERS DESIGNERS/CONSULTANTS
	ITTEN BY: lenderson	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEATHER/TEMPERATURE: Overcast, Rainy, 38	5 <sup>0</sup>		
LOCATION OF WORK: Seneca Army Depot Activ	vity, Romulus	s, NY	
WESTON PERSONNEL:	EQUIPM		VISITORS/AFFILIATION:
SITE MGR:	AREA 4		T. Battaglia/CENAN
SHSC: Steven Kirejczyk		266-XB Metal	F. Magner/CENAB
UXO QC/Safety: Frank Henderson	Detector	rs (4)	
SUXOS:			
			· · · · ·
SUBCONTRACTOR:	MATER	IALS DELIVERED (indic	ate size, type, and condition):
(1) (2)			
(+/			
WORK PERFORMED BY WESTON			
WESTON personnel re-opened site office, downlo	aded Area 4	14A Anomaly points into	GPS System, located 60
points at Area 44A with pin flags			
WORK COMPLETED BY WESTON SUBCONTRA	ACTORS		
Area 44A:			

OBG:

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) None

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-22-02.DOC

Yellow Copy: Project Manager

	Page <u>2</u> of <u>2</u>
<b>DAILY CONSTRUCTION QUALITY CONTROL REPORT</b> DATE: 04/22/02	MANAGERS DESIGNERS/CONSU
QC OFFICERQC OFI(Print Name):Frank HendersonSIGNA	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	· <u>····································</u>
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach	Phase Inspection Forms):
None	
RECOMMENDED CORRECTIVE ACTIONS	
None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	
Safety briefing conducted. The following was reviewed: Slips, trips	s, falls, hazardous munitions
	· · · · · · · · · · · · · · · · · · ·
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	
None	
TEST DATA (List items here and attach appropriate data sheet)	
None	

				Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REM		TROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
25	0700-1730	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
	PERATURE: Sunny, Wind	1v 47°		
	VORK: Seneca Army Dep			
		EQUIP		VISITORS/AFFILIATION:
WESTON PERS	UNNEL:	AREA		T. Battaglia/CENAN
SITE MGR:			1266-XB Metal	F. Magner/CENAB
SHSC: Steven Kir				Brewers Construction
UXO QC/Safety: F		Detecto	JIS (4)	Brewers Construction
SUXOS: Curtis Hig	gntower			
				· · · · · · · · · · · · · · · · · · ·
· · · · · · · · · · · · · · · · · · ·				
	······································			
SUBCONTRACT	OR:	MATEF	RIALS DELIVERED (indi	cate size, type, and condition):
(1) EOTI – 5 U.	XO Technicians			
(2)				
(4)				
	MED BY WESTON			
	cquisition and removal of			(0.1.1.1.0. and 1.0. A total of 1.75
	narked for removal.	33, C1, C2, C3, D1	, D2, D8, D9, K1, K2, K	(0, L1, L2, and L0. A total of 175
	TED BY WESTON SUBC	ONTRACTORS		· · · · · · · · · · · · · · · · · · ·
Area 44A:	TED DT WESTON SOBO	ONTRACTORIS		
	and removed 184 anomal	ies at Area 44A ge	nerating approximately	20 pounds of scrap metal
LOTT acquired			noruling approximatory	
				· · · · · · · · · · · · · · · · · · ·
OBG:				
	······································	A	<u>.                                    </u>	
AGREEMENTEN	AADE/CONIVERSATIONS	(Refer to telecone	sneed memos phone reco	ords, and/or logbooks for details)
None		Theref to telecons,	speed memos, phone reco	side, and/or logbooks for details/
NULLE				

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-23-02.DOC

Yellow Copy: Project Manager

AILY CONSTRUCTION QUALITY CONTROL REPORT	
ATE: 04/23/02	MANAGERS DESIGNERSICONSU
C OFFICERQC OFFICERPrint Name):Frank HendersonSIGNATURE:	
YPE OF INSPECTION (Preparatory, Initial, Follow Up):	
QC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection I	Forms):
one	
ECOMMENDED CORRECTIVE ACTIONS	
one	
	·····
AFETY OBSERVATIONS/VIOLATIONS/COMMENTS afety briefing conducted. The following was reviewed: Slips, trips, falls, hazardous	munitions, inclement weather
	· · · · · · · · · · · · · · · · · · ·
ALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	······································
I Fisher 1266-XB were calibrated using test grid @ Grid A7.	
	· · · · · · · · · · · · · · · · · · ·
EST DATA (List items here and attach appropriate data sheet)	
here were no UXOs located during acquisition and removal of anomalies.	

						Page 1 of <u>2</u>
UXC	LY CONSTR D/SOIL REMI E: 04/24/02		ROL REPORT			MANAGERS DESIGNERSICONSULTANTS
*	EK NO.:	HOURS ON SITE:	WRITTEN BY	: CC	DNTRACT #:	WORK ORDER AND TASK:
25		0700-1730	F. Henderson	DA	CW33-00-D-0007	20140-007-203-4500
WE	ATHER/TEM	PERATURE: Sunny, 58°				<u></u>
LOC	CATION OF V	VORK: Seneca Army Depo	ot Activity, Romu	lus, NY	,	
WE	STON PERS	ONNEL:	EQUI	PMENT	Γ:	VISITORS/AFFILIATION:
SITE	MGR:		AREA	44A		T. Battaglia/CENAN
SHS	C: Steven Kir	ejczyk	Fishe	r 1266-,	XB Metal	F. Magner/CENAB
UXC	QC/Safety: Fi	rank Henderson	Detec	tors (3)		
SUX	OS: Curtis Hig	ghtower				
				<u> </u>		
		202		DIALO		
	BCONTRACT			RIALS	DELIVERED (Indi	cate size, type, and condition):
(1)	<u>EOTI – 5 U.</u>	XO Technicians		·		
101						
(0)						
<u>(4)</u>		MED BY WESTON	l		·····	
		cquisition and removal of 1	61 anomalies by		nersonnel	
						of 184 anomalies were marked
	emoval.	<u>io noro naggour - 1, - 2, o</u>	<u>.,,, .</u>	.,,	,	
		TED BY WESTON SUBCO	ONTRACTORS			
	a 44A:					
EOT	I – acquired a	and removed 161 anomalie	es at Area 44A g	enerati	ng approximately	18 pounds of scrap metal.
2ea	M407A1 40m	nm Practice Grenades were	e uncovered in C	arids K2	2. One grenade wa	as discovered at a depth of
_4" al	nd the second	d at a depth of 10".				
00	•					
OBC	7.					
			- 181			
AGF	REEMENTS	ADE/CONVERSATIONS	(Refer to telecons	, speed	memos, phone reco	ords, and/or logbooks for details)
		to order explosives. He w				
		_ 1. <sup>6</sup> .				

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-24-02.DOC

Yellow Copy: Project Manager

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 04/24/02	MANAGERS DESIGNERS:CONSU
QC OFFICERQC OFFICER(Print Name):Frank HendersonSIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection	Forms):
One Fisher 1266-XB turned in with missing trigger switch.	
RECOMMENDED CORRECTIVE ACTIONS	· · · · · · · · · · · · · · · · · · ·
Fisher 1266-XB sent to Fisher Research Laboratory on 04-24-02 for repair.	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	······································
Safety briefing conducted. The following was reviewed: Slips, trips, falls, hazardous	munitions, Heavy Lifting,
Uneven terrain, and housekeeping.	
Detonation of 2ea M407A1 40mm Practice Grenades scheduled for 25 April 2002.	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	······································
3ea Fisher 1266-XBs were calibrated using test grid @ Grid A7.	
TEST DATA (List items here and attach appropriate data sheet)	

				Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REP UXO/SOIL REMEDIATION ^ TE: 04/25/02 Thursday				MANAGERS DESIGNERSICONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
25	0700-1730	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
WEATHER/TEM	PERATURE: Rainy, Windy,	52°		
LOCATION OF V	VORK: Seneca Army Depo	t Activity, Romulu	s, NY	
WESTON PERSO	ONNEL:	EQUIP		VISITORS/AFFILIATION:
SITE MGR:		AREA		T. Battaglia/CENAN
SHSC: Steven Kire	ejczyk	Fisher	1266-XB Metal	F. Magner/CENAB
UXO QC/Safety: Fi	rank Henderson	Detecto	ors (3)	John Ballo (B.L.A.S.T.)
SUXOS: Curtis Hig	phtower			
SUBCONTRACT				cate size, type, and condition):
	XO Technicians	Explosi	Ves	·····
(2)				
(4)				
	MED BY WESTON			
Supervised the ad	equisition and removal of 1	50 anomalies by	EOTI personnel.	
2ea M407A1 40m	m Practice Grenades that	were uncovered	on 04/24/02 were destro	yed by detonation
			<u> </u>	
	TED BY WESTON SUBCC	NIRACTORS		
Area 44A:	and removed 150 anomalie	at Aroa 11A ao	porating approvimately	15 pounds of corep motal
EUTI-acquired a	and removed 150 anomalie	s al Alea 44A ye	neraling approximately	To pounds of scrap metal.
•				· · · · · · · · · · · · · · · · · · ·

**OBG**: Placed 2ea test grids for use by Enviroscan to ensure geophysical mapping equipment operates properly. One grid set up with 75mm projectiles and one grid set up with 20m projectiles to 75mm projectiles. Depths range from 2 inches to 2 feet.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-25-02.DOC

			Page <u>2</u> of .
DAILY CONSTRU DATE: 04/25/02	ICTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERS/CONSU
QC OFFICER		QC OFFICER	
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow L	Jp):	
CQC FINDINGS (S	Satisfactory Work Completed and D	eficiencies; Attach Phase Inspec	tion Forms):
•	····		
RECOMMENDED	CORRECTIVE ACTIONS		
		· · · · · · · · · · · · · · · · · · ·	
	ATIONS/VIOLATIONS/COMME		stastion Solativat OBC and
uneven terrain,.	nducted. The following was revie	wed. Slips, trips, laits, eye pro	orection, Salety at OBG, and
Detonation of 202	M407A1 40mm Practice Grenad	les accomplished with no incid	lante
Detonation of Zea	MHOTAT HOIMINT TACICE Greinau	es accomplished with no mela	
	FIELD EQUIPMENT (See Calibrated using text ari		
3ea Fisher 1266-X	Bs were calibrated using test grid	a e Gria A7.	
TEST DATA (List it	ems here and attach appropriate da	ta sheet)	
		· · ·	

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-25-02.DOC

				Page 1 of
UXO/SOIL RE		TROL REPORT		WASSEN.
~ TE: 04/28/				MANAGERS DESIGNERS/CONSULTANTS
.EK NO.: 26	HOURS ON SITE: 1130-1700	WRITTEN BY: F. Henderson	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEATHER/TE	MPERATURE: Overcast, W	Vindy, 52°		· · · · · · · · · · · · · · · · · · ·
LOCATION OF	- WORK: Seneca Army Dep	pot Activity, Romulu	is, NY	
WESTON PEF	SONNEL:	EQUIP	MENT:	VISITORS/AFFILIATION:
SITE MGR:		AREA	44A	
SHSC: Steven	Kirejczyk			
UXO QC/Safety	: Frank Henderson			
SUXOS:	· · · · · · · · · · · · · · · · · · ·			
				·····
SUBCONTRAC	CTOR:	MATER	RIALS DELIVERED (indi	icate size, type, and condition):
(1)				
(2)				
(4)				
	DRMED BY WESTON			
	grids were marked with flags		, <i>L3, M3.</i>	
Acquired and n	marked 180 anomalies in Ar	ea 44A.	· · · · · · · · · · · · · · · · · · ·	
WORK COMP	LETED BY WESTON SUBC	CONTRACTORS		·····
	LETED BY WESTON SOBO	JUNINACIUNS		
Area 44A:				· · · · · · · · · · · · · · · · · · ·
•			· · · · · · · · · · · · · · · · · · ·	
OBG:				
				······
AGREEMENTS	5 MADE/CONVERSATION	S (Refer to telecons,	speed memos, phone rec	ords, and/or logbooks for details)
			<u> </u>	
	R			

Yellow Copy: Project Manager

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 04/28/02	CTION QUALITY CONTROL REPOR	τ.	MANAGERS DESIGNERS.CONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	atisfactory Work Completed and Deficience	cies; Attach Phase Inspection	Forms):
•			
DECOMMENDED	CORRECTIVE ACTIONS		
RECOMMENDED	CORRECTIVE ACTIONS		<u> </u>
	ATIONS/VIOLATIONS/COMMENTS ducted. The following was reviewed:	Slins trins falls eve prote	oction uneven terrain and
Inclement weather.			
CALIBRATION OF	FIELD EQUIPMENT (See Calibration L	ogs in File)	
TEST DATA (List ite	ems here and attach appropriate data she	et)	
		· · · · · · · · · · · · · · · · · · ·	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-28-02.DOC

Yellow Copy: Project Manager

Page 1 of 2					
DAILY CONSTRUE UXO/SOIL REME		ROL REPORT			
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:	
26	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500	
WEATHER/TEM	PERATURE: Overcast, Wir	ndy, 36°			
LOCATION OF V	VORK: Seneca Army Depo	t Activity, Romulu	is, NY		
WESTON PERS	ONNEL:	EQUIP	MENT:	VISITORS/AFFILIATION:	
SITE MGR:		AREA	44A	T. Battaglia/CENAN	
SHSC: Steven Kird	ejczyk	Fisher	1266-XB Metal	F. Magner/CENAB	
UXO QC/Safety: Fi	rank Henderson	Detecto	ors (3)	Enviroscan	
SUXOS: Curtis Hig	ghtower				
SUBCONTRACT	OR:	MATEF	MATERIALS DELIVERED (indicate size, type, and condition):		
(1) EOTI – 6 U.	XO Technicians				
(2)					
(+)					
	MED BY WESTON				
	cquisition and removal of 1				
Detonated 2ea M	407A1 40mm Practice Gre	nades located in	Grid L3, Area 44A		
	TED BY WERTON CURCO	NITRACTORS			
	TED BY WESTON SUBCC	INTRACTORS			
Area 44A:	and removed 157 anomalie	s at Aroa AAA as	nerating approximately	12 nounds of scrap motal	
LOTI - acquiled a	and removed 157 anomalie	5 al Alea 77A ye	neraling approximately	12 pounds of solap metal.	
OBG: Enviroscan (Geophysical Mapping Contractor) arrived. They dropped off their equipment at the Open Burning					

Grounds.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

A meeting w/T. Battaglia, R. Battaglia, and F. Magner held to discuss Area 44A was held. Based on the

meeting WESTON will: continue to acquire and remove anomalies on WESTON grids, QA/QC on Parson's grids will not be accomplished at this time. QC/QA of WESTON grids will not be accomplished at this time. WESTON

has authority to remove 185 anomalies left by Parsons. F. Magner will ascertain which instrument is acceptable re clearance instrument. F. Magner will indicate USACE's method of QA.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-29-02.DOC

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 04/29/02	MANAGERS DESIGNERS.CONSU
QC OFFICERQC OFFICER(Print Name):Frank HendersonSIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspect	tion Forms):
·	<u></u>
RECOMMENDED CORRECTIVE ACTIONS	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	
Safety briefing conducted. The following was reviewed: Inclement weather.	
Detonation of 2ea M407A1 40mm Practice Grenades accomplished with no incid	lents.
	· · · · · · · · · · · · · · · · · · ·
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	
3ea Fisher 1266-XBs were calibrated using test grid @ Grid A7.	
TEST DATA (List items here and attach appropriate data sheet)	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-29-02.DOC

Yellow Copy: Project Manager

DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION TE: 04/30/02 Tuesday				Page 1 of <u>2</u> MANAGERS DESIGNERSICONSULTANTS			
	EK NO.:	HOURS ON SITE:	WRITTEN BY:		CONTRACT #:	WORK ORDER AND TASK:	
26		0700-1700	F. Henderso		DACW33-00-D-0007	20140-007-203-4500	
		PERATURE: Overcast, S					
LOC	ATION OF V	VORK: Seneca Army Dep	oot Activity, Ron	nulus	s, NY		
	STON PERS	ONNEL:			IENT:	VISITORS/AFFILIATION:	
	MGR:			EA 4		T. Battaglia/CENAN	
	C: Steven Kird				266-XB Metal	F. Magner/CENAB	
		rank Henderson	Det	ector	s (3)		
SUX	OS: Curtis Hig	ghtower					
			OB				
					er 6x4 Gators (2)		
					rics Magmapper (3)		
		· · · · · · · · · · · · · · · · · · ·	the second se	_	GPS (6)		
			Geo	onics	EM-61 Mk II (2)		
SUB	CONTRACT		MA	MATERIALS DELIVERED (indicate size, type, and condition):			
(1)		XO Technicians					
(2)	Enviroscan	– 7 Technicians			<u> </u>		
(4)							
	K PERFOR	MED BY WESTON					
		cquisition and removal of	103 anomalies	s by E	OTI personnel.		
Worl	c temporarily	halted on both ranges du	e to thunder/lig	htnin	g storms		
		7A1 40mm Practice Grer			Grenade was sandbag	ged for disposal on 05-01-02.	
		TED BY WESTON SUBC	CONTRACTOR	<u>S</u>			
	44 <b>A</b> :	1100		1	time	T nounda of concernents and	
		and removed 103 anoma	lles at Area 44A	a gei	nerating approximately	5 pounds of scrap meta and	
	Digs. sted WESTO	N personnel in positionin	a and movina w	vater	numps		
7000			g and moving n	alo	pumpo		
		vided UXO avoidance to					
Envi	roscan – Set	up equipment and initiate	eo geopnysical i	тарр	oing of OBG.		
		<u>,,, , , , , , , , , , , , , , , , , , </u>					
AGR	EEMENTS N	ADE/CONVERSATIONS	6 (Refer to teleco	ons, si	peed memos, phone reco	ords, and/or logbooks for details)	
		· · · · · · · · · · · · · · · · · · ·					

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-30-02.DOC

Yellow Copy: Project Manager

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 04/30/02	CTION QUALITY CONTROL REPORT		MANAGERS CONSUI
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	atisfactory Work Completed and Deficienci	es; Attach Phase Inspection I	Forms):
•			
RECOMMENDED	CORRECTIVE ACTIONS		
······································			
	ATIONS/VIOLATIONS/COMMENTS		
	ducted at both Area 44A and at Post Ga		
I ne following was i	reviewed: Area 44A - Inclement weathe Post Gate 2: Ordnance Avoid		ement weather
Found M407A1 40	mm Practice Grenade marked and sand		
CALIBRATION OF	FIELD EQUIPMENT (See Calibration Lo	gs in File)	
3ea Fisher 1266-X	Bs were calibrated using test grid @ Gr	id A7.	
Geonics EM-61 MH	(II & Geometrics Magmapper calibrated)	d using test grids in Open L	Burning Ground
TEST DATA (List ite	ems here and attach appropriate data shee	t)	

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\April 2002\Daily Report 04-30-02.DOC

Yellow Copy: Project Manager

DAILY CONSTRUCTION QUALITY CONTROL REPORT			ITROL REPORT		
	)/SOIL REMI				
4 3	E: 05/01/02	Wednesday HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
ر. 26	EK NO.:	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
					20110 007 200 1000
	WEATHER/TEMPERATURE: Sunny, Clear 50° LOCATION OF WORK: Seneca Army Depot Activity, Rom			IC NV	
			EQUIP		VISITORS/AFFILIATION:
	STON PERS	UNNEL:	AREA		T. Battaglia/CENAN
	MGR:			1266-XB Metal	F. Magner/CENAB
	C: Steven Kir				Brewer Construction
		rank Henderson	Detecto		
SUX	OS: Curtis Hig	gntower	OBG		Syracuse Supply W. Lewallen/EOTI
				(D)	W. Lewallen/EOT
				eer 6x4 Gators (2)	
				trics Magmapper (3)	
				GPS (6)	
			Geonic	s EM-61 Mk II (2)	
				·····.	
SUB	CONTRACT	OR:	MATEF	RIALS DELIVERED (indi	cate size, type, and condition):
(1)	EOTI – 6 U.	XO Technicians			
(2)	Enviroscan	– 7 Technicians			
(4)		MED BY WESTON			
		cquisition and removal of	67 anomalias by E	OTI percepted	
		ng water from Grids H6,			
		leted at Pads G and F, (			
		M407A1 40mm Practice		tion.	
		TED BY WESTON SUBO			
Area	44A:				
EOT	l – acquired a	and removed 67 anomali	es at Area 44A gen	erating approximately 7	pounds of scrap metal and
71 D	igs				
				·····	
	· · · · ·		- <u></u>	<u> </u>	
OBC	: EOTI – Pro	vided UXO avoidance to	Enviroscan		
				napping using Geometri	cs Magmapper and 30% using
	nics EM-61 N				
AGF	EEMENTS N	ADE/CONVERSATION	S (Refer to telecons,	speed memos, phone reco	ords, and/or logbooks for details)
				<u> </u>	

Yellow Copy: Project Manager

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 05/01/02	CTION QUALITY CONTROL REPOR	Τ	MANAGERS CONSL'
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		·····
CQC FINDINGS (S	atisfactory Work Completed and Deficienc	cies; Attach Phase Inspection	Forms):
•			
DECOMPENDED.		······	
RECOMMENDED	CORRECTIVE ACTIONS		
		· · · · · · · · · · · · · · · · · · ·	
	ATIONS/VIOLATIONS/COMMENTS ducted at both Area 44A and at Post G	ate 2	
	eviewed: Area 44A - Demo, slips, trip	s, falls, Explosive Hazards	
Detonation of 1ea M	Post Gate 2: Ordnance Avoid 1407A1 40mm Practice Grenades acc	lance, slips, trips, falls, incle complished with no incidents	ement weather
	FIELD EQUIPMENT (See Calibration Lo Bs were calibrated using test grid @ G		
	II & Geometrics Magmapper calibrate		Burning Ground
······································			
		······································	
<b>-</b>			
TEST DATA (List ite	ms here and attach appropriate data shee	et)	
		·····	
		······································	

G:\PROJECTS\20140007203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-01-02.DOC

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION ^ 1TE: 05/02/02 Thursday						MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE: 0700-1700	WRITTEN B F. Henderson		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WE	ATHER/TEM	PERATURE: Cloudy, Sho	owers 50°			
_		VORK: Seneca Army Dep		ulus	s, NY	
_	STON PERS				IENT:	VISITORS/AFFILIATION:
	MGR:		ARE			T. Battaglia/CENAN
SHS	C: Steven Kird	ejczyk	Fishe	er 1	266-XB Metal	F. Magner/CENAB
UXC	QC/Safety: Fi	rank Henderson	Dete	ctor	rs (3)	Syracuse Supply
SUX	OS: Curtis Hig	ghtower				
			OBG	i		
			John	De	er 6x4 Gators (2)	
			Geor	net	rics Magmapper (3)	
			the second se		GPS (6)	
			Geor	nics	EM-61 Mk II (2)	
SUE	CONTRACT	OR:	MAT	ERI	ALS DELIVERED (indi	cate size, type, and condition):
(1)		XO Technicians				
(2)	Enviroscan	– 7 Technicians				
1						
<u>(4)</u>		MED BY WESTON	<u> </u>			
		cquisition and removal of	102 anomalies h	v F	OTI personnel	
		ng water from Grids H6, I				
		leted at Pads G and F, C				
				_		
		TED BY WESTON SUBC	CONTRACTORS			
	44A:	1400	!'			
		and removed 102 anoma	lies at Area 44A	gen	erating approximately	14 pounds of scrap metal and
139	Digs		· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·	
<u>.</u>				_	······································	
		vided UXO avoidance to		1	anning vising Coomstri	as Magmannas and 70% using
	roscan – Con nics EM-61 N		% of geophysica	<u>i ma</u>	apping using Geometri	cs Magmapper and 70% using
Geo	IICS EIVI-OI IV					
AGF	EEMENTS N	ADE/CONVERSATIONS	S (Refer to telecon	s, s	peed memos, phone reco	ords, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-02-02.DOC

Yellow Copy: Project Manager

	CTION QUALITY CONTROL REPO	DRT	
DATE: 05/02/02			MANAGERS DESIGNERS/CONSULT
QC OFFICER	Frank Henderson	QC OFFICER SIGNATURE:	6
(Print Name):	FIANK HENGEISON	SIGNATORE.	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Defici	encies; Attach Phase Inspec	ction Forms):
	· · · · · · · · · · · · · · · · · · ·		· ·····
RECOMMENDED	CORRECTIVE ACTIONS		
	ATIONOMICI ATIONO/OOMAENT		
the second se	ATIONS/VIOLATIONS/COMMENTS ducted at both Area 44A and at Pos	State of the second	
	reviewed: Area 44A - Slips, trips, fa		
	Post Gate 2: Ordnance Av		inclement weather
CALIBRATION OF	FIELD EQUIPMENT (See Calibration	n Logs in File)	
	Bs were calibrated using test grid @		
Geonics EM-61 MP	KII & Geometrics Magmapper calibr	ated using test grids in Op	pen Burning Ground
			······································
TEST DATA (List ite	ems here and attach appropriate data si	heet)	

Yellow Copy: Project Manager

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION TE: 05/06/02 Tuesday				T		MANAGERS DESIGNERS/CONSULTANTS
27 EK NC	D.:	HOURS ON SITE: 0700-1700	WRITTEN F. Henders		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEATHE	R/TEMP	PERATURE: Overcast 68°	·			
LOCATIO	NOFW	ORK: Seneca Army Depo	ot Activity, Ro	mulus	s, NY	
WESTON	PERSC	DNNEL:	EC	UIPN	IENT:	VISITORS/AFFILIATION:
SITE MGR			AF	REA 4	4A	
SHSC: Ste	even Kire	jczyk	Fis	sher 1	266-XB Metal	F. Magner/CENAB
UXO QC/S	afety: Fra	ank Henderson	De	tector	rs (3)	
SUXOS: C	Curtis Hig	htower				
			OE			
			Joi	hn De	er 6x4 Gators (2)	
					rics Magmapper (3)	
					GPS (6)	
		••••••••••••••••••••••••••••••••••••••	Ge	onics	EM-61 Mk II (2)	
SUBCON			MA	MATERIALS DELIVERED (indicate size, type, and condition):		
		O Technicians				
(?) Env	roscan -	- 6 Technicians				
(4)						
	RFORM	IED BY WESTON				
Supervise	d the ac	quisition and removal of 5	5 anomalies	by EC	OTI personnel.	
		-110, 110, J10, I9, J9 at Are				
		uing at Grids J5,6, K4,5,6,				
		eted at Pad E, OBG Acqu			nomalies in Area 44A	
Area 44A		ED BY WESTON SUBCO	DNTRACTOR	15	······	
		nd removed 55 anomalies	at Area 44A	aene	rating approximately 1	0 pounds of scrap metal and
		00% clearance of Grid J4.				
OBG · FO	TI – Pro	vided UXO avoidance to E	nviroscan (.)	oe Sti	reb Harold Thompson	Mike Turner)
						ics Magmapper and 55% using
Geonics E						<u> </u>
AGREEM	ENTS M	ADE/CONVERSATIONS	(Refer to telec	ons, s	peed memos, phone rec	ords, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-06-02.DOC

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 05/06/02

QC OFFICER (Print Name):

Frank Henderson

**QC OFFICER** SIGNATURE: Page 2 of 2

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Enviroscan informed WESTON that information gathered with the EM-61 during the week of 5/3/02 did not pas An internal (Enviroscan) QC. This was due to interference problems with the tandem setup. All data acquired was Not usable and would have to be redone with the EM-61's separated.

RECOMMENDED CORRECTIVE ACTIONS

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety briefing conducted at both Area 44A and at Post Gate 2. .

The following was reviewed: Area 44A – Slips, Trips, Falls, Explosive Hazards

Post Gate 2 - Ordnance Avoidance, Slips, Trips, Falls, Inclement Weather

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) 3ea Fisher 1266-XBs were calibrated using test grid @ Grid A7. Geonics EM-61 MK II & Geometrics Magmapper calibrated using test grids in Open Burning Ground

TEST DATA (List items here and attach appropriate data sheet)

UXC	SOIL REM		ROL REPORT			
۲ ¥	E: 05/07/02					MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE:	WRITTEN B		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK:
		0700-1700	F. Henderson	n	DAC W33-00-D-0007	20140-007-203-4500
		PERATURE: Overcast 68°				
	_	VORK: Seneca Army Depo		_		
	STON PERS	ONNEL:			IENT:	VISITORS/AFFILIATION:
SITE	MGR:		ARE			
SHS	C: Steven Kir	ejczyk			266-XB Metal	F. Magner/CENAB
UXC	QC/Safety: F	rank Henderson	Dete	ector	s (3)	
SUX	OS: Curtis Hig	ghtower				
			OBG			
			John	ו De	er 6x4 Gators (2)	
			Geol	metr	rics Magmapper (3)	
			Trim	ble (	GPS (6)	
			Geol	nics	EM-61 Mk II (2)	
SUE	CONTRACT	OR:	MAT	ERI	ALS DELIVERED (indi	cate size, type, and condition):
(1)	EOTI – 6 U	XO Technicians			···· ··· ··· ··· ··· ···	
(2)		– 6 Technicians				
(4)				_		
		MED BY WESTON				
		cquisition and removal of 8				0 4 440 4 4 400 444
		A1-4, B1-4, C1-4, D1-4, E ing pin flags from initial pa			1-4, 11-4, J1-4, K0-4, L0	D-4, MU-4, Area 44A
		in OBG. Water being pur			5 .I6 K7 K8 C3 C4 ir	Area 44A
		TED BY WESTON SUBCO			,,,,,,	
_	a 44A:					
		son, Marty Holmes, Manue	el Repollett) acc	quire	ed and removed 86 and	omalies at Area 44A generating
		pounds of scrap metal and				XXXX
08		vided UXO avoidance to E	nviroeoan (loo	C+r	oh Harold Thompson	Mike Turper)
						rics Magmapper and 98% using
						ave been placed to date. They
		-61 on 5/8/02 and will have				
						ords, and/or logbooks for details)

Per Chris Kane, 100% clearance of J-4 stopped due to time and amount of scrap being encountered.

DAILY CONSTRU	CTION QUALITY CONTROL REPO	DRT	
DATE: 05/07/02			
QC OFFICER	Freelallenderser		
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	atisfactory Work Completed and Deficie	encies; Attach Phase Inspection	on Forms):
RECOMMENDED	CORRECTIVE ACTIONS		
	ATIONS/VIOLATIONS/COMMENTS		
	ducted at both Area 44A and at Pos arrived on site with backhoe to dig t		ering. Crew did not have UXO
escort nor was the	backhoe protected with the required	3" lexan. EOTI and Enviro	oscan evacuated site until situation
	igner notified. He indicated Seneca ating without proper Escorts or prote		onducting intrusive activities
	FIELD EQUIPMENT (See Calibratior Bs were calibrated using test grid @		
	K II & Geometrics Magmapper calibrated		en Burning Ground
TEST DATA (List it)	ems here and attach appropriate data sl	acet)	
TEST DATA (LISTILE	ens nere and allach appropriate data si		· · · · · · · · · · · · · · · · · · ·
			<u> </u>
		· · · · · · · · · · · · · · · · · · ·	

Yellow Copy: Project Manager

			······	Page 1 of <u>2</u>
DAILY CONSTF UXO/SOIL REM	RUCTION QUALITY CONT	ROL REPORT		
C^TE: 05/08/02				MANAGERS DESIGNERS/CONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
27	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
WEATHER/TEM	PERATURE: Overcast 68	0		
LOCATION OF	NORK: Seneca Army Dep	ot Activity, Romulu	is, NY	
WESTON PERS	ONNEL:	EQUIP	MENT:	VISITORS/AFFILIATION:
SITE MGR:		AREA	44A	
SHSC: Steven Kil	rejczyk	Fisher	1266-XB Metal	F. Magner/CENAB
UXO QC/Safety: F	rank Henderson	Detecto	ors (3)	
SUXOS: Curtis H	ightower			
		OBG		
			eer 6x4 Gators (2)	
			trics Magmapper (3)	
			GPS (6)	
		Geonic	s EM-61 Mk II (2)	
··· ··				
SUBCONTRACT		MATER	RIALS DELIVERED (ind	icate size, type, and condition):
	IXO Technicians			
(2) Enviroscan	– 4 Technicians			
WORK PERFOR	MED BY WESTON			
	cquisition and removal of s	51 anomalies by E	OTI personnel.	
Performed QC of				
Continued dewat	ering in Area 44A			
	TED DV WEDTON OUDO			
	TED BY WESTON SUBC	ONTHACTORS		
Area 44A:	rson, Marty Holmes, acquir	red and removed <sup>4</sup>	1 anomalies at Area 44	A generating
	pounds of scrap metal and		T anomaneo al Area 44	
approximatory 11	poundo or sorup motar and		·····	
000 507			trob Wardd Thomas	Miles Turper)
	ovided UXO avoidance to l mpleted 100% of geophysi			
LIVII USUAII	inplaced room of goophyor	ear mapping doing		

Geonics EM-61 Mk II. Using three teams to place pin flags, Enviroscan placed a total of 503 pin flags based on the Initial magnetic anomalies identified by the Magmapper.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) EOTI notified WESTON that Manny Repollett would not be in today as his father had a heart attack. If Manny Cannot continue work as a result, EOTI will send a replacement.

			Page <u>2</u> of <u>2</u>					
DAILY CONSTRUCT DATE: 05/08/02	TION QUALITY CONTROL REPORT							
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:						
TYPE OF INSPECTION	ON (Preparatory, Initial, Follow Up):							
Performed QC inspect E2, and F2. All grids Frank Magner (USAC	CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms): Performed QC inspections on the following grids, Area 44A; M0, M1, M2, L0, L1, L2, K0, K1, K2, K3, I2, I3, G1, G2, E2, and F2. All grids passed Quality Control inspections. Frank Magner (USACE Safety Specialist) performed QA inspections on the above grids. All grids passed Quality Assurance inspections. USACE Safety Specialist issued 948 accepting above grids for the government.							
RECOMMENDED CO	DRRECTIVE ACTIONS							
	IONS/VIOLATIONS/COMMENTS							
Safety briefing condu	cted at both Area 44A and at Post Ga	lie 2						
	ELD EQUIPMENT (See Calibration Log were calibrated using test grid @ Gri							
	calibrated using test grids in Open B							
TEST DATA (List item	s here and attach appropriate data sheet	)						
		· · · · · · · · · · · · · · · · · · ·						

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-08-02.DOC

	TRUCTION QUALITY CON	ITROL REPORT			
TE: 5/9/02 Thursday					
.EK NO.: 27	HOURS ON SITE: 0615-1750	WRITTEN BY: S.Kirejczyk	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500	
	MPERATURE: Sunny, ten				
	WORK: Seneca Army De		us, NY		
WESTON PER			MENT: Area 44A	VISITORS/AFFILIATION:	
SITE MGR:			1266-XB Metal	F. Magner CENAB	
SHSC: Steven	Kirejczyk	Detect	ors (3)		
UXO QC/Safety	: Frank Henderson				
SUXO: Curtis H	ightower				
		OBG			
DAILY QUANTI	TIES/ QUANTITIES TO DATE				
Oversize Cleare	ed:				
OE Scrap					
Non-OE Scrap:					
UXO Live (Area UXO Live (OBG					
UXO Detonated UXO Detonated (0					
SUBCONTRA	CTOR:	MATE	RIALS DELIVERED (ind	licate size, type, and condition):	
and the second s	UXO Technicians				
	an- 4 Technicians				
(3)(4)					
	ORMED BY WESTON				
	ight of subcontractors; Obs	erved EOTI clear a	nomalies in grids B1,H	6 ,G9, G8 ,H9, G10,H8 QA	
	I7 QA, G7, F8, G8, F7, G6,				
			···		
	LETED BY WESTON SUB				
EOTI – Area 4	4A: acquired and removed	123 anomalies and	177 digs.		
FOTI - OBG	No work conducted				
LOTI - ODG. I	VO WORK CONducted		·····		
AGREEMENTS	S MADE/CONVERSATION	5 (Heter to telecons,	speea memos, prione rec	cords, and/or logbooks for details)	
			<u>,,,</u> ,,		
		· · · · · · · · · · · · · · · · · · ·			
				·	

G:\PROJECTS\20140007203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-09-02A.DOC

Yellow Copy: Project Manager

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 5/9/02	MANAGERS DESIGNERS/CONSU'
QC OFFICERQC OFFICER(Print Name):Steven R. KirejczykSIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Fo	orms):
See Attached 978 Forms The following grids passed CENAB QA: A1, B1, B2, B3, C1, C2, C3, D1, D2, J0, J1, a	and M5
RECOMMENDED CORRECTIVE ACTIONS None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A and WESTON site office	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) 3 Fisher 1266-XBs were calibrated using the test grid in Grid A7.	
TEST DATA (List items here and attach appropriate data sheet) None	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-09-02A DOC

Yellow Copy: Project Manager

2

				Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REM		ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
2EK NO.: 28	HOURS ON SITE: 0615-1750	WRITTEN BY: S.Kirejczyk	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
	PERATURE: Heavy Rain,		45 F	
	VORK: Seneca Army Depc			
WESTON PERS			MENT: Area 44A	VISITORS/AFFILIATION:
SITE MGR:			1266-XB Metal	F. Magner CENAB
SHSC: Steven Kir	ejczyk	Detect	ors (3)	
UXO QC/Safety: J	ohn Monk			
SUXO: Curtis High	tower			
		OBG: I	Vone	
	S/ QUANTITIES TO DATE:			
Oversize Cleared:				
OE Scrap				
Non-OE Scrap:				
UXO Live (Area 44 UXO Live (OBG):	(A):			
UXO Detonated(Ar				
UXO Detonated (OB		A A A T CI		
SUBCONTRACT			RIALS DELIVERED (ING	icate size, type, and condition):
(1) EOTI- 6 UX	O Technicians			
(3)				
(4)				
	MED BY WESTON			
	ht of subcontractors; Obser			
Pumping of grids	18, H8, H7, 17, H9, 19, J8 a	na J7 was condu	cted due to neavy rain d	over weekend.
WORK COMPLE	TED BY WESTON SUBCO	ONTRACTORS		
	acquired and removed 10		135 digs.	
2011 74.04 777				
EOTI – OBG: No	work conducted			
<u></u>			<u> </u>	
AGREEMENTS N	MADE/CONVERSATIONS	(Refer to telecons,	speed memos, phone rec	ords, and/or logbooks for details)
Due to heavy rair	over the weekend, C.Kan	e delayed the mo	vement of stockpiles to	Wednesday 5/15/02 in order
for water to be re	moved and QA to be condu	icted on necessa	ry grids for placement o	of soil
	<u> </u>			

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-13-02.DOC

			Page <u>2</u> of
DAILY CONSTRU DATE: 5/13/02	CTION QUALITY CONTROL REPOR	RT	MANAGERS DESIGNERS/CONSUL
QC OFFICER (Print Name):	Steven R. Kirejczyk	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficien	cies; Attach Phase Inspecti	on Forms):
QA was not condu	cted on any of Area 44A Grids.	· · · · · · · ·	
		·····	
RECOMMENDED	CORRECTIVE ACTIONS		
None			
CAFETY OBCERN	ATIONEA/IOLATIONE/COMMENTS		
the second s	ATIONS/VIOLATIONS/COMMENTS meeting conducted at Area 44A and W	VESTON site office	
	was stopped at 3:45 due to heavy rain		falls hazards were present.
	FIELD EQUIPMENT (See Calibration L		
3 Fisher 1266-XBs	were calibrated using the test grid in (	Grid A7.	
·····			
TEST DATA // ist it	ems here and attach appropriate data she	of l	
None	ens nere and allach appropriate data she		

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-13-02.DOC

Yellow Copy: Project Manager

ê

					Page 1 of <u>2</u>
DAILY CONSTI UXO/SOIL REM 'TE: 5/14/02		ITROL REPORT			MANAGERS DESIGNERS/CONSULTANTS
-EK NO.:	HOURS ON SITE:	WRITTEN B	BY:	CONTRACT #:	WORK ORDER AND TASK:
28	0615-1800	S.Kirejczyk		DACW33-00-D-0007	20140-007-203-4400 & 4500
WEATHER/TEN	IPERATURE: Heavy Rai	n and high winds	s, ter	nperature 40-50F Hea	vy rain previous night. Approx.
3" last 24 hrs.		_			
LOCATION OF	WORK: Seneca Army De	oot Activity, Rom	nulus	, NY	
WESTON PERS	SONNEL:	EQU	UIPN	IENT: Area 44A	VISITORS/AFFILIATION:
SITE MGR:		Fish	ner 1	266-XB Metal	F. Magner CENAB
SHSC: Steven K	irejczyk	Dete	ector	rs (3)	
UXO QC/Safety: I	Frank Henderson				
SUXO: Curtis Hig	htower				
		OBC	G: No	one	
DAILY QUANTITI	ES/ QUANTITIES TO DATE	:			
Oversize Cleared	1:				
OE Scrap					
Non-OE Scrap:					
UXO Live (Area 4	4Ā):			· · · · · · · · · · · · · · · · · · ·	
UXO Live (OBG):					
UXO Detonated(A UXO Detonated (Ol					
SUBCONTRAC		MA	TERI	ALS DELIVERED (indi	cate size, type, and condition):
	XO Technicians				
(-)					
(3)					
(4)					
WORK PERFOR	RMED BY WESTON				
					rsons,H8 Parsons,G6, L6, B7,
					of grids H8, I8, H7, I7 and J7
				d left running when sit	e was shut down in preparation
	ecessary grids in order to I				· · · · · · · · · · · · · · · · · · ·
	ETED BY WESTON SUB		_		
EOTI – Area 44	A: acquired and removed	76 anomalies ar	10 8 /	digs.	
FOTI - OBG: N	o work conducted				
LOTT ODd. N					
	<u> </u>				
AGREEMENTS	MADE/CONVERSATION	S (Refer to teleco	ns, s	peed memos, phone reco	ords, and/or logbooks for details)
			_		
				······	
G:\PROJECTS\20140007\203	VArea 44A\Final Report\APPENDIX A\May 200	2\Daily Inspection 05-14-02.D	oc		

White Copy: Site File	
-----------------------	--

Yellow Copy: Project Manager Pink Copy: Quality Control

	Page <u>2</u> of <u>2</u>
<b>DAILY CONSTRUCTION QUALITY CONTROL REPORT</b> DATE: 5/14/02	MANAGERS DESIGNERS/CONS!
QC OFFICER (Print Name): Steven R. Kirejczyk	QC OFFICER SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencie No grids within Area 44A were QA'd by CENAB	es; Attach Phase Inspection Forms):
RECOMMENDED CORRECTIVE ACTIONS None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A and WE Site was extremely wet today due to heavy rains yesterday	(5/13/02) and last night. Approximately 3" of rain has
fallen in the last 24 hours. Slips Trips and Falls were stres the work crew. Extreme weather conditions were also stre	ssed
CALIBRATION OF FIELD EQUIPMENT (See Calibration Log 3 Fisher 1266-XBs were calibrated using the test grid in Gr	
TEST DATA (List items here and attach appropriate data sheet, None	)

				Page 1 of 2
DAILY CONSTR UXO/SOIL REM		ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
_:EK NO.: 28	HOURS ON SITE: 0615-1800	WRITTEN BY: S.Kirejczyk	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
				F Site still very wet, however
drying quickly.	FERATORE. Sulling and G	ear moderate wir	ius, temperature 50- 05	r Sile sill very wei, nowever
	NORK: Seneca Army Depo	t Activity, Romulu	is , NY	
WESTON PERS	ONNEL:	EQUIP	MENT: Area 44A	VISITORS/AFFILIATION:
SITE MGR:		Fisher	1266-XB Metal	F. Magner CENAB
SHSC: Steven Kir	rejczyk	Detecto	ors (3)	
UXO QC/Safety: F		Geonic	s EM-61 unit (1)	
SUXO: Curtis High			Pro XRSGPS unit (1)	
Geologist: Theron	n Grim		eere 650 LGP Dozer	
		OBG: N	Vone	
	ES/ QUANTITIES TO DATE:			
Oversize Cleared.				
OE Scrap				
Non-OE Scrap:				
UXO Live (Area 44 UXO Live (OBG):	4A):			
UXO Detonated(A	rea 44A):			
UXO Detonated (OB	3G):			
SUBCONTRACT	TOR:	MATER	RIALS DELIVERED (indi	cate size, type, and condition):
EOTI- 7 U	KO Technicians			
(2)				
(3) (4)				
	MED BY WESTON			
		ved EOTI clear a	nomalies in grids H3 Pa	rsons, G6 Parsons, L1 Parsons,
	G10, H8 Parsons, G7, L9 P			
Pumping of grid	s H8, I8, H7, I7, C4, K7, L7,	M7 and J7 was o	conducted all day.	
	d with fuel at 1730 and left i			aration
	cessary grids in order to col		i mapping.	
	TED BY WESTON SUBCO		162 diga	
EUTI – Area 444	A: acquired and removed 14	e anomalies and	105 digs.	
Sessier – Area 4	44A: Moved northern and so	outhern ends of a	versize pile located in o	rid A7 to arid B7. Began
	large stockpile in northeast			
			· · · · · · · · · · · · · · · · · · ·	
	work conducted			
Sessler – OBG:	No work conducted			
ACDEEMENTS	MADE/CONVERSATIONS	(Pofer to tolocoro	speed memos phone rea	ords, and/or logbooks for details)
AGREENIENTS	WADE/CONVENSATIONS	neler to telecons,	speed memos, phone rec	orus, anuror logoooks for uetails)
	······································			

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-15-02.DOC

ź

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 5/15/02	MANAGERS DESIGNERS CONSU"
QC OFFICER (Print Name):Steven R. Kirejczyk	QC OFFICER SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencie WESTON conducted Quality control and CENAB preforme 18, 19, 110, J8, J9, and K5. See attached 948.	
RECOMMENDED CORRECTIVE ACTIONS None	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS Health and safety meeting conducted at Area 44A and WE Site was still extremely wet. Crew was reminded again ab reviewed.	STON site office out slips, trips, and falls. Driving safety on site was also
CALIBRATION OF FIELD EQUIPMENT (See Calibration Lo 3 Fisher 1266-XBs were calibrated using the test grid in Gi Geonics EM-61 unit was calibrated in Grid D2.	
TEST DATA (List items here and attach appropriate data sheet	2
None	

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-15-02.DOC

Yellow Copy: Project Manager

				Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REMI		ROL REPORT		MANAGERS DESIGNERSICONSULTANTS
_EK NO.: 28	HOURS ON SITE: 0615-1830	WRITTEN BY: S.Kirejczyk	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4400 & 4500
WEATHER/TEM	PERATURE: Partly Sunny			
however drying q				
	VORK: Seneca Army Depo			
WESTON PERS	ONNEL:		MENT: Area 44A	VISITORS/AFFILIATION:
SITE MGR:			1266-XB Metal	F. Magner CENAB
SHSC: Steven Kird		Detect		
UXO QC/Safety: Jo		Geonia	s EM-61 unit (1)	
SUXO: Curtis High			Pro XRSGPS unit (1)	
Geologist: Theron	Grim	John D	eere 850 LGP Dozer	
		OBG: I	Vone	
DAILY QUANTITIE	S/QUANTITIES TO DATE:			
Oversize Cleared:				
OE Scrap				
Non-OE Scrap:				
UXO Live (Area 44	A):			
UXO Live (OBG):				
UXO Detonated(Ar UXO Detonated (OB				
SUBCONTRACT		MATE	RIALS DELIVERED (indi	icate size, type, and condition):
EOTI- 6 UX	O Technicians			
	Equipment Operator			
(3)				
(4)				
	MED BY WESTON			
				arsons, D1 Parsons, F3 Parsons,
	Parsons, L1 Parsons, L5 Pa			
	C4, C8, H8, I8, H7, I7, K7			ed all day.
Pumps were filled	with fuel at 1730 and left i	unning when site	was snut down.	
WORK COMPLE	TED BY WESTON SUBCO	NTRACTORS		
	: acquired and removed 86		08 digs	
EUTI - ATEa 44A	. acquired and removed bo	anomalies and	too uigs.	
Sessler – Area 4	4A: Continued moving soi	l from large stock	pile in northeast corner	of site from grid L-10 and K10
west to grids J-10		<u> </u>		<u><u><u></u></u><u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u><u></u></u></u>
EOTI – OBG: No				
Sessler – OBG:	No work conducted			
AGREEMENTS N	ADE/CONVERSATIONS	Refer to telecons,	speed memos, phone rec	ords, and/or logbooks for details)

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-16-02.DOC

Yellow Copy: Project Manager

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 5/16/02

DATE: 5/16/02



(Print Name):

Steven R. Kirejczyk

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

WESTON conducted Quality control and CENAB preformed quality assurance on the following grids: E1,F1, G4, G5, H1, H2, H7, H8, H9, H10, J1, J2, J3, L3, M3. See attached 948. Note grid J1 was done twice.

RECOMMENDED CORRECTIVE ACTIONS

None

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Health and safety meeting conducted at Area 44A and WESTON site office..

Site was still extremely wet. Crew was reminded again about slips, trips, and falls. Driving safety on site was also reviewed. Heavy equipment safety was reviewed by CENAB Safety.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) 3 Fisher 1266-XBs were calibrated using the test grid in Grid A7. Geonics EM-61 unit was calibrated in Grid D2.

TEST DATA (List items here and attach appropriate data sheet)

None

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Inspection 05-16-02.DOC

Page <u>2</u> of <u>2</u>



						Page 1 of 2
	LY CONSTR D/SOIL REM	UCTION QUALITY CONT	ROL REPO	ORT		N A A A A A A A A A A A A A A A A A A A
	E: 05/20/02					MANAGERS DESIGNERS/CONSULTANTS
	EK NO.:	HOURS ON SITE:	WRITTE	N BY:	CONTRACT #:	WORK ORDER AND TASK:
29		0700-1700	F. Hende	erson	DACW33-00-D-0007	20140-007-203-4500
WE	ATHER/TEM	PERATURE: Overcast/Par	rtly Sunny 5	50° Light	Winds	
LOC	ATION OF V	NORK: Seneca Army Depo	ot Activity, I	Romulus	, NY	
WES	STON PERS	ONNEL:		EQUIPN	IENT:	VISITORS/AFFILIATION:
SITE	MGR:		1	AREA 4	4A	T. Battaglia
SHS	C: Steven Kir	rejczyk		Fisher 1	266-XB Metal	F. Magner/CENAB
_		rank Henderson		Detector	s (3)	
	OS: Curtis Hi			John De	ere 850LGP Bulldozer	
		<b>3</b>		OBG		
		······································				
						·
					· · · · · · · · · · · · · · · · · · ·	
01/5						
	SCONTRACT			MATERI	ALS DELIVERED (Indic	ate size, type, and condition):
(1)		IXO Technicians				
(2)	Sessler – 1	Equipment Operator				
<u>(¥)</u>		MED BY WESTON				
_		cquisition and removal of 1	150 anomal	lice by E	OTI porconnol	
		Fines Stockpiles 1, 2, and				
		ering in Area 44A grids H7				5678
Deto	onated 1ea 4	0mm M407A1 Practice Gre	enade found	d in Grid	1 L4	,0,0,7,0.
		TED BY WESTON SUBCO			· · · · · · · · · · · · · · · · · · ·	
	a 44A:					
EO7	TI – (Al Andel	rson, Marty Holmes, Manue	el Repollett	, Joe Str	reb, Harold Thompson)	acquired and removed
		Area 44A generating appro				
Sess	sler – Contin	ued to move fines stockpile	e from grid I	K-10.		
ОВС	<i>ā</i> :					
					····	
AGF	REEMENTS	MADE/CONVERSATIONS	(Refer to tel	lecons. si	peed memos, phone reco	rds, and/or logbooks for details)
		nfirmed that he considers				
_			<u>,</u>			
G:\PBO	JECTS\20140007\203\	Area 44A\Final Report\APPENDIX A\May 2002\D	Daily Report 05-20-02	2.DOC		

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 05/20/02

200 2 of 2



QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Performed QC inspections on the fines stockpiles Pile 1 located NE Corner grids J9,10, K10 & L10, Pile 2 located Center grids E6,7,F6,7, and Pile 3 East End Grids B5,6, C5,6 Area 44A. Stockpiles passed QC Inspections. Frank Magner (USACE Safety Specialist) performed QA inspections on the above stockpiles. USACE Safety Specialist issued 948 accepting above stockpiles for the government.

RECOMMENDED CORRECTIVE ACTIONS

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety briefing conducted at Area 44A. Topics covered: Munitions Safety, Slips, Trips, Falls, Hardhats, Seatbelt use, And Safety Glasses.

Detonation of 1ea M407A1 40mm Practice Grenades accomplished with no incidents.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) 2ea Fisher 1266-XBs were calibrated using test grid @ Grid A7.

TEST DATA (List items here and attach appropriate data sheet)

Yellow Copy: Project Manager

						Page 1 of <u>2</u>
UXO/S	OIL REME		ROL REPORT			WASSERN.
	05/21/02			<u> </u>		
.29 29	NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY F. Henderson		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEATH	HER/TEMP	PERATURE: Overcast/Part	ly Sunny 55° L	ight	Winds Scattered Aftern	noon Showers
LOCAT	TION OF W	ORK: Seneca Army Depot	t Activity, Rom	ılus	, NY	
WESTO	ON PERSO	ONNEL:	EQU	IPM	IENT:	VISITORS/AFFILIATION:
SITE MO	GR:		ARE	<b>A</b> 44	4A	T. Battaglia
SHSC:	Steven Kire	ojczyk	Fishe	Fisher 1266-XB Metal		F. Magner/CENAB
UXO QC	C/Safety: Fr	ank Henderson	Deteo	ctor	s (2)	Brewers Construction
SUXOS	: Curtis Hig	htower	John	De	ere 850LGP Bulldozer	
			OBG			
	ONTRACTO		MATI	ERI,	ALS DELIVERED (indic	ate size, type, and condition):
\ / <u> </u>		(O Technicians			·····	
(2) <u>S</u>	essler – 1	Equipment Operator				
<u>(+)</u> WORK	PERFORM	MED BY WESTON				
			70 anomalies b	v E	OTI personnel. In addi	tion, supervised the moving
		from grid K-10				
Comple	eted pin flag	gging 516 anomalies locate	ed by EM-61 in	gria	ds I4, J4, K4, L4, M4	
	0.01/01/07		NTD ( OT OD O			··
		TED BY WESTON SUBCO	NIRACIORS	_		
Area 44		on, Marty Holmes, Manuel	Repollett Ine	Str	reh Harold Thompson	Mike Turner)
						of scrap metal and 476 digs.
uoquiio	a and ronno			0		
Sessler	- Complet	ted moving of fines stockpi	ile from grid K-	10.		
080						
OBG:		<u></u>		~	<u> </u>	
					· · · · · · · · · · · · · · · · · · ·	
AGREE	MENTS M	ADE/CONVERSATIONS (	Refer to telecon	s, sp	peed memos, phone reco	rds, and/or logbooks for details)
G:\PBOJECTS	S\20140007\203\Ar	ea 44A\Final Report\APPENDIX A\May 2002\Dail	ly Report 05-21-02.DOC			

DAILY CONSTRU	CTION QUALITY CONTROL REPO		Page <u>2</u> of <u>2</u>
DATE: 05/21/02			
QC OFFICER		QC OFFICER	
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficie	encies; Attach Phase Inspect	ion Forms):
			and the second
RECOMMENDED	CORRECTIVE ACTIONS		
RECOMMENDED	CORRECTIVE ACTIONS		
			· · · · · · · · · · · · · · · · · · ·
SAFETY OBSERV	ATIONS/VIOLATIONS/COMMENTS		
	ducted at Area 44A. Topics covered		Trips, Falls
		·······	
CALIBRATION OF	FIELD EQUIPMENT (See Calibration	Logs in File)	
	Bs were calibrated using test grid @		
			······································
TEST DATA (List ite	ems here and attach appropriate data sh	neet)	
		· · · · · · · · · · · · · · · · ·	
			•

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-21-02.DOC

UXO/SOIL REM	RUCTION QUALITY CON MEDIATION 2 Wednesday	ITROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
.EK NO.: 29	HOURS ON SITE: 0700-1700	WRITTEN BY: F. Henderson	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEATHER/TE	MPERATURE: Overcast/P	Partly Sunny 55° Ligh	t Winds	· · · · · · · · · · · · · · · · · · ·
	WORK: Seneca Army De			· · · · · · · · · · · · · · · · · · ·
WESTON PER		EQUIPI		VISITORS/AFFILIATION:
SITE MGR:			4A	T. Battaglia
SHSC: Steven Kirejczyk			266-XB Metal	F. Magner/CENAB
	Frank Henderson	Detecto	rs (2)	
SUXOS: Curtis F			eere 850LGP Bulldozer	
		OBG		
	TOR: UXO Technicians	MATER	IALS DELIVERED (indi	cate size, type, and condition):
/	1 Equipment Operator			
	RMED BY WESTON			·
		f 118 anomalies by l	OTI personnel in ado	lition, supervised the moving
Of fines stockpi	le from grids K-7, L-7	r rio anomanes by L		alon, supervised the moving
	anomalies not previously fl	lagged. Began dew	atering pads E, C and I	East of G, OBG
	40mm M407A1 Practice G		d K4	
	ETED BY WESTON SUB	CONTRACTORS		
Area 44A:				
	erson, Marty Holmes, Man			
	moved 118 anomalies at A moved one M407A1 40mr			ds of scrap metal and 410 digs.
Acquired and re	THOVED ONE WI407AT 40M	IT Flactice Grenade		
Sessler – Move	d approximately 60% of ov	versize stockpile from	n Grids K-7. L-7	
			,	
OBG:				
EOTI – ( Mike T	urner) Provided UXO avoi	idance support to W	ESTON personnel durir	ng dewatering efforts
	MADE/CONVERSATION	S (Refer to telecons	sneed memos, phone rea	ords, and/or logbooks for details)
				and and of logbooks for details)

		Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTRO DATE: 05/22/02	OL REPORT	
QC OFFICER (Print Name): Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Foll	low Up):	
CQC FINDINGS (Satisfactory Work Completed an	nd Deficiencies; Attach Phase Inspe	ection Forms):
RECOMMENDED CORRECTIVE ACTIONS		
SAFETY OBSERVATIONS/VIOLATIONS/COM		
Safety briefing conducted at Area 44A. Topics Traffic, Safe Separation Areas	covered: Munitions/Explosive S	Safety, Slips, Trips, Falls, Holiday
		idaata
Detonation of 1ea M407A1 40mm Practice Gre	enades accomplished with no inc	
CALIBRATION OF FIELD EQUIPMENT (See C		
2ea Fisher 1266-XBs were calibrated using tes	si griu @ Griu A7.	
TEST DATA (List items here and attach appropriat	te data sheet)	
	·····	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-22-02.DOC

Yellow Copy: Project Manager

	TRUCTION QUALITY CON MEDIATION 02 Thursday	NTROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
_EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
29	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
NEATHER/TE	MPERATURE: Clear Sunr	ny 62° Light Winds		
OCATION OI	= WORK: Seneca Army De	pot Activity, Romulus	s, NY	
NESTON PEP	SONNEL:	EQUIPN		VISITORS/AFFILIATION:
SITE MGR:		AREA 4	4A	T. Battaglia
SHSC: Steven	Kirejczyk	Fisher 1	266-XB Metal	F. Magner/CENAB
JXO QC/Safety	: Frank Henderson	Detector	rs (2)	
SUXOS: Curtis	Hightower		ere 850LGP Bulldozer	
		OBG		
	······································			
	· · · · · · · · · · · · · · · · · · ·			
			<u> </u>	
				anto aizo turo and sanditian's
SUBCONTRA		MATER.	IALS DELIVERED (Indi	cate size, type, and condition):
	UXO Technicians			· · · · · · · · · · · · · · · · · · ·
<sup>(2)</sup> Sessler -	- 1 Equipment Operator			
·			<u> </u>	
(4) NORK PEREC	DRMED BY WESTON		· · · · · · · · · · · · · · · · · · ·	
		f 115 anomalies by F	OTI personnel. In add	ition, supervised the moving
	ile from grids K-7, L-7	r rro unomaneo by E		
	atering pads E, C and Eas	t of G, OBG. Provide	ed UXO avoidance duri	ng Dewatering in OBG.
	40mm M407A1 Practice G			······································
Detonated 1ea		arenade round in and		
	LETED BY WESTON SUB			
NORK COMP	LETED BY WESTON SUB			
NORK COMP A <b>rea 44A</b> : EOTI – (Al Anc	lerson, Marty Holmes, Man	CONTRACTORS nuel Repollett, Joe St	reb, Harold Thompson,	
NORK COMP Area 44A: EOTI – (Al And Acquired and r	derson, Marty Holmes, Man emoved 115 anomalies at A	CONTRACTORS nuel Repollett, Joe St Area 44A generating a	<i>reb, Harold Thompson,</i> approximately 18 pound	
<i>NORK COMPL</i> <b>Area 44A</b> : EOTI – (Al And Acquired and r	lerson, Marty Holmes, Man	CONTRACTORS nuel Repollett, Joe St Area 44A generating a	<i>reb, Harold Thompson,</i> approximately 18 pound	
NORK COMP Area 44A: EOTI – (Al And Acquired and r Acquired and r	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	
NORK COMP Area 44A: EOTI – (Al And Acquired and r Acquired and r	derson, Marty Holmes, Man emoved 115 anomalies at A	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	
NORK COMP Area 44A: EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	
NORK COMP Area 44A: EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move OBG:	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	
NORK COMP Area 44A: EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move DBG:	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	<i>Mike Turner)</i> ds of scrap metal and 321 digs.
WORK COMP <b>Area 44A</b> : EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move OBG:	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade	<i>reb, Harold Thompson,</i> approximately 18 pound for detonation	
WORK COMP <b>Area 44A</b> : EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move <b>OBG</b> : No work by sul	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp bcontractors	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade bile from Grids K-7, L	reb, Harold Thompson, approximately 18 pound for detonation -7	ds of scrap metal and 321 digs.
NORK COMP Area 44A: OTI – (Al Anc Acquired and r Acquired and r Sessler – Move <b>DBG</b> : No work by sul	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp bcontractors	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade bile from Grids K-7, L	reb, Harold Thompson, approximately 18 pound for detonation -7	
NORK COMP Area 44A: EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move DBG: No work by sul	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp bcontractors	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade bile from Grids K-7, L	reb, Harold Thompson, approximately 18 pound for detonation -7	ds of scrap metal and 321 digs.
NORK COMP Area 44A: EOTI – (Al Anc Acquired and r Acquired and r Sessler – Move DBG: No work by sul	derson, Marty Holmes, Man emoved 115 anomalies at A emoved one M407A1 40m ed 100% of oversize stockp bcontractors	CONTRACTORS nuel Repollett, Joe St Area 44A generating a m Practice Grenade bile from Grids K-7, L	reb, Harold Thompson, approximately 18 pound for detonation -7	ds of scrap metal and 321 digs

			. Page <u>2</u> of
DAILY CONSTRU DATE: 05/23/02	CTION QUALITY CONTROL REPOR	7T	C A A A A A A A A A A A A A A A A A A A
			MANAGERS DESIGNERS/CONSUL7
QC OFFICER		QC OFFICER	0
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficier	ncies; Attach Phase Inspec	tion Forms):
			· · · · · · · · · · · · · · · · · · ·
RECOMMENDED	CORRECTIVE ACTIONS		
		and the second	· · · · · · · · · · · · · · · · · · ·
			and and a second se
SAFETY OBSERV	ATIONS/VIOLATIONS/COMMENTS		
the later way to be a set of the	ducted at Area 44A. Topics covered:	Munitions/Explosive Sa	fety, Slips, Trips, Falls,
Safe Separation A			
Detonation of 1ea l	M407A1 40mm Practice Grenades ac	complished with no incia	lents.
	ELEL D EQUIDMENT (See Calibration	Logo in Eilo)	V
	FIELD EQUIPMENT (See Calibration ) Bs were calibrated using test grid @ (		
204710/10/12/00 /1			
	and the second		
TEST DATA (List ite	ems here and attach appropriate data she	eet)	

Yellow Copy: Project Manager

ź

UXO/SOIL RE	TRUCTION QUALITY COI MEDIATION 02 Tuesday	NTROL REPORT		MANAGERS DESIGNERSICOASULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY: F. Henderson	CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK:
29	0700-1700		DACW33-00-D-0007	20140-007-203-4500
	MPERATURE: Clear Suni			
	F WORK: Seneca Army De			· · · · · · · · · · · · · · · · · · ·
WESTON PERSONNEL:		EQUIPN		VISITORS/AFFILIATION:
SITE MGR:		AREA 4		T. Battaglia
SHSC: Steven			266-XB Metal	F. Magner/CENAB
	: Frank Henderson	Detector		Jeff Ignazaik/Sessler
SUXOS: Curtis		John De	ere 850LGP Bulldozer	
UXO Techniciar		OBG		
	George Payne			
SUBCONTRA		MATER	IALS DELIVERED (indi	icate size, type, and condition):
/	5 UXO Technicians			
	– 1 Equipment Operator an – 1 Technician			
4)				
	ORMED BY WESTON			
		of 165 anomalies by E	OTI personnel. In add	dition, supervised the rounding
	oile in grids K-9, B4,5, C4,5			
	pit for geophysical work to b	pe performed by Envi	roscan later this week.	
	overnment Equipment List			
	LETED BY WESTON SUB	CONTRACTORS		
Area 44A:				
	derson, Marty Holmes, Joe			
				ds of scrap metal and 362 digs.
Acquired and p	oin flagged 429 anomalies i	in grids A7, A0, C4, C	70, E9, F0, H4, and J5	
Sessler – Bega	an rounding of fines stockp	ile in grids B4,5, C4,5	5, E6,7 and F6,7 for fut	ure seeding
OBG:				
	sured fines lay down area			A and Takal Field
	Acquired and pin flagged 70	) anomalies previous	iy acquired using EM-b	o I and I otal Field
Magnatometer		IS (Pofer to tologona a	pood momos phone rea	ords, and/or logbooks for details)
	ent conex being unsecured			
	iccomplished per Tom Batt		an an inventory or DOIN	
	seemplehed per rom Dall			

DAILY CONSTRU DATE: 05/28/02	CTION QUALITY CONTROL R	REPORT	
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow)	Up):	
CQC FINDINGS (S	Satisfactory Work Completed and D	Deficiencies; Attach Phase Inspec	tion Forms):
· · · · · · · · · · · · · · · · · · ·			
RECOMMENDED		and and a second s	
RECOMMENDED	CORRECTIVE ACTIONS		
	t to the second se		
	ATIONS/VIOLATIONS/COMME ducted at Area 44A. Topics cov		ofaty Sline Trine Falle
Salety briening con	ducied al Area 44A. Topics col	vered. Wumitions/Explosive Sa	irety, Slips, Trips, Fails,
CALIBRATION OF	FIELD EQUIPMENT (See Calib	ration Logs in File)	
2ea Fisher 1266-Xi	Bs were calibrated using test gr	id @ Grid A7.	
			· · · · · · · · · · · · · · · · · · ·
TEST DATA (List ite	ems here and attach appropriate da	ata sheet)	
	· · · · · · · · · · · · · · · · · · ·		

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-28-02.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

DAILY CONS	TRUCTION QUALITY CON	TROL REPOR	<i>τ</i>		
	EMEDIATION				
. <u>^ TE: 05/29</u>	/02 Wednesday				MANAGERS DESIGNERS/CONSULTANTS
.'EK NO.:	HOURS ON SITE:	WRITTEN		CONTRACT #:	WORK ORDER AND TASK:
29	0700-1700	F. Henders	son	DACW33-00-D-0007	20140-007-203-4500
WEATHER/T	EMPERATURE: Clear Sunny	y 62° Light Win	nds		
LOCATION C	F WORK: Seneca Army Dep	pot Activity, Rol	mulus	, NY	
WESTON PE	RSONNEL:	EQ	QUIPM	IENT:	VISITORS/AFFILIATION:
SITE MGR:		AR	REA 44	4A	T. Battaglia/CENAN
SHSC: Steven	Kirejczyk	Fis	sher 12	266-XB Metal	F. Magner/CENAB
UXO QC/Safet	y: Frank Henderson	De	Detectors (3)		R. Battaglia/CENAN
SUXOS: Curtis	s Hightower				N. Hammond/CENAB
UXO Technicia	n: John Monk	OB	OBG		H. Hanerlah/CENAB
	George Payne	Jot	John Deere 850LGP Bulldozer		
				ble GPS Systems	
		Ge	Geonics EM-61		
SUBCONTRA	CTOR:	MA	ATERI	ALS DELIVERED (indic	cate size, type, and condition):
(1) EOTI – (	6 UXO Technicians				
	- 1 Equipment Operator				
Enviroso	can – 3 Technicians				
(-)					
	ORMED BY WESTON				
Supervised th	a acquisition and removal of	260 anomalies	s hv Fi	OTI nersonnel Sunen	vised geophysical mapping crew

Supervised the acquisition and removal of 260 anomalies by EOTI personnel. Supervised geophysical mapping crew

## WORK COMPLETED BY WESTON SUBCONTRACTORS

Area 44A:

EOTI - (Al Anderson, Marty Holmes, Joe Streb, Harold Thompson, Mike Turner, Manuel Repollet)

Acquired and removed 260 anomalies at Area 44A generating approximately 18 pounds of scrap metal and 336 digs.

Enviroscan - Geophysically mapped grids K10, K9, K8, L8, Partial J7, K7, L7, M7, M8, M9, M10

OBG:

Sessler - Prepping Stockpile lay down area for stabilization operations.

Enviroscan – Acquired and pin flagged 419 anomalies previously acquired using EM-61 and Total Field Magnetometer.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

Two EOTI UXO technicians (Mike Turner, Harold Thompson) released from duty for day as work load did not Support manpower. UXO Technicians released at 1300. 3 UXO technicians (Marty Holmes, Joe Streb, Manny Repollet) released at 1630.

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-29-02.DOC

Page 1 of 2

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUC DATE: 05/29/02	CTION QUALITY CONTROL	. REPORT	MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follo	w Up):	
CQC FINDINGS (S	atisfactory Work Completed and	d Deficiencies; Attach Phase Inspect	ion Forms):
RECOMMENDED	CORRECTIVE ACTIONS	· · · · · · · · · · · · · · · · · · ·	
SAFETY OBSERV	ATIONS/VIOLATIONS/COMI	MENTS	
	ducted at Area 44A and Post		
Topics covered. W	lunitions/Explosive Safety, S	iips, Trips, Fails, Weather,	
CALIBRATION OF	FIELD EQUIPMENT (See Ca	libration Loas in File)	······································
	Bs were calibrated using test		
TEST DATA (List its	ms here and attach appropriate	data abaat)	
TEST DATA (LISUILE	ms here and allach appropriate		
· · · · · · · · · · · · · · · · · · ·			······································
·		,,,,,,,	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-29-02.DOC

-

DAILY CONSTRUCTION QUALITY CONTROL REF UXO/SOIL REMEDIATION			PORT		MANAGERS DESIGNERS/CONSULTANTS		
	NO.:	HOURS ON SITE:	WRITTEN BY:		CONTRACT #:	WORK ORDER AND TASK:	
30		0700-1700	F. Hend	derson	DACW33-00-D-0007	20140-007-203-4500	
WEATH	HER/TEMP	PERATURE: Rainy, Overca	ast 62°				
LOCAT	ION OF W	ORK: Seneca Army Depo	t Activity,	Romulus	s, NY		
WESTO	ON PERSO	ONNEL:		EQUIPN	IENT:	VISITORS/AFFILIATION:	
SITE MO	GR:			AREA 4	4A	T. Battaglia/CENAN	
SHSC:	Steven Kire	njczyk		Fisher 1	266-XB Metal	F. Magner/CENAB	
UXO QC	C/Safety: Fr	ank Henderson		Detector	rs (2)		
SUXOS:	: Curtis Hig	htower					
UXO Te	chnician: J	ohn Monk		OBG			
	G	eorge Payne		John Deere 850LGP Bulldozer			
				3ea Trimble GPS Systems			
				Geonics EM-61			
SUBCO	NTRACTO	OR:		MATERIALS DELIVERED (indicate size, type, and condition):			
(1) E	OTI – 6 UX	(O Technicians					
EI	nviroscan -	– 3 Technicians					
(7)							
		MED BY WESTON					
		equisition and removal of 86			OTI personnel.		
Provided UXO support to Enviroscan during flagging				efforts			

WORK COMPLETED BY WESTON SUBCONTRACTORS

Area 44A:

EOTI – (Al Anderson, Marty Holmes, Joe Streb, Harold Thompson, Mike Turner, Manuel Repollet)

Acquired and removed 86 anomalies at Area 44A generating approximately 12 pounds of scrap metal and 143 digs.

OBG:

Sessler – No work today due to rain. Stabilization scheduled to start 06/03/02.

Enviroscan – Acquired and pin flagged 575 anomalies previously acquired using EM-61 and Total Field Magnetometer.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) All UXO technicians released from Area 44A at 1500.

WESTON agreed with USACE to demobilize EOTI UXO technicians with exception of Tech III

WESTON will commence removal of primary high correlation EM-61/Mag targets in OBG and will coordinate nobilization of geophysical mapping personnel for ponded areas

G:\PROJECTS\20140007203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-30-02.DOC

Daga 1 of 2

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 05/30/02	JCTION QUALITY CONTROL REPOR	Τ	MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow Up):		······································
CQC FINDINGS (	Satisfactory Work Completed and Deficience	cies; Attach Phase Inspec	tion Forms):
		····	
·			· · · · · · · · · · · · · · · · · · ·
RECOMMENDED	CORRECTIVE ACTIONS		
······································			· · · · · · · · · · · · · · · · · · ·
	VATIONS/VIOLATIONS/COMMENTS		
	nducted at Area 44A and Post Gate 2 . Munitions/Explosive Safety, Slips, Trips	, Falls, Weather,	
	F FIELD EQUIPMENT (See Calibration L		
2ea Fisher 1266-2	KBs were calibrated using test grid @ G	па A7	
TEST DATA (List i	items here and attach appropriate data shee	et)	
		······································	
			,

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-30-02.DOC

Yellow Copy: Project Manager

						Page 1 of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPO UXO/SOIL REMEDIATION ~ 1TE: 05/31/02 Friday						MANAGERS DESIGNERS/CONSULTANTS
30	EK NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY: F. Henderson		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEA	THER/TEMP	PERATURE: Partly Sunny,	Overcast. Oc	casio	onal Thunder Showers	67°
		/ORK: Seneca Army Depo				
	STON PERSO				IENT:	VISITORS/AFFILIATION:
	MGR:			EA 4		T. Battaglia/CENAN
	C: Steven Kire	eiczvk	Fish	ner 1	266-XB Metal	F. Magner/CENAB
		ank Henderson	Dete	ector	s (2)	
	OS: Curtis Hig					
	Technician: G		OBO	G		
			Johi	n De	ere 850LGP Bulldozer	
			3ea	Trim	ble GPS Systems	
			Geo	nics	EM-61	
				_		
SUB	CONTRACTO	OR:	MAT	TERI	ALS DELIVERED (indic	ate size, type, and condition):
(1)	EOTI – 6 UX	KO Technicians				
(2)						
	Enviroscan -	– 3 Technicians				
(4)						
		MED BY WESTON	Zanamaliaa ir	. 4	a 444 by EOTI parage	
		equisition and removal of 23				
		oport to Enviroscan during				site SUXOS
		Control inspection of WES				
Rem	oved Test gri	d set up for EM-61.				
WOF	RK COMPLET	TED BY WESTON SUBCO	NTRACTORS	5		
	44A:					
		Imes, Joe Streb, Harold Th				
		oved 27 anomalies at Area icians sent to OBG at 1100		ig ap	proximately 3 pounds of	or scrap metal and 57digs.
ADOV	e UXO techn	icians sent to ObG at 1100	J			
	<u></u>				· · · · · · · · · · · · · · · · · · ·	
OBG						
						Thompson) Acquired and
Rem	oved 29 anon	nalies generating 39 pound	ds of scrap an		b algs.	S1 and Total Field
		uired and pin flagged 374 a 8 separate heavilv concent				

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-31-02.DOC

Yellow Copy: Project Manager

	Page <u>2</u> of <u>2</u>
<b>DAILY CONSTRUCTION QUALITY CONTROL REPORT</b> DATE: 05/31/02	MANAGERS DESIGNERSICONSU
	QC OFFICER SIGNATURE:
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencie Performed QC inspections on the following grids, Area 44A All grids passed Quality Control inspections. Frank Magner (USACE Safety Specialist) performed QA ins Assurance inspections. USACE Safety Specialist issued 94	; K7, K8, K9, K10, L7, L8, M7, M8, M9, M10, J7. spections on the above grids. All grids passed Quality
RECOMMENDED CORRECTIVE ACTIONS	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	
Safety briefing conducted at Post Gate 2 . Topics covered: Munitions/Explosive Safety, Slips, Trips, F	Falls, Weather,
CALIBRATION OF FIELD EQUIPMENT (See Calibration Log	s in File)
2ea Fisher 1266-XBs were calibrated using test grid @ Grid 3ea Fisher 1266-XBs calibrated using test grid in Open Bur	
TEST DATA (List items here and attach appropriate data sheet)	

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\May 2002\Daily Report 05-31-02.DOC

						Page 1 of <u>2</u>	
DAILY CONSTRUCTION QUALITY CONTROL REPORT UXO/SOIL REMEDIATION ~ TE: 06/03/02 Monday						MANAGERS DESIGNERSICONSULTANTS	
.Ĕ 31	K NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY: F. Henderson		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500	
WEA	THER/TEMP	PERATURE: Partly Sunny,	62°				
LOC	ATION OF W	VORK: Seneca Army Depo	t Activity, Rom	ılus	, NY		
WES	STON PERSO	ONNEL:	EQU	IPN	IENT:	VISITORS/AFFILIATION:	
	MGR:		ARE	A 4	4A	T. Battaglia/CENAN	
SHS	C: Steven Kire	ejczyk	Fishe	er 12	266-XB Metal	F. Magner/CENAB	
UXO	QC/Safety: Fr	ank Henderson	Detec	ctor	rs (1)		
SUX	OS: Curtis Hig	htower					
UXŌ	Technician: G	George Payne	OBG				
			John	De	ere 850LGP Bulldozer		
			Versa	atile	936 Tractor w/12"		
			Interr	natio	onal 10 wheel truck		
			TSP	spre	eader		
SUB	CONTRACTO	OR:	MAT	ERI	ALS DELIVERED (indic	cate size, type, and condition):	
(1)	EOTI - 1 UX	XO Technicians	20 to	ns c	of TSP delivered and s	pread	
(2)							
ļ	Sessler – 3	Equipment Operators					
(4)							
		MED BY WESTON	5 anomalias in	tho	Open Burning Ground	<u> </u>	
		Control inspection of WES				5.	
		il stabilization operation.	or ort gride in r				
Rem	oved Fisher :	1266-XB test grid from Area	a 44A.				
		36" WP warhead and 1ea		9 W/	base detonating fuze.		
		TED BY WESTON SUBCO	NTRACTORS				
	44A:						
No w	ork performe	d by subcontractors	· · · · · · · · · · · · · · · · · · ·				
					·		
OBG		anual 75 anomalias area	ating Et naver-	<sup>1</sup>	aaron and 067 dise us	ing WESTON and EOT	
	onnel	noved 75 anomalies generation	aung 51 pound	5 01	scrap and 367 digs US		
		soil stabilization process	Processed app	rox	imately 1.277.7cv. Soi	l laid our in a 230' by 150' arid.	
0000	essler – Started soil stabilization process. Processed approximately 1,277.7cy. Soil laid our in a 230' by 150' grid.						

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Received jpeg file of all anomalies at OBG from Enviroscan. Copy attached for CENAN.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-03-02.DOC

.

# DAILY CONSTRUCTION QUALITY CONTROL REPORT

DATE: 06/03/02

Page 2 of 2

QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Performed QC inspections on the following grids, Area 44A; A6, A7, C4, C8, D9, E9, F8, F9, G6, G7, G8, G9, G10, H4. H6. I4. I6. J4. J5. J6. K4. K6. L4. L5. L6. M4 and M6. All grids passed Quality Control inspections. Frank Magner (USACE Safety Specialist) performed QA inspections on the above grids. All grids passed Quality Assurance inspections. USACE Safety Specialist issued 948 accepting above grids for the government.

RECOMMENDED CORRECTIVE ACTIONS

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety briefing conducted at Post Gate 2.

Topics covered: Munitions/Explosive Safety, Slips, Trips, Falls, Weather.

Detonated 1ea 2.36" WP warhead and 1ea 37mm Projectile w/base detonating fuze with no incidents.

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) 1ea Fisher 1266-XBs were calibrated using test grid @ Grid A7. 1ea Fisher 1266-XBs calibrated using test grid in Open Burning Ground

TEST DATA (List items here and attach appropriate data sheet)

The following soil samples were taken prior to application of TSP: SP-00SS-185-0, SP-00SS-186-0,

SP-00SS-187-0, SP-00SS-188-0, SP-00SS-189-0, SP-00SS-190-0, and SP-00SS-191-0. Samples were

FED-EX'd to AMRO Environmental with a 3 day turn around time.

Samples to be tested for 14 TCLP metals.

UXO/SOIL RI	<b>STRUCTION QUALITY COI EMEDIATION</b> /02 Tuesday	NTROL REPORT		Page 1 of 2
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
31	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
WEATHER/T	EMPERATURE: Intermitten	t Showers, 60°		
LOCATION C	OF WORK: Seneca Army De	pot Activity, Romulu	s, NY	
WESTON PERSONNEL:			MENT:	VISITORS/AFFILIATION:
SITE MGR:		AREA 4	I4A	T. Battaglia/CENAN
SHSC: Steven	Kirejczyk	Fisher	1266-XB Metal	F. Magner/CENAB
	y: Frank Henderson	Detecto	rs (1)	Agway
SUXOS: Curtis				Craig Sessler
UXO Technicia	n: George Payne	OBG		Vern Sessler
			eere 850LGP Bulldozer	
		Versatil	e 936 Tractor w/12"	
			ional 10 wheel truck	
		TSP sp	reader	
	ACTOR: 1 UXO Technicians		IALS DELIVERED (indi of TSP delivered and s	cate size, type, and condition): pread
(1) EOTI – (2)	1 UXO Technicians			
(1) EOTI – (2) Sessler				
(1) EOTI – (2) Sessler (4)	1 UXO Technicians – 1 Equipment Operator			
(1) EOTI – (2) Sessier (4) WORK PERF	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON	40 tons	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal o	40 tons	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON	40 tons	of TSP delivered and s	pread
(4) Sessler (4) WORK PERF Supervised th Supervised th	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation	40 tons	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF Area 44A:	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re PLETED BY WESTON SUB	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF Area 44A:	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF <b>Area 44A</b> :	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re PLETED BY WESTON SUB	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF <b>Area 44A</b> :	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re PLETED BY WESTON SUB	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF <b>Area 44A</b> :	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re PLETED BY WESTON SUB	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread
(1) EOTI – (2) Sessler (4) WORK PERF Supervised th Supervised th Took samples WORK COMF Area 44A:	1 UXO Technicians – 1 Equipment Operator ORMED BY WESTON the acquisition and removal of the soil stabilization operation is for 14 TCLP Metals and Re PLETED BY WESTON SUB	40 tons of 75 anomalies in the n. CRA 8 TCLP Metals	of TSP delivered and s	pread

Acquired and Removed 66 anomalies generating 143 pounds of scrap and 676 digs using WESTON and EOTI personnel

Sessler –Soil stabilization process completed pending analytical results . Processed approximately 1589.1cy. Soil laid our in a 230' by 150' grid.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-04-02.DOC

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 06/04/02	MANAGERS CONSI
QC OFFICERQC OFFICER(Print Name):Frank HendersonSIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspect	ion Forms):
Preparatory inspection held for soil stabilization.	
RECOMMENDED CORRECTIVE ACTIONS	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	
Safety briefing conducted at Post Gate 2.	
Topics covered: Munitions/Explosive Safety, Slips, Trips, Falls, Weather,	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	······
TEST DATA (List items here and attach appropriate data sheet)	00 0000 100 0
The following soil samples were taken post application of TSP: SP-00SS-192-0, SP-00SS-194-0, SP-00SS-195-0, SP-00SS-196-0, SP-00SS-197-0, and SP-00SS	
SP-00SS-200-0, SP-00SS-201-0, SP-00SS-202-0. Samples were FED-EX'd to Al	
day turn around time. Samples 192 – 198 to be tested for 14 TCLP metals, post b	ench test. Samples 199-202
To be tested for RCRA 8 TCLP Metals	

					Page 1 of <u>2</u>		
DAILY CONSTR UXO/SOIL REM TE: 06/05/02		ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS		
EK NO.:	HOURS ON SITE:	WRITTEN BY			WORK ORDER AND TASK:		
31	0700-1700	F. Henderson	DACW33	-00-D-0007	20140-007-203-4500		
WEATHER/TEM	PERATURE: AM Thunder	Showers, PM S	unny 60⁰				
LOCATION OF V	NORK: Seneca Army Depo	ot Activity, Romu	lus, NY				
WESTON PERS	ONNEL:	EQUI	PMENT:		VISITORS/AFFILIATION:		
SITE MGR:		ARE	44 <b>A</b>		T. Battaglia/CENAN		
SHSC: Steven Kir	ejczyk	John	Deere 850LG	P Bulldozer	F. Magner/CENAB		
UXO QC/Safety: F	rank Henderson				J. Cleary/SEDA		
SUXOS: Curtis Hi							
UXO Technician:	George Payne	OBG					
		Fishe	r 1266-XB All	Metals			
		Magn	etometer (1)				
· · .							
SUBCONTRACT	OR:	MATE	MATERIALS DELIVERED (indicate size, type, and condition):				
(1) EOTI – 1 U	XO Technicians						
(2)							
	Equipment Operator						
	MED BY WESTON	E anomaliaa in i	ha Onan Ruir	ning Cround			
	cquisition and removal of 6 r 14 TCLP Metals and RCP			ning Ground	5		
rook samples for		n o roci meta	<u> </u>				
WORK COMPLE	TED BY WESTON SUBCO	ONTRACTORS					
Area 44A:	Area 44A:						

Sessler – Rounding off fines piles in Northeast Quadrant and Northwest Corner.

OBG:

Acquired and removed 65 anomalies generating 80 pounds of scrap and 533 digs using WESTON and EOTI Personnel.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Tom Battaglia requests perforators be used to vent OE items to determine if they are live as opposed to blowing

ace. Discussed using backhoe to dig anomalies in OBG.

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 06/05/02	ICTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERS/CONSUL
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	(
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow L	Jp):	
CQC FINDINGS (S	Satisfactory Work Completed and D	eficiencies; Attach Phase Inspect	tion Forms):
RECOMMENDED	CORRECTIVE ACTIONS		
RECOMMENDED	CORRECTIVE ACTIONS		
SAFETY OBSERV	ATIONS/VIOLATIONS/COMME	NTS	·····
	ducted at Post Gate 2.		
	Munitions/Explosive Safety, Slips		
Safety Incentive lu	ncheon held. Discussed option	of using back-hoes to dig anor	malies
CALIBRATION OF	FIELD EQUIPMENT (See Calibr	ation Logs in File)	
TEOT DATA (			
the second division of	ems here and attach appropriate da		CD 0000 004 0
and the second se	amples were taken post applica P-00SS-206-0, SP-00SS-207-0,		
	a 3-day turn around time. Samp		
	208-0 FED-EX'd to STL North Ca		
Sample SP-00SS-2	208-0 FED-EX'd to STL North Ca	anton with a 3-day turn around	time. Sample to be tested for

Yellow Copy: Project Manager

					Page 1 of <u>2</u>	
DAILY CONSTRUCT UXO/SOIL REME		ROL REPOR	T		MANAGERS DESIGNERSICONSULTANTS	
EK NO.:	HOURS ON SITE:	WRITTEN		CONTRACT #:	WORK ORDER AND TASK:	
31	0700-1700	F. Henders	son	DACW33-00-D-0007	20140-007-203-4500	
WEATHER/TEMP	PERATURE: AM Thunder S	Showers, PM	1 Sunn	y 60°		
LOCATION OF W	VORK: Seneca Army Depo	t Activity, Ro	mulus	, NY		
WESTON PERSO	ONNEL:	EG	QUIPM	IENT:	VISITORS/AFFILIATION:	
SITE MGR:		AR	REA 44	1A	T. Battaglia/CENAN	
SHSC: Steven Kire	əjczyk	Jol	hn De	ere 850LGP Bulldozer	F. Magner/CENAB	
UXO QC/Safety: Fr	rank Henderson					
SUXOS: Curtis Hig						
UXO Technician: O	George Payne	OE	3G			
		Fis	sher 12	266-XB All Metals		
				Magnetometer (1)		
SUBCONTRACT	OR:	MA	MATERIALS DELIVERED (indicate size, type, and condition):			
(1) EOTI – 1 U	XO Technicians					
(2)						
Sessler – 1	Equipment Operator					
(4)						
	MED BY WESTON	<u> </u>	1	One During One /		
	cquisition and removal of 6 punding of fines and oversize				<i>.</i>	
Supervised the TO	anding of times and oversiz	e stockpiles	al Alt	a 77/1		
,			<u>.</u> .	······		
WORK COMPLE	TED BY WESTON SUBCC					

Area 44A:

Sessler – Completed rounding of stockpiles in preparation of broadcast seeding .

OBG:

Acquired and removed 65 anomalies generating 76 pounds of scrap and 755 digs using WESTON and EOTI Personnel.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-06-02.DOC

			Page <u>2</u> of <u>2</u>
<b>DAILY CONSTRUCTION QUALITY</b> DATE: 06/06/02	CONTROL REPORT		
QC OFFICER (Print Name): Frank Hende		QC OFFICER SIGNATURE:	
TYPE OF INSPECTION (Preparatory,	Initial, Follow Up):		
CQC FINDINGS (Satisfactory Work Co	ompleted and Deficiencies	s; Attach Phase Inspection	Forms):
		·····	
			······
		·····	
RECOMMENDED CORRECTIVE AC	TIONS		· · · · · · · · · · · · · · · · · · ·
SAFETY OBSERVATIONS/VIOLATI Safety briefing conducted at Post Ga			
Topics covered: Munitions/Explosive		Falls, Weather,	
CALIBRATION OF FIELD EQUIPME		s in File)	
Fisher 1266-XB calibrated using test	grid.		
· · · · · · · · · · · · · · · · · · ·			
TEST DATA (List items here and attach	appropriate data sheet)		
CORRECTION TO DAILY REPORTS			
Following quantities: Monday 6/3/02 Original quantities were mistakenly re			075cy or 3112.5 Tons.

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-06-02.DOC

Yellow Copy: Project Manager

. ••

					Page 1 of <u>2</u>
DAILY CONSTR UXO/SOIL REM		ROL REPOR	Τ		MANAGERS DESIGNERS/CONSULTANTS
.EK NO.:	HOURS ON SITE:	WRITTEN	BY:	CONTRACT #:	WORK ORDER AND TASK:
32	0700-1700	F. Henders	on	DACW33-00-D-0007	20140-007-203-4500
WEATHER/TEM	IPERATURE: Sunny 80°				
LOCATION OF	NORK: Seneca Army Depo	ot Activity, Roi	mulus	5, NY	
WESTON PERS	ONNEL:			IENT:	VISITORS/AFFILIATION:
SITE MGR:			EA 4		T. Battaglia/CENAN
SHSC: Steven Kil	rejczyk			actor with	F. Magner/CENAB
UXO QC/Safety: F	rank Henderson	Bro	adca	st Spreader	
SUXOS: Curtis Hi	ightower	OB			
			Fisher 1266-XB All Metals		
			Magnetometer (2)		
			Kamatsu Excavator		
		Kol	Kobelco Excavator		
SUBCONTRACT	TOR:	MA	MATERIALS DELIVERED (indicate size, type, and condition):		
(1) EOTI – 1 U	IXO Technicians				
(2)					
Sessler – 3	Equipment Operators				
(4)					
	MED BY WESTON				
	equisition and removal of 1				ds.
Supervised the b	roadcast spreading of seed	a on stockpiles	s in A	Irea 44A	
Dewalereu areas	siir rau J.				····

## WORK COMPLETED BY WESTON SUBCONTRACTORS

#### Area 44A:

Sessler – Completed broadcast seeding stockpiles. The seed mix used was 50% Perennial Ryegrass, 25% Annual Ryegrass, and 25% N.C. Climax Timothy

#### OBG:

Acquired and removed 184 anomalies generating 125 pounds of OE scrap and 232 digs using WESTON and EOTI Personnel.

Sessler - Provided operators and excavators to remove anomalies

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

Per conversation between Chris Kane (WESTON PM) and Tom Battaglia (CENAN) with the use of excavators

Only those items that are OE (i.e. fuzes, 20mm and above) are to be removed from the excavations and recorded.

e the excavation has been cleared, the removed soil will not be returned. In addition to the high correlation rargets, T. Battaglia directed the removal of the initial Magmapper anomalies (red flags).

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-10-02.DOC

Yellow Copy: Project Manager

		in the second	Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 06/10/02	CTION QUALITY CONTROL R	EPORT	MANAGERS DESIGNERS/CONS/
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow I	Up):	
CQC FINDINGS (S	atisfactory Work Completed and D	eficiencies; Attach Phase Inspec	tion Forms):
RECOMMENDED	CORRECTIVE ACTIONS		
station and the second s	ATIONS/VIOLATIONS/COMME	INTS	
	lucted at Post Gate 2. Iunitions/Explosive Safety, Slips	s, Trips, Falls, Weather, briefed	d safety topics per Manchester
			0
the second s	FIELD EQUIPMENT (See Calibi	ration Logs in File)	
Fisher 1266-XBs ca	librated using test grid.		
TEST DATA (List ite	ms here and attach appropriate da	ata sheet)	
Received analytical	results for pre-treatment soil st	abilization. Sample Numbers S	SP-00SS-185-0, SP-00SS-186-0,
SP-0055-187-0, SF	P-00SS-188-0, SP-00SS-189-0,	SP-00SS-190-0, and SP-00S	<u>S-191-0.</u>

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-10-02.DOC

White Copy: Site File

Yellow Copy: Project Manager

Pink Copy: Quality Control

						Page 1 of <u>2</u>
UXO/SC		UCTION QUALITY CON DIATION Tuesday	NTROL REPO	ORT		MANAGERS DESIGNERS/CONSULTANTS
•	NO.:	HOURS ON SITE:	WRITTE	N BY:	CONTRACT #:	WORK ORDER AND TASK:
32		0700-1700	F. Hende		DACW33-00-D-0007	20140-007-203-4500
WEATH	IER/TEMP	PERATURE: Sunny 80°				
LOCAT	ION OF W	/ORK: Seneca Army De	pot Activity, I	Romulus	s, NY	
WESTO	N PERSO	ONNEL:		EQUIPN	MENT:	VISITORS/AFFILIATION:
SITE MO	GR:			AREA 4	4A	T. Battaglia/CENAN
SHSC: S	Steven Kire	ejczyk				F. Magner/CENAB
UXO QC	Safety: Fr	ank Henderson				R. Battaglia/CENAN
SUXOS:	Curtis Hig	htower				S. Absolom/SEDA
			(	OBG		J. Ballo/B.L.A.S.T.
			1	Fisher 1	266-XB All Metals	
			1	Magneto	ometer (2)	
			1	Kamats	u Excavator	
			1	Kobelco	Excavator	
SUBCO	NTRACTO	DR:	1	MATER	IALS DELIVERED (indi	cate size, type, and condition):
(1) EC	) (U) – 1	(O Technicians	L	Explosiv	ves (Time Fuse, Igniters	s, Detonating Cord, Perforators)
(2)						
Se	essler – 2	Equipment Operators				
(4)						
		MED BY WESTON	6005	line in th		
Supervis	sed the ac	equisition and removal of	t 305 anomai	ies in th	ie Open Burning Grour	las
Dewate	red areas	in Pad F, East of Pad G	, and NE of P	Pad D.	·····	
Domaio	<u>ou</u> uiouo	<u>, Lactor ( 11 - 11 - 11 - 11 - 11 - 11 - 11 - 1</u>	,			
WORK	COMPLET	TED BY WESTON SUB	CONTRACTO	ORS		
Area 44						
No work	( performe	d in Area 44A				
OBG:						
	d and rem	oved 305 anomalies ger	nerating 94 p	ounds c	of OE scrap and 361 dig	gs using WESTON and EOTI
Personn						
	D	1			aliaa	
Sessier	- Provideo	d operators and excavat	tors to remov	e anom	alles	
			·			

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-11-02.DOC

Yellow Copy: Project Manager

			Page <u>2</u> of <u>2</u>
DAILY CONSTRUE DATE: 06/11/02	CTION QUALITY CONTROL REP	ORT	MANAGERS DESIGNERS/CONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	atisfactory Work Completed and Defic	iencies; Attach Phase Inspec	tion Forms):
		·····	
	······································	·····	
22001/121/2202			
RECOMMENDED	CORRECTIVE ACTIONS		
	······································	······································	
	ATIONS/VIOLATIONS/COMMENT ducted at Post Gate 2.	S	
	funitions/Explosive Safety, Slips, T	rips, Falls, Weather,	
		······································	
	FIELD EQUIPMENT (See Calibratic alibrated using test grid.	on Logs in File)	
	andrated using test grid.		
······			
	<u> </u>		
	erns here and attach appropriate data s		
	l results for post-treatment soil stab SP-00SS-192-0 thru SP-00SS-208-0		

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-11-02.DOC

						raye i ui z
UXO/	SOIL REME	<b>UCTION QUALITY CONTF DIATION</b> Wednesday	ROL REP	ORT		MANAGERS DESIGNERS/CONSULTANTS
Ē	K NO.:	HOURS ON SITE:	WRITTE	N BY:	CONTRACT #:	WORK ORDER AND TASK:
32		0700-1700	F. Hend	lerson	DACW33-00-D-0007	20140-007-203-4500
WEA	THER/TEMP	PERATURE: Overcast, Sho	owers 68°			
LOCA	ATION OF W	/ORK: Seneca Army Depo	t Activity,	Romulu	s, NY	
WES	TON PERSO	ONNEL:		EQUIPI	MENT:	VISITORS/AFFILIATION:
SITE	MGR:			AREA 4	4A	T. Battaglia/CENAN
SHSC	: Steven Kire	ojczyk				F. Magner/CENAB
UXO (	QC/Safety: Fr	ank Henderson				
SUXO	S: Curtis Hig	htower				
-				OBG		
				Fisher 1	266-XB All Metals	
-				Magnet	ometer (2)	
				Kamats	u Excavator	
				Kobelco	Excavator	
SUBC	CONTRACTO	OR:		MATER	IALS DELIVERED (ind	licate size, type, and condition):
(1)	EOTI – 1 UX	KO Technicians				
(?)						
	Sessler – 2	Equipment Operators				
(47)						
		MED BY WESTON				
		cavation of cluttered areas				
Found	d and detona	ated 1ea 2.75" Rocket War	head. Wa	arhead v	vas found to be empty	with a dummy fuze.

Dewatered areas in Pad B, Area NE of Pad D, West of J, and East of G.

WORK COMPLETED BY WESTON SUBCONTRACTORS

Area 44A:

No work performed in Area 44A

OBG:

Excavated the following clutter areas; Area S (68' x 80' x 30"), Area G (32' x 29' x 30"), Area AA (61' x 55' x 24"), and Area J (39' x 75' x 36") generating 35 pounds of OE scrap. In addition to the listed clutter areas 14 individual Anomalies were excavated and removed generating 2 pounds of OE scrap.

Sessler – Provided operators and excavators to remove anomalies

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-12-02.DOC

2

Dere 1 of 0

	Page <u>2</u> of <u>2</u>
DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 06/12/02	MANAGERS DESIGNERS/CONSU
QC OFFICERQC OFFICER(Print Name):Frank HendersonSIGNATURE:	
TYPE OF INSPECTION (Preparatory, Initial, Follow Up):	
CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Ins	spection Forms):
RECOMMENDED CORRECTIVE ACTIONS	
SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS	
Safety briefing conducted at Post Gate 2.	
Topics covered: Weather, PPE (hard hats, safety glasses), Lead awarenes	s and munitions awareness
Perforated 1ea 2.75" Rocket Warhead with no incidents.	
CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File)	
Fisher 1266-XBs calibrated using test grid.	
TEST DATA (List items here and attach appropriate data sheet)	

					Page 1 of <u>2</u>
UXC	LY CONSTR D/SOIL REM TE: 06/13/02		ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
] 32	EK NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY: F. Henderson	CONTRACT #: DACW33-00-D-000	WORK ORDER AND TASK: 20140-007-203-4500
WE	ATHER/TEM	PERATURE: Overcast 70°	I		
		VORK: Seneca Army Depo	t Activity, Romul	us. NY	<u></u>
	STON PERS			PMENT:	VISITORS/AFFILIATION:
	MGR:		AREA		T. Battaglia/CENAN
	C: Steven Kir	eiczvk			F. Magner/CENAB
		rank Henderson			R. Battaglia/CENAN
	OS: Curtis Hi				T. Enroth/CENAN
			OBG		
			Fisher	1266-XB All Metals	
			Magne	tometer (2)	
				su Excavator	
			Kobeld	o Excavator	
	······································				
SUE	BCONTRACT	OR:	MATE	RIALS DELIVERED (	(indicate size, type, and condition):
(1)	EOTI – 1 U	XO Technicians			
(2)	Casalar	Fruinmont Onerotoro			
1201	Sessier - 2	Equipment Operators			
<u>(</u> ¥) WO	RK PERFOR	MED BY WESTON			
_			s and removal of	individual pin flags fr	om the Open Burning Grounds
					ocket Motor, 1ea 4.2" Mortar, 1ea
			ctiles, 1ea 25mm	Projectile, 1ea 37mr	n Projectile 1ea 40mm Projectile
	1ea 57mm F	TED BY WESTON SUBCO	NITRACTORS		
	a 44 <b>A</b> :	TED BT WESTON SUBCO	DIVITACIONS		
		ed in Area 44A		<u> </u>	· · · · · · · · · · · · · · · · · · ·
110 1					
ОВС					
					x 24"), Area Z (50' x 30' x 12"),
					DE scrap. In addition to the listed
ciutt	er areas 8 / 10	dividual anomalies were ex	cavated and rem	oved generating 25 p	ounds of OE scrap and 89 digs.
Seco	ler_Provide	d operators and excavators	to remove anome	lies	
0033		a operators and excavators			

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

G:\PROJECTS\20140007/203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-13-02.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 06/13/02	JCTION QUALITY CONTROL REPORT	г 	MANAGERS DESIGNERS CONSU
QC OFFICER		QC OFFICER	
(Print Name):	Frank Henderson	SIGNATURE:	
TYPE OF INSPEC	CTION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (	Satisfactory Work Completed and Deficienci	ies; Attach Phase Inspectic	n Forms):
			· · · · · · · · · · · · · · · · · · ·
		· · · · · · · · · · · · · · · · · · ·	····
RECOMMENDED	CORRECTIVE ACTIONS		
		· · · · · · · · · · · · · · · · · · ·	
	VATIONS/VIOLATIONS/COMMENTS		
	nducted at Post Gate 2. Weather, PPE (hard hats, safety glasses	s), Lead awareness and	Munitions awareness
Domolition/Dispos	al operations completed without inciden	+	
Demonition/Dispos	al operations completed without inciden		
	F FIELD EQUIPMENT (See Calibration Lo	ogs in File)	
Fisher 1266-XBs (	calibrated using test grid.		
TEST DATA (List i	tems here and attach appropriate data shee	t)	
Full Characterizati	ion samples taken at direction of USACE	from trash pin flag exca	avations

2

						Page 1 of <u>2</u>
UXO/	<b>Y CONSTRU</b> <b>SOIL REME</b> : 06/17/02		ROL REPORT			MANAGERS DESIGNERS/CONSULTANTS
.Ēl 33	K NO.:	HOURS ON SITE: 0700-1700	WRITTEN BY: F. Henderson		CONTRACT #: DACW33-00-D-0007	WORK ORDER AND TASK: 20140-007-203-4500
WEA	THER/TEMP	PERATURE: Overcast, Inte	rmittent Showe	ers	70°	·
LOCA	ATION OF W	ORK: Seneca Army Depo	t Activity, Romu	llus	s, NY	
WES	TON PERSO	DNNEL:	EQU	IPN	MENT:	VISITORS/AFFILIATION:
SITE			ARE	A 4	4A	T. Battaglia/CENAN
SHSC	: Steven Kire	njczyk				F. Magner/CENAB
UXO	QC/Safety: Fr	ank Henderson		-		
SUXO	S: Curtis Hig	htower				
			OBG			
			Fishe	er 1	266-XB All Metals	
			Magr	neta	ometer (2)	
				_	u Excavator	
			Kobe	lco	Excavator	
SUBC	CONTRACTO	OR:	MAT	ER	IALS DELIVERED (indi	cate size, type, and condition):
(1)	EOTI - 2 UX	KO Technicians				
(2)						
Ļ	Sessler – 2	Equipment Operators				
(4)	K 050500					
_		MED BY WESTON		_		
		cavation of cluttered areas ked approximately 250 EM				
		lowing areas in preparation			napping team: Northwe	est Corner. Pad J. Pad F
	ed dewaterin		<u>g</u>		<u> </u>	
Due t	o rains, the C	OBG was waterlogged and	required dewa	ter	ing in order to place pir	n flags or perform any
	hysical work					
		TED BY WESTON SUBCC	NTRACTORS			
Area		1:- 4 4.4.4				
No wo	ork performe	d in Area 44A				
		<u> </u>				
OBG					· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·
		owing clutter areas; Area T	(52' x 64' x 36	)"),	Area X (28' x 43' x 24"	), Area U (80' x 37' x 12"), and
		x 12"). Located and remov				
Sessle	er – Provided	l operators and excavators t	o remove anon	nal	1es	

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details) Sossier personnel released at 1530 as WESTON was directed not to continue excavating cluster areas. Crew

ased until 06-19-02.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-17-02.DOC

			Page <u>2</u> of <u>2</u>
DAILY CONSTRU DATE: 06/17/02	ICTION QUALITY CONTROL REPOR	RT	MANAGERS DESIGNERSICONSU
QC OFFICER (Print Name):	Frank Henderson	QC OFFICER SIGNATURE:	
TYPE OF INSPEC	TION (Preparatory, Initial, Follow Up):		
CQC FINDINGS (S	Satisfactory Work Completed and Deficien	cies; Attach Phase Inspection	Forms):
RECOMMENDED	CORRECTIVE ACTIONS	· · · · · · · · · · · · · · · · · · ·	<u></u>
NECONNENDED		····	
SAFETY OBSERV	ATIONS/VIOLATIONS/COMMENTS		
Safety briefing con	ducted at Post Gate 2.		
l opics coverea: V	<i>Neather, PPE (hard hats, safety glass</i>	es), Lead awareness and M	iunitions awareness
CALIBRATION OF	FIELD EQUIPMENT (See Calibration L	ogs in File)	
Fisher 1266-XBs c	alibrated using test grid.		
· · · · · · · · · · · · · · · · · · ·			
TEST DATA (List it	ems here and attach appropriate data she	pet)	
	· · · · · · · · · · · · · · · · · · ·		
		· · · · · · · · · · · · · · · · · · ·	
		·····	

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-17-02.DOC

Yellow Copy: Project Manager

				Page 1 of <u>2</u>
DAILY CONSTRUE UXO/SOIL REME		ROL REPORT		MANAGERS DESIGNERS/CONSULTANTS
EK NO.:	HOURS ON SITE:	WRITTEN BY:	CONTRACT #:	WORK ORDER AND TASK:
33	0700-1700	F. Henderson	DACW33-00-D-0007	20140-007-203-4500
WEATHER/TEM	PERATURE: Sunny, Dry 70	р <sup>о</sup>		
LOCATION OF V	VORK: Seneca Army Depo	t Activity, Romulu	is, NY	
WESTON PERSO	ONNEL:	EQUIP	MENT:	VISITORS/AFFILIATION:
SITE MGR:		AREA	44A	T. Battaglia/CENAN
SHSC: Steven Kire	ejczyk			F. Magner/CENAB
UXO QC/Safety: Fi	rank Henderson			
SUXOS: Curtis Hig	ghtower			
		OBG		
		Fisher	1266-XB All Metals	
		Magne	tometer (2)	
		Kamat	su Excavator	
		Kobelc	o Excavator	
SUBCONTRACT	OR:	MATE	RIALS DELIVERED (indi	cate size, type, and condition):
(1) EOTI – 1 U.	XO Technicians			
(2) Enviroscan	– 2 Technicians			
Sessler – 0	Equipment Operators			
(+)				
	MED BY WESTON			
	hysical Mapping team.	in Orida AD and	40	
	rked 350 EM-61 anomalies ousekeeping at Area 44A.	In Grids A3 and	AZ	
Continued dewate			······································	
Continuou dona				

WORK COMPLETED BY WESTON SUBCONTRACTORS

Area 44A:

No work performed in Area 44A

OBG:

*Enviroscan* – Started geophysical mapping of drained ponded areas with EM-61 and Total Field Magnetometer. *EOTI* – Assisted WESTON personnel with pin flagging and dewatering.

AGREEMENTS MADE/CONVERSATIONS (Refer to telecons, speed memos, phone records, and/or logbooks for details)

Curtis Hightower released at 1200 due to lack of work.

Tom Battaglia (USACE) inspected Area 44A with Frank Henderson (WESTON). Mr. Battaglia accepted Area 44A as completed. 3 of 4 keys to the area turned over to Mr. Battaglia. The 4<sup>th</sup> key will be turned into Mr. Battaglia by Frank Magner (USACE-OES) on 6-19-02.

fied Five Points Correctional Institute Watch Commander that WESTON was completed at Area 44A and that will the immediate entrance to Area 44A was locked, The government lock was removed from the outer gate.

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-18-02.DOC

## DAILY CONSTRUCTION QUALITY CONTROL REPORT DATE: 06/18/02



QC OFFICER (Print Name):

Frank Henderson

QC OFFICER SIGNATURE:

TYPE OF INSPECTION (Preparatory, Initial, Follow Up):

CQC FINDINGS (Satisfactory Work Completed and Deficiencies; Attach Phase Inspection Forms):

Enviroscan was unable to complete geophysical mapping with Total Field Magnetometer as the control panel burned Out prior to completion.

RECOMMENDED CORRECTIVE ACTIONS

Enviroscan personnel contacted technical assistance to troubleshoot Total Field Magnetometer, However when it Was determined that the control panel had burned out, Enviroscan contacted the manufacturer and ordered a new Instrument be overnighted to the site.

SAFETY OBSERVATIONS/VIOLATIONS/COMMENTS

Safety briefing conducted at Post Gate 2.

Topics covered: Weather, Heavy Lifting Techniques, Munitions Awareness, Footing Around Excavations

CALIBRATION OF FIELD EQUIPMENT (See Calibration Logs in File) EM-61 and Magmapper calibrated against test grid.

TEST DATA (List items here and attach appropriate data sheet)

G:\PROJECTS\20140007\203\Area 44A\Final Report\APPENDIX A\June 2002\Daily Report 06-18-02.DOC

White Copy: Site File Yellow Copy: Project Manager Pink Copy: Quality Control

# **ATTACHMENT A-3**


# **ATF LICENSE**

, C

LICEN 10 1 MAL NEW YORK OTY 11-013 SHA









# **ATTACHMENT A-4**

## AMMUNITION CONSUMPTION LOG AND CERTIFICATES

C

ы

(

### AMMUNITION CONSUMPTION CERTIFICATE LOG

Company Name

ACR #	YEAR	DATE OF DEMOLITION	SUBMITTED TO SM	FILED IN ACR FOLDE
001	01	7-Sep-01	Yes	Yes
002	01	14-Sep-01	Yes	Yes
003	01	19-Sep-01	Yes	Yes
004	01	24-Sep-01	Yes	Yes
005	01	1-Oct-01	Yes	Yes
006	01	3-Oct-01	Yes	Yes
007	01	16-Oct-01	Yes	Yes
008	01	18-Oct-01	Yes	Yes
009	01	31-Oct-01	Yes	Yes
006	02	25-Apr-02	Yes	Yes
007	02	29-Apr-02	Yes	Yes
800	02	1-May-02	Yes	Yes
009	02	20-May-02	Yes	Yes
010	02	22-May-02	Yes	Yes
011	02	23-May-02	Yes	Yes
	1 1			
	11			
	11			
	┨───┤			
	11			
	łł	, <u></u>		
	11			
	t		-	
	╂───╂			
	┨────┤			
	╂───╂			
	╉────┨			
	┠───╂			
	╂╂			

COMPA	EOTI				SITE AND GRID NUMBER		
DATE /7/01		ISSUE DOCUMENT SER.# 001		SITE 44A			
ITEM	DODAC	NOMENCLATURI		LOT NUMBER	QUANTITY		
1.		CAP BLASTING	Novicke	OKSET93	2		
2	-	Fuze TIME		EBA 93 E00 2-5	1 15		
3		IGNITER FOR	<	108	Z		
4		BOOSTER, LAST	1/5 45	130- 96 CI	1		
-5			35,7000-				
					•		
					•		
-+							
		CERTIFYING O	FRICIAT				
		W THE ABOVE ITEMS CONSUL N ON (INDICATE DATE)		DATE	12/01		
	YPED OR PRINT	13	NATURE	DATE 9 Tam \$1	Sun		
COMPAN	NY NAME	POS T	SITION	Supern	in		

AMMUNITION CONSUMPTION CERTIFICATE							
СОМРА	INY NAME	SITE AND GRID NUMBER					
DATE $9/14/01$ SER. # 002			- <u>.</u>	44A			
ITEM	DODAC	NOMENCLAT	TURE	LOT NUMBER	QUANTITY CONSUMED		
· 1		BODSTER, 1/2 L	ß	B19913	z		
۲		DETORNOR, NON E	ZECTRIC	DLSETQ	3 Z		
· <u>3</u>		DETONATING CO	AN 100 gr	2E21 J1	10		
4		TIME fure M		EBA 93E 002	091 13		
5		Fuze Igniron	5	108	٢		
		LAST ITEM					
			<u></u>				
	·						
		· · · · · · · · · · · · · · · · · · ·					
			· · · · · · · · · · · · · · · · · · ·				
		CERTIFYIN	G OFFICIAL	· · · · · · · · · · · · · · · · · · ·			
	IFY THAT I SAU G DEMOLITION	W THE ABOVE ITEMS CO ON (INDICATE DATE					
NAME	TYPED OR PRINT	ED) JAmes S.	SIGNATURE am 1				
COMP	NY NAME		POSITION				
EOTI			Jeno- Fup				

•

COMPA	NY NAME		SITE AND GRID NUMBER 44 A		
DATE		ISSUE DOCUMENT SER. # 003			477
ITEM	DODAC	NOMENCLATURE	LOT NUMBER	QUANTITY CONSUMED	
1		DETENATOR Non a	lac 06 SE 793	2	
Z		BOOSTER, 1/5-LB	PZAP93CZ	- 1	
3		BOOSTER 1/8 LB	18MA 9462	1	
4		Fuze, Time	EBA93E00209	12	
5		16ANTON, Fuse	108	2	
				ļ	
	•				
		CERTIFYING OFF	ICIAL		
	TY THAT I SA DEMOLITIO	W THE ABOVE ITEMS CONSUME N ON (INDICATE DATE)	D DATE	a lor	
	AMES D		CONSUMED DATE 9/14/01 SIGNATURE Comment States		
	TY NAME	POSIT	POSITION Dence Sul.		

	А	MMUNITION CONSU	MPTION CER	<b>TIFICA</b>	ГЕ	
COMPA	NY NAME SPEC	PRO/EDTI		SITE A	ND GRID	NUMBER
DATE 24	Sep 01	ISSUE DOCUMENT SER. # 004		D	BG	
ITEM	DODAC	NOMENCLA	TURE	LA NUM	DT BER	QUANTITY CONSUMED
		DETONATOR, NON	elec	OL SE	T93	Z
2		BODSTER. 1/2 L	ß	Bigg	13	z
3		TIME Fuze		EBM 936	1 202091	12
4		TIME Fuze Fuze Lighter	S	10	8	2
:						
			•			
1						
	·					
1						
						•
		CERTIFYIN	G OFFICIAL			
	IFY THAT I SAV G DEMOLITION	V THE ABOVE ITEMS CO ON (INDICATE DATE			DATE	Syoi
	TYPED OR PRINTE		SIGNATURE		10	5401
	NY NAME EOTIE		POSITION	10	Sul	o.

.

COMPA	SPEC S	PRO / EOTI	SITE AND GRID NUMBER				
DATE				44 A			
ITEM	DODAC	NOMENCLAT	URE	LOT NUMBER	QUANTITY CONSUMED		
1		DLTONATOR, NON	ELEC	OLSE TAZ	4		
2		Boosred, 1/2	LB	B19 913	2		
3		Time Fuze		Ean ASE DOLDA	40		
4			es	108	4		
		1					
	•						
			. *				
				1			
				1			
		CERTIFYING	<b>OFFICIAL</b>				
	Y THAT I SAN DEMOLITION	W THE ABOVE ITEMS CON NON (INDICATE DATE)		DATE Z4 S	401		
NAME (TYPED OR PRINTED) JAMES 5. BOSSI			SIGNATURE	mok			
	NY NAME		POSITION				

۰.

OMPANY NAME	SpecPro/EODTI	SITE AN	ND GRID I	NUMBER
ATE 10/1/01	ISSUE DOCUMENT SER. # 005		À	
TEM DODAC	NOMENCLAT	LO		QUANTITY
1	DETENATOR NO.	Elec DG SE	T93	Z
2	BEOSTER, 1/2 L	B194	13	2
3	Fuze, TIME	EBMAJEC	1002091	20
4	Lighter, Faz	105	8	2
	LAST 1761			·····
				·····
	-			
				ı
				•
	CERTIFYING	FICIAL		
CERTIFY THAT I SA URING DEMOLITIC	W THE ABOVE ITEMS CON N ON (INDICATE DATE)	1	DATE 10/1/	01
ME (TYPED OR PRIN		amo	10/1) 1 /S-	
OMPANY NAME		TION Demo Si		

COMPA	NY NAME S	pecPro/EODTI	SITE AND GRID NUMBER		
DATE ISSUE 3 OCT 01 SER. #		ISSUE DOCUMENT SER. # 006			
ITEM	DODAC	NOMENCLATURE		LOT NUMBER	QUANTITY
1		DETONATOR, NON	Ela	0658793	2
21		BOOSTER 1/2 LB		B19913	2
3		Fuse Lighters		EBH93EDOZ	11 15
4		Fuse Lighters		108	2
-					
		CERTIFYING OF	FICIAL		
	Y THAT I SAV DEMOLITION	V THE ABOVE ITEMS CONSUM ON (INDICATE DATE)	ED	DATE	101
AME (T	YPED OR PRINT	D) (Anor 5. SIGN	ATURE	~	
OMPAN	TY NAME	POSI	TION	Superus	
1	FOTI		ome ?	sperva	TOR

•	AMMUNITION CONSUMPT	ION CERTIFICATE	
COMPANY NAME S	pecPro/EODTI	SITE AND (	GRID NUMBER
NATE 1606701	ISSUE DOCUMENT SER. # 007	444	2
TEM DODAC	NOMENCLATURE	LOT NUMBER	QUANTITY CONSUMED
l	DETERATOR NON E	LECTRIC OLSETT	3 2
2	BOOSTER. 1/2 LB	B19913	l
3 '	Fuze, BLASTING	GAN SEDD	09/15
4	LISLIER FUZE		2
		LAST ITTA	
i.	,		
			•
			·
	CERTIFYING OF	FICIAL	
CERTIFY THAT I SAV	W THE ABOVE ITEMS CONSUM	ED DA'	TE OCTO(

COMPA	OMENTY WAND Se-9Pt//EODIII					THE AD GED WARES			
DATE VØ/	n/si	155102-1 5227	KSIUZ-DECOMIANI SER-7			4413			
INE IN	TODAC		NONTRACT.	CEULIAS	2 5' - 4'. (*****	ti NUN	OT IBNR	OU ANTE GONSUM	177 131)
		Dez	mana, in	21.3C	men.	06	GT 93	.2	
2		Boo	nez I	\$ 11 c		Bia	913		
3		TTM	e Fyze	1. A. A.		<u>Ina</u>	202.0	n 117	
4		Fu	ze aigh	re.		10	8	<b>2</b>	
		d5T	17 Ch	a de la come					
								No. atte	
			1. J.		-12:52-941 19:52-941 19:52-94				
			iyo aa ah	<u>i (1996)</u> 1					
	and the second se								
n a stal a stal a stal terretaria de la stal						12			
		Kr.	10.10 Jan 1	• •	t des eignt	• 2+ ± .2	2.75	annar a' C' UT	
		1 1 1		÷.					樱
• . • •				4 1 - 72 - 4	FICIAL			anti institut Kana anti-	
	Y THAT I SAW	ON (II	OVE ITEMS CO VDICATE DATI	NSUM	ED -		DATE	5/01	
NAME (T	TPED OR PRINTE	Bossi		SIGN	ATURE		<u></u>		
COMPAN	Y NAME	OTT		POSI		Sup	• ~ 115		

·.	A	MMUNITION CONSUL	MPTION CER	TIFICA	re .		
СОМРА	NY NAMIE Si	ecPro/EODTI		SITE AND GRID NUMBER			
DATE	3102701	ISSUE DOCUMENT SER.# 2-f -	49	+ A			
ITEM	DODAC	NOMENCLAT	URE	LO NUM		QUANTITY CONSUMED	
١		BEFORTOR, NO	we lec	065	ETAS	Z	
2		BOOSTER, 1/2 LA	5	Bigg	13	1	
3	í	Fuze TIME !	BLASTING	EBA 93E	002051	22	
ч		Fuze Loghoz	A.	108		Z_	
		- CAST ITE	~ <u> </u>			•	
	i						
		· ·					
				· ·			
						۱	
						•	
		CERTIFYING	G OFFICIAL	<u></u>			
	FY THAT I SAV DEMOLITION	V THE ABOVE ITEMS CON ON (INDICATE DATE)			DATE 3	100501	
NAME (	TYPED OR PRINTE	D) 1 = 5 5 (	SIGNATURE	an	11		
СОМРА	NY NAME		POSITION	<u> </u>			

COMPANY NAME SpecPro/EODTI			SITE AND GRID NUMBER			
DATE 3/	OLTOI	ISSUE DOCUMENT SER.# ( of 2 009	4418			
ITEM	DODAC	NOMENCLATURE	LOT NUMBER	QUANTITY		
i		DETONATOR NON ELECTRI	C 06 55 7 9 3	2		
. 2		BOOSTER, 1/2 LA	B19913	1		
3		Fuze, TIME BUSTING	EBA93EDOZO91	18		
4		Fuze Lightens	10 F	2		
-	· · · · ·	AST ITEM -				
	1					
		·				
		·				
		· ·				
				•		
		CERTIFYING OFFICIA	L			
	FY THAT I SA	W THE ABOVE ITEMS CONSUMED	DATE	00001		
NAME (TYPED OR PRINTED) JAMES S. BUSSI		ED) SIGNATUR		a-		
COMPA	NY NAME Pec PLU /	POSITION	to Superns	0×		

						ACR #	006-02	
Company N	lame					Date	4-25-07	L
	RF WEST							
tem	DODAC		omenclati		Lot N		Quantity C	
1		Caps, Bl	asting No	n-Electric	21			ea
2			, Time Bla		93E00		and the second se	8ft
3		Ignite	s, Time E osters, 1/	asting		10 012865		ea2
4				EM 759	BRLU	12005		<u> </u>
		L/+J	41	EM 207			1	
							1	
							1	
							_	
							-	+
				-				
				1			-	
							_	
							-	
				+				
				1			1	1
							1	
		_						
				ertifying Off				
		above items	consum	ed during de	molition on		Date: April	25, 2002
(indicate da								

------

· · ·

•

.

Compan	y Name		ACR #	007-02
ompan	1.00110		Date	29-Apr-02
-	RF WEST			
tem	DODAC	Nomenclature	Lot Number	Quantity Consumed
1		Caps, Blasting Non-Electric	213	468
2		Fuse, Time Blasting	93E002-091	381
3		Igniters, Time Blasting	110	5ea
4		Boosters, 1/2 lb LAST ITEM	BRLU012865	2ea
		Charitten		
		-		
				1
25				
	1			
-	+ +			
	+ +			
	1 1			
	a constant			
	1			1
	1			
	the second states	Certifying Of		
certify t	hat I saw the a	above items consumed during d	emolition on	Date: April 29, 2002
ndicate				
			- Andrews	
ame(T)	yped or Print	F. Weston	Signature:	
omnan	v Name Rov	F. Weston	Position: UXO Sat	ety/QC

• .

r

1

. . . . . . . . .

ompan	Name		ACR # Date	008-02 1-May-02		
tem	DODAC	RF WESTON DODAC Nomenclature Lot Number		er Quantity Consumed		
1	202/10	Caps, Blasting Non-Electric	213	2ea		
2		Fuse, Time Blasting	93E002-091	20ft		
3		Igniters, Time Blasting	110	3ea		
4		Boosters, 1/2 lb	BRLU012865	1ea		
		LAST ITEM				
			·			
	+					
		Certifying Offic	al			
certify t	hat I saw the date)	above items consumed during den	nolition on	Date: May 1, 2002		
		[				
		ed) Frank Henderson	Signature			

				ON CERTIFICATE ACR #	009-02		
ompany Nar	ne			Date 20-May-02			
RE	WEST	ON					
	DAC	Nomenc	lature	Lot Number	Quantity Consumed		
1		Caps, Blasting		213	2ea		
2		Fuse, Time		93E002-091	20ft		
3		Igniters, Tim	e Blasting	110	3ea		
4		Boosters	, 1/2 lb	BRLU012865	1ea		
		LASTI	TEM				
					1		
		1					
	1	1					
	-						
					1		
	-				_		
	-		_				
	-						
					1		
				Line -			
		10 million (1997)	Certifying Offic	cial			
certify that I	saw the	above items consi			Date: May 20, 2002		
ndicate date)							

•

•

. .


		AMMUNITION CONSUMPT		TE
			ACR	
Company	Name		Date	22-May-02
	RF WEST	'		
Item	DODAC	Nomenclature	Lot Numbe	r Quantity Consu
1		Caps, Blasting Non-Electric	213	2ea
2		Fuse, Time Blasting	93E002-09	
3		Igniters, Time Blasting	110	3ea
4		Boosters, 1/2 lb	BRLU01286	5 1ea
		LAST ITEM		
	<b>I</b>			
	<b></b>			
			:	
			<b></b>	
			┫	
			<b>.</b>	
			<b>_</b>	
			╉╌───┼╌──	
		Certifying Of	ficial	
I certify th	at I saw the	above items consumed during de		Date: May 22,
(indicate o				
				/
Namo/Tv	od or Print	ed) Frank Henderson	Signature:	
manie y	Name Roy		Position: UXC	

			ACR # 011-02					
ompany	Name	1			Date	23-May-02		
	RF WEST	ON						
em	DODAC	Nomencla		Lot Nu		Quantity Co	onsumed	
1		Caps, Blasting N		213		2ea		
2		Fuse, Time E		93E002-091		3	30ft	
3			Igniters, Time Blasting 110			3ea		
4		Boosters, 1/2 lb		BRLU012865		1ea		
		LAST IT	EM					
	1							
							-	
1								
	1 - 1 - 1 - 1			-				
	1.000							
						-		
			Certifying Offic	cial			•	
certify that	at I saw the a	above items consum				Date: May	23, 2002	
ndicate da								
			Г			3		

### **ATTACHMENT B-1**

#### **GEOPHYSICAL TEST GRID**


1 ( \*






## ATTACHMENT B-2


# PROVE OUT GRIDS (B2-B10)






I.D. #	Target-X	Target-Y
1	752604.1	984933.9
2	752600.4	984937.8
3	752601.3	984943.2
4	752596.2	984951.6
5	752597.9	984956.2
6	752595.8	984962.4
7	752594.3	984964.0
8	752589.6	984956.3

#### Table B-2 Target List: Test Grid 09-06-01 Seneca Army Depot, Area-44










Table B-3 Target List: Test Grid 09-07-01 Seneca Army Depot, Area-44

I.D. #	Target-X	Target-Y
1	752602.3	984934.7
2	752600.4	984938.2
3	752600.1	984942.1
4	752596.4	984947.9
5	752598.1	984953.9
6	752596.7	984958.0
7	752592.6	984966.0
8	752589.3	984953.9











Table B-4
Target List: Test Grid 09-08-01
Seneca Army Depot, Area-44

0	Table B-4 List: Test Grid ( a Army Depot,	
I.D. #	Target-X	Target-Y
1	752598.5	984935.4
2	752600.0	984937.6
3	752599.4	984939.7
4	752600.2	984946.3
5	752598.8	984949.6
6	752597.7	984951.2
7	752596.6	984955.5
8	752596.3	984957.1








I.D. #	Target-X	Target-Y
1	752605.9	984935.5
2	752603.3	984938.3
3	752604.2	984941.0
4	752604.2	984946.2
5	752601.7	984949.8
6	752600.1	984956.5
7	752597.7	984966.2
8	752593.1	984951.8

Table B-5 Target List: Test Grid 09-21-01 Seneca Army Depot, Area-44











Table B-6
Target List: Test Grid 09-22-01
Seneca Army Depot, Area-44

I.D. #	Target-X	Target-Y
1	752603.6	984934.2
2	752602.6	984936.6
3	752603.7	984939.8
4	752602.1	984946.9
5	752601.9	984950.8
6	752598.4	984955.8
7	752598.2	984957.8
8	752595.0	984963.9









I.D. #	Target-X	Target-Y
1	752610.228	984936.023
2	752604.673	984937.661
3	752602.963	984941.792
4	752596.197	984951.478
5	752605.741	984957.319
6	752600.613	984960.595
7	752597.123	984962.874
8	752594.702	984967.432

Table B-7 Target List: Test Grid 11-12-01 Seneca Army Depot, Area-44










Table B-8					
Target List: Test Grid 11-13-01					
Seneca Army Depot, Area-44					

I.D. #	Target-X	Target-Y
1	752606.4	984935.8
2	752603.2	984938.0
3	752601.9	984941.6
4	752600.6	984945.0
5	752599.1	984952.0
6	752597.5	984954.9
7	752594.0	984962.0
8	752590.3	984968.4










I.D. #	Target-X	Target-Y
1	752608.5	984931.2
2	752605.1	984934.0
3	752605.2	984942.0
4	752603.4	984946.5
5	752604.7	984951.2
6	752600.0	984953.3
7	752594.2	984956.0
8	752592.9	984964.1

•

Table B-9 Target List: Test Grid 11-14-01 Seneca Army Depot, Area-44







### Table B-10 Target List: Test Grid 11-19-01 Seneca Army Depot, Area-44

I.D. #	Target-X	Target-Y
1	752602.6	984930.9
2	752604.5	984932.6
3	752604.5	984934.6
4	752599.8	984941.3
5	752598.9	984943.4
6	752598.0	984952.7
7	752596.3	984965.1
8	752590.6	984962.2

# **ATTACHMENT C-1**

## **GEOPHYSICAL PLOT OF 44A**

(

0

.

## **ATTACHMENT C-3**

### PRIMARY TARGET LIST

.



X-targetY-targetCell IDTarget_IDGrid_value (mV)75230098530844A-6349196.3675231498531044A-63501.2775234998531044A-63510.5275236498531144A-63520.675233698531244A-63530.6775235998531244A-63550.6975235998531244A-63560.567523798531344A-63570.557523798531344A-63580.9475234398531544A-63601.6475234398531644A-63621.0275234598531644A-63630.8175234598531644A-63650.7275232598531744A-63660.6875239198531744A-63660.6875239198531844A-63660.6875239198531844A-63660.375236798531844A-63660.6875239198532344A-63701.3175237798532344A-63740.7175237998532344A-63770.1275237998532344A-63770.5375237998532544A-63770.5375237998532644A-63782.175238998532744A-63800.48					
752314         985310         44A-6         350         1.27           752349         985310         44A-6         351         0.52           752364         985310         44A-6         352         0.6           752364         985311         44A-6         353         0.67           752359         985312         44A-6         355         0.69           752359         985312         44A-6         355         0.69           752378         985313         44A-6         357         0.55           752378         985315         44A-6         358         0.94           752343         985315         44A-6         360         1.64           752343         985316         44A-6         360         1.64           752345         985316         44A-6         362         1.02           752345         985316         44A-6         366         0.81           752356         985317         44A-6         366         0.72           752357         985318         44A-6         366         0.68           752345         985318         44A-6         369         0.82           752349         98532					
752349         985310         44A-6         351         0.52           752364         985310         44A-6         352         0.6           752336         985311         44A-6         353         0.67           752336         985312         44A-6         355         0.69           752359         985312         44A-6         355         0.69           752395         985312         44A-6         356         0.56           752378         985313         44A-6         357         0.55           752378         985315         44A-6         360         1.64           752343         985316         44A-6         362         1.02           752343         985316         44A-6         363         0.81           752345         985316         44A-6         364         1.34           752353         985317         44A-6         366         0.72           752354         985318         44A-6         366         0.3           752357         985318         44A-6         369         0.82           752351         985318         44A-6         370         1.31           752367         985323					
752364         985310         44A-6         352         0.6           752336         985311         44A-6         353         0.67           752319         985312         44A-6         354         0.59           752359         985312         44A-6         355         0.69           752395         985312         44A-6         356         0.56           752378         985313         44A-6         357         0.55           752373         985315         44A-6         359         0.53           752373         985315         44A-6         360         1.64           752343         985316         44A-6         362         1.02           752345         985316         44A-6         363         0.81           752353         985316         44A-6         366         0.72           752354         985317         44A-6         366         0.72           752355         985318         44A-6         366         0.68           752367         985318         44A-6         366         0.3           752367         985318         44A-6         370         1.31           752367         985323					
752336 $985311$ $44A.6$ $353$ $0.67$ $752319$ $985312$ $44A.6$ $354$ $0.59$ $752359$ $985312$ $44A.6$ $355$ $0.69$ $752395$ $985312$ $44A.6$ $356$ $0.56$ $752378$ $985313$ $44A.6$ $357$ $0.55$ $752378$ $985315$ $44A.6$ $359$ $0.53$ $752373$ $985315$ $44A.6$ $360$ $1.64$ $752343$ $985316$ $44A.6$ $362$ $1.02$ $752345$ $985316$ $44A.6$ $363$ $0.81$ $752353$ $985316$ $44A.6$ $363$ $0.81$ $752353$ $985316$ $44A.6$ $366$ $0.68$ $752354$ $985316$ $44A.6$ $366$ $0.68$ $752355$ $985317$ $44A.6$ $366$ $0.68$ $752391$ $985318$ $44A.6$ $366$ $0.82$ $752367$ $985318$ $44A.6$ $370$ $1.31$ $752377$ $985318$ $44A.6$ $371$ $1.48$ $752313$ $985323$ $44A.6$ $374$ $0.71$ $752377$ $985323$ $44A.6$ $376$ $0.53$ $75237$ $985325$ $44A.6$ $377$ $0.12$ $75237$ $985327$ $44A.6$ $376$ $0.54$ $75238$ $985327$ $44A.6$ $381$ $0.17$ $75238$ $985327$ $44A.6$ $383$ $0.11$ $75234$ $985335$ $44A.6$ $386$ $0.44$ $75236$ <td>752349</td> <td>985310</td> <td>44A-6</td> <td>351</td> <td></td>	752349	985310	44A-6	351	
752319 $985312$ $44A.6$ $354$ $0.59$ $752359$ $985312$ $44A.6$ $355$ $0.69$ $752395$ $985312$ $44A.6$ $356$ $0.56$ $752377$ $985313$ $44A.6$ $357$ $0.55$ $752378$ $985315$ $44A.6$ $359$ $0.53$ $752373$ $985315$ $44A.6$ $360$ $1.64$ $752343$ $985316$ $44A.6$ $362$ $1.02$ $752345$ $985316$ $44A.6$ $363$ $0.81$ $752353$ $985316$ $44A.6$ $364$ $1.34$ $752365$ $985316$ $44A.6$ $366$ $0.68$ $752353$ $985316$ $44A.6$ $366$ $0.68$ $752354$ $985316$ $44A.6$ $366$ $0.68$ $752355$ $985317$ $44A.6$ $366$ $0.68$ $752396$ $985318$ $44A.6$ $366$ $0.82$ $752367$ $985318$ $44A.6$ $370$ $1.31$ $752377$ $985323$ $44A.6$ $374$ $0.71$ $752377$ $985323$ $44A.6$ $374$ $0.71$ $75237$ $985323$ $44A.6$ $376$ $0.53$ $752349$ $985325$ $44A.6$ $377$ $0.12$ $752373$ $985327$ $44A.6$ $376$ $0.54$ $752389$ $985327$ $44A.6$ $381$ $0.17$ $752364$ $985336$ $44A.6$ $386$ $0.44$ $752364$ $985336$ $44A.6$ $386$ $0.44$ $75236$	752364	985310	44A-6	352	0.6
752359         985312         44A-6         355         0.69           752395         985312         44A-6         356         0.56           75237         985313         44A-6         357         0.55           752378         985313         44A-6         358         0.94           752343         985315         44A-6         359         0.53           752373         985316         44A-6         360         1.64           752345         985316         44A-6         363         0.81           752353         985316         44A-6         364         1.34           752369         985316         44A-6         366         0.68           752359         985317         44A-6         366         0.68           752367         985318         44A-6         366         0.3           752367         985318         44A-6         369         0.82           752344         985318         44A-6         369         0.82           752367         985318         44A-6         370         1.31           752377         985323         44A-6         374         0.71           752337         985323	752336	985311	44A-6	353	0.67
75239598531244A-63560.5675232798531344A-63570.5575237898531344A-63580.9475234398531544A-63601.6475234398531644A-63621.0275234598531644A-63630.8175235398531644A-63641.3475239698531644A-63650.7275235598531744A-63660.6875239198531744A-63660.6875236798531844A-63671.175236798531844A-63690.8275236798531844A-63701.3175236798531844A-63711.4875231398532344A-63740.7175237798532344A-63760.5475237998532344A-63760.5475237998532544A-63770.1275238998532744A-63800.4875238998532744A-63830.1175236098532744A-63830.1175236198533144A-63840.4875234298532744A-63830.1175236498533544A-63860.2675231698533544A-63875.4475236898533644A-63891.57752	752319	985312	44A-6	354	0.59
75232798531344A-63570.5575237898531344A-63580.9475234398531544A-63590.5375237398531544A-63601.6475234498531644A-63621.0275234598531644A-63630.8175235398531644A-63641.3475235498531644A-63650.7275232598531744A-63660.6875239198531744A-63660.6875239198531844A-63690.8275236798531844A-63701.3175237798531944A-63711.4875231998532344A-63740.7175237998532344A-63750.5375237998532444A-63760.5475237998532544A-63770.1275236098532744A-63782.175236098532744A-63810.1775238998532744A-63830.1175236098532744A-63830.1175236498533444A-63860.2675231698533544A-63860.2675236498533544A-63860.2675236498533644A-63891.5775236898533644A-63891.57752	752359	985312	44A-6	355	0.69
75237898531344A-63580.9475234398531544A-63590.5375237398531544A-63601.6475234498531644A-63621.0275234598531644A-63630.8175235398531644A-63641.3475239698531644A-63650.7275232598531744A-63660.6875239198531744A-63660.6875239198531844A-63690.8275236798531844A-63690.8275237798531944A-63701.3175237798531944A-63711.4875231998532344A-63740.7175237998532344A-63750.5375237998532544A-63770.1275237998532744A-63782.175238298532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875234298533044A-63830.1175236098533044A-63850.2675231698533144A-63860.447523698533544A-63875.447523698533644A-63891.5775236898533644A-63891.5775236	752395	985312	44A-6	356	0.56
75234398531544A-63590.5375237398531544A-63601.6475233498531644A-63621.0275234598531644A-63630.8175235398531644A-63641.3475239698531644A-63650.7275232598531744A-63660.6875239198531744A-63660.6875239198531844A-63660.8275236798531844A-63690.8275236798531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.717523798532344A-63760.547523798532544A-63770.1275239798532544A-63782.175238298532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533144A-63860.447523698533544A-63875.447523698533544A-63891.5775236898533744A-63891.5775236898533844A-63890.51 <td>752327</td> <td>985313</td> <td>44A-6</td> <td>357</td> <td>0.55</td>	752327	985313	44A-6	357	0.55
752373 $985315$ $44A-6$ $360$ $1.64$ $752334$ $985316$ $44A-6$ $362$ $1.02$ $752345$ $985316$ $44A-6$ $363$ $0.81$ $752353$ $985316$ $44A-6$ $364$ $1.34$ $752396$ $985316$ $44A-6$ $365$ $0.72$ $752325$ $985317$ $44A-6$ $3666$ $0.68$ $752391$ $985317$ $44A-6$ $366$ $0.68$ $752391$ $985318$ $44A-6$ $366$ $0.3$ $752367$ $985318$ $44A-6$ $369$ $0.82$ $752384$ $985318$ $44A-6$ $370$ $1.31$ $752377$ $985319$ $44A-6$ $371$ $1.48$ $752313$ $985323$ $44A-6$ $374$ $0.71$ $75237$ $985323$ $44A-6$ $375$ $0.53$ $752349$ $985324$ $44A-6$ $376$ $0.54$ $75237$ $985325$ $44A-6$ $377$ $0.12$ $752397$ $985325$ $44A-6$ $378$ $2.1$ $752382$ $985327$ $44A-6$ $380$ $0.48$ $752382$ $985327$ $44A-6$ $381$ $0.17$ $752370$ $985330$ $44A-6$ $385$ $0.26$ $752316$ $985336$ $44A-6$ $386$ $0.44$ $75236$ $985335$ $44A-6$ $389$ $0.51$	752378	985313	44A-6	358	0.94
75233498531644A-63621.0275234598531644A-63630.8175235398531644A-63641.3475239698531644A-63650.7275232598531744A-63660.6875239198531844A-63660.375236798531844A-63690.8275236798531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175237798532344A-63760.5375234998532344A-63770.1275237998532444A-63770.1275239798532544A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098532944A-63830.1175236098533044A-63860.2675231698533444A-63860.4475236498533544A-63875.4475236498533544A-63891.5775236898533644A-63890.51	752343	985315	44A-6	359	0.53
75234598531644A-63630.8175235398531644A-63641.3475239698531644A-63650.7275232598531744A-63660.6875239198531844A-63660.375236798531844A-63690.8275236798531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175237798532344A-63760.5375231998532344A-63770.1275237998532344A-63770.1275237998532544A-63770.1275239798532544A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475236498533544A-63875.4475236498533544A-63891.5775236898533644A-63890.51	752373	985315	44A-6	360	1.64
75235398531644A-63641.3475239698531644A-63650.7275232598531744A-63660.6875239198531744A-63671.175231398531844A-63680.375236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63760.5475234998532444A-63770.1275236098532544A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63860.4475236498533544A-63875.4475236698533644A-63891.5775236898533744A-63891.5775236898533744A-63890.51	752334	985316	44A-6	362	1.02
75239698531644A-63650.7275232598531744A-63660.6875239198531744A-63671.175231398531844A-63680.375236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63850.2675231698533044A-63850.2675231698533544A-63875.4475236698533644A-63880.0875234698533744A-63875.4475236698533644A-63891.5775236898533744A-63891.5775236898533844A-63890.51	752345	985316	44A-6	363	0.81
75232598531744A-63660.6875239198531744A-63671.175231398531844A-63680.375236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175237798532344A-63750.5375231998532344A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63891.5775236898533744A-63891.5775236898533844A-63900.51	752353	985316	44A-6	364	1.34
75239198531744A-63671.175231398531844A-63680.375236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175237798532344A-63750.5375231998532344A-63760.5475237798532344A-63760.5475237998532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63891.5775236898533744A-63891.5775236898533844A-63900.51	752396	985316	44A-6	365	0.72
75231398531844A-63680.375236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63760.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475230698533544A-63875.4475230698533644A-63891.5775236898533744A-63891.5775236898533844A-63900.51	752325	985317	44A-6	366	0.68
75236798531844A-63690.8275238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.4475236498533544A-63875.4475236898533744A-63891.5775236898533744A-63890.51	752391	985317		367	1.1
75238498531844A-63701.3175237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575238298532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875231698533044A-63850.2675231698533544A-63875.4475230698533644A-63891.5775236898533744A-63890.51	752313	985318	44A-6	368	0.3
75237798531944A-63711.4875231398532344A-63730.7575231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63830.1175237098533044A-63850.2675231698533444A-63860.447523698533544A-63875.447523698533744A-63891.5775236898533744A-63890.51		985318	44A-6	369	0.82
75231398532344A-63730.7575231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875237098533044A-63850.2675231698533444A-63860.4475236498533544A-63875.4475230698533644A-63891.5775236898533744A-63890.51	752384	985318		370	1.31
75231998532344A-63740.7175233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875237098532944A-63830.1175237098533044A-63850.2675231698533444A-63875.4475230698533644A-63891.5775236898533744A-63890.51	752377	985319	44A-6	371	1.48
75233798532344A-63750.5375234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875237098532944A-63830.1175237098533044A-63850.2675231698533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752313	985323	44A-6	373	0.75
75234998532444A-63760.5475235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752319	985323	44A-6	374	0.71
75235798532544A-63770.1275239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875237098532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63891.5775236898533844A-63900.51	752337	985323	44A-6	375	0.53
75239798532544A-63782.175236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63891.5775236898533844A-63900.51	752349	985324	44A-6	376	0.54
75236098532644A-63790.5575237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752357	985325	44A-6	377	
75237398532744A-63800.4875238298532744A-63810.1775238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752397	985325		378	
75238298532744A-63810.1775238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752360	985326	44A-6	379	0.55
75238998532744A-63820.5875234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51			44A-6		
75234298532944A-63830.1175237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752382		44A-6		0.17
75237098533044A-63850.2675231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752389	985327	44A-6	382	0.58
75231698533444A-63860.4475235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51		985329	44A-6	383	0.11
75235498533544A-63875.4475230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752370	985330	44A-6	385	0.26
75230698533644A-63880.0875234698533744A-63891.5775236898533844A-63900.51	752316	985334	44A-6	386	
75234698533744A-63891.5775236898533844A-63900.51	752354	985335	44A-6	387	5.44
752368 985338 44A-6 390 0.51	752306	985336	44A-6	388	0.08
	752346	985337	44A-6	389	1.57
750044 005040 444.0 000 000	752368	985338	44A-6	390	0.51
752311 985340 44A-6 392 2.38	752311	985340	44A-6	392	2.38
752320 985342 44A-6 394 0.36	752320	985342	44A-6	394	0.36
752314 985344 44A-6 396 0.42	752314	985344	44A-6	396	0.42
752342 985344 44A-6 397 0.83	752342	985344	44A-6	397	0.83
752345 985345 44A-6 398 0.44	752345	985345	44A-6	398	0.44
752369 985345 44A-6 399 0.18	752369	985345	44A-6	399	0.18
752308 985346 44A-6 400 0.24	752308	985346	44A-6	400	0.24

I.

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752357	985346	44A-6	401	0.22
752375	985348	44A-6	402	0.85
752380	985348	44A-6	403	1.23
752385	985349	44A-6	404	7.78
752378	985355	44A-6	406	0.1
752388	985355	44A-6	407	0.23
752399	985360	44A-6	408	0.55
752366	985368	44A-6	410	0.31
752369	985372	44A-6	411	6.89
752317	985375	44A-6	412	0.29
752322	985377	44A-6	413	0.47
752390	985379	44A-6	414	0.24
752352	985381	44A-6	415	0.17
752359	985382	44A-6	416	0.23
752398	985385	44A-6	417	1.66
752370	985388	44A-6	418	0.07
752398	985391	44A-6	419	2.47
752388	985392	44A-6	420	1.05
752320	985371	44A-7	1	1.45
752306	985371	44A-7	2	443.07
752323	985372	44A-7	3	1.88
752327	985374	44A-7	4	1.5
752330	985374	44A-7	5	1.44
752335	985375	44A-7	6	2.06
752337	985375	44A-7	7	2.54
752311	985377	44A-7	8	1.05
752348	985378	44A-7	9	1.24
752331	985380	44A-7	10	1.19
752355	985380	44A-7	11	1.17
752329	985380	44A-7	12	1.11
752321	985380	44A-7	13	1.11
752314	985381	44A-7	14	1.1
752359	985381	44A-7	15	1.12
752310	985382	44A-7	16	2.52
752307	985382	44A-7	17	1.7
752303	985384	44A-7	18	1.79
752319	985386	44A-7	19	1.07
752335	985386	44A-7	20	1.04
752345	985386	44A-7	21	1.04
752355	985388	44A-7	22	1.04
752389	985388	44A-7	23	3.73
752341	985389	44A-7	24	1.94
752314	985390	44A-7	25	1.02
752311	985390	44A-7	26	1.05
752330	985390	44A-7	27	1.01
752337	985391	44A-7	28	4.51

GAPROJECTS120140007/2031AREA 44A/FINAL REPORTVAPPENDIX CVATTACHMENT C-3 (Primary Targets)

2 of 40

### Attachment C-3

## Primary Target List

Anomaly Summary Table WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752353	985393	44A-7	29	1.61
752390	985394	44A-7	30	1.08
752299	985394	44A-7	31	1.3
752403	985395	44A-7	32	19.62
752375	985397	44A-7	33	1.02
752346	985397	44A-7	34	6.35
752313	985398	44A-7	35	1.02
752304	985399	44A-7	36	1.19
752399	985401	44A-7	37	1.06
752321	985436	44A-8	1	3.16
752342	985436	44A-8	2	2.15
752328	985440	44A-8	3	1.72
752330	985441	44A-8	4	1.14
752323	985443	44A-8	5	28.56
752323	985444	44A-8	6	23.30
752337	985446	44A-8	7	1.04
752348	985447	44A-8	8	1.57
752338	985452	44A-8	9	40.19
752346	985454	44A-8	10	18.06
752348	985455	44A-8	11	15.91
752394	985455	44A-8	12	2.81
		44A-8	12	6.1
752351 752354	985456 985457	44A-8	13	8.29
752354		44A-8	14	1.44
	985463 985464	44A-8	16	21.17
752360	985464	44A-8	17	21.17
752361			18	1.81
752389	985466 985468	44A-8 44A-8	10	36.09
752306	985473	44A-8	20	13.9
752376	985476		20	16.46
752389	985478	44A-8 44A-8	21	16.15
752399		44A-8	22	6.87
	985480 985481			
752398		44A-8	24	4.37
752400	985481	44A-8	25	·
752322	985432	44A-8	26	0.17
752335	985438	44A-8	27	-3.7
752338	985440	44A-8	28	-4.14
752366	985448	44A-8	29	-0.12
752345	985435	44A-8	30	0.14
752374	985444	44A-8	31	-0.28
752377	985459	44A-8	32	-0.27
752387	985454	44A-8	33	-3.49
752402	985453	44A-8	34	-0.26
752420	985451	44A-8	35	-0.02
752410	985474	44A-8	36	-0.6
752401	985315	44B-6	361	1.24

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752401	985322	44B-6	372	1.83
752400	985329	44B-6	384	0.56
752401	985338	44B-6	391	0.68
752404	985349	44B-6	405	0.64
752408	985363	44B-6	409	0.67
752591	985137	44C-4	1	12.05
752602	985141	44C-4	2	0.52
752571	985143	44C-4	3	12.15
752567	985148	44C-4	4	8.62
752603	985148	44C-4	5	7.93
752590	985150	44C-4	6	4.81
752603	985150	44C-4	7	6.85
752589	985155	44C-4	8	13.2
752589	985159	44C-4	9	11.31
752571	985160	44C-4	10	6.76
752574	985160	44C-4	11	9.78
752596	985165	44C-4	12	8.26
752570	985168	44C-4	13	3.07
752561	985168	44C-4	14	1.24
752575	985170	44C-4	15	22.5
752562	985171	44C-4	16	1.01
752589	985171	44C-4	17	28.01
752576	985172	44C-4	18	11.46
752567	985175	44C-4	19	14.7
752529	985176	44C-4	20	3.25
752541	985176	44C-4	21	0.7
752559	985176	44C-4	22	5.13
752509	985177	44C-4	23	2.7
752570	985177	44C-4	24	19.08
752568	985177	44C-4	25	25.44
752562	985178	44C-4	26	17.73
752586	985178	44C-4	27	2.97
752596	985178	44C-4	28	0.52
752540	985178	44C-4	29	1.07
752545	985179	44C-4	30	0.75
752501	985179	44C-4	31	12.08
752506	985179	44C-4	32	10.25
752579	985180	44C-4	33	27.92
752581	985180	44C-4	34	32
752526	985185	44C-4	35	2.87
752575	985185	44C-4	36	28.7
752519	985185	44C-4	37	3.71
752589	985186	44C-4	38	4.26
752582	985186	44C-4	39	5.81
752570	985187	44C-4	40	7.77
752519	985188	44C-4	41	3.17

G:\PROJECTS\20140007\203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

#### Attachment C-3 Primary Target List Anomaly Summary Table

WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752549	985188	44C-4	42	0.67
752586	985188	44C-4	43	6.69
752534	985189	44C-4	44	1.62
752537	985189	44C-4	45	0.51
752560	985189	44C-4	46	1.82
752526	985190	44C-4	47	3.46
752527	985194	44C-4	48	2.62
752531	985195	44C-4	49	0.75
752564	985195	44C-4	50	16.12
752514	985195	44C-4	51	1.25
752534	985195	44C-4	52	0.56
752505	985195	44C-4	53	9.06
752519	985195	44C-4	54	14.11
752596	985198	44C-4	55	8.1
752554	985198	44C-4	56	1.44
752589	985198	44C-4	57	0.72
752597	985198	44C-4	58	7.55
752533	985199	44C-4	59	0.7
752586	985199	44C-4	60	1.25
752549	985200	44C-4	61	1.43
752542	985200	44C-4	62	0.87
752557	985200	44C-4	63	3.42
752502	985494	44C-8	1	1.64
752553	985494	44C-8	2	0.84
752594	985494	44C-8	3	3.87
752564	985495	44C-8	4	0.83
752527	985498	44C-8	5	0.82
752525	985498	44C-8	6	1.61
752529	985498	44C-8	7	1.11
752537	985499	44C-8	8	1.16
752513	985501	44C-8	9	0.99
752551	985501	44C-8	10	0.85
752516	985502	44C-8	11	0.8
752582	985502	44C-8	12	0.87
752543	985502	44C-8	13	0.98
752596	985502	44C-8	14	4.19
752601	985503	44C-8	15	1.76
752535	985503	44C-8	16	0.96
752574	985503	44C-8	17	1.98
752582	985503	44C-8	18	0.69
752517	985504	44C-8	19	1.75
752589	985504	44C-8	20	7.06
752592	985504	44C-8	21	10.91
752522	985505	44C-8	22	0.82
752545	985505	44C-8	23	2.28
752559	985505	44C-8	24	0.96

5 of 40

G1PROJECTS120140007/2033AREA 44A1FINAL REPORTIAPPENDIX CVATTACHMENT C-3 (Primary Targets)

. \*

ŧ

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752565	985505	44C-8	25	1.13
752529	985506	44C-8	26	1.32
752536	985506	44C-8	27	1.6
752568	985506	44C-8	28	1.06
752514	985506	44C-8	29	1.33
752574	985506	44C-8	30	1.11
752557	985507	44C-8	31	0.8
752582	985507	44C-8	32	0.96
752543	985507	44C-8	33	1.09
752579	985507	44C-8	34	1.04
752585	985507	44C-8	35	1.39
752548	985507	44C-8	36	0.92
752545	985509	44C-8	37	1.73
752557	985510	44C-8	38	0.77
752587	985513	44C-8	39	5.19
752576	985513	44C-8	40	0.88
752580	985513	44C-8	41	0.91
752583	985513	44C-8	42	1.43
752599	985514	44C-8	43	21.86
752565	985514	44C-8	44	3.33
752588	985515	44C-8	45	4.27
752570	985515	44C-8	46	19.93
752598	985521	44C-8	47	0.85
752586	985515	44C-8	48	3.67
752600	985513	44C-8	49	10.35
752593	985502	44C-8	50	5.77
752571	985512	44C-8	51	3.4
752572	985497	44C-8	52	2.53
752572	985494	44C-8	53	5.64
752560	985492	44C-8	54	1.73
752557	985493	44C-8	55	0.66
752596	985505	44C-8	56	2.16
752590	985503	44C-8	57	4.17
752597	985493	44C-8	58	0.8
752562	985494	44C-8	59	0.96
752572	985500	44C-8	60	0.96
752568	985509	44C-8	61	-0.15
752566	985511	44C-8	62	0.92
752501	985503	44C-8	63	1.07
752509	985495	44C-8	64	1.01
752539	985507	44C-8	65	1.23
752551	985505	44C-8	66	1.01
752516	985508	44C-8	421	0.43
752508	985509	44C-8	422	0.06
752503	985514	44C-8	423	0.07
752505	985516	44C-8	424	0.28

G1PROJECTS120140007/203/AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-3 (Primary Targets)

V toward   V toward   Qall ID   Zawad ID   Qall I water (m)()					
X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)	
752544	985521	44C-8	425	6.53	
752510	985522	44C-8	426	6.65	
752547	985524	44C-8	427	5.96	
752551	985524	44C-8	428	7.95	
752516	985527	44C-8	429	6.02	
752538	985530	44C-8	430	0.32	
752542	985531	44C-8	431	0.15	
752534	985533	44C-8	432	1.25	
752530	985534	44C-8	433	0.22	
752520	985535	44C-8	434	4.37	
752507	985536	44C-8	436	7.95	
752532	985539	44C-8	437	0.46	
752512	985540	44C-8	439	8.93	
752535	985540	44C-8	440	1.07	
752588	985540	44C-8	441	4.55	
752514	985541	44C-8	443	8.73	
752507	985542	44C-8	445	7.71	
752533	985543	44C-8	446	0.19	
752522	985545	44C-8	447	7.62	
752594	985545	44C-8	448	0.69	
752566	985546	44C-8	449	0.17	
752549	985547	44C-8	450	0.47	
752529	985548	44C-8	451	7.52	
752537	985548	44C-8	452	1.3	
752572	985548	44C-8	453	0.06	
752525	985550	44C-8	454	5.32	
752541	985552	44C-8	457	2.62	
752546	985553	44C-8	458	3.08	
752592	985553	44C-8	459	0.6	
752554	985554	44C-8	460	4.17	
752587	985556	44C-8	461	0.66	
752568	985557	44C-8	462	0.55	
752547	985558	44C-8	463	5.4	
752591	985558	44C-8	464	0.49	
752563	985561	44C-8	465	5.19	
752599	985561	44C-8	466	1.09	
752559	985563	44C-8	468	3.25	
752548	985564	44C-8	470	3.14	
752594	985564	44C-8	471	1.8	
752597	985564	44C-8	472	1.41	
752568	985565	44C-8	473	4.67	
752576	985566	44C-8	474	1.67	
752584	985566	44C-8	475	0.13	
752568	985568	44C-8	476	3.23	
752577	985570	44C-8	478	9.42	
752578	985574	44C-8	481	3.26	

G:PROJECTS\20140007/203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targels)

ı

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752584	985574	44C-8	482	0.93
752589	985575	44C-8	485	2.57
752608	985535	44D-8	435	2.03
752615	985539	44D-8	438	0.19
752622	985540	44D-8	442	0.47
752612	985541	44D-8	444	1.02
752613	985550	44D-8	455	5.25
752607	985551	44D-8	456	1
752601	985561	44D-8	467	1.12
752605	985563	44D-8	469	0.47
752611	985569	44D-8	477	0.2
752611	985572	44D-8	479	0.65
752606	985573	44D-8	480	0.23
752611	985580	44D-8	487	0.19
752736	985595	44E-9	1	0.73
752738	985595	44E-9	2	0.63
752741	985595	44E-9	3	0.67
752771	985596	44E-9	4	16.11
752702	985596	44E-9	5	0.60
752716	985597	44E-9	6	1.49
752790	985602	44E-9	7	11.53
752756	985602	44E-9	8	13.05
752797	985602	44E-9	9	5.78
752737	985603	44E-9	10	0.69
752774	985603	44E-9	11	13.90
752802	985603	44E-9	12	0.67
752807	985603	44E-9	13	6.66
752741	985603	44E-9	14	0.60
752765	985603	44E-9	15	8.20
752747	985608	44E-9	16	1.83
752778	985608	44E-9	17	11.82
752785	985608	44E-9	18	3.71
752804	985608	44E-9	19	1.45
752795	985609	44E-9	20	3.53
752717	985609	44E-9	21	0.63
752769	985612	44E-9	22	10.12
752775	985618	44E-9	23	10.57
752745	985609	44E-9	24	1.60
752738	985599	44E-9	25	0.33
752777	985596	44E-9	26	30.90
752762	985594	44E-9	28	5.13
752792	985597	44E-9	29	9.67
752792	985594	44E-9	30	14.07
752804	985594	44E-9	31	2.09
752807	985594	44E-9	32	1.13
752819	985594	44E-9	33	1.65

G.PROJECTSV20140007/203AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-3 (Primary Targets)

#### Attachment C-3 Primary Target List Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752764	985608	44E-9	34	1.40
752764	985613	44E-9	35	0.85
752770	985615	44E-9	36	-3.55
752893	984889	44F-1	87	30.51
752896	984896	44F-1	98	272.43
752884	984899	44F-1	103	3.74
752893	984945	44F-2	193	5.78
752891	984954	44F-2	212	3.7
752891	984962	44F-2	232	1.17
752894	984967	44F-2	245	2.99
752899	984968	44F-2	247	0.64
752889	984977	44F-2	279	1.82
752897	984977	44F-2	280	0.67
752893	984983	44F-2	297	4.94
752889	984987	44F-2	307	2.17
752803	985499	44F-8	1	1.11
752800	985504	44F-8	2	0.76
752805	985504	44F-8	3	0.76
752818	985506	44F-8	4	0.56
752826	985508	44F-8	5	1.35
752805	985508	44F-8	6	0.52
752819	985509	44F-8	7	0.54
752822	985512	44F-8	8	0.57
752809	985515	44F-8	9	5.54
752801	985517	44F-8	10	0.70
752800	985523	44F-8	11	0.73
752822	985525	44F-8	12	5.35
752822	985528	44F-8	13	7.99
752810	985528	44F-8	14	2.83
752801	985530	44F-8	15	0.65
752815	985532	44F-8	16	12.20
752827	985536	44F-8	17	19.18
752818	985537	44F-8	18	0.71
752815	985573	44F-8	19	0.58
752805	985542	44F-8	20	0.58
752816	985542	44F-8	21	3.02
752800	985540	44F-8	22	0.87
752823	985552	44F-8	23	9.82
752815	985556	44F-8	24	15.55
752804	985558	44F-8	25	0.64
752815	985561	44F-8	26	11.05
752818	985564	44F-8	27	1.10
752815	985569	44F-8	28	1.32
752809	985576	44F-8	29	5.42
752804	985578	44F-8	30	3.74
752815	985580	44F-8	31	8.40

G \PROJECTS\20140007\203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752804	985584	44F-8	32	0.51
752809	985584	44F-8	33	1.95
752804	985591	44F-8	34	6.00
752822	985594	44F-8	35	9.35
752805	985572	44F-8	37	1.66
752800	985572	44F-8	38	8.38
752800	985563	44F-8	39	4.84
752801	985551	44F-8	40	13.55
752814	985552	44F-8	40	5.70
752800	985512	44F-8	41	1.29
752800	985527	44F-8	42	1.18
752810	985523	44F-8	43	0.31
752816	985520	44F-8	44	0.54
752994		446-1	43	7.12
752994	984836 984857	44G-1 44G-1	61	0.41
		and the second se	81	2.93
752976 752945	984886 984889	44G-1 44G-1	88	100.48
752945	984889	44G-1	89	101.23
752950	984894	44G-1	95	213.78
			100	42.07
752906	984898	44G-1	100	
752984	984898	44G-1	101	0.38
752941	984899	44G-1	492	0.26
752950	985703	44G-10		
752930	985705	44G-10	493 494	0.09
752947	985707	44G-10		1.01
752988	985715	44G-10	499 500	0.77
752983	985720	44G-10		0.14
752987	985721	44G-10	501 503	0.14
752971	985723	44G-10	503	1.5
752999	985724	44G-10	109	6.92
752944	984901	44G-2		
752906	984904	44G-2	114	0.12
752910	984917	44G-2	126 132	0.47
752911	984922	44G-2		0.18
752907	984923	44G-2	133	
752974	984930	44G-2	146	0.75
752940	984940	44G-2	173	
752901	984944	44G-2	191	0.25
752902	984959	44G-2	221	0.17
752973	984964	44G-2	234	1.2
752900	984971	44G-2	252	0.79
752970	984971	44G-2	253	2.93
752981	984971	44G-2	254	48.54
752925	984973	44G-2	263	0.22
752938	984977	44G-2	281	0.42
752904	984987	44G-2	308	2.65

G1PROJECTS120140007/2031AREA 44AVFINAL REPORTIAPPENDIX CVATTACHMENT C-3 (Primary Targeta)

10 of 40

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
752951				
	984987	44G-2	309	5.91
752979	984992	44G-2	321	0.68
752963	984993 984996	44G-2	324	1.97 0.51
752900		44G-2	333	0.51
752999	984996	44G-2	334	
752926	984998	44G-2	340	0.17
752951	984999	44G-2	344	0.16
753093	984810	44H-1	32	0.31
753082	984813	44H-1	35	1.81
753088	984813	44H-1	36	2.18
753006	984819	44H-1	40	0.16
753009	984823	44H-1	41	0.82
753060	984851	44H-1	55	1.71
753042	984852	44H-1	57	0.43
753067	984860	44H-1	63	3.88
753071	984864	44H-1	65	3.11
753010	984865	44H-1	66	0.75
753052	984872	44H-1	72	1.47
753068	984874	44H-1	76	1.83
753016	984893	44H-1	94	3.28
753078	984899	44H-1	105	2.79
753023	985702	44H-10	491	0.12
753053	985708	44H-10	495	1.74
753042	985712	44H-10	497 498	54.59 12.72
753083	985713	44H-10	<u> </u>	1.49
753090	985721	44H-10		
753097	985726	44H-10	505	0.68
753020	985728 985729	44H-10	506 507	1.76 4.57
753008		44H-10		2.33
753016 753027	985730	44H-10	508 509	1.93
753027	985732 985732	44H-10	509	0.34
		44H-10 44H-10	510	
753037	985734 985736	44H-10	512	0.19
753061			512	
753045	985737	44H-10		2.66
753050	985738	44H-10 44H-10	514	1.55
753066	985741		515	
753058	985744	44H-10	516	1.81
753080	985746	44H-10	517	0.83
753073	985749	44H-10	518	5.55
753077	985750	44H-10	519	6.76
753082	985752	44H-10	521	8.13
753096	985752	44H-10	522	0.73
753031	984902	44H-2	110	3.95
753084	984911	44H-2	120	1.87
753046	984919	44H-2	130	0.44

. '

٠

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753060	984924	44H-2	137	1.86
753054	984926	44H-2	141	0.11
753036	984929	44H-2	144	0.26
753027	984930	44H-2	147	2.55
753008	984940	44H-2	174	0.61
753091	984940	44H-2	175	1.28
753029	984943	44H-2	187	6.65
753045	984946	44H-2	195	2.02
753075	984948	44H-2	201	0.27
753009	984949	44H-2	205	4.89
753024	984951	44H-2	206	1.41
753039	984952	44H-2	209	0.39
753047	984959	44H-2	222	5.05
753078	984960	44H-2	225	182.4
753067	984963	44H-2	233	0.84
753010	984971	44H-2	255	0.63
753052	984974	44H-2	266	0.71
753068	984975	44H-2	269	1.96
753082	984978	44H-2	282	2.12
753063	984984	44H-2	298	30.38
753076	984987	44H-2	310	1.97
753013	984988	44H-2	311	0.14
753027	984988	44H-2	312	3.14
753063	984988	44H-2	313	56.67
753019	984993	44H-2	325	2.92
753031	984993	44H-2	326	2.08
753055	984993	44H-2	327	0.48
753089	984994	44H-2	328	1.64
753092	984996	44H-2	335	3.73
753040	984997	44H-2	336	3.46
753052	984999	44H-2	345	0.56
753113	985152	441-4	4265	0.88
753114	985177	441-4	4414	1.72
753114	985150	441-4	4250	0.47
753114	985185	441-4	4459	1.26
753114	985191	441-4	4492	2.57
753116	985119	441-4	4061	2.93
753120	985194	441-4	4505	1.36
753123	985151	441-4	4259	144.29
753124	985192	441-4	4496	0.13
753126	985114	441-4	4040	0.23
753130	985151	441-4	4255	137.14
753132	985173	441-4	4392	159.89
753132	985197	441-4	4513	0.74
753133	985187	441-4	4464	4.14
753133	985103	441-4	4008	2.13

G1PROJECTS120140007/2034AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-3 (Primary Targeta)

X-target Y-target Cell ID Target_ID Grid_value (mV)					
X-target	Y-target				
753134	985124	44 -4	4086	0.19	
753137	985109	441-4	4018	1.37	
753138	985112	441-4	4031	0.50	
753138	985189	44 -4	4478	1.66	
753139	985194	441-4	4506	2.56	
753140	985119	441-4	4062	7.63	
753140	985124	44 -4	4083	4.47	
753141	985103	44 -4	4009	0.24	
753141	985126	441-4	4092	3.17	
753143	985146	44 -4	4232	2.52	
753144	985159	441-4	4314	2.13	
753145	985181	441-4	4443	2.59	
753147	985130	441-4	4127	0.50	
753147	985151	441-4	4256	3.69	
753148	985136	44 -4	4174	0.55	
753148	985163	441-4	4331	6.88	
753148	985170	441-4	4371	4.32	
753151	985191	44 -4	4490	1.31	
753153	985114	441-4	4041	3.89	
753153	985154	441-4	4281	2.57	
753153	985157	441-4	4296	1.86	
753153	985109	441-4	4019	0.06	
753155	985173	44 -4	4389	0.46	
753155	985178	441-4	4422	2.44	
753155	985190	441-4	4486	1.12	
753156	985198	441-4	4515	0.96	
753156	985132	441-4	4141	0.69	
753156	985183	44 -4	4453	1.77	
753158	985136	441-4	4175	0.10	
753158	985160	441-4	4316	3.47	
753158	985143	441-4	4213	0.30	
753160	985179	441-4	4429	3.94	
753161	985191	44 -4	4493	0.72	
753163	985183	441-4	4450	1.18	
753163	985156	441-4	4288	1.42	
753163	985163	44 -4	4338	3.38	
753163	985187	44 -4	4465	0.68	
753163	985189	441-4	4475	0.74	
753164	985151	44 -4	4260	0.54	
753165	985129	441-4	4116	0.95	
753165	985140	441-4	4189	0.98	
753165	985147	441-4	4234	0.43	
753166	985152	441-4	4266	0.34	
753167	985173	441-4	4393	1.57	
753168	985168	441-4	4362	2.84	
753171	985130	44 -4	4124	0.18	
	000100			0.10	

G\PROJECTS\20140007\203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753171	985165	441-4	4344	4.28
753173	985160	441-4	4319	2.73
753174	985180	441-4	4437	2.38
753175	985137	441-4	4180	0.69
753175	985158	441-4	4299	1.31
753175	985133	441-4	4147	0.91
753175	985136	441-4	4176	0.76
753175	985189	441-4	4476	2.12
753176	985129	441-4	4120	0.74
753176	985178	441-4	4419	2.83
753176	985160	441-4	4320	1.17
753180	985129	441-4	4117	1.18
753180	985172	441-4	4386	5.19
753180	985188	441-4	4470	1.88
753180	985189	441-4	4479	1.92
753182	985155	441-4	4285	0.82
753182	985146	441-4	4225	1.84
753182	985148	441-4	4240	2.23
753183	985170	441-4	4372	1.10
753185	985178	441-4	4423	3.80
753187	985161	441-4	4324	13.75
753187	985190	441-4	4481	4.47
753187	985127	441-4	4098	6.30
753187	985148	441-4	4241	0.40
753188	985116	441-4	4048	1.24
753188	985187	441-4	4466	4.06
753194	985143	441-4	4209	0.71
753194	985127	441-4	4099	0.58
753194	985173	441-4	4394	1.96
753194	985186	441-4	4462	1.74
753195	985134	441-4	4153	4.21
753195	985169	441-4	4368	0.12
753195	985179	441-4	4431	0.05
753199	985110	441-4	4022	0.49
753199	985163	441-4	4332	2.79
753199	985188	441-4	4471	3.40
753200	985165	441-4	4346	2.21
753200	985178	441-4	4424	1.38
753200	985179	44J-4	4432	1.35
753202	985137	44J-4	4181	0.38
753202	985175	44J-4	4404	0.21
753204	985128	44J-4	4107	3.23
753204	985179	44J-4	4430	0.42
753204	985130	44J-4	4125	2.15
753205	985135	44J-4	4169	1.67
753205	985121	44J-4	4069	0.15

14 of 40

# Attachment C-3 Primary Target List Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753205	985141	44J-4	4195	2.03
753206	985149	44J-4	4248	2.81
753206	985157	44J-4	4291	5.57
753206	985196	44J-4	4511	13.22
753207	985169	44J-4	4370	5.90
753207	985106	44J-4	4013	3.16
753207	985147	44J-4	4235	0.53
753207	985172	44J-4	4387	2.34
753211	985111	44J-4	4024	1.85
753213	985113	44J-4	4035	1.54
753213	985167	44J-4	4352	1.46
753213	985137	44J-4	4182	2.92
753214	985130	44J-4	4128	0.41
753214	985133	44J-4	4151	0.60
753214	985190	44J-4	4482	0.99
753214	985128	44J-4	4113	0.12
753215	985116	44J-4	4049	0.03
753216	985118	44J-4	4056	0.71
753217	985148	44J-4	4242	4.97
753218	985190	44J-4	4487	2.33
753223	985161	44J-4	4323	9.05
753223	985182	44J-4	4446	1.19
753223	985172	44J-4	4384	6.37
753224	985128	44J-4	4108	8.04
753224	985141	44J-4	4196	1.13
753228	985132	44J-4	4142	0.37
753229	985140	44J-4	4190	0.47
753229	985154	44J-4	4282	5.73
753229	985158	44J-4	4300	3.17
753230	985187	44J-4	4467	0.47
753230	985193	44J-4	4502	0.56
753233	985152	44J-4	4262	2.61
753234	985175	44J-4	4401	23.96
753234	985181	44J-4	4439	75.18
753235	985107	44J-4	4015	1.52
753235	985194	44J-4	4508	0.07
753235	985157	44J-4	4292	4.53
753235	985164	44J-4	4340	0.04
753236	985130	44J-4	4126	0.28
753236	985142	44J-4	4207	7.27
753236	985121	44J-4	4070	38.40
753238	985123	44J-4	4081	29.96
753242	985150	44J-4	4251	30.49
753242	985162	44J-4	4326	0.74
753242	985167	44J-4	4358	7.42
753244	985105	44J-4	4012	1.32

G \PROJECTS\20140007/203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV
753246	985158	44J-4	4307	0.76
753247	985131	44J-4	4133	0.74
753247	985172	44J-4	4385	1.46
753248	985115	44J-4	4042	1.03
753249	985133	44J-4	4148	0.28
753249	985141	44J-4	4197	3.40
753251	985141	44J-4	4198	3.34
753252	985146	44J-4	4233	0.68
753252	985143	44J-4	4210	1.82
753253	985178	44J-4	4425	6.74
753254	985115	44J-4	4043	0.74
753254	985159	44J-4	4312	4.47
753254	985109	44J-4	4020	0.04
753254	985118	44J-4	4057	1.22
753254	985122	44J-4	4073	0.62
753254	985124	44J-4	4087	0.61
753254	985154	44J-4	4278	8.50
753255	985129	44J-4	4118	8.90
753255	985183	44J-4	4451	0.65
753256	985194	44J-4	4507	3.53
753257	985186	44J-4	4463	0.80
753262	985145	44J-4	4217	3.09
753263	985153	44J-4	4272	5.03
753263	985169	44J-4	4369	0.95
753263	985171	44J-4	4382	1.18
753263	985177	44J-4	4415	8.59
753263	985193	44J-4	4503	3.53
753263	985125	44J-4	4088	0.18
753263	985149	44J-4	4249	1.19
753264	985134	44J-4	4161	0.95
753265	985121	44J-4	4071	0.68
753265	985137	44J-4	4178	1.77
753265	985143	44J-4	4211	3.66
753270	985135	44J-4	4166	2.22
753271	985119	44J-4	4059	1.81
753271	985141	44J-4	4200	1.85
753271	985160	44J-4	4317	5.47
753271	985153	44J-4	4274	9.23
753273	985167	44J-4	4353	5.51
753274	985110	44J-4	4023	0.39
753274	985175	44J-4	4405	1.45
753274	985193	44J-4	4504	1.95
753274	985142	44J-4	4203	2.01
753277	985157	44J-4	4293	7.44
753277	985157 985174	44J-4 44J-4	4293	1.95
753277		44J-4 44J-4	4398	1.95
100211	985162	440-4	4321	14.03

# Attachment C-3 Primary Target List Anomaly Summary Table WESTON Target Picks

Seneca Army Depot, Area-44

Vtorgot		Cell ID		Grid value (m)/)
X-target	Y-target		Target_ID	
753279	985125	44J-4	4089	0.94
753279	985190	44J-4	4488	1.57
753280	985109	44J-4	4016	1.19
753280	985116	44J-4	4047	1.67
753281	985150	44J-4	4252	1.77
753281	985127	44J-4	4100	2.31
753281	985188	44J-4	4472	1.73
753282	985147	44J-4	4236	0.79
753282	985152	44J-4	4267	1.91
753283	985184	44J-4	4454	2.43
753286	985182	44J-4	4447	2.69
753286	985190	44J-4	4483	4.47
753287	985177	44J-4	4409	86.39
753288	985173	44J-4	4390	60.69
753289	985119	44J-4	4063	0.38
753289	985128	44J-4	4109	0.92
753289	985130	44J-4	4129	0.54
753290	985151	44J-4	4261	0.28
753291	985140	44J-4	4191	1.08
753291	985184	44J-4	4455	0.93
753292	985168	44J-4	4363	4.13
753292	985142	44J-4	4208	1.38
753292	985149	44J-4	4246	2.47
753292	985189	44J-4	4480	4.10
753293	985154	44J-4	4283	4.09
753293	985158	44J-4	4301	4.38
753293	985163	44J-4	4333	4.15
753293	985159	44J-4	4313	4.24
753295	985119	44J-4	4064	0.17
753299	985129	44J-4	4121	0.86
753299	985198	44J-4	4516	3.67
753299	985134	44J-4	4154	0.55
753299	985188	44J-4	4473	2.28
753300	985159	44K-4	4315	0.66
753301	985168	44K-4	4364	12.33
753301	985144	44K-4	4214	0.98
753303	985112	44K-4	4028	0.35
753305	985184	44K-4	4457	2.89
753306	985136	44K-4	4172	7.89
753306	985164	44K-4	4341	4.70
753309	985190	44K-4	4489	1.08
753310	985142	44K-4	4204	7.56
753310	985119	44K-4	4065	2.87
753310	985178	44K-4	4426	2.45
753311	985166	44K-4	4349	2.52
753311	985187	44K-4	4468	2.11

2/27/2003

. '

ı

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753312	985127	44K-4	4101	1.05
753312	985131	44K-4	4134	2.82
753313	985153	44K-4	4275	3.18
753314	985123	44K-4	4078	1.61
753314	985129	44K-4	4119	2.19
753316	985125	44K-4	4090	2.93
753316	985134	44K-4	4155	1.11
753316	985185	44K-4	4460	4.86
753317	985140	44K-4	4192	11.72
753317	985158	44K-4	4308	6.93
753317	985160	44K-4	4321	6.89
753317	985167	44K-4	4359	0.96
753317	985170	44K-4	4380	1.23
753317	985174	44K-4	4399	2.25
753317	985191	44K-4	4491	0.26
753317	985146	44K-4	4226	15.74
753321	985138	44K-4	4184	8.19
753321	985158	44K-4	4302	3.86
753321	985166	44K-4	4350	3.21
753322	985134	44K-4	4156	2.76
753322	985170	44K-4	4373	1.51
753322	985115	44K-4	4044	0.36
753322	985178	44K-4	4427	2.27
753322	985181	44K-4	4440	1.50
753323	985174	44K-4	4400	4.34
753325	985146	44K-4	4227	3.43
753326	985118	44K-4	4054	.1.43
753326	985153	44K-4	4273	26.62
753326	985143	44K-4	4212	3.95
753327	985163	44K-4	4334	7.94
753328	985134	44K-4	4162	0.22
753330	985162	44K-4	4328	8.25
753330	985167	44K-4	4354	11.62
753331	985117	44K-4	4051	3.08
753332	985126	44K-4	4093	3.14
753333	985191	44K-4	4494	1.14
753335	985122	44K-4	4074	2.01
753335	985152	44K-4	4268	5.15
753335	985179	44K-4	4433	219.48
753335	985127	44K-4	4102	1.23
753335	985139	44K-4	4186	3.91
753335	985141	44K-4	4201	2.84
753336	985157	44K-4	4201	3.11
753338	985113	44K-4	4037	2.33
753338	985161	44K-4	4325	0.18
		44K-4 44K-4	4325	3.50
753338	985168	441-4	4303	5.50

G:PROJECTS\20140007/203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targeta)

Selleca Army Depot, Area-44					
X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)	
753339	985155	44K-4	4284	4.41	
753340	985130	44K-4	4130	0.52	
753340	985172	44K-4	4388	0.60	
753340	985128	44K-4	4110	1.47	
753340	985144	44K-4	4215	8.94	
753340	985178	44K-4	4420	5.63	
753340	985181	44K-4	4444	2.40	
753340	985184	44K-4	4456	1.78	
753342	985126	44K-4	4094	1.53	
753345	985128	44K-4	4111	2.81	
753345	985177	44K-4	4416	2.11	
753346	985122	44K-4	4077	3.00	
753346	985156	44K-4	4289	5.35	
753346	985182	44K-4	4448	1.27	
753346	985165	44K-4	4345	8.79	
753346	985187	44K-4	4469	0.24	
753347	985127	44K-4	4103	2.75	
753347	985163	44K-4	4335	8.23	
753348	985137	44K-4	4179	1.34	
753351	985145	44K-4	4218	20.69	
753351	985168	44K-4	4366	5.54	
753352	985119	44K-4	4066	0.87	
753352	985131	44K-4	4135	5.39	
753352	985166	44K-4	4348	7.26	
753352	985173	44K-4	4395	2.53	
753353	985153	44K-4	4276	13.03	
753356	985181	44K-4	4445	14.11	
753357	985162	44K-4	4329	16.38	
753357	985126	44K-4	4095	6.20	
753357	985150	44K-4	4253	5.46	
753357	985158	44K-4	4309	16.89	
753357	985167	44K-4	4355	9.86	
753358	985139	44K-4	4187	10.62	
753358	985141	44K-4	4199	10.44	
753360	985185	44K-4	4458	0.69	
753360	985189	44K-4	4477	0.03	
753362	985170	44K-4	4374	5.07	
753363	985157	44K-4	4294	9.11	
753363	985165	44K-4	4347	6.17	
753363	985176	44K-4	4407	7.48	
753363	985126	44K-4	4096	14.88	
753363	985149	44K-4	4247	6.46	
753365	985111	44K-4	4025	1.76	
753365	985192	44K-4	4497	0.11	
753368	985160	44K-4	4322	52.68	
753369	985139	44K-4	4188	2.51	

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753369	985142	44K-4	4205	2.69
753369	985175	44K-4	4402	2.09
753369	985177	44K-4	4410	1.59
753369	985178	44K-4	4428	2.26
753369	985191	44K-4	4495	2.17
753370	985185	44K-4	4461	4.58
753372	985155	44K-4	4286	53.67
753372	985168	44K-4	4367	8.92
753374	985192	44K-4	4498	1.56
753374	985134	44K-4	4157	8.80
753374	985195	44K-4	4509	1.64
753375	985118	44K-4	4058	1.94
753375	985125	44K-4	4091	1.71
753376	985121	44K-4	4068	1.55
753376	985177	44K-4	4417	5.57
753377	985164	44K-4	4342	21.59
753380	985141	44K-4	4202	10.72
753380	985127	44K-4	4104	0.51
753380	985128	44K-4	4114	0.71
753381	985112	44K-4	4032	0.13
753386	985170	44K-4	4381	2.25
753387	985145	44K-4	4219	2.67
753387	985177	44K-4	4411	0.30
753388	985128	44K-4	4112	0.23
753388	985131	44K-4	4136	1.49
753392	985145	44K-4	4222	2.22
753393	985131	44K-4	4137	5.18
753393	985157	44K-4	4298	2.94
753393	985176	44K-4	4408	1.91
753397	985150	44K-4	4254	2.69
753397	985152	44K-4	4269	2.49
753398	985130	44K-4	4131	2.44
753398	985135	44K-4	4170	2.33
753398	985138	44K-4	4185	0.88
753400	985178	44K-4	4421	1.48
753400	985170	44L-4	4375	1.72
753400	985173	44L-4	4396	1.26
753401	985121	44L-4	4072	0.01
753401	985146	44L-4	4228	7.77
753404	985134	44L-4	4163	1.14
753404	985164	44L-4	4343	8.21
753404	985158	44L-4	4303	0.28
753408	985123	44L-4	4082	2.56
753408	985135	44L-4	4167	2.64
753413	985111	44L-4	4027	1.04
100110	000111		IULI	1.04

G:\PROJECTS\20140007/203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

20 of 40

Primary Target List

Anomaly Summary Table WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753413	985167	44L-4	4356	0.33
753414	985135	44L-4	4171	3.44
753414	985162	44L-4	4330	1.19
753415	985127	44L-4	4105	0.76
753415	985145	44L-4	4223	0.01
753416	985156	44L-4	4290	0.39
753417	985134	44L-4	4158	3.52
753418	985148	44L-4	4243	2.29
753418	985152	44L-4	4270	1.75
753418	985158	44L-4	4310	0.50
753423	985154	44L-4	4279	2.00
753424	985147	44L-4	4237	1.36
753424	985158	44L-4	4304	5.35
753424	985140	44L-4	4193	4.75
753425	985145	44L-4	4220	0.92
753425	985177	44L-4	4412	30.05
753430	985122	44L-4	4075	3.61
753430	985133	44L-4	4149	3.92
753430	985142	44L-4	4206	3.40
753430	985148	44L-4	4244	0.59
753431	985163	44L-4	4339	112.86
753431	985173	44L-4	4391	21.79
753436	985132	44L-4	4143	9.20
753438	985123	44L-4	4079	9.55
753442	985190	44L-4	4484	0.14
753445	985119	44L-4	4060	6.61
753445	985146	44L-4	4229	0.28
753447	985173	44L-4	4397	2.02
753447	985160	44L-4	4318	5.01
753448	985170	44L-4	4376	2.22
753448	985171	44L-4	4383	2.13
753450	985140	44L-4	4194	6.50
753451	985131	44L-4	4138	6.69
753451	985147	44L-4	4238	4.68
753455	985113	44L-4	4038	16.19
753455	985117	44L-4	4050	17.76
753455	985181	44L-4	4441	3.58
753456	985124	44L-4	4084	21.17
753457	985134	44L-4	4164	3.63
753459	985152	44L-4	4271	0.34
753460	985177	44L-4	4413	1.97
753460	985148	44L-4	4245	0.69
753460	985151	44L-4	4257	0.08
753461	985163	44L-4	4336	0.59
753461	985145	44L-4	4224	0.69
753461	985170	44L-4	4377	1.61

. \*

.

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753462	985136	44L-4	4173	8.13
753464	985155	44L-4	4287	3.70
753467	985112	44L-4	4033	3.02
753467	985133	44L-4	4152	10.67
753469	985117	44L-4	4052	5.86
753474	985113	44L-4	4039	7.76
753476	985126	44L-4	4097	12.55
753476	985151	44L-4	4258	0.65
753476	985157	44L-4	4295	0.39
753477	985122	44L-4	4076	14.95
753477	985131	44L-4	4139	4.46
753477	985163	44L-4	4337	2.03
753478	985190	44L-4	4485	0.55
753478	985195	44L-4	4510	1.00
753478	985183	44L-4	4452	0.20
753481	985129	44L-4	4122	5.76
753482	985133	44L-4	4150	2.56
753483	985134	44L-4	4165	1.60
753483	985152	44L-4	4263	3.55
753483	985166	44L-4	4351	45.14
753486	985112	44L-4	4029	20.59
753487	985192	44L-4	4499	1.24
753489	985134	44L-4	4159	1.46
753490	985128	44L-4	4115	0.90
753490	985119	44L-4	4067	9.29
753490	985146	44L-4	4230	5.42
753491	985154	44L-4	4280	2.28
753491	985158	44L-4	4305	1.77
753491	985197	44L-4	4514	2.64
753492	985192	44L-4	4500	0.73
753494	985144	44L-4	4216	5.94
753495	985135	44L-4	4168	1.29
753496	985136	44L-4	4177	2.29
753496	985188	44L-4	4474	0.58
753496	985179	44L-4	4434	0.58
753497	985132	44L-4	4144	4.77
753497	985175	44L-4	4403	11.24
753499	985145	44L-4	4221	3.51
753499	985167	44L-4	4360	0.64
753500	985127	44L-4	4106	17.48
753500	985130	44L-4	4132	13.68
753501	985132	44M-4	4145	12.44
753502	985104	44M-4	4010	22.23
753502	985137	44M-4	4183	7.62
753503	985098	44M-4	4003	13.22

G: PROJECTS 120140007/2031AREA 44AVFINAL REPORTVAPPENDIX CVATTACHMENT C-3 (Primary Targela)

# Attachment C-3 Primary Target List

Anomaly Summary Table WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753504	985153	44M-4	4277	101.40
753508	985182	44M-4	4449	0.35
753509	985109	44M-4	4021	4.47
753509	985179	44M-4	4435	2.46
753509	985167	44M-4	4361	0.13
753509	985170	44M-4	4378	0.62
753510	985129	44M-4	4123	1.86
753511	985100	44M-4	4004	154.99
753511	985112	44M-4	4034	3.70
753511	985131	44M-4	4140	1.87
753513	985124	44M-4	4085	18.53
753514	985167	44M-4	4357	0.45
753514	985193	44M-4	4501	1.44
753515	985112	44M-4	4030	2.71
753516	985146	44M-4	4231	1.13
753516	985181	44M-4	4442	0.23
753517	985158	44M-4	4306	0.86
753517	985101	44M-4	4006	34.72
753518	985180	44M-4	4438	0.42
753518	985113	44M-4	4036	8.59
753518	985132	44M-4	4146	344.47
753518	985196	44M-4	4512	51.80
753521	985152	44M-4	4264	1.73
753522	985115	44M-4	4046	7.42
753522	985095	44M-4	4001	3.03
753522	985104	44M-4	4011	7.28
753523	985111	44M-4	4026	4.19
753523	985158	44M-4	4311	0.28
753524	985117	44M-4	4053	7.26
753525	985134	44M-4	4160	397.93
753529	985102	44M-4	4007	3.32
753530	985094	44M-4	4000	3.32
753530	985100	44M-4	4005	3.14
753531	985098	44M-4	4002	3.72
753532	985106	44M-4	4014	1.45
753532	985109	44M-4	4017	0.55
753532	985123	44M-4	4080	282.30
753532	985177	44M-4	4418	1.12
753532	985179	44M-4	4436	1.75
753533	985170	44M-4	4379	3.74
753533	985175	44M-4	4406	2.88
753533	985147	44M-4	4239	500.02
753053	985574	44H-8	483	1.39
753061	985574	44H-8	484	0.63
753041	985579	44H-8	486	0.63
753046	985581	44H-8	488	2.35

G1PR0JECTS120140007/2031AREA 44AVFINAL REPORT\APPENDIX CVATTACHMENT C-3 (Primary Targets)

. •

ı

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753088	985590	44H-8	489	1.75
753058	985602	44H-9	490	3.33
753194	984802	441-1	25	1.64
753108	984806	441-1	26	0.2
753144	984807	441-1	27	0.49
753198	984807	441-1	28	0.36
753102	984809	441-1	31	0.29
753107	984811	441-1	33	1.14
753148	984840	44 -1	50	0.29
753190	984841	44 -1	51	5.48
753191	984851	441-1	56	2.7
753135	984856	441-1	59	0.18
753145	984865	441-1	67	0.79
753104	984866	441-1	68	0.55
753196	984874	441-1	77	0.8
753104	985708	441-10	496	3.78
753103	985750	441-10	520	4.51
753103	984900	441-2	107	0.39
753159	984908	441-2	116	0.2
753166	984909	441-2	117	0.36
753132	984930	441-2	148	6.52
753183	984930	441-2	149	4.48
753170	984942	441-2	185	0.23
753191	984943	441-2	188	0.23
753145	984951	441-2	207	0.06
753107	984952	441-2	210	0.52
753120	984954	441-2	213	3.49
753160	984954	441-2	214	3.78
753123	984958	441-2	217	6.72
753183	984958	441-2	218	28.61
753104	984960	441-2	226	2.72
753142	984960	441-2	227	0.31
753153	984960	441-2	228	103.43
753183	984964	441-2	235	2.79
753134	984966	441-2	244	0.39
753125	984967	441-2	246	1.47
753193	984968	441-2	248	3.02
753129	984972	441-2	257	0.75
753186	984972	441-2	258	1.1
753110	984974	441-2	267	6.55
753129	984975	441-2	270	0.75
753167	984976	441-2	277	0.07
753185	984978	441-2	283	1.78
753121	984980	441-2	289	2.16
753146	984982	441-2	292	0.15
753102	984985	441-2	300	0.44

2/27/2003

G1PROJECT5120140007/2031AREA 44A/FINAL REPORTIAPPENDIX CVATTACHMENT C-3 (Primary Targets)

Primary Target List

Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753107	984985	441-2	301	0.37
753117	984988	441-2	314	0.31
753184	984989	441-2	318	0.1
753169	984994	44 -2	329	3.47
753113	984997	441-2	337	0.76
753113	985152	441-4	4265	0.875
753114	985177	441-4	4414	1.722
753114	985150	441-4	4250	0.472
753114	985185	441-4	4459	1.26
753114	985191	44 -4	4492	2.566
753116	985119	441-4	4061	2.934
753120	985194	44 -4	4505	1.364
753123	985151	441-4	4259	144.285
753124	985192	441-4	4496	0.128
753126	985114	441-4	4040	0.225
753130	985151	441-4	4255	137.143
753132	985173	44 -4	4392	159.887
753132	985197	441-4	4513	0.741
753133	985187	441-4	4464	4.139
753133	985103	441-4	4008	2.13
753134	985124	441-4	4086	0.186
753137	985109	44 -4	4018	1.374
753138	985112	441-4	4031	0.497
753138	985189	441-4	4478	1.663
753139	985194	44 -4	4506	2.558
753140	985119	441-4	4062	7.631
753140	985124	44 -4	4083	4.466
753141	985103	44 -4	4009	0.236
753141	985126	441-4	4092	3.165
753143	985146	441-4	4232	2.515
753144	985159	441-4	4314	2.134
753145	985181	44 -4	4443	2.588
753147	985130	441-4	4127	0.504
753147	985151	44 -4	4256	3.688
753148	985136	44 -4	4174	0.548
753148	985163	441-4	4331	6.88
753148	985170	44 -4	4371	4.318
753151	985191	44 -4	4490	1.305
753153	985114	44 -4	4041	3.888
753153	985154	441-4	4281	2.571
753153	985157	441-4	4296	1.862
753153	985109	441-4	4019	0.055
753155	985173	44 -4	4389	0.462
753155	985178	44 -4	4422	2.444
753155	985190	44 -4	4486	1.122
753156	985198	441-4	4515	0.963

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753156	985132	441-4	4141	0.686
753156	985183	441-4	4453	1.772
753158	985136	441-4	4175	0.1
753158	985160	441-4	4316	3.473
753158	985143	441-4	4213	0.298
753160	985179	441-4	4429	3.943
753161	985191	441-4	4493	0.715
753163	985183	441-4	4450	1.178
753163	985156	441-4	4288	1.42
753163	985163	441-4	4338	3.38
753163	985187	441-4	4465	0.676
753163	985189	441-4	4475	0.742
753164	985151	441-4	4260	0.536
753165	985129	441-4	4116	0.945
753165	985140	441-4	4189	0.976
753165	985147	441-4	4234	0.429
753166	985152	441-4	4266	0.343
753167	985173	441-4	4393	1.567
753168	985168	441-4	4362	2.842
753171	985130	441-4	4124	0.176
753171	985165	441-4	4344	4.275
753173	985160	441-4	4319	2.726
753174	985180	441-4	4437	2.377
753175	985137	441-4	4180	0.686
753175	985158	441-4	4299	1.306
753175	985133	441-4	4147	0.906
753175	985136	441-4	4176	0.755
753175	985189	441-4	4476	2.123
753176	985129	441-4	4120	0.744
753176	985178	441-4	4419	2.827
753176	985160	441-4	4320	1.173
753180	985129	441-4	4117	1.175
753180	985172	441-4	4386	5.191
753180	985188	441-4	4470	1.878
753180	985189	441-4	4479	1.919
753182	985155	441-4	4285	0.815
753182	985146	441-4	4225	1.837
753182	985148	441-4	4240	2.23
753183	985170	44 -4	4372	1.102
753185	985178	441-4	4423	3.795
753187	985161	441-4	4324	13.745
753187	985190	441-4	4481	4.473
753187	985127	441-4	4098	6.297
753187	985148	441-4	4241	0.397
753188	985116	441-4	4048	1.244
753188	985187	441-4	4466	4.059

# Primary Target List

Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid value (mV)
753194	985143	441-4	4209	0.712
753194	985127	441-4	4099	0.583
753194	985173	441-4	4394	1.958
753194	985186	441-4	4462	1.744
753195	985134	441-4	4153	4.213
753195	985169	441-4	4368	0.121
753195	985179	441-4	4431	0.049
753199	985110	441-4	4022	0.493
753199	985163	441-4	4332	2.786
753199	985188	441-4	4471	3.399
753200	985165	441-4	4346	2.214
753200	985178	441-4	4424	1.379
753213	984796	44J-0	17	0.28
753219	984799	44J-0	20	1.22
753236	984799	44J-0	21	2.42
753240	984799	44J-0	22	2.74
753210	984801	44J-1	23	0.21
753210	984807	44J-1	29	0.17
753283	984888	44J-1	84	4.25
753268	984889	44J-1	90	0.24
753221	984902	44J-2	111	6.55
753260	984907	44J-2	115	3.31
753221	984918	44J-2	127	5.46
753245	984918	44J-2	128	4.19
753210	984923	44J-2	134	0.76
753249	984925	44J-2	139	0.34
753241	984926	44J-2	142	3.59
753252	984933	44J-2	155	5.38
753248	984934	44J-2	158	1.47
753224	984937	44J-2	165	8.45
753288	984940	44J-2	176	5.82
753240	984941	44J-2	182	0.18
753252	984941	44J-2	183	0.66
753296	984943	44J-2	189	3.19
753235	984946	44J-2	196	5.8
753286	984960	44J-2	229	2.46
753220	984964	44J-2	236	1.49
753296	984968	44J-2	249	9.12
753255	984971	44J-2	256	2.02
753286	984972	44J-2	259	0.61
753250	984975	44J-2	271	1.3
753221	984978	44J-2	284	1
753209	984979	44J-2	287	1.51
753206	984982	44J-2	293	2.74
753215	984985	44J-2	302	0.53
753221	984988	44J-2	315	4.58

. •

.

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753287	984988	44J-2	316	0.22
753206	984989	44J-2	319	4.84
753262	984995	44J-2	330	3.82
753217	984997	44J-2	338	0.06
753205	984998	44J-2	341	0.36
753224	985000	44J-3	346	1.6
753296	985000	44J-3	347	0.76
753200	985179	44J-4	4432	1.345
753202	985137	44J-4	4181	0.379
753202	985175	44J-4	4404	0.209
753204	985128	44J-4	4107	3.226
753204	985179	44J-4	4430	0.422
753204	985130	44J-4	4125	2.148
753205	985135	44J-4	4169	1.67
753205	985121	44J-4	4069	0.15
753205	985141	44J-4	4195	2.026
753206	985149	44J-4	4248	2.814
753206	985157	44J-4	4291	5.573
753206	985196	44J-4	4511	13.219
753207	985169	44J-4	4370	5.903
753207	985106	44J-4	4013	3.161
753207	985147	44J-4	4235	0.534
753207	985172	44J-4	4387	2.335
753211	985111	44J-4	4024	1.853
753213	985113	44J-4	4035	1.536
753213	985167	44J-4	4352	1.461
753213	985137	44J-4	4182	2.922
753214	985130	44J-4	4128	0.408
753214	985133	44J-4	4151	0.603
753214	985190	44J-4	4482	0.992
753214	985128	44J-4	4113	0.116
753215	985116	44J-4	4049	0.034
753216	985118	44J-4	4056	0.711
753217	985148	44J-4	4242	4.971
753218	985190	44J-4	4487	2.333
753223	985161	44J-4	4323	9.049
753223	985182	44J-4	4446	1.186
753223	985172	44J-4	4384	6.372
753224	985128	44J-4	4108	8.036
753224	985141	44J-4	4196	1.131
753228	985132	44J-4	4142	0.374
753229	985140	44J-4	4190	0.466
753229	985154	44J-4	4282	5.73
753229	985158	44J-4	4300	3.171
753230	985187	44J-4	4467	0.465
753230	985193	44J-4	4502	0.559

G:\PROJECTS\20140007\203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

#### Primary Target List

Anomaly Summary Table

WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753233	985152	44J-4	4262	2.614
753234	985175	44J-4	4401	23.957
753234	985181	44J-4	4439	75.18
753235	985107	44J-4	4015	1.516
753235	985194	44J-4	4508	0.073
753235	985157	44J-4	4292	4.53
753235	985164	44J-4	4340	0.041
753236	985130	44J-4	4126	0.275
753236	985142	44J-4	4207	7.265
753236	985121	44J-4	4070	38.402
753238	985123	44J-4	4081	29.964
753242	985150	44J-4	4251	30.488
753242	985162	44J-4	4326	0.743
753242	985167	44J-4	4358	7.421
753244	985105	44J-4	4012	1.316
753246	985158	44J-4	4307	0.762
753247	985131	44J-4	4133	0.742
753247	985172	44J-4	4385	1.462
753248	985115	44J-4	4042	1.034
753249	985133	44J-4	4148	0.281
753249	985141	44J-4	4197	3.395
753251	985141	44J-4	4198	3.336
753252	985146	44J-4	4233	0.682
753252	985143	44J-4	4210	1.819
753253	985178	44J-4	4425	6.741
753254	985115	44J-4	4043	0.741
753254	985159	44J-4	4312	4.467
753254	985109	44J-4	4020	0.041
753254	985118	44J-4	4057	1.222
753254	985122	44J-4	4073	0.617
753254	985124	44J-4	4087	0.608
753254	985154 985129	44J-4	4278	8.503
753255		44J-4	4118	8.897
753255 753256	985183	44J-4 44J-4	4451	0.645
753256	985194 985186	44J-4 44J-4	4507 4463	3.532
		44J-4 44J-4	4403	0.795
753262	985145	44J-4		3.088
753263 753263	985153 985169	44J-4 44J-4	4272 4369	5.03 0.951
753263	985171	44J-4 44J-4	4389	1.18
753263	985177	44J-4	4415	8.593
753263	985193	44J-4	4413	3.528
753263	985125	44J-4	4088	0.176
753263	985149	44J-4	4249	1.191
753264	985134	44J-4	4161	0.954
753265	985121	44J-4	4071	0.676
100200	000121		1107	0.070

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753265	985137	44J-4	4178	1.773
753265	985143	44J-4	4211	3.659
753270	985135	44J-4	4166	2.219
753271	985119	44J-4	4059	1.808
753271	985141	44J-4	4200	1.849
753271	985160	44J-4	4317	5.471
753271	985153	44J-4	4274	9.23
753273	985167	44J-4	4353	5.508
753274	985110	44J-4	4023	0.391
753274	985175	44J-4	4405	1.452
753274	985193	44J-4	4504	1.954
753274	985142	44J-4	4203	2.008
753277	985157	44J-4	4293	7.442
753277	985174	44J-4	4398	1.946
753277	985162	44J-4	4327	14.833
753279	985125	44J-4	4089	0.942
753279	985190	44J-4	4488	1.565
753280	985109	44J-4	4016	1.188
753280	985116	44J-4	4047	1.669
753281	985150	44J-4	4252	1.77
753281	985127	44J-4	4100	2.308
753281	985188	44J-4	4472	1.734
753282	985147	44J-4	4236	0.786
753282	985152	44J-4	4267	1.909
753283	985184	44J-4	4454	2.43
753286	985182	44J-4	4447	2.694
753286	985190	44J-4	4483	4.473
753287	985177	44J-4	4409	86.389
753288	985173	44J-4	4390	60.69
753289	985119	44J-4	4063	0.384
753289	985128	44J-4	4109	0.922
753289	985130	44J-4	4129	0.538
753290	985151	44J-4	4261	0.282
753291	985140	44J-4	4191	1.078
753291	985184	44J-4	4455	0.934
753292	985168	44J-4	4363	4.129
753292	985142	44J-4	4208	1.377
753292	985149	44J-4	4246	2.474
753292	985189	44J-4	4480	4.103
753293	985154	44J-4	4283	4.092
753293	985158	44J-4	4301	4.38
753293	985163	44J-4	4333	4.153
753293	985159	44J-4	4313	4.244
753295	985119	44J-4	4064	0.167
753299	985129	44J-4	4121	0.859
753299	985198	44J-4	4516	3.668

G:PROJECTS120140007/2031AREA 44AJFINAL REPORTIAPPENDIX CIATTACHMENT C-3 (Primary Targeta)

30 of 40

Primary Target List

Anomaly Summary Table WESTON Target Picks

Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753299	985134	44J-4	4154	0.553
753299	985188	44J-4	4473	2.28
753349	984783	44K-0	9	3.4
753380	984783	44K-0	10	5.07
753335	984786	44K-0	11	4.34
753354	984786	44K-0	12	4.58
753343	984788	44K-0	13	3.23
753312	984789	44K-0	14	19.76
753309	984835	44K-1	46	0.9
753341	984835	44K-1	47	1.23
753380	984848	44K-1	53	4.73
753309	984857	44K-1	62	8.1
753316	984860	44K-1	64	1.47
753360	984868	44K-1	69	0.38
753339	984869	44K-1	70	390.18
753352	984872	44K-1	73	4.84
753309	984895	44K-1	97	3.99
753395	984898	44K-1	102	1.37
753364	984899	44K-1	106	1.82
753376	984913	44K-2	122	3.44
753345	984914	44K-2	123	1.58
753360	984923	44K-2	135	2.26
753324	984924	44K-2	138	0.29
753330	984925	44K-2	140	0.23
753360	984927	44K-2	143	1.69
753354	984929	44K-2	145	0.32
753305	984930	44K-2	150	0.5
753368	984933	44K-2	156	0.2
753376	984936	44K-2	163	0.62
753390	984938	44K-2	166	0.24
753356	984939	44K-2	170	3.31
753333	984940	44K-2	177	1.13
753344	984940	44K-2	178	0.79
753374	984940	44K-2	179	0.72
753326	984942	44K-2	186	1.52
753353	984945	44K-2	194	0.08
753365	984946	44K-2	197	0.58
753397	984946	44K-2	198	0.07
753370	984951	44K-2	208	2.14
753368	984957	44K-2	216	5.9
753316	984958	44K-2	219	0.82
753322	984958	44K-2	220	0.05
753376	984961	44K-2	231	0.19
753301	984964	44K-2	237	20.05
753359	984964	44K-2	238	2.22
753368	984964	44K-2	239	1.02

G1PROJECTS120140007/2031AREA 44A1FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targets)

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753395	984964	44K-2	240	2.2
753318	984965	44K-2	242	8.06
753332	984968	44K-2	250	4.56
753336	984972	44K-2	260	5.74
753323	984974	44K-2	268	69.58
753347	984975	44K-2	272	0.66
753353	984978	44K-2	285	0.05
753307	984979	44K-2	288	3.34
753347	984982	44K-2	294	0.88
753374	984982	44K-2	295	6.59
753357	984985	44K-2	303	4.72
753396	984991	44K-2	320	1.35
753303	984992	44K-2	322	3.06
753310	984992	44K-2	323	0.27
753304	984998	44K-2	342	0.96
753300	985159	44K-4	4315	0.662
753301	985168	44K-4	4364	12.328
753301	985144	44K-4	4214	0.983
753303	985112	44K-4	4028	0.348
753305	985184	44K-4	4457	2.89
753306	985136	44K-4	4172	7.891
753306	985164	44K-4	4341	4.7
753309	985190	44K-4	4489	1.076
753310	985142	44K-4	4204	7.564
753310	985119	44K-4	4065	2.871
753310	985178	44K-4	4426	2.45
753311	985166	44K-4	4349	2.517
753311	985187	44K-4	4468	2.112
753312	985127	44K-4	4101	1.045
753312	985131	44K-4	4134	2.815
753313	985153	44K-4	4275	3.178
753314	985123	44K-4	4078	1.606
753314	985129	44K-4	4119	2.186
753316	985125	44K-4	4090	2.926
753316	985134	44K-4	4155	1.107
753316	985185	44K-4	4460	4.861
753317	985140	44K-4	4192	11.724
753317	985158	44K-4	4308	6.925
753317	985160	44K-4	4321	6.887
753317	985167	44K-4	4359	0.955
753317	985170	44K-4	4380	1.229
753317	985174	44K-4	4399	2.248
753317	985191	44K-4	4491	0.261
753317	985146	44K-4	4226	15.737
753321	. 985138	44K-4	4184	8.19
753321	985158	44K-4	4302	3.86

G:PROJECTS/20140007/203/AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-3 (Primary Targets)

32 of 40

Primary Target List

Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
	985166	44K-4	4350	3.213
753321			4350	
753322	985134	44K-4		2.758
753322	985170	44K-4	4373	1.514
753322	985115	44K-4	4044	0.363
753322	985178	44K-4	4427	2.272
753322	985181	44K-4	4440	1.497
753323	985174	44K-4	4400	4.34
753325	985146	44K-4	4227	3.43
753326	985118	44K-4	4054	1.429
753326	985153	44K-4	4273	26.619
753326	985143	44K-4	4212	3.954
753327	985163	44K-4	4334	7.941
753328	985134	44K-4	4162	0.219
753330	985162	44K-4	4328	8.249
753330	985167	44K-4	4354	11.617
753331	985117	44K-4	4051	3.081
753332	985126	44K-4	4093	3.14
753333	985191	44K-4	4494	1.138
753335	985122	44K-4	4074	2.013
753335	985152	44K-4	4268	5.151
753335	985179	44K-4	4433	219.482
753335	985127	44K-4	4102	1.232
753335	985139	44K-4	4186	3.908
753335	985141	44K-4	4201	2.841
753336	985157	44K-4	4297	3.105
753338	985113	44K-4	4037	2.334
753338	985161	44K-4	4325	0.176
753338	985168	44K-4	4365	3.498
753339	985155 985130	44K-4	4284 4130	4.414
753340		44K-4		
753340	985172	44K-4	4388	0.595
753340	985128	44K-4	4110 4215	1.465 8.937
753340	985144	44K-4	4420	
753340	985178	44K-4		5.629
753340	985181	44K-4	4444 4456	2.4
753340	985184	44K-4		1.777 1.533
753342	985126	44K-4	4094	
753345	985128	44K-4	4111	2.813
753345	985177	44K-4	4416	2.114
753346	985122	44K-4	4077	3.002
753346	985156	44K-4	4289	5.352
753346	985182	44K-4	4448	1.267
753346	985165	44K-4	4345	8.785
753346	985187	44K-4	4469	0.241
753347	985127	44K-4	4103	2.753
753347	985163	44K-4	4335	8.233

. •

.

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753348	985137	44K-4	4179	1.344
753351	985145	44K-4	4218	20.689
753351	985168	44K-4	4366	5.543
753352	985119	44K-4	4066	0.87
753352	985131	44K-4	4135	5.39
753352	985166	44K-4	4348	7.263
753352	985173	44K-4	4395	2.531
753353	985153	44K-4	4276	13.025
753356	985181	44K-4	4445	14.111
753357	985162	44K-4	4329	16.381
753357	985126	44K-4	4095	6.202
753357	985150	44K-4	4253	5.455
753357	985158	44K-4	4309	16.889
753357	985167	44K-4	4355	9.864
753358	985139	44K-4	4187	10.615
753358	985141	44K-4	4199	10.436
753360	985185	44K-4	4458	0.691
753360	985189	44K-4	4477	0.03
753362	985170	44K-4	4374	5.066
753363	985157	44K-4	4294	9.105
753363	985165	44K-4	4347	6.171
753363	985176	44K-4	4407	7.477
753363	985126	44K-4	4096	14.878
753363	985149	44K-4	4247	6.462
753365	985111	44K-4	4025	1.763
753365	985192	44K-4	4497	0.107
753368	985160	44K-4	4322	52.678
753369	985139	44K-4	4188	2.509
753369	985142	44K-4	4205	2.686
753369	985175	44K-4	4402	2.094
753369	985177	44K-4	4410	1.588
753369	985178	44K-4	4428	2.264
753369	985191	44K-4	4495	2.171
753370	985185	44K-4	4461	4.584
753372	985155	44K-4	4286	53.67
753372	985168	44K-4	4367	8.922
753374	985192	44K-4	4498	1.558
753374	985134	44K-4	4157	8.801
753374	985195	44K-4	4509	1.644
753375	985118	44K-4	4058	1.944
753375	985125	44K-4	4091	1.714
753376	985121	44K-4	4068	1.553
753376	985177	44K-4	4417	5.568
753377	985164	44K-4	4342	21.594
753380	985141	44K-4	4202	10.724
753380	985127	44K-4	4104	0.51

34 of 40

X-target				Lind value (m\/)
	Y-target	Cell ID	Target_ID	Grid_value (mV)
753380	985128	44K-4	4114	0.705
753381	985112	44K-4	4032	0.13
753386	985170	44K-4	4381	2.25
753387	985145	44K-4	4219	2.674
753387	985177	44K-4	4411	0.299
753388	985128	44K-4	4112	0.226
753388	985131	44K-4	4136	1.487
753392	985145	44K-4	4222	2.223
753393	985131	44K-4	4137	5.18
753393	985157	44K-4	4298	2.939
753393	985176	44K-4	4408	1.913
753397	985150	44K-4	4254	2.694
753397	985152	44K-4	4269	2.494
753398	985130	44K-4	4131	2.439
753398	985135	44K-4	4170	2.331
753398	985138	44K-4	4185	0.88
753400	985178	44K-4	4421	1.477
753436	984779	44L-0	5	1.02
753430	984780	44L-0	7	1.05
753441	984781	44L-0	8	0.15
753477	984817	44L-1	39	8.49
753436	984833	44L-1	44	0.81
753450	984834	44L-1	45	0.37
753426	984856	44L-1	60	82.62
753407	984872	44L-1	74	0.66
753425	984880	44L-1	78	49.17
753442	984883	44L-1	80	0.19
753480	984887	44L-1	82	3.54
753428	984888	44L-1	85	86.05
753438	984889	44L-1	91	1.4
753476	984891	44L-1	92	1.91
753426	984894	44L-1	96	1.68
753496	984900	44L-2	108	0.11
753412	984903	44L-2	112	0.86
753482	984916	44L-2	125	0.42
753463	984920	44L-2	131	5.23
753467	984923	44L-2	136	5.87
753498	984931	44L-2	152	0.89
753439	984932	44L-2	153	0.68
753450	984933	44L-2	157	2.17
753429	984934	44L-2	159	0.22
753403	984935	44L-2	161	0.18
753460	984936	44L-2	164	2.75
753447	984938	44L-2	167	2.89
753473	984939	44L-2	171	22.74
753486	984940	44L-2	180	15.01

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753443	984941	44L-2	184	1.68
753447	984943	44L-2	190	3.93
753473	984944	44L-2	192	26.17
753404	984946	44L-2	199	1.01
753444	984947	44L-2	200	3.24
753475	984959	44L-2	223	12.62
753463	984960	44L-2	230	1.42
753458	984964	44L-2	241	3.79
753462	984972	44L-2	261	1.33
753420	984973	44L-2	264	0.55
753455	984975	44L-2	273	4.42
753475	984975	44L-2	274	0.27
753489	984975	44L-2	275	83.66
753489	984978	44L-2	286	129.49
753430	984982	44L-2	296	1.45
753445	984985	44L-2	304	14.47
753470	984986	44L-2	306	1.5
753429	984988	44L-2	317	2.48
753456	984995	44L-2	331	0.94
753477	984995	44L-2	332	8.43
753426	984998	44L-2	343	2.39
753400	985170	44L-4	4375	1.719
753400	985173	44L-4	4396	1.257
753401	985121	44L-4	4072	0.013
753401	985146	44L-4	4228	7.77
753404	985134	44L-4	4163	1.141
753404	985164	44L-4	4343	8.206
753404	985158	44L-4	4303	0.278
753408	985123	44L-4	4082	2.564
753408	985135	44L-4	4167	2.639
753413	985111	44L-4	4027	1.039
753413	985115	44L-4	4045	0.341
753413	985167	44L-4	4356	0.333
753414	985135	44L-4	4171	3.442
753414	985162	44L-4	4330	1.186
753415	985127	44L-4	4105	0.76
753415	985145	44L-4	4223	0.01
753416	985156	44L-4	4290	0.39
753417	985134	44L-4	4158	3.518
753418	985148	44L-4	4243	2.287
753418	985152	44L-4	4270	1.753
753418	985158	44L-4	4310	0.504
753423	985154	44L-4	4279	2
753424	985147	44L-4	4237	1.358
753424	985158	44L-4	4304	5.354
753424	985140	44L-4	4193	4.747

G:PROJECTS/20140007/203/AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-3 (Primary Targets)

2/27/2003

Primary Target List

Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753425	985145	44L-4	4220	0.919
753425	985177	44L-4	4412	30.053
753430	985122	44L-4	4075	3.609
753430	985133	44L-4	4149	3.915
753430	985142	44L-4	4206	3.402
753430	985148	44L-4	4244	0.592
753431	985163	44L-4	4339	112.857
753431	985173	44L-4	4391	21.785
753436	985132	44L-4	4143	9.202
753438	985123	44L-4	4079	9.552
753442	985190	44L-4	4484	0.143
753445	985119	44L-4	4060	6.614
753445	985146	44L-4	4229	0.282
753447	985173	44L-4	4397	2.017
753447	985160	44L-4	4318	5.009
753448	985170	44L-4	4376	2.219
753448	985171	44L-4	4383	2.126
753450	985140	44L-4	4194	6.499
753451	985131	44L-4	4138	6.687
753451	985147	44L-4	4238	4.677
753455	985113	44L-4	4038	16.187
753455	985117	44L-4	4050	17.758
753455	985181	44L-4	4441	3.576
753456	985124	44L-4	4084	21.168
753457	985134	44L-4	4164	3.626
753459	985152	44L-4	4271	0.337
753460	985177	44L-4	4413	1.967
753460	985148	44L-4	4245	0.693
753460	985151	44L-4	4257	0.075
753461	985163	44L-4	4336	0.591
753461	985145	44L-4	4224	0.689
753461	985170	44L-4	4377	1.613
753462	985136	44L-4	4173	8.125
753464	985155	44L-4	4287	3.696
753467	985112	44L-4	4033	3.015
753467	985133	44L-4	4152	10.67
753469	985117	44L-4	4052	5.863
753474	985113	44L-4	4039	7.756
753476	985126	44L-4	4097	12.545
753476	985151	44L-4	4258	0.649
753476	985157	44L-4	4295	0.388
753477	985122	44L-4	4076	14.948
753477	985131	44L-4	4139	4.461
753477	985163	44L-4	4337	2.034
753478	985190	44L-4	4485	0.554
753478	985195	44L-4	4510	0.997

. '

ı

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753478	985183	44L-4	4452	0.204
753481	985129	44L-4	4122	5.761
753482	985133	44L-4	4150	2.556
753483	985134	44L-4	4165	1.599
753483	985152	44L-4	4263	3.551
753483	985166	44L-4	4351	45.137
753486	985112	44L-4	4029	20.593
753487	985192	44L-4	4499	1.239
753489	985134	44L-4	4159	1.458
753490	985128	44L-4	4115	0.903
753490	985119	44L-4	4067	9.29
753490	985146	44L-4	4230	5.422
753491	985154	44L-4	4280	2.282
753491	985158	44L-4	4305	1.769
753491	985197	44L-4	4514	2.643
753492	985192	44L-4	4500	0.727
753494	985144	44L-4	4216	5.939
753495	985135	44L-4	4168	1.293
753496	985136	44L-4	4177	2.289
753496	985188	44L-4	4474	0.576
753496	985179	44L-4	4434	0.579
753497	985132	44L-4	4144	4.77
753497	985175	44L-4	4403	11.239
753499	985145	44L-4	4221	3.507
753499	985167	44L-4	4360	0.641
753500	985127	44L-4	4106	17.483
753500	985130	44L-4	4132	13.677
753568	984768	44M-0	1	3.65
753540	984770	44M-0	2	0.69
753543	984771	44M-0	3	0.73
753571	984775	44M-0	4	0.85
753572	984779	44M-0	6	4.35
753558	984790	44M-0	15	0.18
753569	984792	44M-0	16	0.08
753568	984797	44M-0	18	1.35
753562	984798	44M-0	19	0.29
753570	984801	44M-1	24	6.21
753522	984807	44M-1	30	4.11
753571	984812	44M-1	34	4.24
753574	984815	44M-1	37	2.87
753567	984816	44M-1	38	0.14
753556	984829	44M-1	42	0.3
753568	984831	44M-1	43	0.84
753572	984839	44M-1	49	2.26
753564	984845	44M-1	52	1.33
753531	984848	44M-1	54	5.61

G:\PROJECTS\20140007203\AREA 44A\FINAL REPORT\APPENDIX C\ATTACHMENT C-3 (Primary Targeta)

38 of 40

#### Primary Target List

Anomaly Summary Table

WESTON Target Picks Seneca Army Depot, Area-44

Cell ID X-target Y-target Target ID Grid value (mV) 753536 984855 58 44M-1 22.69 753533 44M-1 71 0.71 984870 44M-1 75 753567 984873 2.62 753534 984882 44M-1 79 19.98 44M-1 83 5.39 753569 984887 753510 984888 44M-1 86 0.5 0.29 44M-1 93 753560 984891 753571 984896 44M-1 99 6.48 44M-2 113 4.7 753569 984903 753521 984909 44M-2 118 0.43 753560 984910 44M-2 119 1.59 121 753568 984911 44M-2 2.62 753561 984914 44M-2 124 1.33 129 753566 984918 44M-2 2.8 44M-2 151 753566 984930 3.83 154 753524 984932 44M-2 0.96 753548 984934 44M-2 160 0.16 162 753562 984935 44M-2 1.9 753509 984938 44M-2 168 0.58 753525 984938 44M-2 169 0.36 44M-2 172 4.4 753566 984939 181 753536 984940 44M-2 0.15 202 753532 984948 44M-2 0.17 753538 984948 44M-2 203 0.19 204 753568 984948 44M-2 5.19 753501 44M-2 211 0.38 984952 44M-2 215 753559 984956 0.79 224 753567 984959 44M-2 2.93 243 753551 44M-2 0.44 984965 251 753528 984968 44M-2 197.49 753566 984972 44M-2 262 3.13 753561 984973 44M-2 265 1.13 276 753526 44M-2 190.63 984975 753542 984976 44M-2 278 0.49 290 753554 984980 44M-2 1.06 44M-2 291 753563 984980 1.86 44M-2 299 0.07 753535 984984 44M-2 305 753527 984985 0.11 339 753532 984997 44M-2 91.71 348 0.28 753522 985000 44M-3 44M-4 4145 753501 985132 12.442 44M-4 4010 753502 985104 22.233 753502 985137 44M-4 4183 7.618 44M-4 4003 753503 985098 13.223 753503 985118 44M-4 4055 6.472 4277 753504 985153 44M-4 101.4

X-target	Y-target	Cell ID	Target_ID	Grid_value (mV)
753508	985182	44M-4	4449	0.352
753509	985109	44M-4	4021	4.466
753509	985179	44M-4	4435	2.459
753509	985167	44M-4	4361	0.13
753509	985170	44M-4	4378	0.619
753510	985129	44M-4	4123	1.856
753511	985100	44M-4	4004	154.988
753511	985112	44M-4	4034	3.701
753511	985131	44M-4	4140	1.873
753513	985124	44M-4	4085	18.531
753514	985167	44M-4	4357	0.453
753514	985193	44M-4	4501	1.441
753515	985112	44M-4	4030	2.706
753516	985146	44M-4	4231	1.126
753516	985181	44M-4	4442	0.234
753517	985158	44M-4	4306	0.86
753517	985101	44M-4	4006	34.723
753518	985180	44M-4	4438	0.416
753518	985113	44M-4	4036	8.589
753518	985132	44M-4	4146	344.47
753518	985196	44M-4	4512	51.804
753521	985152	44M-4	4264	1.734
753522	985115	44M-4	4046	7.417
753522	985095	44M-4	4001	3.025
753522	985104	44M-4	4011	7.28
753523	985111	44M-4	4026	4.186
753523	985158	44M-4	4311	0.279
753524	985117	44M-4	4053	7.256
753525	985134	44M-4	4160	397.932
753529	985102	44M-4	4007	3.318
753530	985094	44M-4	4000	3.317
753530	985100	44M-4	4005	3.139
753531	985098	44M-4	4002	3.715
753532	985106	·44M-4	4014	1.445
753532	985109	44M-4	4017	0.553
753532	985123	44M-4	4080	282.302
753532	985177	44M-4	4418	1.124
753532	985179	44M-4	4436	1.745
753533	985170	44M-4	4379	3.736
753533	985175	44M-4	4406	2.876
753533	985147	44M-4	4239	500.022
752298	985341	out of range*	393	1.01
752295	985344	out of range*	395	1.13

2/27/2003

G:PROJECT5120140007/2031AREA 44AVFINAL REPORTAPPENDIX CVATTACHMENT C-3 (Primary Targets)

# **ATTACHMENT C-4**

# ENVIROSCAN FINAL REPORT (17 JUNE 2002)


.


·

. . .

.

•








Final Report Geophysical Mapping Services 44A Former Test Range Romulus, NY Enviroscan Project Number 050235

Prepared For: Roy F. Weston, Inc. Prepared By: Enviroscan, Inc. June 17, 2002



1051 Columbia Avenue • Lancaster, Pennsylvania 17603 • 717/396 8922 • Fax 717/396 8746 • email@enviroscan.com • www.enviroscan.com





June 17, 2002

Mr. Chris Kane **Roy F. Weston, Inc.** One Wall Street Manchester, NH 03101


> RE: Geophysical Mapping Services 44A Former Test Range Romulus, NY Enviroscan Project Number 050235

Dear Mr. Kane:

Pursuant to your request for quote (RFQ), dated May 21, 2002, and our responding proposal, dated May 23, 2002, Enviroscan, Inc. completed geophysical mapping of a roughly two-acre area of the above-referenced site on May 29, 2002. The purpose of the survey was to detect anomalies potentially indicative of unexploded ordnance (UXO) to depths of approximately 2 feet below grade.

In order to provide confident subsurface detection of non-ferrous metallic UXO, Enviroscan completed the mapping using a Geonics EM61-MK2 instrument. The EM61-MK2 uses a one-meter by half-meter rectangular coil to transmit 150 electromagnetic pulses per second into the ground at each measurement station. During the off-time between transmitted pulses, a receiver coil measures the decay of transient electrical currents induced by the transmit pulses. Electrical currents in moderately conductive earth materials (e.g. damp clays, mineralized or oxidized soils, etc.) dissipate rapidly, leaving the more prolonged currents due to buried metallic objects. The EM61-MK2 detects and measures the prolonged transient currents, providing a digital read-out of the metallic content of the subsurface.






#### ENVIROSCAN, INC.

Mr. Kane June 17, 2002 Page 2

To complete the mapping, a system of roughly parallel profiles where recorded by handtowing the EM61-MK2 cart along "wheel-to-wheel" passes – e.g. the western wheel of a northbound pass followed the track of the eastern wheel on the preceding southbound pass, etc. A Juniper Systems Pro4000 polycorder automatically digitally recorded measured coil voltage (in millivolts or mV) at four time gates or decay times for each station. Stationing at 0.6-foot intervals was provided by an optical odometer on the EM61-MK2 cart wheel. Positioning for each reading was recorded by a Trimble PRO-XRS global positioning system (GPS) receiver with real-time differential corrections (yielding sub-two-foot accuracy) provided by the Omnistar system. The GPS positioning was integrated with the EM61-MK2 data in real time using the Pro4000 polycorder. The resulting data coverage for the test grid is depicted in the top panel of Figure 1. Data coverage for the survey grid is depicted in Figure 2. On Figure 2, note that several areas without data coverage are labeled. These include a dirt pile, an area of deep (greater than three feet) water/muck, and a debris pile.

The results of the mapping of the test grid are depicted as contours of the normalized differential coil response (N) in the bottom panel of Figure 1. Note that the N response represents the difference in between the top and bottom coil response, with a constant amplification factor applied to the top coil data. The N response nominally highlights subsurface metal targets with positive values. The contours display 13 anomalies with peaks above background of 6 mv or greater. These test grid data were provided to the client prior to completion of the survey grid data collection.

The survey grid N data are contoured in Figure 3, and display numerous targets with amplitudes greater than 6 mV (many much greater than 6mV), as well as ubiquitous responses less than 6 mV. This is consistent with Enviroscan's observation in the field of surficial scrap (e.g. aluminum discs, segments of wire, etc.) in many areas of the survey grid. In an attempt to discriminate potential UXO from scrap, the locations of anomaly peaks greater than 6 mV were digitized, and are presented in Table I. Table I lists the anomaly peak coordinates (in NY Central State Plane Grid feet, NAD 83 geodetic datum) and magnitude (in mV). An inferred target list including anomalies designated EM1 through EM78 was supplied to the client on the morning of May 30, 2002. The list in Table I includes one additional target that was apparently overlooked during the near-real-time anomaly picking. This target is listed in Table I as EM79.



#### ENVIROSCAN, INC.

Mr. Kane June 17, 2002 Page 3

The geophysical survey described above was completed using standard and/or routinely accepted practices of the geophysical industry and equipment representing the best available technology. Enviroscan does not accept responsibility for survey limitations due to inherent technological limitations or unforeseen site-specific conditions. In particular, since soil piping/sinkhole activity can be triggered virtually anywhere in karst terranes under the influence of significant changes in surface or subsurface hydraulics (e.g. re-grading, storm water re-routing, etc.) Enviroscan cannot make any warranties concerning the future occurrence or distribution of sinkhole activity. However, we make every effort to identify and notify the client of such limitations or conditions.

We appreciate this opportunity to have worked with you. If you have any questions, please do not hesitate to contact me.

Sincerely, **Enviroscan, Inc.** 

Timothy D. Beehtel

Timothy D. Bechtel, Ph.D., P.G. Principal Geophysicist

Technical Review By: **Enviroscan, Inc.** 

Felicia Kegel Bechtel, M.Sc., P.G. President

enc.:

Figure 1: Geophysical Test Grid Data


Figure 2: Geophysical Survey Grid Data Coverage


Figure 3: EM-61 Data Contours

Figure 4: Inferred Targets


Table 1: Inferred Targets

1051 Columbia Avenue • Lancaster, Pennsylvania 17603 • 717/396 8922 • Fax 717/396 8746 • email@enviroscan.com • www.enviroscan.com


























## Table I Inferred Targets

Name	East	North	mV
EM1	753506.5	985503.3	1439.7
EM2	753510.6	985663.4	993.8
EM3	753534.5	985650.6	379.0
EM4	753462.6	985688.1	277.2
EM5	753510.8	985499.3	190.9
EM6	753359.7	985653.5	161.0
EM7	753433.4	985658.7	151.9
EM8	753426.4	985618.2	132.3
EM9	753442.6	985663.4	128.0
EM10	753424.2	985621.4	107.8
EM11	753391.2	985550.8	101.9
EM12	753537.8	985647.2	88.5
EM13	753532.4	985647.4	77.9
EM14	753521.9	985672.2	70.8
EM15	753443.1	985674.9	62.8
EM16	753422.2	985691.8	59.9
EM17	753521.3	985775.4	59.3
EM18	753533.3	985698.1	58.6
EM19	753445.2	985659.6	57.4
EM20	753524.8	985674.3	53.3
EM21	753536.8	985671.3	49.6
EM22	753544.0	985540.3	46.3
EM23	753535.0	985696.6	43.6
EM24	753480.5	985709.6	40.3
EM25	753531.4	985699.4	34.5
EM26	753439.6	985670.1	30.3
EM27	753529.0	985722.8	23.2
EM28	753445.3	985672.1	23.0
EM29	753500.4	985865.8	22.1
EM30	753510.9	985696.4	19.3
EM31	753464.9	985464.4	19.2
EM32	753383.7	985594.3	18.5
EM33	753243.3	985466.9	17.9
EM34	753437.6	985643.1	17.7
EM35	753451.5	985466.6	17.5
EM36	753521.9	985712.9	17.1
EM37	753367.5	985768.4	15.8
EM38	753465.7	985475.9	15.1
EM39	753528.0	985860.9	13.8
EM40	753386.0	985860.1	12.6
EM41	753376.2	985767.9	12.5
EM42	753527.8	985852.9	12.3
EM43	753538.2	985554.6	12.1
EM44	753388.8	985778.7	12.0
EM45	753378.7	985775.3	11.3
EM46	753348.0	985735.1	11.2
EM47	753368.2	985781.3	11.1

Area 44A Seneca Army Depot Romulus, NY Enviroscan, Inc. Project No. 040212 Rev. 06/10/02





# Table I Inferred Targets


Name	East	North	mV
EM48	753372.9	985771.0	10.7
EM49	753508.1	985521.6	10.5
EM50	753350.1	985657.5	10.0
EM51	753516.9	985684.3	9.9
EM52	753385.4	985772.0	9.5
EM53	753298.3	985837.1	9.2
EM54	753346.1	985660.9	9.1
EM55	753379.8	985778.6	9.0
EM56	753361.5	985767.6	8.5
EM57	753473.1	985648.3	8.5
EM58	753361.2	985763.2	8.5
EM59	753382.0	985631.5	8.2
EM60	753399.6	985782.1	8.2
EM61	753373.9	985773.7	8.2
EM62	753441.5	985687.7	8.1
EM63	753343.2	985664.4	8.1
EM64	753351.6	985712.0	8.1
EM65	753350.0	985715.2	7.9
EM66	753449.3	985461.8	7.7
EM67	753355.2	985757.9	7.6
EM68	753359.2	985766.0	7.5
EM69	753340.4	985660.8	7.4
EM70	753357.0	985647.3	7.2
EM71	753375.2	985636.1	6.9
EM72	753528.3	985469.8	6.6
EM73	753405.0	985774.9	6.6
EM74	753403.9	985779.7	6.6
EM75	753430.1	985733.4	6.5
EM76	753398.4	985778.9	6.2
EM77	753327.9	985744.3	6.2
EM78	753512.4	985465.0	6.1
EM79	753383.9	985757.0	1894.7




### **10% QC PLOTS – PARSONS DATA**







# TARGET LIST (10% PARSONS GRIDS)



Target List (10% Parsons Grids)

US-detect Anomaly Summary Seneca Army Depot, Area 44

Seneo	ca Army	Depot,	Area 44
(	10% Q/	A Surve	ys)

X-target	Y-target	Cell ID	Target_ID	Grid_value
752313	984994	44A-2	94	0.56
752310	985023	44A-3	115	0.65
752309	985057	44A-3	139	0.71
752314	985075	44A-3	154	1.13
752312	985080	44A-3	162	0.97
752319	985098	44A-3	163	0.76
752313	985099	44A-3	164	4.3
752323	985122	44A-4	165	0.55
752309	985128	44A-4	166	0.87
752311	985138	44A-4	170	0.5
752394	985254	44A-5	170	0.64
752367	985260	44A-5	172	0.64
752382	985260	44A-5	174	3.5
752344	985264	44A-5	175	1.39
752351	985265	44A-5	177	1.08
752395	985388	44A-5 44A-6	191	2.03
752395	984995	44A-0 44B-2	95	0.75
752439	985003	44B-3	103	0.69
752439	985135	44B-3	168	2.15
752461	985135	44B-4	169	1.75
752467	985137	44B-4	171	0.7
	985264	44B-4 44B-5	176	1.92
752400		44B-5 44B-6	192	
752409	985391		192	1.92
752411	985394	44B-6 44B-7		1.75 1.71
752412	985401		196	
752468	985498	44B-7	222	0.52
752666	984881	44D-1		1.26
752601	984882	44D-1	2	0.6
752618	984882	44D-1 44D-1	4	0.97
752679	984882	44D-1	6	1.28
752646	984883		7	0.76
752670	984883	44D-1		
752608	984884	44D-1	8	0.88
752637	984884	44D-1	9	1.13
752604	984885	44D-1	11	0.86
752652	984885	44D-1	12	
752697	984885	44D-1	13	0.92
752615	984886	44D-1	14	0.77
752627	984886	44D-1	15	0.67
752682	984886	44D-1	16	1.35
752686	984886	44D-1	17	1.02
752664	984888	44D-1	18	0.69
752646	984889	44D-1	19	1.11
752661	984889	44D-1	20	0.88
752600	984890	44D-1	22	1.07
752616	984891	44D-1	23	0.63
752642	984892	44D-1	25	0.55
752604	984893	44D-1	26	0.67
752619	984893	44D-1	27	0.79
752669	984894	44D-1	28	1.88

#### Attachment C-6 Target List (10% Parsons Grids) US-detect Anomaly Summary Seneca Army Depot, Area 44 (10% QA Surveys)

X-target	Y-target	Cell ID	Target_ID	Grid_value
752679	984894	44D-1	29	1.51
752624	984896	44D-1	31	1.02
752695	984896	44D-1	32	1.21
752633	984898	44D-1	33	0.77
752647	984898	44D-1	34	1.57
752655	984898	44D-1	35	1.37
752664	984899	44D-1	36	1.31
752683	984899	44D-1	37	1.47
752693	984982	44D-2	85	0.53
752699	984985	44D-2	87	0.74
752699	984992	44D-2	91	0.72
752690	985067	44D-3	147	1.42
752697	985077	44D-3	158	3.66
752661	985273	44D-5	179	1.13
752692	985306	44D-6	186	1.11
752626	985365	44D-6	189	0.52
752694	985387	44D-6	190	1.24
752697	985397	44D-6	195	0.52
752698	985415	44D-7	197	0.69
752691	985417	44D-7	198	1.85
752698	985419	44D-7	199	0.97
752698	985424	44D-7	200	0.37
		44D-7 44D-7	200	0.54
752695	985430	44D-7 44D-7	the second se	
752691	985443		204	0.8
752696	985457	44D-7	205	0.58
752698	985466	44D-7	206	0.99
752697	985490	44D-7	217	0.62
752691	985496	44D-7	220	5.56
752690	985503	44D-8	223	0.66
752687	985508	44D-8	224	2.78
752694	985510	44D-8	225	1
752689	985512	44D-8	226	0.57
752695	985526	44D-8	229	1.23
752694	985533	44D-8	232	0.8
752691	985561	44D-8	241	0.53
752691	985567	44D-8	244	0.73
752697	985569	44D-8	245	0.56
752698	985581	44D-8	252	0.52
752689	985586	44D-8	254	1.74
752698	985592	44D-8	258	0.72
752707	984882	44E-1	5	1.49
752702	984884	44E-1	10	1.19
752706	984889	44E-1	21	1.56
752717	984891	44E-1	24	1.51
752701	984895	44E-1	30	1.37
752705	984901	44E-2	38	1.32
752712	984904	44E-2	39	0.87
752701	984906	44E-2	40	0.67
752710	984909	44E-2	41	1.04
752716	984909	44E-2	42	1.15

G: PROJECTS/20140007/203/AREA 44/FINAL REPORT/APPENDIX C/ATTACHMENT C-6 (QA Target List)

1/24/2003

#### Target List (10% Parsons Grids)

US-detect Anomaly Summary

Seneca Army Depot, Area 44 (10% QA Surveys)

V-target		0% QA Surve	Target_ID	Grid_value
X-target	Y-target			
752701	984910	44E-2	43	0.67
752719	984912	44E-2	44	0.64
752700	984916	44E-2	45	0.76
752708	984917	44E-2	46	0.55
752703	984921	44E-2	47	1.31
752709	984923	44E-2	48	1.2
752711	984927	44E-2	49	0.76
752706	984929	44E-2	50	0.75
752701	984930	44E-2	51	0.65
752716	984930	44E-2	52	1.4
752716	984935	44E-2	53	0.92
752702	984937	44E-2	55	0.65
752705	984937	44E-2	56	0.77
752715	984941	44E-2	57	1.32
752707	984947	44E-2	59	1.02
752700	984949	44E-2	60	0.62
752716	984952	44E-2	61	0.62
752706	984953	44E-2	62	0.71
752709	984954	44E-2	63	0.73
752702	984959	44E-2	66	0.97
752716	984959	44E-2	67	0.6
752710	984961	44E-2	68	1.05
752701	984967	44E-2	71	0.93
752710	984967	44E-2	72	1.33
752706	984971	44E-2	74	1.24
752700	984972	44E-2	75	0.77
752716	984973	44E-2	76	1.37
752706	984976	44E-2	78	0.77
752700	984978	44E-2	79	1.24
752717	984978	44E-2	80	0.64
752704	984980	44E-2	82	0.78
752700	984981	44E-2	84	1.87
752722	984986	44E-2	88	0.6
752714	984990	44E-2	90	0.77
752716	984993	44E-2	92	1.12
752705	984998	44E-2	96	0.8
752700	985000	44E-3	100	0.72
752707	985001	44E-3	101	0.74
752706	985056	44E-3	138	0.63
752734	985057	44E-3	140	0.9
752727	985061	44E-3	141	0.79
752788	985062	44E-3	142	67.05
752798	985062	44E-3	143	60.95
752744	985063	44E-3	144	0.9
752777	985063	44E-3	145	98.75
752712	985066	44E-3	146	2.11
752736	985067	44E-3	148	1.57
752703	985068	44E-3	149	1.77
752724	985070	44E-3	150	0.63
752707	985071	44E-3	150	1.18

Target List (10% Parsons Grids)

US-detect Anomaly Summary Seneca Army Depot, Area 44 (10% QA Surveys)

X-target	Y-target	Cell ID	Target_ID	Grid_value
752719	985071	44E-3	152	0.9
752728	985072	44E-3	153	1
752722	985076	44E-3	155	0.76
752748	985076	44E-3	156	1.47
752757	985076	44E-3	157	20.65
752715	985077	44E-3	159	1.36
752725	985077	44E-3	160	0.79
752730	985078	44E-3	161	0.85
752716	985128	44E-4	167	2.48
752776	985275	44E-5	180	3.75
752729	985279	44E-5	181	1.12
752739	985280	44E-5	182	2.04
752728	985282	44E-5	185	1.35
752724	985309	44E-6	187	4.13
752736	985312	44E-6	188	2.36
752702	985393	44E-6	193	0.99
752700	985436	44E-7	203	0.56
752708	985474	44E-7	207	0.62
752700	985495	44E-7	219	0.93
752700	985515	44E-8	227	1.16
752702	985530	44E-8	230	0.63
752795	985543	44E-8	234	2.44
752700	985545	44E-8	235	1.27
752700	985552	44E-8	236	0.66
752700	985560	44E-8	239	0.53
752793	985562	44E-8	242	1.53
752796	985566	44E-8	243	1.18
752704	985569	44E-8	246	2.16
752797	985573	44E-8	247	7.11
752789	985575	44E-8	248	0.5
752794	985579	44E-8	250	1.86
752702	985583	44E-8	253	0.56
752791	985588	44E-8	255	1.42
and the second sec	985589	44E-8	256	0.74
752701			259	
752791 752716	985593 985594	44E-8 44E-8	260	<u>3</u> 3.81
752761	985596	44E-8	260	2.88
752773	985597	44E-8	263	6.53
		44E-0 44E-9		4.76
752789	985602		266	
752777	985603	44E-9	268	4.73
752764	985606 985606	44E-9 44E-9	270	1.2
752795			271	1.29
752772	985608	44E-9	273	2.31
752792	985610	44E-9	276	0.59
752766	985611	44E-9	278	0.58
752780	985611	44E-9	279	3.46
752877	984936	44F-2	54	3.79
752893	984944	44F-2	58	4.84
752889	984954	44F-2	64	0.59
752884	984955	44F-2	65	0.53

Target List (10% Parsons Grids)

US-detect Anomaly Summary Seneca Army Depot, Area 44 (10% QA Surveys)

Viterret		0% QA Surve		Crid value
X-target	Y-target	Cell ID	Target_ID	Grid_value
752878	984961	44F-2	69	5.38
752894	984966	44F-2	70	2.4
752887	984970	44F-2	73	4.42
752893	984975	44F-2	77	0.97
752886	984978	44F-2	81	4.28
752877	984980	44F-2	83	5.47
752893	984982	44F-2	86	3.68
752877	984986	44F-2	89	14.59
752888	984993	44F-2	93	2.76
752820	984998	44F-2	97	1.47
752824	984998	44F-2	98	1.88
752873	984999	44F-2	99	1.48
752809	985001	44F-3	102	0.68
752884	985003	44F-3	104	18.57
752847	985004	44F-3	105	1.23
752812	985007	44F-3	107	0.54
752807	985008	44F-3	108	1.07
752899	985008	44F-3	109	4.93
752893	985009	44F-3	110	3.1
752866	985012	44F-3	111	2.67
752892	985013	44F-3	113	2.47
752896	985018	44F-3	114	1.99
752838	985267	44F-5	178	2.91
752819	985280	44F-5	183	0.53
752878	985428	44F-7	201	1.17
752805	985497	44F-7	221	0.58
752810	985518	44F-8	228	0.83
752813	985532	44F-8	231	0.98
752816	985535	44F-8	233	2.59
752812	985552	44F-8	237	1.44
752800	985553	44F-8	238	1.5
752815	985560	44F-8	240	3.9
752809	985576	44F-8	249	1.45
752811	985580	44F-8	251	0.53
752804	985594	44F-8	261	0.86
752804	985600	44F-9	265	2.1
752802	985608	44F-9	274	1.51
752806	985610	44F-9	277	0.86
752904	985004	44G-3	106	2.13
752903	985012	44G-3	112	3.18
752903	985038	44G-3	120	3.8
752984	985041	44G-3	120	2.59
752964	985042	44G-3	125	0.64
752910	985042	44G-3	120	1.47
	985043	44G-3	132	1.47
752964		44G-3	132	1.64
752910	985049	44G-3 44G-3	135	0.79
752931	985049			
752901	985281	44G-5	184	3.16
753066	985030	44H-3	116	6.99
753082	985030	44H-3	117	2.82

Target List (10% Parsons Grids)

US-detect Anomaly Summary

Seneca Army Depot, Area 44 (10% QA Surveys)

X-target	Y-target	Cell ID	Target_ID	Grid_value
753047	985031	44H-3	118	12.1
753088	985038	44H-3	121	5.72
753058	985039	44H-3	122	0.73
753033	985040	44H-3	123	0.68
753093	985040	44H-3	124	1.41
753016	985041	44H-3	126	1.11
753026	985041	44H-3	127	0.65
753020	985043	44H-3	130	0.63
753003	985045	44H-3	133	3.66
753018	985046	44H-3	134	0.58
753000	985051	44H-3	137	2.65
753090	985590	44H-8	257	0.68
753034	985599	44H-8	264	8.11
753052	985602	44H-9	267	2.22
753028	985611	44H-9	280	2.8
753038	985617	44H-9	282	5.75
753100	985037	441-3	119	5.7
753181	985043	441-3	131	36.61
753174	985476	441-7	208	1.71
753185	985480	441-7	209	1.72
753161	985481	441-7	210	3.3
753199	985482	441-7	211	0.82
753155	985484	441-7	212	2.82
753168	985484	441-7	213	1.31
753184	985486	441-7	214	1.72
753187	985486	441-7	215	1.38
753194	985489	441-7	216	2.97
753185	985493	441-7	218	0.68
753155	985604	441-9	269	3.75
753179	985606	441-9	272	26.07
753116	985608	441-9	275	0.75
753154	985611	441-9	281	271

Q:PROJECT5/20140007/203/AREA 44/FINAL REPORT/APPENDIX CVATTACHMENT C-6 (QA Target List)

1/24/2003

### **GRID J5 – REMAPPED PLOT**


.


.

.

.

.





### **GRID J-5 – TARGET LIST**

· ·

. •



#### Attachment C-8 Grid J-5-Target List Anomaly Summary Table Seneca Army Depot, Area-44

X-target	Y-target	Cell ID	Target_ID	Grid_value
753235.44	985203.35	44J-5	1	3.4
753230.31	985205.08	44J-5	2	3.9
753217.81	985208.91	44J-5	3	16.5
753205.88	985222.58	44J-5	4	7
753273.05	985227.87	44J-5	5	0.8
753220.94	985229.09	44J-5	6	20.8
753205.07	985229.91	44J-5	7	2
753232.34	985229.91	44J-5	8	1.4
753295.84	985229.91	44J-5	9	7.6
753221.35	985233.98	44J-5	10	0.7
753300.73	985233.98	44J-5	11	3.1
753295.03	985236.42	44J-5	12	4.5
753245.37	985238.86	44J-5	13	2.2
753206.29	985239.27	44J-5	14	1.2
753289.33	985242.12	44J-5	15	6.9
753206.29	985242.53	44J-5	16	3.4
753251.07	985244.97	44J-5	17	1.5
753206.29	985245.78	44J-5	18	3.6
753257.17	985247.82	44J-5	10	1.5
753210.36	985248.63	44J-5	20	1.2
753236.41	985248.63	44J-5	21	1
753283.22	985249.04	44J-5	22	2.5
753256.36	985249.85	44J-5	22	2.5
753200.18	985251.89	44J-5	24	11.5
753231.93	985253.52	44J-5	25	1
753245.37	985253.92	44J-5	26	6.2
753305.2	985255.15	44J-5	20	27
753262.46	985255.55	44J-5	28	26.4
753214.02	985255.96	44J-5	29	1.6
753237.23	985256.37	44J-5	30	15.3
753290.14	985256.37	44J-5	30	4.1
753290.14	985260.44	44J-5	32	5.9
753231.53	985260.44	44J-5	33	12.4
753266.53	985261.66	44J-5 44J-5	33	7.3
		44J-5 44J-5	35	2.7
753280.78	985262.47			
753222.17	985263.29 985263.29	44J-5 44J-5	<u> </u>	<u>13.3</u> 1.4
753237.23 753245.37	985263.29			6.1
		44J-5 44J-5	38 39	2.4
753256.76	985265.32	44J-5 44J-5		
753231.12	985265.73 985267.36	44J-5 44J-5	40	22.6
753302.76			41	7.4
753266.53	985268.58	44J-5		2.8
753222.57	985269.39	44J-5	43	3.7
753263.28	985270.21	44J-5	44	1.4
753301.95	985270.61	44J-5	45	4.6
753255.95	985271.02	44J-5	46	2
753304.8	985271.83	44J-5	47	2.8
753205.48	985272.24	44J-5	48	8.3
753250.25	985273.06	44J-5	49	3.3

G:\PROJECTS\20140007\203AREA 44A\FINAL REPORTAPPENDIX CATTACHMENT C-8 (Grid J5 Target List

#### Attachment C-8 Grid J-5-Target List Anomaly Summary Table Seneca Army Depot, Area-44

753216.87 753235.19 753228.68 753255.95 753211.58 753290.96 753272.64 753246.18 753235.19 753205.2 753267.35 753267.35	985274.28 985274.68 985277.13 985277.94 985278.35 985278.35 985278.75 985279.16 985280.38 985280.38	44J-5 44J-5 44J-5 44J-5 44J-5 44J-5 44J-5 44J-5 44J-5 44J-5	50 51 52 53 54 55 55 56	1.4 5.1 3 5.1 19.4 10.8
753228.68 753255.95 753211.58 753290.96 753272.64 753246.18 753235.19 753205.2 753267.35 753216.06	985277.13 985277.94 985278.35 985278.35 985278.75 985279.16 985280.38	44J-5 44J-5 44J-5 44J-5 44J-5 44J-5	52 53 54 55 56	3 5.1 19.4 10.8
753255.95 753211.58 753290.96 753272.64 753246.18 753235.19 753305.2 753267.35 753216.06	985277.94 985278.35 985278.35 985278.75 985279.16 985280.38	44J-5 44J-5 44J-5 44J-5 44J-5	53 54 55 56	5.1 19.4 10.8
753211.58 753290.96 753272.64 753246.18 753235.19 753305.2 753267.35 753216.06	985278.35 985278.35 985278.75 985279.16 985280.38	44J-5 44J-5 44J-5 44J-5	54 55 56	19.4 10.8
753211.58 753290.96 753272.64 753246.18 753235.19 753305.2 753267.35 753216.06	985278.35 985278.35 985278.75 985279.16 985280.38	44J-5 44J-5 44J-5	54 55 56	19.4 10.8
753290.96 753272.64 753246.18 753235.19 753305.2 753267.35 753216.06	985278.35 985278.75 985279.16 985280.38	44J-5 44J-5 44J-5	55 56	10.8
753272.64 753246.18 753235.19 753305.2 753267.35 753216.06	985278.75 985279.16 985280.38	44J-5 44J-5	56	the second s
753246.18 753235.19 753305.2 753267.35 753216.06	985279.16 985280.38	44J-5		1.5
753235.19 753305.2 753267.35 753216.06	985280.38		57	1.9
753305.2 753267.35 753216.06	and the second se	44.1-0	58	8.5
753267.35 753216.06	00000000	44J-5	59	0.6
753216.06	985281.2	44J-5	60	1.7
	985283.64	44J-5	61	12.4
753255.14	985283.64	44J-5	62	3.5
753289.33	985284.86	44J-5	63	10.2
753230.31	985285.27	44J-5 44J-5	64	14.8
		the second se		
753205.48	985286.08	44J-5	65	1.2
753240.89	985286.08	44J-5	66	17.9
753250.66	985287.3	44J-5	67	0.8
753217.28	985287.71	44J-5	68	16.4
753263.28	985287.71	44J-5	69	5.5
753300.73	985289.34	44J-5	70	4.2
753211.58	985290.97	44J-5	71	0.7
753273.05	985291.37	44J-5	72	12.1
753267.35	985291.78	44J-5	73	9.5
753256.76	985292.19	44J-5	74	3.1
753240.48	985292.59	44J-5	75	10.5
753233.97	985293	44J-5	76	3.7
753222.57	985294.22	44J-5	77	6
753305.61	985295.44	44J-5	78	1.1
753266.94	985295.85	44J-5	79	13
753256.36	985296.26	44J-5	80	1.5
753206.29	985296.66	44J-5	81	10.2
753266.53	985301.55	44J-5	82	1.6
753285.26	985301.55	44J-5	83	7.1
753263.28	985301.96	44J-5	84	1.2
753245.37	985302.36	44J-5	85	14.3
753228.27	985303.99	44J-5	86	8.5
753198.24	985284.43	44J-5	87	7.2
753198.24	985277.72	44J-5	88	0.9
753198.63	985238.42	44J-5	89	1.5
753198.06	985210.64	44J-5	90	22
753201.13	985209.29	44J-5	91	19
753198.06	985209.29	44J-5	92	12
the second se	985204.88	44J-5 44J-5	92	16.6
753213.97				And the local division of the local division
753220.68	985213.51	44J-5	94	0.4
753230.65	985215.81	44J-5	95	0.4
753252.5	985217.54	44J-5	96	0.3
753294.87	985221.95	44J-5 44E-2	97 40	0.1

2 of 6

1/24/2003

G:\PROJECTS\20140007/203AREA 44A\FINAL REPORTAPPENDIX CATTACHMENT C-8 (Grid J5 Target List

X-target	Y-target	Cell ID	Target_ID	Grid_value
752710	984909	44E-2	41	1.04
752716	984909	44E-2	42	1.15
752701	984910	44E-2	43	0.67
752719	984912	44E-2	44	0.64
752700	984916	44E-2	45	0.76
752708	984917	44E-2	46	0.55
752703	984921	44E-2	47	1.31
752709	984923	44E-2	48	1.2
752711	984927	44E-2	49	0.76
752706	984929	44E-2	50	0.75
752701	984930	44E-2	51	0.65
752716	984930	44E-2	52	1.4
752716	984935	44E-2	53	0.92
752702	984937	44E-2	55	0.65
752705	984937	44E-2	56	0.77
752715	984941	44E-2	57	1.32
752707	984947	44E-2	59	1.02
752700	984949	44E-2	60	0.62
752716	984952	44E-2	61	0.62
752706	984953	44E-2	62	0.71
752709	984954	44E-2	63	0.73
752702	984959	44E-2	66	0.97
752716	984959	44E-2	67	0.6
752710	984961	44E-2	68	1.05
752701	984967	44E-2	71	0.93
752710	984967	44E-2	72	1.33
752706	984971	44E-2	74	1.24
752700	984972	44E-2	75	0.77
752716	984973	44E-2	76	1.37
752706	984976	44E-2	78	0.77
752700	984978	44E-2	79	1.24
752717	984978	44E-2	80	0.64
752704	984980	44E-2	82	0.78
752700	984981	44E-2	84	1.87
752722	984986	44E-2	88	0.6
752714	984990	44E-2	90	0.77
752716	984993	44E-2	92	1.12
752705	984998	44E-2	96	0.8
752700	985000	44E-3	100	0.72
752707	985001	44E-3	101	0.74
752706	985056	44E-3	138	0.63
752734	985057	44E-3	140	0.9
752727	985061	44E-3	141	0.79
752788	985062	44E-3	142	67.05
752798	985062	44E-3	143	60.95
752744	985063	44E-3	144	0.9
752777	985063	44E-3	145	98.75
752712	985066	44E-3	146	2.11
752736	985067	44E-3	148	1.57

X-target	Y-target	Cell ID	Target_ID	Grid_value
752703	985068	44E-3	149	1.77
752724	985070	44E-3	150	0.63
752707	985071	44E-3	151	1.18
752719	985071	44E-3	152	0.9
752728	985072	44E-3	153	1
752722	985076	44E-3	155	0.76
752748	985076	44E-3	156	1.47
752757	985076	44E-3	157	20.65
752715	985077	44E-3	159	1.36
752725	985077	44E-3	160	0.79
752730	985078	44E-3	161	0.85
752716	985128	44E-4	167	2.48
752776	985275	44E-5	180	3.75
752729	985279	44E-5	181	1.12
752739	985280	44E-5	182	2.04
752728	985282	44E-5	185	1.35
752724	985309	44E-6	187	4.13
752736	985312	44E-6	188	2.36
752702	985393	44E-6	193	0.99
752700	985436	44E-7	203	0.56
752708	985474	44E-7	207	0.62
752700	985495	44E-7	219	0.93
752700	985515	44E-8	227	1.16
752702	985530	44E-8	230	0.63
752795	985543	44E-8	234	2.44
752700	985545	44E-8	235	1.27
752700	985552	44E-8	236	0.66
752700	985560	44E-8	239	0.53
752793	985562	44E-8	242	1.53
752796	985566	44E-8	243	1.18
752704	985569	44E-8	246	2.16
752797	985573	44E-8	247	7.11
752789	985575	44E-8	248	0.5
752794	985579	44E-8	250	1.86
752702	985583	44E-8	253	0.56
752791	985588	44E-8	255	1.42
752701	985589	44E-8	256	0.74
752791	985593	44E-8	259	3
752716	985594	44E-8	260	3.81
752761	985596	44E-8	262	2.88
752773	985597	44E-8	263	6.53
752789	985602	44E-9	266	4.76
752777	985603	44E-9	268	4.73
752764	985606	44E-9	270	1.2
752795	985606	44E-9	271	1.29
752772	985608	44E-9	273	2.31
752792	985610	44E-9	276	0.59
752766	985611	44E-9	278	0.58
752780	985611	44E-9	279	3.46

G:\PROJECTS/20140007/203/AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-8 (Grd J5 Target List

4 of 6

1/24/2003

X-target	Y-target	Cell ID	Target_ID	Grid_value
752877	984936	44F-2	54	3.79
752893	984944	44F-2	58	4.84
752889	984954	44F-2	64	0.59
752884	984955	44F-2	65	0.53
752878	984961	44F-2	69	5.38
752894	984966	44F-2	70	2.4
752887	984970	44F-2	73	4.42
752893	984975	44F-2	77	0.97
752886	984978	44F-2	81	4.28
752877	984980	44F-2	83	5.47
752893	984982	44F-2	86	3.68
752877	984986	44F-2	89	14.59
752888	984993	44F-2	93	2.76
752820	984998	44F-2	97	1.47
752824	984998	44F-2	98	1.88
752873	984999	44F-2	99	1.48
752809	985001	44F-3	102	0.68
752884	985003	44F-3	104	18.57
752847	985004	44F-3	105	1.23
752812	985007	44F-3	107	0.54
752807	985008	44F-3	108	1.07
752899	985008	44F-3	109	4.93
752893	985009	44F-3	110	3.1
752866	985012	44F-3	111	2.67
752892	985013	44F-3	113	2.47
752896	985018	44F-3	114	1.99
752838	985267	44F-5	178	2.91
752819	985280	44F-5	183	0.53
752878	985428	44F-7	201	1.17
752805	985497	44F-7	221	0.58
752810	985518	44F-8	228	0.83
752813	985532	44F-8	231	0.98
752816	985535	44F-8	233	2.59
752812	985552	44F-8	237	1.44
752800	985553	44F-8	238	1.5
752815	985560	44F-8	240	3.9
752809	985576	44F-8	249	1.45
752811	985580	44F-8	251	0.53
752804	985594	44F-8	261	0.86
752804	985600	44F-9	265	2.1
752802	985608	44F-9	274	1.51
752806	985610	44F-9	277	0.86
752904	985004	44G-3	106	2.13
752903	985012	44G-3	112	3.18
752959	985038	44G-3	120	3.8
752984	985041	44G-3	125	2.59
752970	985042	44G-3	128	0.64
752919	985043	44G-3	129	1.47
752964	985044	44G-3	132	1.26

X-target	Y-target	Cell ID	Target_ID	Grid_value
752910	985049	44G-3	135	1.64
752931	985049	44G-3	136	0.79
752901	985281	44G-5	184	3.16
753066	985030	44H-3	116	6.99
753082	985030	44H-3	117	2.82
753047	985031	44H-3	118	12.1
753088	985038	44H-3	121	5.72
753058	985039	44H-3	122	0.73
753033	985040	44H-3	123	0.68
753093	985040	44H-3	124	1.41
753016	985041	44H-3	126	1.11
753026	985041	44H-3	127	0.65
753020	985043	44H-3	130	0.63
753003	985045	44H-3	133	3.66
753018	985046	44H-3	134	0.58
753000	985051	44H-3	137	2.65
753090	985590	44H-8	257	0.68
753034	985599	44H-8	264	8.11
753052	985602	44H-9	267	2.22
753028	985611	44H-9	280	2.8
753038	985617	44H-9	282	5.75
753100	985037	441-3	119	5.7
753181	985043	441-3	131	36.61
753174	985476	441-7	208	1.71
753185	985480	441-7	209	1.72
753161	985481	441-7	210	3.3
753199	985482	441-7	211	0.82
753155	985484	441-7	212	2.82
753168	985484	441-7	213	1.31
753184	985486	441-7	214	1.72
753187	985486	441-7	215	1.38
753194	985489	441-7	216	2.97
753185	985493	441-7	218	0.68
753155	985604	441-9 269		3.75
753179	985606			26.07
753116	985608	441-9	275	0.75
753154	985611	441-9	281	271

6 of 6

AREA 44A/FINAL REPORT/APPENDIX C/ATTACHMENT C-8 (Grid J5 Target List

G:\PROJECTS\20140007\203

1/24/2003

# **ATTACHMENT C-9**

. •

## **DIG SHEETS**

.

.

.

-



### Master Dig Sheet Area 44A Seneca Army Depot Activity Romulus, NY


UXO Safety Officer	
SUXOS	

Frank Henderson Chris Brown (SpecPro) Curtis Hightower

#### LEGEND:

NC - No Contact OTF - On The Flag OTS - On the Surface ORS - Ordnance Related Scrap Non OE - Not Ordnance or Explosive OE - Ordnance or Explosive E, NE, WSW, - Compass Headings S, N, NNW NA - Not Applicable

		Curtis High	ntower		
Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
A-1	288	NC	NA NA	NA	NA
A-1	293	NC	NA	NA	NA
A-1	303	NC	NA	NA	NA
A-6	1853	NC	NA	NA	NA
A-6	1854	NC	NA	NA	NA
A-6	1857	NC	NA	NA	NA
A-6	1800	NC	NA	NA	NA
A-6	1801	NC	NA	NA	NA
A-6	1802	NC	NA	NA	NA
A-6	1803	NC	NA	NA	NA
A-6	1804	NC	NA	NA	NA
A-6	1805	NČ	NA	NA	NA
A-6	1806	NC	NA	NA	NA
A-6	1807	NC	NA	NA	NA
A-6	1808	NC	NA	NA	NA
A-6	1809	NC	NA	NA	NA
A-6	1810	NC	NA	NA	NA
A-6	1810	NC	NA	NA	NA
A-6	1811	NC	NA	NA	NA
A-6	1812	NC	NA	NA	NA
A-6	1813	NC	NA	NA	NA
A-6	1814	NC	NA	NA	NA
A-6	1815	NC	NA	NA	NA
A-6	1816	NC	NA	NA	NA
A-6	1817	NC	NA	NA	NA
A-6	1819	NC	NA	NA	NA
A-6	1820	Non-OE	6"	Wire	24" W
A-6	1821	NC	NA	NA	NA
A-6	1822	NC	NA	NA	NA
A-6	1823	NČ	NA	NA	NA
A-6	1824	NC	NA	NA	NA
A-6	1825	NC	NA	NA	NA
A-6	1826	ORS	6"	Scrap	OTF
A-6	1827	NC	NA	NA	NA
A-6	1828	NC	NA	NA	NA
A-6	1829	NC	NA	NA	NA
A-6	1830	NC	NA	NA	NA
A-6	1831	Non-OE	8"	Nail	6" E
A-6	1832	NC	NA	NA	NA
A-6	1833	NC	NA	NA	NA
A-6	1834	NC	NA	NA	NA
A-6	1835	NC	NA	NA	NA
A-6	1836	NC	NA	NA	NA
A-6	1837	NC	NA	NA	NA
A-6	1838	NC	NA	NA	NA
A-6	1839	NC	NA	NA	NA
A-6	1840	NC	NA	NA	NA




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
A-6	1841	NC	NA	NA	NA
A-6	1842	NC	NA	NA	NA
A-6	1843	NC	NA	NA	NA
A-6	1844	NC	NA	NA	NA
A-6	1845	NC	NA	NA	NA
A-6	1846	NC	NA	NA	NA
A-6	1847	NC	NA	NA	NA
A-6	1848	NC	NA	NA	NA
A-6	1849	Non-OE	12"	Scrap	24" N
A-6	1850	ORS	6"	7.62mm Brass	12" SW
A-6	1851	ORS	6"	7.62mm Brass	OTF
A-6	1852	ORS	4"	Scrap	12" W
A-6	1855	NC	NA	NA	NA
A-6	1856	NC	NA	NA	NA
A-6	1858	NC	NA	NA	NA
A-6	1859	NC	NA	NA NA	NA NA
A-0 A-6	1860	NC	NA	NA	NA
A-6	1860	NC NC	NA NA	NA NA	NA NA
		ORS	6"		OTF
A-6	1862		6"	Scrap	12" N
A-6	1863	ORS		7.62mm Brass	
A-7	6355	NC	NA	NA	NA
A-7	6356	NC	NA	NA	NA
A-7	6357	NC	NA	NA	NA
A-7	6358	NC	NA	NA	NA
A-7	6359	NC	NA	NA	NA
A-7	6360	NC	NA	NA	NA
A-7	6361	ORS	4"	Scrap	6" NE
A-7	6362	NC	NA	NA	NA
A-7	6363	NC	NA	NA	NA
A-7	6364	ORS	6"	Scrap	12" E
A-7	6365	NC	NA	NA	NA
A-7	6366	NC	NA	NA	NA
A-7	6367	NC	NA	NA	NA
A-7	6368	NC	NA	NA	NA
A-7	6369	NC	NA	NA	NA
A-7	6370	NC	NA	NA	NA
A-7	6371	NC	NA	NA	NA
A-7	6372	NC	NA	NA	NA
A-7	6373	NC	NA	NA	NA
A-7	6374	ORS	12"	Scrap	18" SW
A-7	6375	ORS	8"	Scrap	12" NE
A-7	6375	ORS	6"	Scrap	12" SE
A-7	6376	NC	NA	NA	NA
A-7	6377	Non-OE	6"	Nail	OTF
A-7	6377	Non-OE	6"	Nail	6" SW
A-7	6377	Non-OE	6"	Wire	12" SW
A-7	6377	Non-OE	6"	Wire	18" W
A-7	6378	ORS	4"	Scrap	18" NE
A-7	6379	NC	NA	NA	NA
A-7	6380	ORS	6"	Scrap	12" N
A-7	6380	ORS	4"	Scrap	6" NW
A-7	6381	NC	NA	NA	NA
A-7	6382	ORS	6"	40mm Parts	18" NW
A-7	6383	ORS	8"	40mm Parts	12" W
A-7	6383	ORS	6"	Scrap	24" NE
A-7	6384	ORS	6"	Scrap	6" SW
A-7 A-7	6385	NC	NA	<u>Strap</u> NA	NA
A-7	6386	Non-OE	6"	Wire	12" N
A-7 A-7	6387	NC NC	NA	NA	NA
A-7 A-7	6388	ORS	6"	40mm Parts	6" NE
M-1	0300	000	0	HUIIIII Fails	




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
A-7	6388	ORS	4"	Scrap	12" NE
A-7	6389	ORS	8"	Scrap	OTF
A-7	6390	NC	NA	NA	NA
A-7	6391	ORS	6"	Scrap	6" SW
A-8	6392	NC	NA	NA	NA
A-8	6393	NC	NA	NA	NA
A-8	6394	NC	NA	NA	NA
A-8	6395	NC	NA	NA	NA
A-8	6396	NC	NA	NA	NA
A-8	6397	NC	NA	NA	NA
A-8	6398	NC	NA	NA	NA
A-8	6399	NC	NA	NA	NA
A-8	6400	NC	NA	NA	NA
A-8	6401	NC	NA	NA	NA
A-8	6402	NC	NA	NA	NA
A-8	6403	NC	NA	NA	NA
A-8	6404	NC	NA	NA	NA
A-8	6405	NC	NA	NA	NA NA
A-8	6406	ORS	4"	Scrap	24" S
A-8	6408	NC	NA NA	NA	NA
A-8 A-8	6407	NC	NA	NA NA	NA NA
<u>A-8</u> A-8	6408	NC NC	NA NA	NA	NA NA
A-8	6410	NC	NA	NA	NA
A-8	6411	NC	NA	NA	NA
A-8	6412	NC	NA	NA	NA
A-8	6413	NC	NA	NA	NA
A-8	6414	NC	NA	NA	NA
A-8	6415	NC	NA	NA	NA
A-8	6416	NC	NA	NA	NA
A-8	6417	NC	NA	NA	NA
A-8	6418	NC	NA	NA	NA
A-8	6419	NC	NA	NA	NA
A-8	6420	NC	NA	NA	NA
A-8	6421	NC	NA	NA	NA
A-8	6422	NC	NA	NA	NA
A-8	6423	NC	NA	ŇA	NA
A-8	6424	NC	NA	NA	NA
A-8	6425	NC	NA	NA	NA
A-8	6426	ORS	4"	Scrap	6" S
A-8	6426	ORS	4"	Scrap	6" SE
A-8	6427	NC	NA	NA	NA
B-1	256	NC	NA	NA	NA
B-1	257	NC	NA	NA	NA
B-1	258	NC	NA	NA	NA
B-1	263	NC	NA	NA	NA
B-1	264	NC	NA	NA	NA
B-1	270	NC	NA	NA	NA NA
B-1	271	NC	NA	NA	NA
B-3	722	NC	NA	NA	NA
B-3	732	NC	NA	NA	NA
B-3	754	NC	NA	NA	NA
B-3	785	NC	NA	NA	NA
B-3	790	NC	NA	NA NA	NA NA
B-3	809	NC NC	NA	NA	NA NA
B-3	832	NC	NA NA	NA	NA
B-3	900	NC	NA	NA	NA
B-3	974	NC	NA	NA	NA
B-3	994	NC	NA	NA	NA
B-6	1866	ORS	8"	.50 Caliber Slug	6" E
B-6	1866	ORS	6"	Scrap	6" S




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
B-6	1866	ORS	4"	Scrap	12" SW
B-6	1867	ORS	6"	Scrap	6" E
B-6	1867	ORS	2"	Scrap	12" N
B-6	1868	ORS	6"	Scrap	6" N
B-6	1869	ORS	6"	7.62mm Brass	6" N
B-6	1869	Non-OE	8"	Nail	6" NE
B-6	1864	NC	NA	Nail	NA
B-6	1865	NC	NA	Nail	NA
C-1	415	NC	NA	NA	NA
C-2	596	NC	NA	NA	NA
C-3	748	NC	NA	NA	NA
C-4	6000	Non-OE	6"	Wire	6" E
C-4	6001	NC	NA	NA	NA
C-4	6002	Non-OE	4"	Wire	12" N
C-4	6002	Non-OE	4"	Wire	18" NW
C-4	6002	Non-OE	4"	Wire	18" NE
C-4	6002	Non-OE		Wire	6" N
	6003		8"	Wire	2" N
C-4	6003	Non-OE Non-OE	6"	Wire	18" SE
C-4	6003	ORS	6"		OTF
C-4		ORS	<u> </u>	Scrap	6" S
C-4	6005		<u> </u>	40mm Parts Wire	6" S
C-4	6005	Non-OE			
C-4	6006	Non-OE	4"	Wire	12" N
C-4	6006	ORS	4"	Scrap	12" NE
C-4	6006	ORS	4"	Scrap	12" W
C-4	6007	Non-OE	6"	Scrap	4" W
C-4	6007	Non-OE	6"	Scrap	6" SW
C-4	6008	NC	NA	NA	NA
C-4	6009	NC	NA	NA	NA
C-4	6010	Non-OE	2"	Wire	6" W
C-4	6011	NC	NA	NA	NA
C-4	6012	Non-OE	6"	Wire	6" N
C-4	6013	Non-OE	8"	Wire	8" E
C-4	6014	Non-OE	6"	Wire	6" N
C-4	6014	Non-OE	6"	Wire	6" S
C-4	6014	Non-OE	6"	Wire	6" W
C-4	6014	Non-OE	6"	Wire	6" E
C-4	6015	ORS	6"	Scrap	4" E
C-4	6016	ORS	6"	Scrap	18" NW
C-4	6016	ORS	6"	Scrap	6" E
C-4	6016	ORS	6"	Scrap	12" SE
C-4	6017	NC	NA	NA	NA
C-4	6018	ORS	6"	Scrap	2" NE
C-4	6019	ORS	12"	40mm Parts	6" W
C-4	6020	ORS	8"	Scrap	OTF
C-4	6020	ORS	8"	Scrap	6" E
C-4	6021	Non-OE	6"	Wire	6" SW
C-4	6022	NC	NA	NA	NA
C-4	6023	NC	NA	NA	NA
C-4	6024	Non-OE	8"	Wire	12" N
C-4	6024	Non-OE	4"	Wire	2" SW
C-4	6025	NC	NA	NA	NA NA
C-4	6026	ORS	6"	Scrap	8" S
C-4	6027	NC	NA	NA	NA
C-4 C-4	6028	ORS	8"	40mm Parts	6" W
C-4	6029	ORS	6"	Scrap	OTF
C-4 C-4	6030	Non-OE	4"	Scrap	12" NW
	6030		8"		4" S
C-4		Non-OE	6"	Scrap	12" SW
C-4	6032	Non-OE		Wire	
C-4	6033	NC	NA	NA	NA



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
C-4	6034	ORS	6"	Scrap	4" E
C-4	6035	Non-OE	8"	Wire	6" NW
C-4	6035	Non-OE	8"	Wire	6" S
C-4	6036	ORS	6"	40mm Parts	8" NE
C-4	6036	ORS	6"	40mm Parts	8" NW
C-4	6036	ORS	6"	Scrap	8" W
C-4	6037	ORS	6"	40mm Parts	12" SW
C-4	6038	NC	NA	NA	NA
C-4	6039	NC	NA	NA	NA
C-4	6040	ORS	6"	40mm Parts	4" SW
C-4	6041	NC	NA	NA	NA
C-4	6042	ORS	6"	40mm Parts	6" SW
C-4	6042	NC	NA	NA	NA
C-4	6046	ORS	8"	40mm Parts	12" NE
C-4	6047	Non-OE	6"	Scrap	6" NW
C-4	6047	ORS	12."	Scrap	6" SW
	6048	NC	NA	NA Scrap	NA
C-4	6049	ORS	<u>12"</u>		18" SE
C-4			12" 4"	Scrap	
C-4	6051	ORS		Scrap	8" NE
C-4	6052	Non-OE	18"	Wire	6" E
C-4	6053	ORS	8"	40mm Parts	6" W
C-4	6053	ORS	4"	Scrap	24" SW
C-4	6054	ORS	6"	40mm Parts	2" SW
C-4	6055	NC	NA	NA	NA
C-4	6056	ORS	6"	Scrap	6" E
C-4	6057	NC	NA	NA	NA
C-4	6058	NC	NA	NA	NA
C-4	6059	ORS	4"	Scrap	4" N
C-4	6059	ORS	4"	Scrap	6" S
C-4	6060	NC	NA	NA	NA
C-4	6061	NC	NA	NA	NA
C-4	6062	ORS	8"	40mm Parts	6" S
C-4	6062	ORS	8"	Scrap	8" SW
C-4	6045	ORS	6"	Scrap	6" N
C-4	6043	ORS	6"	Scrap	OTF
C-8	6063	NC	NA	NA	NA
C-8	6064	NC	NA	NA	NA
C-8	6065	NC	NA	NA	NA
C-8	6066	ORS	4"	Scrap	8" NW
C-8	6066	ORS	4"	Scrap	8" NE
C-8	6067	NC	NA	NA	NA
C-8	6068	NC	NA	NA	NA
C-8	6069	NC	NA	NA	NA
C-8	6070	NC	NA	NA	NA
C-8	6071	NC	NA	NA	NA
C-8	6072	NC	NA	NA	NA
C-8	6073	NC	NA	NA	NA
C-8	6074	NC	NA	NA	NA
C-8	6075	NC	NA	NA	NA
C-8	6076	ORS	6"	40mm Parts	12" NW
C-8	6076	ORS	6"	40mm Parts	6" E
C-8	6077	ORS	6"	40mm Parts	18" NW
C-8	6078	NC	NA	NA	NA
C-8	6079	NC	NA	NA	NA
C-8	6080	NC	NA	NA	NA NA
C-8	6081	NC	NA	NA	NA
C-8	6082	ORS	4"	40mm Parts	4" N
C-8	6083	NC	NA	NA	NA NA
C-8	6084	NC	NA	NA	NA NA
C-8	6085	NC	NA	NA	NA NA
0-0	0000				



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
C-8	6086	NC	NA	NA	NA
C-8	6087	ORS	4"	Scrap	12" N
C-8	6088	ORS	6"	Scrap	6" N
C-8	6089	NC	NA	NA	NA
C-8	6090	ORS	6"	Scrap	12" S
C-8	6091	NC	NA	NA	NA
C-8	6092	NC	NA	NA	NA
C-8	6093	NC	NA	NA	NA
C-8	6094	NC	NA	NA	NA
C-8	6095	NC	NA	NA	NA
C-8	6096	NC	NA	NA	NA
C-8	6097	NC	NA	NA	NA
C-8	6098	ORS	6"	Scrap	12" W
C-8	6099	NC	NA	NA	NA
C-8	6100	NC	NA	NA	NA
C-8	6101	NC	NA	NA	NA
C-8	6102	NC	NA	NA	NA
C-8	6103	NC	NA	NA	NA
C-8	6104	NC	NA	NA	NA
C-8	6105	ORS	6"	40mm Parts	2" N
C-8	6105	ORS	6"	40mm Parts	18" W
C-8	6105	ORS	8"	40mm Parts	4" SW
C-8	6105	ORS	8"	40mm Parts	6" SW
C-8	6106	NC	NA	NA	NA
C-8	6107	NC	NA	NA	NA
C-8	6108	ORS	2"	40mm Parts	18" SE
C-8	6108	ORS	4"	40mm Parts	18" S
C-8	6109	ORS	4"	Scrap	6" NW
C-8	6110	ORS	6"	40mm Parts	4" SW
C-8	6110	ORS	4"	Scrap	4" NE
C-8	6111	ORS	2"	40mm Parts	4" N
C-8	6112	ORS	4"	40mm Parts	4" S
C-8	6113	NC	NA	NA	NA
C-8	6114	ORS	6"	40mm Parts	6" W
C-8	6114	ORS	6"	Scrap	12" NW
C-8	6115	NC	NA	NA	NA
C-8	6116	NC	NA	NA	NA
C-8	6117	NC	NA	NA	NA
C-8	6118	Non-OE	8"	Spring	12" W
C-8	6118	ORS	4"	Scrap	18" NW
C-8	6119	NC	NA	NA	NA
C-8	6120	NC	NA	NA	NA
C-8	6121	NC	NA	NA	NA
C-8	6122	ORS	6"	40mm Parts	12" NW
C-8	6122	ORS	4"	Scrap	12" N
C-8	6123	NC	NA	NA	NA
C-8	6123	NC	NA	NA	NA
C-8	6124	NC	NA	NA	NA
C-8	6125	NC	NA	NA	NA
C-8	6126	NC	NA	· NA	NA
C-8	6127	NC	NÄ	NA	NA
C-8	6128	NC	NA	NA	NA
D-1	226	NC	NA	NA	NA
D-1	229	NC	NA	NA	NA
D-1	265	NC	NA	NA	NA
D-1	272	NC	NA	NA	NA
D-1	281	NC	NA	NA	NA
D-1	289	NC	NA	NA	NA
D-1	308	NC	NA	NA	NA
D-1	321	NC	NA	NA	NA




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
D-1	322	NC	NA	NA	NA
D-1	323	NC	NA	NA	NA
D-1	333	NC	NA	NA	NA
D-1	224	NC	NA	NA	NA
D-1	215	NC	NA	NA	NA
D-2	471	NC	NA	NA	NA
D-2	542	NC	NA	NA	NA
D-2	553	NC	NA	NA	NA
D-2	570	NC	NA	NA	NA
D-2	581	NC	NA	NA	NA
D-8	1626	NC	NA	NA	NA
D-8	1630	NC	NA	NA	NA
D-8	1631	NC	NA	NA	NA
D-8	1633	ORS	4"	40mm Parts	OTF
D-8	1637	NC	NA	NA	NA
D-8	1638	NC	NA	NA	NA
D-8	1639	NC	NA	NA	NA NA
D-8	1641	NC	NA	NA	NA NA
D-8	1641	NC	NA	NA	NA
D-8	1643	NC	NA	NA	NA
D-8 D-9	1643	NC	NA	NA	NA NA
D-9 D-9	1644	NC NC	NA NA	NA	NA NA
D-9 D-9	1646	NC	NA	NA NA	NA NA
	1652	NC	NA	NA	NA
D-9	1654	NC	NA	NA NA	NA NA
D-9	235	ORS	NA	NA Scrap	12" S
E-1	235	ORS	12"		24" N
E-1			6"	Scrap	18" N
E-1	236	ORS	6"	Scrap	
E-1	236	ORS NC		Scrap	OTF
E-1	240		NA 8"	NA	NA 24" N
E-1	241	ORS		Scrap	
E-1	242	NC NC	NA	NA NA	NA
E-1	259		NA 6"		NA6" S
E-1	266	ORS		Scrap	
E-1	267	ORS	6"	Scrap	18" E
E-1	273	ORS	24"	Scrap	OTF
E-1	295	ORS	8"	Scrap	24" NE
E-1	295	ORS	6"	Scrap	24" S
E-1	296	NC	NA	NA	NA
E-1	298	NC	NA	NA	NA
<u> </u>	311	ORS	12"	Scrap	24" N
E-1	312	ORS	6"	Scrap	18" S
E-1	312	ORS	6"	Scrap	24" SW
E-1	312	ORS	6"	Scrap	18" SW
E-1	325	Non-OE	12"	Scrap	24" N
E-1	343	ORS	6"	Scrap	24" SW
E-1	343	ORS	6"	Scrap	18" N
E-1	241	NC	NA	NA	NA
E-1	267	NC	NA	NA	NA
E-1	236	NC	NA	NA	NA
E-1	311	NC	NA	NA	NA
E-1	273	NC	NA	NA	NA
E-2	446	ORS	6"	Scrap	OTF
E-9	6129	NC	NA	NA	NA
E-9	6130	ORS	4"	Scrap	6" S
E-9	6131	ORS	4"	40mm Parts	6" NW
E-9	6132	ORS	2"	40mm Parts	12" N
E-9	6132	ORS	2"	Scrap	8" SW
E-9	6133	ORS	6"	Scrap	OTF
			4"		



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
E-9	6135	ORS	6"	40mm Parts	4" NE
E-9	6136	ORS	6"	40mm Parts	6" N
E-9	6137	NC	NA	NA	NA
E-9	6138	NC	NA	NA	NA
E-9	6139	ORS	8"	40mm Parts	6" SE
E-9	6139	ORS	4"	Scrap	6" N
E-9	6140	NC	NA	NA	NA
E-9	6141	ORS	4"	40mm Parts	12" S
E-9	6142	ORS	4"	Scrap	6" N
E-9	6142	ORS	4"	Scrap	6" W
E-9	6143	ORS	4"	40mm Parts	2" N
E-9	6143	ORS	4"	40mm Parts	6" W
E-9	6143	Non-OE	2"	Cable	12" E
E-9	6144	NC	NA	NA	NA NA
E-9	6145	ORS	6"	40mm Parts	6" NW
E-9	6145	ORS	6"	40mm Parts	6" SE
		ORS	2"		6" N
E-9	6146	ORS	6"	40mm Parts	18" SE
E-9	6147		6"	40mm Parts	
E-9	6147	ORS		40mm Parts	18" E
E-9	6148	ORS	4"	40mm Parts	4" NW
E-9	6149	NC	NA	NA	NA
E-9	6150	Non-OE	6"	Scrap	6" N
E-9	6151	NC	NA	NA	NA
E-9	6152	NC	NA	NA	NA
E-9	6153	ORS	4"	40mm Parts	OTF
E-9	6154	ORS	6"	40mm Parts	18" N
E-9	6154	ORS	6"	40mm Parts	6" W
E-9	6154	ORS	4"	40mm Parts	12" E
E-9	6155	ORS	6"	40mm Parts	2" S
E-9	6155	ORS	6"	40mm Parts	4" E
E-9	6155	ORS	6"	40mm Parts	4" NW
E-9	6156	ORS	4"	40mm Parts	8" SW
E-9	6157	ORS	6"	40mm Parts	2" SW
E-9	6157	ORS	4"	40mm Parts	12" N
E-9	6158	ORS	4"	Scrap	OTF
E-9	6159	NC	NA	NA	NA
E-9	6160	NC	NA	NA	NA
E-9	6161	ORS	6"	40mm Parts	6" S
E-9	6162	ORS	4"	40mm Parts	6" W
E-9	6163	ORS	4"	Scrap	OTF
F-1	1934	NC	NA	NA	NA
F-1	1935	NC	NA	NA	NA NA
F-1	1936	NC	NA	NA	NA NA
F-1	237	NC	NA	NA	NA NA
	243	NC	NA	NA	NA NA
F-1	243	NC	NA	NA	NA NA
F-1	244	NC	NA	NA	NA NA
F-1	245	NC	NA	NA	NA NA
F-1	240	NC	NA	NA	NA
F-1	247	NC	NA	NA	NA NA
F-1 F-1	240	NC	NA NA	NA	NA NA
		NC NC	NA	NA NA	NA NA
F-1	268				
F-1	269	NC	NA	NA	NA
F-1	274	NC	NA	NA	NA
F-1	275	NC	NA	NA	NA
F-1	276	NC	NA	NA	NA
F-1	283	NC	NA	NA	NA
F-1	304	NC	NA	NA	NA
F-1	314	NC	NA	NA	NA
F-1	318	NC	NA	NA	NA



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
F-1	335	NC	NA	NA	NA
F-1	344	NC	NA	NA	NA
F-2	1938	Non-OE	4"	Scrap	12" N
F-2	1939	NC	NA	NA	NA
F-2	1940	Non-OE	6"	Wire	6" W
F-2	1941	NC	NA	NA	NA
F-2	1942	Non-OE	4"	Wire	12" W
F-2	1942	Non-OE	6"	Wire	6" E
F-2	1943	ORS	6"	Scrap	OTF
F-2	1943	Non-OE	6"	Wire	OTF
F-2	1944	NC	NA	NA	NA
F-2	1945	NC	NA	NA	NA
F-2	565	NC	NA	NA	NA
F-2	635	NC	NA	NA	NA
F-8	6164	ORS	4"	Scrap	OTF
F-8	6164	ORS	4"	Scrap	8" E
F-8	6164	ORS	4"	Scrap	12" E
F-8	6165	ORS	6"	Scrap	OTF
F-8	6165	ORS	6"	Scrap	4" W
F-8	6165	ORS	6"	Scrap	8" SE
F-8	6166	ORS	6"	Scrap	6" NE
F-8	6166	ORS	12"	Scrap	12" NE
F-8	6167	ORS	4"	Scrap	24" SW
F-8	6168	NC	NA	NA	NA
F-8	6169	ORS	6"	Scrap	6" NE
F-8	6170	NC	NA	NA	NA
F-8	6172	ORS	6"	40mm Parts	12" NE
F-8	6173	ORS	4"	Scrap	OTF
F-8	6174	ORS	4"	Scrap	OTF
F-8	6175	NC	NA	NA	NA
F-8	6176	Non-OE	4"	Wire	12" N
F-8	6177	ORS	6"	40mm Parts	2" N
F-8	6178	NC	NA	NA	NA
F-8	6178	NC	NA	NA	NA
F-8	6179	ORS	2"	Scrap	4" E
F-8	6180	Non-OE		Scrap	6" SE
F-8	6180	ORS	4"	Scrap	12" SE
F-8	6181	ORS	2"	Scrap	2" NE
F-8	6182	Non-OE	2"	Nail	12" NW
F-8	6183	NC	NA	NA	NA
F-8	6184	ORS	4"	Scrap	12" NE
F-8	6184	ORS	4"	Scrap	18" NE
F-8	6185	NC	NA	NA	NA
F-8	6186	ORS	6"	40mm Parts	12" NE
F-8	6186	ORS	4"	Scrap	18" S
F-8	6187	ORS	4"	40mm Parts	OTF
F-8	6187	ORS	4"	Scrap	8" E
F-8	6188	ORS	6"	Scrap	6" E
F-8	6189	ORS	6"	40mm Parts	6" S
F-8	6189	ORS	6"	40mm Parts	12" SW
F-8	6190	NC	NA	NA	NA
F-8	6191	ORS	6"	40mm Parts	12" E
F-8	6191	ORS	4"	Scrap	12" SE
F-8	6192	ORS	4"	Scrap	2" W
F-8	6192	ORS	4"	Scrap	8" E
F-8	6193	ORS	4"	40mm Parts	4" E
F-8	6193	ORS	4"	Scrap	4" W
F-8	6193	ORS	8"	Scrap	2" S
F-8	6194	ORS	6"	40mm Parts	
F-8	6194	ORS	4"		12" N
F-0	0194	013	4	Scrap	12 IN




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
F-8	6195	ORS	2"	Scrap	2" S
F-8	6196	ORS	4"	40mm Parts	8" S
F-8	6197	ORS	4"	40mm Parts	OTF
F-8	6197	ORS	4"	Scrap	4" S
F-8	6198	NC	NA	NA	NA
F-8	6199	ORS	6"	Scrap	4" NE
F-8	6199	ORS	6"	Scrap	4" SE
F-8	6199	ORS	4"	Scrap	24" S
F-8	6199	ORS	2"	Scrap	6" W
F-8	6200	ORS	4"	40mm Parts	6" E
F-8	6201	ORS		40mm Parts	OTF
F-8	6202	ORS	6"	Scrap	2" SW
F-8	6203	ORS	4"	Scrap	6" W
F-8	6203	ORS	4"	Scrap	18" W
F-8	6204	Non-OE	4"	Scrap	6" E
F-8	6205	ORS	4"	Scrap	4" E
F-8	6206	ORS	2"	Scrap	4" S
F-0	6207	NC	NA	NA	NA
F-0 F-8	6171	NC NC	NA	NA NA	NA
G-1	1946	NC	NA	NA	NA
G-1	1940	NC	NA	NA	NA
G-1 G-1	1947	NC NC	NA NA	NA	NA NA
G-1	1948	NC	NA NA	NA	NA NA
G-1	1949	NC	NA	NA NA	NA NA
G-1	1950	NC	NA NA	NA	NA NA
G-1 G-1	1951	NC	NA	NA	NA NA
	1952	NC	NA	NA	NA NA
G-1	1953	NC NC	NA NA	NA NA	NA NA
G-1			NA	NA NA	NA NA
G-2	1963 1964	NC NC	NA	NA NA	NA NA
G-2				NA NA	NA NA
G-2	1965	NC	NA	NA NA	NA NA
G-2	1966	NC	NA 3"	40mm Parts	4" S
G-2	1967	ORS		40mm Parts NA	4 5 NA
G-2	1968	NC	NA 0"		6" W
G-2	1969	ORS	3"	Scrap	
G-2	1970	NC	NA	NA	NA
G-2	1971	NC	NA		
G-2	1972	NC	NA	NA	NA
G-2	1973	Non-OE	8"	Scrap	4" S
G-2	1974	NC	NA	NA	NA
G-2	1975	Non-OE	Surface	Fence Post	OTF
G-2	1976	NC	NA	<u>NA</u>	NA
G-2	1977	NC	NA	NA	NA
G-2	1978	ORS	4"	40mm Parts	6" N
G-2	1979	ORS	3"	Scrap	4" S
G-2	1980	NC	NA	NA	NA
G-2	1981	ORS	6NA	Scrap	6" S
G-2	1982	ORS	6"	Scrap	6" S
G-2	1983	NC	NA	NA	NA
G-2	1984	ORS	3"	Scrap	9" N
G-2	1985	NC	NA	NA	NA
G-3	1031	NC	NA	NA	NA
G-4	1037	NC	NA	NA	NA
G-4	1038	NC	NA	NA	NA
G-4	1046	NC	NA	NA	NA
G-4	1053	NC	NA	NA	NA
G-4	1058	NC	NA	NA	NA
G-4	1060	NC	NA	NA	NA
		NC	NA	NA	NA
G-4	1066	110 1			11/3




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
G-5	1108	NC	NA	NA	NA
G-5	1137	NC	NA	NA	NA
G-5	1159	NC	NA	NA	NA
G-5	1160	NC	NA	NA	NA
G-5	1211	NC	NA	NA	NA
G-5	1263	NC	NA	NA	NA
G-5	1266	ORS	4"	40mm Parts	24" NW
G-5	1266	ORS	4"	Scrap	12" E
G-5	1280	ORS	4"	Scrap	12" E
G-5	1282	NC	NA	NA	NA
G-5	1290	ORS	6"	40mm Parts	18" SW
G-5	1290	ORS	4"	40mm Parts	24" S
G-6	1330	NC	NA	NA	NA
G-6	1336	NC	NA	NA	NA
G-6	1339	NC	NA	NA	NA
G-6	1370	NC	NA	NA	NA
G-6	1445	NC	NA	NA	NA
G-6	1456	NC	NA	NA	NA
G-6	1500	NC	NA	NA	NA
G-7	1572	ORS	6"	40mm Parts	OTF
G-7	1572	NC	NA	NA	NA
G-7	1577	NC	NA	NA	NA
G-7	1578	NC	NA	NA	NA
G-8	1600	NC	NA	NA	NA
H-1	1989	NC	NA	NA	NA
H-1	1990	NC	NA	NA	NA NA
H-1	1990	NC	NA	NA NA	NA
H-1	1992	NC	NA	NA	NA
H-1	1993	NC	NA	NA	NA
H-1	1994	NC	NA	NA	NA NA
H-1	1995	NC	NA	NA	NA
H-1	1996	NC	NA	NA	NA
H-1	1997	NC	NA	NA	NA
H-1	1998	NC	NA	NA	NA
H-1	1999	NC	NA	NA	NA NA
H-2	2022	NC	NA	NA	NA
H-2	2023	ORS	6"	Scrap	12" W
H-2	2023	NC	NA	NA	NA
H-2	2024	NC	NA	NA	NA
H-2	2026	ORS	6"	Scrap	12" SE
H-2	2026	ORS	6"	40mm Parts	18" W
H-2	2020	ORS	6"	Scrap	24" NE
H-2	2027	NC	NA	NA	NA
H-2	2020	ORS	3"	Scrap	4" N
H-2	2030	ORS	6"	Scrap	12" SW
H-2	2031	NC	NA	NA	NA
H-2	2032	NC	NA	NA	NA
H-2	2034	ORS	6"	40mm Parts	24" N
H-2	2035	NC	NA	NA	NA NA
H-2	2030	ORS	6"	Scrap	6" N
H-2	2037	Non-OE	Surface	Fence Post	OTF
H-2	2039	NC	NA	NA	NA
H-2	2039	NC	NA	NA	NA
H-2	2040	NC	NA	NA	NA
H-2	2040	ORS	NA	40mm Parts	OTF
H-2	2041	Non-OE	6"	Scrap	12" SE
H-2 H-2	2042	NC NC	NA	NA	NA
H-2 H-2	2043	NC NC	NA NA	NA	NA NA
		ORS	<u> </u>		6" S
H-2	2045	NC		Scrap	NA NA
H-2	2046		NA	NA	

.




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
H-2	2047	ORS	6"	Scrap	12" NW
H-2	2049	NC	NA	NA	NA
H-2	2050	NC	NA	NA	NA
H-2	2051	NC	NA	NA	NA
H-2	2052	NC	NA	NA	NA
H-2	2053	ORS	4"	40mm Parts	6" E
H-2	2054	ORS	6"	Scrap	6" W
H-2	2055	NC	NA	NA	NA
H-4	6208	ORS	4"	Scrap	6" N
H-4	6209	ORS	6"	Scrap	6" NE
H-4	6210	ORS	4"	Scrap	6" W
H-4	6210	ORS	6"	Scrap	6" E
H-4	6212	ORS	6"	Scrap	12" S
H-4	6212	ORS	8"	Scrap	18" SW
H-4	6213	ORS	6"	40mm Parts	12" N
H-4	6214	ORS	18"	Scrap	12" S
H-4	6215	Non-OE	8"	Scrap	18" NW
H-4	6215	ORS	8"	Scrap	18" SE
H-4 H-4	6215	ORS	<u> </u>	Scrap	6" N
H-4	6229	ORS	6"	Scrap	12" N
	6233	ORS	6"	Scrap	OTF
H-4	6233	ORS	6"	Scrap	12" N
H-4 H-4	6234	Non-OE	6"	Wire	6" W
			8"		12" S
H-4	6236	ORS	6"	Scrap	12 S 18" N
H-4	6236	ORS	6"	Scrap	18" N
H-4	6237	ORS		Scrap	OTF
H-4	6238	Non-OE	OTS	Wire	
H-4	6239	NA	NA 6"	NA	NA
H-4	6240	ORS		Scrap	18" SW
H-4	6241	ORS	4"	Scrap	OTF
H-4	6242	ORS	6"	Scrap	12" N 6" S
H-4	6242	ORS	6"	Scrap	
H-4	6243	ORS	6"	Scrap	24" E
H-4	6244	ORS	6"	Scrap	6" S
H-4	6244	ORS	6"	Scrap	6" N
H-4	6245	ORS	6"	Scrap	OTF
H-4	6245	ORS	6"	Scrap	18" SW
H-4	6245	ORS	6"	Scrap	12" E
H-4	6246	ORS	6"	Scrap	18" W
H-4	6247	NC	NA	NA	NA
H-4	6248	ORS	4"	40mm Parts	6" W
H-4	6248	ORS	4"	Scrap	18" NW
H-4	6248	ORS	6"	Scrap	18" N
H-4	6248	ORS	6"	Scrap	12" E
H-4	6249	ORS	6"	Scrap	12" E
H-4	6250	NC	NA	NA	NA
H-4	6252	ORS	8"	Scrap	18" S
H-4	6253	Non-OE	6"	Wire	6" NE
H-4	6253	ORS	6"	Scrap	6" SE
H-4	6254	ORS	6"	Scrap	12" N
H-4	6254	ORS	6"	Scrap	12" SE
H-4	6255	ORS	6"	Scrap	12" N
H-4	6255	ÖRS	6"	Scrap	12" S
H-4	6256	ORS	6"	Scrap	12" W
H-4	6256	ORS	4"	Scrap	18" NW
H-4	6256	ORS	8"	Scrap	6" W
H-4	6256	ORS	6"	Scrap	24" NE
H-4	6257	ORS	6"	Scrap	OTF
		ORS	6"	Scrap	6" NW
H-4	6216			J OCIAD	




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
H-4	6219	ORS	6"	Scrap	OTF
H-4	6220	ORS	6"	Scrap	12" NW
H-4	6221	NC	NA	NA	NA
H-4	6222	ORS	8"	40mm Parts	12" E
H-4	6222	ORS	8"	Scrap	18" SE
H-4	6222	ORS	6"	Scrap	12" W
H-4	6222	ORS	4"	Scrap	6" N
H-4	6223	ORS	4"	Scrap	6" SE
H-4	6224	ORS	6"	Scrap	6" SE
H-4	6225	ORS	6"	Scrap	6" W
H-4	6225	ORS	6"	Scrap	18" NW
H-4	6226	ORS	6"	Scrap	6" E
H-4	6227	ORS	8"	Scrap	18" N
H-4	6228	ORS	6"	Scrap	6" E
H-4	6228	ORS	6"	Scrap	12" NE
H-4	6230	ORS	6"	40mm Parts	12" W
H-4	6230	ORS	4"	Scrap	6" W
H-4	6230	ORS	6"	Scrap	6" S
H-4	6232	ORS	6"	Scrap	6" W
H-4 H-4	6252	NC	NA	NA Scrap	NA
		ORS	6"		 24" SE
H-5	1285			Scrap	
H-6	1321	NC	NA	NA	NA
H-6	1344	OE		407A1 40mm Practice Grenad	OTF
H-6	1322	ORS	6"	Scrap	24" SW
H-6	1380	ORS	6"	40mm Parts	24" N
H-6	1380	ORS	6"	Scrap	18" N
H-6	1380	ORS	6"	Scrap	12" N
H-6	1380	ORS	6"	Scrap	24" NE
H-6	1380	ORS	6"	Scrap	12" NE
H-6	1380	ORS	6"	40mm Parts	6" NE
H-6	1380	ORS	6"	Scrap	6" NE
H-6	1380	ORS	6"	Scrap	24" W
H-6	1380	ORS	6"	Scrap	24" SE
H-6	1380	ORS	6"	Scrap	24" S
I-1	2068	NC	NA	NA	NA
-1	2069	NC	NA	NA	NA
I-1	2070	NC	NA	NA	NA
I-1	2071	NC	NA	NA	NA
1-1	2072	NC	NA	NA	NA
I-1	2073	NC	NA	NA	NA
I-1	2077	ORS	6"	Scrap	24" E
I-10	2075	ORS	6"	Scrap	6" W
1-10	2076	ORS	6"	Scrap	12" E
1-2	2077	NC	NA	NA	NA
I-2	2078	NC	NA	NA	NA
1-2	2079	ORS	6"	Scrap	12" N
1-2	2080	ORS	2"	Scrap	6" S
I-2	2081	ORS	12"	Scrap	OTF
1-2	2082	ORS	4"	Scrap	24" W
I-2	2083	NC	NA	NA NA	NA
1-2	2083	ORS	5"	Scrap	9" E
1-2	2084	NC	NA	NA	<u>9 E</u> NA
1-2	2085	ORS	4"	Scrap	6" N
		NC	NA	NA	NA
-2	2087		6"		
-2	2088	ORS		Scrap	12" N
I-2	2089	Non-OE	2"	Scrap	18" NW
1-2	2090	ORS	8"	Scrap	4" N
I-2	2091	NC	NA	NA	NA
I-2	2092	Non-OE	Surface	Scrap	18" N
I-2	2093	NĈ	NA	NA	NA




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
I-2	2094	NC	NA	NA	NA
-2	2095	ORS	6"	Scrap	12" S
1-2	2096	NC	NA	NA	NA
1-2	2097	NC	NA	NA	NA
1-2	2098	NC	NA	NA	NA
I-2	2099	ORS	4"	Scrap	8" E
1-2	2100	ORS	9"	40mm Parts	4" N
1-2	2101	NC	NA	NA	NA
1-2	2102	NC	NA	NA	NA
-2	2103	ORS	4"	Scrap	8" N
1-2	2104	NC	NA	NA	NA
1-2	2105	NC	NA	NA	NA
I-2	2106	Non-OE	9"	Scrap	6" E
1-2	2107	NC	NA	NA	NA
I-2	2108	NC	NA	NA	NA
I-2	2109	ORS	5"	Scrap	12" N
-2	2110	ORS	4"	Scrap	12"NE
1-3	918	NC	NA	NA	NA
1-4	4008	NC	NA	NA	NA
1-4	4009	ORS	8"	Scrap	12" E
1-4	4009	ORS		Scrap	12" SE
1-4	4009	ORS	8"	Scrap	24" S
-4	4018	ORS	6"	Scrap	12" SE
1-4	4031	ORS	6"	Scrap	6" NE
1-4	4031	ORS	6"	Scrap	12" E
1-4	4040	ORS	8"	Scrap	6" S
1-4	4041	ORS	6"	Scrap	24" S
1-4	4041	ORS	8"	Scrap	OTF
1-4	4061	ORS	6"	Scrap	12" E
1-4	4062	NC	NA	NA	NA NA
1-4	4083	NC	NA	NA NA	NA
1-4	4086	ORS	6"	Scrap	OTF
1-4	4092	ORS	8"	Scrap	6" W
1-4	4127	NC	NA	NA	NA
	4174	Non-OE	6"	Scrap	12" N
1-4	4174	ORS	8"	40mm Parts	18" SE
	4232	ORS	12"	Scrap	12" NW
1-4	4232	ORS	8"	Scrap	24" W
1-4	4232	ORS	6"	Scrap	24" NE
1-4	4232	ORS	6"	Scrap	12" E
1-4	4256	ORS	6"	Scrap	24" E
-4	4314	ORS	8"	40mm Parts	24" L 24" SE
1-4	4331	ORS	12"	40mm Parts	124 SL 12" N
1-4	4331	ORS	8"	Scrap	6" SE
-4	4371	ORS	6"	40mm Parts	OTF
-4	4371	ORS	4"	Scrap	18" S
1-4	4392	ORS		Scrap	6" E
-4	4406	ORS	4"	Scrap	24" SW
-4	4400	ORS		Scrap	18" E
-4	4400	ORS	6"	Scrap	6" E
1-4	4443	ORS	6"	Scrap	18" SE
-4	4443	ORS		Scrap	30" N
-4	4443	NC	NA	Strap NA	NA NA
-4	4478	ORS	OTS	40mm Parts	OTF
1-4	4478	ORS	12"	Scrap	12" N
-4	4478	ORS	8"		12" N 18" NW
-4	4492	ORS	8"	Scrap	24" N
-4	4492	ORS	6"	Scrap	
<u> </u>	4492	ORS	6"	Scrap	12" NE 12" W
I-4 I-4	4505		4"	Scrap	12" W 24" W
1-4	4005	ORS	4	Scrap	124 VV



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
1-4	4506	NC	NA	NA	NA
1-4	4513	ORS	12"	Scrap	6" NW
1-4	4513	ORS	6"	Scrap	12" NW
1-4	4022	NC	NA	NA	NA
1-4	4048	ORS	6"	Scrap	18" NE
1-4	4048	ORS	4"	Scrap	24" NE
1-4	4098	Non-OE	12"	Scrap	OTF
1-4	4098	ORS	6"	Scrap	6" S
1-4	4098	ORS	4"	Scrap	6" SE
1-4	4098	ORS	4"	Scrap	24" SW
1-4	4099	ORS	8"	Scrap	6" S
1-4	4116	ORS	6"	Scrap	24" NE
1-4	4116	ORS	6"	Scrap	18" SW
1-4	4117	ORS	8"	Scrap	6" NW
1-4	4117	ORS	4"	Scrap	12" N
1-4	4120	ORS	6"	Scrap	6" E
1-4	4124	ORS	8"	40mm Parts	OTF
1-4	4124	ORS	8"	Scrap	6" S
1-4	4124	ORS	6"	Scrap	12" É
1-4	4141	ORS	12"	Scrap	18" S
1-4	4141	ORS	8"	Scrap	12" S
1-4	4141	ORS		Scrap	12" N
1-4	4141	ORS	4"	Scrap	18" SW
[-4	4142	ORS	8"	Scrap	12" N
-4	4142	ORS	12"	Scrap	6" SW
1-4	4147	ORS	6"	40mm Parts	6" SE
1-4	4147	ORS	6"	Scrap	18" NE
I-4	4147	ORS	6"	Scrap	12" SW
1-4	4153	ORS	6"	Scrap	18" E
1-4	4153	ORS	4"	Scrap	24" NE
1-4	4175	ORS	18"	Scrap	12" N
1-4	4175	ORS	12"	Scrap	24" S
1-4	4175	ORS	4"	Scrap	24" SW
1-4	4176	ORS	6"	Scrap	18" NE
1-4	4180	ORS	6"	Scrap	OTF
1-4	4181	ORS	4"	Scrap	12" S
1-4	4181	ORS	4"	Scrap	24" S
1-4	4189	ORS	18"	40mm Parts	24" NE
1-4	4189	ORS	12"	40mm Parts	18" NW
I-4	4189	ORS	6"	Scrap	18" W
-4	4213	ORS	4"	Scrap	18" NW
1-4	4234	ORS	6"	Scrap	18" SE
I-4	4250	ORS	6"	Scrap	OTF
1-4	4255	ORS	6"	40mm Parts	12" NW
1-4	4259	Non-OE	8"	Fence Post	12" NE
1-4	4260	ORS	12"	Scrap	6" S
I-4	4260	ORS	8"	Scrap	12" N
1-4	4265	ORS	6"	40mm Parts	12" SW
1-4	4265	ORS	6"	Scrap	18" SW
-4	4265	ORS	6"	Scrap	12" E
1-4	4266	ORS	8"	Scrap	6" S
1-4	4266	ORS	8"	Scrap	12" N
1-4	4281	ORS	6"	Scrap	24" SE
1-4	4282	ORS	6"	Scrap	12" E
-4	4282	ORS	6"	40mm Parts	6" NE
1-4	4288	ORS	8"	Scrap	12" NW
1-4	4288	ORS	8"	40mm Parts	24" SW
1-4	4288	ORS	8"	40mm Parts	12" E
1-4	4288	ORS	4"	40mm Parts	18" N
1-4					



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
1-4	4296	ORS	6"	40mm Parts	12" N
1-4	4296	ORS	6"	Scrap	18" NE
-4	4296	ORS	6"	Scrap	12" E
-4	4300	ORS	12"	40mm Parts	6" NE
1-4	4300	ORS	12"	40mm Parts	6" N
1-4	4300	ORS	8"	40mm Parts	12" N
-4	4300	ORS	8"	40mm Parts	18" NW
-4	4300	ORS	12"	40mm Parts	18" W
I-4	4300	ORS	6"	40mm Parts	18" SW
1-4	4316	ORS	12"	40mm Parts	18" N
1-4	4316	ORS	12"	Scrap	12" E
-4	4316	ORS	6"	40mm Parts	6" N
1-4	4316	ORS	6"	40mm Parts	18" W
-4	4323	ORS	12"	Scrap	18" W
1-4	4323	ORS	12"	Scrap	18" N
1-4	4323	ORS	8"	40mm Parts	12" E
-4	4323	ORS	6"	40mm Parts	18" E
-4	4323	ORS	6"	Scrap	12" S
-4	4323	ORS	6"	Scrap	OTF
-4	4338	ORS	6"	Scrap	12" SE
1-4	4338	ORS	12"	40mm Parts	12 SE
1-4	4336	ORS	12	40mm Parts	12" NE
1-4	4344	ORS	18"	40mm Parts	24" NE
-4	4344	ORS	10	Scrap	24 NE
1-4	4344	ORS	12	Scrap	12" S
1-4	4344	ORS	6"		12 S 18" SW
1-4	4344	ORS	6"	Scrap	24" SW
1-4			12"	Scrap	12" W
1-4	4362	ORS	12	40mm Parts	12 VV 18" N
	4362	ORS		40mm Parts	18" N 18" E
1-4	4362	ORS	12"	Scrap	
<u> -4</u>  -4	4362	ORS	6"	Scrap	18" SE
	4346	ORS	12"	40mm Parts	6" NW
1-4	4346	ORS	12"	40mm Parts	12" NW
-4	4346	ORS	8"	40mm Parts	24" NW
-4	4346	ORS	4"	Scrap	12" N
1-4	4346	ORS	6"	Scrap	18" SE
I-4	4346	ORS	6"	40mm Parts	24" SE
-4	4368	ORS	6"	Scrap	6" N
-4	4368	ORS	6"	Scrap	6" NW
1-4	4386	ORS	8"	40mm Parts	6" E
1-4	4386	ORS	8"	Scrap	6" S
-4	4386	ORS	8"	Scrap	18" NE
-4	4386	ORS	6"	Scrap	24" NE
1-4	4389	ORS	6"	40mm Parts	6" N
-4	4389	ORS	6"	Scrap	6" S
-4	4389	ORS	6"	Scrap	12" NW
1-4	4393	ORS	18"	Scrap	6" N
<u>I-4</u>	4393	ORS	8"	Scrap	6" NW
1-4	4393	ORS	6"	Scrap	12" W
1-4	4393	ORS	6"	Scrap	12" SW
-4	4393	ORS	6"	Scrap	18" W
-4	4394	ORS	6"	Scrap	18" E
1-4	4394	ORS	6"	Scrap	24" SE
1-4	4394	ORS	6"	Scrap	24" S
-4	4414	ORS	6"	40mm Parts	18" E
1-4	4414	ORS	6"	40mm Parts	18" N
1-4	4419	ORS	8"	40mm Parts	12" SW
1-4	4419	ORS	6"	Scrap	18" E
-4	4419	ORS	4"	Scrap	6" S
-4	4419	ORS	4"	Scrap	12" SW



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
1-4	4419	ORS	4"	Scrap	18" SW
1-4	4419	ORS	4"	Scrap	24" W
1-4	4419	ORS	6"	Scrap	18" E
1-4	4422	ORS	6"	Scrap	6" E
1-4	4422	ORS	6"	Scrap	6" S
1-4	4423	ORS	6"	40mm Parts	18" S
1-4	4423	ORS	6"	40mm Parts	12" NW
1-4	4423	ORS	6"	Scrap	OTF
1-4	4429	Non-OE	8"	Nail	OTF
1-4	4431	ORS	8"	Scrap	6" N
1-4	4432	ORS	6"	Scrap	6" S
1-4	4432	ORS	6"	Scrap	12" S
1-4	4432	ORS	6"	Scrap	18" SW
1-4	4432	ORS	6"	Scrap	6" E
1-4	4437	ORS	6"	Scrap	OTF
1-4	4450	ORS	18"	Scrap	OTF
1-4	4453	ORS	4"	Scrap	OTF
1-4	4453	ORS	6"	Scrap	12" SE
1-4	4453	ORS	6"	Scrap	24" SE
1-4	4459	ORS	8"	Scrap	24" NE
1-4	4462	ORS	6"	Scrap	6" S
<u> </u>	4462	ORS	6"	Scrap	6" NE
1-4	4462	ORS	6"	Scrap	6" N
1-4	4465	ORS	6"	Scrap	24" S
1-4	4465	ORS	6"	Scrap	12" E
1-4	4465	ORS	8"	Scrap	24" NE
1-4	4466	ORS	12"	40mm Parts	18" SW
1-4	4466	ORS	12"	Scrap	12" S
1-4	4466	ORS	6"	Scrap	18" SE
1-4	4471	ORS	12"	40mm Parts	24" N
1-4	4471	ORS	12"	Scrap	6" N
1-4	4471	ORS	6"	40mm Parts	12" NE
1-4	4475	ORS	8"	Scrap	6" S
1-4	4476	NC	NA	NA	NA
1-4	4479	ORS	24"	Scrap	6" SW
1-4	4479	ORS	6"	Scrap	6" E
1-4	4470	ORS	6"	40mm Parts	OTF
1-4	4481	ORS	24"	Scrap	18" SW
1-4	4481	ORS	12"	40mm Parts	12" S
1-4	4481	ORS	6"	Scrap	24" S
1-4	4486	ORS	6"	Scrap	OTF
1-4	4490	NC	NA	<u></u> NA	NA
1-4	4493	ORS	12"	Scrap	18" W
1-4	4515	ORS	12"	Scrap	18" SE
1-4	4515	ORS	8"	Scrap	24" S
1-4	4209	ORS	6"	Scrap	24" SE
1-4	4209	ORS	4"	Scrap	12" SE
1-4	4209	ORS	4"	Scrap	24" SW
I-4	4209	ORS	6"	Scrap	12" SW
-4	4205	ORS	6"	Scrap	12 300 18" SE
1-4	4225	ORS	6"	Scrap	12" W
1-4	4225	ORS	24"	Scrap	24" W
4	4220	Non-OE	6"	Nail	12" N
1-4	4240	ORS	6"	Scrap	12" E
-4	4240	ORS	4"	Scrap	18" SE
1-4	4240	ORS	24"	Scrap	12" SE
I-4 I-4	4241	ORS	6"	Scrap	24" SE
1-4	4241	ORS	12"	Scrap	12" W
<u> </u>	4241	ORS	12"	Scrap	12 W
-4	4285	ORS	6"	Scrap	12 NE
I-4	4200	083	0	Sciap	



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
-4	4285	ORS	6"	Scrap	18" N
1-4	4285	ORS	18"	Scrap	12" W
1-4	4299	ORS	8"	40mm Parts	6" W
1-4	4299	ORS	6"	Scrap	18" E
1-4	4299	ORS	6"	Scrap	18" NE
1-4	4319	ORS	6"	Scrap	12" SE
1-4	4319	ORS	6"	Scrap	12" E
1-4	4319	ORS	6"	Scrap	18" NE
1-4	4320	ORS	6"	Scrap	24" N
1-4	4320	ORS	12"	Scrap	24" S
1-4	4324	Non-OE	6"	Scrap	12" NE
<u> </u>	4324	ORS	6"	40mm Parts	12" NW
I-4	4324	ORS	6"	Scrap	18" NW
-4	4372	ORS	6"	40mm Parts	18" N
1-4	4372	ORS	6"	Scrap	24" NE
		ORS	6"		18" S
1-4	4372		6"	Scrap	
1-4	4372	ORS		Scrap	12" SE
1-4	4372	ORS	6"	Scrap	12" SW
1-4	4372	ORS	6"	Scrap	18" SW
I-4	4019	NC	NA	NA	NA
1-4	4496	NC	NA	NA	NA
I-6	1302	ORS	8"	40mm Parts	12" E
1-6	1303	Non-OE	12"	Nails	OTF
I-6	1304	ORS	6"	OE Scrap	4" E
I-6	1304	ORS	6"	OE Scrap	4" N
I-6	1313	ORS	6"	OE Scrap	OTF
I-6	1315	ORS	18"	OE Scrap	6" N
I-6	1324	ORS	6"	40mm Parts	6" E
I-6	1324	ORS	6"	40mm Parts	6" W
1-6	1340	ORS	24"	OE Scrap	4" E
1-6	1362	ORS	8"	OE Scrap	6" NW
I-6	1362	ORS	8"	OE Scrap	6"SE
I-6	1384	ORS	6"	OE Scrap	4" E
I-6	1397	ORS	6"	OE Scrap	6" SE
1-6	1399	NC	NA	NA	NA
I-6	1401	NC	NA	NA	NA
I-6	1422	ORS	6"	OE Scrap	OTF
1-6	1487	NC	NA	NA	NA
1-6	1509	NC	NA	NA	NA
I-6	1333	ORS	6"	Scrap	12" W
I-6	1333	ORS	4"	Scrap	18" SW
I-6	1354	NC	NA	NA	NA
I-6	1355	ORS	6"	Scrap	12" W
I-6	1355	ORS	4"	Scrap	12" SW
I-6	1355	ORS	4"	Scrap	18" SE
I-6	1355	ORS	6"	Scrap	18" N
I-6	1358	ORS	4"	Scrap	18" NW
I-6	1358	ORS	12"	Scrap	24" SW
I-0 I-6	1363	ORS	6"	40mm Parts	18" W
			NA		NA
1-6	1367	NC	<u> </u>	NA	
I-6	1371	ORS		Scrap	12" SW
I-6	1371	ORS	6"	Scrap	12" NW
I-6	1381	ORS	8"	Scrap	OTF
I-6	1388	ORS	6"	Scrap	18" NW
I-6	1390	NC	NA	NA	NA
I-6	1398	ORS	12"	40mm Parts	12" S
I-6	1398	ORS	6"	Scrap	6" W
I-6	1398	ORS	6"	Scrap	18" N
I-6	1405	NC	NA	NA	NA
I-6	1420	ORS	- 4"	Scrap	8" W




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
I-6	1420	ORS	4"	Scrap	18"S
I-6	1420	ORS	6"	Scrap	12" S
I-6	1423	ORS	6"	Scrap	18" S
1-6	1423	ORS	4"	Scrap	24" NE
1-6	1436	NC	NA	NA	NA
I-6	1437	ORS	8"	Scrap	24" NW
1-6	1441	ORS	4"	Scrap	4" NW
1-6	1453	ORS	8"	Scrap	12" SW
I-6	1457	ORS	6"	Scrap	18" S
I-6	1457	ORS	4"	Scrap	12" N
1-6	1462	ORS	6"	Scrap	6" S
1-6	1471	ORS	6"	Scrap	18" W
I-6	1489	ORS	6"	Scrap	24" SW
I-6	1490	ORS	8"	40mm Parts	18" SW
I-6	1492	ORS	6"	40mm Parts	12" E
I-6	1494	NC	NA	NA	NA
I-6	1501	NC	NA	NA	NA
1-6	1505	ORS	12"	Scrap	12" S
I-6	1509	NC	NA	NA	NA
I-6	1509	ORS	8"	Scrap	12" SE
1-6	1510	NC	2"	Scrap	24" W
I-6	1547	ORS	<u> </u>	Scrap	12" N
I-6	1553	NC NC	A NA	NA	NA
1-6	1366	ORS	8"	Scrap	24" S
I-6	1491	ORS	6"	40mm Parts	18" SE
I-6	1491	ORS	6"	Scrap	10 SE
I-6	1491	ORS	6"	Scrap	12 C
I-6	1491	ORS	6"	SCRAP	OTF
I-6	1425	ORS	6"	SCRAP	24"SW
I-6	1425	ORS	6"	SCRAP	24 SVV 24"W
I-6	1382	ORS	6"	40 mm PARTS	6"N
1-6	1382	ORS	4"	SCRAP	18"NE
I-6	1382	ORS	6"	SCRAP	24"NE
I-0	1382	ORS	6"	SCRAP	24 NL 24"E
1-6	1382	ORS	8"	40 mm PARTS	12"SE
I-6	1382	ORS	6"	SCRAP	OTF
I-6	1382	ORS	6"	SCRAP	18"W
I-6	1385	ORS	12"	SCRAP	24"SE
I-6	1385	ORS	4"	SCRAP	24 3L
I-6	1385	ORS	6"	SCRAP	12"W
I-6	1357	ORS	OTS	SCRAP	24"SW
l-6	1357	ORS	4"	SCRAP	24"W
I-6	1357	ORS	6"	SCRAP	12"NW
I-0	1400	ORS	8"	SCRAP	6"S
I-6	1400	ORS		SCRAP	24"SW
I-6	1400	ORS	6"	SCRAP	24 3VV 24"W
I-6	1460	ORS	12"	40 mm PARTS	24 W
<u> </u>	1460	ORS	4"	SCRAP	24"S
I-6	1460	ORS		SCRAP	24'SW
I-0 I-6	1488	ORS	OTS	SCRAP	6"E
I-6	1488	ORS	4"	SCRAP	OTF
1-6	1488	ORS	4"	SCRAP	6"W
I-6	1543	ORS	4"	SCRAP	OTF
	2117	NC	NA NA	NA	NA
J-1 J-1	2117	NC NC	NA NA	NA	NA NA
J-1 J-1	2110	NC	NA NA	NA	NA NA
		NC			
J-1	2114	NC NC	NA	NA NA	NA
J-1	2115	NC NC	NA	NA	NA
	2113	NC	NA	NA	NA
J-1	2112	NU	NA	NA	NA




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-1	2111	NC	NA	NA	NA
J-2	2119	ORS	8"	Scrap	24" E
J-2	2120	ORS	4"	Scrap	18" e
J-2	2122	ORS	4"	Scrap	12" NW
J-2	2122	ORS	Surface	Scrap	6" N
J-2	2124	NC	NA	NA	NA
J-2	2125	ORS	4"	Scrap	24" NW
J-2	2126	NC	NA	NA	NA
J-2	2127	ORS	6"	Scrap	24" N
J-2	2129	NC	NA	NA	NA
J-2	2120	NC	NA	NA	NA
J-2	2130	NC	NA	NA	NA
	2132	ORS	18"	Scrap	6" E
J-2 J-2	2132	ORS	4"	Scrap	24" S
J-2 J-2	2133	ORS	6"	Scrap	24 3 OTF
J-2 J-2	2134		Surface	40mm Parts	12" SW
		ORS	8"		12 SVV 18" SW
J-2	2137 2138	ORS NC	8" NA	Scrap NA	18" SVV
J-2			6"		NA 12" S
J-2	2145	ORS	<u> </u>	Scrap	
J-2	2147	ORS	4" 2"	Scrap	12" W
J-2	2121	ORS		Scrap	OTF
J-2	2123	NC	NA	NA	NA
J-2	2128	ORS	2"	Scrap	OTF
J-2	2135	NC	NA	NA	NA
J-2	2140	ORS	4"	Dye Filled 40mm Grenade	6" W
J-2	2141	ORS	12"	Scrap	6" SW
J-2	2142	ORS	4"	Scrap	6" W
J-2	2143	ORS	6"	Scrap	13" W
J-2	2144	NC	NA	NA	NA
J-2	2146	ORS	6"	Scrap	24" SW
J-2	2148	ORS	6"	Scrap	12" NW
J-2	2149	ORS	8"	Scrap	18" N
J-3	2151	ORS	4"	Scrap	24" SW
J-3	2150	NC	NA	NA	NA
J-3	956	ORS	12"	40mm Parts	12" N
J-3	956	ORS	6"	Scrap	12" NW
J-3	810	ORS	6"	Scrap	OTF
J-3	810	ORS	6"	Scrap	18" SE
J-3	1006	ORS	6"	SCRAP	18"NW
J-3	1006	ORS	4"	SCRAP	24"NW
J-4	1039	NC	NA	NA	NA
J-4	5001	ORS	1"	Scrap	OTF
J-4	5002	ORS	3"	Scrap	OTF
J-4	5003	ORS	3"	Scrap	OTF
J-4	5004	ORS	3"	Scrap	OTF
J-4	5005	ORS	4"	40mm Parts	OTF
J-4	5006	ORS	1"	Scrap	OTF
J-4	5007	ORS	2"	Scrap	OTF
J-4	5008	ORS	6"	Scrap	OTF
J-4	5009	ORS	6"	Scrap	ÖTF
J-4	5010	ORS	5"	Scrap	OTF
J-4	5011	ORS	4"	40mm Parts	OTF
J-4	5012	ORS	3"	Scrap	OTF
J-4	5013	ORS	3"	Scrap	OTF
J-4	5014	ORS	3"	Scrap	OTF
J-4	5015	ORS	3"	Scrap	OTF
	5016	ORS	4"	Scrap	OTF
J-4 I					
J-4 J-4		ORS	5" I	Scran I	OTF
J-4 J-4 J-4	5017 5018	ORS ORS	5" 3"	Scrap Scrap	OTF OTF


.




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	5020	ORS	3"	Scrap	OTF
J-4	5021	ORS	3"	40mm Parts	OTF
J-4	5022	ORS	5"	Scrap	OTF
J-4	5023	ORS	6"	40mm Parts	OTF
J-4	5024	ORS	7"	40mm Parts	OTF
J-4	5025	ORS	3"	Scrap	OTF
J-4	5026	ORS	3"	Scrap	OTF
J-4	5027	ORS	3"	Scrap	OTF
J-4	5028	ORS	4"	40mm Parts	OTF
J-4	5029	ORS	6"	40mm Parts	OTF
J-4	5030	ORS	3"	40mm Parts	OTF
J-4	5031	ORS	2"	Scrap	OTF
J-4	5032	ORS	4"	Scrap	OTF
J-4	5033	ORS	4"	Scrap	OTF
J-4	5034	ORS	5"	Scrap	OTF
J-4	5035	ORS	Surface	40mm Parts	OTF
J-4	5036	ORS	Surface	40mm Parts	OTF
J-4 J-4	5036	ORS	7"	Scrap	OTF
J-4 J-4	5037	ORS ORS	4"	40mm Parts	OTF
	5038		4" 6"		OTF
J-4		ORS	<u> </u>	Scrap	OTF
J-4	5040	ORS	4" 5"	Scrap	OTF
J-4	5041	ORS		Scrap	
J-4	5042	ORS	2"	Scrap	OTF
J-4	5043	ORS	2"	Scrap	OTF
J-4	4169	NC	NA	NA	NA
J-4	4024	NC	NA	NA	NA
J-4	4035	NC	NA	NA	NA
J-4	4291	Non-OE	12"	Scrap	12" E
J-4	4424	ORS	4"	Scrap	6" NE
J-4	4424	ORS	6"	Scrap	6" N
J-4	4511	ORS	8"	Scrap	12" N
J-4	4511	ORS	8"	Scrap	18" NE
J-4	4430	ORS	6"	Scrap	24" N
J-4	4430	ORS	6"	Scrap	24" S
J-4	4404	ORS	6"	Scrap	18" NE
J-4	4404	ORS	6"	Scrap	6" SE
J-4	4404	ORS	6"	Scrap	12" W
J-4	4404	ORS	6"	Scrap	18" NW
J-4	4404	ORS	6"	Scrap	24" NW
J-4	4387	ORS	6"	40mm Parts	6" NW
J-4	4387	ORS	4"	Scrap	18" SW
J-4	4370	ORS	12"	40mm Parts	12" W
J-4	4291	ORS	6"	40mm Parts	18" W
J-4	4248	ORS	8"	40mm Parts	12" W
J-4	4235	ORS	6"	Scrap	18" N
J-4	4235	ORS	6"	Scrap	12" E
J-4	4235	ORS	6"	Scrap	18" E
J-4	4195	ORS	6"	Scrap	6" S
J-4	4195	ORS	6"	Scrap	24" S
J-4	4195	ORS	6"	Scrap	18" N
J-4	4195	ORS	6"	Scrap	12" NE
J-4	4013	ORS	6"	Scrap	24" NW
J-4	4049	ORS	8"	Scrap	18" NE
J-4	4056	ORS	6"	Scrap	12" SW
J-4	4056	ORS	6"	Scrap	18" NE
J-4	4056	ORS	6"		24" NE
J-4 J-4	4056	ORS	6"	Scrap	12" N
			6"	Scrap	
J-4	4352	ORS	6" 6"	Scrap	18" NE
J-4	4069	ORS	6"	40mm Parts	6" NE
J-4	4069	ORS	0	Scrap	6" SE



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4069	ORS	6"	Scrap	18" SE
J-4	4069	ORS	6"	Scrap	24" SE
J-4	4107	ORS	12"	Scrap	12" NE
J-4	4107	ORS	12"	Scrap	24" W
J-4	4107	ORS	8"	Scrap	18" NW
J-4	4107	ORS	6"	Scrap	24" NW
J-4	4108	ORS	8"	Scrap	6" NW
J-4	4108	ORS	8"	Scrap	12" W
J-4	4108	ORS	6"	Scrap	18" SW
J-4	4108	ORS	6"	Scrap	12" S
J-4	4113	ORS	12"	40mm Parts	24" NW
J-4	4113	ORS	8"	Scrap	18" NW
J-4	4113	ORS	8"	Scrap	12" E
J-4	4125	ORS	6"	Scrap	18" SW
J-4	4125	ORS	6"	Scrap	18" W
J-4	4125	ORS	18"	Scrap	18" S
J-4	4128	ORS	6"	Scrap	18" E
J-4	4128	ORS	8"	Scrap	12" SE
J-4	4151	ORS	6"	Scrap	24" SE
J-4	4151	ORS	6"	Scrap	12" S
<u>J-4</u>	4151	ORS	4"	Scrap	12 S
J-4	4182	ORS	6"	40mm Parts	6" S
J-4	4182	ORS	6"	Scrap	18" SW
J-4	4102	ORS	8"	Scrap	12" N
J-4	4190	ORS	6"	Scrap	24" SW
J-4	4190	ORS	6"	Scrap	12" NE
J-4	4196	ORS	6"	Scrap	12" N
J-4	4196	ORS	6"	Scrap	18" NW
J-4 J-4	4196	ORS	6"	Scrap	18" W
J-4	4190	ORS	6"	40mm Parts	24" N
J-4	4207	ORS	6"	Scrap	24" NE
<u>J-4</u>	4207	ORS	8"	Scrap	24" E
J-4	4207	ORS	6"	40mm Parts	24 E 24" N
J-4	4242	ORS	6"	Scrap	12" NW
<u>J-4</u>	4242	ORS	6"	40mm Parts	12" NE
J-4	4242	ORS	6"	40mm Parts	24" E
J-4	4242	ORS	6"	40mm Parts	24" SE
J-4	4242	ORS	6"		6" S
J-4	4242	ORS	6"	Scrap 40mm Parts	18" SW
J-4 J-4	4242	ORS	6"	Scrap	24" W
<u>J-4</u>	4242	ORS	12"	0	OTF
J-4 J-4	4251	ORS	12	<u>Scrap</u>	12" E
<u> </u>	4251	Non-OE	OTS	Scrap Cable	12 E 18" N
	4251	ORS	12"	40mm Parts	OTF
J-4 J-4	4262	ORS	8"	Scrap	6" N
J-4 J-4	4262	ORS	o 6"	Scrap	18" W
J-4	4202	ORS	6"	Scrap	10 VV 12" S
J-4 J-4	4272	ORS	6"	Scrap Scrap	6" W
J-4 J-4	4272	ORS	6"		24" W
	4272	ORS	6"	Scrap	
J-4 J-4	4272	ORS	6"	Scrap	18" NW 24" NE
J-4 J-4	4272	ORS	6"	Scrap	18" SE
			OTS	Scrap	
J-4	4274	Non-OE	6"	Cable	12" W
J-4	4274	Non-OE	<u> </u>	Wire	18" SW
J-4	4274	ORS		Scrap	6" S
J-4	4292	Non-OE	24"	Cable	24" N
J-4	4292	ORS	18"	Scrap	18" NW
J-4	4292	ORS	12"	Scrap	12" N
J-4	4292	ORS	6"	Scrap	18" E
J-4	4293	ORS	8"	40mm Parts	12" S



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4293	ORS	8"	Scrap	18" SW
J-4	4293	ORS	8"	Scrap	24" SE
J-4	4293	ORS	4"	Scrap	12" NW
J-4	4307	ORS	8"	Scrap	18" SE
J-4	4307	ORS	8"	40mm Parts	12" S
J-4	4307	ORS	6"	40mm Parts	6" SW
J-4	4312	Non-OE	4"	Wire	6" N
J-4	4312	Non-OE	8"	Wire	18" E
	4312	ORS	6"	40mm Parts	18" N
J-4	4312	ORS	6"	Scrap	18" NW
J-4	4312	ORS	6"	Scrap	24" W
J-4	4312	ORS	6"	Scrap	24" SW
J-4	4312	ORS	6"	Scrap	18" SW
J-4	4312	ORS	6"	Scrap	18" S
J-4	4317	Non-OE	6"	Cable	18" NW
	4317	ORS	8"	Scrap	24" SE
J-4 J-4	4326	Non-OE	4"	Cable	6" S
		ORS	8"		12" SE
J-4	4326		4"	Scrap	12" SE
J-4	4326	ORS		Scrap	
J-4	4326	ORS	4"	Scrap	18" NW
J-4	4327	ORS	6"	Scrap	18" N
J-4	4327	ORS	8"	Scrap	6" E
J-4	4327	ORS	8"	Scrap	18" S
J-4	4327	ORS	6"	Scrap	24" SE
J-4	4340	Non-OE	12"	Scrap	12" S
J-4	4340	Non-OE	6"	Scrap	12" NW
J-4	4340	ORS	6"	Scrap	12" N
J-4	4340	ORS	6"	Scrap	12" NE
J-4	4358	ORS	6"	40mm Parts	18" E
J-4	4358	ORS	6"	Scrap	18" SE
J-4	4358	Non-OE	8"	Wire	24" S
J-4	4358	Non-OE	30"	Scrap	18" W
J-4	4358	ORS	6"	Scrap	12" S
J-4	4369	ORS	12"	Scrap	12" E
J-4	4369	ÓŔS	6"	Scrap	18" E
J-4	4369	Non-OE	6"	Wire	6" E
J-4	4382	ORS	18"	Scrap	12" E
J-4	4382	ORS	6"	Scrap	18" W
J-4	4382	ORS	8"	40mm Parts	24" NE
	4384	ORS	6"	Scrap	24" N
	4384	ORS	6"	Scrap	18" S
	4385	Non-OE	18"	Scrap	24" NW
	4385	ORS	6"	Scrap	18" SW
J-4	4385	ORS	6"	Scrap	24" SW
J-4	4401	ORS	12"	Scrap	24" S
	4401	ORS	6"	Scrap	18" NW
J-4	4401	ORS	6"	Scrap	24" NW
J-4	4401	ORS	6"	Scrap	18" NE
J-4	4415	Non-OE	4"	Wire	24" NW
	4415	ORS		Scrap	12" E
J-4	4415	ORS	6"	Scrap	12 E
	4415	ORS	6"	Scrap	18" NW
J-4 J-4	4415	ORS	6"	Scrap	24" SE
J-4 J-4	4415	Non-OE	8"		12" NE
			8"	Cable	6" S
J-4	4425	ORS	6"	Scrap	24" N
J-4	4425	ORS		Scrap	
J-4	4425	ORS	6"	Scrap	12" NW
J-4	4425	ORS	6"	Scrap	OTF
J-4	4425	Non-OE	6"	Wire	18" NW
J-4	4439	Non-OE	12"	Wire	24" NW




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4439	ORS	12"	Scrap	18" NW
J-4	4439	ORS	8"	Scrap	6" E
J-4	4439	ORS	6"	Scrap	12" S
J-4	4439	ORS	6"	Scrap	18" SE
J-4	4446	ORS	12"	40mm Parts	12" W
J-4	4446	ORS	12"	Scrap	18" NW
J-4	4446	ORS	6"	Scrap	24" NE
J-4	4451	ORS	6"	Scrap	12" N
J-4	4451	ORS	4"	Scrap	12" NE
J-4	4451	ORS	4"	Scrap	18" E
J-4	4463	ORS	8"	Scrap	12" W
J-4	4463	ORS	6"	Scrap	18" NW
J-4	4463	ORS	6"	Scrap	18" SW
J-4	4467	ORS	6"	Scrap	6" NW
J-4	4467	ORS	6"	Scrap	6" N
J-4	4467	ORS	6"	Scrap	12" NE
J-4	4467	ORS	6"	Scrap	24" E
J-4	4467	ORS	6"	Scrap	18" SE
J-4	4482	ORS	8"	40mm Parts	24" S
J-4	4482	ORS	6"	Scrap	24 3 24" W
J-4 J-4	4482	ORS	6"	Scrap	6" E
J-4 J-4	4482	ORS	6"	Scrap	12" E
J-4 J-4	4482	ORS	8"	Scrap	18" NE
J-4 J-4	4487	ORS	6"	Scrap	24" N
	4407	ORS	12"	40mm Parts	18" NW
J-4	4502	ORS	6"	Scrap	24" SE
J-4	4502	ORS	6"		18" E
J-4			24"	Scrap	24" NE
J-4	4502	ORS	6"	Scrap	12" W
J-4	4508	ORS	6"	Scrap	6" N
J-4	4508	ORS		Scrap	
J-4	4508	ORS	6"	Scrap	12" N
J-4	4508	ORS	6"	Scrap	24" NE
J-4	4012	ORS	18" 6"	Scrap	12" SW 12" N
J-4	4012	ORS		Scrap	
J-4	4015	ORS	8"	Scrap	24" N
J-4	4015	ORS	4"	Scrap	24" NE
J-4	4016	ORS	18"	40mm Parts	18" NW
J-4	4016	ORS	6"	40mm Parts	24" NW
J-4	4016	ORS	6"	40mm Parts	18" NE
J-4	4016	ORS	6"	Scrap	24" E
J-4	4016	ORS	6"	Scrap	18" S
J-4	4016	ORS	8"	Scrap	12" SE
J-4	4020	Non-OE	12"	Nail	24" W
J-4	4020	ORS	6"	Scrap	12" W
J-4	4020	ORS	6"	Scrap	18" NW
J-4	4020	ORS	6"	Scrap	12" NE
J-4	4023	ORS	6"	Scrap	12" E
J-4	4023	ORS	6"	Scrap	18" W
J-4	4042	ORS	6"	40mm Parts	6" N
J-4	4042	ORS	6"	40mm Parts	12" NW
J-4	4042	ORS	6"	Scrap	18" SW
J-4	4042	ORS	6"	Scrap	12" SE
J-4	4042	ORS	6"	40mm Parts	18" S
J-4	4043	ORS	12"	40mm Parts	12" E
J-4	4043	ORS	6"	Scrap	24" SW
J-4	4043	ORS	8"	Scrap	12" W
J-4	4047	ORS	18"	Scrap	18" S
J-4	4047	ORS	18"	40mm Parts	12" SE
J-4	1011				
J-4	4047	ORS	12" 6"	Scrap	24" SE



ell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4047	ORS	6"	Scrap	24" NE
J-4	4047	ORS	6"	Scrap	24" NW
J-4	4057	ORS	12"	40mm Parts	12" NW
J-4	4057	ORS	12"	40mm Parts	12" W
J-4	4057	ORS	18"	Scrap	18" NE
J-4	4057	ORS	6"	Scrap	12" S
J-4	4057	ORS	6"	Scrap	24" E
J-4	4057	ORS	6"	Scrap	24" SE
J-4	4059	ORS	12"	Scrap	18" N
 J-4	4059	ORS	6"	Scrap	12" N
J-4	4059	ORS	8"	Scrap	18" SE
J-4	4063	ORS	12"	40mm Parts	OTF
J-4	4063	ORS	8"	40mm Parts	18" NE
J-4	4063	ORS	6"	Scrap	12" E
J-4	4064	ORS	6"	Scrap	18" SW
J-4 J-4	4064	ORS	4"		18"W
			8"	Scrap	6" S
J-4	4070	ORS	<u> </u>	40mm Parts	12" S
J-4	4070	ORS		Scrap	12" S 18" W
J-4	4070	ORS	4"	Scrap	
J-4	4071	ORS	8"	Scrap	OTF
J-4	4071	ORS	6"	Scrap	12" S
J-4	4071	ORS	OTS	Scrap	6" W
J-4	4073	ORS	8"	Scrap	18" E
J-4	4073	ORS	8"	Scrap	24" E
J-4	4081	ORS	6"	40mm Parts	12" S
J-4	4081	ORS	6"	Scrap	18" NE
J-4	4087	ORS	18"	Scrap	24" NW
J-4	4087	ORS	8"	Scrap	18" NW
J-4	4087	ORS	6"	Scrap	18" NE
J-4	4087	ORS	6"	Scrap	24" NE
J-4	4088	Non-OE	8"	Wire	12" E
J-4	4088	ORS	8"	Scrap	24" NE
J-4	4088	ORS	6"	Scrap	6" N
J-4	4088	ORS	6"	Scrap	6" W
J-4	4088	ORS	6"	Scrap	18" S
J-4	4088	ORS	6"	Scrap	24" SE
J-4	4089	ORS	6"	Scrap	24" NE
J-4	4089	ORS	8"	Scrap	6" S
J-4	4100	ORS	8"	Scrap	6" E
J-4	4100	ORS	6"	Scrap	12" NE
J-4	4100	ORS	6"	Scrap	24" NE
J-4	4109	ORS	8"	Scrap	12" NW
J-4	4109	ORS	6"	Scrap	18" W
J-4	4109	ORS	6"	Scrap	18" E
J-4	4118	ORS	6"	Scrap	OTF
J-4	4118	ORS	6"	Scrap	6" N
J-4	4121	ORS		40mm Parts	6" SW
J-4	4126	ORS	6"	Scrap	12" W
J-4	4126	ORS	8"	Scrap	18" NW
J-4	4126	ORS	8"	Scrap	12" N
J-4	4126	ORS	6"	Scrap	18" SE
J-4	4129	ORS	8"	Scrap	12" N
J-4 J-4	4129	ORS	6"	Scrap	6" NW
		ORS	8"	the second se	18" SE
J-4	4133			Scrap	
J-4	4133	ORS	6"	Scrap	12" SE
J-4	4148	ORS	6"	Scrap	12" E
J-4	4148	ORS	6"	Scrap	12" SE
J-4	4154	ORS	6"	40mm Parts	12" W
J-4	4154	ORS	8"	40mm Parts	18" NE
J-4	4161	ORS	8"	40mm Parts	6" SE


.



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4161	ORS	12"	Scrap	12" NW
J-4	4166	ORS	6"	Scrap	12" SW
J-4	4166	ORS	6"	Scrap	12" E
J-4	4166	ORS	4"	Scrap	12" N
J-4	4166	ORS	4"	Scrap	24" SE
J-4	4178	ORS	8"	40mm Parts	6" N
J-4	4178	Non-OE	8"	Wire	6" W
J-4	4191	Non-OE	OTS	Pipe	6" NW
J-4	4191	ORS	6"	Scrap	12" S
J-4	4191	ORS	6"	Scrap	24" NE
J-4	4197	ORS	8"	40mm Parts	6" NW
J-4	4197	ORS	8"	Scrap	6" N
J-4	4198	Non-OE	6"	Wire	12" NW
J-4	4198	ORS	6"	Scrap	12" S
J-4	4198	ORS	8"	40mm Parts	12" E
J-4	4200	ORS	18"	Scrap	18" S
J-4	4200	ORS	6"	Scrap	24" W
J-4	4200	ORS	6"	Scrap	24" NE
J-4	4203	ORS	12"	Scrap	24" NE
J-4	4203	ORS	8"	Scrap	18" E
J-4	4208	ORS	18"	Scrap	24" NE
J-4	4208	ORS	8"	40mm Parts	12" E
J-4	4210	Non-OE	12"	Wire	18" NW
J-4	4210	ORS	6"	40mm Parts	OTF
J-4	4210	ORS	6"	Scrap	12" SE
J-4	4211	ORS	12"	40mm Parts	6" E
J-4	4211	ORS	12"	Scrap	12" NW
J-4	4211	ORS	8"	Scrap	18" E
J-4	4211	ORS	8"	Scrap	24" SE
J-4	4217	ORS	6"	Scrap	6" N
J-4	4233	ORS	12"	40mm Parts	12" S
J-4	4233	ORS	6"	Scrap	18" E
J-4	4233	ORS	6"	Scrap	12" N
J-4	4233	ORS	6"	Scrap	12" NW
J-4	4233	ORS	6"	Scrap	18" W
J-4	4233	ORS	6"	Scrap	24" W
J-4	4236	ORS	6"	Scrap	4" E
J-4	4246	ORS	4"	Scrap	12" E
J-4	4246	ORS	6"	Scrap	18" N
J-4 J-4	4249	Non-OE	6" 4"	Wire	12' SE
	4249	ORS	4" 8"	Scrap	24" E
J-4	4252 4252	ORS	6"	40mm Parts	4" SW
J-4 J-4	4252	ORS ORS	<u> </u>	40mm Parts	12" SE
J-4 J-4	4252	ORS	8"	40mm Parts	12" NE
J-4 J-4	4252	ORS	8"	Scrap	18" E 18" SE
J-4 J-4	4252	ORS	6"	Scrap	18" SE 12" N
J-4 J-4	4261	ORS	6"	Scrap	12" N 12" S
J-4	4261	ORS	6"	Scrap	12"S
J-4 J-4	4261	ORS	4"	Scrap	18" SVV 18" NW
J-4 J-4	4267	ORS	4 12"	Scrap 40mm Parts	4" SW
J-4	4267	ORS	4"	Scrap	4* SVV 18" N
J-4	4207	Non-OE	4"	Pipe	18" N
J-4	4278	Non-OE	6"	Wire	24" E
J-4	4278	ORS	6"	40mm Parts	18" E
J-4	4278	ORS	8"	40mm Parts	6" W
J-4	4278	ORS	0 6"	40mm Parts	12" N
J-4	4283	ORS	6"	Scrap	12 N 18" NW
J-4	4203	ORS	8"	40mm Parts	OTF
J-4	4301	ORS	8"	Scrap	12" N
	4001				




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-4	4313	ORS	8"	Scrap	OTF
J-4	4313	ORS	6"	Scrap	18" NE
J-4	4333	ORS	8"	40mm Parts	18" SW
J-4	4333	ORS	6	Scrap	12" W
J-4	4333	ORS	6"	Scrap	12" SE
J-4	4333	ORS	4"	Scrap	24" SE
J-4	4353	ORS	12"	40mm Parts	12" E
J-4	4353	ORS	12"	40mm Parts	12" NE
J-4 J-4	4353	ORS	12"	40mm Parts	12" NW
					4" W
J-4	4353	ORS	12"	Scrap	
J-4	4353	ORS	12"	Scrap	12" W
J-4	4363	ORS	6"	40mm Parts	18" W
J-4	4363	ORS	6"	40mm Parts	12" NW
J-4	4363	ORS	6"	40mm Parts	18" N
J-4	4363	ORS	6"	Scrap	12" E
J-4	4363	ORS	6"	Scrap	18" SE
J-4	4390	ORS	4"	Scrap	12" NW
J-4	4390	ORS	6"	40mm Parts	18" NE
J-4	4390	ORS	6"	Scrap	18" SE
J-4	4390	ORS	6"	Scrap	24" SE
J-4	4398	ORS	18"	40mm Parts	12" NE
J-4	4398	ORS	6"	Scrap	18" E
J-4	4398	ORS	8"	Scrap	18" S
J-4 J-4	4398	ORS	8"	Scrap	18" SE
			8"	Scrap	
J-4	4405	ORS		Scrap	8" SW
J-4	4405	ORS	12"	Scrap	6" N
J-4	4405	ORS	6"	40mm Parts	2" S
J-4	4405	ORS	6"	Scrap	12" SE
J-4	4409	ORS	6"	40mm Parts	OTF
J-4	4409	ORS	6"	Scrap	18" N
J-4	4447	ORS	6"	40mm Parts	6"
J-4	4447	ORS	6"	Scrap	6" SE
J-4	4447	ORS	8"	Scrap	12" SW
J-4	4447	ORS	6"	Scrap	8" N
J-4	4447	ORS	6"	Scrap	6" NW
J-4	4454	ORS	6"	Scrap	24" SE
J-4	4454	ORS	6"	Scrap	12" E
J-4	4454	ORS	6"	Scrap	18" NE
J-4	4454	ORS	6"	Scrap	18" W
J-4	4454	ORS	6"	Scrap	12" W
J-4	4455	ORS	8"	40mm Parts	6" N
J-4	4455	ORS	<u> </u>		12" SE
			6"	Scrap	12" SE
J-4	4455	ORS	<u> </u>	Scrap	
J-4	4455	ORS		Scrap	24" W
J-4	4472	ORS	6"	Scrap	12" SE
J-4	4472	ORS	6"	Scrap	18" SE
J-4	4472	ORS	6"	Scrap	18" N
J-4	4472	ORS	6"	Scrap	24" NW
J-4	4480	ORS	6"	Scrap	12" NE
J-4	4480	ORS	4"	Scrap	12" E
J-4	4483	OE	6"	407A1 40mm Practice Grenad	6" S
J-4	4488	ORS	6"	Scrap	18" SE
J-4	4488	ORS	6"	Scrap	18" S
J-4	4488	ORS	6"	Scrap	24" S
J-4	4488	ORS	6"	Scrap	18" W
J-4	4504	Non-OE	6"	Wire	6" NE
J-4	4504	ORS	6"	Scrap	12" NE
<u>J-4</u>	4405	ORS	12"	40mm Parts	OTF
			8"		
J-4	4405	ORS		Scrap	6" W
J-4	4405	ORS	6"	Scrap	12" S




J-4	4405	0.00			
	7400	ORS	6"	Scrap	12" NE
J-4	4447	ORS	6"	40mm Parts	12" W
J-4	4447	ORS	6"	Scrap	6" SE
J-4	4503	ORS	12"	Scrap	2" S
J-4	4503	ORS	4"	Scrap	6" S
J-4	4503	ORS	4"	Scrap	8" SE
J-4	4507	ORS	8"	40mm Parts	14" E
J-4	4507	ORS	4"	Scrap	6" N
J-4	4507	ORS	6"	Scrap	8" NW
J-4	4507	ORS	6"	Scrap	4" W
J-5	1087	ORS	6"	OE Scrap	6' S
J-5	1095	ORS	3"	40mm Parts	4" N
J-5	1140	ORS	6"	OE Scrap	4" W
J-5	1154	ORS	18"	OE Scrap	6" SE
J-5	1171	ORS	8'	OE Scrap	4" SE
J-5	1181	NC	NA	NA	NA NA
J-5	1191	ORS	6"	40mm Parts	8" SW
J-5	1192	NC	NA	Autoritien Parts	NA
J-5 J-5	1192	ORS		OE Scrap	OTF
J-5 J-5	1197	0RS	6"	OE Scrap OE Scrap	4" W
		ORS	8"		6" S
J-5	1201	NC		OE Scrap	
J-5 J-5	1208 1214	NC NC	NA NA	<u>NA</u>	NA NA
			6"		
J-5	1215	ORS	8"	40mm Parts	18" N 4" E
J-5	1220	ORS		OE Scrap	
J-5	1228	ORS	6"	40mm Parts	4" s
J-5	1229	ORS	2"	OE Scrap	OTF
J-5	1239	ORS	8"	OE Scrap	4" S
J-5	1241	ORS	8"	OE Scrap	OTF
J-5	1242	ORS	2'	OE Scrap	2' W
J-5	1245	ORS	8"	OE Scrap	12" NE
J-5	1246	ORS	8"	40mm Parts	6" NW
J-5	1254	ORS	12"	40mm Parts	6" E
J-5	1255	ORS	6"	OE Scrap	6" E
J-5	1258	ORS	6"	OE Scrap	OTF
J-5	1260	ORS	12"	40mm Parts	OTF
J-5	1261	ORS	4"	OE Scrap	4" W
J-5	1268	NC	NA	NA	NA
J-5	1273	ORS	4"	OE Scrap	24" N
J-5	1274	ORS	. 2"	OE Scrap	OTF
J-5	1277	ORS	6"	40mm Parts	OTF
J-5	1287	ORS	6"	OE Scrap	12" SW
J-5	1294	ORS	6"	OE Scrap	4" SE
J-5	1295	ORS	4"	OE Scrap	6" N
J-5	1138	ORS	6"	Scrap	12" W
J-5	1138	ORS	6"	Scrap	24" S
J-5	1150	ORS	6"	Scrap	24" N
J-5	1151	ORS	6"	Scrap	18" SW
J-5	1196	ORS	6"	Scrap	24" E
J-5	1196	ORS	6"	Scrap	24" SE
J-5	1196	ORS	6"	Scrap	24" NE
J-5	1218	ORS	6"	Scrap	24" S
J-5	1218	ORS	6"	Scrap	24" SW
J-5	1218	ORS	6"	Scrap	24" N
J-5	1218	ORS	6"	Scrap	36" N
J-5	1218	ORS	6"	Scrap	24" NE
J-5	1221	ORS	6"	Scrap	OTF
J-5	1247	ORS	6"	Scrap	24" E
J-0 I					
J-5 J-5	1247	ORS	8"	Scrap	18" NW



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	1247	ORS	6"	Scrap	. 6" N
J-5	1247	ORS	6"	Scrap	12" S
J-5	1269	ORS	12"	40mm Parts	24" W
J-5	1269	Non-OE	4"	Scrap	18" NW
J-5	1269	ORS	4"	Scrap	OTF
J-5	1269	ORS	4"	Scrap	6" N
J-5	1276	ORS	6"	Scrap	24" SE
J-5	1276	ORS	6"	Scrap	24" S
J-5	1276	ORS	6"	Scrap	6" SW
J-5	1276	ORS	6"	40mm Parts	12" W
J-5	1276	ORS	6"	Scrap	OTF
J-5	1276	ORS	12"	Scrap	24" E
J-5	1288	ORS	6"	Scrap	24" E
J-5	1288	ORS	6"	Scrap	24" NE
J-5	1288	ORS	4"	Scrap	12" E
J-5	1288	ORS	4"	Scrap	OTF
J-5	1288	ORS	4"	Scrap	12" NW
J-5 J-5	1200	ORS	4 18"	Scrap	12 INV 12" S
	1299	ORS	4"		6" NE
J-5	1299		6"	Scrap	24" N
J-5		ORS	6" 6"	Scrap	24" N 24" W
J-5	1300	ORS		Scrap	24" vv 18" N
J-5	1300	ORS	12"	Scrap	
J-5	1300	ORS	12"	Scrap	24" E
J-5	1300	ORS	8"	40mm Parts	OTF
J-5	1300	ORS	4"	Scrap	18" S
J-5	1300	ORS	6"	Scrap	24" SE
J-5	6359	ORS		Scrap	6" S
J-5	6266	ORS		Scrap	2" SE
J-5	6266	ORS		Scrap	6" W
J-5	6266	ORS		Scrap	8" NE
J-5	6269	ORS		Scrap	4" SE
J-5	6269	ORS		Scrap	4" NW
J-5	6269	ORS		Scrap	18" N
J-5	6258	ORS	12"	40mm Parts	18" E
J-5	6259	ORS	6"	40mm Parts	6" SE
J-5	6259	ORS	6"	Scrap	18" NW
J-5	6260	ORS	12"	Scrap	12" N
J-5	6260	ORS	6"	Scrap	18" NW
J-5	6261	ORS	6"	Scrap	12" E
J-5	6261	ORS	6"	Scrap	18" NE
J-5	6261	ORS	6"	Scrap	24" NW
J-5	6262	ORS	8"	Scrap	6" NW
J-5	6262	ORS	6"	Scrap	6" N
J-5	6263	ORS	6"	Scrap	6" E
J-5	6264	ORS	6"	Scrap	6" W
J-5	6265	ORS	6"	Scrap	12" NW
J-5	6265	ORS	8"	Scrap	12" N
J-5	6267	ORS	6"	Scrap	18" SW
J-5	6267	ORS	6"	Scrap	18" W
J-5	6270	ORS	6"	Scrap	18" N
J-5	6271	ORS	6"	Scrap	6" E
J-5	6272	ORS	6"	Scrap	12" E
J-5	6272	ORS	8"	Scrap	12" SW
J-5	6272	ORS	8"	40mm Parts	18" NE
<u>J-5</u>	6272	ORS	8"	40mm Parts	24" N
J-5	6272	ORS	6"	Scrap	24" NW
J-5	6273	ORS	12"	Scrap	12" E
J-5	6273	ORS	12"	Scrap	12 L 18" NE
J-5	6273	ORS	6"	Scrap	12" E
J-5	6273	ORS	6"	Scrap	OTF
0-0	0210	013	0	ouap	




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	6274	ORS	12"	Scrap	OTF
J-5	6274	ORS	6"	Scrap	18" N
J-5	6274	ORS	6"	Scrap	24" N
J-5	6275	ORS	6"	40mm Parts	12" N
J-5	6275	ORS	6"	Scrap	18" W
J-5	6276	ORS	6"	Scrap	OTF
J-5	6276	ORS	6"	Scrap	12" N
J-5	6277	ORS	6"	Scrap	12" NW
J-5	6278	ORS	6"	Scrap	24" N
	6279	ORS	6"	Scrap	12" N
J-5	6279	ORS	6"	Scrap	12 W
J-5		ORS	6"	Scrap	12 W
J-5	6279			Scrap	10 SE
J-5	6279	ORS	6"	Scrap	
J-5	6279	ORS	8"	Scrap	12" SW
J-5	6279	ORS	8"	Scrap	24" NW
J-5	6280	ORS	6"	Scrap	6" NE
J-5	6281	ORS	6"	Scrap	12" N
J-5	6281	ORS	6"	Scrap	6" NE
J-5	6282	ORS	6"	Scrap	6" NE
J-5	6282	ORS	6"	Scrap	12" N
J-5	6282	ORS	6"	Scrap	18" S
J-5	6283	ORS	4"	40mm Parts	12" N
J-5	6283	ORS	8"	Scrap	12" W
J-5	6284	ORS	4"	Scrap	18" SE
J-5	6284	ORS	4"	Scrap	12" E
J-5	6284	ORS	6"	Scrap	OTF
J-5	6284	ORS	6"	Scrap	12" NW
J-5	6285	ORS	8"	Scrap	24" S
J-5	6285	ORS	12"	Scrap	24" SE
J-5 J-5	6285	ORS	8"	Scrap	OTF
J-5 J-5	6285	ORS	8"	Scrap	12" E
	6285		6"		24" N
J-5		ORS	6"	Scrap	12" W
J-5	6285	ORS		Scrap	24" W
J-5	6285	ORS	6"	Scrap	
J-5	6285	ORS	6"	Scrap	24" SW
J-5	6285	ORS	6"	Scrap	18" NW
J-5	6285	ORS	4"	Scrap	18" S
J-5	6286	ORS	6"	Scrap	18" S
J-5	6287	ORS	6"	Scrap	12" N
J-5	6287	ORS	4"	Scrap	24" NE
J-5	6287	ORS	4"	Scrap	18" E
J-5	6287	ORS	4"	Scrap	24" E
J-5	6288	ORS	6"	40mm Parts	12" E
J-5	6288	ORS	8"	40mm Parts	18" NW
J-5	6288	ORS	6"	Scrap	10" S
J-5	6288	ORS	6"	Scrap	6" SE
J-5	6288	ORS	6"	Scrap	18" S
J-5	6288	ORS	8"	40mm Parts	12" SE
J-5	6289	ORS	12"	Scrap	18" W
J-5	6289	ORS	6"	Scrap	12" E
J-5	6290	ORS	6"	Scrap	6" E
J-5	6290	ORS	6"	Scrap	24" E
J-5	6291	Non-OE	8"	Wire	24" SE
	6291	Non-OE	8"	Wire	12" S
J-5			6"		12 S
J-5	6291	ORS		Scrap	
J-5	6291	ORS	6"	40mm Parts	18" NW
J-5	6291	ORS	6"	Scrap	24" NW
J-5	6292	ORS	6"	Scrap	18" E
J-5 J-5	6292	ORS	6"	Scrap	18" NE
	6292	ORS	4"	Scrap	12" N



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	6293	ORS	4"	Scrap	12" S
J-5	6293	ORS	6"	Scrap	24" NE
J-5	6294	ORS	8"	Scrap	12" S
J-5	6294	ORS	8"	Scrap	18" SE
J-5	6294	ORS	6"	Scrap	24" NE
J-5	6295	ORS	8"	40mm Parts	6" E
J-5	6296	ORS	6"	Scrap	24" S
J-5	6296	ORS	6"	40mm Parts	12" SW
J-5	6296	ORS	6"	Scrap	18" SW
J-5	6297	ORS	12"	Scrap	12" S
J-5	6297	ORS	8"	Scrap	24" S
J-5	6298	ORS	8"	Scrap	18" S
J-5	6298	ORS	6"	Scrap	18" SE
J-5	6298	ORS	6"	Scrap	12" E
J-5	6298	ORS	6"	Scrap	6" NE
J-5	6299	ORS	12"	Scrap	6" W
J-5	6299	ORS	6"	Scrap	24" E
J-5	6299	ORS	6"	Scrap	24 L 24" SE
J-5	6300	ORS	6"	Scrap	18" E
J-5	6300	ORS	6"	Scrap	12" N
J-5	6301	ORS	4"	Scrap	12 IN 18" W
J-5 J-5	6301	Non-OE	<u>4</u> 12"	Scrap Scrap	12" W
J-5 J-5	6302	ORS	12	Scrap	12 VV 18" S
J-5	6302	ORS	8"	Scrap	10 3 12" NW
J-5	6302	ORS	6"	Scrap	18" NE
J-5 J-5	6302	ORS	4"	Scrap	12" E
J-5 J-5	6302	ORS	4 4"		12 E 12" NE
		ORS	4"	Scrap	
J-5 J-5	6302	ORS	<u>4</u> 6"	Scrap	24" N 18" W
	6303	ORS	6"	Scrap	
J-5	6303	ORS	12"	Scrap	24" NW 12" S
J-5	6304		12"	40mm Parts	
J-5	6304	ORS	8"	Scrap	18" SE 12" N
J-5	6304	ORS	o 6"	Scrap	
J-5	6304	ORS		40mm Parts	18" NE 6" W
J-5	6304	ORS	6"	Scrap	
J-5	6304	ORS	6"	Scrap	24" E
J-5	6304	ORS	4"	Scrap	OTF
J-5	6304	ORS	4"	Scrap	6" E
J-5	6305	ORS	6"	Scrap	12" E
J-5	6306	ORS	12"	Scrap	12" E
J-5	6306	ORS	<u>4"</u>	Scrap	6" N
J-5	6306	ORS	4"	Scrap	6" NW
J-5	6306	ORS	4"	Scrap	12" W
J-5	6306	ORS	4"	Scrap	6" S
J-5	6307	ORS	12"	Scrap	18" NW
J-5	6308	ORS	8"	Scrap	OTF
J-5	6308	ORS	6"	Scrap	12" W
J-5	6309	ORS	6"	Scrap	ÔTF
J-5	6309	ORS	6"	Scrap	12" E
J-5	6310	ORS	8"	40mm Parts	18" N
J-5	6310	ORS	8"	Scrap	12" NW
J-5	6310	ORS	6"	40mm Parts	12" SE
J-5	6310	ORS	6"	40mm Parts	18" W
J-5	6310	ORS	6"	Scrap	24" W
J-5	6311	ORS	4"	Scrap	6" E
J-5	6311	ORS	8"	Scrap	12" N
J-5	6311	ORS	8"	Scrap	18" N
J-5	6311	ORS	6"	Scrap	18" E
	6312	ORS	6"	Scrap	12" S
J-5	00.1		6"		



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	6312	ORS	6"	Scrap	12" NW
J-5	6312	ORS	6"	Scrap	18" SE
J-5	6312	ORS	6"	Scrap	18" N
J-5	6312	ORS	6"	Scrap	6" S
J-5	6313	ORS	8"	40mm Parts	12" SW
J-5	6313	ORS	6"	40mm Parts	6" NW
J-5	6313	ORS	6"	Scrap	18" NE
J-5	6313	ORS	6"	Scrap	24" NE
J-5	6313	ORS	6"	Scrap	24" E
J-5	6314	ORS	8"	Scrap	18" N
J-5	6314	ORS	6"	Scrap	12" NW
J-5	6315	Non-OE	6"	Wire	12" E
J-5	6315	ORS	8"	Scrap	12" SE
J-5	6315	ORS	4"	Scrap	24" SE
J-5	6315	ORS	4"	Scrap	OTF
J-5	6315	ORS	6"	Scrap	12" NE
J-5	6315	ORS	6"	Scrap	18" NW
		ORS	6"		24" W
J-5	6315 6316	ORS	8"	Scrap 40mm Parts	18" NE
J-5		ORS	<u> </u>		18 NE 12" SE
J-5	6316	ORS	6" 6"	Scrap	12" SE
J-5	6316	ORS	<u>6"</u>	Scrap	24" E
J-5	6316			Scrap	
J-5	6317	ORS	12"	Scrap	12" NW
J-5	6317	ORS	6"	Scrap	18" NW
J-5	6317	ORS	6"	Scrap	12" NE
J-5	6317	ORS	6"	Scrap	24" E
J-5	6317	ORS	4"	Scrap	18" NE
J-5	6318	ORS	6"	Scrap	18" NE
J-5	6318	ORS	6"	Scrap	18" N
J-5	6318	ORS	4"	Scrap	12" N
J-5	6319	ORS	6"	Scrap	OTF
J-5	6319	ORS	6"	Scrap	6" SE
J-5	6319	ORS	6"	Scrap	12" SE
J-5	6320	Non-OE	6"	Wire	12" NE
J-5	6320	ORS	6"	Scrap	24" N
J-5	6320	ORS	12"	Scrap	24" W
J-5	6321	ORS	6"	Scrap	12" S
J-5	6321	ORS .	6"	Scrap	24" N
J-5	6322	ORS	6"	Scrap	18" E
J-5	6322	ÖRS	6"	Scrap	12" S
J-5	6322	ORS	6"	Scrap	12" NW
J-5	6323	ORS	6"	Scrap	24" S
J-5	6323	ORS	6"	Scrap	12" S
J-5	6323	ORS	6"	Scrap	24" E
J-5	6323	ORS	6"	Scrap	12" NW
J-5	6323	ORS	6"	Scrap	12" N
J-5	6324	ORS	4"	Scrap	24" E
J-5	6324	ORS	6"	Scrap	6" SE
J-5	6324	ORS	6"	Scrap	18" E
J-5	6324	ORS	6"	Scrap	24" SE
J-5	6324	ORS	6"	Scrap	30" SE
J-5	6325	ORS	8"	Scrap	24" W
J-5	6325	ORS	6"	Scrap	18" N
J-5	6325	ORS	6"	Scrap	24" NE
J-5	6326	ORS	4"	Scrap	18" S
J-5 J-5	6326	ORS	4"	Scrap	10 3 12" SE
	6326	ORS	4		6" E
J-5	6326	ORS	6"	Scrap	12" E
J-5	6326	ORS	6"	Scrap	12 E 18" E
J-5		ORS	6"	Scrap	24" S
J-5	6327	UKS	0	40mm Parts	24 3




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	6327	ORS	6"	40mm Parts	18" S
J-5	6327	ORS	6"	Scrap	12" NE
J-5	6327	ORS	4"	Scrap	18" N
J-5	6328	Non-OE	6"	Wire	24" E
J-5	6328	ORS	6"	Scrap	18" E
J-5	6328	ORS	6"	Scrap	18" NW
J-5	6328	ORS	6"	Scrap	24" NW
J-5	6328	ORS	4"	Scrap	18" SE
J-5	6329	ORS	6"	Scrap	12" S
J-5	6329	ORS	6"	Scrap	18" SE
J-5	6329	ORS	4"	Scrap	18" N
J-5	6329	ORS	4"	Scrap	24" N
J-5	6329	ORS	4"	Scrap	24" NE
J-5	6330	ORS	6"	Scrap	12" W
J-5	6330	ORS	6"	Scrap	12" NE
J-5	6330	ORS	8"	Scrap	24" NE
J-5	6331	ORS	4"	Scrap	6" NE
J-5	6331	ORS	6"	Scrap	12" E
J-5	6331	ORS	6"	Scrap	18" E
J-5	6332	ORS	6"	40mm Parts	12" W
J-5	6332	ORS	6"	40mm Parts Scrap	12 W
J-5	6332	ORS	6"	Scrap	12" NE
J-5 J-5	6332	ORS	6"	Scrap	18" N
J-5	6333	ORS	6"	Scrap	18" S
J-5	6333	ORS	6"	Scrap	10 3
J-5 J-5	6333	ORS	6"	Scrap	12 W
J-5	6333	ORS	6"	Scrap	24" E
J-5	6334	ORS	8"	Scrap	18" N
J-5 J-5	6334	ORS	o 12"	Scrap	12" S
	6335	ORS	6"		12 3 12" N
J-5	6336		6"	Scrap	12 N 12" NW
J-5		ORS ORS	6"	40mm Parts	12 INVV 18" NW
J-5	6336	ORS	6"	Scrap 40mm Parts	18" SE
J-5	6337		6"	Scrap	6" N
J-5	6337	ORS	8"		12" SE
J-5	6338	ORS	6"	40mm Parts	6" N
J-5	6338	ORS	4"	Scrap	6" S
J-5	6338	ORS		Scrap	18" NW
J-5	6339	ORS	12"	Scrap	
J-5	6340	ORS	8"	Scrap	6" NW
J-5	6340	ORS	6"	Scrap	18" NE
J-5	6340	ORS	6"	Scrap	12" E
J-5	6341	ORS	8"	40mm Parts	24" E
J-5	6341	ORS	6"	Scrap	6" S
J-5	6341	ORS	6"	Scrap	18" NE
J-5	6341	ORS	6"	Scrap	18" N
J-5	6341	ORS	6"	Scrap	18" W
J-5	6342	Non-OE	12"	Nail	18" N
J-5	6342	Non-OE	4"	Nail	12" E
J-5	6342	ORS	6"	Scrap	12" SE
J-5	6343	ORS	18"	Scrap	OTF
J-5	6344	ORS	12"	Scrap	12" E
J-5	6344	ORS	6"	Scrap	18" NW
J-5	6345	ORS	6"	Scrap	OTF
J-5	6346	ORS	6"	Scrap	12" SE
J-5	6346	ORS	6"	Scrap	12" S
J-5	6347	ORS	8"	Scrap	6" E
J-5	6347	ORS	8"	Scrap	18" NE
J-5	6348	ORS	6"	Scrap	12" SE
1.5	6349	ORS	6"	Scrap	24" N
J-5	0040	0110		oorap	6" E



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-5	6349	ORS	6"	Scrap	18" W
J-5	6350	ORS	6"	Scrap	6" S
J-5	6351	ORS	8"	40mm Parts	18" N
J-5	6351	ORS	8"	Scrap	24" NW
J-5	6351	ORS	6"	Scrap	12" W
J-5	6352	ORS	6"	Scrap	OTF
J-5	6353	ORS	8"	Scrap	OTF
J-5	6353	ORS	6"	Scrap	18" N
J-5	6268	ORS	8"	Scrap	12" N
J-5	6268	ORS	6"	Scrap	24" SW
J-5	6268	ORS	6"		18" S
		ORS	6"	Scrap SCRAP	10_5 6"S
J-5	1111				
J-5	1126	ORS	6"	SCRAP	OTF
J-5	1113	ORS	4"	SCRAP	12"E
J-5	1106	ORS	8"	SCRAP	12"NE
J-5	1104	ORS	6"	SCRAP	18"S
J-5	1118	ORS	6"	SCRAP	12"N
J-5	1101	ORS	6"	40 mm PARTS	6"E
J-5	1101	ORS	OTS	SCRAP	12"SW
J-5	1105	NC	NA	NA	NA
J-5	1088	ORS	12"	SCRAP	18"W
J-5	1139	ORS	OTS	SCRAP	12"N
J-5	1139	ORS	6"	40 mm PARTS	12"S
J-5	1128	NON OE	8"	SCRAP	6"SE
J-5	1187	ORS	OTS	SCRAP	8"SW
J-5	1187	ORS	6"	SCRAP	OTF
 J-5	1165	ORS	6"	SCRAP	12"SW
 J-5	1165	ORS	OTS		
				40 mm PARTS	24"E
J-5	1165	NON OE	6"	NAIL	18"NW
J-5	1177	ORS	6"	SCRAP	6"S
J-5	1177	ORS	12"	SCRAP	12"N
J-5	1207	ORS	6"	SCRAP	6"SE
J-5	1227	ORS	OTS	SCRAP	12"SW
J-5	1198	ORS	6"	SCRAP	24"N
J-5	1198	ORS	OTS	SCRAP	12"SW
J-5	1198	ORS	6"	SCRAP	6"E
J-5	1223	ORS	4"	SCRAP	12"E
J-5	1253	ORS	6"	SCRAP	12"SW
J-5	1253	ORS	6"	SCRAP	12"W
J-5	1253	ORS	6"	SCRAP	18"NW
J-5	1253	ORS	OTS	SCRAP	OTF
J-5	1253	ORS	OTS	SCRAP	12"E
J-6	1305	ORS	12"	OE Scrap	4" S
J-6	1305	ORS	12"	OE Scrap	4" S
J-6	1309	ORS	4"	OE Scrap	4 3 OTF
J-6	1309	Non-OE	Surface	Cable	OTF
	1310	ORS	6"	OE Scrap	01F 4" S
J-6		ORS	2"	OE Scrap OE Scrap	
J-6	1325				OTF
J-6	1326	ORS	6"	OE Scrap	OTF
J-6	1328	ORS	3"	OE Scrap	OTF
J-6	1341	ORS	2'	OE Scrap	4" E
J-6	1348	ORS	6"	40mm Part	8" NE
J-6	1349	ORS	8"	OE Scrap	4" NW
J-6	1350	NC	NA	NA	NA
J-6	1351	Non-OE	Surface	Wire Cable (Still in Ground)	OTF
J-6	1359	ORS	4"	40mm Part	6" N
J-6	1372	ORS	4"	OE Scrap	OTF
J-6	1373	ORS	6"	OE Scrap	6" W
J-6	1374	ORS	6"	40mm Part	OTF
	1375	ORS	4"	OE Scrap	OTF




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-6	1377	ORS	6"	40mm Part	6" E
J-6	1377	ORS	6"	40mm Part	6" W
J-6	1391	NC	NA	NA	NA
J-6	1392	ORS	4"	OE Scrap	6" W
J-6	1392	ORS	4"	OE Scrap	6" E
J-6	1393	ORS	4"	OE Scrap	8" SE
J-6	1393	ORS	4"	OE Scrap	6" NE
J-6	1403	NC	NA	NA	NA
J-6	1406	ORS	6"	40mm Part	8" W
J-6	1406	ORS	6"	40mm Part	12" E
J-6	1408	NC	NA	NA	NA
J-6	1411	ORS	4"	OE Scrap	6" S
J-6	1419	NC	NA	NA	NA
J-6	1434	Non-OE	4"	Scrap	6" W
J-6	1435	ORS	6"	OE Scrap	4" N
J-6	1435	ORS	6"	OE Scrap	6" E
J-6	1438	ORS	6'	OE Scrap	8" S
J-6	1439	ORS	6"	OE Scrap	6" E
J-6	1439	ORS	6"	OE Scrap OE Scrap	6" W
J-6	1439	ORS	12"	OE Scrap	6" E
J-6	1440	NC	NA	NA	NA NA
J-6	1447	Non-OE	6"	Wire	OTF
	1463	ORS	4"	OE Scrap	4" E
J-6	1463	NC	NA NA	NA	NA NA
J-6	1465	ORS	4"	OE Scrap	4" N
J-6	1465	ORS	6"	OE Scrap OE Scrap	12" N
J-6		ORS	6"	OE Scrap OE Scrap	8" E
J-6	1467		4"		OTF
J-6	1475	ORS	4 6"	OE Scrap	6" N
J-6	1477	ORS	6"	40mm Part	4" E
J-6	1477	ORS	6"	40mm Part	12" S
J-6	1479	ORS	6"	OE Scrap	6" S
J-6	1480	ORS	6"	40mm Part	4" NW
J-6	1480	ORS	6"	40mm Part	12" NE
J-6	1481	ORS		OE Scrap	4" S
J-6	1497	ORS	8"	OE Scrap	
J-6	1512	NC	NA	NA	NA6" E
J-6	1514	ORS	6"	OE Scrap	6" E
J-6	1521	ORS	6"	OE Scrap	
J-6	1521	ORS	6"	OE Scrap	6" W
J-6	1526	ORS	8"	OE Scrap	4" SE
J-6	1528	NC	NA	NA	NA
J-6	1529	ORS	2"	OE Scrap	12" SE
J-6	1532	NC	NA	NA	NA
J-6	1534	NC	NA	NA	NA
J-6	1537	ORS	5"	40mm Part	4" E
J-6	1541	NC	NA	NA	NA
J-6	1548	NC	NA	NA	NA
J-6	1550	ORS	4"	OE Scrap	OTF
J-6	1554	ORS	12"	40mm Part	3" E
J-6	1557	ORS	5"	OE Scrap	OTF
J-6	1558	ORS	6"	OE Scrap	4" SE
J-6	1558	ORS	4"	OE Scrap	OTF
J-6	1561	NC	NA	NA	NA
J-6	1319	ORS	4"	Scrap	24" S
J-6	1319	ORS	6"	Scrap	6" NW
J-6	1336	NC	NA	NA	NA
J-6	1337	ORS	4"	Scrap	OTF
J-6	1352	ORS	8"	Scrap	18" S
J-6	1562	ORS	6"	Scrap	12" SE
J-0			4"		18" NE



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-6	1535	ORS	8"	SCRAP	6"N
J-6	1535	ORS	6"	SCRAP	12"SW
J-6	1518	ORS	6"	SCRAP	12"E
J-6	1445	ORS	12"	SCRAP	6"N
J-6	1445	ORS	6"	SCRAP	12"W
J-6	1496	ORS	8"	SCRAP	OTF
J-6	1549	ORS	4"	SCRAP	24"W
J-6	1549	ORS	12"	SCRAP	24"NW
J-6	1549	ORS	4"	SCRAP	6"N
J-6	1549	ORS	6"	SCRAP	6"E
J-6	1549	ORS	4"	SCRAP	12"SE
J-6	1549	ORS	8"	SCRAP	24"E
 	1549	ORS	4"	SCRAP	24"W
	1523	ORS	6"	SCRAP	24"W
J-6		ORS	4"	40 mm PARTS	12"E
J-6	1523		12"		24"NE
<u>J-6</u>	1503	ORS		SCRAP	24 NE
J-6	1503	ORS	6"	SCRAP	- · · ·
J-6	1503	ORS	6"	SCRAP	18"S
J-6	1493	ORS	OTS	SCRAP	12"SE
J-6	1493	ORS	2"	SCRAP	18"S
J-6	1493	ORS	8"	SCRAP	6"SW
J-6	1493	ORS	6"	SCRAP	18"NW
J-6	1483	ORS	4"	SCRAP	6"E
J-6	1483	ORS	6"	SCRAP	6"S
J-6	1483	ORS	6"	SCRAP	18"NW
J-6	1483	ORS	12"	SCRAP	24"NW
J-6	1470	ORS	8"	SCRAP	6"SE
J-6	1470	ORS	8"	SCRAP	12"SW
J-6	1458	NON OE	4"	SCRAP	OTF
J-6	1458	ORS	6"	SCRAP	18"SE
J-6	1458	ORS	6"	SCRAP	12"SW
J-6	1458	ORS	6"	SCRAP	18"NE
J-6	1458	ORS	4"	SCRAP	18"NW
J-6	1459	ORS	6"	SCRAP	18"S
	1527	ORS	6"	40 mm PARTS	6"E
 J-6	1527	ORS	6"	SCRAP	12"SE
	1527	ORS	6"	SCRAP	OTF
J-6	1412	ORS	OTS	SCRAP	OTF
J-6	1412	ORS	6"	SCRAP	18"W
J-6	1417	NON OE	6"	NAIL	12"N
	1417	ORS	12"	SCRAP	24"NE
J-6	1417	ORS	4"	SCRAP	24 NL 24"E
J-6	1417	ORS	6"	SCRAP	18"SE
<u>J-6</u>	1417	ORS	6"	SCRAP	24"S
J-6	1417	ORS	4"	SCRAP	24 3
		ORS	4 4"	SCRAP	24 SW
J-6	1368	ORS	4"	SCRAP	OTF
J-6	1368		6"	SCRAP	
J-6	1368	ORS	4"	SCRAP	OTF
J-6	1360	ORS			
J-6	1342	ORS	OTS	EMPTY 7.62 mm BLANK	OTF
J-6	1407	ORS	6"	40 mm PARTS	24"E
J-6	1407	ORS	4"	SCRAP	12"SE
J-6	1407	ORS	4"	SCRAP	24"SE
J-6	1407	ORS	12"	40 mm PARTS	24"SW
J-6	1407	ORS	6"	40 mm PARTS	6"W
J-6	1407	ORS	4"	SCRAP	12"NW
J-6	1402	ORS	6"	40 mm PARTS	24"S
J-6	1402	ORS	6"	40 mm PARTS	12''W
J-6	1402	ORS	6"	40 mm PARTS	18"W
J-6	1402	ORS	6"	SCRAP	24"NW




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
J-6	1364	ORS	6"	SCRAP	6"NW
J-6	1364	ORS	6"	SCRAP	24"NE
J-6	1364	ORS	4"	SCRAP	24"E
J-6	1364	ORS	6"	SCRAP	OTF
J-6	1364	ORS	8"	SCRAP	24"W
J-6	1364	ORS	4"	SCRAP	12"S
J-6	1376	ORS	8"	SCRAP	12"W
J-6	1376	ORS	6"	SCRAP	24"N
J-6	1376	ORS	4"	SCRAP	6"E
J-6	1376	ORS	4"	SCRAP	12"SE
J-6	1376	ORS	6"	SCRAP	24"SW
J-6	1379	ORS	4"	40 mm PARTS	6"N
J-6	1379	ORS	6"	40 mm PARTS	6"NE
J-6	1379	ORS	6"	SCRAP	18"SE
J-6	1379	ORS	6"	SCRAP	6"W
J-6	1365	ORS	12"	40 mm PARTS	24"NW
J-6	1365	ORS	6"	SCRAP	18"N
J-6	1365	ORS	6"	40 mm PARTS	18"NE
J-6	1335	ORS	4"	40 mm PARTS	18"W
J-6	1335	ORS	6"	SCRAP	18"NW
J-6	1335	ORS	8"	40 mm PARTS	12"NE
J-6	1335	ORS	4"	SCRAP	24"SE
J-6	1308	ORS	6"	SCRAP	12"S
J-6	1308	ORS	6"	SCRAP	12"SW
J-6	1308	ORS	6"	SCRAP	12"W
J-6	1308	ORS	6"	SCRAP	18"NW
J-6	1311	NON OE	12"	NAIL	18"NE
J-6	1311	ORS	6"	SCRAP	18 NV
J-6	1311	ORS	4"	SCRAP	24"NW
J-6	1410	ORS	6"	SCRAP	6"W
J-6	1410	ORS	6"	SCRAP	24"NW
J-6	1410	ORS	4"	SCRAP	18"E
J-6	1410	ORS	4"	SCRAP	24"SE
J-7	1568	ORS	12"	40mm Parts	5" E
K-0	2152	NC	NA	NA	<u></u> NA
K-0	2152	NC	NA	NA NA	NA
K-0	2153	NC NC	NA NA	NA	NA
K-0	2155	NC	NA	NA	NA
K-0	2155	NC	NA	NA NA	NA
K-0 K-0	2150	NC	NA	NA NA	NA
K-0 K-1	2157	ORS	<u> </u>	Empty Shotgun Shell	12" SE
		ORS	4 6"	Scrap	12" SE
K-1 K-1	2158 2159	NC	<u>6</u>	NA Scrap	NA
	2159	ORS	4"	Scrap	12" N
K-1		NC	 	NA	NA
K-1	2161 2162	NC NC	NA NA	NA NA	NA NA
K-1		ORS	8"		12" SW
K-1	2163			Scrap Fonce Post	OTF
K-1	2164	Non-OE	Surface	Fence Post	
K-1	2165	NC	NA	NA	
K-1	2166	ORS	4"	Scrap	18" NW
K-1	2167	ORS		40mm Parts	12" NW
K-1	2168	ORS	6"	40mm Parts	6" E
K-2	2169	OE	4"	407A1 40mm Practice Grenad	18" SE
K-2	2170	NC	NA	NA	NA
K-2	2171	NC	NA	NA	NA
K-2	2172	ORS	6"	Scrap	18" NE
K-2	2173	NC	NA	NA	NA
K-2	2174	ORS	6"	Scrap	24" E
K-2	2176 2177	NC ORS	NA 6"	NA	NA24" NE
K-2				Scrap	




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-2	2178	ORS	8"	40mm Parts	18" NE
K-2	2179	ORS	12"	Scrap	OTF
K-2	2183	ORS	6"	Scrap	OTF
K-2	2186	NC	NA	NA	NA
K-2	2188	ORS	6"	40mm Parts	18" NW
K-2	2188	ORS	6"	Scrap	12" N
K-2	2189	ORS	6"	40mm Parts	6" S
K-2	2190	Non-OE	Surface	Scrap	24" W
K-2	2191	NC	NA	NA	NA
K-2	2192	ORS	6"	5.56mm Blank Cartridge	24" E
K-2	2193	ORS	4"	Scrap	12" E
K-2	2193	Non-OE	4"	Fence Post	24" W
K-2	2194	NC	NA	NA	NA
K-2	2195	OE	10"	407A1 40mm Practice Grenad	12' W
K-2	2197	ORS	6"	Scrap	12" W
K-2	2197	ORS	8"	Scrap	24" E
K-2	2198	ORS	6"	40mm Parts	OTF
K-2	2199	ORS	6"	Scrap	24" SE
K-2	2199	NC	NA	NA	24 3E
K-2 K-2	2200	ORS	6"	40mm Parts	24" NW
K-2 K-2	2201	ORS	4"	40mm Parts	24" W
K-2 K-2	2202	ORS	4"	Scrap	18" SW
			6"		
K-2	2204	ORS		40mm Parts	OTF
K-2	2205	ORS	4"	Scrap	12" S
K-2	2206	ORS	6"	Scrap	OTF
K-2	2208	NC	NA	NA	NA
K-2	2209	NC	NA	NA	NA
K-2	2210	ORS	Surface	Scrap	12" NW
K-2	2175	NC	NA	NA	NA
K-2	2180	NC	NA	NA	NA
K-2	2181	NC	NA	NA	NA
K-2	2182	NC	NA	NA	NA
K-2	2184	ORS	6"	Scrap	4" N
K-2	2185	NC	NA	NA	NA
K-2	2187	NC	NA	NA	NA
K-2	2196	NC	NA	NA	NA
K-2	2207	NC	NA	NA	NA
K-3	932	ORS	8"	40mm Parts	18" S
K-3	932	ORS	12"	Scrap	12" N
K-3	962	ORS	6"	Scrap	OTF
K-3	962	ORS	6"	Scrap	12" W
K-4	1040	ORS	6"	Scrap	12" N
K-4	4329	Non-OE	OTS	Cable	18" E
K-4	4329	ORS	8"	Scrap	24" S
K-4	4329	ORS	4"	Scrap	6" SW
K-4	4329	ORS	6"	Scrap	6" N
K-4	4348	Non-OE	8"	Scrap	6" E
K-4	4348	ORS	6"	Scrap	6" W
K-4	4348	ORS	6"	Scrap	12" E
K-4	4355	ORS	6"	40mm Parts	24" N
K-4	4355	ORS	6"	Scrap	18" S
K-4	4366	ORS	6"	Scrap	OTF
K-4	4395	ORS	8"	40mm Parts	6" S
K-4	4395	ORS	6"	Scrap	12" E
K-4	4395	ORS	6"	Scrap	12" W
K-4	4395	ORS	6"	Scrap	24" N
K-4	4448	ORS		40mm Parts	OTF
K-4	4448	ORS	6"	40mm Parts	6" W
K-4	4448	ORS	6"	Scrap	12" SW
K-4	4448	ORS	6"	Scrap	6" E
IX-4	0	000			U E



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4448	ORS	6"	Scrap	18" NE
K-4	4469	Non-OE	6"	Cable	12" W
K-4	4469	ORS	6"	Scrap	12" N
K-4	4469	ORS	4"	Scrap	18" W
K-4	4112	ORS	6"	Scrap	18" W
K-4	4112	ORS	4"	Scrap	12" E
K-4	4136	ORS	6"	Scrap	12" NE
K-4	4136	ORS	6"	Scrap	18" E
K-4	4136	ORS	4"	Scrap	24" E
K-4	4136	ORS	4"	Scrap	18" S
K-4	4137	ORS	12"	40mm Parts	6" N
K-4	4137	ORS	6"	40mm Parts	12" N
K-4	4137	ORS	4"	Scrap	18" SW
K-4	4137	ORS	4"	Scrap	6" E
K-4	4219	ORS	4"	40mm Parts	OTF
K-4	4219	ORS	4"	40mm Parts	6" E
K-4	4219	ORS	4"	40mm Parts	6" W
K-4	4219	ORS	4"	Scrap	18" NW
K-4	4222	ORS	8"	Scrap	6" S
K-4	4222	ORS	6"	Scrap	6" NW
K-4	4222	ORS	6"	Scrap	12" E
K-4	4222	ORS	6"	Scrap	18" SW
K-4	4222	ORS	4"	Scrap	OTF
K-4	4298	ORS	6"	40mm Parts	OTF
K-4	4298	ORS	6"	Scrap	24" NW
K-4	4375	ORS	6"	40mm Parts	12" SE
K-4	4375	ORS	6"	Scrap	12" N
K-4	4375	ORS	6"	Scrap	12" NW
K-4	4381	ORS	6"	Scrap	10" N
K-4	4381	ORS	6"	Scrap	12" S
K-4	4381	ORS	4"	Scrap	OTF
K-4	4381	ORS	4"	Scrap	6" NE
K-4	4408	Non-OE	6"	Wire	6" N
K-4	4408	ORS	OTS	40mm Parts	6" S
K-4	4408	ORS	8"	Scrap	24" S
K-4	4408	ORS	6"	Scrap	OTF
K-4	4411	ORS	6"	40mm Parts	12" N
K-4	4411	ORS	4"	Scrap	12" S
K-4	4411	ORS	4"	Scrap	18" S
K-4	4421	ORS	6"	Scrap	6" E
K-4	4421	ORS	6"	40mm Parts	24" S
K-4	4421	ORS	6"	Scrap	18" NE
K-4	4421	ORS	6"	Scrap	24" N
K-4	4294	ORS	4"	40mm Parts	24" E
K-4	4294	ORS	6"	40mm Parts	18" S
K-4	4294	ORS	6"	40mm Parts	24" N
K-4	4322	Non-OE	18"	Scrap	12" SW
K-4	4322	Non-OE	4"	Nail	18" E
K-4	4322	ORS	8"	Scrap	24" NW
K-4	4322	ORS	4"	40mm Parts	12" NE
K-4	4347	ORS	8"	40mm Parts	6" NE
K-4	4347	Non-OE	OTS	Cable	6" E
K-4	4374	ORS	4"	40mm Parts	18" E
K-4	4374	ORS	4"	Scrap	18" SE
K-4	4374	Non-OE	6"	40mm Parts	18" S
K-4	4374	ORS	4"	Wire	12" E
K-4	4407	ORS	6"	Scrap	6" N
K-4	4407	ORS	6"	40mm Parts	12" SE
K-4	4407	ORS	6"	Scrap	12" E
K-4	4407	ORS	6"	Scrap	OTF
L			<u>,</u>		



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4428	ORS	8"	40mm Parts	6" E
K-4	4428	ORS	6"	Scrap	12" E
K-4	4428	ORS	6"	Scrap	6" NE
K-4	4445	Non-OE	18"	Scrap	12" E
K-4	4445	ORS	4"	Scrap	12" S
K-4	4445	ÓRS	4"	Scrap	12" SW
K-4	4445	ORS	4"	Scrap	18" SW
K-4	4445	ORS	6"	40mm Parts	12" W
K-4	4458	ORS	6"	Scrap	12" N
K-4	4458	ORS	6"	Scrap	18" W
K-4	4458	ORS	4"	Scrap	OTF
K-4	4461	ORS	8"	Scrap	24" N
K-4	4461	ORS	6"	40mm Parts	12" N
K-4	4461	ORS	6"	Scrap	12" SE
K-4	4461	ORS	6"	Scrap	12" S
K-4	4477	NC	NA	NA	NA NA
K-4	4495	ORS	6"	Scrap	18" NW
K-4 K-4	4495	ORS	<u> </u>	Scrap	6" SW
<u>K-4</u> K-4	4497	ORS	6"	40mm Parts	18" W
	4498		6" 4"		18" W
K-4		ORS		40mm Parts	
K-4	4509	ORS	6"	Scrap	8" SW
K-4	4509	ORS	6"	Scrap	12" S
K-4	4032	ORS	6"	Scrap	6" NW
K-4	4058	ORS	6"	Scrap	12" NW
K-4	4058	ORS	6"	Scrap	24" E
K-4	4068	ORS	6"	40mm Parts	12" W
K-4	4068	ORS	6"	Scrap	6" E
K-4	4068	ORS	6"	Scrap	6" SE
K-4	4091	ORS	6"	40mm Parts	24" N
K-4	4104	ORS	6"	Scrap	OTF
K-4	4114	ORS	6"	40mm Parts	12" E
K-4	4114	ORS	6"	40mm Parts	18" W
K-4	4157	ORS	4"	Scrap	12" N
K-4	4157	ORS	4"	40mm Parts	12" NE
K-4	4188	ORS	6"	Scrap	OTF
K-4	4188	ORS	4"	Scrap	18" SE
K-4	4188	ORS	4"	Scrap	18" S
K-4	4202	ORS	6"	40mm Parts	18" E
K-4	4202	ORS	4"	Scrap	12" S
K-4	4202	ORS	4"	Scrap	12" SW
K-4	4205	ORS	6"	Scrap	12" W
K-4	4205	ORS	6"	Scrap	18" SW
K-4	4286	Non-OE	12"	Wire	6" E
K-4	4286	Non-OE	12"	Wire	6" NE
K-4	4286	ORS	6"	40mm Parts	18" S
K-4	4286	ORS	6"	40mm Parts	12" SW
K-4	4286	ORS	6"	Scrap	12" W
K-4	4286	ORS	6"	Scrap	24" NW
K-4	4342	Non-OE	OTS	Cable	OTF
K-4	4342	ORS	6"	40mm Parts	6" N
K-4	4342	ORS	6"	40mm Parts	24" NE
K-4	4342	ORS	6"	40mm Parts	18" SE
K-4 K-4	4342	ORS	6"	Scrap	24" S
K-4 K-4	4342		6"		24*S
		ORS	<u> </u>	Scrap	
K-4	4367	ORS		Scrap	12" N
K-4	4402	ORS	12"	40mm Parts	6" W
K-4	4402	ORS	6"	Scrap	12" W
K-4	4417	Non-OE	6"	Scrap	12" NE
K-4	4417	ORS	6"	40mm Parts	12" NW
K-4	4417	ORS	6"	Scrap	18" NW



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4417	ORS	6"	Scrap	24" N
K-4	4025	ORS	6"	40mm Parts	12" N
K-4	4066	ORS	8"	40mm Parts	18" NW
K-4	4066	ORS	6"	Scrap	18" W
K-4	4095	ORS	8"	40mm Parts	18" NW
K-4	4095	ORS	6"	40mm Parts	24" N
K-4	4095	ORS	6"	Scrap	6" S
K-4	4096	ORS	8"	Scrap	12" W
K-4	4096	ORS	6"	Scrap	12" E
K-4	4096	ORS	6"	40mm Parts	18" SE
K-4	4135	ORS	6"	Scrap	12" SW
K-4	4135	ORS	OTS	40mm Parts	OTF
K-4	4179	ORS	4"	40mm Parts	6" S
K-4	4179	ORS	6"	Scrap	12" NW
K-4	4187	ORS	8"	Scrap	12" N
K-4	4187	ORS	6"	40mm Parts	12" E
K-4	4187	ORS	6"	40mm Parts	24" SE
K-4	4187	ORS	6"	40mm Parts	12" S
K-4	4187	ORS	6"	40mm Parts	24" E
K-4	4199	ORS	4"	40mm Parts	12" E
K-4	4199	ORS	4"	40mm Parts	24" SE
K-4	4199	ORS	6"	Scrap	12" W
K-4	4218	ORS	4"	40mm Parts	18" NW
K-4	4218	ORS	6"	Scrap	12" SW
K-4	4218	ORS	4"	Scrap	18" SE
K-4	4210	ORS	18"	Scrap	6" W
K-4	4247	ORS	6"	40mm Parts	12" SW
K-4	4247	ORS	6"	40mm Parts	6" NW
K-4 K-4	4247	ORS	6"		18" N
K-4	4247	ORS	6"	Scrap Scrap	12" SE
K-4	4247	ORS	8"	Scrap	6" E
K-4 K-4	4247	ORS	4"	40mm Parts	18" W
K-4	4253	ORS	6"	40mm Parts	18" E
K-4	4255	ORS	6"		12" NW
K-4	4276	ORS	6"	Scrap	12 INVV 12" S
			4"	Scrap	
K-4	4309	ORS	4"	Scrap	18" W 24" NW
K-4	4309	ORS	4"	Scrap	
K-4	4309	ORS		Scrap	12" E
K-4	4037	ORS		Scrap	18" E
K-4	4037	ORS	4"	Scrap	12" E
K-4	4037	ORS	4"	Scrap	24" NE
K-4	4044	ORS	6"	Scrap	6" E
K-4	4044	ORS	6"	Scrap	OTF
K-4	4051	ORS	6"	Scrap	12" NW
K-4	4051	ORS	6"	Scrap	OTF
K-4	4054	ORS	8"	40mm Parts	12" W
K-4	4054	ORS	6"	Scrap	18" SE
K-4	4074	ORS	6"	40mm Parts	6" NE
K-4	4074	ORS	6"	40mm Parts	24" N
K-4	4074	ORS	6"	Scrap	24" W
K-4	4077	ORS	4"	Scrap	18" S
K-4	4077	ORS	4"	Scrap	6" N
K-4	4077	ORS	4"	Scrap	6" NW
K-4	4078	ORS	12"	40mm Parts	12" S
K-4	4078	ORS	6"	Scrap	12" NW
K-4	4078	ORS	6"	Scrap	18" N
K-4	4090	ORS	8"	40mm Parts	12" NE
K-4	4090	ORS	6"	40mm Parts	OTF
K-4	4090	ORS	6"	40mm Parts	12" N
	4093	ORS	12"	Scrap	24" S



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4093	ORS	12"	Scrap	12" SE
K-4	4093	ORS	6"	Scrap	6" NW
K-4	4093	ORS	6"	Scrap	30" S
K-4	4093	ORS	4"	Scrap	18" NW
K-4	4094	ORS	6"	Scrap	6" W
K-4	4094	ORS	4"	Scrap	12" SW
K-4	4094	ORS	6"	Scrap	18" E
K-4	4101	ORS	6"	Scrap	6" NE
K-4	4101	ORS	OTS	40mm Parts	12" NW
K-4	4101	ORS	4"	Scrap	18" SE
K-4	4101	ORS	4"	Scrap	OTF
K-4	4102	ORS	OTS	40mm Parts	OTF
K-4	4102	ORS	6"	Scrap	6" S
K-4	4102	ORS	6"	Scrap	18" NW
K-4	4103	ORS	6"	Scrap	12" S
K-4	4110	ORS	12"	40mm Parts	12" S
K-4	4110	ORS	6"	Scrap	6" E
K-4	4111	ORS	6"	Scrap	6" NE
K-4	4119	ORS	6"	40mm Parts	12" E
K-4	4130	ORS	12"	Scrap	6" S
K-4	4130	ORS	6"	Scrap	18" W
K-4	4134	ORS	18"	Scrap	24" W
K-4	4134	ORS	6"	40mm Parts	18" SW
K-4	4134	ORS	8"	Scrap	6" SE
K-4	4134	ORS	OTS	40mm Parts	OTF
K-4	4155	ORS	6"	Scrap	18" SW
K-4	4156	ORS	6"	40mm Parts	24" NE
K-4	4156	ORS	6"	40mm Parts	12" NE
K-4	4156	ORS	6"	Scrap	18" NW
K-4	4162	ORS	6"	Scrap	6" NW
K-4	4162	ORS	6"	Scrap	18" NE
K-4	4162	ORS	4"	Scrap	12" E
K-4	4162	ORS	4"	Scrap	OTF
K-4	4162	ORS	4"	Scrap	12" S
K-4	4162	ORS	4"	Scrap	18" SW
K-4	4184	ORS	8"	40mm Parts	24" NE
K-4	4184	ORS	6"	Scrap	24" SW
K-4	4184	ORS	6"	40mm Parts	18" W
K-4	4184	ORS	4"	Scrap	24" S
K-4	4184	ORS	6"	Scrap	6" S
K-4	4186	ORS	6"	40mm Parts	24" SW
K-4	4186	ORS	6"	40mm Parts	12" SW
K-4	4186	ORS	4"	Scrap	18" NW
K-4	4186	ORS	4"	Scrap	12" NE
K-4	4192	Non-OE	6"	Wire	24" SW
K-4	4192	ORS	6"	40mm Parts	18" SW
K-4	4192	ORS	6"	40mm Parts	12" S
K-4	4192	Non-OE	6"	Wire	18" SE
K-4	4192	ORS	6"	Scrap	24" N
K-4	4201	ORS	6"	Scrap	18" SE
K-4	4201	ORS	6"	Scrap	24" SW
K-4	4201	ORS	6"	Scrap	18" N
K-4	4212	ORS	12"	Scrap	12" SW
K-4	4212	ORS	6"	40mm Parts	24" N
K-4	4212	ORS	6"	Scrap	18" NW
K-4	4212	ORS	4"	Scrap	12" NE
K-4	4215	ORS	6"	40mm Parts	24" S
K-4	4215	ORS	6"	40mm Parts	6" W
K-4	4215	ORS	6"	40mm Parts	24" W
K-4	4215	ORS	6"	40mm Parts	18" N
N-4	4210	UKS	<u> </u>		



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4215	ORS	6"	Scrap	12" SE
K-4	4215	ORS	4"	Scrap	6" E
K-4	4226	ORS	12"	Scrap	18" SW
K-4	4226	ORS	6"	Scrap	12" N
K-4	4226	ORS	4"	Scrap	6" NE
K-4	4227	ORS	6"	40mm Parts	18" NW
K-4	4227	ORS	6"	40mm Parts	12" NE
K-4	4227	ORS	6"	Scrap	18" SE
K-4	4227	ORS	6"	Scrap	12" S
K-4	4227	ORS	4"	Scrap	6" W
K-4	4268	Non-OE	12"	Wire	24" S
K-4	4268	ORS	8"	40mm Parts	12" E
K-4	4268	ORS	6"	40mm Parts	6" SW
K-4	4268	ORS	4"	40mm Parts	18" N
K-4	4268	ORS	6"	40mm Parts	18" NE
K-4	4268	ORS	6"	Scrap	24" NE
K-4	4273	Non-OE	18"	Scrap	24" NE
K-4	4273	ORS	6"	40mm Parts	18" SE
K-4 K-4	4273	ORS	8"	Scrap	18" W
<u>K-4</u> K-4	4273	ORS	0 4"	Scrap	24" N
<u>K-4</u> K-4	4273	ORS	4 6"	Scrap Scrap	24 N 24" E
	4275	ORS	6"		18" S
K-4		ORS	6"	Scrap 40mm Parts	18" S
K-4	4284		6"		18" S 12" E
K-4	4284	ORS	<u> </u>	40mm Parts	12" E 18" E
K-4	4284	ORS	<u> </u>	40mm Parts	
K-4	4284	ORS		Scrap	18" NE
K-4	4289	ORS	6"	40mm Parts	6" W
K-4	4289	ORS	4" 4"	Scrap	12" SE
K-4	4289	ORS	4"	Scrap	18" SE
K-4	4297	Non-OE	6"	Wire	6" SW
K-4	4297	Non-OE	6"	Wire	12" SW
K-4	4297	ORS	6"	Scrap	12" E
K-4	4302	ORS	4"	Scrap	6" NW
K-4	4302	ORS	4"	Scrap	18" NW
K-4	4302	ORS	4"	Scrap	18" S
K-4	4308	ORS	6"	Scrap	OTF
K-4	4308	ORS	6"	Scrap	12" S
K-4	4321	Non-OE	OTS	Cable	12" E
K-4	4321	ORS	6"	Scrap	18" E
K-4	4321	ORS	6"	Scrap	6" S
K-4	4325	ORS	12"	40mm Parts	12" W
K-4	4325	ORS	6"	Scrap	24" N
K-4	4325	ORS	4"	40mm Parts	18" S
K-4	4328	ORS	12"	Scrap	24" SW
K-4	4334	ORS	12"	Scrap	18" S
K-4	4334	ORS	6"	Scrap	12" NE
K-4	4334	ORS	4"	Scrap	18" SW
K-4	4334	Non-OE	OTS	Cable	18" NE
K-4	4335	Non-OE	6"	Scrap	24" SW
K-4	4335	ORS	4"	Scrap	18" SW
K-4	4345	ORS	8"	Scrap	18" S
K-4	4345	ORS	8"	Scrap	18" SW
K-4	4345	ORS	6"	40mm Parts	OTF
K-4	4345	ORS	6"	40mm Parts	24" E
K-4	4345	ORS	6"	Scrap	24" W
K-4	4345	ORS	4"	Scrap	12" S
K-4	4349	ORS	6"	40mm Parts	12" N
K-4	4349	ORS	4"	Scrap	18" S
K-4	4350	ORS		40mm Parts	6" NE
K-4	4350	ORS	6"	40mm Parts	6" E




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4354	Non-OE	6"	Wire	6" SE
K-4	4354	Non-OE	6"	Wire	12" W
K-4	4354	ORS	8"	40mm Parts	12" NW
K-4	4354	ORS	6"	Scrap	12" N
K-4	4354	ORS	6"	40mm Parts	24" NW
K-4	4354	Non-OE	6"	Wire	24" NE
K-4	4359	ORS	12"	40mm Parts	24" SE
K-4	4359	ORS	6"	Scrap	18" SE
K-4	4365	OE	6"	407A1 40mm Practice Grenad	12" SE
K-4	4373	ORS	8"	Scrap	6" W
K-4	4373	ORS	6"	Scrap	12" W
K-4	4373	ORS	OTS	40mm Parts	6" E
K-4	4380	ORS	12"	40mm Parts	6" NE
K-4	4380	ORS	6"	40mm Parts	12" SW
K-4	4388	ORS	4"	Scrap	24" E
K-4	4388	ORS		Scrap	16" SE
K-4	4388	ORS	6"	Scrap	6" SE
K-4	4388	ORS	6"	Scrap	12" NE
K-4	4388	ORS	6"	Scrap	12" NW
K-4	4399	ORS	6"	40mm Parts	18" SW
K-4	4399	ORS	4"	40mm Parts	12" NW
K-4	4399	ORS	6"	40mm Parts	24" N
K-4	4400	ÓRS	4"	Scrap	18" N
K-4	4400	ORS	4"	Scrap	12" SE
K-4	4400	ORS	4"	Scrap	12 SE
K-4	4416	ORS	6"	40mm Parts	12" NW
K-4	4416	ORS	6"	Scrap	12 NW 18" NW
K-4	4416	ORS		Scrap	12" SW
K-4 K-4	4416	ORS	4"	Scrap	6" NE
	4416	ORS	<u>4</u>	Scrap	18" NE
K-4	4416	ORS	6"		24" NE
K-4			6"	Scrap	
K-4	4420	ORS	6"	40mm Parts	18" SE
K-4	4420	ORS		40mm Parts	18" S
K-4	4420	ORS	6" 6"	Scrap	12" W
K-4	4420	ORS		Scrap	24" W
K-4	4420	ORS	6"	Scrap	24" SW
K-4	4426	ORS	8"	Scrap	12" NW
K-4	4426	ORS	4"	Scrap	OTF
K-4	4426	ORS	4"	Scrap	12" S
K-4	4426	ORS	4"	Scrap	18" NE
K-4	4427	ORS	12"	40mm Parts	18" NW
K-4	4427	ORS	12"	40mm Parts	12" N
K-4	4427	ORS	8"	Scrap	6" W
K-4	4433	Non-OE	6"	Pipe	6" S
K-4	4433	ORS	4"	40mm Parts	24" S
K-4	4433	ORS	4"	40mm Parts	24" SW
K-4	4440	ORS	12"	40mm Parts	12" N
K-4	4440	ORS	8"	40mm Parts	6" E
K-4	4440	Non-OE	OTS	Wire	OTF
K-4	4444	Non-OE	8"	Wire	18" SE
K-4	4444	Non-OE	8"	Scrap	18" SW
K-4	4444	ORS	8"	40mm Parts	12" E
K-4	4444	ORS	6"	Scrap	24" S
K-4	4457	ORS	4"	Scrap	24" W
K-4	4457	ORS	4"	Scrap	6" N
K-4	4457	ORS	6"	Scrap	12" N
K-4	4457	ORS	6"	Scrap	6" E
K-4	4457	ORS	6"	Scrap	18" SE
K-4	4457	ORS	6"	Scrap	24" S
			6"		
K-4	4457	ORS	6"	Scrap	24" N




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4460	ORS	6"	40mm Parts	24" S
K-4	4460	ORS	6"	40mm Parts	18" NE
K-4	4468	ORS	6"	40mm Parts	12" SW
K-4	4468	ORS	6"	Scrap	6" SW
K-4	4489	ORS	8"	40mm Parts	24" N
K-4	4489	ORS	6"	40mm Parts	12" NW
K-4	4489	ORS	6"	Scrap	6" W
K-4	4489	ORS	6"	Scrap	12" S
K-4	4491	ORS	6"	40mm Parts	18" W
K-4	4491	ORS	6"	40mm Parts	12" W
K-4	4491	ORS	OTS	40mm Parts	OTF
K-4	4494	ORS	6"	40mm Parts	18" NW
K-4	4494	ORS	4"	40mm Parts	12" N
K-4	4494	ORS	4"	Scrap	18" N
K-4	4494	ORS	4"	Scrap	24" S
K-4	4556	ORS	6"	40mm Parts	OTF
K-4	4556	ORS	4"	Scrap	12" N
K-4	4028	ORS	6"	40mm Parts	24" N
K-4	4028	ORS	6"	Scrap	24" NW
K-4	4028	ORS	6"	Scrap	18" SE
K-4	4028	ORS	6"	Scrap	24" E
K-4	4065	ORS	6"	40mm Parts	12" NW
K-4	4065	ORS	6"	Scrap	12" N
K-4	4065	ORS	6"	Scrap	18" S
K-4	4172	ORS	4"	Scrap	24" NE
K-4	4172	ORS	12"	Scrap	18" NE
K-4	4172	ORS	6"	Scrap	6" N
K-4	4172	ORS	4"	Scrap	18" N
K-4	4204	Non-OE	4"	Cable	12" W
K-4	4204	ORS	6"	Scrap	OTF
K-4	4214	ORS	6"	Scrap	12" NW
K-4	4214	ORS	8"	40mm Parts	6" NW
K-4	4214	ORS	6"	Scrap	18" NW
K-4	4315	ORS	6"	Scrap	OTF
K-4	4315	OE	4"	Scrap	12" S
K-4	4341	Non-OE	8"	Bolt	18" NW
K-4	4341	ORS	8"	Scrap	12" E
K-4	4341	ORS	6"	Scrap	12" N
K-4	4364	ORS	6"	Scrap	12" NE
K-4	4364	ORS	6"	Scrap	18" NE
K-4	4364	ORS	6"	Scrap	24" N
K-4	4364	ORS	6"	40mm Parts	12" W
K-4	4364	ORS	6"	40mm Parts	12" SW
K-4	4473	Non-OE	4"	Scrap	18" NE
K-4	4473	ORS	6"	40mm Parts	12" E
K-4	4473	ORS	6"	40mm Parts	12" SE
K-4	4473	ORS	6"	Scrap	12" NW
K-4	4516	ORS	6"	Scrap	OTF
K-4	4078	ORS	10"	Scrap	12" SE
K-4	4078	ORS		Scrap	8" S
K-4	4101	ORS	4"	Scrap	2" SE
K-4	4101	ORS	6"	Scrap	2" S
K-4	4119	ORS	12"	40mm Parts	12" NE
K-4	4119	ORS	12"	Scrap	12" NW
K-4	4119	ORS	6"	Scrap	6" E
K-4	4119	ORS	6"	Scrap	6" SE
K-4	4119	ORS	8"	40mm Parts	8" NE
K-4	4134	ORS	8"	Scrap	6" E
K-4 K-4	4134	ORS	6"		6" W
K-4 K-4	4155	ORS	6"	Scrap	18" E
N-4	4100	UKS	0	Scrap	10 E



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-4	4184	NC	NA	NA	NA
K-4	4192	ORS	14"	Scrap	2" W
K-4	4192	ORS	10"	Scrap	4" E
K-4	4192	ORS	8"	Scrap	5" S
K-4	4226	ORS	8"	40mm Parts	2" N
K-4	4226	ORS	4"	Scrap	6" E
K-4	4275	ORS	6"	Scrap	8" N
K-4	4275	ORS	6"	Scrap	3" W
K-4	4308	ORS	6"	Scrap	12" S
K-4	4308	ORS	6"	Scrap	12" SW
K-4	4321	NC	NA	NA	NA
K-4	4359	ORS	6"	Scrap	OTF
K-4	4359	ORS	6"	Scrap	4" SW
K-4	4359	ORS	6"	Scrap	6" NW
K-4	4380	ORS	6"	Scrap	6" N
K-4	4380	ORS	6"	Scrap	12" NE
K-4	4399	ORS	6"	40mm Parts	6" N
K-4 K-4	4399	ORS	4"	Scrap	OTF
K-4 K-4	4399	ORS	6"	Scrap	4" N
K-4 K-5	1122	ORS	6"	40mm Scrap	2" N
K-5 K-5	1259	ORS	4"	SCRAP	2 N 24"N
K-5 K-5	1259	ORS ORS	6"	SCRAP	24 N 24"W
K-5 K-5	1219	NC	NA	NA	NA
K-5 K-5	1166	NC	NA	NA NA	NA
	1176	ORS	4"	40mm Parts	OTF
K-5	1096	ORS	OTS	SCRAP	6"SW
K-5		ORS	OTS	SCRAP	12"SW
K-5	1096		4"	SCRAP	24"NW
K-5	1091	ORS			24 NVV 24"NW
K-5	1102	ORS	6" 6"	SCRAP	OTF
K-5	1125	ORS		SCRAP	6"NW
K-5	1129	ORS	OTS 4"	40mm Parts	OTF
K-5	1145	ORS	4"	SCRAP	6"W
K-5	1132	ORS	4"	SCRAP SCRAP	OTF
K-5	1184	ORS			NA NA
K-5	1213	NC	NA	NA	
K-5	1205	NC	NA	NA	NA
K-5	1204	NC	NA	NA	NA
K-5	1237	NC	NA	NA	NA
K-5	1248	NC	NA	NA	NA
K-5	1230	NON OE	OTS	PIPE	OTF
K-5	1212	NC	NA	NA	NA
K-5	1164	NC	NA	NA	NA
K-5	1124	NC	NA	NA	NA
K-5	1135	NC	NA	NA	NA
K-5	1152	NC.	NA	NA	NA
K-5	1123	NC	NA	NA	NA
K-5	1162	NC	NA	NA	NA
K-5	1144	NC	NA	NA	NA
K-5	1175	ORS	4"	SCRAP	12"N
K-5	1175	ORS	6"	SCRAP	24"N
K-5	1175	ORS	OTS	SCRAP	24"NE
K-5	1182	ORS	6"	SCRAP	24"SW
K-5	1203	NC	NA	NA	NA
K-5	1222	ORS	OTS	SCRAP	OTF
K-5	1693	ORS	6"	SCRAP	6"E
K-5	1090	ORS	6"	SCRAP	24"SE
K-5	1131	ORS	4"	SCRAP	18"SW
K-5	1131	ORS	4"	SCRAP	18"E
		ORS	6"	SCRAP	24"NE
K-5	1131		4"	JONAF	18"N




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-5	1131	ORS	4"	SCRAP	24"NW
K-5	1155	ORS	8"	SCRAP	24"E
K-5	1155	ORS	6"	SCRAP	18"NW
K-5	1155	ORS	6"	SCRAP	24"N
K-5	1155	ORS	6"	SCRAP	30"N
K-5	1143	ORS	12"	40 mm PARTS	24"E
K-5	1143	NON OE	4"	WIRE	24"S
K-5	1143	ORS	4"	40 mm PARTS	24"SW
K-5	1143	ORS	6"	40 mm PARTS	6"N
K-5	1143	ORS	4"	SCRAP	12"N
K-5	1163	ORS	6"	40 mm PARTS	6"NE
K-5	1163	ORS	6"	SCRAP	24"W
K-5	1163	ORS	4"	SCRAP	24"NW
K-5	1163	ORS	4"	SCRAP	30"NW
K-5	1172	ORS	6"	SCRAP	24"NE
K-5	1172	ORS	4"	SCRAP	18"E
			4"		OTF
K-5	1172	ORS	6"	SCRAP	12"S
K-5	1172	ORS	6"	SCRAP	12'5 12"SW
K-5	1172	ORS		SCRAP	
K-5	1172	ORS	6"	SCRAP	18"SW
K-5	1178	ORS	OTS	SCRAP	12"W
K-5	1178	ORS	6"	SCRAP	12"N
K-5	1193	ORS	6"	SCRAP	12"W
K-5	1202	ORS	6"	SCRAP	6"N
K-5	1202	ORS	4"	SCRAP	12"S
K-5	1202	ORS	4"	SCRAP	18"SW
K-5	1216	NON OE	4"	IRON STRAP	24"E
K-5	1216	ORS	6"	SCRAP	6"SE
K-5	1216	ORS	4"	SCRAP	12"SE
K-5	1216	ORS	8"	SCRAP	12"SW
K-5	1216	ORS	6"	40 mm PARTS	18''W
K-5	1216	ORS	6"	SCRAP	24"NW
K-5	1216	ORS	6"	SCRAP	18"NW
K-5	1216	ORS	4"	SCRAP	24"N
K-5	1233	ORS	12"	40 mm PARTS	12"S
K-5	1233	ORS	8"	SCRAP	6"SW
K-5	1233	NON OE	4"	METAL STRAP	24"E
K-5	1233	ORS	6"	40 mm PARTS	6"NW
K-5	1233	ORS	6"	SCRAP	12"W
K-5	1233	ORS	6"	SCRAP	18"NE
K-5	1233	ORS	4"	40 mm PARTS	18"E
K-5	1233	ORS	6"	SCRAP	24"SE
K-5	1234	NON OE	18"	PIPE	24"E
K-5	1234	ORS	12"	40 mm PARTS	12"SE
K-5	1234	ORS	6"	SCRAP	18"W
K-5	1234	NON OE	12"	SCRAP	36"NE
K-5	1234	ORS	8"	SCRAP	6"NW
K-5	1234	ORS	6"	SCRAP	12"N
K-5	1234	ORS	6"	SCRAP	18"N
K-5	1234	ORS	8"	SCRAP	18"NW
K-5	1236	ORS	OTS	SCRAP	12"W
K-5	1236	ORS	6"	SCRAP	12"S
K-5	1236	ORS	4"	SCRAP	6"E
K-5	1230	ORS	12"	40 mm PARTS	24"NW
K-5 K-5	1243	ORS	8"	40 mm PARTS	30"W
K-5 K-5	1243	ORS	8"	40 mm PARTS	6"N
		ORS	6"		24"NE
K-5	1243			SCRAP	
K-5	1243	ORS	OTS 8"	40 mm PARTS	18"S 6"S
K-5	1243	ORS		SCRAP	
K-5	1243	ORS	8"	SCRAP	18"SE




1.00

Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
K-5	1256	ORS	8"	40 mm PARTS	6"E
K-5	1256	ORS	6"	40 mm PARTS	24"SE
K-5	1256	ORS	6"	SCRAP	18"S
K-5	1256	ORS	4"	SCRAP	12"W
K-5	1256	ORS	18"	40 mm PARTS	6"NW
K-5	1256	ORS	6"	SCRAP	24"NW
K-5	1249	ORS	8"	40 mm PARTS	18"NE
K-5	1249	NON OE	6"	WIRE	OTF
K-5	1249	ORS	OTS	SCRAP	24"S
	1249	ORS	18"		6"W
K-5				40 mm PARTS	
K-5	1262	ORS	12"	SCRAP	12"E
K-5	1296	ORS	6"	SCRAP	OTF
K-5	1296	ORS	6"	SCRAP	12"NE
K-5	1289	ORS	NC	NA	NA
K-6	1256	ORS	4"	SCRAP	OTF
K-6	1331	NC	NA	NA	NA
K-6	1332	NC	NA	NA	NA
K-6	1519	ORS	6"	SCRAP	6"E
K-6	1519	ORS	4"	SCRAP	OTF
K-6	1519	ORS	6"	SCRAP	12"W
K-6	1542	ORS	6"	SCRAP	OTF
K-6	1565	ORS	12"	SCRAP	12"E
K-6	1544	NC	NA	NA NA	NA
K-6	1524	ORS	6"	SCRAP	12"E
K-6	1517	ORS	6"	SCRAP	OTF
	1369	ORS	4"	SCRAP	6"E
K-6	-				
K-6	1418	NC	NA	NA	NA
K-6	1520	NC	NA	NA	NA
K-6	1327	ORS	4"	SCRAP	6"S
K-6	1345	ORS	4"	SCRAP	6"NW
K-6	1483	NC	NA	NA	NA
L-0	2211	NC	NA	NA	NA
L-0	2212	NC	NA	NA	NA
L-0	2213	NC	NA	NA	NA
L-1	2214	ORS	4"	Scrap	OTF
L-1	2215	NC	NA	NA	NA
L-1	2216	NC	NA	NA	NA
L-1	2217	Non-OE	Surface	Fence Post	OTF
L-1	2218	NC	NÁ	NA	NA
L-1	2219	NC	NA	NA	NA
L-1	2220	NC	NA	NA	NA
L-1	2221	NC	NA	NA	NA
L-1	2222	Non-OE	12"	Fence Post	12" S
L-1	2222	Non-OE	12"	Fence Post	12 S
L-1	2222	NC	NA	NA	NA
	2223	NC NC			NA NA
L-1			NA	NA	
L-1	2225	NC	NA	NA	NA
L-2	2226	NC	NA	NA	NA
L-2	2227	ORS	4"	40mm Parts	24" S
L-2	2228	NC	NA	NA	NA
L-2	2229	NC	NA	NA	NA
L-2	2230	NC	NA	NA	NA
L-2	2231	NC	NA	NA	NA
L-2	2232	NC	NA	NA	NA
L-2	2233	NC	NA	NA	NA
L-2	2234	NC	NA	NA	NA
L-2	2236	NC	NA	NA	NA
L-2	2237	NC	NA	NA	NA NA
L-2	2238	NC	NA	NA	NA
			11/3		1 110




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-2	2240	ORS	4"	40mm Parts	12" N
L-2	2241	ORS	6"	40mm Parts	6" N
L-2	2242	Non-OE	6"	Metal Scrap	12" N
L-2	2242	Non-OE	6"	Metal Scrap	12" SE
L-2	2244	NC	NA	NA	NA
L-2	2245	Non-OE	6"	Metal Scrap	OTF
L-2	2246	ORS	6"	Scrap	6" W
L-2	2247	NC	NA	NA	NA
L-2	2248	ORS	12"	Scrap	12" W
L-2	2249	NC	NA	NA	NA
L-2	2250	ORS	4"	Scrap	6" W
L-2	2252	Non-OE	4"	Fence Post	OTF
L-2	2253	Non-OE	4"	Fence Post	OTF
L-2	2254	ORS	6"	Scrap	12" n
L-2	2255	ORS	6"	40MM Parts	OTF
L-2	2255	Non-OE	18"	Wire	12" N
L-2 L-2	2257	ORS	8"	Scrap	18" w
L-2 L-2	2257	Non-OE	8"	Wire	18 W 12" SE
			<u> </u>		12" SE 18" NW
L-2	2259 2259	ORS	4" 4"	Metal Scrap	
L-2		ORS		Metal Scrap	12" SW
L-2	2260	NC	NA	NA	NA
L-2	2235	ORS	10"	Scrap	12" N
L-2	2243	NC	NA	NA	NA
L-3	728	ORS	6"	40mm Parts	12" S
L-3	743	ORS	6"	Scrap	18" S
L-3	745	ORS	8"	Scrap	OTF
L-3	746	Non-OE	18"	Scrap	OTF
L-3	751	ORS	6"	40mm Parts	24" W
L-3	753	NC	NA	NA	NA
L-3	759	ORS	24"	40mm Parts	18" NW
L-3	767	NC	NA	NA	NA
L-3	773	Non-OE	6"	Scrap	8" E
L-3	773	ORS	6"	40mm Parts	24" SW
L-3	773	ORS	6"	40mm Parts	12" W
L-3	773	ORS	4"	Scrap	8" NW
L-3	779	NC	NA	NA	NA
L-3	781	ORS	6"	40mm Parts	12" NW
L-3	782	NC	NA	NA	NA
L-3	784	ORS	12"	Scrap	12" NW
L-3	788	ORS	10"	Scrap	6" NW
L-3	789	NC	NA	NA	NA
L-3	794	ORS	12"	40mm Parts	12" NW
L-3	805	NC	NA	NA	NA
L-3	812	ORS	12"	Scrap	24" SW
L-3	812	ORS	6"	Scrap	24" SE
L-3	821	ORS	18"	Scrap	OTF
L-3	824	NC	NA	NA	NA
L-3	848	NC	NA	NA	NA
L-3	851	NC	NA	NA	NA
L-3	859	NC	NA	NA	NA
L-3	860	ORS	6"	40mm Parts	6" S
L-3	861	NC	NA	NA	NA 83
L-3	865	ORS	18"	40mm Parts	6" E
L-3	865	ORS	6"	40mm Parts	12" W
	874	ORS	4"		
L-3	874	NC	NA NA	40mm Parts	12" E
L-3				NA	NA
L-3	881	NC	NA	NA	NA
L-3	882	NC	NA	NA	NA
L-3	897	NC	NA	NA	NA
L-3	914	ORS	6"	Scrap	6" W




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-3	933	NC	NA	NA	NA
L-3	940	ORS	4"	40mm Parts	6" N
L-3	940	ORS	6"	Scrap	6" S
L-3	947	Non-OE	6"	Scrap	18" NW
L-3	948	NC	NA	NA	NA
L-3	970	NC	NA	NA	NA
L-3	977	NC	NA	NA	NA
L-3	980	NC	NA	NA	NA
L-3	983	NC	NA	NA	NA
L-3	986	ORS	12"	Scrap	18" NW
L-3	992	NC	NA	NA	NA
L-3	997	ŌE	6"	407A1 40mm Practice Grenad	12" N
L-3	999	NC	NA	NA	NA
L-3	1018	OE	6"	407A1 40mm Practice Grenad	6" W
L-3	1018	ORS	6"	40mm Parts	6" E
L-3	744	NC	NA	NA	NA
L-3	752	Non-OE	Surface	Pail Handle	12" S
L-3	769	NC	NA	NA	NA
L-3	770	NC	NA	NA	NA
L-3	774	NC	NA	NA	NA
L-3	775	Non-OE	12"	Wire	OTF
L-3	783	NC	NA	NA	NA
L-3	795	NC	NA	NA	NA
L-3	801	ORS	12"	40mm Parts	6" N
' L-3	801	ORS	6"	40mm Parts	6" S
L-3	813	ORS	6"	40mm Parts	6" SE
L-3	813	Non-OE	6"	Scrap	6" NW
L-3	818	ORS	6"	40mm Parts	OTF
L-3	819	ORS	6"	40mm Parts	24" N
L-3	819	Non-OE	Surface	Scrap	OTF
L-3	837	NC	NA	NA	NA
L-3	842	NC	NA	NA	NA
L-3	871	Non-OE	4"	Wire	OTF
L-3	907	NC	NA	NA	NA
L-3	908	NC	NA	NA	NA
L-3	913	ORS	12"	40mm Parts	24" NW
L-3	921	NC	NA	NA	NA
L-3	922	ORS	6"	Scrap	6" E
L-3	923	ORS	12"	40mm Parts	24" W
L-3	924	NC	NA	NA	NA
L-3	939	NC	NA	NA	NA
L-3	942	ORS	6"	40mm Parts	OTF
L-3	943	ORS	6"	40mm Parts	6" SE
L-3	943	ORS	6"	40mm Parts	12" N
L-3	943	ORS	6"	40mm Parts	12 N 18" W
L-3	949	ORS	4"	Scrap	18" NW
L-3	971	ORS		40mm Parts	OTF
L-3	971	NC NC	NA	Autonini Pans NA	NA
L-3	972	ORS	6"	40mm Parts	24" N
L-3	976	Non-OE	6"		6" NW
L-3	982	ORS	6"	Scrap 40mm Parts	12" N
L-3 L-3	<u>982</u> 990	ORS	4"	40mm Parts	24" W
L-3	990	ORS	6"	40mm Parts	
L-3	990	NC	NA	Aumin Parts NA	18_S NA
			6"		
L-3	1004 1005	ORS ORS	12"	40mm Parts	OTF 18" NW
L-3			8"	40mm Parts	
L-3	1024	ORS		40mm Parts	18" S
L-3	1028	NC	NA	NA 10 march	NA
L-3 L-4	1035	ORS	6"	40mm Parts	12" NW
1_4	1036	ORS	6"	40mm Parts	12" SE


.




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-4	1036	ORS	12"	40mm Parts	24" W
L-4	1036	ORS	6"	40mm Parts	12" W
L-4	1036	ORS	6"	Scrap	6" E
L-4	1041	ORS	Surface	40mm Parts	12" S
L-4	1041	ORS	6"	40mm Parts	OTF
L-4	1041	ORS	12"	Scrap	24" SW
L-4	1044	ORS	6"	Scrap	OTF
L-4	4033	ORS	6"	Scrap	24" NW
L-4	4033	ORS	6"	40mm Parts	24" N
L-4	4033	ORS	6"	40mm Parts	24" SW
L-4	4033	ORS	4"	Scrap	18" S
L-4	4033	ORS	4"	Scrap	24" S
L-4	4038	ORS	6"	40mm Parts	6" E
L-4	4038	ORS	6"	40mm Parts	6" S
L-4	4038	ORS	6"	40mm Parts	18" SE
L-4	4038	ORS	6"	40mm Parts	24" S
L-4	4038	Non-OE	6"	Wire	18" N
L-4	4039	ORS	6"	40mm Parts	12" E
L-4	4039	ORS	6"	Scrap	6" N
L-4	4039	ORS	4"	Scrap	12" NW
L-4	4039	ORS	4"	40mm Parts	18" W
L-4	4050	OE	6"	407A1 40mm Practice Grenad	12" E
L-4	4050	ORS	6"	40mm Parts	24" N
L-4	4050	ORS	6"	40mm Parts	24" E
L-4	4052	ORS	6"	40mm Parts	12" N
L-4	4052	ORS	4"	40mm Parts	6" SE
L-4	4060	ORS	4"	40mm Parts	24" W
L-4	4060	ORS	6"	40mm Parts	18" W
L-4	4060	ORS	6"	Scrap	6" N
L-4	4060	ORS	6"	40mm Parts	18" S
L-4	4060	ORS	OTS	40mm Parts	24" SW
L-4	4076	ORS	6"	Scrap	6" NW
L-4	4084	ORS	12"	Scrap	18" E
L-4	4084	ORS	6"	40mm Parts	12" S
L-4	4084	ORS	6"	Scrap	24" S
L-4	4097	ORS	4"	Scrap	18" SW
L-4	4097	ORS	4"	Scrap	12" S
L-4	4115	ORS	6"	Scrap	6" E
L-4	4122	ORS		Scrap	6" W
L-4	4138	ORS	6"	40mm Parts	12" NE
L-4	4138	ORS	6"	40mm Parts	24" N
L-4	4138	Non-OE	OTS	Wire	12" NW
L-4	4139	ORS	OTS	40mm Parts	6" NE
L-4	4139	Non-OE	6"	Wire	24" S
L-4	4150	Non-OE	6"	Wire	12" N
L-4	4152	ORS	6"	40mm Parts	18" NE
L-4	4152	Non-OE	OTS	Wire	OTF
L-4	4159	ORS	6"	Scrap	OTF
L-4	4164	ORS	6"	40mm Parts	24" SE
L-4	4164	ORS	OTS	40mm Parts	OTF
L-4	4164	Non-OE	6"	Scrap	24" NE
L-4	4165	ORS	12"	Scrap	6" SE
L-4	4168	ORS	6"	Scrap	6" W
L-4 L-4	4173	ORS	6"	40mm Parts	18" S
L-4	4173	ORS		40mm Parts	6" E
L-4 L-4	4175	ORS	6"	Scrap	12" SE
L-4 L-4	4175	ORS	6"	40mm Parts	12 SE
L-4 L-4	4177	ORS	6"	40mm Parts	6" E
L-4 L-4	4193	ORS	6"	40mm Parts	0 E 18" S
L-4 L-4	4193	ORS	6"		18 S 24" W
L-4	4193	URS	0	Scrap	24 VV



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-4	4194	ORS	OTS	40mm Parts	OTF
L-4	4194	ORS	4"	Scrap	18" SE
L-4	4194	ORS	6"	Scrap	12" SW
L-4	4206	ORS	4"	Scrap	18" SE
L-4	4206	ORS	4"	Scrap	OTF
L-4	4206	ORS	4"	Scrap	18" NW
L-4	4206	ORS	6"	Scrap	24" W
L-4	4216	NC	NA	NA	NA
L-4	4220	ORS	6"	Scrap	6" E
L-4	4220	ORS	6"	Scrap	12" W
L-4	4221	ORS	6"	Scrap	12" N
L-4	4224	ORS	6"	Scrap	24" S
L-4	4229	ORS	6"	Scrap	6" S
L-4	4229	ORS	4"	Scrap	12" NW
L-4	4230	ORS	4"	Scrap	6" S
L-4	4238	ORS	8"	40mm Parts	24" SW
L-4	4238	ORS	6"	40mm Parts	24" W
L-4	4238	Non-OE	OTS	Wire	6" S
L-4	4244	ORS	6"	40mm Parts	6" SW
L-4	4244	ORS	6"	Scrap	24" N
L-4	4244	ORS	6"	40mm Parts	18" SW
L-4 L-4	4245	Non-OE	6"	Wire	18" S
L-4 L-4	4245	ORS	6"	Scrap	10'3 12" SE
L-4	4258	ORS	6"	Scrap	6" E
L-4 L-4	4258	ORS	6"	Scrap	12" NE
L-4 L-4	4258	ORS	8"	40mm Parts	24" S
L-4 L-4	4263	ORS	6"		24 3 24" E
L-4 L-4	4263	ORS	6"	Scrap	18" E
	4263	ORS	6"	Scrap	24" N
L-4	4263	ORS	6"	Scrap	12" S
			6"	Scrap	12 S
L-4	4271	ORS ORS	6"	Scrap	
L-4	4279	ORS	6"	40mm Parts	6" SE 6" N
L-4	4279 4279	ORS	6"	Scrap	12" W
L-4			4"	Scrap	
L-4	4280	ORS	<u> </u>	Scrap	OTF
L-4	4287	ORS	6"	40mm Parts	OTF
L-4	4287	ORS		40mm Parts	12" N
L-4	4290	NC	NA	NA	NA
<u>L-4</u>	4295	NC	NA	NA	NA
L-4	4304	ORS	8"	40mm Parts	6" S
L-4	4304	ORS	6"	40mm Parts	18" W
L-4	4304	ORS	6"	Scrap	24" W
L-4	4305	ORS	6"	Scrap	24" E
L-4	4310	ORS	4"	Scrap	6" S
L-4	4310	ORS	4"	Scrap	12" NW
L-4	4318	ORS	6"	40mm Parts	12" N
L-4	4318	ORS	6"	40mm Parts	18" E
L-4	4318	ORS	6"	Scrap	24" SE
L-4	4318	ORS	4"	Scrap	24" SW
L-4	4330	ORS	4"	Scrap	6" SW
L-4	4330	ORS	4"	Scrap	12" SW
L-4	4330	ORS	6"	Scrap	24" N
L-4	4336	ORS	6"	Scrap	12" N
L-4	4337	ORS	18"	Scrap	12" E
L-4	4338	ORS	6"	40mm Parts	6" N
L-4	4338	ORS	6"	40mm Parts	12" SE
L-4	4338	ORS	4"	Scrap	6" E
	4351	Non-OE	12"	Scrap	18" N
L-4	4001				
L-4 L-4	4351	ORS	8"	Scrap	18" W



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-4	4356	ORS	4"	40mm Parts	18" NW
L-4	4356	ORS	4 <sup>11</sup>	Scrap	24" N
L-4	4356	ORS	4"	Scrap	18" S
L-4	4356	ORS	OTS	40mm Parts	24" SW
L-4	4360	ORS	6"	Scrap	18" NE
L-4	4360	ORS	6"	Scrap	24" N
L-4	4376	ORS	4"	Scrap	12" S
L-4	4376	ORS	4"	Scrap	6" E
L-4	4376	ORS	6"	Scrap	18" NE
L-4	4376	ORS	6"	Scrap	18" NW
L-4	4377	ORS	4"	40mm Parts	6" S
L-4	4377	ORS	6"	Scrap	6" N
L-4	4397	ORS	6"	Scrap	6" N
L-4	4397	ORS	4"	Scrap	12" NE
L-4	4397	ORS	4"	Scrap	18" E
L-4	4403	ORS	8"	Scrap	6" NE
L-4	4412	ORS	6"	Scrap	24" E
L-4	4412	ORS	6"	Scrap	18" E
L-4	4412	ORS	6"	Scrap	12" S
L-4	4412	ORS	6"	Scrap	24" NW
L-4	4413	ORS	6"	Scrap	6" NW
L-4	4413	ORS	6"	Scrap	12" S
L-4	4413	ORS	4"	Scrap	18" SE
L-4	4434	Non-OE	6"	Wire	12" E
L-4	4441	ORS	6"	Scrap	12" N
L-4	4441	ORS	6"	Scrap	12" E
L-4	4441	ORS	6"	40mm Parts	18" SE
L-4	4441	ORS	6"	40mm Parts	18" SW
L-4	4452	ORS	6"	Scrap	24" SE
L-4	4474	NC	NA	NA	NA
L-4	4484	ORS	6"	Scrap	12" NW
L-4	4485	ORS	6"	40mm Parts	OTF
L-4	4499	NC	NA	NA	NA
L-4	4500	NC	NA	NA	NA
L-4	4510	ORS	8"	Scrap	6" N
L-4	4514	NC	NĂ	NA	NA
L-4	4027	NC	NA	NA	NA
L-4	4045	ORS	6"	40mm Parts	18" N
L-4	4072	ORS	6"	Scrap	12" N
L-4	4072	ORS	6"	Scrap	12" S
L-4	4072	ORS	6"	Scrap	18" SE
L-4	4075	ORS	6"	40mm Parts	12" NW
L-4	4075	ORS	6"	40mm Parts	24" N
L-4	4075	ORS	6"	40mm Parts	12" E
L-4	4075	ORS	6"	40mm Parts	18" E
L-4	4075	ORS	6"	40mm Parts	12" S
L-4	4079	ORS	8"	40mm Parts	OTF
L-4	4079	ORS	6"	Scrap	6" S
L-4	4079	ORS	6"	Scrap	18" W
L-4	4079	ORS	6"	40mm Parts	24" NW
L-4	4079	ORS	6"	40mm Parts	24" N
L-4	4079	ORS	4"	40mm Parts	24" NE
L-4	4082	ORS	6"	40mm Parts	18" E
L-4	4082	ORS	6"	40mm Parts	6" W
L-4	4082	ORS	6"	40mm Parts	18" NW
L-4	4082	ORS	6"	40mm Parts	24" N
L-4	4105	ORS	8"	40mm Parts	OTF
L-4	4105	ORS	6"	40mm Parts	6" N
L-4	4105	ORS	OTS	Scrap	24" N
L-4	4131	ORS	6"	Scrap	18" NE




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-4	4131	ORS	8"	40mm Parts	12" E
L-4	4131	ORS	6"	40mm Parts	18" E
L-4	4143	ORS	6"	40mm Parts	6" SE
L-4	4143	ORS	4"	40mm Parts	24" S
L-4	4143	ORS	4"	40mm Parts	18" S
L-4	4143	ORS	6"	40mm Parts	18" SW
L-4	4143	ORS	6"	40mm Parts	18" W
L-4	4143	ORS	6"	40mm Parts	12" NW
L-4	4143	ORS	6"	40mm Parts	18" NW
L-4	4149	Non-OE	8"	Wire	18" NW
L-4	4149	ORS	6"	40mm Parts	12" NW
L-4	4149	ORS	6"	40mm Parts	6" N
L-4	4149	ORS	6"	40mm Parts	18" N
L-4	4149	ORS	6"	40mm Parts	24" NE
L-4	4149	ORS	6"	40mm Parts	24" E
L-4	4149	ORS	6"	Scrap	18" SE
L-4	4149	ORS	4"	40mm Parts	18" SW
L-4	4143	Non-OE		Wire	12" SE
L-4	4157	ORS	6"	40mm Parts	12" E
L-4	4157	ORS	6"	40mm Parts	24" N
L-4	4157	ORS	4"	40mm Parts	6" N
L-4 L-4	4158	ORS	6"	40mm Parts	6" E
L-4 L-4	4158	ORS	8"	Scrap	12" S
L-4	4158	ORS	6"	Scrap	12" SW
L-4 L-4	4158	ORS	6"	40mm Parts	6" W
L-4	4163	ORS	4"	40mm Parts	12" N
L-4 L-4	4163	ORS	6"	40mm Parts	24" NE
L-4 L-4	4103	ORS	OTS	40mm Parts	OTF
L-4 L-4	4170	ORS	6"	Scrap	6" E
L-4	4170	ORS	6"	40mm Parts	6" S
L-4 L-4	4171	ORS	6"	40mm Parts	18" W
L-4	4171	ORS	6"	40mm Parts	6" NW
L-4	4185	ORS	6"	40mm Parts	24" E
L-4 L-4	4185	ORS	6"	40mm Parts	6" NE
L-4	4185	ORS	6"	40mm Parts	12" N
L-4	4185	ORS	4"	Scrap	24" W
L-4	4185	ORS	6"	Scrap	24" SW
L-4	4185	ORS	6"	Scrap	6" S
L-4	4223	ORS	6"	Scrap	6" N
L-4	4223	ORS	6"	Scrap	12" E
L-4	4223	ORS	6"	Scrap	12" S
L-4	4223	ORS	6"	Scrap	12 S
L-4 L-4	4223	ORS	6"	Scrap	24" NW
L-4	4228	ORS	8"	40mm Parts	24" NW
L-4	4228	ORS	6"	Scrap	6" W
L-4 L-4	4228	ORS	6"	Scrap	24" SW
L-4	4228	ORS	6"	Scrap	24" SW
L-4 L-4	4228	ORS	6"	Scrap	24" S
L-4 L-4	4243	ORS	24"	40mm Parts	24" N
L-4 L-4	4243	ORS	6"	40mm Parts	6" W
L-4 L-4	4243	ORS	4"	Scrap	12" SW
L-4 L-4	4243	ORS	<u>4</u> 6"	Scrap	12" SE
	4243	ORS	6"	Scrap	6" NE
L-4	4254	ORS	6"	Scrap	6" S
L-4			6"		6" E
L-4	4269	ORS	6"	40mm Parts	12" N
L-4	4269	ORS	6" 6"	40mm Parts	12" N 12" NW
L-4	4269	ORS		Scrap	12" NVV 12" W
L-4	4269	ORS	6"	Scrap	
L-4	4269	ORS	6"	Scrap	12" S
L-4	4303	ORS	6"	Scrap	6" SW



100 million (1997)

Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-4	4303	ORS	6"	Scrap	6" NW
L-4	4331	Non-OE	OTS	Pipe	OTF
L-4	4331	ORS	8"	Scrap	24" NE
L-4	4331	Non-OE	8"	Wire	12" S
L-4	4331	ORS	6"	Scrap	6" W
L-4	4331	ORS	6"	Scrap	12" W
L-4	4331	ORS	4"	Scrap	24" NW
L-4	4339	Non-OE	6"	Pipe	OTF
L-4	4339	Non-OE	12"	Pipe	18" E
L-4	4339	ORS	6"	Scrap	24" E
L-4	4339	ORS	6"	Scrap	24" NW
L-4	4339	ORS	6"	Scrap	24" N
L-4	4343	Non-OE	8"	Nail	18" SW
L-4	4343	ORS	6"	Scrap	12" N
L-4	4343	ORS	6"	Scrap	18" NW
L-4	4343	ORS	6"	Scrap	24" NW
L-4	4396	ORS	6"	Scrap	OTF
L-4	4396	ORS	6"	Scrap	18" SW
L-4	4396	ORS	6"	Scrap	18''NW
L-4	4396	ORS	6"	Scrap	12" NE
L-4	4167	NC	NA	<u>Sciap</u> NA	NA NA
L-4 L-4	4167	NC NC	NA NA	NA NA	NA NA
L-4 L-4	4237	ORS	8"	Scrap	2" E
	4383	ORS	6"		2"W
L-4 L-4	4383	ORS	6"	Scrap	12" S
L-4 L-4	4303	ORS	4"	Scrap	2" SW
		ORS	8"	Scrap	6" S
L-4	4391	ORS	6"	Scrap	
L-4	4391		6"	Scrap	2" NE
L-4	4391	ORS		Scrap	2" N
L-5	1103	ORS	6"	Scrap	6" NE
L-5	1103	ORS	6"	Scrap	6" S
L-5	1112	ORS	<u>4"</u> 4"	40mm Parts	OTF
L-5	1112	ORS		Scrap	12" N
L-5	1114	ORS	6"	Scrap	6" W
L-5	1121	NC	NA	NA	NA
L-5	1141	ORS	6"	Scrap	18" N
L-5	1141	ORS	4"	Scrap	24" E
L-5	1146	ORS	8"	Scrap	4" E
L-5	1156	ORS	8"	Scrap	12" NW
L-5	1156	ORS	6"	Scrap	6" S
L-5	1156	ORS	6"	Scrap	12" E
L-5	1157	ORS	4"	Scrap	6" SW
L-5	1157	ORS	4"	Scrap	6" NE
L-5	1168	NC	NA	NA	NA
L-5	1169	ORS	OTS	40mm Parts	OTF
L-5	1169	ORS	4"	Scrap	24" N
L-5	1179	ORS	6"	Scrap	OTF
L-5	1188	ORS	6"	Scrap	12" N
L-5	1188	ORS	6"	Scrap	12" SE
L-5	1189	ORS	4"	Scrap	4" E
L-5	1189	ORS	4"	Scrap	6" W
L-5	1190	ORS	8"	Scrap	6" W
L-5	1206	ORS	4"	Scrap	6" NW
L-5	1206	ORS	6"	Scrap	6" E
L-5	1225	ORS	6"	Scrap	12" N
L-5	1225	ORS	6"	Scrap	6" S
L-5	1231	ORS	6"	Scrap	12" NW
		ORS	6"	Scrap	6" SE
	1231 1				
L-5 L-5	1231 1231	ORS	4"	Scrap	12" SE




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
L-5	1238	ORS	8"	Scrap	12" SE
L-5	1240	ORS	6"	Scrap	12" N
L-5	1240	ORS	6"	Scrap	12" E
L-5	1240	ORS	6"	Scrap	12" W
L-5	1240	ORS	6"	Scrap	18" NE
L-5	1250	ORS	6"	40mm Parts	12" N
L-5	1251	ORS	6"	Scrap	12" N
L-5	1257	ORS	6"	Scrap	12" N
L-5	1257	ORS	6"	Scrap	12" E
L-5	1257	ORS	6"	Scrap	12" S
L-5	1267	ORS	6"	Scrap	6" W
L-5	1267	ORS	4"	Scrap	18" E
L-5	1270	Non-OE	6"	Wire	18" E
L-5	1270	ORS	6"	Scrap	6" W
L-5	1270	ORS	8"	Scrap	12" S
L-5	1271	ORS	6"	Scrap	6" N
L-5	1271	ORS	4"	Scrap	12" N
L-5	1279	ORS	6"	Scrap	12 N
L-5	1279	ORS	4"	Scrap	12" NE
L-5 L-5	1279	ORS	6"	Scrap	OTF
L-5 L-5	4465	Non-OE	6"	Nail	18" NW
M-0	2261	NC	NA	NA NA	NA
M-0	2261	NC NC	NA	NA NA	NA NA
M-0	2263	NC	NA	NA NA	NA NA
	2263	NC	NA NA	NA NA	NA NA
M-0 M-0	2265	NC	NA	NA NA	NA NA
	2265	NC	NA		
M-0	2266	NC	NA NA	NA	NA
M-0		NC NC		NA	NA
M-0	2268 2269	NC	NA NA	NA	NA
M-0				NA	NA
M-1	2270	NC Non-OE	NA 5"	NA	NA OTF
M-1	2271 2272	NON-OE NC		Scrap Metal	
M-1		NC NC	NA NA	NA	NA
M-1	2273		NA	NA	NA
M-1	2274	NC	NA	NA	NA
M-1	2275	NC	NA	NA	NA
M-1	2276	NC	NA	NA	NA
M-1	2277	NC	NA	NA	NA
M-1	2278	NC	NA	NA	NA
M-1	2279	Non-OE	Surface	Fence Top	24" N
M-1	2280	Non-OE	18"	Fencing	OTF
M-1	2281	NC	NA	NA	NA
M-1	2282	NC	NA	NA	NA
M-1	2283	Non-OE	7"	Iron Tie	12" N
M-1	2284	NC	NA	NA	NA
M-1	2285	Non-OE	12"	Metal Plate	12" S
M-1	2286	NC	NA	NA	NA
M-1	2287	NC	NA	NA	NA
M-2	2288	NC	NA	NA	NA
M-2	2289	NC	NA	NA	NA
M-2	2290	NC	NA	NA	NA
M-2	2291	NC	NA	NA	NA
M-2	2292	NC	NA	NA	NA
M-2	2293	NC	NA	NA	NA
M-2	2294	NC	NA	NA	NA
M-2	2295	ORS	5"	40mm Parts	12" E
M-2	2296	NC	NA	NA	NA
M-2	2297	NC	NA	NA	NA
	2298	NC	NA	NA	NA
M-2	2250		1 1 1 1	19/3	100


Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
M-2	2300	NC	NA	NA	NA
M-2	2301	Non-OE	8"	Scrap Disk	4" E
M-2	2302	ORS	3"	40mm Parts	4" N
M-2	2303	Non-OE	6"	Scrap Metal	OTF
M-2	2304	NC	NA	NA	NA
M-2	2305	NC	NA	NA	NA
M-2	2306	NC	NA	NA	NA
M-2	2307	NC	NA	NA	NA
M-2	2308	NC	NA	NA	NA
M-2	2309	Non-OE	7"	Metal Rail 14' Long	6' W
M-2	2310	NC	NA	NA	NA
M-2	2311	NC	NA	NA	NA
M-2	2312	ORS	4"	Metal Scrap	OTF
M-2	2313	NC	NA	NA	NA
M-2	2314	NC	NA	NA	NA
M-2	2315	NC	NA	NA	NA
M-2	2316	NC	NA	NA NA	NA
M-2	2310	ORS	6"	40mm Parts	9" W
M-2	2317	Non-OE	5"	Fence Cap	4" NE
M-2	2318	NC	NA	NA	NA NA
M-3	725	NC	NA	NA NA	NA NA
M-3	725	NC NC	NA	NA NA	NA NA
M-3	738	Non-OE	Surface	Scrap	OTF
M-3	738	Non-OE	2"	Scrap	24" NW
M-3	762	NC	NA	NA Scrap	NA
M-3	764	NC	NA	NA	NA NA
M-3	771	NC NC	NA NA	NA NA	NA NA
	776	NC NC	NA		
M-3		NC NC		NA NA	NA
M-3	806		NA 6"		NA 8" E
M-3	807	Non-OE	-	Wire	
M-3	808	NC	NA 8"	NA	NA 6" W
M-3	820 822	ORS	NA	Scrap	
M-3		NC NC		NA	NA
M-3	826		NA	NA	NA
M-3	831	NC	NA	NA	NA
M-3	843	NC	NA	NA	NA
M-3	844	Non-OE	Surface	Wire	OTF
M-3	862	NC	NA	NA	NA
M-3	866	ORS	6"	40mm Parts	OTF
<u>M-3</u>	867	NC	NA	NA	NA
M-3	883	NC	NA	NA	NA
M-3	884	ORS	4"	Scrap	6" E
M-3	891	NC	NA	NA	NA
M-3	892	NC	NA	NA	NA
M-3	894	ORS	6"	40mm Parts	18" S
M-3	895	NC	NA	NA	NA
M-3	898	NC	NA	NA	NA
M-3	909	NC	NA	NA	NA
M-3	915	NC	NA	NA	NA
M-3	920	ORS	6"	40mm Parts	6" N
M-3	950	ORS	6"	Scrap	6" NW
M-3	955	ORS	8"	40mm Parts	24" N
M-3	960	ORS	4"	40mm Parts	6" NE
M-3	973	NC	NA	NA	NA
M-3	984	NC	NA	NA	NA
M-3	987	NC	NA	NA	NA
M-3	988	NC	NA	NA	NA
M-3	991	NC	NA	NA	NA
	000	NC	NA	NA	NA
M-3 M-3	998	NC			



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
M-3	1010	NC	NA	NA	NA
M-3	1015	NC	NA	NA	NA
M-3	1021	NC	NA	NA	NA
M-3	1029	NC	NA	NA	NA
M-4	1042	NC	NA	NA	NA
M-4	1045	NC	NA	NA	NA
M-4	1047	NC	NA	NA	NA
M-4	1048	NC	NA	NA	NA
M-4	1049	ORS	Surface	Scrap	6" W
M-4	1050	NC	NA	NA	NA
M-4	1051	NC	NA	NA	NA
M-4	1052	NC	NA	NA	NA
M-4	1054	NC	NA	NA	NA
M-4	1055	NC	NA	NA	NA
M-4	1056	NC	NA	NA	NA
M-4	1057	NC	NA	NA	NA
M-4	1059	ORS	6"	Scrap	6" E
M-4	1059	ORS	4"	Scrap	12" W
M-4	1059	ORS	6"	Scrap	6" SE
M-4	1061	NC	NA	NA	NA
M-4	1065	NC	NA	NA	NA
M-4	4067	ORS	18"	40mm Parts	12" W
M-4	4067	ORS	6"	Scrap	6" E
M-4	4067	ORS	12"	40mm Parts	6" S
M-4	4080	Non-OE	OTS	Pipe	OTF
M-4	4183	ORS	6"	Scrap	6" N
M-4	4183	ORS	6"	Scrap	18" W
M-4	4231	ORS	6"	Scrap	6" N
M-4	4277	Non-OE	OTS	Metal Rod	OTF
M-4	4277	ORS	6"	Scrap	18" NE
M-4	4005	ORS	6"	Scrap	18" W
M-4	4007	Non-OE	12"	Wire	24" W
M-4	4007	ORS	8"	40mm Parts	12" W
M-4	4014	ORS	8"	Scrap	6" NW
M-4	4017	Non-OE	6"	Scrap	12" SW
M-4	4029	ORS	OTS	40mm Parts	OTF
M-4	4029	ORS	6"	40mm Parts	6" W
M-4	4029	ORS	6"	40mm Parts	12" SE
M-4	4055	Non-OE	12"	Chain Link fence	OTF
M-4	4055	ORS	6"	40mm Parts	24" E
M-4	4055	Non-OE		Wire	24" SE
M-4	4085	Non-OE	6"	Wire	12" S
M-4	4085	Non-OE	6"	Wire	24" N
M-4	4106	ORS	6"	Scrap	6" NW
M-4	4123	ORS	6"	Scrap	24" SE
M-4	4123	Non-OE	OTS	Wire	6" E
M-4	4132	ORS	6"	Scrap	6" S
M-4	4140	ORS	12"	40mm Parts	6" SW
M-4	4140	ORS	8"	Scrap	12" W
M-4	4144	Non-OE	8"	Wire	18" N
M-4	4144	ORS	18"	Scrap	24" N
M-4	4144	ORS	6"	40mm Parts	OTF
M-4	4145	Non-OE	12"	Scrap	24" NE
M-4	4186	ORS	6"	Scrap	6" SE
M-4	4186	ORS	6"	Scrap	24" N
M-4	4264	ORS	6"	Scrap	OTF
M-4	4306	ORS	6"	Scrap	6" W
M-4	4311	ORS	6"	Scrap	OTF
IVI-4					
M-4	4357	ORS	8"	Scrap	12" SE




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
M-4	4361	ORS	8"	40mm Parts	6" N
M-4	4378	ORS	8"	Scrap	12" S
M-4	4435	ORS	4"	Scrap	24" SE
M-4	4438	ORS	4"	Scrap	24" N
M-4	4438	ORS	6"	Scrap	24" S
M-4	4442	ORS	6"	40mm Parts	OTF
M-4	4449	ORS	6"	Scrap	18" S
M-4	4501	ORS	6"	Scrap	6" N
M-4	4512	Non-OE	OTS	Fence Post	OTF
M-4	4000	ORS	8"	40mm Parts	24" S
M-4	4001	ORS	6"	40mm Parts	24" NE
M-4	4001	Non-OE	4"	Wire	24" S
M-4	4001	Non-OE	6"	Wire	18" N
M-4	4002	Non-OE	18"	Wire	6" W
M-4	4002	Non-OE	6"	Nail	24" SW
M-4	4003	Non-OE	OTS	Long Cable	OTF
M-4	4003	ORS	12"	40mm Parts	6" SE
M-4	4003	ORS	12"	Scrap	6" NE
M-4	4003	ORS	8"	40mm Parts	24" SE
M-4	4003	ORS	6"	40mm Parts	18" NW
M-4	4003	ORS	6"	40mm Parts	24" N
M-4	4003	ORS	4"	Scrap	18" NE
M-4	4004	Non-OE	12"	Metal Banding	12" N
M-4	4006	Non-OE	36"	Pipe	24" E
M-4	4006	ORS	6"	Scrap	12" NE
M-4	4006	Non-OE	24"	Wire	24" N
M-4	4010	ORS	6"	Scrap	6" N
M-4	4010	ORS	6"	Scrap	12" E
M-4	4011	ORS	18"	Scrap	12" N
M-4	4011	ORS	6"	Scrap	12" S
M-4	4021	ORS	6"	40mm Parts	12" W
M-4	4026	ORS	12"	40mm Parts	6" NE
M-4	4030	ORS	6"	Scrap	6" SE
M-4	4034	ORS	12"	Scrap	12" W
M-4	4034	ORS	12"	Scrap	30" W
M-4	4034	ORS	4"	Scrap	18" N
M-4	4046	ORS	6"	Scrap	6" NW
M-4	4052	Non-OE	8"	Scrap	12" N
M-4	4053	ORS	18"	40mm Parts	6" SE
M-4	4160	ORS	12"	Scrap	6" S
M-4	4239	ORS	6"	Scrap	OTF
M-4	4379	ORS	6"	Scrap	OTF
M-4	4406	NC	NA	NA	NA
M-4	4418	NC	NA	NĂ	NA
M-4	4436	ORS	6"	Scrap	6" S
M-4	4146	NC	NA	NA	NA
M-4	4036	NC	NA	NA	NA
M-5	1110	ORS	6"	Scrap	6" S
M-5	1110	ORS	8"	Scrap	12" E
M-5	1110	ORS	6"	Scrap	18" NW
M-5	1110	ORS	4"	Scrap	6" N
M-5	1115	NC	NA	NA	NA
M-5	1116	ORS	6"	Scrap	OTF
M-5	1117	ORS	6"	Scrap	12" S
M-5	1119	ORS	6"	Scrap	OTF
M-5	1119	ORS	4"	Scrap	18" SW
M-5	1120	ORS	6"	Scrap	12" S
M-5	1120	ORS	6"	Scrap	6" NW
M-5	1120	ORS	8"	Scrap	6" E
M-5	1142	NC	NA	NA	NA




the second se


Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
M-5	1147	NC	NA	NA	NA
M-5	1148	Non-OE	8"	Scrap	18" N
M-5	1148	Non-OE	12"	Scrap	24" N
M-5	1149	ORS	8"	Scrap	6" S
M-5	1158	ORS	6"	Scrap	OTF
M-5	1158	ORS	8"	Scrap	24" N
M-5	1167	ORS	4"	Scrap	12" N
M-5	1170	NC	NA	NA	NA
M-5	1173	NC	NA	NA	NA
M-5	1174	ORS	6"	Scrap	6" W
M-5	1180	ORS	6"	Scrap	OTF
M-5	1183	NC	NA	NA	NA
M-5	1185	ORS	6"	Scrap	12" W
M-5	1185	ORS	6"	Scrap	12" E
M-5	1194	ORS	6"	Scrap	12" E
M-5	1195	ORS	6"	Scrap	12" NE
M-5	1195	ORS	6"	Scrap	18" SE
M-5	1195	ORS	6"	Scrap	18" W
M-5	1200	NC	NA	NA	NA
M-5	1200	NC	NA	NA NA	NA NA
M-5 M-5	1209	NC	NA NA	NA	NA NA
	1210	ORS	12"	40mm Parts	OTF
M-5	1217	NC <sup>®</sup>	<u>12</u> NA	Aumin Parts NA	NA NA
M-5		ORS	8"		12" S
M-5	1235	NC		Scrap NA	NA
M-5	1244		NA 8"		OTF
M-5	1252	ORS	12"	Scrap	6" W
M-5	1264	ORS	8"	Scrap	24" NW
M-5	1265	ORS	<u> </u>	Scrap	OTF
M-5	1272	ORS	4" 6"	Scrap	
M-5	1272	ORS		Scrap	6" N
M-5	1275	NC	NA	NA	NA
M-5	1298	NC	NA	NA	NA
M-5	1281	NC	NA	NA	NA OTF
M-5	1278	ORS	12"	Scrap	
M-6	1525	ORS	6"	OE Scrap	OTF
M-6	1314	ORS	6"	Scrap	24" N
M-6	1316	ORS	8"	Scrap	24" SE
M-6	1317	ORS	12"	Scrap	6" N
M-6	1320	NC	NA	NA	NA
M-6	1329	ORS	6"	Scrap	12" N
M-6	1343	ORS	8"	Scrap	OTF
M-6	1346	ORS	6"	Scrap	24" E
M-6	1353	Non-OE	Surface	Scrap	OTF
M-6	1353	ORS	8"	Scrap	12" N
M-6	1386	NC	NA	NA	NA
M-6	1389	ORS	6"	Scrap	OTF
M-6	1394	ORS	Surface	Scrap	24" SW
M-6	1394	ORS	6"	Scrap	24" W
M-6	1409	NC	NA	NA	NA
M-6	1413	NC	NA	NA	NA
M-6	1429	ORS	8"	Scrap	12" SW
M-6	1466	ORS	6"	Scrap	24" E
M-6	1478	ORS	12"	Scrap	18" SW
M-6	1484	ORS	6"	Scrap	6" SE
M-6	1515	ORS	6"	Scrap	OTF
M-6	1516	ORS	4"	Scrap	12" S
M-6	1531	ORS	4"	Scrap	18" SW
M-6	1538	ORS	8"	Scrap	24" N
			NA		NA
M-6	1540	NC	I NA	NA	24" SW




Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
M-6	1551	NC	NA	NA	NA
M-6	1555	NC	NA	NA	NA
M-6	1559	ORS	6"	Scrap	24" E
M-6	1563	NC	NA	NA	NA
M-6	1564	ORS	6"	Scrap	6" S
NE Quad	6428	Non-OE	OTS	Piece of Culvert	OTF
NE Quad	6429	Non-OE	6"	Scrap	18" W
NE Quad	6429	ORS	6"	Scrap	6" E
NE Quad	6430	ORS	12"	Scrap	12" W
NE Quad	6431	ORS	8"	40mm Parts	18" NW
NE Quad	6431	ORS	6"	Scrap	24" NW
NE Quad	6432	Non-OE	6"	Bolt	12" S
NE Quad	6433	Non-OE	OTS	Fence Post	OTF
NE Quad	6434	Non-OE	6"	Scrap	12" NW
NE Quad	6435	ORS	4"	Scrap	24" SW
NE Quad	6435	ORS	4"	Scrap	18" NW
NE Quad	6436	Non-OE	12"	Fence Post	18" NW
NE Quad	6436	ORS	12"	Scrap	12" W
NE Quad	6437	Non-OE	6"	Scrap	12" SW
NE Quad	6437	ORS	8"	Scrap	12" S
NE Quad	6438	ORS	4"	Scrap	OTF
NE Quad	6439	Non-OE	OTS	Scrap	OTF
NE Quad	6440	ORS	6"	40mm Parts	12" S
NE Quad	6441	Non-OE	6"	Fence Post	12" N
NE Quad	6441	ORS	6"	Scrap	12" E
NE Quad	6442	ORS	6"	Scrap	24" W
NE Quad	6443	ORS	6"	Scrap	6" NW
NE Quad	6443	ORS	6"	Scrap	12" W
NE Quad	6443	ORS	6"	Scrap	18" S
NE Quad	6444	Non-OE	6"	Fence Post	12" S
NE Quad	6445	Non-OE	6"	Fence Post	OTF
NE Quad	6445	ORS	6"	Scrap	12" E
NE Quad	6446	NC	NA	NA	NA
NE Quad	6447	NC	NA	NA	NA
NE Quad	6448	Non-OE	OTS	Pipe	12" E
NE Quad	6449	Non-OE	6"	Scrap	12" W
NE Quad	6450	ORS	6"	Scrap	12" W
NE Quad	6451	ORS	8"	Scrap	24" W
NE Quad	6452	NC	NA	NA	NA
NE Quad	6453	ORS	6"	Scrap	12" E
NE Quad	6453	ORS	6"	Scrap	18" NE
NE Quad	6454	NC	NA	NA	NA
NE Quad	6455	Non-OE	6"	Nail	12" W
NE Quad	6455	Non-OE	6"	Wire	12" NW
NE Quad	6455	ORS	6"	Scrap	24" NE
NE Quad	6456	ORS	6"	Scrap	24" NL 24" SE
NE Quad	6457	Non-OE	12"	Scrap	6" NE
NE Quad	6457	Non-OE	12"	Scrap	18" NE
NE Quad	6458	Non-OE	4"	Nail	12" S
NE Quad	6458	ORS	4"	Scrap	6" S
NE Quad	6459	ORS	6"	Scrap	12" E
NE Quad	6459	ORS	6"	Scrap	12 E 12" S
NE Quad	6459	Non-OE	4"	Scrap	6" W
		ORS	8"	Scrap	12" W
NE Quad	6460		8" 8"		24" S
NE Quad	6461	ORS	NA	40mm Parts NA	24*S
NE Quad	6462	NC Non OF	6"		6" N
NE Quad	6463	Non-OE	6"	Wire	6" N 6" S
NE Quad	6464	ORS		Scrap	
NE Quad	6464	ORS	6"	Scrap	12" W
NE Quad	6464	ORS	4"	Scrap	12" NE



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
NE Quad	6464	ORS	4"	Scrap	24" NE
NE Quad	6465	Non-OE	8"	Scrap	18" W
NE Quad	6465	ORS	4"	Scrap	12" W
NE Quad	6466	Non-OE	6"	Wire	12" SW
NE Quad	6467	ORS	6"	Scrap	12" NE
NE Quad	6468	Non-OE	8"	Scrap	12" NE
NE Quad	6468	ORS	8"	Scrap	12" N
NE Quad	6469	ORS	4"	Scrap	6" E
NE Quad	6470	ORS	6"	40mm Parts	OTF
NE Quad	6470	Non-OE	OTS	Scrap	12" W
NE Quad	6471	ORS	6"	Scrap	6" W
NE Quad	6472	Non-OE	8"	Scrap	12" N
NE Quad	6472	ORS	8"	Scrap	18" NE
NE Quad	6472	ORS	6"	Scrap	18" NW
NE Quad	6473	Non-OE	8"	Wire	12" E
NE Quad	6473	Non-OE	6"	Nail	12" NW
NE Quad	6474	ORS	6"	Scrap	12" SW
NE Quad	6474	ORS	12"	Scrap	18" NE
NE Quad	6475	ORS	6"	Scrap	18" S
NE Quad	6475	ORS	4"	Scrap	6" N
NE Quad	6476	ORS	6"	Scrap	18" NE
NE Quad	6476	ORS	4"	Scrap	12" E
NE Quad	6477	Non-OE	8"	Scrap	18" W
NE Quad	6477	ORS	4"	Scrap	12" E
NE Quad	6478	Non-OE	6"	Wire	12" N
NE Quad	6478	ORS	6"	Scrap	24" NE
NE Quad	6479	ORS	8"	Scrap	18" SW
NE Quad	6479	ORS	6"	Scrap	12" N
NE Quad	6480	ORS	6"	Scrap	6" NW
NE Quad	6481	Non-OE	8"	Wire	18" NW
NE Quad	6481	ORS	6"	Scrap	12" W
NE Quad	6482	ORS	6"	Scrap	12" NW
NE Quad	6482	ORS	6"	Scrap	18" NE
NE Quad	6482	ORS	6"	Scrap	18" W
NE Quad	6483	ORS	4"	Scrap	6" SW
NE Quad	6483	ORS	4"	Scrap	12" W
NE Quad	6484	Non-OE	6"	Scrap	12" NE
NE Quad	6485	Non-OE	6"	Scrap	12" N
NE Quad	6485	ORS	6"	Scrap	24" NW
NE Quad	6485	ORS	6"	Scrap	18" NE
NE Quad	6486	Non-OE	6"	Scrap	18" W
NE Quad	6486	ORS	6"	Scrap	6" S
NE Quad	6486	ORS	6"	Scrap	6" SW
NE Quad	6486	ORS	6"	Scrap	18" S
NE Quad	6487	ORS	6"	Scrap	12" SW
NE Quad	6488	ORS	6"	Scrap	6" S
NE Quad	6488	ORS	4"	Scrap	6" NW
NE Quad	6488	ORS	<u>4"</u> 6"	Scrap	12" E 24" NW
NE Quad	6489	ORS	6"	Scrap	18" SW
NE Quad	6490	ORS	6" 2"	40mm Parts	18" SW 18" W
NE Quad	6490	ORS ORS	6"	7.62mm Blank (Empty)	6" SE
NE Quad	6491	ORS	6"	Scrap	6" NW
NE Quad	6491	ORS	4"	Scrap	12" N
NE Quad	6491 6492	Non-OE	6"	Scrap	12" N 12" S
NE Quad	6492	ORS	6"	Scrap	12 S 12" SW
NE Quad	6492	ORS	6"	Scrap	12" SW
NE Quad	6492	Non-OE	4"	Scrap Scrap	6" W
NE Quad	6493	ORS	12"	Scrap	12" NE
NE Quad	6494	ORS	8"	Scrap	6" N
	0494	013	0	Suap	



Cell ID	FLAG #	ITEM	DEPTH	COMMENTS	DIRECTION FROM PIN FLAG
NE Quad	6494	ORS	6"	Scrap	24" W
NE Quad	6494	ORS	4"	Scrap	6" NE
NE Quad	6495	ORS	4"	Scrap	OTF
NE Quad	6495	ORS	4"	Scrap	12" W
NE Quad	6496	Non-OE	12"	Wire	12" NE
NE Quad	6496	Non-OE	6"	Wire	18" E
NE Quad	6497	ORS	6"	Scrap	6" SE
NE Quad	6497	ORS	6"	Scrap	12" E
NE Quad	6498	ORS	12"	Scrap	12" S
NE Quad	6498	ORS	8"	Scrap	18" SE
NE Quad	6498	ORS	4"	40mm Parts	12" N
NE Quad	6499	ORS	8"	Scrap	6" NE
NE Quad	6499	ORS	8"	Scrap	12" S
NE Quad	6500	ORS	6"	Scrap	12" SW
NE Quad	6501	ORS	6"	Scrap	6" N
NE Quad	6502	Non-OE	6"	Wire	18" N
NE Quad	6503	ORS	6"	Scrap	18" E
NE Quad	6504	Non-OE	6"	Nail	12" W
NE Quad	6504	ORS	6"	Scrap	6" W
NE Quad	6504	ORS	6"	Scrap	18" SW
NE Quad	6505	ORS	6"	Scrap	18" SW
NE Quad	6505	ORS	4"	Scrap	24" SW





#### Parsons Anomalies UXO Clearance Activity Area 44A Seneca Army Depot Activity Romulus, NY

#### LEGEND:

NC - No Contact OTF - On The Flag OTS - On the Surface ORS - Ordnance Related Scrap

Non OE - Not Ordnance or Explosive OE - Ordnance or Explosive E, NE, WSW, - Compass Headings S, N, NNW NA - Not Applicable

					DIRECTION FROM PIN
CELL ID	Target_ID	ITEM	DEPTH	COMMENTS	FLAG
B-7	41	NC	NA	NA	NA
D-1	1	NC	N/A	N/A	N/A
D-1	2	NC	N/A	N/A	N/A
E-8	2	NC	N/A	N/A	N/A
E-8	3	NC	N/A	N/A	N/A
E-8	4	NC	N/A	N/A	N/A
E-8	6	NC	N/A	N/A	N/A
E-8	7	NC	N/A	N/A	N/A
E-8	8	NC	N/A	N/A	N/A
E-8	9	NC	N/A	N/A	N/A
E-8	1	NON OE	OTS	WIRE	12"W
E-8	5	ORS	6"	40mm PARTS	6"S
E-8	5	ORS	8''	40mm PARTS	12"S
F-3	32	NC	N/A	N/A	N/A
F-3	34	NC	N/A	N/A	N/A
F-3	13	NON OE	8"	WIRE	18"E
F-3	13	ORS	6"	SCRAP	12"SE
G-3	47	NC	N/A	N/A	N/A
G-3	2	ORS	8"	Scrap	18" W
G-3	2	ORS	6"	Scrap	18" NW
G-3	2	ORS	6"	Scrap	6" NE
G-3	2	ORS	4"	Scrap	OTF
G-3	2	ORS	4"	Scrap	1`8" N
G-3	17	ORS	12"	Scrap	18" S
G-3	17	ORS	12"	Scrap	24" SW
G-3	43	ORS	12"	SCRAP	12"N
G-3	43	ORS	6"	SCRAP	18"E
G-6	3	NC	N/A	N/A	N/A
G-6	4	NC	N/A	N/A	N/A
G-6	6	NC	N/A	N/A	N/A
G-6	8	NC	N/A	N/A	N/A
G-6	9	NC	N/A	N/A	N/A
G-6	10	NC	N/A	N/A	N/A
G-6	11	NC	N/A	N/A	N/A
G-6	12	NC	N/A	N/A	N/A
G-6	13	NC	N/A	N/A	N/A

G-6	14	NC	N/A	N/A	N/A
G-6	15	NC	N/A	N/A	N/A
G-6	16	NC	N/A	N/A	N/A
G-6	17	NC	N/A	N/A	N/A
G-6	18	NC	N/A	N/A	N/A
G-6	19	NC	N/A	N/A	N/A
G-6	20	NC	N/A	N/A	N/A
G-6	21	NC	N/A	N/A	N/A
G-6	22	NC	N/A	N/A	N/A
G-6	23	NC	N/A	N/A	N/A
G-6	24	NC	N/A	N/A	N/A
G-6	26	NC	N/A	N/A	N/A
G-6	27	NC	N/A	N/A	N/A
G-6	28	NC	N/A	N/A	N/A
G-6	30	NC	N/A	N/A	N/A
G-6	31	NC	N/A	N/A	N/A
G-6	33	NC	N/A	N/A	N/A
G-6	34	NC	N/A	N/A	N/A
G-6	35	NC	N/A	N/A	N/A
G-6	36	NC	N/A	N/A	N/A
G-6	37	NC	N/A	N/A	N/A
G-6	39	NC	N/A	N/A	N/A
G-6	40	NC	N/A	N/A	N/A
G-6	42	NC	N/A	N/A	N/A
G-6	43	NC	N/A	N/A	N/A
G-6	44	NC	N/A	N/A	N/A
G-6	45	NC	N/A	N/A	N/A
G-6	46	NC	N/A	N/A	N/A
G-6	47	NC	N/A	N/A	N/A
G-6	48	NC	N/A	N/A	N/A
G-6	49	NC	N/A	N/A	N/A
G-6	50	NC	N/A	N/A	N/A
G-6	51	NC	N/A	N/A	N/A
G-6	52	NC	N/A	N/A	N/A
G-6	53	NC	N/A	N/A	N/A
G-6	55	NC	N/A	N/A	N/A
G-6	56	NC	N/A	N/A	N/A
G-6	57	NC	N/A	N/A	N/A
G-6	58	NC	N/A	N/A	N/A
G-6	60	NC	N/A	N/A	N/A
G-6	62	NC	N/A	N/A	N/A
G-6	63	NC	N/A	N/A	N/A
G-6	64	NC	N/A	N/A	N/A
G-6	65	NC	N/A	N/A	12"N
G-6	66	NC	N/A	N/A	N/A
G-6	67	NC	N/A	N/A	N/A
G-6	68	NC	N/A	N/A	N/A
G-6	73	NC	N/A N/A	N/A	N/A
G-6	74	NC	N/A N/A	N/A	N/A
G-6	75	NC	N/A N/A	N/A	N/A N/A
G-6	75	NC	N/A N/A	N/A N/A	N/A N/A

Parsons Anomalies

2

G-6	79	NC	N/A	N/A	
G-6	80	NC	N/A	N/A	N/A
G-6	81	NC	N/A	N/A	N/A
G-6	82	NC	N/A	N/A	N/A
G-6	83	NC	N/A N/A	N/A N/A	N/A
G-6	84	NC	N/A N/A	N/A	N/A
		NC		N/A N/A	N/A
G-6	85		N/A		
G-6	87	NC	N/A	N/A	N/A
G-6	88	NC	N/A	N/A	N/A
G-6	89	NC	N/A	N/A	N/A
G-6	90	NC	N/A	N/A	N/A
G-6	91	NC	N/A	N/A	N/A
G-6	93	NC	N/A	N/A	N/A
G-6	25	NON OE	12"	SCRAP	6"NW
G-6	59	NON OE	OTS	CABLE	12"NE
G-6	1	ORS	6"	SCRAP	10"NW
G-6	2	ORS	12"	40mm PARTS	6"N
G-6	2	ORS	6"	40mm PARTS	12"S
G-6	7	ORS	6"	SCRAP	OTF
G-6	7	ORS	6"	SCRAP	24"NW
G-6	7	ORS	6"	SCRAP	24"W
G-6	7	ORS	2"	SCRAP	6"NW
G-6	29	ORS	6"	Scrap	6" E
G-6	32	ORS	6"	SCRAP	12"W
G-6	38	ORS	6"	40mm PARTS	6"NE
G-6	41	ORS	6"	SCRAP	12"SW
G-6	54	ORS	6"	SCRAP	12"NE
G-6	61	ORS	6"	SCRAP	OTF
G-6	61	ORS	6"	SCRAP	18"E
G-6	69	ORS	10"	SCRAP	OTF
G-6	70	ORS	6"	SCRAP	6"W
G-6	70	ORS	6"	SCRAP	8"NW
G-6	71	ORS	6"	SCRAP	6"E
G-6	72	ORS	6"	SCRAP	OTF
G-6	72	ORS	6"	SCRAP	12"N
G-6	72	ORS	6"	SCRAP	12"NE
G-6	76	ORS	4"	SCRAP	OTF
G-6	76	ORS	6"	SCRAP	12"S
G-6	76	ORS	6"	SCRAP	12'S
G-6	78	ORS	8"	SCRAP	8"NW
G-6	86	ORS	12"	SCRAP	6"NW
G-6	86	ORS	6"	SCRAP	6"SE
	92	ORS	6"		
G-6				N/A	N/A
G-6	92	ORS	6"	SCRAP	OTF
H-3	13	NC	NA	NA	NA
H-3	25	NC	N/A	N/A	N/A
<u>H-3</u>	27	NC	N/A	N/A	N/A
H-3	69	NC	N/A	N/A	N/A
H-3	77	NC	N/A	N/A	N/A
H-3	2	NON OE	6"	SCRAP	6"SE
H-3	2	NON OE	6"	SCRAP	12"E

H-3	2	NON OE	12"	SCRAP	18"S
H-3	17	NON OE	12"	SCRAP	30"W
H-3	42	NON OE	OTS	SCRAP	OTF
H-3	40	Non-OE	6"	Wire	12" N
H-3	40	Non-OE	12"	Wire	12" SW
H-3	40	Non-OE	18"	Wire	18" SW
H-3	40	Non-OE	18"	Wire	36" SW
H-3	40	Non-OE	18"	Wire	12" SE
H-3	40	Non-OE	18"	Wire	24" SE
H-3	40	Non-OE	18"	Wire	36" SW
H-3	40	Non-OE	18"	Wire	40" S
H-3	40	Non-OE	4"	Wire	18" E
H-3	67	ORS	8"	40mm PARTS	6"S
H-5	31	NC	N/A	N/A	N/A
H-5	32	NC	N/A	N/A	N/A
H-5	8	ORS	OTS	40mm PARTS	6"N
H-5	44	ORS	6"	SCRAP	6"N
H-5	44	ORS	6"	SCRAP	12"N
H-5	45	ORS	6"	SCRAP	6"E
H-5	45	ORS	8"	SCRAP	12"NE
H-5	46	ORS	18"	SCRAP	12"N
H-5	46	ORS	6"	SCRAP	6"SW
H-5	46	ORS	6"	SCRAP	12"S
H-5	47	ORS	6"	40mm PARTS	6"SE
H-5	47	ORS	6"	SCRAP	12"NE
H-5	48	ORS	6"	SCRAP	12"W
H-7	30	ORS	12"	SCRAP	12"N
H-7	30	ORS	6"	SCRAP	24"NW
H-7	30	ORS	6"	SCRAP	6"NW
H-8	1	NC	N/A	N/A	N/A
H-8	2	NC	N/A	N/A	N/A
H-8	55	NC	N/A	N/A	N/A
H-8	83	NC	N/A	N/A	N/A
H-8	87	NC	N/A	N/A	N/A
H-8	89	NC	N/A	N/A	N/A
H-8	90	NC	N/A	N/A	N/A
H-8	42	ORS	6"	SCRAP	6"E
H-8	42	ORS	4"	SCRAP	6"N
H-8	42	ORS	4"	SCRAP	18"NE
H-8	43	ORS	6"	SCRAP	8"W
H-8	43	ORS	6"	SCRAP	6"N
H-8	43	ORS	6"	SCRAP	6"NW
K-0	1	NC	N/A	N/A	N/A
K-0	2	NC	N/A	N/A	N/A
K-0	3	NC	N/A	N/A	N/A
K-0	4	NC	N/A	N/A	N/A
K-0	6	NC	N/A	N/A	N/A
K-0	7	NC	N/A	N/A	N/A
K-0	8	NC	N/A	N/A	N/A
K-0	9	NC	N/A	N/A	N/A
K-0	10	NC	N/A	N/A N/A	N/A

Parsons Anomalies

4

L-1	4	NC	NA	NA	NA
L-1	22	NC	NA	NA	NA
L-1	27	NC	N/A	N/A	N/A
L-1	33	NC	N/A	N/A	N/A
L-1	38	NC	N/A	N/A	N/A
L-1	39	NC	NA	NA	NA
L-1	41	NC	NA	NA	NA
L-1	46	NC	N/A	N/A	N/A
L-1	30	NON OE	6"	NAIL	6"NW
L-1	34	NON OE	12"	SCRAP	12"E
L-1	36	Non-OE	4"	Nail	12" W
L-1	36	Non-OE	6"	Nail	24" NW
L-1	14	ORS	6"	Scrap	12" W
L-1	14	ORS	18"	Scrap	18" NE
L-1	14	ORS	6"	Scrap	12" S
L-1	19	ORS	6"	Scrap	6" E
L-1	19	ORS	6"	Scrap	24" NW
L-1	35	ORS	18"	Scrap	6" SE
L-1	36	ORS	12"	Scrap	30" SW
L-1	36	ORS	6"	Scrap	12" NW
L-1	37	ORS	6"	Scrap	6" NE
L-1	37	ORS	6"	Scrap	24" NE
L-1	37	ORS	6"	Scrap	24" N
L-1	40	ORS	8"	Scrap	12" W
L-1	40	ORS	18"	40mm Parts	OTF
L-1	40	ORS	6"	Scrap	24" S
L-1	40	ORS	6"	Scrap	24" SE
L-5	1	NC	N/A	N/A	N/A
L-5	2	NC	N/A	N/A	N/A
L-5	3	NC	N/A	N/A	N/A
L-5	4	NC	N/A	N/A	N/A
L-5	5	NC	N/A	N/A	N/A
L-5	6	NC	N/A	N/A	N/A
L-5	8	NC	N/A	N/A	N/A
L-5	10	NC	N/A	N/A	N/A
L-5	11	NC	N/A	N/A	N/A
L-5	12	NC	N/A	N/A	N/A
L-5	13	NC	N/A	N/A	N/A
L-5	14	NC	N/A	N/A	N/A
L-5	15	NC	N/A	N/A	N/A
L-5	16	NC	N/A	N/A	N/A
L-5	17	NC	N/A	N/A	N/A
L-5	19	NC	N/A	N/A	N/A
L-5	20	NC	N/A	N/A	N/A
L-5	18	NON OE	6"	NAIL	12"SE
L-5	21	NON OE	6"	NAIL	12"W
L-5	7	ORS	12"	SCRAP	18"SE
L-5	7	ORS	6"	SCRAP	12"NW
L-5	9	ORS	6"	40mm PARTS	6"SW
L-5	21	ORS	6"	SCRAP	12"S
L-0	1	NC		001/41	120


L-9	2	NC	N/A	N/A	N/A
L-9	7	NC	N/A	N/A	N/A
L-9	9	NC	N/A	N/A	N/A
L-9	10	NC	N/A	N/A	N/A
L-9	11	NC	N/A	N/A	N/A
L-9	12	NC	N/A	N/A	N/A
L-9	16	NC	N/A	N/A	N/A
L-9	17	NC	N/A	N/A	N/A
L-9	18	NC	N/A	N/A	N/A
L-9	19	NC	N/A	N/A	N/A

## **ATTACHMENT D-1**

### DOD FORM 1348'S AND WEIGHT TICKETS

ŕ

Ker Prikelin (E. 100, 100, 10, 12, 1° 1 · 0·30AM · (E. 10, 007, 009, 0492)	100305555015# 4
	and the second sec
	a a 70 74 72 73 74 76 78 77 74 76 76
	A URL HAD
E terry Depot Activity Empire Seneca LLC BOBG AREA TE 2 Route 96 A 1606 SR 414 Dispisal Purchase Or	aler DOLLAND ITTO
1000 ARMY Delot Water 100, NY 13148	2
	3
"INSTITUT ENDINALY RECUERTEDI DECLASSICATION HOLEVELATION DECLASSICATION HOLEVELATION DECLASSICATION HOLEVELATION DECLASSICATION DECLASSICATI	A227
Now-HAZARDOUS Scrap Metal.	
inspected by us and to the pest of our knowledge and belief, contains au items of a hazarders nature!	Ant I all a second a
NUMED OF AND DATE AND	•
VERifier Certifier Hicked L. Wals UXOS CHRIS BROWN BCM Michgel Wals	g //er
STREEPAUM TIC. HEADAINE WE HEREINEN WING WE STREEMEN WING WE STREEPAUM AND TO COMPANY AND THE SPECEPAUM MANY OCCUPACION AND THE SPECEPAUM AND THE SPECEPAUM MANY OCCUPACION AND THE SPECEPAUM AND THE	82
TTT 1348-1, SEP 87 Jun 86 edition may be used. FUHAL APPRITURD UMB NO 0704-0188 DOO SINGLE UME ITE	M RELEASE / RECEIPT DOCUMENT



FAX ND. : 3155390406

# EMPIRE/SENECA LLC 1606 RT. 414 WATERLOO, NY 13165

December 18, 2001

Dear Chris Rane:

The load of scrap metal we received from Spec Pro Inc. on December 6, 2001 has been destroyed.


Sincerely,

n. Neuherj

. .

:

Lynn Williams



	1606 NYS RT. 41	4 · WATERLOO, NY 13165	• PH 315-539-0536	• FAX 315-539-0409
ID		GROSS	52560 LE	3 (X) G
TIME DATE	06:31 07/23/02	NET	36180 LP	3 (K) T
PO NO.		VENDOR	16380 LE	N
VEHICLE				

DEC-05-01 06:12 PM MICROTELINH&SUITES 3155394780 110 Validation Date and Number: 04/20/0 04260 **OFFICIAL BUSINESS** Ś ERTIFICAT This person is CERTIFIED AS A SCRAP PROCE SOR THIS CERTIFICATE EXPIRES 06/30/03 pursuant to the provisions of the Vehicle and Traffic Law. 7085379 SCP FACILITY IDENTIFICA TOMMO. ENDIRE SENECA LLC 1606 NYS RT 414 WATERLOO NY 13165 CORDIAL THREEDERS 15 ET 7 The document does not cently that this business pomplies with sching and other local laws POST IN A CONSPIC OUB PLACE HER THE 1. A. Vandellon Data and Reundern ..... A DAR HANDER relidation Date and Number: 04/20/0 winnit of Motor Validas OFFICIAL BUSINESS The person is CREVIED CO. TIFICATE SUVES This person is CERTIFIED AS A TIS PORSENIE CER SCRAP COLLEC OR THIS CERTIFICATE EXPIRES 06/30/03 pursuant to the provisions of the Vehicle and Frame Law, 7085379 SCC FACILITY IDENTIFICATION NO EMPIRE SENECA LLC WATERLOD NY mar de colta to المالية فيتبلغ والعاقف وإرزار المارات No. Contractores This socument does not certify that this business compiles with zoning and other local laws ×., 10 Anetrum S ار کې دو دو اور. د او او او چونو د مېر اود و V Standard State I and State Sal Stal Mercan a the same OKARI alte Atta د. مدارع کې in we constant San an Long That August 2 Sec. 17 in and and in the · . . . . in ... 10460:50 TROP 45 031 50-00-1: 212220-00 103 85. FROM & ENDIR 1 ..... e star e e



## **ATTACHMENT E-1**

## PHOTOGRAPHS

· ·

.

.



