Procurement Plan for AP 24X7 Power For All Project

I. General

1. **Project information**:

Country : India

Borrower : Republic of India

Project Name : AP 24X7

Power for All Project

Loan No. :

Project Implementing Agency : APEPDCL, APSPDCL and APTRANSCO

(PIA), etc.

2. **Bank's approval Date of the procurement Plan Original**: January 12, 2017

3. **Date of General Procurement Notice:**

4. **Period covered by this procurement plan:** First 18 months

II. Goods and Works and non-consulting services

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement.

World Bank review of procurement: The World Bank will prior review (thresholds are based on "**Substantial**" rating, will be modified if risk rating is changed after assessment by Bank during the project implementation) the following contracts:

- a) Works including turnkey Supply & Installation of Plant and Equipment and PPP: All contracts more than US\$ 10 million equivalent
- b) Goods, Information Technology and Non-consulting Services: All contracts more than US\$ 2 million equivalent

First contract issued by implementing agency [IA] will be subject to prior review irrespective of their value. In addition, the justifications for all contracts to be issued on the basis of LIB, single-source or direct contracting will be subject to prior review. The above thresholds are for the initial 18 months implementation period; based on the procurement performance of the project these thresholds may be subsequently modified by Bank. **In case of Post Review contracts, the inputs of Bank on Technical Specifications will be obtained by project.** The procurement plan will be subsequently updated annually (or at any other time if required) and will reflect any change in prior review thresholds. The World Bank will carry out an annual ex-post procurement review of the procurement falling below the prior review thresholds provided above. To avoid any doubts, the Bank may conduct at any time Independent Procurement Reviews (IPRs) of all the contracts

financed under the loan. Domestic preference is allowed only for Procurement of Goods and Information Technology and not for procurement of Works.

Category	Method of Procurement	Method Threshold (US\$ Equivalent)
Works	International Competitive Bidding (ICB)	> 40,000,000
	National Competitive Bidding (NCB)	Up to 40,000,000 (with NCB
	Shopping	conditions) Up to 100,000
	Direct Contracting (DC)	As per paragraph 3.7 of Guidelines
	Public-Private Partnership (PPP) for Works	As per paragraph 3.14 of Guidelines
	Force Account	As per paragraph 3.9 of Guidelines
	Framework Agreement (FA)	As per paragraph 3.6 of Guidelines
Goods and	International Competitive Bidding (ICB)	> 3,000,000
non-	Limited International Bidding (LIB)	wherever agreed by Bank
consultant services	National Competitive Bidding (NCB)	Up to 3,000,000 (with NCB conditions)
(NCS)	Shopping	Up to 100,000
	Direct Contracting (DC)	As per paragraph 3.7 of Guidelines
	Public-Private Partnership (PPP) Services	As per paragraph 3.14 of Guidelines
	Force Account (only for NCS)	As per paragraph 3.9 of Guidelines
	Framework Agreement (FA) ¹	As per paragraph 3.6 of Guidelines
	Procurement from United Nations (UN)	As per paragraph 3.10 of
	Agencies	Guidelines

- **2. Prequalification**. Pre-qualification is not envisaged for any package under the Project.
- 3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Not Applicable
- **4. Reference to (if any) Project Implementation Plan:** Not Applicable
- **5. Retroactive Financing :** As per legal agreement

٠

^{1/} DGS&D rate contracts may be used as framework agreement (FA) subject to the conditions mentioned under NCB conditions

- **6. NCB Condition:** National competition for the procurement of goods and works according to the established thresholds will be conducted in accordance with paragraphs 3.3 & 3.4 of Section III of the Guidelines and the following provisions:
 - a) Only the model bidding documents for NCB agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding;
 - b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids;
 - c) No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, smallscale enterprises or enterprises from any given State;
 - d) Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
 - e) Extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstances beyond the control of the Purchaser/Employer);
 - f) Re-bidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
 - g) Rate contracts entered into by Directorate General of Supplies and Disposals (DGS&D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however for any procurement under the Shopping procedures;
 - h) Use of DGS&D rate contracts as Framework Agreement must be reflected in the procurement plan agreed by the Bank for particular goods. Before issuing the purchasing order, the Bank will have to advise the government on carrying out a price analysis on the specific good that is intended to be purchased. If after this due diligence the borrower concludes [and Bank agrees] that the DGS&D rate contract is not suitable, then the borrower will have to proceed using NCB or shopping depending on the value. To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders [in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders]. On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank's right to audit and F&C clauses could be mentioned.

- i) Two or three envelope system will not be used (except when using e-procurement system assessed and agreed by the Bank).
- 7. Procurement Packages with Methods and Time Schedule as per Table A [attached below]

III. Selection of Consultants

- **1. Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:
 - a) Consultancy Services for selection of firms : All contracts more than US\$ 1.0 million equivalent;
 - b) Consultancy services for selection of individuals: All contracts above US\$ 0.3 million.
 - c) First contract issued by implementing agency [IA] will be subject to prior review irrespective of their value. In addition, the justifications for all contracts to be issued on the basis of single-source or direct contracting will be subject to prior review. The above thresholds are for the initial 18-month implementation period; based on the procurement performance of the project these thresholds may be subsequently modified by Bank. In case of Post Review contracts, the inputs of Bank on TORs will be obtained by project. The procurement plan will be subsequently updated annually (or at any other time if required) and will reflect any change in prior review thresholds. The World Bank will carry out an annual ex-post procurement review of the procurement falling below the prior review thresholds provided above. To avoid any doubts, the Bank may conduct at any time Independent Procurement Reviews (IPRs) of all the contracts financed under the loan.

	Selection Method	Method Threshold (USD)
Consultants'	Selection Based on Consultants' Qualifications	Up to 300,000
Services	(CQS)/Least-Cost Selection (LCS)	
	Single-Source Selection (SSS)	As per paragraphs 3.9-3.11 of Guidelines
	Individuals	As per Section V of Guidelines
	Particular Types of Consultants	As per paragraphs 3.15-3.21 of Guidelines
	Quality- and Cost-Based Selection (QCBS)/ Quality-	for all other cases
	Based Selection (QBS)/ Selection under a Fixed Budget	
	(FBS)	
	(i) International shortlist	> 800,000
	(ii) Shortlist may comprise national consultants only	Up to 800,000

2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than US \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. Any Other Special Selection Arrangements:

First consultancy selection shall be prior reviewed irrespective of threshold.

Refer to sl. No. 4 under Section-II of the procurement plan

4. Consultancy Assignments with Selection Methods and Time Schedule as per Table A [attached below]

PROCUREMENT PLAN FOR WORKS AP-24x7 POWER FOR ALL PROJECT

Plan(/WORKS)

WB LOAN/CREDIT No.....

	1 -	-	5 1 11 6 111 1						AN/CREDIT								1		I - 4\
	SL No.	8	Descrip-tion of Works	Esti-mated		Design/		Preparation		Bi	ds	Contract	Bank's No	Contract		Name			효율
	۱,	ge		Cost (Rs.in	of Procur-	Investiga-	Prepared &	of Bid	Objection			Award	Objection	Signed		of		₽ D	βΩ
	10,	Package No.		Mill-ions)	ement	tion	Sanctioned	Document	to			decided	to Contract	(Date/		Contractor/		8	l₹I
		Ра			ICB/	completed	(Date and	(Date)	Bidding			(Date/	Award	Value/		Nationality		<u> </u>	l.⊑
					NCB	(Date)	Value)		Document			Value/	(Date)**	Currency)	S	& ZIP Code	No.	E	l≝ l
						(= 33)	,		(Date)**			Currency)	(= 55)	,	 		A N	.8 +	<u> </u>
	7								(Date)	Invitation	Opened	Curra ky)			Contract		WBR	Date of completion of Contract	Expanditure incurred to Date
										(Date)	On (Date)				5		> *	第 5	lΩ
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	* 17	18	19
*PP	+			7	,		,	Ů	,	10		31-03-2017	15	15-05-2017	13	10	17	10	13
1 ' '												/ 1528.7		/ 1528.7					
						31-08-2016	31-10-2016	30-11-2016	31-12-2016	10-01-2017	10-02-2017		30-04-2017					15-05-2018	
												(Rs.in		(Rs.in					
												Millions)		Millions)					
		1	i) 132/33kV SS M ummidivaram	1528.7	NCB														
R→	T		ii) 132kV SS Gollapalem	İ				ĺ		1	1	'			'				
-	1		iii) 220/33kV SS Korukonda	ł															
	+-		, ,							1		1							
Α			iv) 132/33kV SS at J aggampet																
PP												31-05-2017		15-07-2017					
						31-10-2016	31-12-2016	31-01-2017	28-02-2017	10-03-2017	10-04-2017	/ 1767.7	30-06-2017	/ 1767.7				15-07-2018	
						51 10 2010	51 12 2010	51 01 2017	20 02 2017	10 03 2017	10 04 2017	(Rs.in	30 00 2017	(Rs.in				15 07 2010	
												Millions)		Millions)					
		2	i)132kV SS K adivedu	1767.7	NCB							·							
R ▶		_	ii)132/33kV SS M ylavaram	1/0/./	INCD										ľ				1
	3		iii)132kV SS Chinarikatla	ł															
			,	ļ											ļ				↓
Α			iv)132kV SS East Gangavaram	1															
PP				l								30-07-2017		15-09-2017				I	
				ĺ		20 12 2016	20 02 2017	21 02 2017	21 04 2017	10.05.2015	10.00.2017	/ 1797.2	21 00 2017	/ 1797.2				15 00 2010	
				1		30-12-2016	28-02-2017	31-03-2017	31-04-2017	10-05-2017	10-06-2017	(Rs.in	31-08-2017	(Rs.in				15-09-2018	
				1							1	Millions)		Millions)					
	+		i)132kV SS K othapalli	ł							1	111111111111111111111111111111111111111							
		3		1797.2	NCB			ĺ											
_	\vdash		(Gudipala)	ł				ĺ							ŀ				4 I
R_			ii)132kV SS Penumur	1				ĺ				ĺ						ĺ	
	2		iii)132kV SS T.Sundupalli					ĺ											
Α			iv)132kV SS Satellite City	Ī				Ī						_					
			•	İ														I	

^{*}PP:Target dates agreed as per Procurement Plan

R: revision 1,2 etc. A: actual dates WBR No.: World Bank Reference Number

Note: For Column 5, state ICB/NCB/Direct Contracting/Shopping as appropriate. For Column Nos. 6 to 19, fill the information for all the three elements i.e. PP, R and A, as applicable, against each contract.

^{**} Applicable in case of 'Prior Review' by Bank.

PROCUREMENT PLAN FOR GOODS AP-24x7 POWER FOR ALL PROJECT

Plan(/GOODS)

WB LO AN/C REDIT No.....

									AN/C REDIT			_							
	SL No.	Package No.	Descrip-tion of Goods	Esti-mated Cost (Rs.in Mill-ions)	M ethod of Procur- ement ICB/	Design/ Investiga- tion completed	Estimate Prepared & Sanctioned (Date and	Preparation of Bid Document (Date)	Bank's No Objection to Bidding	Bi	ids	Contract Award decided (Date/ Value/	Bank's No Objection to Contract Award	Contract Signed (Date/ Value/		Name of Contractor/ Nationality		etion of	Expenditure incurred to Date
		_			NCB	(Date)	Value)	(Date)	Document (Date)**	I a Malla a		Currency)	(Date)**	Currency)	Contract No.	& ZIP Code	** WBR No.	Date of completion of Contract	anditure
										Invitation (Date)	Opened On (Date)								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
*PP			Procurement of Power Transformers			31-08-2016	30-09-2016	31-10-2016	30-11-2016	10-12-2016	10-01-2017	28-02-2017 / 500.00 (Rs.in Millions)	30-03-2017	15-04-2017 / 500.0 (Rs.in Millions)				15-04-2018	
	1	4	(15x31.5MVA) and (15x50MVA)	500.00	NCB														
Α												-							
PP	\vdash											1			_				
-						30-11-2016	31-01-2017	28-02-2017	31-03-2017	10-04-2017	10-05-2017	30-06-2017 / 238.0 (Rs.in Millions)	31-07-2017	15-08-2017 / 238.0 (Rs.in Millions)				15-08-2018	
R_	2	5	Procurement of Testing & Scientific Instruments (13 Sets)	238.0	NCB														
A																			
PP			i) Tower spotting software			31-10-2016	30-11-2016	31-12-2016	31-01-2017	10-02-2017	10-03-2017	30-04-2017 / 20.00 (Rs.in Millions)	31-05-2017	15-06-2017 / 20.0 (Rs.in Millions)				15-12-2017	
R ▶		6	ii) Design licensed software iii) Earthing software and other softwares	20.0	NCB														
A	3		iv) Trainings at CPRI																

^{*}PP:Target dates agreed as per Procurement Plan

R: revision 1,2 etc. A: actual dates WBR No.: World Bank Reference Number

** Applicable in case of 'Prior Review' by Bank.

Note: For Column 5, state ICB/NCB/Direct Contracting/Shopping as appropriate. For Column Nos. 6 to 19, fill the information for all the three elements i.e. PP, R and A, as applicable, against each contract.

PROCUREMENT PLAN FOR WORKS/GOODS IN <u>APSPDCL OF ANDHRA PRADESH</u> STATE UNDER POWER FOR ALL (24X7) PROJECT UNDER WORLD BANK FUNDING

S.	Package No.	Description of Works/Goods	Estimate	Estimated	Method of	Preparati	Bank's No	Bi	ds
No.			d Cost (INR in Million)	Cost (US \$ in Million)	procureme nt ICB/NCB	on of Bid Document (Date)	Objection to Bidding Document s (Date)	Invitati on (Date)	Opened on (Date)- Ist Envelop e
1	2	3	4	5	6	7	8	9	10
1	ED/PROJECTS/W B/ATP/HVDS/NC B-1/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Anantapur DIVISION OF Anantapur DISTRICT UNDER WORLD BANK FUNDING	2059.97	29.43	NCB	15.09.16		01.11.16	
2	ED/PROJECTS/W B/ATP/HVDS/NC B-2/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN GOOTY DIVISION OF Anantapur DISTRICT UNDER WORLD BANK FUNDING	1423.24	20.33	NCB	15.09.16		01.11.16	
3	ED/PROJECTS/W B/ATP/HVDS/NC B-3/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Hindupur & Kadiri DIVISION OF Anantapur DISTRICT UNDER WORLD BANK FUNDING	2083.43	29.76	NCB	15.09.16		01.11.16	

4	ED/PROJECTS/W B/ATP/HVDS/NC B-4/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Kalyandurg DIVISION OF Anantapur DISTRICT UNDER WORLD BANK FUNDING	1228.44	17.55	NCB	15.09.16	·	01.11.16	
5	ED/PROJECTS/W B/KNL/HVDS/NC B-5/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Adoni DIVISION OF KURNOOL DISTRICT UNDER WORLD BANK FUNDING	1600.00	22.86	NCB	Bid was submitted to WB for approval	٠.	01.10.16	
6	ED/PROJECTS/W B/KNL/HVDS/NC B-6/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Nandyala DIVISION OF KURNOOL DISTRICT UNDER WORLD BANK FUNDING	777.78	11.11	NCB	15.09.16		01.11.16	
7	ED/PROJECTS/W B/KNL/HVDS/NC B-7/2016-17	SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Kurnool & Dhone DIVISIONS OF KURNOOL DISTRICT UNDER WORLD BANK FUNDING	827.18	11.82	NCB	15.09.16		01.11.16	
8	ED/PROJECTS/W B/NLR/ R.Starters/NCB- 8/2016-17	Installation of remote starters / Electric smart control panel for Agrl pumpsets to operate remotely by using SMS phone call in Nellore District of APSPDCL	250.00	3.57	NCB	15.09.16	٠.	01.11.16	

9	ED/PROJECTS/W B/Smart Meters/NCB- 9/2016-17	Installation of 184763Nos 3Ph Smart Meters for urban consumers with energy consumption above 500units per month in 8 districts of APSPDCL	2800.00	40.00	NCB	01.10.16	 01.11.16	
10	ED/PROJECTS/W B/VJA/ SCADA /NCB-10/2016-17	Implementation of SCADA for balance 33/11KV Substations in Vijayawada city of APSPDCL	800.00	11.43	NCB	15.09.16	 01.11.16	
11	ED/PROJECTS/W B/GNT/ SCADA /NCB-11/2016-17	Implementation of SCADA for balance 33/11KV Substations in Guntur city of APSPDCL	400.00	5.71	NCB	15.09.16	 01.11.16	
12	ED/PROJECTS/W B/VJA/ UG /NCB- 12/2016-17	Erection and commissioning of UG cable in high populated and tourist area in Vijayawada city of APSPDCL	1200.00	17.14	NCB	15.09.16	 01.11.16	,-
13	ED/PROJECTS/W B/GNT/ UG /NCB-13/2016-17	Erection and commissioning of UG cable in high populated and tourist area in Guntur city of APSPDCL	1500.00	21.43	NCB	15.09.16	 01.11.16	
14	ED/PROJECTS/W B/TPT/ UG /NCB- 14/2016-17	Erection and commissioning of UG cable in high populated and tourist area in Tirupati city of APSPDCL	900.00	12.86	NCB	15.09.16	 01.11.16	
15	ED/PROJECTS/W B/VJA/ Covered /NCB-15/2016-17	Erection and commissioning of Covered conductor in cyclone affected area in all Municipalities of Krishna District of APSPDCL	200.00	2.86	NCB	15.09.16	 01.10.16	
16	ED/PROJECTS/W B/GNT/ Covered /NCB-16/2016-17	Erection and commissioning of Covered conductor in cyclone affected area in all Municipalities of Guntur District of APSPDCL	200.00	2.86	NCB	15.09.16	 01.10.16	
17	ED/PROJECTS/W B/OGL/ Covered /NCB-17/2016-17 Erection and commissioning of Covered conductor in cyclone affected area in all Municipalities Prakasam District of APSPDCL		200.00	2.86	NCB	15.09.16	 01.10.16	

18	ED/PROJECTS/W B/NLR/ Covered /NCB-18/2016-17	Erection and commissioning of Covered conductor in cyclone affected area in all Municipalities of Nellore District of APSPDCL	200.00	2.86	NCB	15.09.16	 01.10.16	
19	ED/PROJECTS/W B/VJA/ SS /NCB- 19/2016-17	Erection and commissioning of 14Nosnew 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Krishna District of APSPDCL	225.00	3.21	NCB	30.09.16	 15.11.16	
20	ED/PROJECTS/W B/GNT/ SS /NCB- 20/2016-17	Erection and commissioning of 17Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Guntur District of APSPDCL	205.00	2.93	NCB	30.09.16	 15.11.16	
21	ED/PROJECTS/W B/TPT/ SS /NCB- 21/2016-17	Erection and commissioning of 14Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Chittoor District of APSPDCL	225.00	3.21	NCB	30.09.16	 15.11.16	
22	ED/PROJECTS/W B/KDP/ SS /NCB- 22/2016-17	Erection and commissioning of 11Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Kadapa District of APSPDCL	250.00	3.57	NCB	30.09.16	 15.11.16	
23	ED/PROJECTS/W B/ATP/ SS /NCB- 23/2016-17	Erection and commissioning of 16Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Anantapur District of APSPDCL	350.00	5.00	NCB	30.09.16	 15.11.16	
24	ED/PROJECTS/W B/KNL/ SS /NCB- 24/2016-17	Erection and commissioning of 12Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Kurnool District of APSPDCL	300.00	4.29	NCB	30.09.16	 15.11.16	

<u> </u>	<u> </u>	sidered; 1 US \$ = Rs.70;	_1050.04	312,1	I	l	I	l	
	Bidding Documents	s: 29	21850.04	312.14					
29	ED/PROJECTS/W B/CB /NCB- 29/2016-17	TA/Capacity Building	500.00	7.14	NCB	30.09.16		15.11.16	
28	ED/PROJECTS/W B/VCB /NCB- 28/2016-17	Procurement of 11KV LV and Feeder VCBs in 8 Districts of APSPDCL	80.00	1.14	NCB	30.09.16		15.11.16	
27	ED/PROJECTS/W B/PTR /NCB- 27/2016-17	Procurement of 8MVA & 5MVA Power Transformers in 8 Districts of APSPDCL	300.00	4.29	NCB	30.09.16		15.11.16	
26	ED/PROJECTS/W B/KNL/ SS /NCB- 26/2016-17	Erection of new 33KV lines duly bifurcating the existing lines which are having more than 4Nos 33/11KV Sub-Stations or maximum demand more than 200Amps along with 33KV bay extensions at EHT Sub-Station Kurnool District of APSPDCL and Bifurcation of 11KV Lines	210.00	3.00	NCB	30.09.16		15.11.16	·
25	ED/PROJECTS/W B/ATP/ SS /NCB- 25/2016-17	Erection of new 33KV lines duly bifurcating the existing lines which are having more than 4Nos 33/11KV Sub-Stations or maximum demand more than 200Amps along with 33KV bay extensions at EHT Sub-Station Anantapur District of APSPDCL and Bifurcation of 11KV Lines	555.00	7.93	NCB	30.09.16		15.11.16	·

	PROCUREME	NT PLAN FOR	POWE	R FOR A	LL (24	x7) SCH	EME IN APEPDCL UND	ER WOI	RLD BAN	IK F	UND	ING (I	LOAN N	Ю.:		
)									
Sl		Description	Esti	Metho	Pre	Bank'	Bids	Bank'	Contr		V	Valu	Name			
	Da alsaga Ma	Description	mat	d of	par	s No	Dius	s No	act		al	e of	Of Contr			
N	Package No.	ot Works/Goods	ed	procur	atio	Objec		Objec	Signe	ı ı	ue	awar ded	Contr actor/	rd Fer	f fe	nar
0.		WOFKS/GOODS	Cost	ement	n of	tion		tion	d	ပ်	of	Cont	Nation	Wo Ba Re	o Da	Reil

			(IN R in Cro res)	ICB/N CB	Bid Doc ume nt (Da te)	to Biddi ng Docu ments (Date)	Invita tion (Date)	Open ed on (Date) -Ist Envel ope	Open ed on (Date) -2nd Envel ope	to Contr act Awar d (Date)	(Date/ Value / Curre ncy)		a w ar de d co nt ra ct in E q ui va le nt I N R M ill io n	ract in Equi valen t US\$ Millio n at ER: US\$1 = INR 60	ality & ZIP Code		Co ntra	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
I	HVDS Packages																	
1	ED/QC&WBP/ HVDS/WG Dt./01/ 2016-17 POST REVIEW (Less than USD 25 Millions)	Design, Supply & Conversion of existing LT network into High Voltage Distribution System in West Godavari Districts, of	130	NCB (S&I)	30.6 .16	NA	31.07. 16	15.09. 16	30.10. 16	30.11. 16	30.12. 16							

		Andhra Pradesh on 100% Turnkey Basis with World Bank's funding. No. of Agl.services to be converted to HVDS West													
		Godavari District 9854													
2	ED/QC&WBP/ HVDS/E.G Dt./02/ 2016-17 POST REVIEW (Less than USD 25 Millions)	Design, Supply & Conversion of existing LT network into High Voltage Distribution System in East Godavari District, of Andhra Pradesh on 100% Turnkey Basis with World Bank's funding. No. of Agl.services to be	50	NCB (S&I)	30.7	NA	31.08. 16	15.10. 16	30.11. 16	31.12. 16	31.01. 17				

Г		1 . 1.	1		1								1	
		converted to HVDS East Godavari District 1878												
	ED/QC&WBP/ HVDS/SKL & VSP Dist. /03/ 2016-17 POST REVIEW (Less than USD 25 Millions)	m Districts, of	105	NCB (S&I)	30.1 0.16	NA	30.11.	15.01. 17	28.02. 17	31.03. 17	30.4.1			

		Windshamater-	1		I		T				1			<u> </u>	
		Visakhapatna m District													
		2863													
		Total													
		10241													
		102 11													
		Design,													
		Supply & Conversion of													
		existing LT													
		network into													
		High Voltage													
		Distribution													
	ED/QC&WBP/	System in													
	HVDS/VZM	Vizianagaram													
	Dist./04/	District, of													
	2016-17	Andhra		NCB	30.1		30.12.	15.02.	28.03.	30.04.	30.5.1				
4	POST	Pradesh on	105	(S&I)	1.16	NA	16	17	17	17	7				
	REVIEW	Partial													
	(Less than USD 25	Turnkey Basis with World													
	Millions)	Bank's													
	Ivillions)	funding.													
		No. of													
		Agl.services													
		to be													
		converted to													
		HVDS													
		Vizianagaram													

		District 6522													
		kages Total Cost	390												
I	I Substations Pack														
1	ED/QC&WBP/ SS/ID &GIS /01/ 2016-17 POST REVIEW (Less than USD 25 Millions)	Design, Supply and Erection of 33/11KV Indoor Substations in Visakhapatna m & Rajamahendra varam Towns and GIS substations in Visakhapatna m town with connected 33KV & 11KV lines and control Room on 100% Turnkey	123	NCB (S&I)	30.8 .16	NA	30.09. 16	15.11. 16	31.12. 16	31.01. 17	28.02. 17				

2	ED/QC&WBP/ SS/ILL &CC /04/ 2016-17 POST REVIEW (Less than USD 25 Millions)	(a) Design, Supply and erection of 33KV & 11 KV Interliking lines to establish alternative supply in Srikakulam, Vizianagaram, Visakhapatna m, East & West Godavari Districts on 100% Turnkey (b) Supply and replacement of existing AAA conductor with Covered Conductor on 11KV Lines in Visakhapatna m Industrial Area on 100% Turnkey	79	NCB (S&I)	30.9	NA	31.10. 16	15.12. 16	31.01. 17	28.02. 17	31.03.						
---	--	---	----	--------------	------	----	--------------	--------------	--------------	--------------	--------	--	--	--	--	--	--

3	ED/QC&WBP/ SS/OD/ 03/2016-17 POST REVIEW (Less than USD 25 Millions)	Design, Supply and Erection of 33/11KV Outdoor Substations with connected 33KV & 11KV lines and control Room on Partial Turnkey (Supply of Power Transformers, VCBs, Station DTrs., 55 & 100 Sq.mm conductors will be under APEPDCL's Scope) in 5 Districts (viz) (i) Srikakulam (ii) Vizianagaram, (iii) Visakhapatna m (iv) East Godavri (v) West Godavari.	70	NCB (S&I)	15.1 0.16	NA	15.11. 16	30.12. 16	15.02. 17	15.03. 17	15.04. 17							
---	---	--	----	--------------	--------------	----	--------------	--------------	--------------	--------------	--------------	--	--	--	--	--	--	--

Substations package	es Total Cost	272											$\overline{\Box}$	
III SCADA Package	es rotar dost													
ED/QC&WBP/ m SCADA/VSP/ in: 2016-17 R' 1 POST FF REVIEW RI (Less than USD 25 Millions) Se Millions) Se CC Cc in Vi	isakhapatna on 100% urnkey.	80	NCB (S&I)	15.1 1.16	NA	15.12. 16	31.01. 17	15.03. 17	15.04. 17	15.05. 17				
SCADA Packag	ge Total Cost	80												
U.G.Cabling														

_					1			T	T					
1	ED/QC&WBP/ UGC/ KKD /01/ 2016-17 POST REVIEW(Less than USD 25 Millions)	Design, supply and laying of U.G Cable including erection of RMUs in Kakinada Town of East Godavari District on 100% Turnkey.	60	NCB (S&I)	15.1 2.16	NA	15.01. 17	28.02. 17	15.04. 17	15.05. 17	15.06. 17			
	U.G Cable Pack		60											
V														
1	ED/QC&WBP/ Smart Meters/VSP/01 / 2016-17 POST REVIEW (Less than USD 25 Millions)	Design, supply and installation of Smart meters including installation of DCUs & Control Centre equipment with communicatio n in Visakhapatna m Town.	145	NCB (S&I)	15.0 1.17	NA	15.02. 17	31.03. 17	15.05. 17	15.06. 17	15.07. 17			
2	ED/QC&WBP/ Smart Meters/KKD/0 2/ 2016-17	Design, supply and installation of Smart meters in Kakinada Town	55	NCB (S&I)	15.0 2.17	NA	15.03. 17	30.04. 17	15.06. 17	15.07. 17	15.08. 17			

			ı			I		1	ı		
REVIEW	including										
(Less than	installation of										
USD 25	DCUs &										
Millions)	integration										
,	with proposed										
	Control										
	Centre in										
	Vishakhapatna										
	m.										
Smart Meter pack	kages Total Cost	200									
Grand To	otal	1002									
TA & Capacity	Building	30									
APEPDCL Tota		1022									
Investment		1032									

PROCUREMENT | India: Andhra Pradesh 24X7 Power for All General Information | Banks Application | Banks App Banks Approval Date of the Original Procurement Plan: 2016-10-27 Revised Plan Date(s): (comma delineated, leave blank if none) 2018-05-27 GPN Date:

Project ID: P155038 Revised Plan Districts; (comma delineative, neave mark in none) 2016-05-27

Project Name: Andhria Pradesh 24X7 Power for All

Loan / Credit Not: 18R0 / 87850

Executing Agency(les): Southern Power Distribution Company AP Ltd., Andhria Pradesh Eastern Power Distribution Co. Ltd., Transmission Corporation of AP Ltd.

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qu Docum	ualification nents	Prequal Evaluation	fication n Report	Draft Biddir / Justi	ng Document	Specific P Notice /	rocurement Invitation	Bidding Do	cuments as	Proposal S Opening	ubmission / / Minutes	Bid Evalua and Recom	nmendation	Signed (Contract	Contract C	Completion
							(,		(===)											Actual			for A Planned	ward Actual	Planned	Actual	Planned	Actual
IN-SPDCL-AP-2407-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Adon IDVISION OF KURNOOL DISTRICT	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Errvelope		24,038,462.00	22,630,489.44	Signed					2016-10-07	2016-10-26	2016-10-20	2017-01-17			2016-12-19	2017-01-16	2017-02-16	2017-06-27	2017-03-29	2017-06-24	2019-03-29	
IN-SPDCL-AP-2424-CW-RFB / SYSTEM IMPROVEMENT PROLECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGH VOLTAGE DISTRIBUTION SYSTEM IN Kurnol & Dhone DIVISIONS OF KURNOOL DISTRICT	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		18,858,173.00	18,789,524.39	Signed					2016-10-25	2016-11-04	2016-11-03	2016-11-21			2016-12-19	2017-01-16	2017-02-16	2017-06-27	2017-03-29	2017-06-24	2019-03-29	
IN-SPDCL-AP-2443-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EMSTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Anantapur DIVISION OF Anantapur DISTRICT	IBRD / 87550	Component 3: Distribution S ystem Strengthening & Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		33,202,674.00	30,647,880.61	Signed					2016-10-25	2017-02-15	2016-11-03	2017-02-17			2016-12-19	2017-02-04	2017-02-16	2017-06-29	2017-03-29	2017-08-24	2019-03-29	
IN-SPDCL-AP-2444-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EMSTINS LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN GOOTY DIVISION OF Anantapur DISTRICT	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		22,885,216.00	21,560,023.24	Signed					2016-10-25	2016-11-04	2016-11-03	2017-01-17			2016-12-19	2017-01-17	2017-02-16	2017-06-27	2017-03-29	2017-06-24	2019-03-29	
IN-SPDCL-AP-2445-CW-RFB / SIP FOR CONVERSION OF EXISTING L'IN ETWORK INTO HIGH VOLTAGE DISTRIBLITION SYSTEM IN Hindupur & Kadiri DIVISION OF Anantapur District under world bank funding	IBRD / 87550	Component 3: Distribution S ystem Strengthening ât Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		31,301,532.00	29,439,573.14	Signed					2016-10-25	2016-11-04	2016-11-03	2017-01-17			2016-12-19	2017-01-17	2017-02-16	2017-06-29	2017-03-29	2017-06-24	2019-03-29	
IN-SPDCL-AP-2446-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGHVOLTAGE DISTRIBUTION SYSTEM IN Kalyandurg DIVISION OF Ananapur DISTRICT under world bank funding	IBRD / 87550	Component 3: Distribution S ystem Strengthening âlil Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		18,456,130.00	17,425,571.65	Signed					2016-10-25	2016-11-04	2016-11-03	2017-01-17			2016-12-19	2017-01-17	2017-02-16	2017-06-27	2017-03-29	2017-06-24	2019-03-29	
IN-SPDCL-AP-2447-CW-RFB / Supply, Erection and commissioning of 14Nosnew 33/11KV Substations slong with 33KIV & 11KV connected lines in Rural area of Krishna District of APSPDCL		Component 3: Distribution S ystem Strengthening âtll Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,844,050.00	0.00	Pending Implementation					2016-12-15		2017-01-10				2017-03-01		2017-04-24		2017-06-05		2018-06-05	
IN-SPDCL-AP-2451-CW-RFB / Supply, Erection and commissioning of 17Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Guntur District of APSPDCL		Component 3: Distribution S ystem Strengthening âii Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope		5,882,061.00	0.00	Pending Implementation					2016-12-15		2017-01-10				2017-03-01		2017-04-24		2017-06-05		2018-06-05	
IN-SPDCL-AP-2453-CW-RFB / Supply, Erection and commissioning of 14Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Chittoor District of APSPDCL		Component 3: Distribution S ystem Strengthening â ⁽¹⁾ Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope		4,844,050.00	0.00	Pending Implementation					2016-12-15		2017-01-10				2017-03-01		2017-04-24		2017-08-05		2018-06-05	
IN-SPDCL-AP-2454-CW-RFB / Supply, Erection and commissioning of 11Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Kadapa District of APSPDCL		Component 3: Distribution S ystem Strengthening â ⁽¹⁾ Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,806,040.00	0.00	Pending Implementation					2016-12-15		2017-01-10				2017-03-01		2017-04-24		2017-06-05		2018-06-05	
IN-SPDCL-AP-2455-CW-RFB / Supply, Erection and commissioning of 16Nos new 33/11KV Substations slong with 33KV & 11KV connected lines in Rural area of Anantapur District of APSPDCL		Component 3: Distribution S ystem Strengthening & Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		13,874,399.00	0.00	Pending Implementation					2016-12-15		2017-01-10				2017-03-01		2017-04-24		2017-06-05		2018-06-05	

	1		1	I	ı	1	 í		ı	ı	1 1	1	1		1	ı		1		1						1 1
IN-SPDCL-AP-2456-CW-RFB / Supply, Erection and commissioning of 12Nos new 33/11KV Substations along with 33KV & 11KV connected lines in Rural area of Kurnool District of APSPDCL		Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	7,307,091.00	0.00	Pending Implementation					2016-12-15		2017-01-10			2017-03-01		2017-04-24		2017-06-05		2018-06-05	
IN-SPDCL-AP-2489-CW-RFB / Supply & Implementation of SCADA for balance 33/11KV Substations in Vijayawada city of APSPDCL		Component 2: Smart Grid Development in Urban Areas	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	12,019,231.00	0.00	Pending Implementation					2017-05-10		2017-06-10			2017-07-20		2017-09-14		2017-11-04		2018-11-04	
IN-SPDCL-AP-2470-CW-RFB / Implementation of SCADA for balance 33/11KV Substations in Guntur city of APSPDCL		Component 3: Distribution S ystem Strengthening âill Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,009,615.00	0.00	Pending Implementation					2017-05-10		2017-06-10			2017-07-20		2017-09-14		2017-11-04		2018-11-04	
IN-SPDCL-AP-2471-CW-RFB / Supply & Installation of 1,32,000 Nos Smart Meters for urban consumers with energy consumption above 500units per month in Vijayawada, Guntur & Tirupati towns of APSPDCL		Component 2: Smart Grid Development in Urban Areas	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	29,747,596.00	0.00	Pending Implementation					2017-06-12		2017-07-11			2017-08-09		2017-10-14		2017-12-06		2018-12-06	
IN-EPDCL-2566-CW-RFB / Design, Supply & Conversion of existing LT network into High Voltage Distribution System in West Godavari Districts, of Andhra Pradesh on Turnkey Basis.	IBRD / 87550	Component 3: Distribution S ystem Strengthening & Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	21,830,000.00	21,154,693.15	Signed					2016-10-25		2016-10-30	2016-12-10		2016-12-11	2016-12-24	2017-02-23	2017-06-23	2017-03-30	2017-05-15	2019-03-29	
IN-SPDCL-AP-2458-CW-RFB / Supply, Erection and commissioning of UG cable in high populated and tourist area in Tirupati city of APSPDCL		Component 3: Distribution S ystem Strengthening âlii Rur al	Prior	Request for Bids	Open - International	Single Stage - Two Envelope	54,086,538.00	0.00	Pending Implementation					2017-01-02		2017-02-01			2017-03-15		2017-05-15		2017-07-01		2018-07-01	
IN-SPDCL-AP-2465-CW-RFB / Supply, Erection and commissioning of Covered conductor in Vijayawada city of Krishna District		Component 3: Distribution S ystem Strengthening â® Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,009,615.00	6,553,208.85	Signed					2017-01-02	2016-12-22	2017-02-01			2017-03-15		2017-05-15	2017-10-17	2017-07-01	2017-11-28	2018-07-01	
IN-SPDCL-AP-2488-CW-RFB / Supply, Erection and commissioning of Covered conductor in Guntur city of Guntur District	IBRD / 87550	Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,009,615.00	6,518,241.05	Signed					2017-01-02	2016-12-22	2017-02-01			2017-03-15		2017-05-15	2017-10-17	2017-07-01	2017-11-28	2018-07-01	
IN-APTRANSCO-3145-CW-RFB / Packaget: Supply, erection & commissioning of I) 1923/85 SM Jummidsvaram connected lines & connected bays & lines III) 132/38/V SS cellapadien & connected bays & lines III) 132/38/V SS at Jagasmpet & connected bays & lines III, 173/238/V SS At Jagasmpet & Connected bays & lines III (Gutgad) cornected lines.		Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	16,150,000.00	0.00	Under Implementation					2016-11-08	2016-11-29	2016-11-10			2016-12-27		2017-03-09		2017-04-18		2018-08-28	
IN-APTRANSCO-8820-CW-RFB / Supply, erection and commissioning of 132/3%V Substations, Bays and connected lines at Murmidavaram, Gollapalem and Kothapalli in East Godavari & chittoor Districts		Component 1: Power Transmission System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	9,290,000.00	9,131,837.76	Under Implementation					2017-03-01	2017-03-01	2017-03-06			2017-03-27	2017-04-04	2017-04-17	2017-08-31	2017-04-26		2018-10-26	
IN-EPDCL-8941-CW-RFB / Supply, Erection & Commissioning of 7. 33/11kV Indoor & 3 GIS substations with control rooms and connected 33kV& 11kV lines in Zone-1 Division of Visakhapatnam Circle on turnkey basis		Component 3: Distribution S ystem Strengthening & Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	8,840,000.00	0.00	Canceled					2017-03-08		2017-03-13			2017-04-24		2017-07-07		2017-08-11		2018-02-07	
IN-EPDCL-8944-CW-RFB / Supply, Erection & Commissioning of 11 nos. 33/11 kV Indoor substations with control rooms and connected 33kV& 11kV lines in Zone-2 Division of Visakhapatnam circle on turnkey		Component 3: Distribution S ystem Strengthening & Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,000,000.00	0.00	Canceled					2017-03-08		2017-03-13			2017-04-24		2017-07-07		2017-08-11		2018-02-07	
IN-EPDCL -8945-CW-RFB / Supply, Erection & Commissioning of 9 nos. 33/11 kV Indoor substatiens with control recorns and connected 33kV& 11kV lines in Zone-3, Anskapalli & Narsipsthram Divisions of Visakhapatnam circle on turnkey		Component 3: Distribution S ystem Strengthening âtill Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	6,700,000.00	0.00	Canceled					2017-03-08		2017-03-13			2017-04-24		2017-07-07		2017-08-11		2018-02-07	
IN-EPDCL-9606-CW-RFB / Supply, Erection & Commissioning of 7 Indoor & 3 GIS, 33/114V Substations with Control rooms and connected 33kV& 11kV lines in Zone-1 Division of Visakhapatham Circle on turnikey basis	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	8,840,000.00	6,774,197.49	Signed					2017-03-13	2017-05-02	2017-03-18	2017-08-10		2017-04-29	2017-08-24	2017-07-12	2017-11-24	2017-08-16	2018-01-24	2018-02-12	

IN-EPDCL-9608-CW-RFB / Supply, Erection & Commissioning of 11 Nos. 33/11 kV Indoor Substations with Control rooms and connected 3kW & 11kV insert Zone 2 Division of Visakhapatnam Circle on turnikey	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	6,000,000.00	5,896,663.73 Signed			2	017-03-13	2017-05-24	2017-03-18	2017-08-10	2017-04-29	2017-08-24	2017-07-12 2017-11-24	2017-08-16	2018-01-24	2018-02-12
IN-EPDCL-6614-CW-RFB / Supply, Erection & Commissioning of 9 nos. 33/11 kV Indoor Substations with Control rooms and connected 35kV & 11kV lines in Zone-3, Anskapalli & Narsipatnam Divisions of Visakhapatnam Circle on turnkey	IBRD / 87550	Component 3: Distribution S ystem Strengthening âill Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	6,700,000.00	6,168,696.52 Signed			2	017-03-13	2017-05-24	2017-03-18	2017-08-10	2017-04-29	2017-08-24	2017-07-12 2017-11-24	2017-08-16	2018-01-24	2018-02-12
IN-EPDCL-2577-CW-RFB / Design, Supply and Erection of 33/ 11KV Indoor Substations in Visakhapatnam District with connected 33KV and 11KV lines and control Rooms on Turnkey Basis.	:	Component 3: Distribution S ystem Strengthening âm Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	21,670,000.00	0.00 Canceled			2	016-10-25	2017-01-11	2016-10-30		2016-12-11		2017-02-23	2017-03-30		2018-09-29
IN-EPDCL-2750-CW-RFB / Design, Supply and Errection of 3Nos. 33/11KV Indoor Substations in Vizianagaram Town, 3 Nos in Sirikakulam town, 5 Nos in East Godavari District, 4 Nos in West Godavari District, 4 3 Nos GIS substations in Visakhapatnam City with connected 33KV & 11KV line		Component 3: Distribution S ystem Strengthening âill Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	9,500,000.00	0.00 Canceled			2	1016-11-21		2016-11-26		2017-01-09		2017-03-24	2017-04-28		2018-10-20
IN-EPDCL-13584-CW-RFB / Design, Supply and Erection of 6 Nos. 33/11KV indoor Substations in Srikakulam and Viziansgaram Districts with connected 33KV & 11KV lines and control rooms on Turnkey	BRD / 87550	Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,666,666.00	2,296,801.12 Signed			2	1017-05-05	2017-05-06	2017-05-10	2017-06-09	2017-06-21	2017-08-29	2017-09-03 2017-11-16	2017-10-08	2018-01-24	2018-04-06
IN-EPDCL-13597-CW-RFB / Design, Supply and Erection of 10Nos. 33/11KV Indoor Substations in East & West Godsvari Districts 33KV & 11KV lines and control rooms	IBRD / 87550	Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,686,666.00	4,136,751.14 Signed			2	1017-05-05	2017-05-06	2017-05-10	2017-08-09	2017-06-21	2017-08-29	2017-09-03 2017-11-16	2017-10-08	2018-01-24	2018-04-06
IN-EPDCL-16235-CW-RFB / Design, Supply and erection of 33KV Interlinking lines in Srikakulam, Vizianagaram & Visakhapatnam Districts on Turnkey	IBRD / 87550	Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,833,333.00	6,770,813.22 Signed			2	1017-06-05	2017-05-27	2017-06-10	2017-08-28	2017-07-22	2017-08-31	2017-10-04 2017-12-05	2017-11-08	2018-02-09	2018-06-07
IN-EPDCL-16236-CW-RFB / Design, Supply and erection of 33KV Interlinking lines in East and West Godavari Districts on Turnkey.	IBRD / 87550	Component 3: Distribution S ystem Strengthening âill Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,666,667.00	4,082,062.35 Signed			2	1017-06-05	2017-05-27	2017-06-10	2017-06-28	2017-07-22	2017-08-31	2017-10-04 2017-12-05	2017-11-08	2018-02-09	2018-05-07
IN-EPDCL-2752-CW-RFB / Design, supply and erection of 33 and 11KV Interlinking lines in Sirkakulam, Vizianagaram, Visakhapatnam, East & West Godavari Districts on Turnkey.	3	Component 3: Distribution S ystem Strengthening ât Rur al	Post	Request for Bids	Open - National	Single Stage - Two Envelope	8,840,000.00	0.00 Canceled			2	016-12-30		2017-01-04		2017-02-15		2017-04-30	2017-06-04		2018-11-28
IN-APTRANSCO-17059-CW- RFB / Supply, Installation and Commissioning of 132 kV Substations, connected lines and Bays at Penumur, T.Sundupalli and Satellite City in Chittoor and YSR Districts of AP	d IBRD / 87550	Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	11,291,307.53	0.00 Under Implementatio	n		2	017-06-15		2017-06-20		2017-08-06		2017-10-05	2017-11-09		2019-05-03
IN-APTRANSCO-19508-CW- RFB / Procurement and erection of Auto/Power Transformers in the state of A.P	IBRD / 87550	Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	17,521,900.42	0.00 Under Implementatio	n		2	017-07-05	2017-11-28	2017-07-20	2018-05-11	2017-09-05		2017-11-08	2017-12-12		2019-02-05
IN-SPDCL-AP-2421-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVIERSION OF EXISTING IT NETWORK INTO HIGH VOLTAGE DISTRIBUTION SYSTEM IN Nardyls DIVISION OF KURNOOL DISTRICT		Component 3: Distribution S ystem Strengthening ât Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	17,587,139.00	0.00 Canceled			2	016-10-25	2016-11-04	2016-11-03	2017-01-17	2016-12-19	2017-01-17	2017-02-16	2017-03-29		2019-03-29
IN-SPDCL-AP-24549-CW-RFB / SYSTEM IMPROVEMENT PROJECT FOR CONVERSION OF EXISTING LT NETWORK INTO HIGH VOLTAGE DISTRIBUTION SYSTEM IN NANDYAL DIVISION OF KURNOOL DISTRICT	IBRD / 87550	Component 3: Distribution S ystem Strengthening âll Rur al	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	17,587,139.00	19,062,879.94 Signed			2	017-10-06	2017-10-20	2017-10-11	2017-11-07	2017-10-26	2017-05-01	2017-11-07 2018-01-23	2017-12-03	2017-07-14	2019-12-03
IN-APTRANSCO-41511-CW- RFB / 132/33kV Substations with connected lines and Bays at T. Sundupali, Satellitic Gly and Penumuru in Y.S.R Kadapa and Chitoor districts of Govt of Andhra Pradesh	h IBRD / 87550	Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	11,110,100.00	0.00 Under Implementatio	n		2	017-12-28	2018-05-08	2018-01-18	2018-05-09	2018-03-05	2018-03-19	2018-05-14	2018-06-13		2019-12-05

IN-APTRANSCO-49461-CW- RFB / 132/33kV Substations wift connected lines and Bays at Chinnarikasta, East Gangavaran in Prakasam district and Mytavaram in Krishna districts of Andhra Pradesh	IBRD / 87550	Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	10,568,333.00	0.00	Canceled		2018-02-1	9	2018-03-07			2018-04-23		2018-06-11	2018-07-16		2020-01-07	
IN-APTRANSCO-61039-CW- RFB / 132/33kV Substations with connected lines and Bays at Chinnarikata, East Gangawaran in Prakasam district and Mylavaram in Krishna districts of Andhra Pradesh		Component 1: Power Transmission System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	9,755,384.00	0.00	Under Implementation		2018-04-2	8	2018-05-07			2018-06-21		2018-08-01	2018-08-27	1	2020-02-18	
IN-EPDCL-50557-CW-RFB / Providing U.G. Cable works in Visakhapatnam city (Package- PFA-UG-1)	IBRD / 87550	Component 3: Distribution S ystem Strengthening â: Rui al		Request for Bids	Open - National	Single Stage - Two Envelope	31,990,400.00	0.00	Pending Implementation		2018-05-0	8	2018-05-16			2018-06-27		2018-09-09	2018-10-14		2020-04-06	
IN-EPDCL-50573-CW-RFB / Providing U.G. Cable works in Visakhapatnam city (Package- PFA-UG-2)	IBRD / 87550	Component 3: Distribution S ystem Strengthening ât Rui al	r Prior	Request for Bids	Open - National	Single Stage - Two Envelope	21,224,400.00	0.00	Pending Implementation		2018-05-0	8	2018-05-25			2018-07-06		2018-09-18	2018-10-23	:	2020-04-15	
IN-EPDCL-2572-CW-RFB / Design, Supply & Conversion of existing LT network into High Vistage Distribution System in East Godavan District, of Andhra Pradesh on Turnkey Basis.	IBRD / 87550	Component 3: Distribution S ystem Strengthening âlil Rui al		Request for Bids	Open - National	Single Stage - Two Envelope	8,000,000.00	0.00	Canceled		2016-11-1	0 2016-11-04	2016-11-15	2017-02-09		2016-12-27	2017-01-19	2017-03-11	2017-04-15	1	2019-04-14	
IN-EPDCL-2757-CW-RFB / Design, Supply and Conversion of existing LT network into High Voltage Distribution System in Sirikakularn & Visakhapatnam Districts on Turnikey Basis (except supply of LTTVR meters)		Component 3: Distribution S ystem Strengthening âil Rui al		Request for Bids	Open - National	Single Stage - Two Erivelope	19,167,000.00	0.00	Canceled		2017-04-2	7	2017-05-02			2017-06-13		2017-08-26	2017-09-30	:	2019-09-29	
IN-EPDCL-2758-CW-RFB / Design, Supply & Conversion of existing LT network into High Voltage Distribution System in Vizianagaram District on Turrikey Basis (except supply of LTTVR meters)		Component 3: Distribution S ystem Strengthening âil Rui al		Request for Bids	Open - National	Single Stage - Two Envelope	17,500,000.00	0.00	Canceled		2017-05-0	9	2017-05-14			2017-06-25		2017-09-07	2017-10-12	:	2019-10-13	
IN-EPDCL-2751-CW-RFB / Supply and replacement of existing bare AAA conductor with Covered Conductor on 33KV/11KV lines in Visakhapatnam District		Component 3: Distribution S ystem Strengthening âll Rui al		Request for Bids	Open - National	Single Stage - Two Envelope	12,834,000.00	0.00	Canceled		2016-11-2	9	2016-12-04			2017-01-15		2017-03-30	2017-05-04	:	2018-10-26	
IN-EPDCL-2754-CW-RFB / Design, Supply and implementation of SCADA DMS in 52, 33-11KV Subsations in Visakhapatam City includes installation of RTUs, FRTUs, IEDs, RIMUs, selection of Network Service Provider and integration with existing SCADA Control centre	IBRD / 87550	Component 3: Distribution S ystem Strengthening âiii Rui al		Request for Bids	Open - National	Single Stage - Two Errvelope	13,340,000.00	0.00	Pending Implementation		2018-05-3	1	2018-06-05			2018-07-17		2018-09-29	2018-11-03	:	2020-04-26	
IN-APTRANSCO-82040-CW- RFB / 220KV SS with connected lines and Bays at Wizianagaram in Vizianagaram Dt and at Piduguralla in Guntur Dt and 132KV SS with connected Overhead and Underground[UC cable]lines and Bays at V Kots and Pasuspathur in Chittoor Dt of Gort of AP	IBRD / 87550	Component 1: Power Transmission System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	25,384,615.38	0.00	Pending Implementation		2018-06-2	0	2018-07-17			2018-08-31		2018-10-15	2018-11-05		2020-04-28	

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Docu	qualification ments	Prequali Evaluatio	n Report	/ Justi	fication	Notice /	Invitation	Iss	ued	Proposal S Opening		Bid Evaluat and Recom for A	mendation	Signed (Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APTRANSCO-32455-GO-DIR / Lot-I Procurement of PLS- CADD, Opimum Spotting, SAPS, TOWER,PLS- POLE/STEEL, CAISSON and training for two persons in Vijayawada		Component 4: Technical Assistance for institutional Development and Capacity Building	Post	Direct Selection	Direct			33,875.80	0.00	Pending Implementation					2017-10-23		2017-10-30								2017-12-16		2018-01-15	
IN-APTRANSCO-32463-GO-DIR / Lot-II Supply installation and demonstration of Bocad software under direct selection.	IBRD / 87550	Component 4: Technical Assistance for Institutional Development and Capacity Building	Post	Direct Selection	Direct			17,972.31	15,830.66	Signed					2017-10-23	2017-09-11	2017-10-30	2017-11-29							2017-12-16	2018-05-07	2018-01-15	
IN-APTRANSCO-32467-GO-DIR / Lot-III Supply,installation and demonstration of CDEGS software and training in Vijayawada	IDDD / 03FF0	Component 4: Technical Assistance for Institutional Development and Capacity Building	Post	Direct Selection	Direct			108,207.70	98,068.84	Signed					2017-10-23	2017-10-27	2017-10-30	2017-11-29							2017-12-16	2018-03-16	2018-01-15	
IN-APTRANSCO-32470-GO-DIR / Lot-IV Supply installation and demonstration of PSSE software	IBRD / 87550	Component 4: Technical Assistance for Institutional Development and Capacity Building	Post	Direct Selection	Direct			147,315.00	119,950.49	Signed					2017-10-23	2017-09-21	2017-10-30	2017-11-29							2017-12-16	2018-04-17	2018-01-15	

NC	N CONSULTING S	ERVICE8																		
A	tivity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents as Issued	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion

					PI	lanned	Actual	Planned	Actual														

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No	n of Interest itice	Short List Request for		Request for as Is		Opening of Proposals		Evaluation Prop		Combined Report a Negotiate	nd Draft	Signed (Contract	Contract 0	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-SPDCL-AP-4920-CS-QCBS / Consulting Services to appoint a Third Party Evaluation Agency to determine the approprise software for Consumer Care and Billing system in APSPDCL	•	Component 5: Technical Assistance for Institutional Development and Capacity Building	Post	Quality And Cost- Based Selection	Open - National		142,860.00	0.00	Under Implementation	2016-12-26	2017-01-04	2017-01-16		2017-03-01	2017-03-15			2017-03-29	2017-03-15	2017-04-28	2017-05-04	2017-06-02	2017-05-15	2017-07-07		2018-07-07	
IN-SPDCL-AP-31188-CS-QCBS Project Monitoring Consultancy services for Smart Meters in APSPDCL	BRD / 87550	Component 2: Smart Grid Development in Urban Areas	Post	Quality And Cost- Based Selection	Open - International		357,143.00	0.00	Pending Implementation	2017-10-09		2017-10-30		2017-12-13				2018-01-10		2018-02-09		2018-03-16		2018-04-20		2019-04-20	
IN-SPDCL-AP-49086-CS-QCBS Providing Consultancy services for Inspection, Quality Assurance, and Monitoring of Distribution System Strengthening Works in APSPDCL		Component 3: Distribution S ystem Strengthening âlli Rur al		Quality And Cost- Based Selection	Open - International		500,000.00	0.00	Canceled	2018-02-22	2018-02-10	2018-03-15		2018-04-28				2018-05-26		2018-06-25		2018-07-30		2018-09-03		2019-09-03	
IN-SPDCL-AP-62706-CS-QCBS Providing Consultancy services for Inspection, Quality Assurance, and Monitoring of Distribution System Strengthening Works in APSPDCL		Component 3: Distribution S ystem Strengthening ât Rur al		Quality And Cost- Based Selection	Open - International		3,000,000.00	0.00	Under Review	2018-05-15	2018-05-17	2018-06-05		2018-07-19				2018-08-16		2018-09-15		2018-10-20		2018-11-24		2019-11-24	

П	NDIVIDUAL CONSUL	TANTS																		
	Activity Reference No. / Description			Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
in D XI	N-SPDCL-AP-48847-CS-CDS / hird Party Agency (TPA) for aspection of 16 KVA & 25 KVA NTRs, 3CX16+25 Sq.mm LT LPE AB CABLE and 34 Sqmm onductor for HVDS works under vorld bank funding.	IBRD / 87550	Component 3: Distribution S ystem Strengthening â ⁽¹⁾ Rur al		Direct Selection	Direct		307,142.00	331,815.74	Under Implementation	2018-02-21	2018-01-18	2018-03-03	2018-01-18			2018-05-07		2018-11-03	