

MEMORANDUM TO: Tolbert Young, Section Chief, Region V  
FROM: Glenn A. Walton, Senior Resident Inspector,  
BVPS Unit #2  
DATE: October 7, 1983  
SUBJECT: TEAM INSPECTION - PALO VERDE UNIT 1

Attached is my feeder report covering inspection activities at Palo Verde, Unit 1. The inspection of concrete expansion anchor bolts and embeded plates was a combined inspection and will be written by Mr. Lou Vorderbrueggen. The radiographs that I reviewed will be included in Harry Kerch's report.

I will be on vacation the week of October 11 - 14, 1983. If any questions arise, please call me at my office on October 17th or thereafter at (412) 728-8886.

*Glenn A. Walton*  
Glenn A. Walton

gab

cc: L. E. Tripp, Region 1, w/attach.  
W. Aibert, Region V, w/attach.  
L. Vorderbrueggen, Region V, w/attach.

8402140038 831220  
PDR FOIA  
BERNABE83-598 PDR

#26

198 OCT 11 11 30 AM

RECORDED

APPENDIX A

NOTICE OF VIOLATION

Arizona Public Service  
Palo Verde, Unit 1

Docket No. 50-528  
License No. CPPR-141

10 CFR 50, Appendix B, Criterion IX requires that measures shall be established to assure that special processes including welding are controlled and accomplished in accordance with applicable codes, standards, specifications, criteria, and other special requirements.

Bechtel Drawing Number 13-S-ZAS-536, Revision 3, requires a 5/16 inch fillet weld when attaching structural steel vertical members to horizontal members. Drawing Number 13-C-ZAS-570, Revision 8, requires a 5/16 inch fillet weld when attaching structural steel to embedded plates.

AWS D.1.1 Paragraph 10.17 states that undercut shall be no more than .01 inch deep when its direction is transverse to primary tensile stress in the part that is undercut, not more than 1/32 inch for all other situations.

Contrary to the above, on September 10 and 15, 1983, welds on structural steel were found with fillet sizes less than required by the drawings and welds with undercut were observed which exceeded the requirements of AWS D1.1.

This is a Severity Level IV Violation (Supplement 11).

Pursuant to the provisions of 10 CFR 2.201, Arizona Public Service is hereby required to submit to this office within thirty days of the date of the cover letter to this Notice, a written statement or explanation in reply, including: (1) the corrective steps which have been taken and the results achieved; (2) corrective steps which will be taken to avoid further violations; and (3) the date when full compliance will be achieved. Where good cause is shown, consideration will be given to extending your response time.



APPENDIX A

NOTICE OF VIOLATION

Arizona Public Service  
Palo Verde, Unit 1

Docket No. 50-528  
License No. CPPR-141

10 CFR 50, Appendix B, Criterion V states "activities affecting quality shall be prescribed by documented instructions, procedures, or drawings . . . and shall be accomplished in accordance with these instructions, procedures, or drawings."

Bechtel specification 13-CM-320, Section 11.0 states, in part "Installation shall be in accordance with AISC Specification for Structural Joints using ASTM-A325 or A490 Bolts."

The specification for Structural Joints using ASTM A325 or A490 Bolts, Paragraph 5(a) requires that A325 bolts, 7/8 inch diameter, be tightened to at least a minimum tension of 39 Kips. An acceptable method of obtaining this tension is described in paragraph 5(e) "Turn-of-Nut Tightening" which requires that bolts be brought to a "snug tight" condition plus an additional 1/3 to 2/3 turn, depending on the bolt length.

Contrary to the above, on September 7 and 13, 1983, four A325 bolts were found finger loose and additional test using a calibrated torque wrench found two A325 bolts with tightness less than the 39 Kips.

This is a Severity Level IV Violation (Supplement 11).

Pursuant to the provisions of 10 CFR 2.201, Arizona Public Service is hereby required to submit to this office within thirty days of the date of the cover letter to this Notice, a written statement or explanation in reply, including: (1) the corrective steps which have been taken and the results achieved; (2) corrective steps which will be taken to avoid further violations; and (3) the date when full compliance will be achieved. Where good cause is shown, consideration will be given to extending your response time.

## DETAILS

### 1. Persons Contacted

R. Forrester, Quality Assurance, Arizona Public Service

C. Collup, Quality Control Engineer, Bechtel

R. Butler, Civil Lead Discipline Engineer, Bechtel

H. Mear, Quality Control Manager, Bechtel

J. Black, Field Engineering Manager, Bechtel

A. Spicer, Records Management, Bechtel

### 2. Structural Steel

The inspector audited the installed structural steel associated with the High Pressure Safety Injection (HPSI) A train system. The areas inspected are located in the Auxiliary Building and Containment Building. The inspector physically examined welds and bolted connections to ascertain compliance with the below listed applicable documents.

- Specification 13-CM-320 Revision 7 Installation Specification for Erection of Structural and Miscellaneous Steel.
- Structural Welding Code AWD D1.1 1972 with 1973 Revision 1.
- American Institute of Steel Construction AISC - Specification for Structural Joints using ASTM A325 or A490 Bolts.
- Applicable construction drawings.

The matrix below identifies the areas inspected, location, type of inspection and inspection findings.

<u>Inspection Location</u>	<u>Elevation</u>	<u>Amount of Inspection Versus Total Available</u>	<u>Items Inspected</u>	<u>Type Of Inspection</u>	<u>Inspection Findings</u>
Auxiliary Bldg. Pump Room A HPSI	51'6"	15 joints of approx. 30	Bolted Connections	Visual	Four Loose bolts See details below
AD06 Pipe Way Auxiliary Bldg.	51'6"	13 joints of approx. 15	Bolted Connections	Visual	Acceptable
AD06 Pipe Way Auxiliary Bldg.	51'6"	13 joints of approx. 15	Welded Connections	Weld gauge Visual	Six undersize fillet welds See details below
Piping Penetration Area Auxiliary Bldg.	82'-95'	24 joints of approx. 200	Bolted Connections	Visual	Acceptable
Pipe Chase Area Auxiliary Bldg.	88'-	40 joints of approx. 300	Bolted Connections	Visual	Acceptable
Pipe Chase Area Auxiliary Bldg.	88'	50 joints of approx. 200	Welded Connections	Weld gauge Visual	Eight undersize fillet welds, Four welds with undercut. See details below
Containment Bldg.	80'-87'	110 joints of approx. 500	Bolted Connections	Visual	Acceptable
Containment Bldg.	80'-87'	110 joints of approx. 250	Welded Connections	Weld gauge Visual	Acceptable
Auxiliary Bldg. Pump Room A	51'6"	10 bolts of approx. 120	Bolted Connections	Torque Test	Acceptable
AD06 Pipe Way Auxiliary Bldg.	51'6"	28 bolts of approx. 52	Bolted Connections	Torque Test	One bolt turned 60 degree rotation before minimum tightness was achieved. See details below.

<u>Inspection Location</u>	<u>Elevation</u>	<u>Amount of Inspection Versus Total Available</u>	<u>Items Inspected</u>	<u>Type Of Inspection</u>	<u>Inspection Findings</u>
Containment Bldg.	87'	24 bolts of approx. 2500	Bolted Connections	Torque Test	One bolt turned 45 degrees rotation before minimum tightness was achieved. See details below
Containment Bldg.	98'	34 joints of approx. 100	Bolted Connections	Visual	Acceptable
*Containment Bldg.	125'	12 joints	Bolted Connections	Visual	Acceptable
*Containment Bldg.	125'	4 joints	Welded Connections	Weld gauge Visual	Acceptable
*Containment Bldg.	140'	15 joints	Bolted Connections	Visual	Acceptable
*Containment Bldg. Pressurizer Cubicle	-	20 joints	Bolted Connections	Visual	Acceptable
*Auxiliary Bldg. Pump Room B HPSI	51'6"	15 joints	Bolted Connections	Visual	Acceptable

\*Items inspected which are not associated with the HPSI Train A system.

Findings:

Bolted Connections

Visual inspections performed in the HPSI Pump Room A found four bolts which were finger loose. The bolts are shown on Drawing 13-C-ZAS-581 Revision 7 and connect the AC-6 platform at the 51'6" elevation. The connections were inspected by Bechtel Quality Control personnel on August 17, 1980, and found acceptable.

Specification 13-CM-320 requires the turn-of-the-nut method be used to obtain a minimum tightness of 39 Kips on an A325, 7/8 inch diameter bolt. To verify whether correct turn-of-the-nut tightness was achieved, the inspector requested the licensee to retorque a sample number of A325 bolts. The contractor used a calibrated torque wrench set at 560 foot pounds. Torque testing of bolted clips to I beams in the Containment Building, AD06 pipe way at AE, 6 foot east of AD, elevation 51'6" found one bolt which required a nut rotation of 60 degrees to achieve the minimum tightness requirements of 39 Kips.

In the Containment Building at 125 degrees azimuth, 10 foot from the liner plate, elevation 88, one bolt is an I beam to I beam connection turned 45 degrees before achieving the minimum tightness.

The loose bolts discussed above were previously inspected and accepted by Bechtel Quality Control personnel.

The installation specification 13-CM-320 Revision 8, for erection of structural and miscellaneous steel, specifies AISC as applicable for structural joints using ASTM-A325 or A490 bolts. Table 3 of this specification requires that 7/8 inch diameter, A325 bolts must be tightened to a minimum tension of 39 Kips.

Failure to achieve the required bolt tightness is a Violation of the installation specification 13-CM-320 and 10 CFR 50, Appendix B, Criterion V. The licensee had commenced corrective actions by issuing a non-conformance report.

All other bolted connections were found acceptable to the applicable acceptance standards.

#### Welded Connections

In the Auxiliary Building Pipe Chase, elevation 51', the inspector found six fillet welds with undersize leg length and unacceptable undercut. The welds are portions of a W8X31 pipe rack, number 79, fabricated by Marathon Steel Company and shown on Drawing No. 13-S-ZAS-536, Revision 3. In the AD06 pipe way, elevation 51'6", the inspector found six additional fillet welds with undersize leg lengths. The welds are portions of W16X36 I beams clip connections shown on Drawing No. 13-ZAS-500 Revision 10.

The drawings stated above specify a 5/16 inch fillet weld for these connections. The inspector found fillet sizes down to 5/32 inch. The undercut criteria is specified in AWS D1.1 which states, Undercut shall be no more than .01 inch deep when its direction is transverse to primary tensile stress in the part that is undercut, nor more than 1/32 inch for all other situations. Contrary to this requirement, the inspector found undercut of approximately 1/16 inch deep. All other welds inspected were found acceptable to the applicable requirements.



Failure to achieve the required minimum fillet sizes and allowing undercut which exceeds the acceptance standards is a Violation of the applicable drawings, Bechtel Specification 13-CM-320, Revision 8, AWS D1.1 and 10 CFR 50, Appendix B, Criterion IX.

In addition to the inspection associated with the HPSI, Train A system, the inspector randomly selected and inspected 66 bolted and/or welded structural steel connections in the Auxiliary Building and Containment Building. All items were found acceptable to the applicable acceptance standards.

3. Containment Penetrations

Reviews were made of five piping penetrations and one electrical penetration associated with the HPSI Train A system, In addition, one containment pressure, and one spare piping penetration was reviewed.

The review included a walk down of penetrations number 13, 14, 15, 16, 77 (piping), 69 (spare penetration), 62 (containment pressure), and 47 (electrical penetration), to assure the welding was in accordance with ASME, B&PV Code, Section III. In addition, a record review was made to ascertain compliance with the applicable requirements. The inspector verified the below listed attributes were performed in accordance with the requirements. No items of noncompliance were identified.



<u>Penetration Number</u>	<u>Weld Reinforcement</u>	<u>Surface Finish</u>	<u>NDE</u>	<u>Weld Procedure Qualification</u>	<u>Preheat Temp. Maintained</u>	<u>Interpass Temp. Controls</u>	<u>Filler Metal</u>	<u>Weld Checklist</u>	<u>Material Test Report</u>
13	X	X	X	X	X	X		X	X
14	X	X	X	X				X	X
15	X	X	X	X	X	X	X	X	X
16	X	X	X	X	X	X		X	X
77	X	X	X	X	X		X		X
69	X	X	X	X	X		X		
62	X	X	X	X					
47	X	X	X	X					X

**Symbols for Joint Types**

- B — butt joint
- C — corner joint
- T — tee joint
- BC — butt or corner joint
- TC — tee or corner joint
- BTC — butt, tee, or corner joint

**Symbols for Base Metal Thickness and Penetration**

- L — limited thickness — complete joint penetration
- U — unlimited thickness — complete joint penetration
- P — partial joint penetration

**Symbols for Weld Types**

- 1 — square-groove
- 2 — single-Vee-groove
- 3 — double-Vee-groove
- 4 — single-bevel-groove
- 5 — double-bevel-groove
- 6 — single-U-groove
- 7 — double-U-groove
- 8 — single-J-groove
- 9 — double-J-groove

**Symbols for Welding Processes, if not Manual Shielded Metal-Arc**

- S — Submerged Arc
- G — Gas Metal-Arc
- F — Flux Cored Arc

**Fig. 2.6.1—Prequalified joints, method of joint and weld classification**

2.7.1.1 The minimum fillet weld size, except for fillet welds used to reinforce groove welds, shall be as shown in the following table:

Base Metal Thickness of Thicker Part Joined, in.	Minimum Size* of Fillet Weld, in.
To 1/4 inclusive	1/8**
Over 1/4 to 1/2 inclusive	3/16
Over 1/2 to 3/4 inclusive	1/4
Over 3/4 to 1 1/2 inclusive	5/16
Over 1 1/2 to 2 1/4 inclusive	3/8
Over 2 1/4 to 6 inclusive	1/2
Over 6	3/4


\*Except that the weld size need not exceed the thickness of the thinner part joined.

\*\*Minimum size for Bridge applications 3/16 in.

2.7.1.2 The maximum fillet weld size permitted along edges of material shall be:

(1) the thickness of the base metal, for metal less than 1/4 in. thick; (See Fig. 2.7.1, Detail A)

(2) 1/10 in. less than the thickness of base metal, for metal 1/4 in. or more in thickness, (See Fig. 2.1.1,



**Fig. 2.7.1—Details for fillet welds**

Detail B) unless the weld is designated on the drawing to be built out to obtain full throat thickness.

2.7.1.3 Fillet welds in holes or slots in lap joints may be used to transmit shear or to prevent buckling or separation of lapped parts. These fillet welds may overlap, subject to the provisions of 2.3.2.2. Fillet welds in holes or slots are not to be considered as plug or slot welds.

2.7.1.4 Fillet welds may be used in skew joints that have an included angle of not less than 60 degrees. (See Fig. 2.7.1, Details C and D)

2.7.1.5 The minimum length of an intermittent fillet weld shall be 1 1/2 in.

**2.8 Plug and Slot Welds<sup>5</sup>**

2.8.1 Plug and slot welds in lap joints may be used to transmit shear or to prevent the buckling or separation of lapped parts.

2.8.2 The diameter of the hole for a plug weld shall be not less than the thickness of the part containing it plus 1/16 in., preferably rounded to the next greater odd 1/16 in., nor shall it be greater than 2 1/4 times the thickness of the weld.

2.8.3 The minimum center to center spacing of plug welds shall be four times the diameter of the hole.

2.8.4 The length of the slot for a slot weld shall not exceed ten times the thickness of the weld. The

<sup>5</sup> See Appendix A for the technique of making plug and slot welds.

#34

SI - 008 - 5002

$\frac{1}{16}$ " Pit Problem

Narbut Note

# 51

VENDOR: HBA

NONCONFORMANCE REPORT

PALO VERDE NUCLEAR GENERATING STATION

NO. PA-7138

PAGE 1 OF 2

1. UNIT 1  
 2. MO DAY YR 9 9 83  
 3. DRAWING/PART NO. 13-P-SIF-201  
 4. ITEM DESCRIPTION PIPE - 10" SCH 40 - GCBC  
 5. ITEM LOCATION AUX BLDG  
 6. QIB CLASS 151-01  
 7. STARTUP SYSTEM NO. 151-008-5002  
 8. SERIAL NO. 151-008-5002  
 9. SUBCONTRACTOR/SUPPLIER/BECHTEL BECHTEL  
 10. P.O. OR SPEC NO. 13-PM-204(12)  
 11. ASME AUTHORIZED INSPECTION REQ'D. YES  NO

12. DESCRIPTION LIST IN ORDER: NO. PCS., DWG/SPEC REQMT., PRESENT CONDITION	16. FIELD ENGR DECISION	17. FIELD RECOMMENDED DISPOSITION	18. DISPOSITION CONCURRENCE
1 A MECHANICAL INDENTATION HAS BEEN DISCOVERED ON LINE SI-008-5-002 (MAP ATTACHED). THE CIRCULAR INDICATION MEASURES: 1/8" DIA. x 0.059" DEPTH. 10" SCH 40 NOM. WALL = .250 ALLOW. MIN. WALL = .219 <b>CALCULATED WALL = .219</b> (INSTRUMENT: STARRETT DIAL INDICATOR DEPTH GAUGE - S/N JGA-0683; RANGE .0005-.125; CAL. 3-23-83 - 9-23-83)	Use As-Is	<input type="checkbox"/> FIELD RECOMMENDED DISPOSITION <input type="checkbox"/> ENGINEER DISPOSITION REQ'D.	18. DISPOSITION CONCURRENCE NUCLEAR GROUP SUPV <u>W. M. Miller</u> 9/9/83 FIELD ENGR <u>W. M. Miller</u> 9/9/83 GROUP SUPV <u>W. M. Miller</u> 9/9/83 AUTHORIZED INSPECTOR <u>W. M. Miller</u> 9/9/83 QA ENGR _____ DATE _____
A UT exam has been performed around the circular indication and a min. wall thickness of .256" has been found (Note: this is .037" above nom. wall). Per engineering calculation 22-584 a wall thickness of .198" (.256"-.059") will not affect the integrity or function of the pipe. <u>W. M. Miller</u> 9/9/83 <u>ASA</u> 9/9/83			15A. REPORTABILITY EVALUATION: NOT REPORTABLE: <input type="checkbox"/> OR _____ DER NO. _____ REVIEWERS: R/E <u>W. M. Miller</u> QA <u>W. M. Miller</u> DATE <u>9/9/83</u>
			19. ACCEPTANCE OF REWORK/REPAIR QC ENGR _____ FIELD ENGR _____ AUTH. INSP _____ DATE _____
			14. ASSUMED CAUSE OF DISCREPANCY UNKNOW N INITIATOR <u>E. Polychronis</u> DATE <u>9-9-83</u>

Please do not open





Construction Testing

SI 01

# CERTIFIED REPORT of NONDESTRUCTIVE EXAMINATION

CUSTOMER Bechtel Power Corporation		DATE 9 1 9 1 8 3
ADDRESS P.O. Box 49, Palo Verde, Arizona 85343		CONTROL NO. OR REPORT NO. GEO - UT - 1,187
JOB OR PROJECT LOCATION PVNGS Unit # 1	P.O. NO. 10407-13-MM-501B	PLAN OR DWG. NO. 13 PSIF 201 REV. N/A
SURFACE CONDITION <input type="checkbox"/> AS GROUND <input checked="" type="checkbox"/> AS WELDED <input checked="" type="checkbox"/> AS FABRICATED	SPECIFICATION <input checked="" type="checkbox"/> ASME SECTION III <input type="checkbox"/> ANSI B31.1 <input type="checkbox"/> AWS D1.1 OTHER	ACCEPTANCE STANDARD RECORD ONLY
TYPE OF EXAMINATION UT <input checked="" type="checkbox"/> MT <input type="checkbox"/> PT <input type="checkbox"/>	TYPE OF MATERIAL SS	TEMP. OF MAT'L N/A °F
		N.D.T. PROCEDURE NO. TMD 1 REV. AMEND

ULTRASONIC EXAMINATION				
EQUIPMENT PANAMETRICS SN JJA0066	TRANSDUCER 10 MHz 1/4" DIA	TEST BLOCK D301 SS1	METHOD USED DIGITAL READOUT	SCANNING METHOD CONTACT
			SENSITIVITY LEVEL N/A	

MAGNETIC PARTICLE EXAMINATION				
EQUIPMENT N/A	DRY <input type="checkbox"/> WET <input type="checkbox"/>	VISIBLE <input type="checkbox"/> FLUORESCENT <input type="checkbox"/>	AC <input type="checkbox"/> IC <input type="checkbox"/> RECTIFIED <input type="checkbox"/>	AMPERAGE
		POLE/PROD SPACING HEAD <input type="checkbox"/> COIL <input type="checkbox"/>	PARTICLES - COLOR RED <input type="checkbox"/> GREY <input type="checkbox"/>	

LIQUID PENETRANT EXAMINATION												
<input type="checkbox"/> Solvent Removable <input type="checkbox"/> Post Emulsifying <input type="checkbox"/> Water Washable	PENETRANT		CLEANER		EMULSIFIER		DEVELOPER					
	Brand No	Batch No	Dwell Time	Brand No	Batch No	Brand No	Batch No	Emuls. Time	Brand No	Batch No	Dev. Time	Dry <input type="checkbox"/> Wet <input type="checkbox"/> Non-Aqueous <input type="checkbox"/>

LINE # OR PART #  
S1008 5002 10" SEE REMARKS

TYPE OF DEFECTS CODE

TYPE OF WORK  
NEW  REPAIR

BECHTEL NDE PROCEDURE NO.  
TMD 1 REV. 0 AMEND N/A

C - Cracks    P - Porosity    NF - Non-Fusion    LI - Linear Indication    S - Slag    LA - Lamination    OTHER - Specify

SERIAL # OR WELD #	ACC	REJ	DEF. CODE	REMARKS	SERIAL # OR WELD #	ACC	REJ	DEF. CODE	REMARKS
5002	N/A	N/A		SCANNED ENTIRE AREA AROUND INDICATION MIN READING OBTAINED = .251 COUPLANT = CELLULOSE GUM NOM WALL = .250" MIN WALL = .219" NCR PA 7138					

AREA -  
Aux

NPW

NCR # PA 7138  
M. 3 of 3

Technician John D Brown SNT-TC-1A Level II

Asst Technician N/A

Customer acceptable / good 9/2/83

Witnessed by NONE

SIGNATURE

ENCLOSURE ADDED  
Yes  No

Page 1 of 1



PALCO VERDE NUCLEAR GENERATING STATION

JOB NO. 10407

PIPING RELEASE FOR INSULATION UNIT NO. 1

QC FIELD INSPECTION REPORT

DATE 11/11/81

RELEASE NO. 301-398

STARTUP SYSTEM

15109

LINE

51008

SPOOLS 5001 THRU 5008

VALVES V470 Q SS

	DATE	NAME OF INITIATOR	NAME OF INSPECTOR
CLEANED	11-1-82	RWS	
INSPECTED			(EPC 52 VCT) 11/14/82
INSULATED	1-31-83	RWS	

Remarks

PALLO VERDE NUCLEAR GENERATING STATION

JOB NO. 10407

PIPING RELEASE FOR INSULATION UNIT NO. 1

QC FIELD INSPECTION REPORT

DATE 11/11/81 RELEASE NO. 301-398

STARTUP SYSTEM 


1	5	2	0	9
---	---	---	---	---

LINE 

S	2	0	0	8
---	---	---	---	---

SPOOLS 5001 THRU 5008

VALVES V470 Q 55

	<u>DATE</u>	<u>NAME OF INITIATOR</u>	<u>NAME OF INSPECTOR</u>
CLEANED	<u>11-1-82</u>	<u>RWS</u>	<u>11/14/82</u>
INSPECTED	_____	_____	
INSULATED	<u>1-31-83</u>	<u>RWS</u>	_____

Remarks \_\_\_\_\_



INSULATION SERVICES, INC. - JOB 1411  
 PALO VERDE NUCLEAR GENERATING STATION  
 10407-13-MM-301 (PO) (SC)

RELEASE NO. 398  
 LINE NO. SI-008

UNIT NO. 1  
 SHEET 60 of 103  
 BILLING NO. 21

MULT.	PIPE SIZE X THICKNESS DESCRIPTION	10X2	10X2	1X2	1X2	LF/ea	E.LF	LF/ea	E.LF
		LF/ea	E.LF	LF/ea	E.LF				
---	Pipe	59	59						
X 2	Tee, Cross, Wye, Union, Coup., Cap., Red.		2						
X 3	Elbow & Bend 1.5 Times	4	12						
X 4	Expansion Joints								
X 2	Strainer 1" to 4"								
X 4	" 4" to 10"								
X 8	10" and larger								
	Valve (excludes in line flanges) - All valves except Fl. Bonnet valves								
X 4	1" to 4"								
X 6	4.5" to 10"								
X 8	12" and larger								
	Valves with flanged bonnet								
X 5	1" to 4"								
X 7	4.5" to 10"	1	7						
X 9	12" and larger								
	Flanges								
X 4	In line	2	8						
X 4	Equipment nozzle								
X 2	Uncovered								
X 4	Valve								
	Stub-ins, bosses & butt- weld Tees W/branches 1.5" NPS + smaller and run of 6" NPS and larger each			2	3				
X 1.5									
X 2	Sup. collars and kickbands								
X 1.5	Bevels								
	Other								
	Subtotal ELF	86		3					
	ASME III & H.T. Surcharge	-		-					
	Total ELF	86		3					
	Material unit	7.92		2.75					
	Material price	681.12		8.25					
	Labor unit	8.01		5.22					
	Labor price	688.86		15.66					

CERTIFIED CORRECT:		TOTALS THIS PAGE:	
D.P.C.	Date:	IM-301-PO-Material:	689.37
I.S.I. <i>Schmitt</i>	Date: 11-23-82	IM-301-SC-Labor:	704.52
Ref: Dwg. No.	SI-201	ASME Piping - 1.5	---
Insulation: Cal. Sil. <input checked="" type="checkbox"/>	F/G	Heat traced - 1.05	---
Complete: <input type="checkbox"/>	Partial: <input checked="" type="checkbox"/>	Turbine - 1.10	---

DATA

LARGE PIPE CONTROL CARD

ATTENTION TIME 24 YRS 35.  
1510085002

SPOOL TAG NUMBER

SIZE	LENGTH	P&ID NO.	COORD	REV.	PROJ CLASS	AREA
					4317290	
MAT'L CLASS	S/U SYSTEM	MRR NO.	STORAGE LOC		VENDOR	
RECEIVED	FPT	DATE	INSTALLED	FOREMAN	DATE	

ISOMETRIC DWG NO. 7 REV. NA FCR NA DCN

ASK NO.	INSPECTION ITEM	AFE	DATE	QCE	DATE
1.0	SPOOL NUMBER MARKING VERIFIED	OK	10/10/80	BPC 118 QCE	10/13/80
2.0	CONFIGURATION & ORIENTATION PER ENGR DWG	OK	10/10/80	BPC 118 QCE	10/13/80
3.0	ORIENTATION OF FLOW ELEMENTS, ETC.	NA		N/A	
4.0	INTERNAL CLEANLINESS INSPECTION LEVEL: 1	OK	10/10/80	BPC 118 QCE	10/13/80
5.0	SURFACES FREE OF INJURIOUS DEFECTS	OK	10/10/80	BPC 118 QCE	10/13/80
6.0	RECORD NCR & MCN APPLICABLE TO INSTALLATION	NA		N/A	
7.0	INSTALLATION ACCEPTED Q4.1 0-1 1-51-008-5002	OK	10/10/80	BPC 118 QCE	10/13/80

REMARKS: INFO TRANSFERRED FROM SUPPLEMENTARY SHEET DATED 8/8/78 QCH 64  
11-17-80

LAO-0478 12/79

PIPE: 10" SCH 20 WELDED SA312 TP304

Q4.1 C# 13

DATA REPORT  
FORM IHP-1 DATA REPORT FOR FABRICATED NUCLEAR PIPING ASSEMBLIES  
(As Required by the Provisions of the ASME Code Rules)

RETENTION TIME 4 YRS.  
page 1 of 2  
MRR NO. 27964

R4060

1. Fabricated by \*Pullman Power Products, Paramount, CA Order No. 2810

2. Fabricated for Bechtel Power Corp., Norwalk, CA Order No. 10407-13-PM-201

3. Owner Arizona Public Service Co. 4. Location of Plant 3 miles south of Wintersburg, AZ

5. Piping System Identification SAFETY INJECTION Serial No. N-5589-R

Bechtel Dwg. (Brief description of intended use, main coolant etc.)  
(a) Drawing No. 13-P-SIF-201 Prepared by Bechtel Power Corp., Norwalk, CA  
(b) National Board No. N/A

6. The material, design, construction, and workmanship complies with ASME Code Section III, Class 2  
Edition 1974, Addenda Date Summer 1975, Case No. \_\_\_\_\_

Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report NOT APPLICABLE  
(Name of Part - Item number, Manufacturer's name, and identifying stamp)

7. Shop Hydrostatic Test None psi.

8. Description of piping inspected 1-Piping Ass'y. Pc. Mk. 1-SI-008-S-002  
(include mark no., material spec., nom. pipe size—schedule or thickness—length—fittings—flanges, etc.)  
Fabrication Drawing F-136R REVO FOR ORIGINAL FABRICATION SEE DATA REPORT SIGNED BY A.N.I.

ON 10-18-77 ATTACHED" (SEE ATTACHMENT B)

PIPE: 10" SCH 20 WELDED SA312 TP304

N.D.E.: 100% R.T. GIRTH BUTT WELD

100% L.P. ATTACHMENT WELD

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE.

Date 4/13/78 Signed \*Pullman Power Products By [Signature]  
(Fabricator)

Certificate of Authorization Expires 11-18-80 Certificate of Authorization No. N-1926

CERTIFICATE OF SHOP INSPECTION

I, the undersigned holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of \_\_\_\_\_ and employed by H.S.B.I. & I. Co. of Hartford, Conn. have inspected the piping described in this Data Report on 4/13 1978, and state that to the best of my knowledge and belief, the Manufacturer has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.

By signing this certificate, neither the Inspector nor his employer make any warranty, expressed or implied concerning the piping in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 5/19 1978 Commissions Ca 1126  
[Signature] (Inspector) National Board, State, Province and No.

Q41 C#53

1-SI-008



9. Description of Field Fabrication

CUT ITEM (1A) AT A POINT 0'7<sup>3</sup>/<sub>4</sub>" AT A ~~POINT~~ <sup>2YR</sup> FIELD WELD W-002.  
 (REFERENCE FULLMAN SHOP DRAWING F-136R, REV. 0) WELD A 0'8<sup>3</sup>/<sub>4</sub>"  
 10" DIA. SS PIPE, SCHEDULE 20, SA-312, TP-309, AT CUT POINT WITH FIELD  
 WELD FW-301. THIS IS IN COMPLIANCE WITH NCR-DA-386 DISPOSITION.  
 REFER TO NCR FOR MATERIAL HEAT NUMBER.

10. Field Hydrostatic Test NA psi.

We certify that the field fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE, Class 2, Edition 1974, Addenda Date WINTER 75, Class No. NA

Date 6/25, 19 79 Signed BECHTEL POWER CORP. By Emil A. Kuzmowich  
(Fabricator) (Representative)

Our Certification of Authorization to use the NPT Symbol Expires SEPT. 1 19 81  
 Certificate of Authorization No. N-1917-2

**CERTIFICATE OF FIELD FABRICATION INSPECTION**

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of ARIZONA and employed by LMCC of ILLINOIS have compared the statements in this Manufacturer's Data Report with the described piping and state that the parts referred to as data items No. 9, not included in the certificate of shop inspection have been inspected by me and that to the best of my knowledge and belief the manufacturer has constructed this piping in accordance with the applicable section of the ASME CODE SECTION III.

By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the piping described in this Manufacturer's Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 6/25 19 79

R. Wohlleben Commissions Az #86  
Inspector National Board, State, Province and No.

FORM NPP-1 DATA REPORT FOR FABRICATED NUCLEAR PIPING SUBASSEMBLIES

MRR NO. 2796

(As Required by the Provisions of the ASME Code Rules)

R4060

1. Fabricated by Pullman Kellogg, Paramount, CA Order No. 2810  
(Name and Address of Fabricator)

2. Fabricated for Bechtel Power Corp., Norwalk, CA Order No. 10407-13-PH-201  
(Name and Address) 3 miles south of

3. Owner Arizona Public Service Co. 4. Location of Plant Wintersburg, AZ

5. Piping System Identification SAFETY INJECTION & SHUTDOWN COOLING Serial No. N-5539  
Bechtel Dwg. R-3 (Brief description of intended use, main coolant, etc.)

(a) Drawing No. 13-P-SIF-201 Prepared by Bechtel Power Corp., Norwalk, CA

(b) National Board No. N/A

6. The material, design, construction, and workmanship complies with ASME Code Section III, Class 2  
 Edition 1974, Addenda Date Summer 1975, Case No. -----

Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report NOT APPLICABLE  
(Name of Part - Item number, Manufacturer's name, and identifying stamp)

7. Shop Hydrostatic Test None psi.

8. Description of piping inspected 1-Piping Ass'y. Pc. Mk. 1-SI-008-S-002  
(include - mark no. - material spec. - nom. pipe size - schedule or thickness - length)

Fabrication Drawing F- 136  
(fittings - flanges, etc.)

PIPE: 10" SCH 20 WELDED SA312 TP304

6" SCH 40 SMLS SA376 TP304

PLATE: SA240 TP304 (For Support Attach.)

SA516 Gr. 70 (For Support Attach.)

N.D.E.: 100% L.P. ALL ATTACHMENT WELDS

**Pullman Power Products**  
 Division of Pullman Incorporated

**QVR IDENTIFICATION**

2810 F-136  
PER R. W. H. M.

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE.

Date 10/13/77 Signed Pullman Kellogg By [Signature]  
(Fabricator)

Certificate of Authorization Expires 11/22/77 Certificate of Authorization No. N-776

**CERTIFICATE OF SHOP INSPECTION**

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of California and employed by D.I.S. of State of CA have inspected the piping described in this Data Report on 10/19/77 and state that to the best of my knowledge and belief, the Manufacturer has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.

By signing this certificate, neither the Inspector nor his employer make any warranty, expressed or implied, concerning the piping in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10/13/77 [Signature]  
(Inspector)

Commission CA 857  
National Board, State, Province and No.

04.1(CF)-3 1-01-008

FORM NPP-1 DATA REPORT FOR FABRICATED NUCLEAR PIPING SUBASSEMBLIES  
(As Required by the Provisions of the ASME Code Rules)

R272(I)

1-SI-008  
Q4.1(I)-3

1. Fabricated by Pullman Kellogg, Paramount, CA Order No. 2810  
(Name and Address of Fabricator)

2. Fabricated for Bechtel Power Corp., Norwalk, CA Order No. 10407-13-PM-201  
(Name and Address) 3 miles south of

3. Owner Arizona Public Service Co. 4. Location of Plant Wintersburg, AZ

5. Piping System Identification SAFETY INJECTION & SHUTDOWN COOLING Serial No. N-5589  
Bechtel Dwg, R-3 (Brief description of intended use, main coolant, etc.)

(a) Drawing No. 13-P-SIF-201 Prepared by Bechtel Power Corp., Norwalk, CA

(b) National Board No. N/A

6. The material, design, construction, and workmanship complies with ASME Code Section III, Class 2

Edition 1974, Addenda Date Summer 1975, Case No. -----

Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report NOT APPLICABLE  
(Name of Part - Item number, Manufacturer's name, and Identifying stamp)

7. Shop Hydrostatic Test None psi.

8. Description of piping inspected 1-Piping Ass'y. Pc. Mk. 1-SI-008-S-002  
(include - mark no. - material spec. - nom. pipe size - schedule or thickness - length)

Fabrication Drawing F- 136  
- fittings - flanges, etc.)

PIPE: 10" SCH 20 WELDED SA312 TP304

6" SCH 40 SMLS SA376 TP304

PLATE: SA240 TP304 (For Support Attach.)

SA516 Gr. 70 (For Support Attach.)

N.D.E: 100% L.P. ALL ATTACHMENT WELDS

**Pullman Power Products**  
Division of Pullman Incorporated

**QVR IDENTIFICATION**

2810 F-136  
PER TO ITEM 11

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE.

Date 10/18/77 Signed Pullman Kellogg By [Signature]  
(Fabricator)

Certificate of Authorization Expires 11/30/77 Certificate of Authorization No. N-776

**CERTIFICATE OF SHOP INSPECTION**

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of California and employed by D.I.S. of State of CA have inspected the piping described in this Data Report on 10/18/77 and state that to the best of my knowledge and belief, the Manufacturer has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.

By signing this certificate, neither the Inspector nor his employer make any warranty, expressed or implied, concerning the piping in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 10/18/77  
[Signature] (Inspector) Commission Ca 857  
National Board, State, Province and No.

1. Fabricated by Pullman Power Products, Fremont, CA. Order No. 2810  
(Name and Address of NPT Certificate Holder)

2. Fabricated for Bechtel Power Corp, Norwalk, CA Order No. 16407-13-PM-201  
(Name and Address)

3. Owner Arizona Public Service Co. 4. Location of Plant 3 miles south of Wickenburg AZ.

5. Piping System Identification Safety Injection Serial No N-5589  
(Brief description of intended use, main coolant etc.)

(a) Drawing No. Bechtel Drawing 13-P-SIF-2011 Prepared by Bechtel Power Corp, Norwalk, CA

(b) National Board No. N/A

6. Description of Field Fabrication. 151-008-H003  
 Weld BB was cut out, C.S. plate item 5 and replaced with, S.S. plate 3/4" x 10" x 10" SA 240 Gr. TP-304 item 31 welded to item 30 with weld # 3 (shop sheet drawing F-136) work done in compliance with NCR # PA-252.

7. Field Hydrostatic Test N/A psi.

We certify that the field fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE, Class 2, Edition 1974, Addenda Date W 75 Case No. N/A

Date 8-8, 19 80 Signed Bechtel Power Corp By Emilia A. Kovacevich  
(NPT Certificate of Authorization) (Representative)

Our Certification of Authorization to use the NPT Symbol Expires Sept. 1 19 81  
 Certificate of Authorization No. N-1912-2

CERTIFICATE OF FIELD FABRICATION INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of Arizona and employed by LMCC of Illinois have compared the statements in this Data Report with the described piping and state that the parts referred to as data items Number 6, not included in the certificate of shop inspection have been inspected by me and that to the best of my knowledge and belief, the NPT Certificate Holder has constructed this piping in accordance with the applicable section of the ASME CODE SECTION III.

By signing this certificate neither the Inspector nor his employer makes any warranty, expressed or implied, concerning the piping described in this Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind (arising from or connected with this inspection).

Date Aug 13 19 80  
Robert C. Robbins Inspector Commissions Arizona 124  
National Board, State, Province and No.







REV. 7

PALO VERDE NUCLEAR GENERATING STATION UNITS 1, 2 & 3  
RECEIVING INSPECTION PLANNING FOR  
PERMANENT PLANT ITEMS  
JOB NO. 10407

PAGE 2 OF 2

OP/P/OC  
NO. 4.0

9. TASK NO.	10. DESCRIPTION	11. INSPECTION METHOD	12. OCE ACCEPT.	13. DATE
5.0	EXCEPTIONS:			
5.1	NO EXCEPTIONS NOTED ITEM(S) RELEASED FOR STORAGE OR INSTALLATION.	VERIFY	N/A	
5.2	INDICATE EXCEPTIONS IN REMARKS SECTION RECORD NCR NO. _____ OR DDN NO. <u>R-699</u> ITEM(S) TAGGED AND PLACED ON HOLD PENDING COMPLETION OF RECEIVING INSPECTION.	VERIFY	 	5-9-78
5.3	INDICATE EXCEPTIONS IN REMARKS SECTION RECORD NCR NO. _____ ITEMS TAGGED AND CONDITIONALLY RELEASED FOR INSTALLATION.	VERIFY	N/A	

## 14. REMARKS:

1. DDN-R-699- DOCUMENTATION.
2. THIS RIP & DOCUMENTATION IS FOR PIPE SPILL 136-R MK # 1-SI-008-5-002 ONLY.

EXHIBIT 4.0-1 (back)

15.  
COMPLETED PACKAGE REVIEWED  
AND ACCEPTED

POCE

Alex E. Moore

DATE

6/2/78



READ INSTRUCTIONS BEFORE FILLING IN FORM

R4060

This form is used for Quality Verification Documents and to be filled in accordance with the schedule set forth below.  
 Supplier's failure to comply with these requirements may result in order cancellation or withholding of payment until compliance is established.

1 Document Category Number	2 Specification Paragraph Reference	3 Kind of Copy	4 ENGINEERING DOCUMENTS		5 QUALITY VERIFICATION DOCUMENTS					11 Field OCE Check in	12 Remarks
			Quantity Required	Quantity Submitted	6 Quantity Required for Release	7 Distribution Code	8 Supplier's Checklist	9 Inspection Release	10 Engineering Review		
17.4	4.15. 3f	Reproduction									SEE QAR-1-c
		Microfilm									
	4.17	Reproduction			1	b	3				
		Microfilm									
18.0	4.2.4	Reproduction			1	b	4				
		Microfilm									
19.0	3.8	Reproduction			1	b	N/A				INCLUDES 1 PACKAGE OF FILM
		Microfilm									
20.0	4.15. 3b	Reproduction			1	b	1				
		Microfilm									
21.0	4.15. 3a	Reproduction			1	b	N/A				
		Microfilm									
22.0	4.15. 3a	Reproduction			1	b	1				
		Microfilm									
24.0	4.9. 1.1	Reproduction			1	b	N/A				
		Microfilm									
25.0	4.11	Reproduction			1	b	2				
		Microfilm									

NOT USED

13 Supplier's Order No. 2810	14 Supplier's Part No. SEE PAGE 3 of 3	15 Supplier's Part Name PIPE SPOOLS	16 Quantity 1
17 Buyer's Req. Item No. ITEM 2	18 Buyer's Line Temp., Tag or Code No. SEE PAGE 3 of 3	19 Buyer's Part Name PIPE SPOOLS	20 Transmittal RELEASE 39

21. Supplier's Certification: We certify that the listed work and related documents meet the requirements of the governing documents. *M. J. White* QA ENGINEER 4/13/78

22. Inspection Release Statement: Work was released based on satisfactory completion of inspection and release of documentation. *William F. G. Waldrop* 4-13-78

23. Engineering Review Statement: The Quality Verification Documents submitted to Engineering with this form have been reviewed for conformance to the specified requirements and are accurate. *[Signature]*

24. OCE Check in Statement: The form and the Quality Verification Documents referenced herein have been received and their receipt entered into the hardware file. *William E. White* 5-9-78

PAVO VERDE NUCLEAR GENERATING STATION  
 UNITS 1, 2 AND 3

QUALITY VERIFICATION DOCUMENT REQUIREMENTS

JOB NO. 10407  
 POSITIVE NUMBER  
 13-PM-201

SHEET 2 OF 3

99-948 (1-6-67) 3175

RELEASE: 39  
JOB NO.: 2810

PULLMAN POWER PRODUCTS  
F-SHEET NUMBERS

F- 136R

Pullman Power Products  
Supplemental Sheet 3 of 3

Form 1-51-008-S-002

R406 ①

BECHTEL PILCE  
MARK NUMBER

1-51-008-S-002

WBS NO. 27964

RETENTION TIME ~~1~~ YRS.

Pullman Power Products Verification

*J.M. Adams*  
Signature

Q.A. ENGINEER  
Title

4/13/78  
Date

Bechtel Verification

*St. Hunt For G. Waldrop*  
Signature

SQR  
Title

4-13-78  
Date



RELEASE: 39

JOB NO.: 2810

Pullman Power Products

DATE: 4/13/78

R4060

MOR NO. 27964

RETENTION TIME 1 YRS

INSPECTION VERIFICATION REPORT

All pipe spools inspected in accordance with approved Pullman Power Products procedures and procurement documents. Inspection signed off on shop traveler by Pullman Power Products and Bechtel Inspector. Traveler on file for review.

Verification Inspection by Pullman Power Products Quality Assurance.

*P.M. Palau*  
Signature

Q.A. ENGINEER  
Title

4/13/78  
Date

Verification Inspection by Bechtel.


*CS Hunt*  
Signature

SQR  
Title

4-13-78  
Date

# REWORK FOR DQC SEE TRAVELER 2810 F-136 MRF NO. 27964

QUALITY VERIFICATION DOCUMENTATION LIST  
 NUCLEAR PIPING SUB-ASSEMBLIES  
 Records and/or Reports which apply to an individual piece

 Pullman Power Products  
 Division of Pullman Incorporated **RVD001**  
 Page 1 of 3

ARIZONA PUBLIC SERVICE COMPANY  
 PALO VERDE NUCLEAR GENERATING STATION  
 BECHTEL P.O. No. 10407 13 PM 201

BY M J  
 DRAWING NO. F-136 R JOB NO. 2810  
 PIECE MARK 1-51-008-5-002

BECHTEL ITEM NO. 2

QUALITY PROGRAM DOCUMENTATION FROM Sheet No. Material Identification

REVISED 1/26/78

MATERIALS	DOC CODE	SPEC PARAGRAPH																	
Certified Chemical and Mechanical Properties	Note A	4.153	* 1	IA	* 2														
Impact Test Report Materials	Note A	4.922																	
Manufacturer's Cert. of Compliance	Note A	4.17																	
Manufacturer's Partial Data Report	Note A	4.152																	
F T Report Materials	Note A	4.153																	
M T Report Materials	Note A	4.153																	
Radiographic Film Materials		4.821.2																	
Ultrasonic Exam. Report - Materials	Note A	4.153																	
Report of Vendor's Mt. Report Weld	Note A	4.153																	
P T or M T Report Weld - Report Weld	Note A	4.153																	
Radiographic Report Vendor Report Weld	Note A	4.153																	
Stress Report of Vendor Report Weld	Note A	4.153																	
Test Report Weld Mt. Report Weld	Note A	4.153																	
Deviation Requests and Resolution		4.152																	

Note A - No transmittal - Approx by reference on the "as built" F Sheet  
 Note B - No transmittal - A GC Transmittal Tool only.  
 Note C - Approx by reference on the History Record

RELEASED FOR SHIPMENT  
 Pullman Power Products  
*PM Palae* 4/13/78

SHOP INSPECTION  
 BECHTEL POWER CORPORATION  
 Inspected by *atthart*  
 Title SOR Date 4/13/78

WORK FOR DOC. SEE TRAVELER 2810 F-136

DRAWING NO. 2706A

**Pullman Power Products**  
Division of Pullman Incorporated

Page 2 of 3  
1406 (1)

BY M J  
DWG NO. F-136 R JOB NO. 2810  
PIECE MARK 1-51-008-5-002

OPERATION DOCUMENTATION LIST  
INCLUDING SUB ASSEMBLIES  
which apply to an individual piece  
PUBLIC SERVICE COMPANY  
CLEAR GENERATING STATION  
P.O. No. 10407-13-PM 201  
2

REVISED 1-20-71

Mark items required Initial when complete

QUALITY CONTROL DOCUMENTATION	From F Sheet Item No.		Material Identification				
	OPERATIONAL IDENTIFICATION THE MATERIAL	DOC CODE	SPEC PARAGRAPH				
Transfer Identification		NA. 2766 R (a) (3)	* 1 IA				
Sending Report	Note B	4 5 6 7					
Post-Event Report	16	4 1 5 2					
Post-Event Report	Note B						
J. E. Report after Breakdown	19	4 8 2 5 2					
P. T. Report after Breakdown	22	4 5 6 8					
Report of Pullman Material	14	4 4 2 3					
Field Data Material	Note C	4 4 2 3					
P. T. or M. Material	14	4 4 2 3					
Performance Report of	14	4 4 2 3					
Local Study of Material	14	4 4 2 3					

SEC-ITEL  
250

ITEMS ON A PER PIECE BASIS		DOC. CODE	SPEC PARAGRAPH
Field Foreman Report of		16	4 1 5 3 d
Field History Report of	X	12-13-14	4 6 4 7, & 4 9
Delta Performance Report of		17	4 6 3 7
Counting Report of	X	15	4 4 4 3 B
C. D. Part Report of		Note B	
C. D. Part Report of		Note B	
Repair Report of	X	Note B	
Local Study Report of	X		
Delta Performance Report of	X	18	4 2 4
Delta Performance Report of	X	25	4 1 7 & 4 1 1



**Pullman Power Products**  
 Division of Pullman Incorporated **R406U**

**QUALITY VERIFICATION DOCUMENTATION LIST**  
**NUCLEAR PIPING SUB ASSEMBLIES**  
 Records and/or Reports which apply to an individual piece

**ARIZONA PUBLIC SERVICE COMPANY**  
**PALO VERDE NUCLEAR GENERATING STATION**  
 BECHTEL P.O.No. 10407-13 PM 201

BECHTEL ITEM NO 2

By M J  
 DWG NO F-136R JOB NO 2810  
 PIECE MARK 1-51-008-5-002

7737

REVISED 1/26/78


**QUALITY PROGRAM DOCUMENTATION**

From F Sheet Weld

WELDS	DOC CODE	SPEC. PARA.	A	B	C	D	E	F	G	H
P.T. or M.T. Report Preparation for Weld		Sect. III NB INCI - 5130								
Weld Data Report	Note C				<i>[Handwritten]</i>	<i>[Handwritten]</i>				
Local Stress Relieve Chart	16	4.15.3d								
P.T. or M.T. Report	21 22	4.15.3a				<i>[Handwritten]</i>				
Radiographic Report	20	4.15.3b			<i>[Handwritten]</i>					
Radiographic Films		4.5 2.3			<i>[Handwritten]</i>					
Weld Material Qualification	Note C									
Weld Data Report Weld Repair	Note C									
Local Stress Relieve Chart of Weld Repair	16	4.6.6								
P.T. or M.T. Report of Weld Repair	21 22	4.6.6								
Radiographic Report of Weld Repair	20	4.6.6								
Radiographic Films of Weld Repair		4.6.6								
Deviation Requests And Resolution		4.15.2								

BECHTEL  
250

RETENTION TIME ~~12~~ YEARS



MFR NO. 27964  
R4060

LIQUID PENETRANT INSPECTION RECORD

JOB NO. 2810  
PIECE NO. 1-S1-008-S-C02  
MATERIAL S/S  
EXAMINATION PROCEDURE JS404 Rev.0  
ACCEPTANCE CRITERIA JS404 Rev.0

DATE 4-13-78  
"I" NO. 136

BRAND NAME AND TYPE OF:  
PENETRANT SPOT CHECK  
CLEANER " "  
DEVELOPER " "

BATCH NO. OF:  
PENETRANT 7D073  
CLEANER 7K001  
DEVELOPER 7K054

CHEMICAL ANALYSIS CERTIFICATION OF TEST COMPONENTS ATTACHED.

RECORD OF EXAMINATION RESULTS

Accept Weld D

BECHTEL  
250

NAME OF INSPECTOR George Trumbull  
SNT-TC-1A LEVEL II

RECORD OF RE-EXAMINATION

NAME OF INSPECTOR \_\_\_\_\_  
SNT-TC-1A LEVEL \_\_\_\_\_

RETENTION TIME 1 YRS

MRR NO. 27964

77373

WELD HISTORY RECORD


Page 3 of 3

REVISED 1/76/78

WELD FROM F. SHEET	VPS IN GAR - 3 (S NO)	WAGR NO IN GAR - 2	WELDER OR WELDING OPERATOR SYMBOL
C	803 803 805	118-1 118-1 176-1	JS M M
D	803	118-1	B

R406①

BECHTEL  
250

 Pullman Power Products  
Division of Pullman Incorporated

QA JML

JOB NO. 2810

PLCE MARK 1-SI-008-S-002

DATE 4-13-78

DWG. NO. F - 3368

RETENTION TIME 15 YRS


MRR NO. 27464

NS-PT-10

VISUAL INSPECTION  
FINAL INSPECTION CHECKLIST

24060 <sup>PHOC 8.71</sup>

JOB NO <u>2840</u> PIECE NO <u>1-SI-CUES-002</u> SHEET NO <u>136R</u>	.245 .247			COMMENTS
CHECK POINTS	YES	NO	N.A.	
ALL WELD OPERATIONS HAVE BEEN PERFORMED AND APPROVED AND SIGNED OFF ON THE TRAVELER.	/			
SPECIFIED MATERIALS HAVE BEEN INSTALLED IN THE PIPING SUB-ASSEMBLY.	/			
ALL STAMPING DISPLAYED ON THE PIPING SUB-ASSEMBLY IS ACCURATE AND CORRESPONDS WITH THE INFORMATION PRESENTED ON THE FABRICATION SHEET.	/			
FINAL DIMENSIONAL EXAMINATION HAS BEEN PERFORMED AND THE DIMENSIONAL INFORMATION HAS BEEN RECORDED ON THE FABRICATION SHEET.	/			
CLEANING HAS BEEN PERFORMED IN ACCORDANCE WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.	/			
WELDER SYMBOLS AND RADIOGRAPHIC JOINT LOCATIONS HAVE BEEN ACCURATELY APPLIED AND ARE COMPLETE.	/			
CONTROL, FINISH, AND HEIGHT OF WELD CRACKS COMPLIES WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.	/			
ALL ACCESSIBLE INSIDE WELD BEADS HAVE COMPLETE JOINT PENETRATION AND ARE FREE FROM UNDERCUTTING.	/			
FIELD WELD END PREPS ARE MACHINED TO THE CONFIGURATION AND TOLERANCES DICTATED ON THE MACHINING SKETCH.	/			
PIPING SUB-ASSEMBLY IS FREE FROM DAMAGE, EXCESSIVE PITTING, AND UNACCEPTABLE SURFACE DEFECTS.	/			
ASSEMBLY HAS BEEN INSPECTED AND APPROVED BY THE AUTHORIZED INSPECTOR AND/OR THE CUSTOMER'S SURVEILLANCE REPRESENTATIVE.	/			BECHTEL 250
THE APPROPRIATE CODE STAMP HAS BEEN APPLIED.	/			
ASSEMBLY HAS BEEN CAPPED, PAINTED, AND IDENTIFIED IN ACCORDANCE WITH THE REQUIREMENTS OF THE GOVERNING SPECIFICATION.	/			



INSPECTED BY George [Signature]

APPROVED [Signature]

DATE 4-13-79



REVISED DATA REPORT

RETENTION TIME 15

FORM NPP1 DATA REPORT FOR FABRICATED NUCLEAR PIPING SUBASSEMBLIES  
(As Required by the Provisions of the ASME Code Rules)

MFR NO. 279

1. Fabricated by \*Pullman Power Products, Paramount, CA Order No. 2810  
(Name and Address of Fabricator)  
2. Fabricated for Bechtel Power Corp., Norwalk, CA Order No. 10407 13 PM 201  
(Name and Address)  
3. Owner Arizona Public Service Co. 4. Location of Plant 3 miles south of Wintersburg, AZ

R406C

5. Piping System Identification SAFETY INJECTION Serial No. N 5589-R  
(Brief description of intended use, main coolant, etc.)  
Bechtel Dwg  
(a) Drawing No. 13-P-SIF-201 Prepared by Bechtel Power Corp., Norwalk, CA  
(b) National Board No. N/A

6. The material, design, construction, and workmanship complies with ASME Code Section III, Class 2  
Edition 1974, Addenda Date Summer 1975, Case No. \_\_\_\_\_

Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report NOT APPLICABLE  
(Name of Part - Item number, Manufacturer's name, and identifying stamp)

7. Shop Hydrostatic Test None psi.

8. Description of piping inspected 1 Piping Ass'y Pc. Mk. 1-SI-008-5-002  
(Include Mark No., Material Spec., Nom. Pipe Size, Schedule or Thickness, Length, Fittings, Flanges, etc.)  
Fabrication Drawing F-136R REV'D FOR ORIGINAL FABRICATION SEE DATA REPORT SIGNED BY A.N.I.

"ON 10-18-77 ATTACHED" (SEE ATTACHMENT B)

PIPE: 10" SCH 20 WELDED SA312 TP304

100% R.T. GIRTH BUTT WELD  
100% L.P. ATTACHMENT WELD

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE.

Date 4/13/78 Signed \*Pullman Power Products By [Signature]  
(Fabricator)

Certificate of Authorization Expires 11 18 80 Certificate of Authorization No. N-1926

CERTIFICATE OF SHOP INSPECTION

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors and/or the State or Province of \_\_\_\_\_ and employed by HSB.I. & I. Co. of Hartford, Conn. have inspected the piping described in this Data Report on 4/13/78, and state that to the best of my knowledge and belief, the Manufacturer has constructed this piping in accordance with the applicable Subsections of ASME Code, Section III.

By signing this certificate, neither the inspector nor his employer make any warranty, expressed or implied concerning the piping in this Data Report. Furthermore, neither the inspector nor his employer shall be liable in any manner for any personal injury or property damage or a loss of any kind arising from or connected with this inspection.

Date 4/13/78 (Inspector) [Signature] Commission CA 1126  
National Board, State, Province and No.

\*Division of Pullman Incorporated



SEE REVISED DATA REPORT PULLMAN POWER PRODUCTS

RETENTION TIME 11 YRS

MANUFACTURER'S DATA REPORT FOR FABRICATED STEEL PIPING SUBASSEMBLIES  
(As Required by the Provisions of the ASME Code Rules)

MGR NO. 27964

24060

1. Manufacturer: Pullman Kellogg, Paramount, CA Order No. 2810

2. Fabricator: Bechtel Power Corp., Norwalk, CA Order No. 10407-13-PH-201

3. Owner: Arizona Public Service Co. 4. Location of Plant: 3 miles south of Wintersburg, AZ

5. Piping System Identification: SAFETY INJECTION & SHUTDOWN COOLING Serial No. N-5239  
(Direct description of intended use, main system, etc.)  
Bechtel Dwg. F-3

(a) Drawing No. 13-P-SIF-201 Prepared by Bechtel Power Corp., Norwalk, CA

(b) National Board No. N/A

6. The material, design, construction, and workmanship complies with ASME Code Section III, Class 2

Edition 1974, Addenda Date Summer 1975, Case No. \*\*\*\*\*

Remarks: Manufacturers' Data Reports properly identified and signed by Commissioned Inspectors have been furnished for the following items of this report: NOT APPLICABLE  
(Name of Part - Item number, Manufacturer's name, and identifying stamp)

7. Shop Hydrostatic Test None per ASME

8. Description of piping inspected: 1-Piping Ass'y. Pc. Mk. 1-SI-008-S-002  
(include mark no., material spec., nom. pipe size, schedule or thickness, length)

Fabrication Drawing F- 136  
(include drawings, etc.)

PIPE: 10" SCH 20 WELDED SA312 TP304

6" SCH 40 SMLS SA376 TP304

PLATE: SA240 TP304 (For Support Attach.)

SA516 Gr. 70 (For Support Attach.)

N.D.E: 100% L.P. ALL ATTACHMENT WELDS

**Pullman Power Products**  
Division of Pullman Incorporated

**QVR IDENTIFICATION**

2810 F-136  
PER [Signature]

We certify that the statements made in this report are correct and that the fabrication of the described piping conforms with the requirements of SECTION III of the ASME BOILER AND PRESSURE VESSEL CODE.

Date 10/13/77 Signed Pullman Kellogg by [Signature]  
(Fabricator)

Certificate of Authorization Expires 11/30/77 Certificate of Authorization No. N-776

**CERTIFICATE OF SHOP INSPECTION**

I, the undersigned, holding a valid commission issued by the National Board of Boiler and Pressure Vessel Inspectors under the laws of California and employed by D.I.S. of State of CA have inspected the piping described in this Data Report on 10/13/77 and state that to the best of my knowledge and belief, the Manufacturer has constructed this piping in accordance with the applicable Subsections of ASME Code Section III.

By signing this certificate, neither the Inspector nor his employer make any warranty, expressed or implied, in connection with the Data Report. Furthermore, neither the Inspector nor his employer shall be liable in any way for any personal injury, property damage or loss of any kind arising from or connected with this inspection.

Date 10/13/77 Inspector [Signature] No. 6857  
(Inspector) National Board, State, District and No.

RETENTION TIME At YRS.

**NONCONFORMANCE REPORT**

**PALO VERDE NUCLEAR GENERATING STATION**

NO. PA-386 PAGE 1 OF 2

1. UNIT <u>1</u>	2. MO DAY YR <u>2 20 79</u>	3. DRAWING/PART NO. <u>13.P.SIF.201</u>	REV. 4. ITEM DESCRIPTION <u>6 Pipe Spool</u>	5. ITEM LOCATION <u>AUX. Bldg.</u>
6. Q CLASS. STARTUP SYSTEM NO. <u>Q</u>	7. SI	8. SERIAL NO. <u>1-SI-008-5006</u>	9. CONTRACTOR/SUPPLIER <u>Bechtel/Bollman</u>	10. P.O. OR SPEC. NO. <u>13-PM-201-5</u>
11. ASME AUTHORIZED INSPECTION REQ. D. <input type="checkbox"/> YES <input type="checkbox"/> NO				
12. DESCRIPTION LIST IN ORDER NO. PCS. DWG/SPEC REQMT. PRESENT CONDITION	19. FIELD RECOMMENDED DISPOSITION <input checked="" type="checkbox"/> FIELD RECOMMENDED DISPOSITION <input type="checkbox"/> ENGINEER CONCURRENCE REQ. D.			
1. Dwg. 13.P.SIF.201 Rev. 6 shows center line of HPSI Pump SIA-R02 section nozzle to be RT E. 3002.0". The center line of spool 1-SI-008-5006 is E. 3001'-11". Clauses have a 1" mismatch. 2. Spool 1-SI-008-5002 does not conform to spec. 13-PM-204 Rev. 5 para. 5.7, which allows a $\pm \frac{3}{8}$ " dimensional tolerance. The spool measures 18'-8 1/2", it should be 18'-9"	1. 1st. Rework CUT A 7 3/4" SECTION FROM SPOOL 1-SI-008-5002 AT POINT INDICATED ON SKETCH & REPLACE WITH AN 8 3/4" LONG, 10" $\phi$ , S/20 S.S., SA-312, GR. TP. 304 PUP. REWELD & USE W. 002 C RECORD HT # <u>83690S</u> O.C. VERIFY <u>6/12/79</u> Stamp / DATE			
13. REPORTED BY: <u>C. Kim</u>	21. DISPOSITION CONCURRENCE DATE PROJ. ENGR. <u>W. Bodeck</u> 2-21-79 NUCLEAR GROUP SUPV. <u>79</u> DATE (IF REQUIRED) <u>79</u>			
14. CAUSE OF DISCREPANCY <u>1. Accumulation of installation tolerances &amp; vendor error.</u> <u>2. Vendor error</u>	15. FIELD RECOMMENDATION TO PREVENT RECURRENCE <u>1. No action required and 2. Field Engineer's recommends that this NCR be sent to vendor for corrective action. A copy of this NCR has been sent to the project procurement manager for action.</u>			
16. AUTHORIZED INSPECTOR <u>[Signature]</u>	DATE <u>2-21-79</u> GROUP SUPV. <u>NA</u> PROJ. ENGR. <u>79</u>			
17. PROJ. FLD. ENGR. REVIEW <u>[Signature]</u>	DATE <u>2-21-79</u> GROUP SUPV. <u>NA</u> PROJ. ENGR. <u>79</u>			
18. INSPECTION/VALIDATION/REVIEW DATE <u>2/21/79</u>	DATE <u>2-21-79</u>			
19. TWX/TELECON REFERENCE <u>NA</u>	DATE <u>2-21-79</u>			
20. EGS/PIPE <u>NA</u>	DATE <u>2-21-79</u>			
21. ACCEPTANCE OF NEW WORK/REWORK/REPAIR <u>[Signature]</u>	DATE <u>2-21-79</u>			
22. INITIATOR <u>A.G. Tomson</u>	DATE <u>2-21-79</u>			



RETENTION TIME 6.5 YRS.

**PALO VERDE NUCLEAR GENERATING STATION NONCONFORMANCE REPORT**

NO. R-169 PAGE 1 OF 1

1. UNIT I 2. MO DAY YR 11 7 77 3. DRAWING/PART NO. 1-SI-008-S-002 4. ITEM DESCRIPTION PIPE SPOOL 5. ITEM LOCATION SOUTH LAYDOWN AREA

6. Q CLASS Q 7. STARTUP SYSTEM NO. N/A 8. SERIAL NO. N-5589 9. CONTRACTOR/SUPPLIER PULLMAN KELLOGG 13-PM-201 10. P. O. OR SPEC NO. 13-PM-201 11. ASME AUTHORIZED INSPECTION REQ'D.  YES  NO

12. DESCRIPTION	18. FIELD ENGR DECISION	19. FIELD RECOMMENDED DISPOSITION
ONE (1) PIECE OF PIPE	Reject	Return to Supplier for repair
SPOOL DAMAGE. MK. #		
1-SI-008-S-002.		
PIPE IS BENT AT BOTH		
ENDS. APPROX. 1/4"		

13. REPORTED BY: E.C. White 14. DATE OF DISCREPANCY: 11/11

15. INSPECTION/VALIDATION/REVIEW DATE: 11/17/77 16. DISPOSITION CONCURRENCE: NA (IF REQUIRED)

17. PROJ. FLD. ENGR. REVIEW: Wm. Wilson & Moore 18. NUCLEAR GROUP: NA

19. T.W. TELECON REFERENCE: NA 20. DATE: 11/17/77 21. DATE: 11-18-77

22. EGS/PE: NA 23. DATE: 11/21/77 24. PROJ. ENGR: NA

25. ACCEPTANCE OF NEW WORK BEHIND REPAIR: NA 26. AUTHORIZED INSPECTOR: J. E. Doolittle 27. DATE: 11-18-77

28. FIELD RECOMMENDATION TO PREVENT RECURRENCE: O.S.D. report No. 166 informs freight company of problem and cautions against untying of freight prior to unloading.

29. DATE: 11-18-77 30. DATE: 11-18-77





Clamp over Code Plate

Disch Prod Rev  
SI-100 H003

Section  
SI 008 H004

~~WTP 201.1~~ ok if you can read it  
- Sabul

Procedure:

QCI 26.2

61.2 states

- removal (if req) for interference

Nothing states ~~it~~ how much  
can be covered

Decision is F.E. discretion


if into will be covered

(~~★~~) Do

Spec search, Code Search

Done No Code Regt

Not an issue



60° - 135°

Ld Hgr OCE	Jim White
<u>Project Engr</u>	<del>Bill Miller</del>
<u>Welding Engr</u>	Gene Slam







Brian F. Love

Startup QCE

Final Walkdown <sup>PPM</sup> prior to lagging  
QCI 204

-par 3.1 - check for damage  
per ED-1

EDI

2.4.1

minor defects = 3/8 or 10%  
of thickness whichever less

S&D Welding Repair

QCI 101

Welding Control

516

arc strikes - repaired  
shall have NCR  
-repair per EDI -par 5.0  
Vibro etch on pipe

Gil

NCR being written

Got it

CIP

Got it

When ED4 put in effect: (11/81?) N/A



~~Stamp~~  
~~Stamp~~ Clearances

SI 000 ~~1101~~  
11002

QCI 201.1

DER <sup>82-73</sup> on Grinnells Clamps - due 10/83

Nothing Specific in Spec.

NCR<sup>s</sup> written 10/82

No resolution licensee identified  
problem









Nut on Sway Brace  
Only One Installed

H002

Per Corner & Lada  
Sway Strut Dwg Fig 631  
Shows one nut  
required

Corner Lada Galvanized  
ITT Grinnell Greenish color  
Resolved



List of  
Snubber Sizes ie. "No 1" on H004

Sway Brace Sizes ie  
"C" on H002

PSA Snubber should have  
P/N # on it

Look for No 1, 10 etc  
on Snubber body  
Resolved

Location Tolerances

SI 000 H002

in 204 and QCI

Grinnell's LCD (load capacity  
data sheet has adjust

$\pm 2$  horiz  
 $\pm 6$  axially  
Resolved

Beam Attachment Pin used vs Bolt.

SI 100 H003

Substitution allowed?

ITT Grimall Cat show  $\frac{5}{8}$  bolt req (for lgr sizes use pin)

Corner and Lada Cat <sup>(401)</sup> shows pin w. cotter pins

→ Part 66

▶ Field Stk List <sup>Rev 3</sup> Sect 1-16

allows use of C&L 401 for

ITT Pt 66

- Procedure 201.1 9.2.15  
allows substitution

Resolved

Hot Setting not Right

Dwg doesn't match - Plate on Snubber

13 SI -099 H002

Might be surplus snubber, check  
hgr tag # on snubber body

Hot setting checked

Rev 1 had HS =  $1\frac{5}{16} = 1.31$

Resolved

13-PM

~~204~~

204

Par

12.2.1

allows

Variance on CS

provided 1" reserve not  
infringed on (including moment



Location Wrong  
What is tolerance

7/8 is  $\frac{1.5}{16}$

SI 099 H002

OCI 201.1 9.3.12 allow  $\pm 2$ " horiz  
for misc members

Lugs Deleted : SI 105 H00B  
H00C  
H00D  
H00E  
Per  
QCI 201.1 942 . allows deletion

~~Were~~ Were lugs removed? No/Not installed  
PT records? N/A

Spool dng appls? Bechtel manufact

Spools NO01, C, A  
Spool ~~5001~~ } Not Pullmans, \* Look at TDS's  
NO0C } in pkg  
NO0A }

NO0A record dont show lugs  
NO0C " " " "  
NO0B had no lugs

Resolved Sat



Under size Lug Weld =

SI 100

H-034 nd ok  
H 002 ok David  
H-015

Dwgs 13 SI-100 H-034 Rev 1

shows  $\frac{1}{16}$  configuration one lug  $\frac{3}{16}$  fillet  
different lower loads

Rev 2 revises lug location changes loads  
calls for  $\frac{1}{4}$ " fillet

Rev 3 Revised thermal movement

Rev 4 Show  $\frac{1}{4}$ " all units

- Pullman power Dwg F-161A Rev 3  
Shows  $\frac{1}{4}$ " weld typ lugs to spool  
spool 2

QC 201.1 Par 14.3 requires QC inspect vendor welds

date added to QC = 7/20/79 PCN 29

date of QC inspection H034 =

H002 =

Need CIPs for H034, H002, H015

G.1

Will check DER 79-10? APS  
was to do 100% reinsp of vendor  
welds.

↓ Procedure Change Effect. Date



Loose Nut on Sway Strut - (Wagner Ident)

SI 101 H00A1

ITT

SI 107

H025

CIP 201.1 15.4 <sup>turn in</sup> "IIL" on incomplete item

OCE Stamps CIP Hanger Control Card  
Item 1 Support per dwg

Also observed <sup>single</sup> loose nut on  
sway strut on SI-107 H025  
(not inspected hgr but in area)

Actions

9/12

- ① Inspect Clamp size SI 100 H 003  
Right size Should have tightened lower bolt more
- ② Check w/ Sabol dxs as built ref log show NCR's
- ③ Code Search for Clamp over Code Plate

Where does 75% of log contact ~~req~~ come from?

See FCR w.

SI-100-H009

Originating Engr believed in QCI

Sabot checked PCN's cant find req deleted

PCN 39 <sup>11/10/73</sup> 8.8.4

204 12.3.8 A

Revise 201, 15.7

Carry as open item :

What are AWS words on ebb throat  
SI 100H-011

- ① - Code applies to  $60^\circ$  to  $135^\circ$   
- Angle was  $45^\circ$  - equal

- ② Does engineering take resp.  
or is field to do calc  
Sabal

ok







NCR WC 812

w. Marini

① vis. est  $\frac{1}{32}$  gouge  
orig undercut + grinding  
twc of weld

② Wraparound w. Marini  
Transverse undercut  
 $\frac{1}{32}$ " +  $\frac{1}{4}$ " long  
[almost sat w.  $\frac{1}{32}$  criteria  
judgement all either way

Unsat for .01" criteria



QCI 201

Loose U bolts  $\frac{1}{16}$  -  $\frac{1}{8}$  gap + 3 nuts.

\* PSA  $\pm 5^\circ$

Location tolerances <sup>(9.0)</sup>  $> 2\frac{1}{2} \pm 2''$  vert  
 $\pm 6$  horiz

QCI Notes

Material Substitution QCI Par 6.1

Material Defects

Install per Dwg 7.2

Locking Devices 8.3

U Bolts 8.6 & 9.24

Spring Cans 8.8

Smubbers 9.10 + 9.26

Clamps 8.9

Misc Bolting 8.13 (7/8" 1325)

Beam Attachments 9.2.7

.....

Lateral Restraint Clearance 9.5





# Narbut Noles

## Total hgr count

13 P SIF -136

3

13 P SIF 204

20

01 P SIF 105

15

13 D SIF 203

$6 + 3 + 3 + 11 + 24 + 13 + 3 + 8 =$

71

13 P SIF 201

5


13 P SIF 103

2

~~13 P SIF 136~~

Total

116 hrs



#107



OPERATIONS  
EXEC. VICE PRESIDENT  
CHIEF OPERATING OFFICER  
T. G. Woods Jr.

ELECTRIC  
OPERATIONS  
VICE PRESIDENT  
G. C. Andognini


NUCLEAR PROJECTS  
MANAGEMENT  
VICE PRESIDENT  
E. E. Van Brunt, Jr.

CORPORATE  
QUALITY ASSURANCE  
MANAGER  
J. A. Roedel

PVNGS  
ADMINISTRATIVE &  
TECHNICAL SERVICES  
MANAGER  
E. L. Lewis

REVISION 1  
(Through 1985)

NUCLEAR PROJECTS MANAGEMENT



REVISION 1  
(Through 1985)

NUCLEAR PROJECTS  
NUCLEAR ENGINEERING

NUCLEAR ENGINEERING  
MANAGER  
A. C. Rogers

SECRETARIES  
On-Board (2)

START-UP LIAISON  
ENGINEERS  
On-Board (2)

ENGINEERING  
CIVIL/  
ARCHITECTURAL  
W. L. Hurst

ENGINEERING  
ELECTRICAL  
J. T. Barrow

ENGINEERING  
INSTRUMENTATION  
& CONTROL  
E. C. Sterling

ENGINEERING  
MECHANICAL/  
CHEMICAL  
M. F. Hodge

ENGINEERING  
NUCLEAR SAFETY  
& LICENSING  
W. F. Quinn



REVISION 1  
(Through 1985)

NUCLEAR PROJECTS  
NUCLEAR ENGINEERING

NUCLEAR ENGINEERING  
MANAGER  
A. C. Rogers

SECRETARIES  
On-Board (2)

SUPERVISOR  
CIVIL/  
ARCHITECTURAL  
W. L. Hurst

CIVIL  
ENGINEERS  
3-On-Board/1-1983  
3-1984 (7)

DESIGNERS  
(2)  
1-On-Board/1-1984

ENGINEERING  
AIDE  
On-Board (1)

SUPERVISOR  
ELECTRICAL  
J. T. Barrow

ELECTRICAL  
ENGINEERS  
7-On-Board/9-1983  
1-1984 (17)

ENGINEERING  
AIDE  
On-Board (1)

SUPERVISOR  
INSTRUMENTATION  
& CONTROL  
E. C. Sterling

INSTRUMENTATION &  
CONTROL ENGINEERS  
6-On-Board  
14-1983 (20)

DESIGNER  
On-Board (1)

ENGINEERING  
AIDE  
On-Board (1)

SUPERVISOR  
MECHANICAL/  
CHEMICAL  
M. F. Hodge

MECHANICAL  
ENGINEERS  
9-On-Board  
11-1983 (20)

ENGINEERING  
AIDE  
On-Board (1)


SUPERVISOR  
NUCLEAR SAFETY  
& LICENSING  
W. F. Quinn

NUCLEAR S & L  
ENGINEERS  
4-On-Board/3-1983  
1-1984 (8)

LICENSING  
AIDES  
On-Board (2)


REVISION 1  
(Through 1985)


NUCLEAR PROJECTS  
NUCLEAR RECORDS MANAGEMENT




REVISION 1  
(Through 1985)

NUCLEAR PROJECTS  
NUCLEAR RECORDS MANAGEMENT











REVISION 1  
(Through 1985)

NUCLEAR PROJECTS  
NUCLEAR CONSTRUCTION




REVISION 1  
(Through 1985)

NUCLEAR PROJECTS  
NUCLEAR CONSTRUCTION




REVISION 1  
(Through 1985)


CORPORATE QUALITY ASSURANCE



CORPORATE QUALITY ASSURANCE




PVNGS ADMINISTRATIVE & TECHNICAL SERVICES





PVNGS ADMINISTRATIVE & TECHNICAL SERVICES  
NUCLEAR FUEL MANAGEMENT




PVNGS ADMINISTRATIVE & TECHNICAL SERVICES  
PVNGS SCHEDULING


PVNGS SCHEDULING  
SUPERVISOR  
K. C. Kieselbach

SECRETARY  
On-Board (1)


SCHEDULERS  
On-Board (10)



PVNGS ADMINISTRATIVE & TECHNICAL SERVICES  
PVNGS CAPITAL BUDGETS/COST CONTROLS



PVNGS ADMINISTRATIVE & TECHNICAL SERVICES  
CONTRACT ADMINISTRATION



Bio data SheetNamePaul P. Narbut

(as you want it to appear on report)

Your Current PositionProject Inspector USNRC

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

Your Principal QualificationNuclear Engineer

(e.g. Level III ASNT, Registered Professional Engineer, Electrical specialist or however you wish to describe)

Your Experience Supporting20 years experienceYour Professional Qualificationsin design, construction and testing of nuclear power plants

(e.g. 40 years electrical design experience, 35 years NDE experience)

Burdoim

Bio data Sheet

Name

JOHN F. BURDOIN

(as you want it to appear on report)

Your Current Position

REACTOR INSPECTOR

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

Your Principal Qualification

ELECTRICAL ENGR.

(e.g. Level III ASNT, Registered Professional CALIF. 3 Lic (EE, ME, N.E.) Engineer, Electrical Specialist. or however you wish to describe)

Your Experience Supporting

36 YRS. IN ELEC.

Your Professional Qualifications

ENGR'G.

(e.g. 40 years electrical design experience, 35 years NDE experience)



Young

## Bio data sheet

Name  
(as you want it to  
appear on report)

TOLBERT YOUNG JR

Your Current Position  
(e.g. Project Inspector USNRC,  
Private Consultant or  
however you wish to  
be identified)

SECTION CHIEF, USNRC

Your Principal Qualification  
(e.g. Level III ASNT,  
Registered Professional  
Engineer, Electrical  
Specialist or however  
you wish to describe)

REGISTERED PROFESSIONAL ENGINEER,  
NUCLEAR, STATE OF CALIFORNIA

Your Experience Supporting  
your Professional Qualifications  
(e.g. 40 years electrical  
Design experience, 35  
years NDE experience)

22 YEARS NUCLEAR POWER  
~~PLANTS~~ PLANTS

Bio data Sheet

Name  
(as you want it to  
appear on report)

Glenn A. Walton

Your Current Position  
(e.g. Project Inspector USNRC,  
Private Consultant or  
however you wish to  
be identified)

Senior Resident Inspector B.V.2

Your Principal Qualification  
(e.g. Level III ASNT,  
Registered Professional  
Engineer, Electrical  
Specialist or however  
you wish to describe)

Welding, NDE & Structural  
Steel Specialist

Your Experience Supporting  
your Professional Qualifications  
(e.g. 40 years electrical  
Design experience, 35  
years NDE experience)

17 yrs experience Babcock  
& Wilcox Co. as NDE mgr. &  
R.E. Mgr. 10 yrs. experience  
with NRC as Specialist in  
Mechanical area

Wagner

Bio data Sheet

Name  
(as you want it to  
appear on report)

W. J. Wagner

Your Current Position  
(e.g. Project Inspector USNRC,  
Private Consultant or  
however you wish to  
be identified)

Reactor Inspector

Your Principal Qualification  
(e.g. Level III ASNT,  
Registered Professional  
Engineer, Electrical  
Specialist or however  
you wish to describe)

Professional Engineer  
in State of Calif. (Quality)  
American Welding Society  
Certified Welding Inspector

Your Experience Supporting  
Your Professional Qualifications  
(e.g. 40 years electrical  
Design experience, 35  
years NDE experience)

24 yrs experience  
in metallurgy, quality  
assurance and  
nondestructive examination

Kerch

Bio data Sheet

Name  
(as you want it to  
appear on report)

HARRY W KERCH

Your Current Position  
(e.g. Project Inspector USNRC,  
Private Consultant or  
however you wish to  
be identified)

LEAD REPAIR ENGINEER

Your Principal Qualification  
(e.g. Level III ASNT,  
Registered Professional  
Engineer, Electrical  
Specialist or however  
you wish to describe)

ASNT NDE LEVEL III  
STATE OF CALIFORNIA QUALITY

Your Experience Supporting  
your Professional Qualifications  
(e.g. 40 years electrical  
Design experience, 35  
years NDE experience)

35 yrs NDE  
15 yrs of the above  
nuclear.

Vordirbruggin

## Bio data Sheet

Name

(as you want it to appear on report)

L E VERDEBRUGGLEN

Your Current Position

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

SENIOR RESIDENT INSPECTOR (CINST)

Your Principal Qualification

(e.g. Level III ASNT, Registered Professional Engineer, Electrical Specialist or however you wish to describe)

~~RE~~ BSSEE, CONSTRUCTION

SPECIALIST

Your Experience Supporting your Professional Qualifications

(e.g. 40 years electrical design experience, 35 years NDE experience)

36 years experience in design of steel, chemical, and power plants, and in inspection and operation of nuclear power plants



Harris

Bio data Sheet

Name

Richard H. Harris

(as you want it to appear on report)

Your Current Position Engineering tech.

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

Your Principal Qualification LEVEL II ASNT

(e.g. Level III ASNT, Registered Professional Engineer, Electrical Specialist or however you wish to describe)

CERTIFIED Welding Inspector (CWI) AWS.

1 1/2 yrs tech. USNRC RI

Your Experience Supporting 3 yrs Const. Nuclear power plants

Your Professional Qualifications 3 yrs Vendor Surveillance

(e.g. 40 years electrical Design experience, 35 years NDE experience) 3 yrs Inspection Laboratory (NDE)  
11 yrs Steel Mill (NDE)



Campbell

Bio data Sheet

Name  
(as you want it to  
appear on report)

Randy M. Campbell

Your Current Position  
(e.g. Project Inspector USNRC,  
Private Consultant or  
however you wish to  
be identified)

Engineering Tech

Your Principal Qualification  
(e.g. Level III ASNT,  
Registered Professional  
Engineer, Electrical  
Specialist or however  
you wish to describe)

ASNT LEVEL II  
Certified Welding Insp. (CWI) AWS

Your Experience Supporting  
Your Professional Qualifications  
(e.g. 40 years electrical  
Design experience, 35  
years NDE experience)

5 yrs Test Laboratory NDE  
4 yrs (TVA) Under Surveillance

Stanley

## Bio data Sheet

Name

LOREN STANLEY

(as you want it to appear on report)

Your Current Position

PRIVATE CONSULTANT

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

Your Principal Qualification

REGISTERED P.E. (EE) IN CALIF

(e.g. Level III ASNT, Registered Professional Engineer, Electrical specialist or however you wish to describe)

SPECIALIZING IN INSTRUMENTATION AND CONTROL

Your Experience Supporting

ELECTRICAL 15 YEARS DESIGN EXPERIENCE WITH

Your Professional Qualifications

OVERALL 27 YEARS ENGINEERING EXPERIENCE.

(e.g. 40 years electrical Design experience, 35 years NDE experience)

Marini

Bio data Sheet

Name

WILLIAM MARINI

(as you want it to appear on report)

Your Current Position

PRIVATE CONSULTANT

(e.g. Project Inspector USNRC, Private Consultant or however you wish to be identified)

Your Principal Qualification

LEVEL III ELECTRICAL + V.T.

(e.g. Level III ASNT, Registered Professional Engineer, Electrical Specialist or however you wish to describe)

Your Experience Supporting

13 YEARS <sup>OF NUCLEAR</sup> ~~INSPECTION~~ ELECTRICAL

your Professional Qualifications

AND WELDING ~~INSPECTION~~ ~~INSPECTION~~

(e.g. 40 years electrical Design experience, 35 years NDE experience)

INSPECTION EXPERIENCE.

Bio data SheetNameCYRIL J. CRANE P.E.

(as you want it to appear on report)

WESTEC SERVICES, INC.

Your Current PositionPRINCIPAL ENGINEER(e.g. Project Inspector USNRC, Consultant to NRC for Private Consultant or however you wish to be identified)  
Polar Vende CATYour Principal QualificationElectrical Engineer

(e.g. Level III ASNT, Registered Professional Engineer, Electrical Specialist or however you wish to describe)

Registered Professional EngineerYour Experience Supporting14 years of Reactor Operations,Your Professional Qualificationsmaintenance and engineering experience

(e.g. 40 years electrical Design experience, 35 years NDE experience)

8 years of nuclear electrical design experience.5 years of Electrical Engineering Consulting and A/E electrical engineering

HAMES  
IFLX  
216  
5.1.01

ARIZONA



PUBLIC SERVICE COMPANY

COMPANY CORRESPONDENCE

PVNGS-SM-M82-104

DATE: PVNGS-GCA-M82-257  
September 28, 1982

TO: W. Stubblefield  
Bechtel Construction Building

FROM: S. M. Moyers X6440  
6310  
6440

SUBJECT: Construction/APS Operation  
Interface on Pump Doweling

File: 001-503

Prepared by: S. M. Moyers

Reviewed by: R. Taylor

Reviewed by: J. Zerucha

Approved by: J. Kirby

Approved by: C. G. Andognini

The final alignment and doweling of pumps and motors was originally scoped to be accomplished as part of the pre-op tests because that was expected to be the start of the major runs on the equipment. With the startup activities as now scoped, significant run time on equipment is being experienced through the prerequisite phases of testing and long before the equipment is turned over to APS.

In cases where the equipment will experience significant operation before turnover, the pump-motor final alignment and doweling should be carried out by the Bechtel Millwrights to preclude any equipment damage as a result of slippage. It is requested that APS Maintenance be notified to observe this activity when it is required. Should any assistance in the alignment or vibration analysis be required during this phase, the APS Maintenance Department will provide it as needed, with the Bechtel crafts doing the actual work until such time the equipment is turned to APS.

SMM:jvb

- cc: List X  
J. Houchen  
R. Ozment  
A. Priest  
J. Zerucha

RECEIVED

CONSTRUCTION  
PVNGS

#109





MEMORANDUM

TO Leon Arik Mech. Discipline LOCATION Main Office  
FROM D. Cranmer Mech. Engineer DATE 2-1-80  
SUBJECT Equipment Dewatering Unit #1, 2, 3 JOB NO PVNGS 10407

FILE

0830 - In APS Steve Mayer Office

Attendees - D. CRANMER - Bechtel

F. NORRIS - APS

S. Moyer - APS

Per APS letter dated Sept. 28, 1982 # PVNGS GCA-M82-257

Discussions were based on types of equipment APS wished to have Bechtel dewater. We discussed types of levels, material composition, sizes, labor, and all phases of the work.

APS is interested in Bechtel labor focus to dewater only the Circulating Water Pumps (13MM008) CWN P01 A/B/C/D and Plant Cooling Water pumps (13MM082) PWN P01 A/B at the present time. Bechtel will supply "all" materials, tools, labor & supervision. An APS representative will occasionally check progress. Labor charges will be charged against an account number supplied by APS. APS will send a letter via Stubblefield requesting the dewatering with pertinent information included.





MEMORANDUM

Boulwood  
Page 2

TO \_\_\_\_\_ LOCATION \_\_\_\_\_  
FROM \_\_\_\_\_ DATE 2-1-1983  
SUBJECT Equipment Doweling Units #1, 2, 3 JOB NO \_\_\_\_\_  
FILE \_\_\_\_\_

Unit #1 equipment is ready to be doweled since all pumps have been ran. Exception can be the "C" circulating water pump which has a vibration problem.

Unit #2 equipment will be doweled per letter of reference.

#3 Unit - Far down the road - but this doweeling is applicable as in other units.

H. O'Connell  
Mech Eng.

- C.C. Steve Moyers - APS
- Rid Rusick - Bechtel
- Hai Thornberry - Bechtel
- Dave Tuttle - Bechtel

Op. Read. Review / Lde - 4/22 - 5/13/83

Developed Checklists: for Design, Procurement,  
Work Control, Misc (and test, software, NCC fighting, etc.)

Under Work Control - Maint. / Modif.

Topic: Alignment of Equip.

Found Procedure No. assignment

31MT-92703

**PURCHASE REQUEST (PR)**  
**PALO VERDE NUCLEAR GENERATING STATION**



**PRIVATE TERM**  
 SR = SAFETY-RELATED  
 NSR = NON SAFETY RELATED

KEY ENTRY - LINES 1 THRU 7 REQUIRED. LINES 8, 9 & 10 ANY ENTRY MAKES ALL THREE LINES REQUIRED.		PROJECT NO.		SUB-PROJECT NO.		PROJECT NAME (MAX 13 CHARACTERS)		HOML UNIT		PR NO.	
SHIP TO (MAX 30 CHARACTERS PER LINE) ARIZONA PUBLIC SERVICE CO						PV-		SR NSR		9571 003821	
DO NOT DELIVER TO BECTEL		REQUIRED INVOICE APPROVALS AND STA NO.		PO \$ LIMIT (BLANKET P.O.)		TYPE		STATUS		DATE NEEDED	
APS/PVNGS OPERATIONS STA. 4015 226320								BUYER NAME (IF KNOWN)		PR DATE	
4 MILES S. WINTERSBURG, AZ 85343										06-07-83 07-07-83	
MATERIAL MGT EXT 2428 STA 4015 6320		REQUESTOR LAST NAME STA NO & EXT NO.		VENDOR NAME AND ADDRESS		BUYER NAME (IF KNOWN)		PR DATE		DATE NEEDED	
		R.E. Shultz 6310x6019		Power tool & Supply Co.							
				725 W. Madison Ave. (Harry)							
				Phoenix, AZ 85036 XXXXX							
NOT BEFORE (MMDDYY)		REQUIRED BY (MMDDYY)		VENDOR NO.		TR DIS		CO NO.		STRM	
								50		FOR	
SHIP VIA		INTERIM EXPEDITE DATES (MMDDYY)		DATE OF P.O.		USE LAST NAME STA NO & EXT NO.		SPECIAL TOOLS		SPECIAL TOOLS	
								YES NO		Special tools, all units	

LINE NO	ACCT / WORK ORDER NO	SUB LEDG / JOB ORDER	CHARGE UNIT	TUC	ALLO %	DESCRIPTION (MAXIMUM 60 CHARACTERS PER LINE - TOTAL 100 - INCLUDING SPACING)	INTENDED USE (THIS LINE NO ONLY)	STK LVL	HANDLE
8	99-152080		9571	003		#650 High speed helical high spiral taper pin reamers.	Special tools, all units	B	N/A
9						Cleveland twist drill part #24236			
10						(Do not substitute)			
8	99-152080		95.71	003		#650 High speed helical high spiral taper pin reamers.	Special tools, all units	B	N/A
9						Cleveland twist drill part # 24237			
10						(Do not substitute)			
8	99-152080		95.71	003		#650 High speed helical high spiral taper pin reamers.	Special tools, all units	B	N/A
9						Cleveland twist drill part #24238			
10						(Do not substitute)			

APPROVAL SIGNATURE(S) MUST MEET ALL REQUIREMENTS OF PURCHASING REQUEST AUTHORIZATION AND REVIEW SCHEDULE (SEE OPERATING INSTRUCTIONS 510-00-01 (Exhibit E) FOR DETAILS).			PHE APPROVAL INITIAL(S)			BUYER SIGNATURE			PURCHASING APPROVALS		
1	2	3	4	5	6						



ARIZONA PUBLIC SERVICE CO.  
PALO VERDE NUCLEAR GENERATING  
STATION

PURCHASE REQUEST (PR)  
CONTINUATION PAGE

P.O. NO. (SAME AS 1st PAGE)

PR NO. (SAME AS 1st PAGE)

003821

PAGE 2 OF 3

LINE NO.	ACCT / WORK ORDER NO.	SUB LEDG / JOB ORDER	CHARGE UNIT	TOC	ALLO %	DESCRIPTION (MAXIMUM 60 CHARACTERS PER LINE)	INTENDED USE (THIS LINE NO. ONLY)	STR. LVL.	HANDLE
8	1 99-152080		95.71	003		TOTAL 180 - INCLUDING SPACING	Special tools, all units	B	N/A
9	1	99-152080				#650 High speed helical high spiral taper pin reamers.			
9	1	99-152080				Cleveland twist drill part #24239			
10	1	99-152080				(Do not substitute)			
8	1 990152080		95.71	003		TOTAL 180 - INCLUDING SPACING	Special tools, all units	B	N/A
9	1	990152080				#650 high speed helical high spiral taper pin reamers			
9	1	990152080				Cleveland twist drill part #24240			
10	1	990152080				(Do not substitute)			
8	1 99-152080		95.71	003		TOTAL 180 - INCLUDING SPACING	Special tools, all units	B	N/A
9	1	99-152080				#650 High speed helical high spiral taper pin reamers			
9	1	99-152080				Cleveland twist drill part #24241			
10	1	99-152080				(Do not substitute)			
8	1 99-152080		95.71	003		TOTAL 180 - INCLUDING SPACING	Special tools, all units	B	N/A
9	1	99-152080				#650 High speed high helical high spiral taper pin reamers			
9	1	99-152080				Cleveland twist drill part #24242			
10	1	99-152080				(Do not substitute)			
8	1 99-152080		95.71	003		TOTAL 180 - INCLUDING SPACING	Special tools, all units	B	N/A
9	1	99-152080				#650 hgh speed helical hgh spiral taper pin reamers			
9	1	99-152080				Cleveland twist drill part #24243			
10	1	99-152080				(Do not substitute)			

PV 522-01H (3/82)







PURCHASING DEPARTMENT, STATION 5763  
 P.O. BOX 21666 • PHOENIX, AZ 85036  
 AND FREIGHT BILL TO: ACCOUNTING DEPT.  
 STA. 1640, P.O. BOX 21232, PHOENIX, AZ 85038  
 PURCHASE ORDER NO. 33202571

PO DATE: 06/22/63  
 DELIVERY REQUIRED BY: 07/06/63  
 NOT BEFORE: 07/06/63  
 FOB DEST

SHIP TO: ARIZONA PUBLIC SERVICE CO  
 CO NOT DELIVER TO BECHTEL  
 APS/PVMS OPERATIONS ST. 632-  
 4 MILES S MINTERSBERG AZ 85043  
 PHOENIX AZ 85033

SHIP VIA: PUMEN TOOL & SUPPLY CO  
 P O BOX 22272  
 PHOENIX AZ 85033

ORDER NO. 3321  
 SPULTZ 2310X6119  
 PV-MGS -NSK  
 OR = QUALITY RELATED NOR = NON QUALITY RELATED

LINE NO.	QUANTITY	UNIT PRICE	DESCRIPTION	TRADE DISC.	SHIP VIA	PURCHASE ORDER NO.
1	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
2	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
3	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
4	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
5	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
6	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
7	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
8	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
9	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571
10	1	NET 30	850 HIGH SPEED MEDICAL HIGH SPIRAL TAPE P14 REAPL. CLEVELAND TRIST DRILL PART WENCH TO HARRY DC NOT SUBSTITUTE	0.0000	PUMEN TOOL & SUPPLY CO	33202571

FOR QUALITY RELATED ORDER(S), VENDORS SHALL COMPLY WITH ALL APPLICABLE QUALITY ASSURANCE (QA) REQUIREMENTS TO THE ORDER(S). EACH QA ATTACHMENT IS ASSIGNED A TWO-DIGIT CODE. THE SPECIFIC ATTACHMENT REQUIRED FOR EACH PURCHASE ITEM IS NOTED IN THE PINK FIELD AT THE END OF THE ITEM'S DESCRIPTION FIELD. THIS FIELD MAY CONTAIN UP TO 5 TWO-DIGIT CODES.

ARIZONA PUBLIC SERVICE COMPANY  
 BUYER SIGNATURE: [Signature]  
 BUYER NO: 21

TOTAL COST: 330.00

VER:COR INSTRUCTIONS  
 PLEASE SHOW P.O. NO. ON ALL PACKAGES, INVOICES, SHIPPING PAPERS, FREIGHT BILL AND CORRE-SPONDENCE  
 PLEASE SUBMIT INVOICE ORIGINAL, ONE COPY AND FREIGHT BILL TO ACCOUNTING DEPT., STA. 1640, P.O. BOX 21232, PHOENIX, AZ 85038  
 PLEASE SHOW CLASS & ITEM NO. FOR EACH ITEM ON YOUR INVOICE WHEN APPLICABLE.  
 EXPLANATION OF TAX CODES SEE BACK OF FORM





PALO VERDE NUCLEAR GENERATING STATION MANUAL	PROCEDURE NO. 3/MT-92203	
HORIZONTAL ROTATING EQUIPMENT ALIGNMENT	REVISION 0	Page 1 of

Truman  
Rejected Jim Wright  
- rewrite —————  
Jon

This was written in  
draft form in August 1983.  
R. K. Selsor 10/19/83  
J. Hays 10/13/83

BY	DATE	SUBJECT	SHEET NO. / of
CHECKED BY	DATE	31MT-92203	SHEET NO.

## 1.0 PURPOSE

- 1.1 To provide general instructions for alignment of horizontally mounted rotating equipment.
- 1.2 To describe alignment tasks such as:
  - 1.2.1 Foundation plate check
  - 1.2.2 Coupling hub removal and replacement
  - 1.2.3 Soft feet check
  - 1.2.4 Rough alignment
  - 1.2.5 Fine alignment
  - 1.2.6 Doweling.
- 1.3 Maybe used for routine maintenance or full alignment.
- 1.4 Maybe supplemented or superseded by manufacturer's Technical Manuals.

BY	DATE	SUBJECT	SHEET NO. <b>2</b> of
CHECKED BY	DATE		JOB NO.

2.0 REFERENCES

2.1 Implementing References

- 2.1.1 30AC-9ZZ01, Work Control
- 2.1.2 40 AC-0ZZ05, Station Tagging and Clearance
- 2.1.3 60AC-0ZZ05, Inspection Procedures for Maintenance and Modification of Plant Equipment
- 2.1.4 75RP-9ZZ440, Radiation Exposure Permit

2.2 Developmental References

None

BY	DATE	SUBJECT	DATE	CHECKED BY

3.0 DEFINITIONS AND ABBREVIATIONS

3.1 Soft Feet- Those mounting feet at the base of a motor, engine, pump, turbine, etc that, due to being cracked, bent, uneven, or otherwise misshaped, could cause misalignment of coupled rotating equipment.

3.2 Offset Misalignment- Misalignment that occurs when coupling hub faces are parallel but do not have a common centerline.

3.3 Angular Misalignment- Misalignment that occurs when coupling hub faces are parallel and may or may not have a common centerline.



BY	DATE	SUBJECT	SHEET NO. <u>2</u> of
CHECKED BY	DATE		JOB NO.



### 3.4 Nomenclature Used

↑


WATER PUMP  
LEAK  
D. H. W. S.  
FOR INITIAL  
PHOTOS

↓


### 3.4 Nomenclature Used



ALIGNMENT



AXIAL MISALIGNMENT



ANGULAR MISALIGNMENT



BY	DATE	SUBJECT	SHEET No. <u>5</u> of
CHECKED BY	DATE		JOB NO.

#### 4.0 PRECAUTIONS AND LIMITATIONS

- 4.1 Ensure equipment has been properly tagged out in accordance with 40AC-02205, Station Tagging and Clearance, before starting alignment task.
- 4.2 If safety related or quality related equipment is involved, comply with the independent inspection requirements of 60AC-02205, Inspection Requirements for Maintenance and Modification of Plant Equipment.
- 4.3 If applicable, comply with radiological restrictions as required in 75RP-97144, Radiation Exposure Permit

BY	DATE	SUBJECT	SHEET NO. 6 of
CHECKED BY	DATE		JOB NO.

## 5.0 PREREQUISITES / INITIAL CONDITIONS

- 5.1 Work Control Package processed in accordance with 30 AC-92201, Work Control.
- 5.2 Rotating equipment isolated, deenergized, and tagged out in accordance with 40 AC-02205.
- 5.3 If applicable, maintenance personnel covered by an active Radiation Exposure Permit (REP).
- 5.4 Measuring and Test Equipment (M&TE) being used is labelled with valid PVNGS M&TE label that is within its due date.
- 5.5 Alignment data from manufacturer's Technical Manuals or Plant Technical Manual on hand and reviewed for requirements and specifications for the equipment involved.

BY	DATE	SUBJECT	JOB NO. <span style="float: right;">7</span>
CHECKED BY	DATE		JOB NO.

## 6.0 RESOURCES REQUIRED

### 6.1 Manpower

Two maintenance personnel, one of whom is qualified to the journeyman level

### 6.2 Material/Equipment

The following material/equipment, or equivalent, available for use

- |  |                                   |
|--|-----------------------------------|
| (1) approved solvent                     | (21) rat tail file                |
| (2) approved lubricants                  | (22) drill and bits               |
| (3) standard dowels and lifting nuts     | (23) grinder and wheels           |
| (4) temp sticks                          | (24) mechanics level              |
| (5) clean rags                           | (25) metal straight edge          |
| (6) steel strapping, 1/4 inch x 2 inch   | (26) torque wrench                |
| (7) assorted wedges                      | (27) strap wrench                 |
| (8) keystick                             | (28) reamers                      |
| (9) shim stock                           | (29) weld rod oven                |
| (10) hardwood blocks                     | (30) hot oil bath                 |
| (11) crocus cloth                        | (31) tin snips                    |
| (12) soft faced mallet                   | (32) flash light                  |
| (13) wire brush                          | (33) extension mirror             |
| (14) mill file                           | (34) felt tip pen                 |
| (15) thread taps                         | (35) taper gages                  |
| (16) coupling hub puller                 | (36) metal scribe                 |
| (17) stubby hydraulic jack, 5 ton cap    | (37) combination end wrenches     |
| (18) 2 gas heating torches with tanks    | (38) dial indicators              |
| (19) powdered chemical fire extinguisher | (39) dial indicator mounting hdwe |
| (20) feeler gages                        | (40) approved rigging             |



## TAPER DOWEL PIN DATA SHEET


1. Standard taper is  $1/4$  inch per foot.
2. Threaded (NF thread) approximately  $1-3/8$  inch length at major diameter.
3. Steel \_\_\_\_\_, Rockwell hardness \_\_\_\_\_
4. Standard sizes:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_




APPENDIX C

THRUST BRACKET DATA SHEET




# SOFT FOOT DATA SHEET

## INDICATOR READING (STEP 8.4.2)



Foot a \_\_\_\_\_  
 Foot b \_\_\_\_\_  
 Foot c \_\_\_\_\_  
 Foot d \_\_\_\_\_

NOTE: IF INDICATOR READING IS LESS THAN 0.002, SHIM REQUIREMENT IS NOT APPLICABLE



## DISTANCE READING (STEP 8.4.3)

A = \_\_\_\_\_  
 B = \_\_\_\_\_  
 C = \_\_\_\_\_

## CALCULATIONS (STEP 8.4.4)

$$\text{(FOR SHIMS) } a \ \& \ b = \frac{\text{DISTANCE B} \times \text{INDICATOR READING FOR THAT FOOT}}{\text{DISTANCE A}}$$


$$\text{(FOR SHIMS) } c \ \& \ d = \frac{\text{DISTANCE B} \times \text{INDICATOR READING FOR THAT FOOT}}{\text{DISTANCE C}}$$

## SHIM THICKNESS NEEDED (STEP 8.4.5)

Foot a \_\_\_\_\_  
 Foot b \_\_\_\_\_  
 Foot c \_\_\_\_\_  
 Foot d \_\_\_\_\_

ALIGNMENT READINGS DATA SHEET



STEP 8.3.6, MANUFACTURER'S COUPLING GAP \_\_\_\_\_  
 STEP 8.37.4, SHAFT THRUST \_\_\_\_\_  
 STEP 8.3.8, ACTUAL COUPLING GAP \_\_\_\_\_



STEP 8.5.6.1 A = \_\_\_\_\_  
 STEP 8.5.6.2 B = \_\_\_\_\_  
 STEP 8.5.6.3 C = \_\_\_\_\_


STEP 8.5.6.4 FRONT FOOT RATIO  $\frac{B}{A} =$  \_\_\_\_\_

STEP 8.5.6.5 REAR FOOT RATIO  $\frac{C}{A} =$  \_\_\_\_\_



STEP 8.6.12 Final Shim Thickness, Number

Foot a. \_\_\_\_\_, \_\_\_\_\_  
 Foot b. \_\_\_\_\_, \_\_\_\_\_  
 Foot c. \_\_\_\_\_, \_\_\_\_\_  
 Foot d. \_\_\_\_\_, \_\_\_\_\_



BY	DATE	SUBJECT	SHEET NO.
CHECKED BY	DATE	JOB NO.	28

### 8.7 Doweling

8.7.1 Check driver-driven equipment alignment after the equipment has been operated at design pressures and temperatures for eight (8) hours. Realign as necessary.

#### NOTE

Select taper dowel pins of a size compatible with size of equipment being doweled. See data sheet of Appendix D for taper dowel pin information.

8.7.2 On diagonally opposite feet if both driver and driven equipment (4 places), drill thru feet and into foundation plate to desired depth. Holes must be 1/16 inch less in diameter than minor diameter of selected taper dowel pins. Clean out chips.

8.7.3 Ream the holes in the foot and foundation plate to the proper diameters for the taper dowel pins (light push fit). Clean out chips.

8.7.4 Coat taper dowel pins with a light coating of LUBE and install in reamed holes.

8.7.5 Provide proper sized nut for pulling taper dowel pin when the nut arises.

BY	DATE	SUBJECT	SHEET NO. 29 of
CHECKED BY	DATE		JOB NO.

## 9.0 RESTORATION

### 9.1 Coupling Installation

9.1.1 Assemble coupling, fill with prescribed lubricant and torque coupling bolts to manufacturer's specifications

9.1.2 Install coupling guard

9.1.3 Attach appropriate data sheets to Work Control Package.



BY	DATE	SUBJECT	SHEET NO. 27 of
CHECKED BY	DATE		JOB NO.

8.6.6.2 For the rear feet —

$$\text{Shim thickness} = \text{rear foot void (8.5.6.5)} \times \text{TIR face (8.5.8.2)} + \frac{\text{TIR rim (8.5.8.3)}}{2}$$

8.6.7 Fabricate required shims. Use least number of shims possible

8.6.8 Loosen one (1) driver mounting bolt, add the necessary shims, then tighten the bolt. Repeat the process for the remaining three (3) bolts.

8.6.9 Repeat step 8.6.5. If not within specifications, repeat steps 8.6.4 thru 8.6.8

8.6.10 Loosen driver mounting bolts one at a time, replace lockwashers, and torque mounting bolts to manufacturer's specifications

8.6.11 Repeat step 8.6.5 and record readings (face and rim on data sheet of Appendix A.

8.6.12 Record thickness of shims under each foot and the number of shims used under each foot on data sheet of Appendix A

8.6.13 Remove measuring equipment and associated alignment materials and equipment



BY	DATE	SUBJECT	SHEET NO. 26 of
CHECKED BY	DATE		JOB NO.

NOTE

If using a fulcrum attachment (wiggler) for the face measurements, remember that wiggler readings taken directly from the face will give true readings but readings taken from the rear of the coupling hub will give reverse readings.

8.6.4 Rotate driver shaft 360° using strap wrench and check that dial indicators return to zero. If not at zero examine linkage and adjust as necessary.

8.6.5 Rotate both shafts 360° in 90° increments using strap wrenches. Note the indicator readings and check that indicators return to zero. If not at zero reexamine linkage.

8.6.5.1 To check dial indicator readings, add the 90° and 270° (face (or rim) readings with their plus(+) or (-) signs and compare the sum to the 180° face (or rim) reading. They should be equal.

8.6.5.2 If not equal, replace dial indicators.

8.6.6 Calculate the shim thickness required as follows:

8.6.6.1 For the front foot —

$$\text{Shim thickness} = \text{front foot ratio (8.5.4)} \times \text{TIR face (8.5.8.2)} \\ + \frac{\text{TIR rim (8.5.8.3)}}{2}$$

BY	DATE	SUBJECT	SHEET NO. 25 of
CHECKED BY	DATE		JOB NO.

## 8.6 Final Alignment

### NOTE

Two (2) dial indicators, one for face readings and one for rim readings, are normally used in final alignment. If only one (1) dial indicator is used, take face readings, remount dial indicator and take rim readings.

- 8.6.1 Mark each coupling hub at four (4) places,  $90^\circ$  apart on the rim. Use a felt tip marking pen.
- 8.6.2 Mount dial indicators perpendicular to the face and rim of the driver coupling hub. Ensure clamping devices are solid and clearance exists to allow coupling hubs and dial indicators to rotate  $360^\circ$ . Locate dial indicator buttons as close as possible to the same position on the coupling hub. If space is limited, mount one dial indicator  $90^\circ$  clockwise or counter clockwise from the other.
- 8.6.3 Compress dial indicator buttons to approximately one half the total travel and zero at top center of driver coupling hub.

BY	DATE	SUBJECT	SHEET NO. 27
CHECKED BY	DATE		

8.5.8.3 Determine vertical rim reading by setting a mechanics level or metal straight edge on top center of the driven coupling hub rim parallel with driven shaft and measure distance between driver coupling hub rim top center and level or straight edge bottom. Note the reading

8.5.9 To determine shim thickness needed for driver front feet, multiply TIR of vertical face measurement (stop 8.5.8.2) by front foot ratio (stop 8.5.6.4) and add vertical rim reading (stop 8.5.8.3).

8.5.10 To determine shim thickness needed for driver rear feet, multiply TIR of vertical face measurement (stop 8.5.8.2) by rear foot ratio (stop 8.5.6.5) and add vertical rim reading (stop 8.5.8.3).

8.5.11 Fabricate the required shim thickness using the fewest number of shims possible and add required shims and re-tighten bolt.

8.5.13 Repeat the procedure of 8.5.12 for each of the other three feet.

BY	DATE	SUBJECT	SHEET NO. 23 of
CHECKED BY	DATE		JOB NO.

8.5.6.4 Divide distance B (step 8.5.6.2) by diameter A (step 8.5.6.1) to get the front foot ratio. Record ratio on data sheet of Appendix A

8.5.6.5 Divide distance C (step 8.5.6.3) by diameter A (step 8.5.6.1) to get the rear foot ratio. Record ratio on data sheet of Appendix A

8.5.7 If visual examination shows coupling hub face and rim vertical alignment is very close proceed to step 8.6

8.5.8 If visual examination shows coupling hub face and rim vertical misalignment perform the following:

8.5.8.1 Use feeler gage and determine vertical face readings at four (4) places  $90^\circ$  apart starting at top center ( $0^\circ$ )  
Note the readings.

8.5.8.2 Calculate the Total Indicator Reading (TIR) by subtracting the top center reading from itself and from each of the other three (3) readings. The top center sum will be zero. Maintain the plus (+) and minus (-) signs of the other three (3) readings. Note the sum.



BY	DATE	SUBJECT	SHEET NO.
			22
CHECKED BY	DATE	JOB NO.	

8.5.5.1 Loosen driver mounting bolts

8.5.5.2 Using a spacer or filler gages of the specified thickness at step 8.5.8, position the coupling hub faces parallel and flush with the spacer or gage

8.5.5.3 Using a metal straightedge or machinists level, adjust the coupling hub rims until the rims are lined up at 90° and 270°

8.5.5.4 Tighten driver mounting bolts.

8.5.6 Find the ratio pattern for the driver feet. (This ratio pattern will be used later in the procedure for calculation of shim thicknesses

8.5.6.1 Measure driver coupling hub flange diameter. Record as A on data sheet of Appendix A

8.5.6.2 Measure distance from driver coupling hub face to front foot mounting bolt centerline. Record as B on data sheet of Appendix A

8.5.6.3 Measure distance from driver coupling hub face to driver rear foot mounting bolt centerline. Record as C on data sheet of Appendix A



BY	DATE	SUBJECT	SHEET NO. 21 of
CHECKED BY	DATE		JOB NO.

## 8.5 Rough Alignment

8.5.1 Determine alignment specifications from applicable Technical Manual

8.5.2 Determine coupling gap if not previously determined (step 8.3.8).

8.5.3 From the applicable Technical Manual or from known data, calculate the vertical compensation requirements inherent in the equipment. The expansion of steels is roughly 0.0007 inch per inch per 100°F.

Example: With a known 200°F differential between an operating pump and motor whose cold shaft center line is 40 inches above the common foundation plate, the equation is  $0.0007 \text{ inch} \times 32 \text{ inches} \times 2 = 0.056 \text{ inch}$ . This is the off set requirement to allow for expansion to bring shafts into required alignment when equipment is in the operational mode.

8.5.4 Fabricate and mount a thrust bracket on driver and set driver shaft at magnetic center (step 8.3.6). Design of thrust bracket is shown in Appendix C

8.5.5 Proceed with rough horizontal alignment as follows:

BY	DATE	SUBJECT	SHEET NO. 20
CHECKED BY	DATE		JOB NO.

8.4.3.3 Add dimensions of distances A and B. This is distance C. Record on data sheet of Appendix B

8.4.4 To determine shim thickness needed to adjust soft feet, use the following calculations:

8.4.4.1 For rear feet shim requirements, the equation is:

$$\text{Shim thickness} = \frac{\text{Distance B} \times \text{Indicator reading for that foot}}{\text{Distance A}}$$

Record results on data sheet of Appendix B

8.4.4.2 For front feet shim requirements, the equation is:

$$\text{Shim thickness} = \frac{\text{Distance B} \times \text{Indicator reading for that foot}}{\text{Distance C}}$$

8.4.5 Fabricate and install needed shims under each foot, one at a time. Use fewest number of shims possible. Record on data sheet of Appendix B.

8.4.6 Tighten driver mounting bolts.

BY	DATE	SUBJECT	SHEET NO. 19 of
CHECKED BY	DATE		JOB NO.

8.4.2 Determine soft foot-indicator readings as follows:

8.4.2.1 Tighten each driver mounting bolt

8.4.2.2 Mount a dial indicator perpendicular to the driven coupling hub rim at its center. Ensure clamping device is solid, clearance exists for dial indicator, dial indicator is seated solid, and there is a smooth seat for the dial indicator button

8.4.2.3 Zero indicator and loosen one (1) driver mounting bolt. Record indicator reading on data sheet of Appendix B. Tighten bolt

8.4.2.4 Repeat step 8.4.2.3 for the other three (3) feet

8.4.3 Determine driver foot mounting bolt centerline distances to dial indicator centerline as follows:

8.4.3.1 Measure distance from dial indicator button centerline to bolt hole centerline of driver front foot (foot closest to indicator). This is distance A. Record on data sheet of Appendix B.

8.4.3.2 Measure distance from driver front foot bolt hole centerline to bolt hole centerline of driver rear foot on same side of driver. This is distance B. Record on data sheet of Appendix B.

BY	DATE	SUBJECT	SHEET NO. 18 of
CHECKED BY	DATE		JOB NO.

8.3.9 For driver that is not a motor, determine shaft running center from the appropriate Technical Manual and then perform step 8.3.7.

8.3.10 Ensure there is enough clearance between driver and driven coupling hubs to set gap determined in step 8.3.8 or 8.3.9.

#### 8.4 Soft Feet Determination and Adjustment

8.4.1 To determine possible soft feet problems:

8.4.1.1 Rock driver on foundation plate. If there is movement, locate the soft feet. When no movement is noted, proceed to step 8.4.2

8.4.1.2 After locating soft feet, use feeler gages to measure gaps and shim accordingly

8.4.1.3 To determine whether shims are needed on diagonal corners, remove those mounting bolts and tighten the other two mounting bolts. Use feeler gages to determine whether one or both feet need shims. Shim accordingly.



BY	DATE	SUBJECT	SHEET NO. 17 of
CHECKED BY	DATE		JOB NO.

- 8.3.6 If not previously determined in step 8.3.2.1, determine manufacturer's coupling gap from appropriate Technical Manual and record on data sheet of Appendix A.
- 8.3.7 Mount a dial indicator perpendicular to the driver coupling hub face at top center.
- 8.3.7.1 Ensure clamping device is solid, clearance exists for dial indicator to function properly, dial indicator is seated solid, and there is a flat smooth seat for the dial indicator button
- 8.3.7.2 Compress button to approximately one half its total travel and zero dial indicator
- 8.3.7.3 Push driver shaft away from dial indicator to limit of shaft travel, zero dial indicator, then push shaft toward dial indicator until manufacturer's magnetic center mark (step 8.3.5.1) or scribe mark (step 8.3.5.2) is even with driver bell housing. Read dial indicator and record reading on data sheet of Appendix A
- 8.3.8 Subtract thrust reading (step 8.3.7.3) from manufacturer's coupling gap dimension (step 8.3.6) and record this on data sheet of Appendix A.



BY	DATE	SUBJECT	SHEET NO. 16 of
CHECKED BY	DATE		JOB NO.

- 8.3.4.2 Visually check driver coupling hub rim at top center ( $0^\circ$ ) relative to driven coupling hub rim at top center. Driver coupling hub rim must be even with or lower than driven coupling hub rim
- 8.3.4.2 If a visual check is not sufficient to determine the relative height of the rims, use a machinist's level and feeler gages to determine relative rim positions
- 8.3.4.3 When driver coupling hub rim at top center is higher, without shims or with temporary shims used to rough set alignment, than driven coupling hub rim, inform foreman and proceed as instructed
- 8.3.5 Determine the magnetic center for a driver that is a motor as follows:
- 8.3.5.1 Visually locate manufacturer's magnetic center mark. When mark cannot be found, perform step 8.3.5.2
- 8.3.5.2 Bump motor and scribe the motor shaft where it extends thru the motor bell housing at the coupling hub end.

BY	DATE	SUBJECT	SHEET NO. 15 of
CHECKED BY	DATE		JOB NO.

8.3.3 To correct for too little lateral movement it will be necessary to modify the equipment. Inform foreman of plan to do - one or more of the following:

8.3.3.1 Slightly file slots in the driver feet mounting holes in the direction needed. Use a rattail file.

8.3.3.2 Slightly enlarge driver feet-mounting holes. Use drill and bit

8.3.3.3 Plug, redrill, and retap foundation plate tapped holes

8.3.3.4 File or grind mounting bolt shoulders that are causing interference. Do not remove metal to less than the thread root diameter.

8.3.3.5 Modify foundation plate to slotted holes rather than tapped holes

8.3.4 Determine driver up and down (vertical) movement as follows:

8.3.4.1 Position driver shaft level and on common center line with driven shaft using machinists level and temporary shims under driver feet

BY	DATE	SUBJECT	SHEET NO. 14 of
CHECKED BY	DATE		JOB NO.

8.3.1.2 Check driven shaft for level condition. Use a machinists level. If shaft is not level, inform foreman and proceed as instructed.

8.3.2 Determine driver side-to-side (lateral) movement capability as follows:

8.3.2.1 Set driver shaft level using machinists level and temporary shims under driver feet

8.3.2.1 Set coupling hub faces parallel and separated by a distance equal to the manufacturer's coupling gap as stated in the manufacturer's Technical Manual. Use spacers, keystock, wedges, feeler gauges etc

8.3.2.2 Keeping coupling hub faces parallel, move driver laterally to determine whether driver coupling hub flange will extend past driven coupling hub flange in each direction (at 90° and 270°)

8.3.2.2.1 If there is enough lateral movement, go to step 8.3.4

8.3.2.2.2 If there is not enough lateral movement, go to step 8.3.3

BY	DATE	SUBJECT	SHEET NO. 13 of
CHECKED BY	DATE		JOB NO.

8.2.2.4 Quickly move coupling hub to shaft. If it fits, quickly push coupling hub on shaft until metal strap bottoms on shaft end. Allow to cool naturally

8.2.2.5 If coupling hub does not fit, check for interference, reheat coupling hub, and repeat step 8.2.2.4

### 8.3 Preliminary Installation

8.3.1 Place driver on foundation plate. Leave mounting bolts loose to allow for driver positioning

#### NOTE

This procedure assumes the driven unit is fixed or piped into its system and is not mechanically moveable.

#### CAUTION

DO NOT USE A PIPE WRENCH ON A DRIVER OR DRIVEN SHAFT. TO ROTATE SHAFT USE A STRAP WRENCH

8.3.1.1 Rotate driver and driven unit shafts at least two(2) revolutions. This will get oil under the bearings and allow the units to seek thrust position

BY	DATE	SUBJECT	SHEET NO. 12 of
CHECKED BY	DATE		JOB NO.

8.2.1.3 Continue heating the coupling hub until it pops loose. Quickly remove coupling hub by pulling on coupling puller extension rods

8.2.1.4 Allow coupling hub and shaft to cool naturally to room temperature

8.2.1.5 Clean up coupling hub and shaft-mating surfaces by removing nicks, gouges, and foreign material. Remove and clean up key. Lightly lubricate parts using approved lubricants and protect parts for reassembly

8.2.2 Install coupling hub as follows:

8.2.2.1 Construct a 1/4 inch thick by 2 inch wide by the OD of the coupling hub long and bolt the strap to coupling hub face, covering the shaft hole. The bolts (or threaded rods) should extend to be used for carrying handles

8.2.2.2 Degrease coupling hub, shaft, and key. Check key fit in coupling shaft and place key on shaft

8.2.2.3 Place coupling hub in a controlled hot oil bath or in a weld rod oven and heat to 275°F maximum. Monitor temperature



BY	DATE	SUBJECT	SHEET NO. 11 of
CHECKED BY	DATE		JOB NO.

8.1.5.2.2 If coupling hubs are interference fits and are not flush, go to step 8.2

## 8.2 Coupling Hub Removal and Installation

8.2.1 Remove coupling hub as follows:

8.2.1.1 Attach coupling puller to coupling hub and place hydraulic jack under the puller. Apply a reasonable load on the jack. The coupling hub should not move

### CAUTION

TAKE CARE WHEN HEATING COUPLING HUBS TO AVOID BURNS AND POSSIBILITY OF FIRE. HAVE POWDERED CHEMICAL FIRE EXTINGUISHER AT HAND

### NOTE

Do not overheat coupling hub. Limit temperature to 275°F. Use Tempstik to monitor temperature.

8.2.1.2 Rapidly heat coupling hub by moving two (2) gas heating torches in semicircular arcs around coupling hub outer surface. At the same time keep wet rags wrapped around shaft and close to coupling hub

BY	DATE	SUBJECT	SHEET NO. 10 of
CHECKED BY	DATE		JOB NO.

8.1.4 Bolting hardware and foundation plate prepared as follows:

8.1.4.1 No thread damage on mounting bolts.  
Replace as necessary

8.1.4.2 Sufficient bolt length. Replace as necessary

8.1.4.3 No burrs on bolts caused by lockwasher action. Remove burrs as necessary

8.1.4.4 Threads in foundation plate clean and free of burrs. Retap as necessary

8.1.4.5 Flatwashers not distorted (capped).  
Replace as necessary

8.1.4.6 Lockwashers removed and retained for final assembly

8.1.5 Driver and driven coupling hubs prepared as follows:

8.1.5.1 Grease, rust, burrs, and rolled edges removed

8.1.5.2 Coupling hub faces set flush with driver and driven shafts

8.1.5.2.1 If coupling hubs are not interference fits and are not flush, set coupling hub faces flush with shafts and go to step 8.3

BY	DATE	SUBJECT	JOB NO.
			9

## 8.0 INSTRUCTIONS

### NOTE

The following instructions apply to horizontally mounted rotating equipment.

8.1 Cleanup  
 Before starting the alignment, either perform or make sure the following tasks have been performed.

8.1.1 Pump (driven) isolated and motor (driver) power switch C.T. with circuit breaker racked out

8.1.2 Coupling guard removed, coupling drained (if lubricated), and coupling removed

8.1.3 Foundation plate and driver foot prepared as follows:

8.1.3.1 Grease removed with approved solvent

### NOTE

When removing metal, maintain flatness requirements of foundation plate mounting surfaces and fast bottoms.

8.1.3.2 Rust removed with wire brush

8.1.3.3 Burrs and rolled edges removed with mill file

BY	DATE	SUBJECT	SHEET NO. 8 of
CHECKED BY	DATE		JOB NO.

## 7.0 PERSONNEL ORIENTATION

7.1 Since this procedure is a general guide for horizontally mounted rotating equipment alignment, personnel responsibilities, overall time frame, and working environment will vary dependent on the specific work situation.

ROUTING AND TRANSMITTAL SLIP

Date *10/17/83*

TO: (Name, office symbol, room number, building, Agency/Post)	Initials	Date
1. <i>J. Young / G. Burdoin</i>	<i>1963</i>	<i>OCT 19 1983</i>
2. <i>R.V</i>		
3.		
4.		
5.		

Action	File	Note and Return
Approval	For Clearance	Per Conversation
As Requested	For Correction	Prepare Reply
Circulate	For Your Information	See Me
Comment	Investigate	Signature
Coordination	Justify	

REMARKS

DO NOT use this form as a RECORD of approvals, concurrences, disposals, clearances, and similar actions

FROM: (Name, org. symbol, Agency/Post)	Room No.—Bldg.
<i>Bill Albert, WNP-3</i>	
	Phone No.

5010-108

OPTIONAL FORM 41 (Rev. 7-75)  
Prescribed by GSA  
FPMR (41 CFR) 101-11.205

U. S. Government Printing Office: 1979-281-184/3

# 110





UNITED STATES  
NUCLEAR REGULATORY COMMISSION

Office of Inspection & Enforcement  
P. O. Box 545  
Elma, Washington 98541

October 17, 1983

MEMORANDUM FOR: Al Johnson, Region V  
FROM: Bill Albert, WNP-3  
SUBJECT: PALO VERDE ENFORCEMENT FOLLOW-UP

A handwritten signature in black ink, appearing to be "WA", written over the "FROM" line of the memorandum.

A couple of points that you may wish to look into during your enforcement follow-up visit to Palo Verde:

1. Bolting Motor Control Centers

Crane's finding relates chiefly to bolting problems between the base of the MCCs and the surrounding cabinet, as we discussed last week. However, Crane also mentioned that he had a question with regard to the bolting between the MCC and the base itself. Burdoin has Crane's write-up and should be able to shed further light on this. Seems to me the bolting of MCC to base is more critical than the base-to-cabinet bolting.

As I noted, the GE drawings are typically careless in their attention to detail. This should be mentioned in the report itself; perhaps in the citation also.

2. Doweling of Motors

Although our last (10/14) conversation with W. Ide of APS would indicate that the seriousness of this finding has been mitigated by the fact the maintenance organization did (eventually) plan to do something, I believe there is a disconnect between what these people are doing and the startup/operating organization. This item may be another example of that disconnect. For example, how could that work have been accomplished in time for the originally planned startup this fall? One of our other problems was that the tagging system showed maintenance was to do something about the HPSI-A manual operator, but this was simply the observation of the man who hung the tag, and there was no cross reference to the actual maintenance work ordered. (Ordered following CAT observations on 9/7/83.)

Copy to: Young/Burdoin

#110

ARIZONA




PUBLIC SERVICE COMPANY

PVNGS-JGS-M83-264


DATE: September 20, 1983

TO: L.G. Papworth  
Sta. # 6075


Prepared by:

  
 William B. Garrett

Reviewed by:

  
 Lee Clyde

Approved by:

  
 Jerry Self
SUBJECT: Special Investigation 83-20:  
LPSIAV470 Inoperability

File: 83-147-419

Swing Shift, September 7, 1983, Operations personnel discovered LPSIAV470 ("A" HPSI Pump Suction Isolation Valve) inoperable due to disconnection of the operator from the valve. A Special Investigation has been conducted by personnel from the STA/ISE Group. The cause of the valve operator failure has been determined. Details of the determination and recommended corrective actions appear below.

#### Equipment Description

Valve LPSIAV470 is a 10" rising stem gate valve manufactured by Borg-Warner Corp. The valve is manually operated with an assembly manufactured by the Roto Hammer Company. This operator allows "hammer blows" to be delivered to a valve by turning a large handwheel (3 1/2 feet in diameter on LPSIAV470) which is attached to a bridle and hammer through pipe extensions and universal and slip joint. The hammer contacts the anvil through a set of raised lugs. The anvil is bolted to the handwheel replacement adaptor which slips over the stem nut. The handwheel replacement adaptor is secured to the stem nut with a nut which has been secured with a lock wire or set screw. See Figure 1.

#### Damage Discovery

Due to an NRC Construction Assessment Team (CAT) request to perform radiography on a section of the "A" HPSI Pump suction piping, a clearance was prepared which would allow isolation and draining of the pipe section. When Operations personnel attempted to close LPSIAV470 they found the operator (i.e. the bridle/hammer/anvil/handwheel replacement adaptor assembly) disconnected from the stem nut and therefore inoperable. Further investigation revealed that the operator was above, and hung up on, a section of Fire Protection System piping. The valve was closed by using a wrench on the stem nut and tagged in that position so the requested radiographic work could continue as scheduled. In addition, Maintenance was contacted to repair the operator.

During disassembly of the operator, it was noted that the nut utilized to secure the handwheel replacement adaptor to the stem nut was missing. In addition, damage to the valve operator position indicator was noted. Finally, damage was noted on the Fire Protection System piping elbow upon which the operator had been resting and on Fire Protection System piping supports.

It should be noted that valve operator failure occurred with the valve approximately 1 1/2" from the full open position.

#### Damage Scenario

"Stackup" and location measurements of the Fire Protection System piping and 1PSIAV470 verify that interference between the valve operator and the piping elbow existed. This conclusion is further supported by a wear line on the elbow approximately 1/2" from the bottom of the elbow and by paint removal on the sides and edges of the hammer section of the valve operator.

During the opening of 1PSIAV470 (on 8/1/83) the valve operator was lifted past and above the Fire Protection System piping elbow through action of the rising valve stem. This conclusion is supported by the following evidence:

1. Damage (scratch marks) exists on the piping elbow on the bottom, side and top. These scratch marks form a sort of "trail" from the bottom to the top of the elbow such as would be made by a rotating, climbing device.
2. Paint damage exists on the bottom, edges, side and top of the hammer section known to have interference problems with the piping elbow.
3. Scratch marks exist on the inside of the top of the bridle and damage exists on the top of the valve stem indicating the stem was in contact with the top of the bridle and rotating against it. Without a handwheel replacement adaptor lock nut in place, the rising stem would be able to lift the operator off of the stem nut as the stem continued to rise during valve opening.
4. Hanger damage exists which indicates the Fire Protection System piping was lifted and pushed away from the rising valve operator.

Further opening of the valve was prevented through spring action of the Fire Protection piping lifting the operator off of the stem nut and then supporting it above the stem nut and not allowing stem nut/handwheel replacement adaptor engagement. This conclusion is supported by the following evidence:

1. As stated above, scratch marks exist on the top of the elbow and the bottom of the hammer indicating the hammer (i.e. operator) was turned while the elbow was supporting it.
2. No distress marks exist on the stem nut as would be expected if the rise of the operator was only due to action of the stem in the final

stages of operator removal and the stemnut and handwheel replacement adaptor were locking and unlocking (slipping over one another).

Finally, it is concluded that valve operation had not been attempted from August 1, 1983 to September 7, 1983 because of the condition of the Fire Protection System piping elbow and due to inspection of valve position logs. The elbow raised edges and piping adjacent to the elbow are rusty indicating that the joints had once leaked. This rust includes the main section of damage caused by the elbow/hammer interference indicating the damage is not "fresh".

In addition, the SI system PSE logs major valve movements. The last operation of 1PSIAV470 prior to September 7, 1983 was valve opening on August 1, 1983.

#### Conclusions and Recommendations

1. The failure mode of this operator indicates the operator was incorrectly assembled. This is apparent by the missing handwheel replacement adaptor nut and by the valve stem being too long to fit inside the operator and allow full valve travel.

#### Recommendations:

- 1.1 Startup should conduct a study to determine the extent of utilization of Roto Hammer operators of similar design to the one which failed (i.e. operators which enclose the stems of rising stem valves) at PVNGS.
  - 1.2 In addition, Startup should conduct sampling to assure correct installation (i.e. handwheel replacement adaptor nut installation and security and correct stem length).
  - 1.3 Startup should notify construction of problems found in order that problems of a similar nature are avoided in Units 2 and 3 at PVNGS.
  - 1.4 STA/ISEG should contact INPO with complete failure information for dissemination to the industry.
  - 1.5 Failure of this operator and the observed condition of the "B" HPSI Pump Suction Isolation valve as not fully open despite inability to obtain further valve stem travel indicates that verification of full stem travel capability on all rising stem manual valves should be performed. Startup should add this verification as a generic test for all safety related manually operated rising stem valves.
2. A root cause analysis into the failure of this valve operator was not performed by Maintenance or Startup. Root cause analysis should have been performed when the problem was reported (in accordance with 30AC-9ZZ01, Section 5.2.5) prior to repair in order to determine if maintenance or operating instructions need to be changed, if a design



change is required or if this failure carried any significance for other PVNGS equipment.

Recommendations

- 2.1 Maintenance and startup should assure that timely performance of root cause analysis are performed on safety related equipment in accordance with 30AC-92Z01, Work Control. Concern with continuation and completion of startup testing should not preclude the timely and accurate determination of equipment failure cause.
- 2.2 STA/ISEG should be notified as soon as possible of failures of this type (i.e. those which have generic failure indications) in order that it can properly evaluate the failure impact to PVNGS and the industry in a timely fashion.
3. Operators were inattentive to equipment condition during its operation and have been negligent in reporting observed deficiencies such as valve position indication not in agreement with valve position. During the failure of the 1PSIAV470 operator, noise of the operator moving the Fire Protection System sprinkler pipe surely was evident. Further, vibration and operational difficulty followed by free movement of the operator rather than operator security at the valves upper limit surely were felt.

In addition, the valve in the other loop is known by operators to have what they feel is incorrect position indication (the valve does not indicate full open when no further valve movement is obtainable). In fact, this investigation has revealed that the valves position indication is correct.

Recommendations

- 3.1 Operations should reemphasize the importance of attentiveness to equipment degradation and malfunction during its operation, attentiveness to equipment condition on the operators rounds and prompt reporting of any abnormal operation or indication so that it can be properly evaluated and corrected.
4. As previously stated in this report, it is clear that the HPSI Pumps' suction isolation valves have not been completely open when they were assumed to be so during startup testing. This could also be true of other valves identified by the study recommended earlier in 1.

Recommendations

- 4.1 Operations Engineering should independently review data and determine test results acceptability for testing on systems for which valves are found to be in positions other than that called for in the startup test procedure.



5. During the investigation poor housekeeping and equipment conditions were noted. The HPSI Pump rooms are generally unkempt. In addition, significant leakage of boric acid is in evidence on equipment and includes body to bonnet and packing leaks on valves, leakage by caps on vents and drains, leakage from HPSI Pump seal injection cyclone separators and leakage from HPSI Pump seal injection pipe attachments to the pump case. Some of this leakage is orange in color indicating it is causing oxidation of the material onto which it has leaked.

Recommendations

- 5.1 A general cleanup of the pump rooms and equipment should be conducted by Startup.
- 5.2 Needed repairs to leaking equipment should be identified by Startup and completed as quickly as possible.
- 5.3 Specific attention should be directed to HPSI Pump seal injection piping support by Startup. This piping has screwed connections to the HPSI pumps, some of which show evidence of leakage, and can be shown to vibrate easily in the present configuration.

JS: C/WBG/mr

cc: J.R. Bynum  
J.M. Allen  
E.W. Gross  
J.E. Kirby  
R.K. Nelson

Interview Documentation Sheet

Friday, September 16, 1983: Ron Younger (Ops)  
Stephen W. Ryan (Ops); prepared statement

Sunday, September 18, 1983: Chris Crane (S/U)  
Jim Crews (Maintenance)  
Gary McGriff (Ops)




BOTTOM VIEW OF "BRIDLE"  
WITH HAMMER ATTACHED  
FROM 1PSIAV470

9/18/83




YOKE OPERATOR OF  
1PSIBV402 ("E" HPSI Pump  
SUCTION L50)

9/18/83



SPRINKLER PIPE WHICH HAD  
BEEN IN CONTACT WITH  
1PSIAV470 OPERATOR

9/18/83



BENT PIPE HANGER NEAR  
1PSIAV470 -  
(SPRINKLER PIPE)

9/18/83

MATERIALS:

- ADAPTOR - DUCTILE
- ANVIL - DUCTILE
- HAMMER - DUCTILE OR CAST IRON
- SET COLLAR - STEEL OR DUCTILE
- BRIDLE - TOP & LEGS - STEEL




FIGURE 1