



Site Cleanup and Investigation Report

Tanana FAA Station

Fuel Storage Tank Management Program Tanana, Alaska

Contract No.
DTFA04-96-D-10002

Delivery Order
DTFA04-97-F-C0027

Prepared for



**Federal Aviation
Administration**


Prepared by

CH2-OH



301 West Northern Lights Boulevard
Suite 601
Anchorage, Alaska 99503

March 1999



Contents

Section	Page
Abbreviations.....	ix
Executive Summary	ES-1
1.0 Introduction.....	1-1
1.1 Purpose.....	1-1
1.2 Station Overview and Environmental Setting	1-1
1.2.1 Geology.....	1-1
1.2.2 Groundwater.....	1-2
1.2.3 Surface Water.....	1-4
1.2.4 Vegetation and Wildlife	1-4
1.3 Organization of the Site Cleanup and Investigation Report.....	1-4
2.0 Expanded Site Investigation/Interim Cleanup Activities	2-1
2.1 Expanded Site Investigation.....	2-1
2.1.1 General.....	2-1
2.1.2 Expanded Site Investigation Activities	2-2
2.1.3 Deviations from the Work Plan.....	2-4
2.2 Interim Cleanup Activities.....	2-4
2.2.1 General.....	2-4
2.2.2 Interim Cleanup Activities.....	2-8
2.2.3 Deviations from the Work Plan.....	2-9
3.0 Building 400, Flight Service Station	3-1
3.1 Location and Description	3-1
3.2 Expanded Site Investigation.....	3-1
3.2.1 Field Activities and Results	3-1
3.2.2 Deviations from the Work Plan.....	3-1
3.2.3 Expanded Site Investigation Conclusions and Recommendations.....	3-2
3.3 Interim Cleanup.....	3-2
3.3.1 Field Activities and Results	3-2
3.3.2 Deviation from the Work Plan	3-2
3.3.3 Interim Cleanup Conclusions and Recommendations	3-2
4.0 Building 205, Maintenance Shop	4-1
4.1 Location and Description	4-1
4.2 Expanded Site Investigation.....	4-1
4.2.1 Sampling Activities and Results	4-1
4.2.2 Deviations from the Work Plan.....	4-3
4.2.3 Expanded Site Investigation Conclusions and Recommendations.....	4-3

4.3	Interim Cleanup	4-3
4.3.1	Field Activities and Results	4-4
4.3.2	Deviations from Work Plan	4-6
4.3.3	Interim Cleanup Conclusions and Recommendations	4-6
5.0	Building 300, COMSERFAC	5-1
5.1	Locations and Description	5-1
5.2	Expanded Site Investigation	5-1
5.2.1	Field Activities and Results	5-1
5.2.2	Deviations from Work Plan	5-1
5.2.3	Expanded Site Investigation Conclusions and Recommendations	5-1
5.3	Interim Cleanup	5-2
6.0	Building 600, Engine Generator Facility	6-1
6.1	Location and Description	6-1
6.2	Expanded Site Investigation	6-1
6.2.1	Field Activities and Results	6-1
6.2.2	Deviations from the Work Plan	6-4
6.2.3	Expanded Site Investigation Conclusions and Recommendations	6-4
6.3	Interim Cleanup	6-5
6.3.1	Field Activities and Results	6-5
6.3.2	Deviations from Work Plan	6-5
6.3.3	Interim Cleanup Conclusions and Recommendations	6-5
7.0	Building 30, Recreation Storage	7-1
7.1	Location and Description	7-1
7.2	Interim Cleanup	7-1
7.2.1	Field Activities and Results	7-1
7.2.2	Deviations from the Work Plan	7-1
7.2.3	Interim Cleanup Conclusions and Recommendations	7-2
8.0	Building 602, Water Treatment Facility	8-1
8.1	Location and Description	8-1
8.2	Interim Cleanup	8-1
8.2.1	Field Activities and Results	8-1
8.2.2	Deviations from the Work Plan	8-2
8.2.3	Interim Cleanup Conclusions and Recommendations	8-2
9.0	Living Quarters Area	9-1
9.1	Location and Description	9-1
9.2	Interim Cleanup	9-1
9.2.1	Field Activities and Results	9-1
9.2.2	Deviations from the Work Plan	9-2
9.2.3	Interim Cleanup Conclusions and Recommendations	9-2

10.0 Station Recommendation Summary	10-1
10.1 Building 205, Maintenance Shop.....	10-1
10.1.1 Expanded Site Investigation Recommendations	10-1
10.1.2 Interim Cleanup Recommendations.....	10-1
10.2 Building 600, Engine Generator Facility	10-2
10.2.1 Expanded Site Investigation Recommendations	10-2
10.2.2 Interim Cleanup Recommendations.....	10-2
11.0 References	11-1

Appendix

A	Photographs
B	Analytical Data Packages
C	Manifests and Certificates of Acceptance
D	Field Logs

Table


1	PID Field Screening Summary of Subsurface Soil, FAA Maintenance Shop (Building 205).....	4-5
2	DRO, BTEX, and VOC Analysis in Subsurface Soils, FAA Maintenance Shop (Building 205).....	4-5
3	DRO and BTEX Analysis in Subsurface Soils, Engine Generator Building 600	6-3
4	Lead Analysis in Near Surface Soils, Engine Generator Building 600.....	6-4
5	Station Recommendation Summary.....	10-1


Figure

1	Vicinity Map	1-2
2	Tanana FAA Station Site Plan	1-3
3	Living Quarters Area Site Plan.....	2-3
4	Flight Service Station Site Plan.....	2-5
5	Buildings 300 and 600 Site Plan.....	2-6
6	Building 205 Site Plan	2-7
7	Water Treatment Building 602 Site Plan	2-10
8	Quarters Area Lift Station Location Site Plan	2-11
9	Recreation Building 30 Site Plan	2-12
10	Maintenance Shop Building 205 Sampling Grid.....	4-2
11	Building 205 Sample Results	4-4
12	Engine Generator Building 600 Sample Results	6-2

Site Cleanup and Investigation Report
Tanana, Alaska
Contract No. DTFA04-96-D-10002
Delivery Order DTFA04-97-F-C0027

Approval Signatures:


George M. Drewett, P.E.
CH2-OH Project Director


Tom S. Wolf, P.E.
CH2-OH Task Manager

Abbreviations

ADEC	Alaska Department of Environmental Conservation
BTEX	benzene, toluene, ethylbenzene, and total xylenes
CAS	Columbia Analytical Services, Inc.
CFR	<i>Code of Federal Regulations</i>
CO	contracting officer
COMSERFAC	Community Service Facility
DRO	diesel-range organic
E&E	Ecology and Environment, Inc.
EPA	U.S. Environmental Protection Agency
ESI	expanded site investigation
FAA	Federal Aviation Administration
FSS	Flight Service Station
ft bgs	feet below ground surface
HLA	Harding Lawson Associates
IC	interim cleanup
mg/kg	milligrams per kilogram
mg/L	milligrams per liter
PID	photoionization detector
ppm	parts per million
SCIR	site cleanup and investigation report
TCLP	toxicity characteristic leaching procedure
TMB	trimethylbenzene
USGS	U.S. Geological Survey
VOC	volatile organic compound

Executive Summary

During the summer of 1997, CH2-OH, a joint venture, was contracted by the Federal Aviation Administration (FAA) to decommission four water wells, one lift station, and one wooden crib/dry well; abandon one concrete septic tank in place; and demolish and dispose of three buildings (Buildings 30, 602, and storage shed). CH2-OH accomplished this work under Delivery Order C0027 to contract DTFA04-96-D-10002.

The Tanana FAA Station is approximately 2 miles west of the confluence of the Tanana and Yukon Rivers, 0.25 mile west of the city of Tanana, and 130 air miles west of Fairbanks. FAA involvement at Tanana began in 1941. FAA currently owns a total of 40 acres of land at Tanana.

Guidelines for accomplishing field activities are presented in the following documents prepared by CH2-OH:

- Tanana FAA Station Work Plan/Sampling and Analysis Plan, August 1997
- Tanana FAA Station Health and Safety Plan, July 1997

The following activities were completed during summer 1997 and 1998 field efforts:

- Four inactive water wells were located and decommissioned.
- Two sewage lift stations were emptied, cleaned, and backfilled.
- Lead abatement services were performed on the exterior siding of Building 30. The material was removed and shipped offsite for disposal. The remainder of Building 30 was then demolished. Solid waste generated during demolition activities was transported to the local landfill for disposal.
- Building 602 was demolished and solid waste was transported to the local landfill for disposal. The small storage shed west of Building 602 was removed by others on August 13, 1997.
- Contaminated soils were identified on the west side of Building 205 (Shop) and on the west side of Building 600 (Engine Generator Building). Approximately 30 cubic yards of contaminated soil from the west end of Building 205 and approximately 10 cubic yards from Building 600 were removed. All the soils were stockpiled on 10-mil polyethylene lining and covered and secured with sandbags. The stockpiles were left onsite for future treatment by landfarming.
- Contaminated soil above site cleanup levels remains at both locations.
- Field screening and analytical soil sampling were done north of Building 600, Drum Storage area.
- The concrete septic tank reportedly on the east side of Building 300 could not be located. An old concrete siphon well was encountered and removed from the general area of the old septic tank.

- Lead paint chips adjacent to Building 205 were sampled, collected, and transported offsite for disposal.
- Several attempts were made to locate the dry well system reportedly west of Building 400, the Flight Service Station. All attempts were unsuccessful.

1.0 Introduction

This Site Cleanup and Investigation Report (SCIR) summarizes the restoration activities accomplished at the Federal Aviation Administration (FAA) station in Tanana, Alaska, during August and September of 1997 and September of 1998.

1.1 Purpose

The Tanana FAA Station Expanded Site Investigation/Interim Cleanup (ESI/IC) project was accomplished following the *Environmental Restoration Work Plan, Hazardous Materials Removal Program, Tanana, Alaska* (Harding Lawson Associates [HLA], 1994a) as modified by Attachment A of the Statement of Work for Delivery Order DTFA04-97-F-C0027 and the CH2-OH site-specific Work Plan/Sampling and Analysis Plan (CH2-OH, 1997a).

The site-specific work plan details field procedures for the decommissioning of four water wells, one lift station, one wooden crib/dry well; the abandonment of one concrete septic tank (in place); and the demolition and disposal of three buildings. This report summarizes field activities and provides recommendations for additional restoration actions as appropriate.

1.2 Station Overview and Environmental Setting

The Tanana FAA Station is in interior Alaska approximately 2 miles west of the confluence of the Tanana and Yukon rivers and 0.25 mile west of the city of Tanana (Figures 1 and 2). The Tanana FAA Station lies at 65°10'00" north latitude and 152°4'00" west longitude, within Township 4 North, Range 22 West, Section 13, and Township 4 North, Range 23 West, Sections 14 and 15, Fairbanks Meridian (U.S. Geological Survey [USGS], 1953).


FAA involvement at Tanana began in 1941, and at one time the Tanana FAA Station consisted of 1,650 acres. Currently, the FAA owns a total of 40 acres, and no permanent FAA personnel are based in Tanana.

1.2.1 Geology

The area surrounding the city of Tanana is gently rolling terrain characteristic of the Yukon River Valley. Peaks of the Ray Mountains rise to the north of Tanana. Shist, sandstone, siltstone, clay, and shale underlie the village at depths of 35 to 140 feet, but most regularly at depths of 50 to 60 feet.

Soils in the vicinity of the community consist of 5 to 15 feet of silt, sandy silt, and silty sand overlying gravel sediments, which exist from depths of 35 to 40 feet.

Tanana lies at the northernmost extreme of the discontinuous permafrost zone. The town is generally underlain by permafrost 35 to 65 feet thick, but permafrost is likely to be absent in areas adjacent to the Yukon River. Seasonal frost has been reported to depths of 20 feet.




Source: USGS Quadrangle Tanana (A-5), Alaska

Figure 1
Vicinity Map
Site Cleanup and Investigation Report
 Tanana, Alaska



FAA FST Mgmt. Program



Source: Ecology and Environment, 1992; FAA 1963, Tanana, Alaska, Drawing No. ALD-TAL-050.000

Figure 2
Tanana FAA Station Site Map
Site Cleanup and Investigation Report
 Tanana, Alaska

1.2.2 Groundwater

In general, the groundwater flow direction in the vicinity of the Tanana FAA Station is expected to mirror the surface topography. However, groundwater recharge and flow paths are influenced by the presence of discontinuous silt and clay layers that act as nearly impermeable barriers. Local silt and clay layers may create locally perched or confined aquifers in the sediments. Near the Tanana FAA Station, groundwater occurs within unconsolidated deposits at depths ranging from 15 to 45 feet below ground surface (ft bgs).

Water for the community of Tanana is provided by two wells, which are approximately 200 feet apart and less than 25 feet from the Yukon River. Following chlorination, fluoride treatment, and softening to reduce iron content, water is stored in a 5,000-gallon storage tank at the city's washeteria building.

1.2.3 Surface Water

Surface water in the Tanana area flows toward one of three rivers: the Tanana, the Yukon, or the Tozitna. The Tanana River is usually silty and contains numerous sandbars and islands in its final 15 miles before reaching the Yukon River, approximately 2 miles east of the City of Tanana. The Tozitna River is nearly free of suspended sediment. The Tozitna River joins the Yukon River 10 miles below the confluence of the Yukon and Tanana rivers (Fison and Associates, 1987). The Tanana FAA Station lies along the Yukon River and may be subject to periodic flooding.

1.2.4 Vegetation and Wildlife

Vegetation at Tanana consists of upland spruce-hardwood forest. This is a fairly dense forest of white spruce, birch, aspen, and balsam poplar, with black spruce replacing white spruce in poorly drained areas and north-facing slopes. High-bush cranberries, raspberries, lingonberries, currants, grasses, and mosses are among the important plants of the area; willows, roses, and fireweed also grow there.

Moose may concentrate along the riverbank near Tanana, but generally the upland spruce-hardwood forest supports few animals. The red squirrel and pine marten are exceptional in being able to meet all their habitat requirements in this single environment. Shrews, bats, voles, porcupine, fox, bear, lynx, and weasel are among the other animals identified in the area.

Tanana is a medium-density waterfowl range and the Yukon River harbors significant runs of salmon, as well as grayling, pike, and other fish.

1.3 Organization of the Site Cleanup and Investigation Report

Section 1 contains a description of the project and project site. The Expanded Site Investigation/Interim Cleanup Activities are presented in Section 2. Restoration activity results are provided in Sections 3 through 9. Section 10 describes the station recommendation summary for the Tanana FAA facilities, and references are listed in Section 11.

2.0 Expanded Site Investigation/Interim Cleanup Activities

The FAA Hazardous Materials Removal Program is divided into two phases: expanded site investigation and interim cleanup activities. The ESI phase of the program is designed to assess the extent of environmental problems beyond the scope of immediate IC activities and the potential liability to the FAA at each site. Data generated during ESIs typically support follow-on remediation or IC actions.

ESI/IC activities at Tanana were accomplished by CH2-OH personnel between August 11, 1997, and September 12, 1997, and during September 1998. ESI/IC activities were conducted concurrent with fuel storage tank removal and replacement activities following the CH2-OH Work Plan/Sampling and Analysis Plan (CH2-OH, 1997a).

Some of the work accomplished under this delivery order overlapped ESI and IC boundaries. In such cases, discussions may be duplicated in both the ESI and IC subsections. An in-depth discussion of individual site investigations and IC activities is presented in Sections 3 through 9.

2.1 Expanded Site Investigation

2.1.1 General

ESI activities included in the scope of work at the Tanana FAA Station included the following:

- Records search and site reconnaissance survey to locate former dry well crib west of Building 400, Flight Service Station (FSS)
- Records search and site reconnaissance survey to locate former water well north of Building 600, Engine Generator Facility
- Records search and site reconnaissance survey to locate former septic tank adjacent to Building 300, Commercial Services Facility
- Field screen and collect analytical soil samples before and after excavation activities in an area of stressed vegetation west of Building 205, Maintenance Shop
- Field screen and collect analytical soil samples before and after excavation activities in an area of stressed vegetation west of Building 600, Engine Generator Facility
- Field screen and collect analytical soil samples from a drum storage area north of Building 600, Engine Generator Facility

The field team performing the ESI work consisted of the following personnel:

Individual	Organization	Responsibility
John Lovett	FAA	FAA Project Manager/Contracting Officer Representative
Bryan Carey	Advancia (formerly LB&M)	Onsite Technical Monitor
David Corbett	CH2-OH	Field Team Leader/Qualified Person
Todd Hiltunen	CH2-OH	Site Superintendent
Bob Trebble	CH2-OH	Sampler/Site Safety Officer

In addition to the above personnel, CH2-OH subcontracted with the following firms for analytical, lead abatement, waste handling, and solid waste disposal activities:

Firm	Activity
Columbia Analytical Services	Analytical testing
Burlington Environmental	Waste hauling and disposal
City of Tanana	Solid waste disposal
Asbestos Removal Specialists of Alaska, Inc.	Lead abatement and disposal
Construction Machinery, Inc.	Heavy equipment


Site conditions varied significantly during execution of ESI field activities. Copies of site field notebooks are included in Appendix D. Photographs of work activities are included in Appendix A.

2.1.2 Expanded Site Investigation Activities

ESI activities at the Tanana FAA Station included records search and site reconnaissance actions at Buildings 300, 400, and 600, and field screening and soil sampling efforts associated with contaminated soil removal actions at Buildings 205 and 600 (Figure 3).

Records search and site reconnaissance actions consisted of the following activities:

- Reviewing historical records and as-built drawings for approximate locations of former structures and appurtenances
- Coordinating approximate locations with FAA project manager and/or station representatives
- Verifying former structure and appurtenance locations by visual observations
- Verifying former structure and appurtenance locations by excavating test pits



141350.A3.E8 Quarters in? 01/28/99 anc/ra

Source: FAA Drawings ALD-TAL-040.002 and ALD-TAL-800.001



FAA FST Mgmt. Program

Figure 3
Living Quarters Area Site Plan
Site Cleanup and Investigation Report

Tanana, Alaska

The approximate location of the former dry well serving Building 400, FSS, is shown in Figure 4. The approximate locations of the abandoned water well and concrete septic tank near Buildings 300 and 600 are shown in Figure 5.

Field screening and soil sampling efforts consisted of the following activities:

- Establishing a sampling grid over areas of suspected contamination
- Field screening soil samples with a photoionization detector (PID)
- Collecting soil samples to document site cleanup attainment

Figures 5 and 6 show the approximate locations of areas of suspected contamination adjacent to Building 600 and Building 205.

Details of the ESI and analytical results from samples collected are provided in Sections 3 through 9.

2.1.3 Deviations from the Work Plan


Elevated lead concentrations were identified by Ecology and Environment, Inc. (E&E, 1992) in one surface soil sample collected from an area north of Building 600. Based on written authorization from the contracting officer (CO), CH2-OH collected eight soil samples from the former drum storage area on September 29, 1998, for total lead analysis. Figure 5 shows the approximate location of the former drum storage area north of Building 600.

2.2 Interim Cleanup Activities

2.2.1 General

IC activities included in the scope of work at the Tanana FAA Station included the following:

- Decommission two inactive water wells south of Building 602, Water Treatment Building
- Decommission one inactive water well southeast of Building 400, FSS
- Decommission and remove sewage lift station between Quarters Buildings 102 and 103
- Decommission and remove 4- by 4- by 3-foot wooden crib west of Building 400, FSS
- Demolish and remove Building 602, Water Treatment Building
- Demolish and remove small storage shed west of Building 602
- Excavate and stockpile approximately 20 cubic yards of soil contaminated with diesel-range organic (DRO) compounds west of Building 600
- Remove and dispose of lead-contaminated exterior fiberboard from Building 30, Recreation Storage Building




Source: FAA DWG # ALD-TAL-500.000, May 1981.

Figure 4
Flight Service Station Site Plan
Site Cleanup and Investigation Report

Tanana, Alaska




FAA FST Mgmt. Program



141360.A3.E8 Bldg300.rh7 01/28/99 anc/cra

Source: FAA DWG # ALD-TAL-800.001, Jan. 1975.

Figure 5
Buildings 300 and 600 Site Plan
Site Cleanup and Investigation Report
 Tanana, Alaska



141960 A3 EB Bldg205 h7 01/28/99 anc/ra

Source: FAA DWG # ALD-TAL-800.001, Jan. 1975.

Figure 6
Building 205 Site Plan
Site Cleanup and Investigation Report
 Tanana, Alaska



- Demolish and remove Building 30, Recreation Storage Building
- Decommission inactive water well north of Building 600, Engine Generator Building
- Decommission and remove concrete septic tank east of Building 300, Community Service Facility (COMSERFAC)

The field team for the IC activities consisted of the following personnel:

Individual	Organization	Responsibility
John Lovett	FAA	FAA Project Manager/CO Representative
Bryan Carey	Advancia (formerly LB&M)	Onsite Technical Monitor
David Corbett	CH2-OH	Field Team Leader/Qualified Person
Todd Hiltunen	CH2-OH	Site Superintendent
Bob Trebble	CH2-OH	Sampler/Site Safety Officer

In addition to the above personnel, CH2-OH subcontracted with the following firms for analytical, lead abatement, waste handling, and solid waste disposal activities:

Firm	Activity
Columbia Analytical Services	Analytical testing
Burlington Environmental	Waste hauling and disposal
City of Tanana	Solid waste disposal
Asbestos Removal Specialists of Alaska, Inc.	Lead abatement and disposal
Construction Machinery, Inc.	Heavy equipment

Site conditions varied significantly during IC field activities. Copies of site field notebooks are included in Appendix D. Photographs of work activities are included in Appendix A.

2.2.2 Interim Cleanup Activities

Interim cleanup activities at the Tanana FAA Station included locating and removing inactive water wells, septic tanks, dry wells and lift stations; demolishing and removing two abandoned facilities (Building 30 and 602); and excavating and stockpiling DRO-contaminated soil adjacent to Building 205 and 600.

Solid waste generated during removal and demolition activities was transported and disposed of at the City of Tanana solid waste disposal facility. Hazardous waste generated during lead abatement activities at Building 30 was transported to Burlington Environmental, Kent, Washington (WAD991281767) for disposal. Petroleum-contaminated soil excavated during IC activities was temporarily stored adjacent to Buildings 205 and 600. Before the site was demobilized, the temporary stockpiles were relocated to the two

long-term soil stockpiles east of Building 600 and north of Building 204. Waste manifests and certificates of disposal are included in Appendix C.

The approximate locations of proposed IC activities are shown in Figures 3 through 9. Details of the IC and analytical results from samples collected are provided in Sections 3 through 9.

2.2.3 Deviations from the Work Plan

IC activities proposed for the small storage shed west of Building 602 were not accomplished. The small storage shed was removed by others on August 13, 1997, with the approval of the FAA CO.


On the basis of field screening data, approximately 30 cubic yards of DRO-contaminated soil was removed from an area of stressed vegetation west of Building 205. Because of the proximity of the building foundation and the quantity of contamination requiring removal, excavation activities were discontinued at the direction of the FAA CO.

Approximately 10 cubic yards of DRO-contaminated soil was removed from an area of stressed vegetation west of Building 600. Additional soil excavation activities were discontinued at the direction of the FAA CO because of the proximity of the building foundation, utilities, and equipment access issues.

Red paint chips potentially contaminated with lead were identified surrounding Building 205. At the direction of the FAA CO, CH2-OH personnel collected a waste characterization sample of the material (TAL97PC107S) on August 22, 1997. CH2-OH personnel removed the paint chips from the perimeter of Building 205 on August 24, 1997. Waste material collected on this date was transported to Building 30 for temporary storage before transport and disposal offsite under hazardous waste manifest number TAL03.

A second sewage lift station was identified between Buildings 100, 104, and 105. The lift station was pumped and abandoned following the guidelines outlined in the CH2-OH work plan (CH2-OH, 1997a). Before abandonment, CH2-OH requested and received FAA CO approval for the additional scope of work.

CH2-OH personnel removed a power pole adjacent to Building 602. The removal of the power pole was considered incidental to building and well abandonment activities at this site.



141360 A3.EB Bldg602 Inv 01/28/99 anc/a


Source: FAA DWG # ALD-TAL-800.000, Jan. 1975.

Figure 7
Water Treatment Building 602 Site Plan
Site Cleanup and Investigation Report

Tanana, Alaska



FAA FST Mgmt. Program




141360.A3 EB LUL/HT 01/25/99 66 and/ra

Source: FAA DWG # ALD-TAL-800.000, Jan. 1975.

Figure 8
Quarters Area Lift Station Location Site Plan
Site Cleanup and Investigation Report
 Tanana, Alaska



FAA FST Mgmt. Program



141360 A3 EB Bldg30.fh7 01/28/89 anc/ra

Source: FAA DWG # ALD-TAL-800.000, Jan. 1975.

Figure 9
Recreation Building 30 Site Plan
Site Cleanup and Investigation Report

Tanana, Alaska



3.0 Building 400, Flight Service Station

This section discusses ESI and IC field activities at the FAA Flight Service Station (Building 400) facility. The location and a brief description of the sites investigated at this facility are discussed in Section 3.1. The ESI, which is discussed in Section 3.2, includes details on field investigation activities, investigation results, and conclusions and recommendations. Section 3.3 includes a discussion of IC activities, which consisted of abandoning a water well located approximately 30 feet east of the southeast corner of the building.

3.1 Location and Description

The FSS facility is south of the runway within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figure 2). FAA has operated the FSS site since its construction in the early 1950s (E&E, 1992).

The following ESI and IC activities were planned for this site:

- Attempt to locate an abandoned dry well/wooden crib approximately 90 feet west of Building 400. If located, the dry well would be sampled, cleaned, and abandoned in place (Figure 4).
- Decommission an inactive water well approximately 30 feet east of Building 400 (Figure 4).

3.2 Expanded Site Investigation

3.2.1 Field Activities and Results

To determine the approximate location of the former dry well/wooden crib site, CH2-OH representatives reviewed historical drawings, talked with station personnel, and accomplished a site reconnaissance survey. On the basis of available information, two test pits were excavated west of Building 400 on August 30, 1997. The first test pit was located near a rectangular bare spot in the general vicinity of the former dry well/wooden crib as shown on station as-built drawings. A second test pit was later excavated south of the original test pit. Neither excavation showed any signs of the former dry well/wooden crib or associated piping (Figure 4). A third attempt at locating the dry well site was made on September 1, 1997. The third test pit was approximately 90 feet west of Building 400 near the septic tank/lift station sites (Figure 4). No signs of the former dry well/wooden crib were observed.

3.2.2 Deviations from the Work Plan

All work planned at the FSS site was accomplished as specified in the work plan. Since the former dry well/wooden crib could not be located, no sampling was necessary.

3.2.3 Expanded Site Investigation Conclusions and Recommendations

Three attempts were made to locate the former dry well/wooden crib site west of Building 400. All three attempts were unsuccessful. From available information, CH2-OH concludes that the former dry well/wooden crib is no longer present and recommends no further action at this location.

3.3 Interim Cleanup

IC activities accomplished at the FSS site included the abandonment of an inactive water well approximately 30 feet east of Building 400. Figure 4 shows the location of the inactive well east of Building 400 and other visible site features.

3.3.1 Field Activities and Results

On August 30, 1997, CH2-OH personnel attempted to pull the casing for the inactive water well east of Building 400. Removal of the casing by pulling was unsuccessful. In accordance with the CH2-OH work plan, the water well was abandoned in the following manner:

- Well casing was exposed to a depth of 5 feet bgs and cut off
- Remaining casing was filled with bentonite
- Excavation was backfilled with clean material, compacted, and leveled

Solid waste generated during well abandonment activities was transported and disposed off at the Tanana landfill. Photographs of IC activities are included in Appendix A.

3.3.2 Deviation from the Work Plan

All work planned at the FSS site was accomplished as specified in the work plan.

3.3.3 Interim Cleanup Conclusions and Recommendations

IC activities planned for the FSS site are complete. No additional work is recommended for this site.

4.0 Building 205, Maintenance Shop

This section discusses ESI and IC field activities at the FAA Maintenance Shop (Building 205) facility. The location and brief descriptions of the sites investigated at this facility are discussed in Section 4.1. The ESI, which is discussed in Section 4.2, includes details on field investigation activities, investigation results, and conclusions and recommendations. Section 4.3 includes a discussion of IC activities, which consisted of excavating and stockpiling DRO-contaminated soil and collecting confirmation soil samples to document site cleanup efforts.

4.1 Location and Description

The Maintenance Shop facility is at the northeast corner of the Living Quarters Area (Figure 3). The building is used both as a shop building and for storage of maintenance supplies and equipment. An area of stressed vegetation was identified on the west side of the building by HLA (HLA, 1994a).

The following ESI and IC activities were planned for this site:

- Establish a sampling grid and field screen soil samples for potential contamination.
- Excavate, transport, and stockpile approximately 20 cubic yards of DRO-contaminated soil.
- Collect confirmation soil samples to verify attainment of site cleanup levels.


4.2 Expanded Site Investigation

ESI activities accomplished at the Maintenance Shop site included establishing a sampling grid along the west side of Building 205 and field screening soil samples for potential DRO contamination.

4.2.1 Sampling Activities and Results

To determine the extent of petroleum and solvent contamination around the maintenance shop, field screening samples were collected west of the building from an area of stressed vegetation (Figure 6). A 10- by 40-foot sampling grid was established and soil samples were collected from each of the grid points for field screening with a PID. Initial field screening locations and results are shown in Figure 10. On the basis of field screening data, CH2-OH representatives initiated IC activities at the site on August 25, 1997. Those activities included excavation and stockpiling of contaminated soil.

Following the removal of approximately 30 cubic yards of contaminated soil, confirmation soil samples were collected from the side walls and floor of the excavation. Soil samples were collected and shipped in accordance with the procedures outlined in the CH2-OH work plan (CH2-OH, 1997a). Six confirmation and one duplicate sample were collected on



141360 A3 EB Main.fht 01/23/99 anc/ra

Figure 10

Maintenance Shop Building 205 Sampling Grid
Site Cleanup and Investigation Report

Tanana, Alaska



August 26, 1997, at the limits of the excavation (TAL97SS129S through TAL97SS135S). A summary of the analytical data for the Building 205 site is presented in Tables 1 and 2 and Figure 11. Chain-of-custody forms and complete data packages are included in Appendix B. The samples were shipped to Quality Analytical Laboratories, Inc., in Redding, California, for analysis of DRO; benzene, toluene, ethylbenzene, and xylenes (BTEX); and volatile organic compounds (VOCs).

DRO concentrations in all seven soil samples exceed the Alaska Department of Environmental Conservation (ADEC) Category B cleanup level of 200 milligrams per kilogram (mg/kg). DRO concentrations at the limits of excavation ranged from 210 mg/kg at the south wall (4 ft bgs) to 29,000 mg/kg at the north wall (4 ft bgs).

Total BTEX concentrations in all seven soil samples were below the ADEC Category B cleanup level of 15 mg/kg. Benzene concentrations were below laboratory method detection limits in all seven samples.

Four volatile organic compounds (o-xylene; 1,3,5 trimethylbenzene [TMB]; 1,2,4 TMB; and naphthalene) were identified in both soil samples analyzed by Method 8260. No chlorinated compounds were detected above method detection limits.

Photographs of ESI actions are included in Appendix A.

4.2.2 Deviations from the Work Plan

All work planned at the Building 205 site was accomplished as specified in the work plan.


4.2.3 Expanded Site Investigation Conclusions and Recommendations

Approximately 30 cubic yards of petroleum-contaminated soil was excavated from an area of stressed vegetation west of Building 205. Additional soil removal actions were discontinued because of the proximity of the existing facility and the uncertainty on the lateral and horizontal extent of contamination at the site. Analytical soil samples collected from the limits of the excavation identified DRO concentrations above the proposed site cleanup level of 200 mg/kg in the walls and floor of the excavation.

CH2-OH recommends additional sampling at the site to establish the vertical and horizontal extent of contamination. On the basis of available information, FAA included this site in the August 1998 release investigation work plan (CH2-OH, 1998). Release investigation activities at the Tanana FAA Station were completed during September 1998 under a modification to Delivery Order C0025. Results from the release investigation are scheduled to be available for review in February 1999.

4.3 Interim Cleanup

IC activities accomplished at the Building 205 site included the excavation, transport, and stockpiling of approximately 30 cubic yards of petroleum-contaminated soil, and the sampling, collection, transport, and disposal of red paint chips adjacent to the facility.



141000.A3.E8 205Samp.In7 02/01/99 anc/fb

Figure 11
Building 205 Sample Results
Site Cleanup and Investigation Report

Tanana, Alaska



FAA FST Mgmt. Program

TABLE 1
 PID Field Screening Summary of Subsurface Soil, FAA Maintenance Shop
 (Building 205)
 Tanana, Alaska

Sample Location	Depth (ft)	Field Screening Results (ppm)
South Floor	2.5	311
	5.0	280
North Floor	2.5	356
	5.0	359
Mid Floor	2.5	690
	5.0	450
South Wall	2.5	371
	4.0	204
North Wall	2.5	499
	4.0	397
East Wall	2.5	14
	4.0	NA
West Wall	2.5	408
	4.0	310

Notes: All samples were collected, on August 25, 1997.

ft = feet

ppm = Parts per million

NA = Not analyzed

TABLE 2
 DRO, BTEX and VOC Analysis in Subsurface Soils, FAA Maintenance Shop (Building 205)
 Tanana, Alaska

Sample Number	Depth (ft)	Location	DRO	Benzene	Toluene	Ethyl-benzene	Xylenes	VOCs	
TAL97SS129S	5	North Floor	21,000	<0.08	1.1	0.81	11	o-Xylene	5.5
								1,3,5 TMB	7.4
								1,2,4 TMB	28
								Naphthalene	60
TAL97SS130S	5	South Floor	22,000	<0.03	0.89	0.56	10	o-Xylene	5.1
								1,3,5 TMB	7.7
								1,2,4 TMB	17.0
								Naphthalene	43.0
TAL97SS131S	5	Dup 130S	21,000	<0.04	0.55	0.55	11	NA	
TAL97SS132S	4	South Wall	210	<0.03	<0.03	<0.03	<0.03	NA	
TAL97SS133S	4	North Wall	29,000	<0.04	0.79	0.63	7.8	NA	
TAL97SS134S	4	East Wall	17,000	<0.04	0.42	0.49	3.4	NA	
TAL97SS135S	4	West Wall	9,700	<0.03	0.36	0.64	4.2	NA	

Notes: Samples were collected on August 26, 1997.

All values in mg/kg-dry.

NA = Not analyzed

TMB = Trimethylbenzene

4.3.1 Field Activities and Results

At the request of the CO, CH2-OH representatives collected one sample of red paint chips from surface soil adjacent to Building 205 on August 22, 1997. The sample (TAL97PC107S) was shipped to Columbia Analytical Services, Inc. (CAS), in Anchorage, Alaska, for total lead analysis by U.S. Environmental Protection Agency (EPA) Method 7421. Total lead concentrations in the sample were reported as 233,000 mg/kg. On the basis of total lead concentrations, CH2-OH requested on September 5, 1997, that CAS reanalyze the sample by EPA Method 1311, toxicity characteristic leaching procedure (TCLP). Results from the TCLP analysis, 21.0 milligrams per liter (mg/L), identified the requirement to handle the paint chips as a hazardous waste in accordance with Title 40, Part 261, of the *Code of Federal Regulations* (CFR). Paint chips adjacent to Building 205 were collected and temporarily stored adjacent to Building 30 on August 24, 1997. The paint chips were removed from the site on September 6, 1997, under hazardous waste manifest number TAL03 for offsite disposal at the Burlington Environmental treatment, storage, and disposal site in Kent, Washington (WAD991281767).

Chain-of-custody forms and complete data packages are included in Appendix B. A completed hazardous waste manifest for the transport and disposal of the waste paint chips is included in Appendix C. Photographs of IC actions are included in Appendix A.

Guided by field screening data, CH2-OH representatives removed approximately 30 cubic yards of petroleum contaminated soil from an area west of Building 205 (Figures 10 and 11) on August 25, 1997. The soil was temporarily stored adjacent to Building 205 until August 31, 1997, when it was relocated to the long-term stockpile site. Clean fill material was used to backfill the excavation, which measured approximately 14 feet by 14 feet by 5 feet in depth.

4.3.2 Deviations from Work Plan

The CO added sampling, collection, transport, and disposal of lead-contaminated paint chips to the original scope of work. After coordination with the CO, an additional 10 cubic yards of contaminated soil were removed from the site in an attempt to achieve clean closure.

4.3.3 Interim Cleanup Conclusions and Recommendations

IC activities planned for the Building 205 site are complete. Additional cleanup requirements may be necessary based on the results of the September 1998 release investigation. Pending receipt of this information, no additional IC work is recommended at this time.

5.0 Building 300, COMSERFAC

This section discusses ESI and IC field activities at Building 300, the FAA, COMSERFAC facility. The location and a brief description of the sites investigated at this facility are discussed in Section 5.1. The ESI, which is discussed in Section 5.2, includes details on field investigation activities, investigation results, and conclusions and recommendations. Section 5.3 includes a discussion of IC activities, which consisted of abandoning a concrete septic tank east of Building 300.

5.1 Locations and Description

The COMSERFAC building is west of the living quarters area, within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figure 2). The building is currently used to store miscellaneous housing materials (E&E, 1992).

ESI and IC activities planned for this site included an attempt to locate an abandoned concrete septic tank east of Building 300 (Figure 5). If found, the septic tank would be cleaned, sampled, and abandoned in place.

5.2 Expanded Site Investigation

5.2.1 Field Activities and Results

To determine the location of the former concrete septic tank site, CH2-OH representatives reviewed historical drawings, talked with station personnel, and accomplished a site reconnaissance survey. Available information resulted in excavation of a test pit east of Building 300 on August 28, 1997. During excavation activities, an old concrete siphon well wall was located and removed. No other signs of the former concrete septic were observed. Photographs of ESI actions are included in Appendix A.

5.2.2 Deviations from Work Plan

All work proposed at the COMSERFAC site was accomplished as specified in the work plan. Because the former concrete septic tank could not be found, no sampling was required.

5.2.3 Expanded Site Investigation Conclusions and Recommendations

Attempts to locate the former concrete septic tank were unsuccessful. Based on available information, CH2-OH concludes that the former septic tank is no longer present and recommends no further action at this site.

5.3 Interim Cleanup

IC activities at the COMSERFAC site were limited to the removal and disposal of an old concrete siphon well wall. The concrete siphon well wall was removed on August 28, 1997, and later disposed of at the City of Tanana landfill as construction debris.

6.0 Building 600, Engine Generator Facility

This section discusses ESI and IC field activities at the FAA Engine Generator Facility (Building 600) site. The location and a brief description of the areas investigated at this site are discussed in Section 6.1. The ESI, which is discussed in Section 6.2, includes details on field investigation activities, investigation results, and conclusions and recommendations. Section 6.3 includes a discussion of IC activities, which consisted of excavating and stockpiling DRO-contaminated soil and abandoning a water well approximately 95 feet north of the Engine Generator Facility.

6.1 Location and Description

The Engine Generator Facility is on the west side of the living quarters area within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figures 2 and 3). The facility was formerly used to supply standby power to all facilities connected to the FAA utility system (E&E, 1992).

The following ESI and IC activities were planned for this site:

- Establish a sampling grid and field screen soil samples for potential contamination (Figures 5 and 12).
- Excavate, transport, and stockpile approximately 20 cubic yards of DRO-contaminated soil (Figures 5 and 12).
- Collect confirmation soil samples to verify attainment of site cleanup levels (Figure 12).
- Attempt to locate an abandoned water well approximately 95 feet north of Building 600. If found, the water well will be decommissioned or abandoned in place (Figure 5).
- Establish a sampling grid and collect soil samples from a former drum storage area north of Building 600 (Figures 5 and 12).

6.2 Expanded Site Investigation

ESI activities accomplished at the Engine Generator Facility site included establishing sampling grids along the west and north sides of Building 600 to determine areas of potential DRO and lead contamination, and researching available records to determine the location of an abandoned water well north of the facility.


6.2.1 Field Activities and Results

To assess the extent of DRO contamination west of the Engine Generator Facility, field screening samples were collected from an area of stressed vegetation (Figure 5). Soil samples were collected at various depths (2 to 7 ft bgs) and tested with a PID. On the basis of field screening results, CH2-OH representatives initiated interim cleanup activities at the

DRUM STORAGE AREA

Sample Number	Depth (ft bgs)	Lead (mg/kg)
TAL98SL001S01	0.5'	20
TAL98SL001S02	1.5'	10
TAL98SL002S01	0.5'	11
TAL98SL002S02	1.5'	12
TAL98SL003S01	0.5'	12
TAL98SL003S02	1.5'	8.5
TAL98SL004S01	0.5'	120
TAL98SL004S02	1.5'	43
TAL98SL004S03	1.5'	8.9

ft bgs = Feet below ground surface
mg/kg = Milligram/kilogram



SPILL AREA

Sample Number	Depth (ft bgs)	DRO (mg/kg)	BTEX (mg/kg)
TAL97SS143S	7'	2,200	0.32
TAL97SS144S	7'	10	<0.04
TAL97SS145S	6'	34,000	17.1
TAL97SS146S	6'	8.7	<0.05
TAL97SS147S	6'	27	12.7
TAL97SS148S	6'	230	0.31

ft bgs = Feet below ground surface
BTEX = Benzene, toluene, ethylbenzene, xylenes
DRO = Diesel-range organics
mg/kg = Milligram/kilogram



LEGEND

⊕ 144S Sample Location Number

141360 A3 EB Engine 117 02/01/99 anc/fp



FAA FST Mgmt. Program

Figure 12
Engine Generator Building 600 Sample Results
Site Cleanup and Investigation Report

Tanana, Alaska

site on August 26, 1997. Interim cleanup actions included excavation and stockpiling of contaminated soil.

After the removal of approximately 10 cubic yards of contaminated soil, confirmation soil samples were collected from the limits of the excavation. Soil samples were collected following the procedures outlined in the CH2-OH site-specific work plan (CH2-OH, 1997a). A total of six confirmation samples were collected from the limits of the excavation on August 27, 1997 (TAL97SS143S through TAL97SS148S). A summary of analytical data for the Building 600 spill site is presented in Table 3 and Figure 12. Chain-of-custody forms and complete data packages are included in Appendix B. Samples were shipped by a commercial carrier to Quality Analytical Laboratory, Inc., in Redding, California, for DRO and BTEX analysis.

TABLE 3
DRO and BTEX Analysis in Subsurface Soils
Building 600, Engine Generator Facility
Tanana, Alaska

Sample Number	Depth (ft)	Location	DRO	Benzene	Toluene	Ethylbenzene	Xylenes
TAL97SS143S	7	North floor	2,200	<0.03	<0.03	0.077	0.24
TAL97SS144S	7	South floor	10	<0.04	<0.04	<0.04	<0.04
TAL97SS145S	6	East wall	34,000	<0.06	<0.06	2.1	15
TAL97SS146S	6	North wall	8.7	<0.05	<0.05	<0.05	<0.05
TAL97SS147S	6	West wall	27	<0.05	<0.05	2.7	10
TAL97SS148S	6	South wall	230	<0.05	<0.05	0.078	0.23

Samples collected on August 26, 1997.
Values in mg/kg-dry

DRO concentrations in three of the six samples exceed the ADEC Category B cleanup level of 200 mg/kg. DRO concentrations at the limits of the excavation ranged from 8.7 mg/kg (north wall) to 34,000 mg/kg (east wall). DRO concentrations above proposed site cleanup levels were identified at the north floor, east wall, and south wall of the excavation.

Total BTEX concentrations in one of the six samples (17.1 mg/kg) exceeded the proposed site cleanup level of 15 mg/kg. This sample location corresponds to the location of the highest observed DRO concentration (TAL97SS145S). Benzene concentrations were below laboratory method detection limits in all six samples.

To establish the location of the former water well north of Building 600, CH2-OH representatives reviewed historical drawings, talked with station personnel, and accomplished a site reconnaissance survey. The abandoned water well was located in the field by CH2-OH representatives on August 28, 1997. The water well was found approximately 73 feet north and east of Building 600 (Figure 5). Several attempts to pull the casing were made on August 29, 1997, with no success. The well was decommissioned on

August 29, 1997, as outlined in the CH2-OH work plan (CH2-OH, 1997a). Decommissioning activities included the following:

- Removing the top 5 feet of casing
- Filling the remainder of the annulus with sand and bentonite
- Capping with 1 foot of concrete

To access the extent of lead contamination north of Building 600, CH2-OH representatives established a 5- by 10-foot sampling grid and collected soil samples at 6 and 18 inches bgs. Samples were collected following the procedures outlined in the release investigation plan (CH2-OH, 1998) on September 24, 1998. The samples were shipped by commercial carrier to Analytica Alaska, Inc., in Broomfield, Colorado, for total lead analysis by EPA Method 7421.

Eight investigation and one duplicate sample were collected from the sampling grid north of Building 600 (Figure 12). A summary of the analytical results is presented in Table 4 and Figure 12. Chain-of-custody forms and complete data packages are included in Appendix B.

TABLE 4
Lead Analysis in Near Surface Soils
Building 600, Engine Generator Facility
Tanana, Alaska

Sample Number	Depth (ft)	Lead Concentration (mg/kg-dry)	Location
TAL98SL001S01	0.5	20	West side
TAL98SL001S02	1.5	10	West side
TAL98SL002S01	0.5	11	North side
TAL98SL002S02	1.5	12	North side
TAL98SL003S01	0.5	12	Center
TAL98SL003S02	1.5	8.5	Center
TAL98SL004S01	0.5	120	East side
TAL98SL004S02	1.5	43	East side
TAL98SL004S03	1.5	8.9	Duplicate 004502

Samples collected on September 29, 1998.

Total lead concentrations ranged from 8.5 mg/kg to 120 mg/kg.

6.2.2 Deviations from the Work Plan

All work planned at Building 600 was accomplished as specified in the work plan.

6.2.3 Expanded Site Investigation Conclusions and Recommendations

Approximately 10 cubic yards of DRO-contaminated soil were excavated from an area of stressed vegetation west of Building 600, Engine Generator Facility. Additional soil removal actions were discontinued because of the proximity of the existing facility and utilities and the uncertainty about the lateral and horizontal extent of contamination. Analytical soil

samples collected from the limits of the excavation identified DRO and BTEX concentrations above proposed site cleanup levels. CH2-OH recommends additional sampling be accomplished at this site to establish the horizontal and vertical extent of contamination.

FAA included Building 600 in the August 1998 release investigation work plan (CH2-OH, 1998). Release investigation activities at the Tanana FAA Station were completed in September 1998 under a modification to Delivery Order C0025. Results from the release investigation are scheduled to be available for review in January/February 1999.

CH2-OH representatives completed well abandonment in accordance with the work plan. No additional actions are recommended for this site.

Analytical samples collected from the former drum storage area north of Building 600 identified total lead concentrations ranging from 8.5 mg/kg to 120 mg/kg. The EPA has issued interim guidance on the cleanup of lead-contaminated soil suggesting cleanup goals ranging from 500 to 1,000 mg/kg (EPA, 1989 and 1990). For soils at FAA stations, a lead level of 500 mg/kg is typically used as a threshold for determining if further investigation is required (E&E, 1992). On the basis of available information, CH2-OH recommends no further action at this site.

6.3 Interim Cleanup

IC activities accomplished at the Building 600 site included the excavation, transport, and stockpiling of approximately 10 cubic yards of DRO-contaminated soil.

6.3.1 Field Activities and Results

Guided by field screening data, CH2-OH representatives removed approximately 8 cubic yards of DRO-contaminated soil from an area west of Building 600 (Figure 12) on August 26, 1997. The soil was temporarily stored adjacent to Building 600 until September 2, 1997, when it was relocated to the long-term stockpile site. Clean fill material was used to backfill the excavation, which measured approximately 5 feet by 5 feet by 7 feet in depth.

6.3.2 Deviations from Work Plan

Because of the proximity of existing facilities, overhead utilities, and vegetation, only 10 cubic yards of DRO-contaminated soil were removed instead of 20 cubic yards as outlined in the work plan.

6.3.3 Interim Cleanup Conclusions and Recommendations

IC actions proposed for the Building 600 location are complete. Additional cleanup requirements may be necessary based on the results of the September 1998 release investigation. Pending receipt of this information, no additional IC work is recommended at this time.

7.0 Building 30, Recreation Storage

This section discusses IC field activities at Building 30, Recreation Storage facility. The location and a brief discussion of the work planned for this facility are outlined in Section 7.1. Section 7.2 includes a discussion of IC activities, which consisted of removal, transport, and disposal of lead-painted siding, and building demolition.

7.1 Location and Description

The Recreation Storage facility is in the southwest corner of the living quarters area within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figures 3 through 9). The facility was formerly used by FAA residents for personal storage (E&E, 1992).

The following IC activities were planned for this site:

- Remove, containerize, transport, and dispose of exterior lead-painted siding.
- Demolish building and transport debris to the City of Tanana solid waste facility.

7.2 Interim Cleanup

7.2.1 Field Activities and Results

Lead abatement activities at the Building 30 site began on August 25, 1997, and continued through August 28, 1997. Asbestos Removal Specialists of Alaska was subcontracted by CH2-OH to remove, containerize, transport, and dispose of lead-painted exterior siding. Approximately 1,170 square feet of lead-painted fiberboard was removed from Building 30 and containerized into seven containment boxes covered with Visqueen. Each containment box was labeled and temporarily stored adjacent to Building 30 pending final transport and disposal. The seven containment boxes were removed from the site on September 6, 1997, under hazardous waste manifest number TAL03 for offsite disposal at the Burlington Environmental treatment, storage, and disposal site in Kent, Washington (WAD991281767). A copy of the completed hazardous waste manifest is included in Appendix C. Photographs of lead abatement activities are included in Appendix A.

Demolition activities for Building 30 began on September 4, 1997, and were completed the following day. Construction debris generated during demolition activities was hauled to the City of Tanana solid waste landfill for disposal on September 5, 1997. A copy of the certificate of acceptance is included in Appendix C.

7.2.2 Deviations from the Work Plan

All work planned at Building 30 was accomplished as outlined in the work plan.

7.2.3 Interim Cleanup Conclusions and Recommendations

Lead abatement and building demolition actions were accomplished in accordance with applicable regulations and standard industry practices. No additional work is proposed at this location.

8.0 Building 602, Water Treatment Facility

This section discusses IC field activities at the FAA Water Treatment Facility, Building 602. The location and a brief discussion of the work planned for this facility are outlined in Section 8.1. Section 8.2 includes a discussion of IC activities, which consisted of abandoning two water wells and building demolition.

8.1 Location and Description

The water treatment facility is situated in the southeast corner of the living quarters area within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figures 3 and 7). Building 602 formerly housed water treatment and distribution systems to provide drinking water to the FAA living quarters area (Figure 8).

The following IC activities were planned for this site:

- Decommission two inactive water wells south of Building 602 (Figure 7)
- Demolish water treatment Building 602 (Figure 7)
- Demolish storage shed west of Building 602 (Figure 7)
- Transport and dispose of construction debris at the City of Tanana solid waste landfill

8.2 Interim Cleanup

8.2.1 Field Activities and Results

On August 14, 1997, CH2-OH representatives located the two inactive wells south of Building 602 and began well abandonment procedures. Pumps and drop piping (1-1/2-inch polyvinyl chloride) were removed from each casing and transported to the City of Tanana solid waste landfill on this date. Attempts to remove the casings by pulling were unsuccessful. In accordance with the CH2-OH work plan, the following procedures were used to abandon each well:

- Concrete well pit walls were broken and removed, exposing well casing to a depth of 5 ft bgs. The well casing was subsequently cut off.
- The remaining casing was filled with bentonite and grout to the top.
- The excavation was backfilled with clean material, compacted, and leveled.

Water well abandonment activities were completed on August 30, 1997. Concrete associated with well pit side walls was buried onsite at the direction of the CO. All other debris generated during well abandonment activities was transported to the City of Tanana solid waste landfill on September 5, 1997. A copy of the landfill acceptance letter is included in Appendix C. Photographs of well abandonment activities are included in Appendix A.

Demolition activities for Building 602 began on August 27, 1997, and were completed the same day. Construction-related debris, excluding concrete, was loaded and hauled to the City of Tanana solid waste landfill on August 27, 1997, and on September 5, 1997. Concrete debris was buried onsite with concrete debris from the water well abandonment. A copy of the landfill acceptance letter is included in Appendix C. Photographs of building demolition activities are included in Appendix A.

8.2.2 Deviations from the Work Plan

Demolition activities planned for the small storage shed adjacent to Building 602 were not accomplished. The building was moved offsite by a local resident on August 13, 1997, with the approval of the CO. All other planned activities were completed as outlined in the work plan.

8.2.3 Interim Cleanup Conclusions and Recommendations

Well abandonment and building demolition activities were accomplished according to the work plan and standard industry practices. No additional work is recommended at this location.

9.0 Living Quarters Area

This section discusses IC field activities at the FAA Living Quarters Area. The location and a brief discussion of the work planned for this site are outlined in Section 9.1. Section 9.2 includes a discussion of IC activities, which included abandoning a sewage lift station situated between Building 102 and Building 103.

9.1 Location and Description

The Living Quarters Area is within Township 4 North, Range 22 West, Section 18, Fairbanks Meridian (Figures 2 and 3).

The following IC activities were planned for this site:

- Decommission the sewage lift station between Building 102 and Building 103 (Figure 8).
- Transport and dispose of demolition debris at the City of Tanana solid waste landfill.

9.2 Interim Cleanup

9.2.1 Field Activities and Results

On August 29, 1997, CH2-OH personnel located the sewage lift station between Building 102 and Building 103 and began removing standing water from the 4-foot culvert. Approximately 185 gallons of liquid were removed and hauled to the City of Tanana sewage treatment lagoon for disposal. A second lift station was identified on this date between Building 100 and Building 105. At the direction of the CO, CH2-OH decommissioned both sewage lift stations on September 3, 1997. In accordance with the CH2-OH work plan, the following procedures were used to decommission the sewage lift station:

- Interior pumps and piping were removed and disposed of at the Tanana solid waste landfill.
- Lift station contents were removed and hauled to the Tanana sewage treatment lagoon for disposal.
- Culvert openings were plugged with "THORITE" concrete patching compound.
- Culvert side walls were exposed and crushed to a depth of 1-1/2 ft bgs.
- Clean fill material was used to fill each lift station and was compacted and leveled.

Photographs of lift station decommissioning actions are included in Appendix A.

9.2.2 Deviations from the Work Plan

A second sewage lift station was identified and decommissioned. All other planned activities were completed as outlined in the work plan.

9.2.3 Interim Cleanup Conclusions and Recommendations

Lift station decommissioning activities were accomplished according to the work plan. No additional work is recommended at this location.

10.0 Station Recommendation Summary

This section discusses recommendations for the entire Tanana FAA Station based on information and conclusions discussed in Sections 3 through 9. A concise summary of all recommendations is provided in Table 5.

TABLE 5
Station Recommendations
Tanana, Alaska

Area	ESI	IC
Building 205, Maintenance Shop	Additional sampling to determine extent of DRO contamination west of Building 205	Removal action based on September 1998 RI report
Building 600, Engine Generator Facility	Additional sampling to determine extent of DRO contamination west of Building 600	Removal action based on September 1998 RI report
Building 400, Flight Service Station	No further actions	No further actions
Building 300, COMSERFAC	No further actions	No further actions
Building 30, Recreation Building	NA	No further actions
Building 602, Water Treatment Facility	NA	No further actions
Living Quarters Area	NA	No further actions

RI = Remedial investigation
NA = Not applicable

10.1 Building 205, Maintenance Shop

10.1.1 Expanded Site Investigation Recommendations

DRO contamination above proposed site cleanup levels was identified in all seven soil samples collected from the limits of the IC excavation. Additional soil sampling is recommended to establish the lateral and horizontal extent of contamination west of Building 205.

Additional sampling at this site was accomplished by FAA during September 1998. Results from the release investigation are anticipated in February 1999.

10.1.2 Interim Cleanup Recommendations

Additional IC actions may be appropriate based on the results from the September 1998 FAA release investigation project. No additional IC actions are recommended at this time.

10.2 Building 600, Engine Generator Facility

10.2.1 Expanded Site Investigation Recommendations

DRO contamination above proposed site cleanup levels was identified in three of six soil samples collected from the limits of the interim cleanup excavation. Additional soil sampling is recommended to establish the lateral and horizontal extent of contamination west of Building 600.

Additional sampling at this site was accomplished by FAA during September 1998. Results from the release investigation are anticipated in February 1999.

10.2.2 Interim Cleanup Recommendations

Additional interim cleanup actions may be appropriate based on the results of the September 1998 FAA release investigation project. No additional IC actions are recommended at this time.

11.0 References

Alaska Department of Environmental Conservation. *Method for the Determination of Diesel Range Organics*. AK-102. Juneau. September 1995.

CH2-OH. *Pre-field Planning Document, Release Investigation Plan and Quality Assurance Project Plan, Tanana, Alaska*. Prepared for Department of Transportation, Federal Aviation Administration, Alaskan Region. August 1998.

CH2-OH. ER/FST Management Program Construction Drawings, Tanana, Alaska. Prepared for Department of Transportation, Federal Aviation Administration, Alaskan Region. August 1997b.

CH2-OH. *Pre-field Planning Document, Work Plan/Sampling and Analysis Plan, Tanana, Alaska*. Prepared for Department of Transportation, Federal Aviation Administration, Alaskan Region. August 1997a.

Ecology and Environment, Inc. *Environmental Compliance Investigation Report, Tanana FAA Station, Tanana, Alaska*. Prepared for Department of Transportation, Federal Aviation Administration, Alaskan Region. December 1992.

Federal Aviation Administration. *Report for Proposal/Scope of Work*. April 18, 1997.

Fison and Associates. *Tanana Community Profile, Tanana, Alaska*. June 1987.

Harding Lawson Associates. *Environmental Restoration Work Plan, Hazardous Materials Removal Program, Tanana, Alaska*. 1994a.

Harding Lawson Associates. *Quality Assurance Program Plan, Hazardous Materials Removal, FAA Stations, Alaska*. 1994b.

U.S. Environmental Protection Agency. *Interim Guidance on Establishing Soil Lead Cleanup Levels at Superfund Sites*. OSWER 9335.4-02. 1989.

U.S. Environmental Protection Agency. *Methods for Chemical Analysis for Water and Wastes*. EPA 600/4-79-020. Revised March 1983.


U.S. Environmental Protection Agency. *Supplement to Interim Guidance on Establishing Soil Lead Cleanup Levels at Superfund Sites*. OSWER 9335.4-02A. 1990.

U.S. Environmental Protection Agency. *Test Methods for Evaluating Solid Waste*. SW-846, 2nd Edition, revised April 1985; 3rd Edition, September 1986.

U.S. Geological Survey. 15-minute Series Topographic Map: Tanana (A-5) Quadrangle, Alaska. 1953.

Appendix A
Photographs





141360 A3 EB Photo Pages (b)7 01/27/99 and/cra

Photograph 9-14.
Lead hazard abatement warning sign, Building 30, facing south.



FAA FST Mgmt. Program


**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska





Photograph 8-23.
Lead siding removal, Building 30, facing south.



141360 A3.EB Photo Pages.lit7 01/27/99 ancra

Photograph 10-23.
Lead siding shipping containers, Building 30, facing northwest.



FAA FST Mgmt. Program

**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska





Photograph 8-19.

Soil sampling grid, west side of Building 205, facing north.



141360 A3LE8 Photo Pages fh7 01/27/99 alicia

Photograph 10-14.


Contaminated soil stockpile, west side of Building 205, facing east.




FAA FST Mgmt. Program

**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska



Photograph 11-6.
Sewage lift station, Building 103.



141360 A3.EB Photo Pages.ln7 01/27/99 ancha


Photograph 11-26.
Sewage lift station, Building 105.



FAA FST Mgmt. Program


**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska





Photograph 11-4.
Septic tank excavation, east of Building 300, facing west.



141360.A3.EB Photo Page 1/17 01/28/99 anc/ra


Photograph 24.
Soil sampling, north of Building 600, facing south.





Photograph 11-9.

Setup for water well abandonment, Building 400, facing west.



141360.A3.EB Photo Pages.tlv 01/27/99 ancra

Photograph 1-23.

Water well removal, Building 602, facing east.



FAA FST Mgmt. Program

**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska





Photograph 9-6.
Building 602 demolition, facing south.



141360-A3-E8 Photo Pages ln7 01/27/99 anc/ra


Photograph 9-7.
Building 602 demolition, facing south.




FAA FST Mgmt. Program

**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska



Photograph 11-15.
Excavation of concrete well box, Building 602, facing northwest.



141360 A3 EB Photo Page 117 01/26/99 arctic

Photograph 11-16.
Demolition of concrete well box, Building 602, facing northeast.




FAA FST Mgmt. Program

**Tanana FAA Station
Site Cleanup and Investigation Report**

Tanana, Alaska

Appendix B
Analytical Data Packages



Spill Site, Building 205

Chain of Custody Forms

Data Packages



QUALITY ANALYTICAL
LABORATORIES, INC.

CHAIN OF CUSTODY RECORD AND AGREEMENT TO PERFORM SERVICES

Project # 1423/4, A, F9		Purchase Order #		<input type="checkbox"/> LGN One Innovation Drive, Suite C Alachua, FL 32615-9586 (904) 462-3050 FAX (904) 462-1670		<input checked="" type="checkbox"/> LRD 5090 Caterpillar Road Redding, CA 96003-1412 (916) 244-5227 FAX (916) 244-4109		THIS AREA FOR LAB USE ONLY														
Project Name 7AATANAT A 7ST Management Pro.		Company Name CH2M HILL / ANC		<input type="checkbox"/> LMG 2567 Fairlane Drive Montgomery, AL 36116-1622 (334) 271-2440 FAX (334) 271-3428		<input type="checkbox"/> LKW Canviro Analytical Laboratories, Inc. 50 Bathurst, Unit 12 Waterloo, Ontario, Canada N2V 2C5 (519) 747-2575 FAX (519) 747-3806		Lab #	Page	of												
Project Manager or Contact & Phone # TOM WOLF/ANC		Report Copy to: TOM WOLF/ANC						Client Service		Price Source A P Q S												
Requested Completion Date: NORMAL		Site ID		Sample Disposal: <input checked="" type="checkbox"/> Dispose <input type="checkbox"/> Return				Acct Code		Test Group												
97 Sampling		Type Matrix		CLIENT SAMPLE ID (9 CHARACTERS)		QC ID (3 CHAR)		ANALYSES REQUESTED														
Date	Time	COM P	GRA B	WAT ER	SOI L							# OF CONTAINERS DRO BTex(neoH) Geo/BTex(moH) lead 8260										
8/24	1406	X	X	X	X	TAL97SS121V	3	X	X	X												
8/25	1700	X	X	X	X	TAL97SS123F	2	X	X													
8/25	1701	X	X	X	X	TAL97SS124F	2	X	X													
8/25	1702	X	X	X	X	TAL97SS125F	2	X	X													
8/25	1703	X	X	X	X	TAL97SS126F	1	X	X													
8/25	1704	X	X	X	X	TAL97SS127F	1	X														
8/25	1705	X	X	X	X	TAL97SS128F	1	X														
8/26	0830	X	X	X	X	TAL97SS129S	3	X	X													
8/26	0831	X	X	X	X	TAL97SS130S	3	X	X													
8/26	0832	X	X	X	X	TAL97SS131S	2	X	X													
8/26	0833	X	X	X	X	TAL97SS132S	2	X	X													
Sampled By & Title Rutnehlh		Date/Time 8/24/97/1406		Relinquished By Rutnehlh		Date/Time 8/24/97/0700		HAZWRAP/NESSA: Y N		EDATA: Y N												
Received By		Date/Time		Relinquished By		Date/Time		QC LEVEL 1 2 3 OTHER		pH												
Received By		Date/Time		Relinquished By		Date/Time		Custody Seal		Ice												
Received By		Date/Time		Shipped Via UPS Fed-Ex Other		Shipping # Chate 777 x 7 RDD #551911430		Temp														
Batch Remarks: NOTE - 24HR Turnaround on 8260 PRONTO CALL Mike Drenett/ANC ASAP																						

Instructions and Agreement Provisions on Reverse Side

DISTRIBUTION: Original - LAB, Yellow - LAB, Pink - Client
REV 5/95 LAB FORM 340





CH2MHILL

CH2M HILL
Analytical Services
5090 Caterpillar Road
Redding, CA
96003-1412
Tel 916.244.5227
Fax 916.244.4109

Mr. Tom Wolf
CH2M HILL/ANC
301 West Northern Lights Boulevard
Suite 601
Anchorage, AK 99503-2691

Analytical Report
FAA Tanana FST Management Program
RD920

October 8, 1997

Submitted by:

Brian Geers
Project Manager/Client Services

Organic Data Qualifiers

- A -- This qualifier indicates that a TIC is a suspected aldol-condensation product.
- B-- This flag is used when the analyte is found in the associated blank as well as the sample. This notation indicates possible blank contamination and suggests that the data user evaluate these compounds and their amounts carefully.
- C-- The "C" flag indicates the presence of this compound has been confirmed by the GC/MS analysis.
- D-- This qualifier is used for all compounds identified in an analysis at a secondary dilution factor. "D" qualifiers are used only for the samples reported at more than one dilution factor.
- E-- This flag indicates that the value reported exceeds the linear calibration range for that compound. Therefore, the sample should be reanalyzed at the appropriate dilution. The "E" qualified amount is an estimated concentration, and the results of the dilution will be reported on a separate Form I.
- I-- This qualifier indicates that the reporting limit adjacent to the "I" qualifier has been raised. It is used when chromatographic interference prohibits detection of a compound at a level below the concentration expressed on the Form I.
- J-- Indicates an estimated value. It is used when the data indicates the presence of a target compound below the reporting limit or the presence of a Tentatively Identified Compound (TIC)
- N-- This qualifier indicates presumptive evidence of a compound. This flag is only used for Tentatively Identified Compounds (TIC), where the identification is based on a mass spectral library search. It is applied to all TIC results. For generic characterization of a TIC, such as chlorinated hydrocarbon, the "N" qualifier is not used.
- P-- This qualifier is used for pesticide/Aroclor target analytes when there is a greater than 25% difference for detected concentrations between the two columns. The lower of the two values is reported on Form I and flagged with a "P".
- U-- Indicates the compound was analyzed for but not detected. The number adjacent to the "U" qualifier indicates the reporting limit for that compound. The reporting limit can vary from sample to sample depending on dilution factors or percent moisture adjustments when indicated.

Organic Sample ID Qualifiers

The qualifiers that may be appended to the Lab Sample ID and/or the Client Sample ID for organic analysis are defined below:

- DL** -- Diluted reanalysis . Indicates that the results were determined in an analysis of a secondary dilution of a sample or extract. The "DL" suffix may be followed by a digit to indicate multiple dilutions of the sample or extract. The results of more than one diluted reanalyses may be reported.
- MS**-- Matrix spike (may be followed by a digit to indicate multiple matrix spikes within a sample set).
- MSD**--Matrix spike duplicate (may be followed by a digit to indicate multiple matrix spikes within a sample set).
- R**-- Reanalysis. The extract was reanalyzed without re-extraction. The "R" is not used if the sample was also re-extracted. May be followed by a digit to indicate multiple reanalyses of the sample at the same dilution.
- RE**-- Re-extraction analysis. The sample was re-extracted and reanalyzed. May be followed by a digit to indicate multiple re-extracted analyses of the same sample at the same dilution.

Inorganic Data Qualifiers Cations

C (concentration) Qualifier:

- B --** The reported value obtained was less than the CRDL, but greater than or equal to the MDL/IDL.
- U--** The value was less than the MDL/IDL or was not detected.

Q Qualifier:

- E--** The reported value is estimate because of interference.
- M--** Duplicate injection precision was not met.(two analyses of the sample did not agree)
- N--** Spiked sample recovery not within control limits.
- S--** The reported value was determined by the Method of Standard Additions (MSA)
- J--** Post digestion spike for Graphite Furnace AA analyses is out of control limits (85% - 115%), while sample absorbance is less than 50% of spike absorbance.
- *--** Duplicate analysis not within control limits
- +--** Correlation coefficient for the MSA is less than 0.995.

M (method) Qualifier:

- P--** ICP
- A--** Flame AA
- F--** Furnace AA
- CV--** Cold Vapor
- AV--** Automated Cold Vapor
- NR--** Analyte was not required
- C--** Manual spectrophotometric

RRL (Reliable Reporting Limit)

RRL-- The reliable reporting limit was established to qualify analytical results for which no CRDL was available, or did not apply. The RRL is a concentration approximately four times the Method Detection Limit (MDL).

Sample ID Cross-reference Table

CH2M Hill Lab Sample ID	Client Sample ID	Collect Date	Sample Matrix	Additional Description
FS = Field Sample; MSD = Matrix Spike Duplicate; MSO = Matrix Spike, Organic				
RD920001	FS TAL97SS121V	08/24/97	Soil	
RD920002	FS TAL97SS123F	08/25/97	Soil	
RD920003	FS TAL97SS124F	08/25/97	Soil	
RD920004	FS TAL97SS125F	08/25/97	Soil	
RD920005	FS TAL97SS126F	08/25/97	Soil	
RD920006	FS TAL97SS127F	08/25/97	Soil	
RD920007	FS TAL97SS128F	08/25/97	Soil	
RD920008	FS TAL97SS129S	08/26/97	Soil	
RD920009	FS TAL97SS130S	08/26/97	Soil	
RD920010	FS TAL97SS131S	08/26/97	Soil	
RD920011	FS TAL97SS132S	08/26/97	Soil	

The above lab sample ID's and cross reference information apply to samples as received by the laboratory. Modifiers to the lab sample ID may be added for internal tracking purposes. Any modified sample ID will be reflected in the appropriate case narrative only.



GC/MS VOLATILE ORGANICS

CASE NARRATIVE
GC/MS VOLATILE ORGANICS

CH2M Hill Lab Reference No./SDG.: RD920

Project: FAA Tanana

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

- A. Sample Preparation: All holding times were met.
- B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: SW-846 5030A
Cleanup: N/A
Analysis: SW-846 8260A

IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

- A. Calibration : All acceptance criteria were met.
- B. Blanks: All acceptance criteria were met.
- C. Surrogates: All acceptance criteria were met.
- D. Spikes: All acceptance criteria were met.
- E. Samples: Due to the levels of target analytes, samples RD920008 and RD920009 were analyzed by medium level protocol. In order to report target analytes within calibration range, these samples were reanalyzed on a diluted basis. Please note the reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED:  DATE: 9-12-97
Douglas Burnett
Resource Chemist, Organics

Sample data

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

TAL97SS129S

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920008

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3V03408

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 19

Date Analyzed: 09/03/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
---------	----------	---	---

75-71-8-----	Dichlorodifluoromethane	3900	U
74-87-3-----	Chloromethane	7700	U
75-01-4-----	Vinyl chloride	7700	U
74-83-9-----	Bromomethane	7700	U
75-00-3-----	Chloroethane	7700	U
75-69-4-----	Trichlorofluoromethane	3900	U
75-35-4-----	1,1-Dichloroethene	3900	U
75-09-2-----	Methylene chloride	3900	U
156-60-5-----	trans-1,2-Dichloroethene	3900	U
75-34-3-----	1,1-Dichloroethane	3900	U
594-20-7-----	2,2-Dichloropropane	3900	U
156-59-2-----	cis-1,2-Dichloroethene	3900	U
67-66-3-----	Chloroform	3900	U
74-97-5-----	Bromochloromethane	3900	U
71-55-6-----	1,1,1-Trichloroethane	3900	U
563-58-6-----	1,1-Dichloropropene	3900	U
56-23-5-----	Carbon tetrachloride	3900	U
71-43-2-----	Benzene	3900	U
107-06-2-----	1,2-Dichloroethane	3900	U
79-01-6-----	Trichloroethene	3900	U
78-87-5-----	1,2-Dichloropropane	3900	U
75-27-4-----	Bromodichloromethane	3900	U
74-95-3-----	Dibromomethane	3900	U
108-88-3-----	Toluene	3900	U
79-00-5-----	1,1,2-Trichloroethane	3900	U
142-28-9-----	1,3-Dichloropropane	3900	U
127-18-4-----	Tetrachloroethene	3900	U
124-48-1-----	Dibromochloromethane	3900	U
106-93-4-----	1,2-Dibromoethane	3900	U
108-90-7-----	Chlorobenzene	3900	U
630-20-6-----	1,1,1,2-Tetrachloroethane	3900	U
100-41-4-----	Ethylbenzene	3900	U
N/A-----	m-,p-Xylene	3900	U
95-47-6-----	o-Xylene	5500	U
100-42-5-----	Styrene	3900	U
75-25-2-----	Bromoform	3900	U

FORM I VOA

1/87 Rev.

0004

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

97SS129SDL

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920008DL

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3468

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 19

Date Analyzed: 09/09/97

Column (pack/cap) CAP

Dilution Factor: 4.0

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
---------	----------	---	---

75-71-8-----	Dichlorodifluoromethane	15000	U
74-87-3-----	Chloromethane	31000	U
75-01-4-----	Vinyl chloride	31000	U
74-83-9-----	Bromomethane	31000	U
75-00-3-----	Chloroethane	31000	U
75-69-4-----	Trichlorofluoromethane	15000	U
75-35-4-----	1,1-Dichloroethene	15000	U
75-09-2-----	Methylene chloride	15000	U
156-60-5-----	trans-1,2-Dichloroethene	15000	U
75-34-3-----	1,1-Dichloroethane	15000	U
594-20-7-----	2,2-Dichloropropane	15000	U
156-59-2-----	cis-1,2-Dichloroethene	15000	U
67-66-3-----	Chloroform	15000	U
74-97-5-----	Bromochloromethane	15000	U
71-55-6-----	1,1,1-Trichloroethane	15000	U
563-58-6-----	1,1-Dichloropropene	15000	U
56-23-5-----	Carbon tetrachloride	15000	U
71-43-2-----	Benzene	15000	U
107-06-2-----	1,2-Dichloroethane	15000	U
79-01-6-----	Trichloroethene	15000	U
78-87-5-----	1,2-Dichloropropane	15000	U
75-27-4-----	Bromodichloromethane	15000	U
74-95-3-----	Dibromomethane	15000	U
108-88-3-----	Toluene	15000	U
79-00-5-----	1,1,2-Trichloroethane	15000	U
142-28-9-----	1,3-Dichloropropane	15000	U
127-18-4-----	Tetrachloroethene	15000	U
124-48-1-----	Dibromochloromethane	15000	U
106-93-4-----	1,2-Dibromoethane	15000	U
108-90-7-----	Chlorobenzene	15000	U
630-20-6-----	1,1,1,2-Tetrachloroethane	15000	U
100-41-4-----	Ethylbenzene	15000	U
N/A-----	m-,p-Xylene	15000	U
95-47-6-----	o-Xylene	15000	U
100-42-5-----	Styrene	15000	U
75-25-2-----	Bromoform	15000	U

FORM I VOA

1/87 Rev.

0021

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

97SS129SDL

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920008DL

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3468

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 19

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 4.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG

CAS NO.

COMPOUND

Q

98-82-8-----	Isopropylbenzene	15000	U
79-34-5-----	1,1,2,2-Tetrachloroethane	15000	U
96-18-4-----	1,2,3-Trichloropropane	15000	U
103-65-1-----	n-Propylbenzene	15000	U
108-86-1-----	Bromobenzene	15000	U
108-67-8-----	1,3,5-Trimethylbenzene	15000	U
95-49-8-----	2-Chlorotoluene	15000	U
106-43-4-----	4-Chlorotoluene	15000	U
98-06-6-----	tert-Butylbenzene	15000	U
95-63-6-----	1,2,4-Trimethylbenzene	28000	D
135-98-8-----	sec-Butylbenzene	15000	U
99-87-6-----	p-Isopropyltoluene	15000	U
541-73-1-----	1,3-Dichlorobenzene	15000	U
106-46-7-----	1,4-Dichlorobenzene	15000	U
104-51-8-----	n-Butylbenzene	15000	U
95-50-1-----	1,2-Dichlorobenzene	15000	U
96-12-8-----	1,2-Dibromo-3-chloropropane	15000	U
120-82-1-----	1,2,4-Trichlorobenzene	15000	U
87-68-3-----	Hexachlorobutadiene	15000	U
91-20-3-----	Naphthalene	60000	D
87-61-6-----	1,2,3-Trichlorobenzene	15000	U

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

TAL97SS130S

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920009

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3409

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 18

Date Analyzed: 09/03/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
---------	----------	---	---

75-71-8-----	Dichlorodifluoromethane	3800	U
74-87-3-----	Chloromethane	7600	U
75-01-4-----	Vinyl chloride	7600	U
74-83-9-----	Bromomethane	7600	U
75-00-3-----	Chloroethane	7600	U
75-69-4-----	Trichlorofluoromethane	3800	U
75-35-4-----	1,1-Dichloroethene	3800	U
75-09-2-----	Methylene chloride	3800	U
156-60-5-----	trans-1,2-Dichloroethene	3800	U
75-34-3-----	1,1-Dichloroethane	3800	U
594-20-7-----	2,2-Dichloropropane	3800	U
156-59-2-----	cis-1,2-Dichloroethene	3800	U
67-66-3-----	Chloroform	3800	U
74-97-5-----	Bromochloromethane	3800	U
71-55-6-----	1,1,1-Trichloroethane	3800	U
563-58-6-----	1,1-Dichloropropene	3800	U
56-23-5-----	Carbon tetrachloride	3800	U
71-43-2-----	Benzene	3800	U
107-06-2-----	1,2-Dichloroethane	3800	U
79-01-6-----	Trichloroethene	3800	U
78-87-5-----	1,2-Dichloropropane	3800	U
75-27-4-----	Bromodichloromethane	3800	U
74-95-3-----	Dibromomethane	3800	U
108-88-3-----	Toluene	3800	U
79-00-5-----	1,1,2-Trichloroethane	3800	U
142-28-9-----	1,3-Dichloropropane	3800	U
127-18-4-----	Tetrachloroethene	3800	U
124-48-1-----	Dibromochloromethane	3800	U
106-93-4-----	1,2-Dibromoethane	3800	U
108-90-7-----	Chlorobenzene	3800	U
630-20-6-----	1,1,1,2-Tetrachloroethane	3800	U
100-41-4-----	Ethylbenzene	3800	U
N/A-----	m-,p-Xylene	3800	U
95-47-6-----	o-Xylene	5100	U
100-42-5-----	Styrene	3800	U
75-25-2-----	Bromoform	3800	U

FORM I VOA

1/87 Rev.

0034

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

TAL97SS130S

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920009

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3409

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 18

Date Analyzed: 09/03/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG

CAS NO.	COMPOUND	UG/KG	Q
98-82-8	Isopropylbenzene	3800	U
79-34-5	1,1,2,2-Tetrachloroethane	3800	U
96-18-4	1,2,3-Trichloropropane	3800	U
103-65-1	n-Propylbenzene	3800	U
108-86-1	Bromobenzene	3800	U
108-67-8	1,3,5-Trimethylbenzene	7700	U
95-49-8	2-Chlorotoluene	3800	U
106-43-4	4-Chlorotoluene	3800	U
98-06-6	tert-Butylbenzene	3800	U
95-63-6	1,2,4-Trimethylbenzene	17000	E
135-98-8	sec-Butylbenzene	3800	U
99-87-6	p-Isopropyltoluene	3800	U
541-73-1	1,3-Dichlorobenzene	3800	U
106-46-7	1,4-Dichlorobenzene	3800	U
104-51-8	n-Butylbenzene	3800	U
95-50-1	1,2-Dichlorobenzene	3800	U
96-12-8	1,2-Dibromo-3-chloropropane	3800	U
120-82-1	1,2,4-Trichlorobenzene	3800	U
87-68-3	Hexachlorobutadiene	3800	U
91-20-3	Naphthalene	29000	E
87-61-6	1,2,3-Trichlorobenzene	3800	U

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

97SS130SDL

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920009DL

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3482

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 18

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 5.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG Q

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
75-71-8	Dichlorodifluoromethane	19000	U
74-87-3	Chloromethane	38000	U
75-01-4	Vinyl chloride	38000	U
74-83-9	Bromomethane	38000	U
75-00-3	Chloroethane	38000	U
75-69-4	Trichlorofluoromethane	19000	U
75-35-4	1,1-Dichloroethene	19000	U
75-09-2	Methylene chloride	19000	U
156-60-5	trans-1,2-Dichloroethene	19000	U
75-34-3	1,1-Dichloroethane	19000	U
594-20-7	2,2-Dichloropropane	19000	U
156-59-2	cis-1,2-Dichloroethene	19000	U
67-66-3	Chloroform	19000	U
74-97-5	Bromochloromethane	19000	U
71-55-6	1,1,1-Trichloroethane	19000	U
563-58-6	1,1-Dichloropropene	19000	U
56-23-5	Carbon tetrachloride	19000	U
71-43-2	Benzene	19000	U
107-06-2	1,2-Dichloroethane	19000	U
79-01-6	Trichloroethene	19000	U
78-87-5	1,2-Dichloropropane	19000	U
75-27-4	Bromodichloromethane	19000	U
74-95-3	Dibromomethane	19000	U
108-88-3	Toluene	19000	U
79-00-5	1,1,2-Trichloroethane	19000	U
142-28-9	1,3-Dichloropropane	19000	U
127-18-4	Tetrachloroethene	19000	U
124-48-1	Dibromochloromethane	19000	U
106-93-4	1,2-Dibromoethane	19000	U
108-90-7	Chlorobenzene	19000	U
630-20-6	1,1,1,2-Tetrachloroethane	19000	U
100-41-4	Ethylbenzene	19000	U
N/A	m-,p-Xylene	19000	U
95-47-6	o-Xylene	19000	U
100-42-5	Styrene	19000	U
75-25-2	Bromoform	19000	U

FORM I VOA

1/87 Rev.

0051

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

97SS130SDL

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: RD920009DL

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3482

Level: (low/med) MED

Date Received: 08/29/97

% Moisture: not dec. 18

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 5.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
98-82-8	Isopropylbenzene	19000	U
79-34-5	1,1,2,2-Tetrachloroethane	19000	U
96-18-4	1,2,3-Trichloropropane	19000	U
103-65-1	n-Propylbenzene	19000	U
108-86-1	Bromobenzene	19000	U
108-67-8	1,3,5-Trimethylbenzene	19000	U
95-49-8	2-Chlorotoluene	19000	U
106-43-4	4-Chlorotoluene	19000	U
98-06-6	tert-Butylbenzene	19000	U
95-63-6	1,2,4-Trimethylbenzene	17000	DJ
135-98-8	sec-Butylbenzene	19000	U
99-87-6	p-Isopropyltoluene	19000	U
541-73-1	1,3-Dichlorobenzene	19000	U
106-46-7	1,4-Dichlorobenzene	19000	U
104-51-8	n-Butylbenzene	19000	U
95-50-1	1,2-Dichlorobenzene	19000	U
96-12-8	1,2-Dibromo-3-chloropropane	19000	U
120-82-1	1,2,4-Trichlorobenzene	19000	U
87-68-3	Hexachlorobutadiene	19000	U
91-20-3	Naphthalene	43000	D
87-61-6	1,2,3-Trichlorobenzene	19000	U



QC Summary

2B
SOIL VOLATILE SURROGATE RECOVERY

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Level: (low/med) MED

	EPA SAMPLE NO.	S1 (TOL) #	S2 (BFB) #	S3 (DBF) #	S4 (DCA) #	TOT OUT
01	97SS129SDL	102	107	98	91	0
02	97SS130SDL	88	85	113	91	0
03	TAL97SS129S	102	116	97	100	0
04	TAL97SS130S	102	114	98	105	0
05	J0903M01-BLK	98	90	101	96	0
06	J0908M01-BLK	102	108	111	111	0
07	J0909M01-BLK	86	79	116	85	0

QC LIMITS

S1 (TOL) = Toluene-d8 (81-113)
 S2 (BFB) = Bromofluorobenzene (80-117)
 S3 (DBF) = Dibromofluoromethane (80-120)
 S4 (DCA) = 1,2-Dichloroethane-d4 (62-139)
 # Column to be used to flag recovery values

* Values outside of contract required QC limits

D Surrogates diluted out

4A
VOLATILE METHOD BLANK SUMMARY

Lab Name: QAL/LRD Contract: RD920
Lab Code: Case No.: RD920 SAS No.: SDG No.: RD920
Lab File ID: 97M3VO3405 Lab Sample ID: J0903M01-BLK
Date Analyzed: 09/03/97 Time Analyzed: 2016
Matrix: (soil/water) SOIL Level: (low/med) MED
Instrument ID: INCOS-M3

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES, MS AND MSD:

	EPA SAMPLE NO.	LAB SAMPLE ID	LAB FILE ID	TIME ANALYZED
01	TAL97SS129S	RD920008	97M3VO3408	2226
02	TAL97SS130S	RD920009	97M3VO3409	2304

COMMENTS: CLP, RD887, , J0903M01-BLK, M, S, J0903M01-BLK, V, BLANK,
CAP

5A
VOLATILE ORGANIC GC/MS TUNING AND MASS
CALIBRATION - BROMOFLUOROBENZENE (BFB)

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID: 97M3VO3394

BFB Injection Date: 09/03/97

Instrument ID: INCOS-M3

BFB Injection Time: 0902

Matrix: (soil/water)

Level: (low/med)

Column: (pack/cap)

m/e	ION ABUNDANCE CRITERIA	% RELATIVE ABUNDANCE
50	15.0 - 40.0% of mass 95	24.4
75	30.0 - 60.0% of mass 95	47.7
95	Base peak, 100% relative abundance	100.0
96	5.0 - 9.0% of mass 95	6.3
173	Less than 2.0% of mass 174	0.0 (0.0)1
174	Greater than 50.0% of mass 95	85.2
175	5.0 - 9.0% of mass 174	5.3 (6.2)1
176	Greater than 95.0%, but less than 101.0% of mass 174	84.4 (99.1)1
177	5.0 - 9.0% of mass 176	4.8 (5.7)2

1-Value is % mass 174

2-Value is % mass 176

THIS TUNE APPLIES TO THE FOLLOWING SAMPLES, MS, MSD, BLANKS, AND STANDARDS:

	EPA SAMPLE NO.	LAB SAMPLE ID	LAB FILE ID	DATE ANALYZED	TIME ANALYZED
01	VSTD010	VOA_010_STND	97M3VO3395	09/03/97	0924
02	VSTD001	VOA_001_STND	97M3VO3397	09/03/97	1050
03	VSTD005	VOA_005_STND	97M3VO3398	09/03/97	1128
04	VSTD020	VOA_020_STND	97M3VO3399	09/03/97	1205
05	VSTD0.3	VOA_0.3_STND	97M3VO3400	09/03/97	1549

5A
VOLATILE ORGANIC GC/MS TUNING AND MASS
CALIBRATION - BROMOFLUOROBENZENE (BFB)

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID: 97M3VO3402

BFB Injection Date: 09/03/97

Instrument ID: INCOS-M3

BFB Injection Time: 1713

Matrix: (soil/water)

Level: (low/med)

Column: (pack/cap)

m/e	ION ABUNDANCE CRITERIA	% RELATIVE ABUNDANCE
50	15.0 - 40.0% of mass 95	24.6
75	30.0 - 60.0% of mass 95	44.6
95	Base peak, 100% relative abundance	100.0
96	5.0 - 9.0% of mass 95	7.0
173	Less than 2.0% of mass 174	0.0 (0.0)1
174	Greater than 50.0% of mass 95	86.6
175	5.0 - 9.0% of mass 174	5.8 (6.7)1
176	Greater than 95.0%, but less than 101.0% of mass 174	83.0 (95.9)1
177	5.0 - 9.0% of mass 176	5.1 (6.2)2

1-Value is % mass 174

2-Value is % mass 176

THIS TUNE APPLIES TO THE FOLLOWING SAMPLES, MS, MSD, BLANKS, AND STANDARDS:

	EPA SAMPLE NO.	LAB SAMPLE ID	LAB FILE ID	DATE ANALYZED	TIME ANALYZED
01	VSTD010	VOA 010 STND	97M3VO3403	09/03/97	1739
02	J0903M01-BLK	J0903M01-BLK	97M3VO3405	09/03/97	2016
03	TAL97SS129S	RD920008	97M3VO3408	09/03/97	2226
04	TAL97SS130S	RD920009	97M3VO3409	09/03/97	2304

5A
VOLATILE ORGANIC GC/MS TUNING AND MASS
CALIBRATION - BROMOFLUOROBENZENE (BFB)

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID: 97M3VO3452

BFB Injection Date: 09/08/97

Instrument ID: INCOS-M3

BFB Injection Time: 1639

Matrix: (soil/water)

Level: (low/med)

Column: (pack/cap)

m/e	ION ABUNDANCE CRITERIA	% RELATIVE ABUNDANCE
50	15.0 - 40.0% of mass 95	22.4
75	30.0 - 60.0% of mass 95	44.1
95	Base peak, 100% relative abundance	100.0
96	5.0 - 9.0% of mass 95	6.7
173	Less than 2.0% of mass 174	0.2 (0.2)1
174	Greater than 50.0% of mass 95	81.1
175	5.0 - 9.0% of mass 174	6.1 (7.5)1
176	Greater than 95.0%, but less than 101.0% of mass 174	78.3 (96.5)1
177	5.0 - 9.0% of mass 176	5.2 (6.7)2

1-Value is % mass 174

2-Value is % mass 176

THIS TUNE APPLIES TO THE FOLLOWING SAMPLES, MS, MSD, BLANKS, AND STANDARDS:

	EPA SAMPLE NO.	LAB SAMPLE ID	LAB FILE ID	DATE ANALYZED	TIME ANALYZED
01	VSTD0.3	VOA_0.3_STND	97M3VO3453	09/08/97	1711
02	VSTD001	VOA_001_STND	97M3VO3454	09/08/97	1752
03	VSTD005	VOA_005_STND	97M3VO3455	09/08/97	1829
04	VSTD010	VOA_010_STND	97M3VO3456	09/08/97	1904
05	VSTD020	VOA_020_STND	97M3VO3457	09/08/97	1942
06	J0908M01-BLK	J0908M01-BLK	97M3VO3467	09/09/97	0210
07	97SS129SDL	RD920008DL	97M3VO3468	09/09/97	0247

5A
VOLATILE ORGANIC GC/MS TUNING AND MASS
CALIBRATION - BROMOFLUOROBENZENE (BFB)

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID: 97M3VO3470

BFB Injection Date: 09/09/97

Instrument ID: INCOS-M3

BFB Injection Time: 0813

Matrix: (soil/water)

Level: (low/med)

Column: (pack/cap)

m/e	ION ABUNDANCE CRITERIA	% RELATIVE ABUNDANCE
50	15.0 - 40.0% of mass 95	27.7
75	30.0 - 60.0% of mass 95	50.8
95	Base peak, 100% relative abundance	100.0
96	5.0 - 9.0% of mass 95	6.8
173	Less than 2.0% of mass 174	0.1 (0.1)1
174	Greater than 50.0% of mass 95	72.4
175	5.0 - 9.0% of mass 174	5.2 (7.2)1
176	Greater than 95.0%, but less than 101.0% of mass 174	70.4 (97.3)1
177	5.0 - 9.0% of mass 176	4.6 (6.6)2

1-Value is % mass 174

2-Value is % mass 176

THIS TUNE APPLIES TO THE FOLLOWING SAMPLES, MS, MSD, BLANKS, AND STANDARDS:

	EPA SAMPLE NO.	LAB SAMPLE ID	LAB FILE ID	DATE ANALYZED	TIME ANALYZED
01	VSTD0.3	VOA_0.3_STND	97M3VO3474	09/09/97	1206
02	VSTD020	VOA_020_STND	97M3VO3476	09/09/97	1322
03	VSTD010	VOA_010_STND	97M3VO3477	09/09/97	1359
04	VSTD005	VOA_005_STND	97M3VO3478	09/09/97	1512
05	VSTD001	VOA_001_STND	97M3VO3479	09/09/97	1558
06	J0909M01-BLK	J0909M01-BLK	97M3VO3480	09/09/97	1655
07	97SS130SDL	RD920009DL	97M3VO3482	09/09/97	1804

8A
VOLATILE INTERNAL STANDARD AREA AND RT SUMMARY

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID (Standard): 97M3VO3403

Date Analyzed: 09/03/97

Instrument ID: INCOS-M3

Time Analyzed: 1739

GC Column: CAP

ID: 0.530(mm)

Heated Purge: (Y/N) N

		IS1 (FBZ)	RT #	IS2 (DCB)	RT #	IS3 (CBZ)	RT #
		AREA #		AREA #		AREA #	
=====		=====	=====	=====	=====	=====	=====
12 HOUR STD		477000	11.00	145000	20.30	334000	16.07
UPPER LIMIT		954000	11.50	290000	20.80	668000	16.57
LOWER LIMIT		238500	10.50	72500	19.80	167000	15.57
=====		=====	=====	=====	=====	=====	=====
EPA SAMPLE NO.							
=====		=====	=====	=====	=====	=====	=====
01	TAL97SS129S	598000	11.00	182000	20.30	409000	16.07
02	TAL97SS130S	626000	10.99	196000	20.29	422000	16.05
03	J0903M01-BLK	557000	10.99	210000	20.29	403000	16.05

IS1 (FBZ) = Fluorobenzene

IS2 (DCB) = 1,4-Dichlorobenzene-d4

IS3 (CBZ) = Chlorobenzene-d5

AREA UPPER LIMIT = + 100% of internal standard area.

AREA LOWER LIMIT = - 50% of internal standard area.

RT UPPER LIMIT = +0.50 minutes of internal standard RT.

RT LOWER LIMIT = -0.50 minutes of internal standard RT.

Column used to flag values outside QC limits with an asterisk.

* Values outside of QC limits.

VOLATILE INTERNAL STANDARD AREA AND RT SUMMARY

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID (Standard): 97M3VO3456

Date Analyzed: 09/08/97

Instrument ID: INCOS-M3

Time Analyzed: 1904

GC Column: CAP

ID: 0.530(mm)

Heated Purge: (Y/N) N

	IS1 (FBZ) AREA #	RT #	IS2 (DCB) AREA #	RT #	IS3 (CBZ) AREA #	RT #
12 HOUR STD	726000	11.05	235000	20.34	544000	16.10
UPPER LIMIT	1452000	11.55	470000	20.84	1088000	16.60
LOWER LIMIT	363000	10.55	117500	19.84	272000	15.60
EPA SAMPLE NO.						
01 97SS129SDL	491000	11.02	157000	20.32	340000	16.09
02 J0908M01-BLK	411000	11.04	120000	20.32	282000	16.09

IS1 (FBZ) = Fluorobenzene

IS2 (DCB) = 1,4-Dichlorobenzene-d4

IS3 (CBZ) = Chlorobenzene-d5

AREA UPPER LIMIT = + 100% of internal standard area.

AREA LOWER LIMIT = - 50% of internal standard area.

RT UPPER LIMIT = +0.50 minutes of internal standard RT.

RT LOWER LIMIT = -0.50 minutes of internal standard RT.

Column used to flag values outside QC limits with an asterisk.

* Values outside of QC limits.

8A
VOLATILE INTERNAL STANDARD AREA AND RT SUMMARY

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Lab File ID (Standard): 97M3VO3477

Date Analyzed: 09/09/97

Instrument ID: INCOS-M3

Time Analyzed: 1359

GC Column: CAP

ID: 0.530(mm)

Heated Purge: (Y/N) N

	IS1 (FBZ) AREA #	RT #	IS2 (DCB) AREA #	RT #	IS3 (CBZ) AREA #	RT #
12 HOUR STD	548000	11.04	167000	20.32	389000	16.09
UPPER LIMIT	1096000	11.54	334000	20.82	778000	16.59
LOWER LIMIT	274000	10.54	83500	19.82	194500	15.59
EPA SAMPLE NO.						
01 97SS130SDL	639000	11.04	214000	20.35	471000	16.10
02 J0909M01-BLK	540000	11.02	184000	20.32	390000	16.09

IS1 (FBZ) = Fluorobenzene
IS2 (DCB) = 1,4-Dichlorobenzene-d4
IS3 (CBZ) = Chlorobenzene-d5

AREA UPPER LIMIT = + 100% of internal standard area.
AREA LOWER LIMIT = - 50% of internal standard area.
RT UPPER LIMIT = +0.50 minutes of internal standard RT.
RT LOWER LIMIT = -0.50 minutes of internal standard RT.

Column used to flag values outside QC limits with an asterisk.
* Values outside of QC limits.

Standards data

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/03/97

09/03/97

Matrix: (soil/water) WATER Level: (low/med) LOW

Column: (pack/cap) CAP

Min \overline{RRF} for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3 = 97M3VO3400 RRF1 = 97M3VO3397
 RRF5 = 97M3VO3398 RRF10 = 97M3VO3395 RRF20 = 97M3VO3399

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	\overline{RRF}	% RSD
Dichlorodifluoromethane	0.325	0.341	0.406	0.461	0.351	0.377	14.9
Chloromethane #	0.556	0.572	0.523	0.619	0.456	0.545	11.1#
Vinyl chloride *	0.486	0.517	0.487	0.537	0.399	0.485	10.9*
Bromomethane	0.281	0.318	0.310	0.333	0.260	0.300	9.8
Chloroethane	0.212	0.218	0.202	0.229	0.165	0.205	12.0
Trichlorofluoromethane	0.552	0.557	0.508	0.570	0.428	0.523	11.1
1,1-Dichloroethane *	0.291	0.301	0.269	0.304	0.230	0.279	11.0*
Methylene chloride	0.400	0.412	0.328	0.347	0.280	0.353	15.3
trans-1,2-Dichloroethene	0.318	0.351	0.325	0.358	0.278	0.326	9.7
1,1-Dichloroethane #	0.672	0.743	0.696	0.780	0.601	0.698	9.8#
2,2-Dichloropropane	0.355	0.380	0.381	0.486	0.379	0.396	13.0
cis-1,2-Dichloroethene	0.328	0.389	0.359	0.395	0.304	0.355	11.0
Chloroform *	0.674	0.724	0.627	0.705	0.537	0.653	11.4*
Bromochloromethane	0.137	0.165	0.143	0.163	0.131	0.148	10.4
1,1,1-Trichloroethane	0.459	0.500	0.476	0.560	0.431	0.485	10.1
1,1-Dichloropropene	0.138	0.165	0.153	0.170	0.133	0.152	10.7
Carbon tetrachloride	0.409	0.437	0.430	0.485	0.364	0.425	10.4
Benzene	1.238	1.356	1.228	1.326	0.985	1.227	11.9
1,2-Dichloroethane	0.385	0.442	0.359	0.419	0.327	0.386	11.9
Trichloroethene	0.351	0.404	0.385	0.430	0.331	0.380	10.5
1,2-Dichloropropane *	0.342	0.406	0.381	0.430	0.338	0.379	10.5*
Bromodichloromethane	0.401	0.465	0.437	0.506	0.389	0.440	10.8
Dibromomethane	0.144	0.180	0.157	0.185	0.147	0.163	11.6
Toluene *	0.764	0.838	0.717	0.813	0.615	0.749	11.8*
1,1,2-Trichloroethane	0.202	0.273	0.250	0.274	0.231	0.246	12.4
1,3-Dichloropropane	0.413	0.521	0.463	0.497	0.418	0.462	10.3
Tetrachloroethene	0.595	0.621	0.576	0.608	0.481	0.576	9.7
Dibromochloromethane	0.293	0.365	0.358	0.396	0.332	0.349	11.1
1,2-Dibromoethane	0.220	0.278	0.259	0.286	0.248	0.258	10.1
Chlorobenzene #	1.191	1.234	1.138	1.194	0.954	1.142	9.7#
1,1,1,2-Tetrachloroethane	0.372	0.422	0.405	0.432	0.358	0.398	8.0
Ethylbenzene *	1.996	2.163	2.032	2.097	1.631	1.984	10.4*
m-,p-Xylene	0.789	0.814	0.760	0.785	0.616	0.753	10.5
o-Xylene	0.662	0.785	0.742	0.772	0.619	0.716	10.1
Styrene	1.056	1.246	1.168	1.212	0.962	1.129	10.4
Bromoform #	0.170	0.202	0.193	0.221	0.185	0.194	9.8#
Isopropylbenzene	1.722	1.903	1.844	1.923	1.490	1.776	10.0
1,1,2,2-Tetrachloroethane #	0.542	0.660	0.571	0.640	0.567	0.596	8.6#
1,2,3-Trichloropropane	0.363	0.462	0.379	0.415	0.392	0.402	9.6

FORM VI VOA

1/87 Rev.

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/03/97

09/03/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min \overline{RRF} for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3= 97M3VO3400 RRF1 = 97M3VO3397
 RRF5 = 97M3VO3398 RRF10 = 97M3VO3395 RRF20 = 97M3VO3399

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	\overline{RRF}	% RSD
n-Propylbenzene	1.085	1.184	1.145	1.187	0.989	1.118	7.4
Bromobenzene	0.482	0.502	0.461	0.494	0.398	0.467	8.9
1,3,5-Trimethylbenzene	3.423	3.538	3.361	3.382	2.776	3.296	9.1
2-Chlorotoluene	1.001	1.056	0.983	1.008	0.848	0.979	8.0
4-Chlorotoluene	1.022	1.034	0.973	0.995	0.834	0.972	8.3
tert-Butylbenzene	3.353	3.643	3.452	3.537	2.856	3.368	9.1
1,2,4-Trimethylbenzene	3.310	3.451	3.300	3.278	2.703	3.208	9.1
sec-Butylbenzene	4.706	4.931	4.715	4.783	3.731	4.573	10.5
p-Isopropyltoluene	3.905	3.828	3.712	3.764	2.967	3.635	10.5
1,3-Dichlorobenzene	1.865	2.062	1.842	1.894	1.557	1.844	9.9
1,4-Dichlorobenzene	2.039	2.011	1.813	1.882	1.557	1.860	10.4
n-Butylbenzene	4.181	4.147	3.991	3.929	3.102	3.870	11.4
1,2-Dichlorobenzene	1.642	1.755	1.563	1.624	1.347	1.586	9.5
1,2-Dibromo-3-chloropropane	0.043	0.084	0.077	0.097	0.092	0.079	27.0
1,2,4-Trichlorobenzene	1.151	1.181	1.075	1.066	0.911	1.077	9.7
Hexachlorobutadiene *	1.086	1.000	0.887	0.918	0.721	0.922	14.8*
Naphthalene	0.816	0.786	0.775	0.715	0.720	0.762	5.7
1,2,3-Trichlorobenzene	0.908	0.966	0.797	0.779	0.696	0.829	13.0
=====							
Toluene-d8 - SS	1.405	1.435	1.391	1.222	1.069	1.304	11.9
4-Bromofluorobenzene - SS	1.319	1.190	1.169	1.083	0.968	1.146	11.4
1,2-Dichloroethane-d4 - SS	0.031	0.047	0.048	0.045	0.040	0.042	16.6
Dibromofluoromethane - SS	0.273	0.326	0.308	0.287	0.243	0.287	11.2

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/08/97

09/08/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min \overline{RRF} for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3= 97M3VO3453 RRF1 = 97M3VO3454
 RRF5 = 97M3VO3455 RRF10 = 97M3VO3456 RRF20 = 97M3VO3457

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	\overline{RRF}	% RSD
Dichlorodifluoromethane	0.292	0.354	0.324	0.337	0.327	0.327	6.9
Chloromethane #	0.470	0.476	0.437	0.437	0.449	0.454	4.0#
Vinyl chloride *	0.394	0.428	0.397	0.374	0.384	0.395	5.2*
Bromomethane	0.248	0.259	0.248	0.238	0.230	0.245	4.5
Chloroethane	0.176	0.193	0.163	0.152	0.146	0.166	11.4
Trichlorofluoromethane	0.442	0.423	0.410	0.348	0.340	0.393	11.7
1,1-Dichloroethene *	0.257	0.246	0.225	0.222	0.221	0.234	7.0*
Methylene chloride	0.305	0.301	0.270	0.260	0.243	0.276	9.7
trans-1,2-Dichloroethene	0.307	0.285	0.293	0.286	0.275	0.289	4.1
1,1-Dichloroethane #	0.626	0.613	0.550	0.582	0.562	0.587	5.5#
2,2-Dichloropropane	0.417	0.422	0.407	0.417	0.412	0.415	1.4
cis-1,2-Dichloroethene	0.338	0.343	0.312	0.307	0.287	0.317	7.3
Chloroform *	0.647	0.579	0.528	0.522	0.487	0.553	11.2*
Bromochloromethane	0.127	0.134	0.123	0.121	0.112	0.123	6.6
1,1,1-Trichloroethane	0.482	0.450	0.428	0.435	0.417	0.442	5.7
1,1-Dichloropropene	0.140	0.126	0.129	0.133	0.127	0.131	4.4
Carbon tetrachloride	0.395	0.360	0.356	0.364	0.344	0.364	5.2
Benzene	1.172	1.146	1.037	1.034	0.911	1.060	9.8
1,2-Dichloroethane	0.337	0.320	0.274	0.276	0.261	0.294	11.2
Trichloroethene	0.354	0.356	0.337	0.343	0.327	0.343	3.5
1,2-Dichloropropane *	0.338	0.355	0.324	0.334	0.315	0.333	4.5*
Bromodichloromethane	0.375	0.383	0.361	0.367	0.343	0.366	4.2
Dibromomethane	0.142	0.144	0.128	0.131	0.123	0.134	6.8
Toluene *	0.791	0.766	0.648	0.656	0.594	0.691	12.1*
1,1,2-Trichloroethane	0.211	0.226	0.190	0.205	0.202	0.207	6.4
1,3-Dichloropropane	0.405	0.424	0.353	0.368	0.358	0.382	8.2
Tetrachloroethene	0.539	0.565	0.470	0.486	0.474	0.507	8.4
Dibromochloromethane	0.261	0.296	0.260	0.283	0.282	0.276	5.6
1,2-Dibromoethane	0.213	0.233	0.203	0.215	0.214	0.216	5.0
Chlorobenzene #	1.072	1.070	0.936	0.975	0.935	0.998	6.9#
1,1,1,2-Tetrachloroethane	0.328	0.361	0.309	0.330	0.323	0.330	5.8
Ethylbenzene *	1.828	1.975	1.670	1.664	1.561	1.740	9.3*
m-,p-Xylene	0.721	0.778	0.633	0.646	0.591	0.674	11.1
o-Xylene	0.662	0.734	0.600	0.626	0.616	0.648	8.2
Styrene	1.047	1.157	0.921	0.958	0.922	1.001	10.1
Bromoform #	0.117	0.151	0.129	0.145	0.147	0.138	10.4#
Isopropylbenzene	1.579	1.800	1.495	1.527	1.461	1.572	8.6
1,1,2,2-Tetrachloroethane #	0.532	0.524	0.470	0.516	0.506	0.510	4.7#
1,2,3-Trichloropropane	0.392	0.341	0.303	0.336	0.339	0.342	9.3

FORM VI VOA

1/87 Rev.

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/08/97 09/08/97

Matrix: (soil/water) WATER Level: (low/med) LOW Column: (pack/cap) CAP

Min RRF for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3= 97M3VO3453 RRF1 = 97M3VO3454
 RRF5 = 97M3VO3455 RRF10 = 97M3VO3456 RRF20 = 97M3VO3457

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	RRF	% RSD
n-Propylbenzene	1.095	1.111	1.038	1.095	1.126	1.093	3.0
Bromobenzene	0.408	0.439	0.354	0.376	0.373	0.390	8.6
1,3,5-Trimethylbenzene	3.195	3.228	2.890	2.978	2.895	3.037	5.4
2-Chlorotoluene	0.972	0.941	0.874	0.905	0.922	0.923	4.0
4-Chlorotoluene	0.952	0.958	0.844	0.886	0.888	0.906	5.3
tert-Butylbenzene	3.271	3.342	3.049	3.079	3.064	3.161	4.3
1,2,4-Trimethylbenzene	2.995	3.006	2.800	2.791	2.736	2.866	4.4
sec-Butylbenzene	4.415	4.625	4.199	4.015	4.094	4.270	5.8
p-Isopropyltoluene	3.358	3.522	3.128	3.247	3.141	3.279	5.0
1,3-Dichlorobenzene	1.751	1.736	1.549	1.625	1.613	1.655	5.2
1,4-Dichlorobenzene	1.650	1.672	1.445	1.524	1.511	1.560	6.2
n-Butylbenzene	3.550	3.693	3.444	3.446	3.354	3.497	3.7
1,2-Dichlorobenzene	1.484	1.404	1.341	1.358	1.339	1.385	4.4
1,2-Dibromo-3-chloropropane	0.051	0.053	0.061	0.070	0.074	0.062	16.4
1,2,4-Trichlorobenzene	0.903	0.855	0.888	0.893	0.906	0.889	2.3
Hexachlorobutadiene *	0.871	0.821	0.776	0.756	0.790	0.803	5.6*
Naphthalene	0.493	0.523	0.585	0.647	0.685	0.587	13.8
1,2,3-Trichlorobenzene	0.666	0.639	0.661	0.656	0.649	0.654	1.6
=====							
Toluene-d8 - SS	1.312	1.367	1.221	1.211	1.183	1.259	6.2
4-Bromofluorobenzene - SS	1.153	1.067	1.075	1.096	1.119	1.102	3.2
1,2-Dichloroethane-d4 - SS	0.041	0.043	0.042	0.042	0.039	0.041	3.7
Dibromofluoromethane - SS	0.296	0.283	0.272	0.264	0.249	0.273	6.6

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/09/97

09/09/97

Matrix: (soil/water) WATER Level: (low/med) LOW Column: (pack/cap) CAP

Min \overline{RRF} for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3= 97M3VO3474 RRF1 = 97M3VO3479
 RRF5 = 97M3VO3478 RRF10 = 97M3VO3477 RRF20 = 97M3VO3476

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	\overline{RRF}	% RSD
Dichlorodifluoromethane	0.256	0.271	0.393	0.376	0.362	0.332	19.1
Chloromethane #	0.511	0.493	0.587	0.533	0.514	0.528	6.8#
Vinyl chloride *	0.428	0.439	0.486	0.453	0.438	0.449	5.0*
Bromomethane	0.231	0.250	0.252	0.243	0.252	0.246	3.6
Chloroethane	0.191	0.183	0.200	0.189	0.179	0.188	4.3
Trichlorofluoromethane	0.486	0.436	0.443	0.452	0.396	0.443	7.3
1,1-Dichloroethene *	0.259	0.261	0.271	0.260	0.247	0.260	3.3*
Methylene chloride	0.480	0.361	0.313	0.313	0.288	0.351	21.9
trans-1,2-Dichloroethene	0.306	0.316	0.327	0.324	0.299	0.314	3.8
1,1-Dichloroethane #	0.703	0.707	0.723	0.718	0.641	0.698	4.7#
2,2-Dichloropropane	0.417	0.427	0.499	0.517	0.452	0.462	9.5
cis-1,2-Dichloroethene	0.350	0.348	0.348	0.347	0.320	0.343	3.7
Chloroform *	0.704	0.610	0.629	0.617	0.566	0.625	8.0*
Bromochloromethane	0.140	0.127	0.133	0.136	0.128	0.133	4.1
1,1,1-Trichloroethane	0.485	0.461	0.514	0.513	0.469	0.488	5.0
1,1-Dichloropropene	0.140	0.147	0.153	0.152	0.145	0.147	3.6
Carbon tetrachloride	0.402	0.398	0.417	0.423	0.384	0.405	3.8
Benzene	1.249	1.250	1.214	1.180	1.068	1.192	6.3
1,2-Dichloroethane	0.400	0.368	0.374	0.368	0.339	0.370	5.9
Trichloroethene	0.352	0.363	0.367	0.375	0.352	0.362	2.7
1,2-Dichloropropane *	0.400	0.382	0.386	0.394	0.363	0.385	3.7*
Bromodichloromethane	0.419	0.395	0.432	0.436	0.395	0.415	4.7
Dibromomethane	0.159	0.150	0.155	0.157	0.145	0.153	3.7
Toluene *	0.683	0.705	0.716	0.710	0.643	0.691	4.3*
1,1,2-Trichloroethane	0.255	0.261	0.257	0.253	0.251	0.255	1.5
1,3-Dichloropropane	0.518	0.494	0.485	0.463	0.457	0.483	5.1
Tetrachloroethene	0.498	0.536	0.515	0.508	0.481	0.508	4.0
Dibromochloromethane	0.310	0.320	0.341	0.334	0.336	0.328	3.9
1,2-Dibromoethane	0.231	0.258	0.268	0.257	0.255	0.254	5.4
Chlorobenzene #	1.072	1.088	1.108	1.061	1.009	1.068	3.5#
1,1,1,2-Tetrachloroethane	0.365	0.381	0.390	0.372	0.375	0.377	2.5
Ethylbenzene *	1.745	1.985	1.985	1.895	1.747	1.871	6.4*
m-,p-Xylene	0.637	0.737	0.726	0.706	0.652	0.692	6.5
o-Xylene	0.590	0.706	0.710	0.704	0.660	0.674	7.6
Styrene	0.921	1.092	1.059	1.088	1.020	1.036	6.8
Bromoform #	0.144	0.154	0.174	0.173	0.188	0.167	10.5#
Isopropylbenzene	1.392	1.734	1.734	1.718	1.563	1.628	9.2
1,1,2,2-Tetrachloroethane #	0.734	0.649	0.732	0.634	0.673	0.684	6.8#
1,2,3-Trichloropropane	0.501	0.458	0.495	0.440	0.461	0.471	5.5

FORM VI VOA

1/87 Rev.

6A
VOLATILE ORGANICS INITIAL CALIBRATION DATA

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration Date(s): 09/09/97

09/09/97

Matrix: (soil/water) WATER Level: (low/med) LOW Column: (pack/cap) CAP

Min \overline{RRF} for SPCC(#) = 0.300 (0.250 for Bromoform) Max %RSD for CCC(*) = 30.0%

LAB FILE ID: RRF0.3= 97M3VO3474 RRF1 = 97M3VO3479
RRF5 = 97M3VO3478 RRF10 = 97M3VO3477 RRF20 = 97M3VO3476

COMPOUND	RRF0.3	RRF1	RRF5	RRF10	RRF20	\overline{RRF}	% RSD
n-Propylbenzene	0.997	1.175	1.237	1.117	1.109	1.127	7.9
Bromobenzene	0.373	0.410	0.424	0.403	0.420	0.406	5.0
1,3,5-Trimethylbenzene	3.081	3.454	3.460	3.325	2.982	3.260	6.7
2-Chlorotoluene	0.918	1.036	1.046	0.977	0.950	0.985	5.6
4-Chlorotoluene	0.880	0.988	1.007	0.966	0.929	0.954	5.3
tert-Butylbenzene	3.176	3.633	3.654	3.482	3.065	3.402	7.9
1,2,4-Trimethylbenzene	2.782	3.205	3.186	3.190	2.798	3.032	7.3
sec-Butylbenzene	4.324	5.090	4.942	4.738	4.029	4.625	9.5
p-Isopropyltoluene	3.457	3.696	3.645	3.635	3.140	3.515	6.5
1,3-Dichlorobenzene	1.728	1.872	1.879	1.797	1.732	1.802	4.0
1,4-Dichlorobenzene	1.750	1.815	1.712	1.696	1.644	1.723	3.7
n-Butylbenzene	2.784	3.671	3.681	3.661	3.056	3.371	12.5
1,2-Dichlorobenzene	1.394	1.533	1.553	1.520	1.475	1.495	4.2
1,2-Dibromo-3-chloropropane	0.044	0.071	0.099	0.094	0.101	0.082	29.6
1,2,4-Trichlorobenzene	0.570	0.778	0.743	0.853	0.750	0.739	14.1
Hexachlorobutadiene *	0.683	0.806	0.790	0.821	0.663	0.753	9.8*
Naphthalene	0.358	0.396	0.327	0.540	0.528	0.430	22.9
1,2,3-Trichlorobenzene	0.426	0.579	0.545	0.643	0.560	0.551	14.3
Toluene-d8 - SS	1.626	1.452	1.427	1.390	1.114	1.402	13.2
4-Bromofluorobenzene - SS	1.544	1.303	1.316	1.270	1.121	1.311	11.6
1,2-Dichloroethane-d4 - SS	0.056	0.047	0.048	0.049	0.042	0.048	10.5
Dibromofluoromethane - SS	0.246	0.231	0.160	0.176	0.140	0.191	24.0

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: FINN

Calibration date: 09/03/97 Time: 1739

Lab File ID: 97M3VO3403

Init. Calib. Date(s): 09/03/97 09/03/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min RRF50 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF50	%D
Dichlorodifluoromethane	0.377	0.418	-10.9
Chloromethane	# 0.545	0.554	-1.7 #
Vinyl chloride	* 0.485	0.486	-0.2 *
Bromomethane	0.300	0.290	3.3
Chloroethane	0.205	0.206	-0.5
Trichlorofluoromethane	0.523	0.512	2.1
1,1-Dichloroethene	* 0.279	0.279	0.0 *
Methylene chloride	0.353	0.337	4.5
trans-1,2-Dichloroethene	0.326	0.346	-6.1
1,1-Dichloroethane	# 0.698	0.737	-5.6 #
2,2-Dichloropropane	0.396	0.420	-6.1
cis-1,2-Dichloroethene	0.355	0.379	-6.8
Chloroform	* 0.653	0.660	-1.1 *
Bromochloromethane	0.148	0.159	-7.4
1,1,1-Trichloroethane	0.485	0.504	-3.9
1,1-Dichloropropene	0.152	0.160	-5.3
Carbon tetrachloride	0.425	0.450	-5.9
Benzene	1.227	1.260	-2.7
1,2-Dichloroethane	0.386	0.380	1.6
Trichloroethene	0.380	0.403	-6.1
1,2-Dichloropropane	* 0.379	0.406	-7.1 *
Bromodichloromethane	0.440	0.466	-5.9
Dibromomethane	0.163	0.174	-6.7
Toluene	* 0.749	0.775	-3.5 *
1,1,2-Trichloroethane	0.246	0.262	-6.5
1,3-Dichloropropane	0.462	0.460	0.4
Tetrachloroethene	0.576	0.587	-1.9
Dibromochloromethane	0.349	0.387	-10.9
1,2-Dibromoethane	0.258	0.283	-9.7
Chlorobenzene	# 1.142	1.188	-4.0 #
1,1,1,2-Tetrachloroethane	0.398	0.424	-6.5
Ethylbenzene	* 1.984	2.056	-3.6 *
m-,p-Xylene	0.753	0.777	-3.2
o-Xylene	0.716	0.751	-4.9
Styrene	1.129	1.158	-2.6
Bromoform	# 0.194	0.203	-4.6 #
Isopropylbenzene	1.776	1.854	-4.4
1,1,2,2-Tetrachloroethane	# 0.596	0.697	-17.0 #
1,2,3-Trichloropropane	0.402	0.459	-14.2
n-Propylbenzene	1.118	1.287	-15.1

FORM VII VOA

1/87 Rev.

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration date: 09/03/97 Time: 1739

Lab File ID: 97M3VO3403

Init. Calib. Date(s): 09/03/97 09/03/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min RRF10 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF10	%D
Bromobenzene	0.467	0.472	-1.1
1,3,5-Trimethylbenzene	3.296	3.633	-10.2
2-Chlorotoluene	0.979	1.101	-12.5
4-Chlorotoluene	0.972	1.067	-9.8
tert-Butylbenzene	3.368	3.774	-12.0
1,2,4-Trimethylbenzene	3.208	3.497	-9.0
sec-Butylbenzene	4.573	5.116	-11.9
p-Isopropyltoluene	3.635	3.826	-5.3
1,3-Dichlorobenzene	1.844	1.963	-6.5
1,4-Dichlorobenzene	1.860	1.837	1.2
n-Butylbenzene	3.870	4.050	-4.7
1,2-Dichlorobenzene	1.586	1.674	-5.5
1,2-Dibromo-3-chloropropane	0.079	0.094	-19.0
1,2,4-Trichlorobenzene	1.077	0.973	9.7
Hexachlorobutadiene	* 0.922	0.887	3.8 *
Naphthalene	0.762	0.629	17.4
1,2,3-Trichlorobenzene	0.829	0.715	13.8
Toluene-d8 - SS	1.304	1.265	3.0
4-Bromofluorobenzene - SS	1.146	1.146	0.0
1,2-Dichloroethane-d4 - SS	0.042	0.044	-4.8
Dibromofluoromethane - SS	0.287	0.279	2.8

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration date: 09/08/97

Time: 1904

Lab File ID: 97M3VO3456

Init. Calib. Date(s): 09/08/97

09/08/97

Matrix:(soil/water) WATER Level:(low/med) LOW

Column:(pack/cap) CAP

Min RRF10 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF10	%D
Dichlorodifluoromethane	0.327	0.337	-3.1
Chloromethane	# 0.454	0.437	3.7 #
Vinyl chloride	* 0.395	0.374	5.3 *
Bromomethane	0.245	0.238	2.9
Chloroethane	0.166	0.152	8.4
Trichlorofluoromethane	0.393	0.348	11.4
1,1-Dichloroethene	* 0.234	0.222	5.1 *
Methylene chloride	0.276	0.260	5.8
trans-1,2-Dichloroethene	0.289	0.286	1.0
1,1-Dichloroethane	# 0.587	0.582	0.9 #
2,2-Dichloropropane	0.415	0.417	-0.5
cis-1,2-Dichloroethene	0.317	0.307	3.2
Chloroform	* 0.553	0.522	5.6 *
Bromochloromethane	0.123	0.121	1.6
1,1,1-Trichloroethane	0.442	0.435	1.6
1,1-Dichloropropene	0.131	0.133	-1.5
Carbon tetrachloride	0.364	0.364	0.0
Benzene	1.060	1.034	2.5
1,2-Dichloroethane	0.294	0.276	6.1
Trichloroethene	0.343	0.343	0.0
1,2-Dichloropropane	* 0.333	0.334	-0.3 *
Bromodichloromethane	0.366	0.367	-0.3
Dibromomethane	0.134	0.131	2.2
Toluene	* 0.691	0.656	5.1 *
1,1,2-Trichloroethane	0.207	0.205	1.0
1,3-Dichloropropane	0.382	0.368	3.7
Tetrachloroethene	0.507	0.486	4.1
Dibromochloromethane	0.276	0.283	-2.5
1,2-Dibromoethane	0.216	0.215	0.5
Chlorobenzene	# 0.998	0.975	2.3 #
1,1,1,2-Tetrachloroethane	0.330	0.330	0.0
Ethylbenzene	* 1.740	1.664	4.4 *
m-,p-Xylene	0.674	0.646	4.2
o-Xylene	0.648	0.626	3.4
Styrene	1.001	0.958	4.3
Bromoform	# 0.138	0.145	-5.1 #
Isopropylbenzene	1.572	1.527	2.9
1,1,2,2-Tetrachloroethane	# 0.510	0.516	-1.2 #
1,2,3-Trichloropropane	0.342	0.336	1.8
n-Propylbenzene	1.093	1.095	-0.2

FORM VII VOA

1/87 Rev.

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration date: 09/08/97

Time: 1904

Lab File ID: 97M3VO3456

Init. Calib. Date(s): 09/08/97

09/08/97

Matrix:(soil/water) WATER Level:(low/med) LOW

Column:(pack/cap) CAP

Min RRF10 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF10	%D
Bromobenzene	0.390	0.376	3.6
1,3,5-Trimethylbenzene	3.037	2.978	1.9
2-Chlorotoluene	0.923	0.905	2.0
4-Chlorotoluene	0.906	0.886	2.2
tert-Butylbenzene	3.161	3.079	2.6
1,2,4-Trimethylbenzene	2.866	2.791	2.6
sec-Butylbenzene	4.270	4.015	6.0
p-Isopropyltoluene	3.279	3.247	1.0
1,3-Dichlorobenzene	1.655	1.625	1.8
1,4-Dichlorobenzene	1.560	1.524	2.3
n-Butylbenzene	3.497	3.446	1.5
1,2-Dichlorobenzene	1.385	1.358	1.9
1,2-Dibromo-3-chloropropane	0.062	0.070	-12.9
1,2,4-Trichlorobenzene	0.889	0.893	-0.4
Hexachlorobutadiene *	0.803	0.756	5.9 *
Naphthalene	0.587	0.647	-10.2
1,2,3-Trichlorobenzene	0.654	0.656	-0.3
Toluene-d8 - SS	1.259	1.211	3.8
4-Bromofluorobenzene - SS	1.102	1.096	0.5
1,2-Dichloroethane-d4 - SS	0.041	0.042	-2.4
Dibromofluoromethane - SS	0.273	0.264	3.3

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration date: 09/09/97 Time: 1359

Lab File ID: 97M3VO3477

Init. Calib. Date(s): 09/09/97 09/09/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min RRF10 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF10	%D
Dichlorodifluoromethane	0.332	0.376	-13.2
Chloromethane	# 0.528	0.533	-0.9 #
Vinyl chloride	* 0.449	0.453	-0.9 *
Bromomethane	0.246	0.243	1.2
Chloroethane	0.188	0.189	-0.5
Trichlorofluoromethane	0.443	0.452	-2.0
1,1-Dichloroethene	* 0.260	0.260	0.0 *
Methylene chloride	0.351	0.313	10.8
trans-1,2-Dichloroethene	0.314	0.324	-3.2
1,1-Dichloroethane	# 0.698	0.718	-2.9 #
2,2-Dichloropropane	0.462	0.517	-11.9
cis-1,2-Dichloroethene	0.343	0.347	-1.2
Chloroform	* 0.625	0.617	1.3 *
Bromochloromethane	0.133	0.136	-2.3
1,1,1-Trichloroethane	0.488	0.513	-5.1
1,1-Dichloropropene	0.147	0.152	-3.4
Carbon tetrachloride	0.405	0.423	-4.4
Benzene	1.192	1.180	1.0
1,2-Dichloroethane	0.370	0.368	0.5
Trichloroethene	0.362	0.375	-3.6
1,2-Dichloropropane	* 0.385	0.394	-2.3 *
Bromodichloromethane	0.415	0.436	-5.1
Dibromomethane	0.153	0.157	-2.6
Toluene	* 0.691	0.710	-2.8 *
1,1,2-Trichloroethane	0.255	0.253	0.8
1,3-Dichloropropane	0.483	0.463	4.1
Tetrachloroethene	0.508	0.508	0.0
Dibromochloromethane	0.328	0.334	-1.8
1,2-Dibromoethane	0.254	0.257	-1.2
Chlorobenzene	# 1.068	1.061	0.7 #
1,1,1,2-Tetrachloroethane	0.377	0.372	1.3
Ethylbenzene	* 1.871	1.895	-1.3 *
m-,p-Xylene	0.692	0.706	-2.0
o-Xylene	0.674	0.704	-4.5
Styrene	1.036	1.088	-5.0
Bromoform	# 0.167	0.173	-3.6 #
Isopropylbenzene	1.628	1.718	-5.5
1,1,2,2-Tetrachloroethane	# 0.684	0.634	7.3 #
1,2,3-Trichloropropane	0.471	0.440	6.6
n-Propylbenzene	1.127	1.117	0.9

FORM VII VOA

1/87 Rev.

0154

7A
VOLATILE CONTINUING CALIBRATION CHECK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Instrument ID: INCOS-M3

Calibration date: 09/09/97 Time: 1359

Lab File ID: 97M3VO3477

Init. Calib. Date(s): 09/09/97 09/09/97

Matrix:(soil/water) WATER Level:(low/med) LOW Column:(pack/cap) CAP

Min RRF10 for SPCC(#) = 0.300 (0.250 for Bromoform) Max %D for CCC(*) = 25.0%

COMPOUND	RRF	RRF10	%D
Bromobenzene	0.406	0.403	0.7
1,3,5-Trimethylbenzene	3.260	3.325	-2.0
2-Chlorotoluene	0.985	0.977	0.8
4-Chlorotoluene	0.954	0.966	-1.3
tert-Butylbenzene	3.402	3.482	-2.4
1,2,4-Trimethylbenzene	3.032	3.190	-5.2
sec-Butylbenzene	4.625	4.738	-2.4
p-Isopropyltoluene	3.515	3.635	-3.4
1,3-Dichlorobenzene	1.802	1.797	0.3
1,4-Dichlorobenzene	1.723	1.696	1.6
n-Butylbenzene	3.371	3.661	-8.6
1,2-Dichlorobenzene	1.495	1.520	-1.7
1,2-Dibromo-3-chloropropane	0.082	0.094	-14.6
1,2,4-Trichlorobenzene	0.739	0.853	-15.4
Hexachlorobutadiene *	0.753	0.821	-9.0 *
Naphthalene	0.430	0.540	-25.6
1,2,3-Trichlorobenzene	0.551	0.643	-16.7
Toluene-d8 - SS	1.402	1.390	0.9
4-Bromofluorobenzene - SS	1.311	1.270	3.1
1,2-Dichloroethane-d4 - SS	0.048	0.049	-2.1
Dibromofluoromethane - SS	0.191	0.176	7.9



QC data

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

J0903M01-BLK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: J0903M01-BLK

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3405

Level: (low/med) MED

Date Received:

% Moisture: not dec.

Date Analyzed: 09/03/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CONCENTRATION UNITS:

CAS NO. COMPOUND (ug/L or ug/Kg) UG/KG Q

75-71-8-----	Dichlorodifluoromethane	3100	U
74-87-3-----	Chloromethane	6200	U
75-01-4-----	Vinyl chloride	6200	U
74-83-9-----	Bromomethane	6200	U
75-00-3-----	Chloroethane	6200	U
75-69-4-----	Trichlorofluoromethane	3100	U
75-35-4-----	1,1-Dichloroethene	3100	U
75-09-2-----	Methylene chloride	3100	U
156-60-5-----	trans-1,2-Dichloroethene	3100	U
75-34-3-----	1,1-Dichloroethane	3100	U
594-20-7-----	2,2-Dichloropropane	3100	U
156-59-2-----	cis-1,2-Dichloroethene	3100	U
67-66-3-----	Chloroform	3100	U
74-97-5-----	Bromochloromethane	3100	U
71-55-6-----	1,1,1-Trichloroethane	3100	U
563-58-6-----	1,1-Dichloropropene	3100	U
56-23-5-----	Carbon tetrachloride	3100	U
71-43-2-----	Benzene	3100	U
107-06-2-----	1,2-Dichloroethane	3100	U
79-01-6-----	Trichloroethene	3100	U
78-87-5-----	1,2-Dichloropropane	3100	U
75-27-4-----	Bromodichloromethane	3100	U
74-95-3-----	Dibromomethane	3100	U
108-88-3-----	Toluene	3100	U
79-00-5-----	1,1,2-Trichloroethane	3100	U
142-28-9-----	1,3-Dichloropropane	3100	U
127-18-4-----	Tetrachloroethene	3100	U
124-48-1-----	Dibromochloromethane	3100	U
106-93-4-----	1,2-Dibromoethane	3100	U
108-90-7-----	Chlorobenzene	3100	U
630-20-6-----	1,1,1,2-Tetrachloroethane	3100	U
100-41-4-----	Ethylbenzene	3100	U
N/A-----	m-,p-Xylene	3100	U
95-47-6-----	o-Xylene	3100	U
100-42-5-----	Styrene	3100	U
75-25-2-----	Bromoform	3100	U

FORM I VOA

1/87 Rev.

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

J0903M01-BLK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: J0903M01-BLK

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3405

Level: (low/med) MED

Date Received:

% Moisture: not dec.

Date Analyzed: 09/03/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CAS NO.	COMPOUND	CONCENTRATION UNITS: (ug/L or ug/Kg) UG/KG	Q
---------	----------	---	---

98-82-8	Isopropylbenzene	3100	U
79-34-5	1,1,2,2-Tetrachloroethane	3100	U
96-18-4	1,2,3-Trichloropropane	3100	U
103-65-1	n-Propylbenzene	3100	U
108-86-1	Bromobenzene	3100	U
108-67-8	1,3,5-Trimethylbenzene	3100	U
95-49-8	2-Chlorotoluene	3100	U
106-43-4	4-Chlorotoluene	3100	U
98-06-6	tert-Butylbenzene	3100	U
95-63-6	1,2,4-Trimethylbenzene	3100	U
135-98-8	sec-Butylbenzene	3100	U
99-87-6	p-Isopropyltoluene	3100	U
541-73-1	1,3-Dichlorobenzene	3100	U
106-46-7	1,4-Dichlorobenzene	3100	U
104-51-8	n-Butylbenzene	3100	U
95-50-1	1,2-Dichlorobenzene	3100	U
96-12-8	1,2-Dibromo-3-chloropropane	3100	U
120-82-1	1,2,4-Trichlorobenzene	3100	U
87-68-3	Hexachlorobutadiene	3100	U
91-20-3	Naphthalene	3100	U
87-61-6	1,2,3-Trichlorobenzene	3100	U

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

J0908M01-BLK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: J0908M01-BLK

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3467

Level: (low/med) MED

Date Received:

% Moisture: not dec.

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG

CAS NO.	COMPOUND	UG/KG	Q
75-71-8	Dichlorodifluoromethane	3100	U
74-87-3	Chloromethane	6200	U
75-01-4	Vinyl chloride	6200	U
74-83-9	Bromomethane	6200	U
75-00-3	Chloroethane	6200	U
75-69-4	Trichlorofluoromethane	3100	U
75-35-4	1,1-Dichloroethene	3100	U
75-09-2	Methylene chloride	3100	U
156-60-5	trans-1,2-Dichloroethene	3100	U
75-34-3	1,1-Dichloroethane	3100	U
594-20-7	2,2-Dichloropropane	3100	U
156-59-2	cis-1,2-Dichloroethene	3100	U
67-66-3	Chloroform	3100	U
74-97-5	Bromochloromethane	3100	U
71-55-6	1,1,1-Trichloroethane	3100	U
563-58-6	1,1-Dichloropropene	3100	U
56-23-5	Carbon tetrachloride	3100	U
71-43-2	Benzene	3100	U
107-06-2	1,2-Dichloroethane	3100	U
79-01-6	Trichloroethene	3100	U
78-87-5	1,2-Dichloropropane	3100	U
75-27-4	Bromodichloromethane	3100	U
74-95-3	Dibromomethane	3100	U
108-88-3	Toluene	3100	U
79-00-5	1,1,2-Trichloroethane	3100	U
142-28-9	1,3-Dichloropropane	3100	U
127-18-4	Tetrachloroethene	3100	U
124-48-1	Dibromochloromethane	3100	U
106-93-4	1,2-Dibromoethane	3100	U
108-90-7	Chlorobenzene	3100	U
630-20-6	1,1,1,2-Tetrachloroethane	3100	U
100-41-4	Ethylbenzene	3100	U
N/A	m-,p-Xylene	3100	U
95-47-6	o-Xylene	3100	U
100-42-5	Styrene	3100	U
75-25-2	Bromoform	3100	U

FORM I VOA

1/87 Rev.

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

J0909M01-BLK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: J0909M01-BLK

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3480

Level: (low/med) MED

Date Received:

% Moisture: not dec.

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CONCENTRATION UNITS:

CAS NO. COMPOUND (ug/L or ug/Kg) UG/KG Q

75-71-8	Dichlorodifluoromethane	3100	U
74-87-3	Chloromethane	6200	U
75-01-4	Vinyl chloride	6200	U
74-83-9	Bromomethane	6200	U
75-00-3	Chloroethane	6200	U
75-69-4	Trichlorofluoromethane	3100	U
75-35-4	1,1-Dichloroethene	3100	U
75-09-2	Methylene chloride	3100	U
156-60-5	trans-1,2-Dichloroethene	3100	U
75-34-3	1,1-Dichloroethane	3100	U
594-20-7	2,2-Dichloropropane	3100	U
156-59-2	cis-1,2-Dichloroethene	3100	U
67-66-3	Chloroform	3100	U
74-97-5	Bromochloromethane	3100	U
71-55-6	1,1,1-Trichloroethane	3100	U
563-58-6	1,1-Dichloropropene	3100	U
56-23-5	Carbon tetrachloride	3100	U
71-43-2	Benzene	3100	U
107-06-2	1,2-Dichloroethane	3100	U
79-01-6	Trichloroethene	3100	U
78-87-5	1,2-Dichloropropane	3100	U
75-27-4	Bromodichloromethane	3100	U
74-95-3	Dibromomethane	3100	U
108-88-3	Toluene	3100	U
79-00-5	1,1,2-Trichloroethane	3100	U
142-28-9	1,3-Dichloropropane	3100	U
127-18-4	Tetrachloroethene	3100	U
124-48-1	Dibromochloromethane	3100	U
106-93-4	1,2-Dibromoethane	3100	U
108-90-7	Chlorobenzene	3100	U
630-20-6	1,1,1,2-Tetrachloroethane	3100	U
100-41-4	Ethylbenzene	3100	U
N/A	m-,p-Xylene	3100	U
95-47-6	o-Xylene	3100	U
100-42-5	Styrene	3100	U
75-25-2	Bromoform	3100	U

FORM I VOA

1/87 Rev.

1A
VOLATILE ORGANICS ANALYSIS DATA SHEET

EPA SAMPLE NO.

J0909M01-BLK

Lab Name: QAL/LRD

Contract: RD920

Lab Code:

Case No.: RD920

SAS No.:

SDG No.: RD920

Matrix: (soil/water) SOIL

Lab Sample ID: J0909M01-BLK

Sample wt/vol: 4.0 (g/mL) G

Lab File ID: 97M3VO3480

Level: (low/med) MED

Date Received:

% Moisture: not dec.

Date Analyzed: 09/09/97

Column: (pack/cap) CAP

Dilution Factor: 1.0

CONCENTRATION UNITS:
(ug/L or ug/Kg) UG/KG

CAS NO.	COMPOUND	UG/KG	Q
98-82-8	Isopropylbenzene	3100	U
79-34-5	1,1,2,2-Tetrachloroethane	3100	U
96-18-4	1,2,3-Trichloropropane	3100	U
103-65-1	n-Propylbenzene	3100	U
108-86-1	Bromobenzene	3100	U
108-67-8	1,3,5-Trimethylbenzene	3100	U
95-49-8	2-Chlorotoluene	3100	U
106-43-4	4-Chlorotoluene	3100	U
98-06-6	tert-Butylbenzene	3100	U
95-63-6	1,2,4-Trimethylbenzene	3100	U
135-98-8	sec-Butylbenzene	3100	U
99-87-6	p-Isopropyltoluene	3100	U
541-73-1	1,3-Dichlorobenzene	3100	U
106-46-7	1,4-Dichlorobenzene	3100	U
104-51-8	n-Butylbenzene	3100	U
95-50-1	1,2-Dichlorobenzene	3100	U
96-12-8	1,2-Dibromo-3-chloropropane	3100	U
120-82-1	1,2,4-Trichlorobenzene	3100	U
87-68-3	Hexachlorobutadiene	3100	U
91-20-3	Naphthalene	3100	U
87-61-6	1,2,3-Trichlorobenzene	3100	U



**GASOLINE RANGE ORGANICS/PURGEABLE
AROMATICS**

CASE NARRATIVE
GC GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

CH2M Hill Lab Reference No./SDG.: RD920

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

- A. Sample Preparation: All holding times were met.
- B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: ADEC PUBL-AK 101, 11/95
Cleanup: N/A
Analysis: SW-846 8020A(MOD) / ADEC PUBL-AK 101, 11/95


IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

- A. Calibration : The surrogate bromofluorobenzene was omitted from the continuing calibration (9715PDC0631) on 9/11/97. The standards bracketing this continuing calibration met all acceptance criteria. No corrective action is recommended.
- B. Blanks: All acceptance criteria were met.
- C. Surrogates: Due to matrix interference, the surrogate recovery for bromofluorobenzene in RD920004 exceeded laboratory QC limits. The laboratory QC samples met all acceptance criteria.
- D. Spikes: All acceptance criteria were met.
- E. Samples: Sample RD920008 was analyzed on a diluted basis due to the nature of the sample matrix. Reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED:  DATE: 7-24-97
Douglas Burnett
Resource Chemist, Organics

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS129S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.30

Date Collected: 08/26/97 08:30 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920008
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.08 U	mg/Kg	0.08
Ethylbenzene	100-41-4	0.81	mg/Kg	0.08
Toluene	108-88-3	1.1	mg/Kg	0.08
Xylenes (Total)	N/A	11	mg/Kg	0.08
a,a,a-Trifluorotoluene - SS	98-08-8	99	%rec	
Bromofluorobenzene - SS	460-00-4	56	%rec	

(9768)

Report of Analytical Results

Client Sample ID: TAL97SS130S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.53

Date Collected: 08/26/97 08:31 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920009
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.03 U	mg/Kg	0.03
Ethylbenzene	100-41-4	0.56	mg/Kg	0.03
Toluene	108-88-3	0.89	mg/Kg	0.03
Xylenes (Total)	N/A	10	mg/Kg	0.03
a,a,a-Trifluorotoluene - SS	98-08-8	95	%rec	
Bromofluorobenzene - SS	460-00-4	108	%rec	

(9768)

Report of Analytical Results

Client Sample ID: TAL97SS131S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.63

Date Collected: 08/26/97 08:32 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920010
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.04 U	mg/Kg	0.04
Ethylbenzene	100-41-4	0.55	mg/Kg	0.04
Toluene	108-88-3	0.55	mg/Kg	0.04
Xylenes (Total)	N/A	11	mg/Kg	0.04
a,a,a-Trifluorotoluene - SS	98-08-8	93	%rec	
Bromofluorobenzene - SS	460-00-4	101	%rec	

(9768)

Report of Analytical Results

Client Sample ID: TAL97SS132S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.58

Date Collected: 08/26/97 08:33 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920011
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.03 U	mg/Kg	0.03
Ethylbenzene	100-41-4	0.03 U	mg/Kg	0.03
Toluene	108-88-3	0.03 U	mg/Kg	0.03
Xylenes (Total)	N/A	0.03 U	mg/Kg	0.03
a,a,a-Trifluorotoluene - SS	98-08-8	100	%rec	
Bromofluorobenzene - SS	460-00-4	80	%rec	

(9768)



QC Summary

SURROGATE RECOVERY SUMMARY
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD920

Matrix: SOIL

Method: 8020A(MOD) / ADEC PUBL-AK 101, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD A, A, A-TRIFLUOROTOLUENE	SURROGATE STANDARD BROMOFLUOROBENZENE
BSB10911	BSB10911	100	72
GSB10914TR	GSB10914TR	103	84
RD920001	TAL97SS121V	105	83
RD920002	TAL97SS123F	98	66
RD920003	TAL97SS124F	95	75
RD920004	TAL97SS125F	112	186 *
RD920008	TAL97SS129S	99	56
RD920009	TAL97SS130S	95	108
RD920010	TAL97SS131S	93	101
RD920011	TAL97SS132S	100	80

Surrogate standard reported as percent recovery.

Comments: * - Outside laboratory QC limits.

FORM II

METHOD BLANK SUMMARY
PURGEABLE AROMATICS

Matrix: SOIL
Method: 8020A(MOD)
Date Extracted: N/A
Date Analyzed: 09/11/97
Time Analyzed: 09:55
Instrument ID: TRACOR 540, DB-624
Lab File ID: 9715PDB0622

Lab Sample ID: BSB10911
Lab Ref. No.: RD920

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD920002	TAL97SS123F	09/11/97
RD920003	TAL97SS124F	09/11/97
RD920004	TAL97SS125F	09/11/97
RD920008	TAL97SS129S	09/11/97
RD920009	TAL97SS130S	09/11/97
RD920010	TAL97SS131S	09/11/97
RD920011	TAL97SS132S	09/11/97

Comments:

FORM IV

METHOD BLANK SUMMARY
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Matrix: SOIL
Method: 8020A(MOD) / ADEC PUBL-AK 101, 11/95
Date Extracted: N/A
Date Analyzed: 09/14/97
Time Analyzed: 11:09
Instrument ID: TRACOR 540, DB-624
Lab File ID: 9715PDB0694/9716FDB0694

Lab Sample ID: GSB10914TR
Lab Ref. No.: RD920

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLE:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD920001	TAL97SS121V	09/14/97

Comments:

FORM IV

Standards data

INITIAL CALIBRATION
PURGEABLE AROMATICS

Date Analyzed: 08/26/97
Instrument ID: TRACOR 540, DB-624

Method: 8020A(MOD)
Matrix: Water

Compound	5.0 PPB	10 PPB	20 PPB	50 PPB	100 PPB	200 PPB	RF	% RSD
Benzene	2.7652	2.2361	2.0417	1.8940	1.9206	1.8895	2.1245	16.03
Ethylbenzene	2.3241	1.9349	1.7416	1.6279	1.6659	1.6391	1.8223	14.86
Toluene	2.7306	2.1695	1.9710	1.8361	1.8630	1.8263	2.0661	16.94
P/M Xylene	2.6515	2.2102	2.0032	1.9309	1.9719	1.8794	2.1079	13.73
O Xylene	2.2537	1.9162	1.7229	1.6175	1.6419	1.6144	1.7944	14.05
 <u>Surrogate</u>								
a,a,a-Trifluorotoluene-SS	0.6456	0.6411	0.6414	0.6346	0.6312	0.6201	0.6357	1.45
Bromofluorobenzene-SS	0.7410	0.7491	0.7335	0.7544	0.7810	0.7621	0.7535	2.23

Comments:

FORM VI

INITIAL CALIBRATION
GASOLINE RANGE ORGANICS

Date Analyzed: 08/26/97
Instrument ID: TRACOR 540, DB-624

Method: ADEC PUBL-AK 101, 11/95
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>Compound</u>	<u>RRF(0.025)</u> <u>PPM</u>	<u>RRF(0.25)</u> <u>PPM</u>	<u>RRF (0.50)</u> <u>PPM</u>	<u>RRF(1.0)</u> <u>PPM</u>	<u>RRF(2.0)</u> <u>PPM</u>	<u>RF</u>	<u>% RSD</u>
Gasoline Range Organics	1.067	1.379	1.334	1.272	1.450	1.300	11.2

Comments:

FORM VI

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/11/97
 Continuing Calibration Time: 07:55
 Continuing Calibration File: 9715PDC0620

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.90	15.4 - 24.6	5.848	5.808 - 5.888
Ethylbenzene	20.00	21.04	12.6 - 27.4	10.706	10.686 - 10.726
Toluene	20.00	21.08	15.4 - 24.6	8.579	8.559 - 8.599
M/P Xylene	40.00	45.52	29.8 - 61.4	10.889	10.869 - 10.909
O Xylene	20.00	20.80	14.0 - 27.0	11.438	11.418 - 11.458

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	100	0.0
Bromobluorobenzene-SS	100	103	3.0

Comments:

FORM VII

CONTINUING CALIBRATION
PURGEABLE AROMATICS

Continuing Calibration Date: 09/11/97
 Continuing Calibration Time: 16:36
 Continuing Calibration File: 9715PDC0631

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.45	15.4 - 24.6	5.848	5.808 - 5.888
Ethylbenzene	20.00	20.37	12.6 - 27.4	10.718	10.698 - 10.738
Toluene	20.00	19.54	15.4 - 24.6	8.589	8.569 - 8.609
M/P Xylene	40.00	43.71	29.8 - 61.4	10.899	10.879 - 10.919
O Xylene	20.00	20.61	14.0 - 27.0	11.449	11.429 - 11.469

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	102	2.0
Bromobluorobenzene-SS	100	*	

Comments: * - Not spiked.

FORM VII

CONTINUING CALIBRATION
GASOLINE RANGE ORGANICS

Continuing Calibration Date: 09/14/97
Continuing Calibration Time: 08:36
Continuing Calibration File: 9716FDC0690

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/26/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Gasoline Range Organics	1.300	1.440	10.2

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/14/97
 Continuing Calibration Time: 09:14
 Continuing Calibration File: 9715PDC0691

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.02	15.4 - 24.6	5.843	5.803 - 5.883
Ethylbenzene	20.00	20.25	12.6 - 27.4	10.706	10.686 - 10.726
Toluene	20.00	21.00	15.4 - 24.6	8.579	8.559 - 8.599
M/P Xylene	40.00	45.30	29.8 - 61.4	10.885	10.865 - 10.905
O Xylene	20.00	20.14	14.0 - 27.0	11.437	11.417 - 11.457

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	102	2.0
Bromobluorobenzene-SS	100	97	3.0

Comments:

FORM VII

CONTINUING CALIBRATION
GASOLINE RANGE ORGANICS

Continuing Calibration Date: 09/14/97
Continuing Calibration Time: 17:35
Continuing Calibration File: 9716FDC0704

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/26/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Gasoline Range Organics	1.300	1.321	1.59

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/14/97
 Continuing Calibration Time: 18:13
 Continuing Calibration File: 9715PDC0705

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.51	15.4 - 24.6	5.846	5.806 - 5.886
Ethylbenzene	20.00	20.62	12.6 - 27.4	10.705	10.685 - 10.725
Toluene	20.00	21.22	15.4 - 24.6	8.580	8.560 - 8.600
M/P Xylene	40.00	46.04	29.8 - 61.4	10.886	10.866 - 10.906
O Xylene	20.00	20.07	14.0 - 27.0	11.438	11.418 - 11.458

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	101	1.0
Bromobluorobenzene-SS	100	104	4.0

Comments:

FORM VII

ANALYTICAL SEQUENCE
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD920

Method: 8020A(MOD) / ADEC PUBL-AK 101, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
5.0 PPB	INITIAL	08/26/97	14:09
10 PPB	INITIAL	08/26/97	14:47
20 PPB	INITIAL	08/26/97	15:26
50 PPB	INITIAL	08/26/97	16:04
100 PPB	INITIAL	08/26/97	16:43
200 PPB	INITIAL	08/26/97	17:21
0.025 PPM	INITIAL	08/26/97	19:16
0.25 PPM	INITIAL	08/26/97	19:54
0.50 PPM	INITIAL	08/26/97	20:32
1.0 PPM	INITIAL	08/26/97	21:10
2.0 PPM	INITIAL	08/26/97	21:48
20 PPB	CONTINUING	09/11/97	07:55
BSB10911	BSB10911	09/11/97	09:55
RD920002	TAL97SS123F	09/11/97	11:28
RD920003	TAL97SS124F	09/11/97	12:06
RD920004	TAL97SS125F	09/11/97	12:45
RD920008	TAL97SS129S	09/11/97	13:23
RD920009	TAL97SS130S	09/11/97	14:02
RD920010	TAL97SS131S	09/11/97	14:40
RD920011	TAL97SS132S	09/11/97	15:19
20 PPB	CONTINUING	09/11/97	16:36
0.50 PPM	CONTINUING	09/14/97	08:36
20 PPB	CONTINUING	09/14/97	09:14
GSB10914TR	GSB10914TR	09/14/97	11:09
RD920001	TAL97SS121V	09/14/97	11:52
0.50 PPM	CONTINUING	09/14/97	17:35
20 PPB	CONTINUING	09/14/97	18:13

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: BSB10911
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: None
 Date Analyzed: 09/11/97 00:00 (Thu)

Reference No: LABQC
 Lab Sample ID: BSB10911
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.05 U	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.05 U	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	100	%rec	
Bromofluorobenzene - SS	460-00-4	72	%rec	

(9768)

Report of Analytical Results

Client Sample ID: GSB10914TR
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: None
 Date Analyzed: 09/14/97 00:00 (Sun)

Reference No: LABQC
 Lab Sample ID: GSB10914TR
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.05 U	mg/Kg	0.05
Gasoline Range Organics	GASCOMP	5.0 U	mg/Kg	5.0
aaa-Trifluorotoluene - SS	98-08-8	103	%rec	
Bromofluorobenzene - SS	460-00-4	84	%rec	

(9768)

GC DIESEL RANGE ORGANICS

CASE NARRATIVE
GC DIESEL RANGE ORGANICS

CH2M Hill Lab Reference No./SDG.: RD920

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

A. Sample Preparation: All holding times were met.

B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: N/A

Cleanup: N/A

Analysis: ADEC PUBL-AK 102, 11/95

IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

A. Calibration : All acceptance criteria were met.

B. Blanks: All acceptance criteria were met.

C. Surrogates: Due to the required dilution, surrogate recoveries could not be determined for RD920004, RD920008, RD920009, and RD920010.

D. Spikes: Due to the level of target analytes in the native sample and a non-homogenous sample matrix, the RPD in the MS/MSD performed on RD920011 was 41. The LCS met all acceptance criteria.

E. Samples: Due to the level of target analytes, RD920004, RD920008, RD920009, and RD920010 were analyzed on a diluted basis. Reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED: Douglas Burnett DATE: 10-6-97
Douglas Burnett
Resource Chemist, Organics

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS129S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:30 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920008
 Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
 Date Analyzed: 09/14/97 00:00 (Sun)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES				
Diesel Range Organics	DIESELCOMP	21000	mg/Kg	490
o-Terphenyl - SS	84-15-1	0 D	%rec	

(9787)

Report of Analytical Results

Client Sample ID: TAL97SS130S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:31 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920009
 Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
 Date Analyzed: 09/15/97 00:00 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	22000 0 D	mg/Kg %rec	490

(9787)

Report of Analytical Results

Client Sample ID: TAL97SS131S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:32 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920010
 Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
 Date Analyzed: 09/15/97 00:00 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	21000 0 D	mg/Kg %rec	490

(9787)

Report of Analytical Results

Client Sample ID: TAL97SS132S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: 08/26/97 08:33 (Tue) Reference No: RD920
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920011
 Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
 Date Analyzed: 09/15/97 00:00 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES				
Diesel Range Organics	DIESELCOMP	210	mg/Kg	5
o-Terphenyl - SS	84-15-1	90	%rec	

(9787)



QC Summary

SURROGATE RECOVERY SUMMARY
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3700, RTX-5

Lab Ref. No.: RD920

Matrix: SOIL

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD O-TERPHENYL
ASB10905	ASB10905	91
RD920001	TAL97SS121V	95
RD920002	TAL97SS123F	94
RD920003	TAL97SS124F	90
RD920004	TAL97SS125F	0 D
RD920005	TAL97SS126F	90
RD920006	TAL97SS127F	90
RD920007	TAL97SS128F	91
RD920008	TAL97SS128S	0 D
RD920009	TAL97SS129S	0 D
RD920010	TAL97SS130S	0 D
RD920011	TAL97SS131S	90
RD920011MS	97SS131SMS	79
RD920011MSD	97SS131SMSD	81

Surrogate Standard	QC Limits	
	Method Blank	Samples
o-Terphenyl	60 - 120	50 - 150

Surrogate standard reported as percent recovery.

Comments: D - Surrogate recovery could not be determined due to the required dilution.

FORM II

MATRIX SPIKE / MATRIX SPIKE DUPLICATE RESULTS

Lab Sample ID: RD920011
 Client ID: TAL97SS132S
 Date Analyzed: 09/15/97

Analysis: ADEC PUBL-AK 102, 11/95
 Matrix: SOIL

<u>Compound</u>	<u>Concentration Spiked (mg/Kg)</u>	<u>Sample Result (mg/Kg)</u>	<u>Spike Result (mg/Kg)</u>	<u>Spike Percent Recovery</u>
Diesel Range Organics	240	210	440	96

<u>Compound</u>	<u>Concentration Spiked (mg/Kg)</u>	<u>Sample Result (mg/Kg)</u>	<u>Duplicate Spike Result (mg/Kg)</u>	<u>Spike Percent Recovery</u>	<u>RPD</u>
Diesel Range Organics	240	210	560	146	41.4

Accuracy:

$$\text{Percent Recovery} = \frac{\text{Spike Result} - \text{Sample Result}}{\text{Concentration Spiked}} \times 100$$

Precision:

$$\text{RPD} = \frac{\text{Spike \% Rec.} - \text{Duplicate Spike \% Rec.}}{\text{Spike \% Rec.} + \text{Duplicate Spike \% Rec.}} \times 200$$

Comments:

FORM III

METHOD BLANK SUMMARY
DIESEL RANGE ORGANICS

Matrix: SOIL
 Method: ADEC PUBL-AK 102, 11/95
 Date Extracted: 09/05/97
 Date Analyzed: 09/14/97
 Time Analyzed: 04:17
 Instrument ID: VARIAN 3700, RTX-5
 Lab File ID: 9704DEB1939

Lab Sample ID: ASB10905
 Lab Ref. No.: RD920

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES AND MS/MSD:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD920001	TAL97SS121V	09/14/97
RD920002	TAL97SS123F	09/14/97
RD920003	TAL97SS124F	09/14/97
RD920004	TAL97SS125F	09/14/97
RD920005	TAL97SS126F	09/14/97
RD920006	TAL97SS127F	09/14/97
RD920007	TAL97SS128F	09/14/97
RD920008	TAL97SS128S	09/14/97
RD920009	TAL97SS129S	09/15/97
RD920010	TAL97SS130S	09/15/97
RD920011	TAL97SS131S	09/15/97
RD920011MS	97SS131SMS	09/15/97
RD920011MSD	97SS131SMSD	09/15/97

Comments:

FORM IV

Standards data

**INITIAL CALIBRATION
DIESEL RANGE ORGANICS**

Date Analyzed: 08/30/97
Instrument ID: VARIAN 3700, RTX-5

Method: ADEC PUBL-AK 101, 11/95
Matrix: Water

RESPONSE FACTOR
(1.00E+6)

<u>Compound</u>	<u>0.2 mg/ml</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/ml</u>	<u>\bar{RF}</u>	<u>% RSD</u>
Diesel Range Organics	4.998	5.111	4.636	4.323	4.465	4.177	4.618	8.06

RESPONSE FACTOR
(1.00E+03)

<u>Compound</u>	<u>0.2 mg/ml</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/ml</u>	<u>\bar{RF}</u>	<u>% RSD</u>
o-Terphenyl - SS	9.770	9.773	9.729	9.146	9.880	9.236	9.589	3.27

Comments:

FORM VI

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/13/97
Continuing Calibration Time: 22:14
Continuing Calibration File: 9704DEC1931

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.10	3.3
o-Terphenyl - SS	100	97	3

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/14/97
Continuing Calibration Time: 05:48
Continuing Calibration File: 9704DEC1941

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.21	7.0
o-Terphenyl - SS	100	103	3

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/14/97
Continuing Calibration Time: 13:06
Continuing Calibration File: 9704DEC1945

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.24	8.0
o-Terphenyl - SS	100	109	9

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/14/97
Continuing Calibration Time: 22:11
Continuing Calibration File: 9704DEC1957

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.14	4.7
o-Terphenyl - SS	100	106	6

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/15/97
Continuing Calibration Time: 04:14
Continuing Calibration File: 9704DEC1965

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.30	10.1
o-Terphenyl - SS	100	108	8

Comments:

FORM VII

ANALYTICAL SEQUENCE
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3700, RTX-5

Lab Ref. No.: RD920

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
0.20 mg/mL	INITIAL	08/30/97	13:59
0.50 mg/mL	INITIAL	08/30/97	14:44
1.0 mg/mL	INITIAL	08/30/97	15:29
3.0 mg/mL	INITIAL	08/30/97	16:13
5.0 mg/mL	INITIAL	08/30/97	16:58
10 mg/mL	INITIAL	08/30/97	17:43
3.0 mg/mL	CONTINUING	09/13/97	22:14
ASB10905	ASB10905	09/14/97	04:17
3.0 mg/mL	CONTINUING	09/14/97	05:48
3.0 mg/mL	CONTINUING	09/14/97	13:06
RD920001	TAL97SS121V	09/14/97	16:53
RD920002	TAL97SS123F	09/14/97	17:38
RD920003	TAL97SS124F	09/14/97	18:24
RD920004	TAL97SS125F	09/14/97	19:09
RD920005	TAL97SS126F	09/14/97	19:55
RD920006	TAL97SS127F	09/14/97	20:40
3.0 mg/mL	CONTINUING	09/14/97	22:11
RD920007	TAL97SS128F	09/14/97	22:56
RD920008	TAL97SS128S	09/14/97	23:42
RD920009	TAL97SS129S	09/15/97	00:27
RD920010	TAL97SS130S	09/15/97	01:12
RD920011	TAL97SS131S	09/15/97	01:58
RD920011MS	97SS131SMS	09/15/97	02:43
RD920011MSD	97SS131SMSD	09/15/97	03:29
3.0 mg/mL	CONTINUING	09/15/97	04:14

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: ASB10905
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: 09/05/97 08:00 (Fri)
 Date Analyzed: 09/14/97 00:00 (Sun)

Reference No: LABQC
 Lab Sample ID: ASB10905
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	4 U 91	mg/Kg %rec	4

(9787)

Report of Analytical Results

Client Sample ID: TAL97SS132SM
Sample Description: None
Sample Matrix: Soil
Dilution: 1.00

Date Collected: 08/26/97 08:33 (Tue) Reference No: RD920
Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920011MS
Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
Date Analyzed: 09/15/97 00:00 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES				
Diesel Range Organics	DIESELCOMP	96	%rec	
o-Terphenyl - SS	84-15-1	79	%rec	

(9787)

Report of Analytical Results

Client Sample ID: TAL97SS132SM
Sample Description: None
Sample Matrix: Soil
Dilution: 1.00

Date Collected: 08/26/97 08:33 (Tue) Reference No: RD920
Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD920011MSD
Date Extracted: 09/05/97 08:00 (Fri) Site: N/A
Date Analyzed: 09/15/97 00:00 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	146 81	%rec %rec	

(9787)



QUALITY ANALYTICAL
LABORATORIES, INC.

CHAIN OF CUSTODY RECORD AND AGREEMENT TO PERFORM SERVICES

Project # 142314.A1.F9		Purchase Order #		<input type="checkbox"/> LGN One Innovation Drive, Suite C Alachua, FL 32615-9586 (904) 462-3050 FAX (904) 462-1670		<input checked="" type="checkbox"/> LRD 5090 Caterpillar Road Redding, CA 96003-1412 (916) 244-5227 FAX (916) 244-4109		THIS AREA FOR LAB USE ONLY			
Project Name ZAAJANOMA		Company Name CH2M HILL / ANC		<input type="checkbox"/> LMG 2567 Fairlane Drive Montgomery, AL 36116-1622 (334) 271-2440 FAX (334) 271-3428		<input type="checkbox"/> LKW Canviro Analytical Laboratories, Inc. 50 Bathurst, Unit 12 Waterloo, Ontario, Canada N2V 2C5 (519) 747-2575 FAX (519) 747-3806		Lab #	Page	of	
Project Manager or Contact & Phone # TOM WOLF / ANC		Report Copy to: TOM WOLF / ANC		# OF CONTAINERS		ANALYSES REQUESTED			Client Service	Price Source A P Q S	
Requested Completion Date: Normal		Site ID				PRO BTEX (MEQH) 82.60 : head head per at from Gro			Acct Code	Test Group	Project Code
Sample Disposal: Dispose <input checked="" type="checkbox"/> Return <input type="checkbox"/>		CLIENT SAMPLE ID (9 CHARACTERS)		QC ID (3 CHAR)					LIMS Ver	Login	Mult.
Date		Time		Type		Matrix		SAMPLE REMARKS		LAB 1 ID	LAB 2 ID
8/26		0834		X X		TAL 97 S S 1 3 3 S		202WT 87.29			
8/26		0835		X X		TAL 97 S S 1 3 4 S		87.79			
8/26		0836		X X		TAL 97 S S 1 3 5 S		87.57			
8/26		1000		X		TAL 97 P S 0 0 6 SP		X			
8/26		1530		X X		TAL 97 S S 1 3 7 S		87.49			
8/26		1700		X X		TAL 97 R B 0 0 2		X X X X			
8/26		1531		X X		TAL 97 S S 1 3 8 S		1 X			
8/26		1532		X X		TAL 97 S S 1 3 9 S		2 X X			
8/26		1533		X X		TAL 97 S S 1 4 0 S		1 X			
8/26		1534		X X		TAL 97 S S 1 4 1 S		1 X			
8/26		1535		X X		TAL 97 S S 1 4 2 S		1 X			
Sampled By & Title Pursnell		Date/Time 8/26/97 0834		Relinquished By Pursnell		Date/Time 8/26/2000		HAZWRAP/NESSA: Y N			
Received By		Date/Time		Relinquished By		Date/Time		EDATA: Y N			
Received By		Date/Time		Relinquished By		Date/Time		QC LEVEL 1 2 3 OTHER			
Received By		Date/Time		Shipped Via UPS <input checked="" type="checkbox"/> Fed-Ex <input type="checkbox"/> Other		Shipping # Charter -> Fed-x -> RDD		pH		Ice	
Batch Remarks:								Custody Seal		Temp	

Fed-x # 551911430





CH2MHILL

CH2M HILL
Analytical Services
5090 Caterpillar Road
Redding, CA
96003-1412
Tel 916.244.5227
Fax 916.244.4109

Mr. Tom Wolf
CH2M HILL/ANC
301 West Northern Lights Boulevard
Suite 601
Anchorage, AK 99503-2691

Analytical Report
FAA Tanana FST Management Program
RD921

October 8, 1997

Submitted by:

Brian Geers
Project Manager/Client Services

Organic Data Qualifiers

- A --** This qualifier indicates that a TIC is a suspected aldol-condensation product.
- B--** This flag is used when the analyte is found in the associated blank as well as the sample. This notation indicates possible blank contamination and suggests that the data user evaluate these compounds and their amounts carefully.
- C--** The "C" flag indicates the presence of this compound has been confirmed by the GC/MS analysis.
- D--** This qualifier is used for all compounds identified in an analysis at a secondary dilution factor. "D" qualifiers are used only for the samples reported at more than one dilution factor.
- E--** This flag indicates that the value reported exceeds the linear calibration range for that compound. Therefore, the sample should be reanalyzed at the appropriate dilution. The "E" qualified amount is an estimated concentration, and the results of the dilution will be reported on a separate Form I.
- I--** This qualifier indicates that the reporting limit adjacent to the "I" qualifier has been raised. It is used when chromatographic interference prohibits detection of a compound at a level below the concentration expressed on the Form I.
- J--** Indicates an estimated value. It is used when the data indicates the presence of a target compound below the reporting limit or the presence of a Tentatively Identified Compound (TIC)
- N--** This qualifier indicates presumptive evidence of a compound. This flag is only used for Tentatively Identified Compounds (TIC), where the identification is based on a mass spectral library search. It is applied to all TIC results. For generic characterization of a TIC, such as chlorinated hydrocarbon, the "N" qualifier is not used.
- P--** This qualifier is used for pesticide/Aroclor target analytes when there is a greater than 25% difference for detected concentrations between the two columns. The lower of the two values is reported on Form I and flagged with a "P".
- U--** Indicates the compound was analyzed for but not detected. The number adjacent to the "U" qualifier indicates the reporting limit for that compound. The reporting limit can vary from sample to sample depending on dilution factors or percent moisture adjustments when indicated.

Organic Sample ID Qualifiers

The qualifiers that may be appended to the Lab Sample ID and/or the Client Sample ID for organic analysis are defined below:

DL -- Diluted reanalysis . Indicates that the results were determined in an analysis of a secondary dilution of a sample or extract. The "DL" suffix may be followed by a digit to indicate multiple dilutions of the sample or extract. The results of more than one diluted reanalyses may be reported.

MS-- Matrix spike (may be followed by a digit to indicate multiple matrix spikes within a sample set).

MSD--Matrix spike duplicate (may be followed by a digit to indicate multiple matrix spikes within a sample set).

R-- Reanalysis. The extract was reanalyzed without re-extraction. The "R" is not used if the sample was also re-extracted. May be followed by a digit to indicate multiple reanalyses of the sample at the same dilution.

RE-- Re-extraction analysis. The sample was re-extracted and reanalyzed. May be followed by a digit to indicate multiple re-extracted analyses of the same sample at the same dilution.

Sample ID Cross-reference Table

CH2M Hill Lab Sample ID	Client Sample ID	Collect Date	Sample Matrix	Additional Description
FS = Field Sample; RB = Rinsate Blank				
RD921001	FS TAL97SS133S	08/26/97	Soil	
RD921002	FS TAL97SS134S	08/26/97	Soil	
RD921003	FS TAL97SS135S	08/26/97	Soil	
RD921004	FS TAL97PS136P	08/26/97	Lead Paint	
RD921005	FS TAL97SS137S	08/26/97	Soil	
RD921006	RB TAL97RB002	08/26/97	Water	
RD921007	FS TAL97SS138S	08/26/97	Soil	
RD921008	FS TAL97SS139S	08/26/97	Soil	
RD921009	FS TAL97SS140S	08/26/97	Soil	
RD921010	FS TAL97SS141S	08/26/97	Soil	
RD921011	FS TAL97SS142S	08/26/97	Soil	

The above lab sample ID's and cross reference information apply to samples as received by the laboratory. Modifiers to the lab sample ID may be added for internal tracking purposes. Any modified sample ID will be reflected in the appropriate case narrative only.

**GASOLINE RANGE ORGANICS/PURGEABLE
AROMATICS**

CASE NARRATIVE
GC GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

CH2M Hill Lab Reference No./SDG.: RD921

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

- A. Sample Preparation: All holding times were met.
- B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: ADEC PUBL-AK 101, 11/95
Cleanup: N/A
Analysis: SW-846 8020A(MOD) / ADEC PUBL-AK 101, 11/95

IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

- A. Calibration : The surrogate bromofluorobenzene was omitted from the continuing calibration (9715PDC0631) on 9/11/97. The standards bracketing this continuing calibration met all acceptance criteria. No corrective action is recommended.
- B. Blanks: All acceptance criteria were met.
- C. Surrogates: All acceptance criteria were met.
- D. Spikes: All acceptance criteria were met.
- E. Samples: Sample analyses proceeded normally.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED: Douglas Burnett DATE: 9-24-97
Douglas Burnett
Resource Chemist, Organics

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS133S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.67

Date Collected: 08/26/97 08:34 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921001
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.04 U	mg/Kg	0.04
Ethylbenzene	100-41-4	0.63	mg/Kg	0.04
Toluene	108-88-3	0.79	mg/Kg	0.04
Xylenes (Total)	N/A	7.8	mg/Kg	0.04
a,a,a-Trifluorotoluene - SS	98-08-8	91	%rec	
Bromofluorobenzene - SS	460-00-4	119	%rec	

(9767)

Report of Analytical Results

Client Sample ID: TAL97SS134S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.64

Date Collected: 08/26/97 08:35 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921002
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.04 U	mg/Kg	0.04
Ethylbenzene	100-41-4	0.49	mg/Kg	0.04
Toluene	108-88-3	0.42	mg/Kg	0.04
Xylenes (Total)	N/A	3.4	mg/Kg	0.04
a,a,a-Trifluorotoluene - SS	98-08-8	106	%rec	
Bromofluorobenzene - SS	460-00-4	101	%rec	

(9767)

Report of Analytical Results

Client Sample ID: TAL97SS135S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.47

Date Collected: 08/26/97 08:36 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921003
 Date Extracted: None Site: N/A
 Date Analyzed: 09/11/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.03 U	mg/Kg	0.03
Ethylbenzene	100-41-4	0.64	mg/Kg	0.03
Toluene	108-88-3	0.36	mg/Kg	0.03
Xylenes (Total)	N/A	4.2	mg/Kg	0.03
a,a,a-Trifluorotoluene - SS	98-08-8	89	%rec	
Bromofluorobenzene - SS	460-00-4	108	%rec	

(9767)

QC Summary

SURROGATE RECOVERY SUMMARY
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD921

Matrix: WATER

Method: 8020A(MOD) / ADEC PUBL-AK 101, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD A, A, A-TRIFLUOROTOLUENE	SURROGATE STANDARD BROMOFLUOROBENZENE
GWB10909	GWB10909	101	73
RD921006	TAL97RB138S	106	84

Surrogate standard reported as percent recovery.

Comments:

FORM II *Q*

0111

SURROGATE RECOVERY SUMMARY
PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD921

Matrix: SOIL

Method: 8020A(MOD)

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD A, A, A-TRIFLUOROTOLUENE	SURROGATE STANDARD BROMOFLUOROBENZENE
BSB10911	BSB10911	100	72
RD921001	TAL97SS133S	91	119
RD921002	TAL97SS134S	106	101
RD921003	TAL97SS135S	89	108
RD921005	TAL97SS137S	86	146
RD921008	TAL97SS139S	108	150

Surrogate standard reported as percent recovery.

Comments:

FORM II *Q*

METHOD BLANK SUMMARY
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Matrix: WATER
Method: 8020A(MOD)/ADEC PUBL-AK 101, 11/95
Date Extracted: N/A
Date Analyzed: 09/09/97
Time Analyzed: 11:39
Instrument ID: TRACOR 540, DB-624
Lab File ID: 9715PDB0606/9716FDB0606

Lab Sample ID: GWB10909
Lab Ref. No.: RD921

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLE:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD921006	TAL97RB138S	09/09/97

Comments:

FORM IV

METHOD BLANK SUMMARY
PURGEABLE AROMATICS

Matrix: SOIL
Method: 8020A(MOD)
Date Extracted: N/A
Date Analyzed: 09/11/97
Time Analyzed: 09:55
Instrument ID: TRACOR 540, DB-624
Lab File ID: 9715PDB0622

Lab Sample ID: GSB10911
Lab Ref. No.: RD921

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD921001	TAL97SS133S	09/11/97
RD921002	TAL97SS134S	09/11/97
RD921003	TAL97SS135S	09/11/97
RD921005	TAL97SS137S	09/11/97
RD921008	TAL97SS139S	09/11/97

Comments:

FORM IV



Standards data



INITIAL CALIBRATION
PURGEABLE AROMATICS

Date Analyzed: 08/26/97
Instrument ID: TRACOR 540, DB-624

Method: 8020A(MOD)
Matrix: Water

Compound	5.0 PPB	10 PPB	20 PPB	50 PPB	100 PPB	200 PPB	RF	% RSD
Benzene	2.7652	2.2361	2.0417	1.8940	1.9206	1.8895	2.1245	16.03
Ethylbenzene	2.3241	1.9349	1.7416	1.6279	1.6659	1.6391	1.8223	14.86
Toluene	2.7306	2.1695	1.9710	1.8361	1.8630	1.8263	2.0661	16.94
P/M Xylene	2.6515	2.2102	2.0032	1.9309	1.9719	1.8794	2.1079	13.73
O Xylene	2.2537	1.9162	1.7229	1.6175	1.6419	1.6144	1.7944	14.05
<u>Surrogate</u>								
a,a,a-Trifluorotoluene-SS	0.6456	0.6411	0.6414	0.6346	0.6312	0.6201	0.6357	1.45
Bromofluorobenzene-SS	0.7410	0.7491	0.7335	0.7544	0.7810	0.7621	0.7535	2.23

Comments:

FORM VI

0116

INITIAL CALIBRATION
GASOLINE RANGE ORGANICS

Date Analyzed: 08/26/97
Instrument ID: TRACOR 540, DB-624

Method: ADEC PUBL-AK 101, 11/95
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>Compound</u>	<u>RRF(0.025)</u> <u>PPM</u>	<u>RRF(0.25)</u> <u>PPM</u>	<u>RRF(0.50)</u> <u>PPM</u>	<u>RRF(1.0)</u> <u>PPM</u>	<u>RRF(2.0)</u> <u>PPM</u>	<u>RF</u>	<u>% RSD</u>
Gasoline Range Organics	1.067	1.379	1.334	1.272	1.450	1.300	11.2

Comments:

FORM VI

CONTINUING CALIBRATION
GASOLINE RANGE ORGANICS

Continuing Calibration Date: 09/09/97
Continuing Calibration Time: 09:06
Continuing Calibration File: 9716FDC0602

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/26/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Gasoline Range Organics	1.300	1.288	0.95

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/09/97
 Continuing Calibration Time: 09:44
 Continuing Calibration File: 9715PDC0603

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	20.27	15.4 - 24.6	5.845	5.805 - 5.885
Ethylbenzene	20.00	20.65	12.6 - 27.4	10.709	10.689 - 10.729
Toluene	20.00	21.20	15.4 - 24.6	8.584	8.564 - 8.604
M/P Xylene	40.00	44.28	29.8 - 61.4	10.889	10.869 - 10.909
O Xylene	20.00	21.35	14.0 - 27.0	11.439	11.419 - 11.459

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a, a, a-Trifluorotoluene-SS	100	99	1.0
Bromobluorobenzene-SS	100	95	5.0

Comments:

FORM VII

CONTINUING CALIBRATION
GASOLINE RANGE ORGANICS

Continuing Calibration Date: 09/09/97
Continuing Calibration Time: 19:16
Continuing Calibration File: 9716FDC0618

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/26/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Gasoline Range Organics	1.300	1.317	1.31

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/09/97
 Continuing Calibration Time: 19:54
 Continuing Calibration File: 9715PDC0619

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.93	15.4 - 24.6	5.859	5.819 - 5.899
Ethylbenzene	20.00	20.40	12.6 - 27.4	10.720	10.700 - 10.740
Toluene	20.00	21.20	15.4 - 24.6	8.592	8.572 - 8.612
M/P Xylene	40.00	44.10	29.8 - 61.4	10.903	10.883 - 10.923
O Xylene	20.00	20.55	14.0 - 27.0	11.451	11.431 - 11.471

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	99	1.0
Bromobluorobenzene-SS	100	97	3.0

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/11/97
 Continuing Calibration Time: 07:55
 Continuing Calibration File: 9715PDC0620

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.90	15.4 - 24.6	5.848	5.808 - 5.888
Ethylbenzene	20.00	21.04	12.6 - 27.4	10.706	10.686 - 10.726
Toluene	20.00	21.08	15.4 - 24.6	8.579	8.559 - 8.599
M/P Xylene	40.00	45.52	29.8 - 61.4	10.889	10.869 - 10.909
O Xylene	20.00	20.80	14.0 - 27.0	11.438	11.418 - 11.458

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	100	0.0
Bromobluorobenzene-SS	100	103	3.0

Comments:

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/11/97
 Continuing Calibration Time: 16:36
 Continuing Calibration File: 9715PDC0631

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.45	15.4 - 24.6	5.848	5.808 - 5.888
Ethylbenzene	20.00	20.37	12.6 - 27.4	10.718	10.698 - 10.738
Toluene	20.00	19.54	15.4 - 24.6	8.589	8.569 - 8.609
M/P Xylene	40.00	43.71	29.8 - 61.4	10.899	10.879 - 10.919
O Xylene	20.00	20.61	14.0 - 27.0	11.449	11.429 - 11.469

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	102	2.0
Bromobluorobenzene-SS	100	*	

Comments: * - Not spiked.

FORM VII

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/12/97
 Continuing Calibration Time: 00:15
 Continuing Calibration File: 9715PDC0643

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.60	15.4 - 24.6	5.846	5.806 - 5.886
Ethylbenzene	20.00	21.19	12.6 - 27.4	10.708	10.688 - 10.728
Toluene	20.00	20.16	15.4 - 24.6	8.584	8.564 - 8.604
M/P Xylene	40.00	47.86	29.8 - 61.4	10.885	10.865 - 10.905
O Xylene	20.00	21.26	14.0 - 27.0	11.432	11.412 - 11.452

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	100	0.0
Bromobluorobenzene-SS	100	101	1.0

Comments:

FORM VII

ANALYTICAL SEQUENCE
GASOLINE RANGE ORGANICS/PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD921

Method: 8020A(MOD) / ADEC PUBL-AK 101, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
5.0 PPB	INITIAL	08/26/97	14:09
10 PPB	INITIAL	08/26/97	14:47
20 PPB	INITIAL	08/26/97	15:26
50 PPB	INITIAL	08/26/97	16:04
100 PPB	INITIAL	08/26/97	16:43
200 PPB	INITIAL	08/26/97	17:21
0.025 PPM	INITIAL	08/26/97	19:16
0.25 PPM	INITIAL	08/26/97	19:54
0.50 PPM	INITIAL	08/26/97	20:32
1.0 PPM	INITIAL	08/26/97	21:10
2.0 PPM	INITIAL	08/26/97	21:48
0.50 PPM	CONTINUING	09/09/97	09:06
20 PPB	CONTINUING	09/09/97	09:44
GWB10909	GWB10909	09/09/97	11:39
RD921006	TAL97RB138S	09/09/97	12:18
0.50 PPM	CONTINUING	09/09/97	19:16
20 PPB	CONTINUING	09/09/97	19:54
20 PPB	CONTINUING	09/11/97	07:55
BSB10911	BSB10911	09/11/97	09:55
RD921001	TAL97SS133S	09/11/97	15:57
20 PPB	CONTINUING	09/11/97	16:36
RD921002	TAL97SS134S	09/11/97	17:14
RD921003	TAL97SS135S	09/11/97	17:52
RD921005	TAL97SS137S	09/11/97	18:31
RD921008	TAL97SS139S	09/11/97	19:09
20 PPB	CONTINUING	09/12/97	00:15

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: GWB10909
 Sample Description: None
 Sample Matrix: Water
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: None
 Date Analyzed: 09/09/97 00:00 (Tue)

Reference No: LABQC
 Lab Sample ID: GWB10909
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	1 U	ug/L	1
Toluene	108-88-3	1 U	ug/L	1
Ethylbenzene	100-41-4	1 U	ug/L	1
Xylenes (Total)	N/A	1 U	ug/L	1
Gasoline Range Organics	GASCOMP	50 U	ug/L	50
a,a,a-Trifluorotoluene - SS	98-08-8	101	%rec	
Bromofluorobenzene - SS	460-00-4	73	%rec	

(9767)

Report of Analytical Results

Client Sample ID: BSB10911
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: None
 Date Analyzed: 09/11/97 00:00 (Thu)

Reference No: LABQC
 Lab Sample ID: BSB10911
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.05 U	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.05 U	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	100	%rec	
Bromofluorobenzene - SS	460-00-4	72	%rec	

(9767)



GC DIESEL RANGE ORGANICS

CASE NARRATIVE
GC DIESEL RANGE ORGANICS

CH2M Hill Lab Reference No./SDG.: RD921

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

A. Sample Preparation: All holding times were met.

B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: N/A

Cleanup: N/A

Analysis: ADEC PUBL-AK 102, 11/95

IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

A. Calibration : All acceptance criteria were met.

B. Blanks: All acceptance criteria were met.


C. Surrogates: Surrogate recoveries could not be determined for samples RD921001, RD921002, RD921003, RD921005, RD921007, RD921008, RD921009, RD921010 and RD921011 due to the required dilution.

D. Spikes: All acceptance criteria were met.

E. Samples: Samples RD921001, RD921002, RD921003, RD921005, RD921007, RD921008, RD921009, RD921010 and RD921011 were analyzed on a diluted basis due to the concentration of target analytes. Reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED: _____


Douglas Burnett
Resource Chemist, Organics

DATE: 10-7-97

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS133S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:34 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921001
 Date Extracted: 09/08/97 11:30 (Mon) Site: N/A
 Date Analyzed: 09/15/97 19:19 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	29000 0 D	mg/Kg %rec	480

(9809)

Report of Analytical Results

Client Sample ID: TAL97SS134S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:35 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921002
 Date Extracted: 09/08/97 11:30 (Mon) Site: N/A
 Date Analyzed: 09/15/97 20:05 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	17000 0 D	mg/Kg %rec	490

(9809)

Report of Analytical Results

Client Sample ID: TAL97SS135S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 100.00

Date Collected: 08/26/97 08:36 (Tue) Reference No: RD921
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD921003
 Date Extracted: 09/08/97 11:30 (Mon) Site: N/A
 Date Analyzed: 09/15/97 22:22 (Mon)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	9700 0 D	mg/Kg %rec	490

(9809)

QC Summary

SURROGATE RECOVERY SUMMARY
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3700, RTX-5

Lab Ref. No.: RD921

Matrix: WATER

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD O-TERPHENYL
AWB10902	AWB10902	98
RD921006	TAL97RB002	96

Surrogate Standard	QC Limits	
	Method Blank	Samples
o-Terphenyl	60 - 120	50 - 150

Surrogate standard reported as percent recovery.

Comments:

FORM II

SURROGATE RECOVERY SUMMARY
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3700, RTX-5

Lab Ref. No.: RD921

Matrix: SOIL

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD O-TERPHENYL
ASB10908	ASB10908	95
RD921001	TAL97SS133S	0 D
RD921002	TAL97SS134S	0 D
RD921003	TAL97SS135S	0 D
RD921005	TAL97SS137S	0 D
RD921007	TAL97SS138S	0 D
RD921008	TAL97SS139S	0 D
RD921009	TAL97SS140S	0 D
RD921010	TAL97SS141S	0 D
RD921011	TAL97SS142S	0 D

Surrogate Standard	QC Limits	
	Method Blank	Samples
o-Terphenyl	60 - 120	50 - 150

Surrogate standard reported as percent recovery.

Comments: D - Surrogate recovery could not be determined due to the required dilution.

FORM II

METHOD BLANK SUMMARY
DIESEL RANGE ORGANICS

Matrix: WATER
Method: ADEC PUBL-AK 102, 11/95
Date Extracted: 09/02/97
Date Analyzed: 09/15/97
Time Analyzed: 17:48
Instrument ID: VARIAN 3700, RTX-5
Lab File ID: 9704DEB1975

Lab Sample ID: AWB10902
Lab Ref. No.: RD921

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLE:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD921006	TAL97RB002	09/15/97

Comments:

FORM IV

METHOD BLANK SUMMARY
DIESEL RANGE ORGANICS

Matrix: SOIL
Method: ADEC PUBL-AK 102, 11/95
Date Extracted: 09/08/97
Date Analyzed: 09/15/97
Time Analyzed: 14:35
Instrument ID: VARIAN 3700, RTX-5
Lab File ID: 9704DEB1971

Lab Sample ID: ASB10908
Lab Ref. No.: RD921

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD921001	TAL97SS133S	09/15/97
RD921002	TAL97SS134S	09/15/97
RD921003	TAL97SS135S	09/15/97
RD921005	TAL97SS137S	09/15/97
RD921007	TAL97SS138S	09/15/97
RD921008	TAL97SS139S	09/16/97
RD921009	TAL97SS140S	09/16/97
RD921010	TAL97SS141S	09/16/97
RD921011	TAL97SS142S	09/16/97

Comments:

FORM IV



Standards data

INITIAL CALIBRATION
DIESEL RANGE ORGANICS

Date Analyzed: 08/30/97
Instrument ID: VARIAN 3700, RTX-5

Method: ADEC PUBL-AK 101, 11/95
Matrix: Water

RESPONSE FACTOR
(1.00E+6)

<u>Compound</u>	<u>0.2 mg/ml</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/ml</u>	<u>RF</u>	<u>% RSD</u>
Diesel Range Organics	4.998	5.111	4.636	4.323	4.465	4.177	4.618	8.06

RESPONSE FACTOR
(1.00E+03)

<u>Compound</u>	<u>0.2 mg/ml</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/ml</u>	<u>RF</u>	<u>% RSD</u>
o-Terphenyl - SS	9.770	9.773	9.729	9.146	9.880	9.236	9.589	3.27

Comments:

FORM VI

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/15/97
Continuing Calibration Time: 11:57
Continuing Calibration File: 9704DEC1968

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.45	14.8
o-Terphenyl - SS	100	119	19

Comments:

FORM VII

0309

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/15/97
Continuing Calibration Time: 21:36
Continuing Calibration File: 9704DEC1980

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.13	4.3
o-Terphenyl - SS	100	105	5

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/16/97
Continuing Calibration Time: 03:41
Continuing Calibration File: 9704DEC1988

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 08/30/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.36	12.0
o-Terphenyl - SS	100	116	16

Comments:

FORM VII

ANALYTICAL SEQUENCE
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3700, RTX-5

Lab Ref. No.: RD921

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
0.20 mg/mL	INITIAL	08/30/97	13:59
0.50 mg/mL	INITIAL	08/30/97	14:44
1.0 mg/mL	INITIAL	08/30/97	15:29
3.0 mg/mL	INITIAL	08/30/97	16:13
5.0 mg/mL	INITIAL	08/30/97	16:58
10 mg/mL	INITIAL	08/30/97	17:43
3.0 mg/mL	CONTINUING	09/15/97	11:57
ASB10908	ASB10908	09/15/97	14:35
ASB10902	AWB10902	09/15/97	17:48
RD921006	TAL97RB002	09/15/97	18:34
RD921001	TAL97SS133S	09/15/97	19:19
RD921002	TAL97SS134S	09/15/97	20:05
3.0 mg/mL	CONTINUING	09/15/97	21:36
RD921003	TAL97SS135S	09/15/97	22:22
RD921005	TAL97SS137S	09/15/97	23:07
RD921007	TAL97SS138S	09/15/97	23:53
RD921008	TAL97SS139S	09/16/97	00:38
RD921009	TAL97SS140S	09/16/97	01:24
RD921010	TAL97SS141S	09/16/97	02:09
RD921011	TAL97SS142S	09/16/97	02:55
3.0 mg/mL	CONTINUING	09/16/97	03:41

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: AWB10902
 Sample Description: None
 Sample Matrix: Water
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: 09/02/97 10:00 (Tue)
 Date Analyzed: 09/15/97 17:48 (Mon)

Reference No: LABQC
 Lab Sample ID: AWB10902
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	84-15-1	0.1 U 98	mg/L %rec	0.1

(9809)

1332

Report of Analytical Results

Client Sample ID: ASB10908
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: 09/08/97 11:30 (Mon)
 Date Analyzed: 09/15/97 14:35 (Mon)

Reference No: LABQC
 Lab Sample ID: ASB10908
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	4 U 95	mg/Kg %rec	4

(9809)



Paint Chips, Building 205
Chain of Custody Form
Data Package

A74CD72

CHAIN OF CUSTODY RECORD AND AGREEMENT TO PERFORM SERVICES

000000

Project # 142314.A1.F9		Purchase Order #		<input type="checkbox"/> LGN One Innovation Drive, Suite C Alachua, FL 32615-9586 (904) 462-3050 FAX (904) 462-1670		<input type="checkbox"/> LRD 5090 Caterpillar Road Redding, CA 96003-1412 (916) 244-5227 FAX (916) 244-4109		THIS AREA FOR LAB USE ONLY									
Project Name FAA Tanana FST Mgt. Program						<input type="checkbox"/> LMG 2567 Fairlane Drive Montgomery, AL 36116-1622 (205) 271-2440 FAX (205) 271-3428		<input type="checkbox"/> LKW Canviro Analytical Laboratories, Inc. 50 Bathurst, Unit 12 Waterloo, Ontario, Canada N2V 2C5 (519) 747-2575 FAX (519) 747-3806		Lab #	Page	of					
Company Name CH2M Hill / Anchorage								Client Service		Price Source A P Q S							
Project Manager or Contact & Phone # Tom Wolf, 278-2551				Report Copy to: Anthony Pennino		ANALYSES REQUESTED											
Requested Completion Date: 8-27		Site ID		Sample Disposal: Dispose <input type="checkbox"/> Return <input checked="" type="checkbox"/> 118K only													
Sampling Date Time		Type		Matrix		CLIENT SAMPLE ID (9 CHARACTERS)		QC ID (3 CHAR)		# OF CONTAINERS Lead-Rush (24)		Acct Code		Test Group			
		COM P		GRA B								WATER		SOIL		Project Code	
												LIMS Ver		Login		Mult.	
												COC Review					
												SAMPLE REMARKS		LAB 1 ID		LAB 2 ID	
8/22 0840		X				TAL97PC1075		1		✓		Chunk		725-			
0820		X				TAL97ST108T		1		✓		"		-2			
0835		X				TAL97ST109T		1		✓		"		-3			
0825		X				TAL97ST110T		1		✓		"		-4			
0815		X				TAL97ES122Q30		1		✓		"		-5			
✓ 1500		X		X		TAL97SS1118K		1		✓		802		Please Return This Sample: -1118K		-6	
Sampled By & Title Bob Trebble				Date/Time 8/22/97		Relinquished By Anthony Pennino				Date/Time 8/22/97		HAZWRAP/NESSA: Y N					
Received By Anthony Pennino				Date/Time 8/26/97		Relinquished By Anthony Pennino				Date/Time 8/22 1300		EDATA: Y N					
Received By Sherry Long				Date/Time 8/22/97		Relinquished By				Date/Time		QC LEVEL 1 2 3 OTHER					
Received By				Date/Time		Shipped Via UPS Fed-Ex Other				Shipping #		pH		Ice			
Batch Remarks:												Custody Seal H. Long		Temp 8.8			
												pH		Temp			



COLUMBIA ANALYTICAL SERVICES, INC.

Analytical Report

Client: CH2M Hill, Inc.
 Project: FAA Tanana FST Mgt. Program/ 142314.A1.F9
 Sample Matrix: Solid

Service Request: A9700725
 Date Collected: 8/22/97
 Date Received: 8/26/97

Lead, Total

Prep Method: EPA 3050A
 Analysis Method: 7420
 Test Notes:

Units: mg/Kg (ppm)
 Basis: As Received

Sample Name	Lab Code	MRL	MDL	Dilution Factor	Date Extracted	Date Analyzed	Result	Result Notes
Method Blank	A970827-SB1	20	10	1	8/27/97	8/27/97	ND	
TAL97PC1075	A9700725-001	20	10	1	8/27/97	8/27/97	233000	
TAL97ST108T	A9700725-002	20	10	1	8/27/97	8/27/97	460	
TAL97ST109T	A9700725-003	20	10	1	8/27/97	8/27/97	1180	
TAL97ST110T	A9700725-004	20	10	1	8/27/97	8/27/97	680	
TAL97IS122Q	A9700725-005	20	10	1	8/27/97	8/27/97	560	
TAL97SS1118K	A9700725-006	20	10	1	8/27/97	8/27/97	240	

Approved By: Kim Tiplady

Date: 8.30.97

COLUMBIA ANALYTICAL SERVICES, INC.

Analytical Report

Client: CH2M Hill, Inc.
Project: FAA Tanana FST Mgt. Program/ 142314.A1.F9
Sample Matrix: Soil

Service Request: A9700784
Date Collected: 8/22/97
Date Received: 9/5/97

Toxicity Characteristic Leaching Procedure (TCLP), EPA Method 1311
Lead

Prep Method: EPA 3010A
Analysis Method: 6010A
Test Notes:

Units: mg/L (ppm)
Basis: NA

Sample Name	Lab Code	MRL	MDL	Dilution Factor	Date Extracted	Date Analyzed	Result	Result Notes
Method Blank	A970909-TB1	0.1	0.03	1	9/9/97	9/11/97	ND	
TAL97PC1075	A9700725-001	0.1	0.03	1	9/9/97	9/11/97	21.0	
TAL97SS1118K	A9700725-006	0.1	0.03	1	9/9/97	9/11/97	0.3	

Approved By: J. Sharp - Dahl Date: 9.12.97

1A/042895

Spill Site, Building 600
Chain of Custody
Data Package

Project # 142314.A1.F9		Purchase Order #		<input type="checkbox"/> LGN One Innovation Drive, Suite C Alachua, FL 32615-9586 (904) 462-3050 FAX (904) 462-1670		<input checked="" type="checkbox"/> ALRD 5099 Caterpillar Road Redding, CA 96003-1412 (916) 244-5227 FAX (916) 244-4109		THIS AREA FOR LAB USE ONLY					
Project Name TAATANANA				<input type="checkbox"/> LMG 2567 Fairlane Drive Montgomery, AL 36116-1622 (334) 271-2440 FAX (334) 271-3428		<input type="checkbox"/> LKW Canviro Analytical Laboratories, Inc. 50 Bathurst, Unit 12 Waterloo, Ontario, Canada N2V 2C5 (519) 747-2575 FAX (519) 747-3806		Lab #	Page	of			
Company Name CH2M HILL/ANC								Client Service		Price Source A P Q S			
Project Manager or Contact & Phone #		Report Copy to:		ANALYSES REQUESTED				Acct Code		Test Group			
TOM WOLF/ANX		TOM WOLF/ANX						Project Code		Ack. Gen.			
Requested Completion Date:		Site ID		Sample Disposal:		# OF CONTAINERS		LIMS Ver		Login	Mult.		
Normal				<input checked="" type="checkbox"/> Dispose <input type="checkbox"/> Return				COC Review					
97 Sampling		Type Matrix C O M P G R A B W A T E R S O I L		CLIENT SAMPLE ID (9 CHARACTERS)				QC ID (3 CHAR)		SAMPLE REMARKS		LAB 1 ID	LAB 2 ID
Date	Time												
8/26	1700	A	X	TAL97SS143S	2	X	X						
	1705	X	A	TAL97SS144S	2	X	X						
	1710	A	A	TAL97SS145S	2	X	X						
	1715	A	X	TAL97SS146S	2	X	X						
	1720	A	A	TAL97SS147S	2	X	X						
✓	1725	X	X	TAL97SS148S	2	X	X						
										202WT = 87.58 87.75 87.36 87.46 87.85 87.51			
Sampled By & Title Rutnebb		Date/Time 8/24/97 1700		Relinquished By Rutnebb		Date/Time 8/21/97 0700		HAZWRAP/NESSA: Y N		EDATA: Y N			
Received By		Date/Time		Relinquished By		Date/Time		QC LEVEL 1 2 3 OTHER		pH			
Received By		Date/Time		Relinquished By		Date/Time		Shipping		Ice			
Received By		Date/Time		Shipped Via UPS Fed-Ex Other		Shipping Charter → Fed-Ex → RDD		Custody Seal		Temp			
Batch Remarks: Fed-Ex # 5519111430													





CH2MHILL

Mr. Tom Wolf
CH2M HILL/ANC
301 West Northern Lights Boulevard
Suite 601
Anchorage, AK 99503-2691

CH2M HILL
Analytical Services
5090 Caterpillar Road
Redding, CA
96003-1412
Tel 916.244.5227
Fax 916.244.4109

Analytical Report
FAA Tanana FST Management Program
RD926

October 9, 1997

Submitted by:

Brian Geers
Project Manager/Client Services

Organic Data Qualifiers

- A -- This qualifier indicates that a TIC is a suspected aldol-condensation product.
- B-- This flag is used when the analyte is found in the associated blank as well as the sample. This notation indicates possible blank contamination and suggests that the data user evaluate these compounds and their amounts carefully.
- C-- The "C" flag indicates the presence of this compound has been confirmed by the GC/MS analysis.
- D-- This qualifier is used for all compounds identified in an analysis at a secondary dilution factor. "D" qualifiers are used only for the samples reported at more than one dilution factor.
- E-- This flag indicates that the value reported exceeds the linear calibration range for that compound. Therefore, the sample should be reanalyzed at the appropriate dilution. The "E" qualified amount is an estimated concentration, and the results of the dilution will be reported on a separate Form I.
- I-- This qualifier indicates that the reporting limit adjacent to the "I" qualifier has been raised. It is used when chromatographic interference prohibits detection of a compound at a level below the concentration expressed on the Form I.
- J-- Indicates an estimated value. It is used when the data indicates the presence of a target compound below the reporting limit or the presence of a Tentatively Identified Compound (TIC)
- N-- This qualifier indicates presumptive evidence of a compound. This flag is only used for Tentatively Identified Compounds (TIC), where the identification is based on a mass spectral library search. It is applied to all TIC results. For generic characterization of a TIC, such as chlorinated hydrocarbon, the "N" qualifier is not used.
- P-- This qualifier is used for pesticide/Aroclor target analytes when there is a greater than 25% difference for detected concentrations between the two columns. The lower of the two values is reported on Form I and flagged with a "P".
- U-- Indicates the compound was analyzed for but not detected. The number adjacent to the "U" qualifier indicates the reporting limit for that compound. The reporting limit can vary from sample to sample depending on dilution factors or percent moisture adjustments when indicated.

Organic Sample ID Qualifiers

The qualifiers that may be appended to the Lab Sample ID and/or the Client Sample ID for organic analysis are defined below:

DL -- Diluted reanalysis . Indicates that the results were determined in an analysis of a secondary dilution of a sample or extract. The "DL" suffix may be followed by a digit to indicate multiple dilutions of the sample or extract. The results of more than one diluted reanalyses may be reported.

MS-- Matrix spike (may be followed by a digit to indicate multiple matrix spikes within a sample set).

MSD--Matrix spike duplicate (may be followed by a digit to indicate multiple matrix spikes within a sample set).

R-- Reanalysis. The extract was reanalyzed without re-extraction. The "R" is not used if the sample was also re-extracted. May be followed by a digit to indicate multiple reanalyses of the sample at the same dilution.

RE-- Re-extraction analysis. The sample was re-extracted and reanalyzed. May be followed by a digit to indicate multiple re-extracted analyses of the same sample at the same dilution.

Sample ID Cross-reference Table

CH2M Hill Lab Sample ID	Client Sample ID	Collect Date	Sample Matrix	Additional Description
FS = Field Sample; MSD = Matrix Spike Duplicate; MSO = Matrix Spike, Organic				
RD926001	FS TAL97SS143S	08/26/97	Soil	
RD926002	FS TAL97SS144S	08/26/97	Soil	
RD926003	FS TAL97SS145S	08/26/97	Soil	
RD926004	FS TAL97SS146S	08/26/97	Soil	
RD926005	FS TAL97SS147S	08/26/97	Soil	
RD926006	FS TAL97SS148S	08/26/97	Soil	

The above lab sample ID's and cross reference information apply to samples as received by the laboratory. Modifiers to the lab sample ID may be added for internal tracking purposes. Any modified sample ID will be reflected in the appropriate case narrative only.

GC PURGEABLE AROMATICS

CASE NARRATIVE
GC PURGEABLE AROMATICS

CH2M Hill Lab Reference No./SDG.: RD926

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

- A. Sample Preparation: All holding times were met.
- B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: ADEC PUBL-AK 101, 11/95
Cleanup: N/A
Analysis: SW-846 8020A(MOD)


IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

- A. Calibration : All acceptance criteria were met.
- B. Blanks: All acceptance criteria were met.
- C. Surrogates: Due to matrix interference, the surrogate recovery for Bromofluorobenzene in RD926005 exceeded laboratory QC limits. The laboratory QC samples met all acceptance criteria.
- D. Spikes: All acceptance criteria were met.
- E. Samples: Due to the concentration of target analytes, sample RD926003 was analyzed on a diluted basis. Reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED:  DATE: 10-8-97
Douglas Burnett
Resource Chemist, Organics

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS143S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.57

Date Collected: 08/26/97 17:00 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926001
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.03 U	mg/Kg	0.03
Ethylbenzene	100-41-4	0.077	mg/Kg	0.03
Toluene	108-88-3	0.03 U	mg/Kg	0.03
Xylenes (Total)	N/A	0.24	mg/Kg	0.03
a,a,a-Trifluorotoluene - SS	98-08-8	106	%rec	
Bromofluorobenzene - SS	460-00-4	91	%rec	

(9771)

Report of Analytical Results

Client Sample ID: TAL97SS144S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.69

Date Collected: 08/26/97 17:05 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926002
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.04 U	mg/Kg	0.04
Ethylbenzene	100-41-4	0.04 U	mg/Kg	0.04
Toluene	108-88-3	0.04 U	mg/Kg	0.04
Xylenes (Total)	N/A	0.04 U	mg/Kg	0.04
a,a,a-Trifluorotoluene - SS	98-08-8	104	%rec	
Bromofluorobenzene - SS	460-00-4	76	%rec	

(9771)

Report of Analytical Results

Client Sample ID: TAL97SS145S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.10

Date Collected: 08/26/97 17:10 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926003
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.06 U	mg/Kg	0.06
Ethylbenzene	100-41-4	2.1	mg/Kg	0.06
Toluene	108-88-3	0.06 U	mg/Kg	0.06
Xylenes (Total)	N/A	15	mg/Kg	0.06
a,a,a-Trifluorotoluene - SS	98-08-8	87	%rec	
Bromofluorobenzene - SS	460-00-4	115	%rec	

(9771)

Report of Analytical Results

Client Sample ID: TAL97SS146S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.78

Date Collected: 08/26/97 17:15 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926004
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.05 U	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.05 U	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	104	%rec	
Bromofluorobenzene - SS	460-00-4	84	%rec	

(9771)

Report of Analytical Results

Client Sample ID: TAL97SS147S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.76

Date Collected: 08/26/97 17:20 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926005
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	2.7	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	10	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	87	%rec	
Bromofluorobenzene - SS	460-00-4	216	%rec	

(9771)

Report of Analytical Results

Client Sample ID: TAL97SS148S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 0.79

Date Collected: 08/26/97 17:25 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926006
 Date Extracted: None Site: N/A
 Date Analyzed: 09/18/97 00:00 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.078	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.23	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	102	%rec	
Bromofluorobenzene - SS	460-00-4	83	%rec	

(9771)



QC Summary

SURROGATE RECOVERY SUMMARY
PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD926

Matrix: SOIL

Method: 8020A(MOD)

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD A, A, A-TRIFLUOROTOLUENE	SURROGATE STANDARD BROMOFLUOROBENZENE
GSB10918	GSB10918	100	89
RD926001	TAL97SS143S	106	91
RD926002	TAL97SS144S	104	76
RD926003	TAL97SS145S	87	115
RD926004	TAL97SS146S	104	84
RD926005	TAL97SS147S	87	216 *
RD926006	TAL97SS148S	102	83

Surrogate Standard	QC Limits	
	Method Blank	Samples
a, a, a-Trifluorotoluene	60 - 120	50 - 150
Bromofluorobenzene	60 - 120	50 - 150

Surrogate standard reported as percent recovery.

Comments: * - Outside QC limits.

FORM II

METHOD BLANK SUMMARY
PURGEABLE AROMATICS

Matrix: SOIL
Method: 8020A(MOD)
Date Extracted: N/A
Date Analyzed: 09/18/97
Time Analyzed: 08:43
Instrument ID: TRACOR 540, DB-624
Lab File ID: 9715PDB0726

Lab Sample ID: GSB10918
Lab Ref. No.: RD926

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD926001	TAL97SS143S	09/18/97
RD926002	TAL97SS144S	09/18/97
RD926003	TAL97SS145S	09/18/97
RD926004	TAL97SS146S	09/18/97
RD926005	TAL97SS147S	09/18/97
RD926006	TAL97SS148S	09/18/97

Comments:

FORM IV

Standards data

INITIAL CALIBRATION
PURGEABLE AROMATICS

Date Analyzed: 08/26/97
Instrument ID: TRACOR 540, DB-624

Method: 8020A(MOD)
Matrix: Water

<u>Compound</u>	<u>5.0</u> <u>PPB</u>	<u>10</u> <u>PPB</u>	<u>20</u> <u>PPB</u>	<u>50</u> <u>PPB</u>	<u>100</u> <u>PPB</u>	<u>200</u> <u>PPB</u>	<u>RF</u>	<u>% RSD</u>
Benzene	2.7652	2.2361	2.0417	1.8940	1.9206	1.8895	2.1245	16.03
Ethylbenzene	2.3241	1.9349	1.7416	1.6279	1.6659	1.6391	1.8223	14.86
Toluene	2.7306	2.1695	1.9710	1.8361	1.8630	1.8263	2.0661	16.94
P/M Xylene	2.6515	2.2102	2.0032	1.9309	1.9719	1.8794	2.1079	13.73
O Xylene	2.2537	1.9162	1.7229	1.6175	1.6419	1.6144	1.7944	14.05
<u>Surrogate</u>								
a,a,a-Trifluorotoluene-SS	0.6456	0.6411	0.6414	0.6346	0.6312	0.6201	0.6357	1.45
Bromofluorobenzene-SS	0.7410	0.7491	0.7335	0.7544	0.7810	0.7621	0.7535	2.23

Comments:

FORM VI

**CONTINUING CALIBRATION
PURGEABLE AROMATICS**

Continuing Calibration Date: 09/18/97
 Continuing Calibration Time: 07:27
 Continuing Calibration File: 9715PDC0724

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

<u>COMPOUND</u>	<u>REF. AMT.</u>	<u>CONT. CAL. CONC.</u>	<u>RANGE</u>	<u>RETENTION TIME</u>	<u>RETENTION TIME WINDOW</u>
Benzene	20.00	19.15	15.4 - 24.6	5.841	5.801 - 5.881
Ethylbenzene	20.00	20.42	12.6 - 27.4	10.700	10.680 - 10.720
Toluene	20.00	20.33	15.4 - 24.6	8.574	8.554 - 8.594
M/P Xylene	40.00	46.05	29.8 - 61.4	10.882	10.862 - 10.902
O Xylene	20.00	19.32	14.0 - 27.0	11.434	11.414 - 11.454

<u>SURROGATE</u>	<u>PREDICTED CONC</u>	<u>ACTUAL CONCENTRATION</u>	<u>% D</u>
a,a,a-Trifluorotoluene-SS	100	104	4.0
Bromobluorobenzene-SS	100	96	4.0

Comments:

FORM VII

CONTINUING CALIBRATION
PURGEABLE AROMATICS

Continuing Calibration Date: 09/18/97
 Continuing Calibration Time: 14:47
 Continuing Calibration File: 9715PDC0735

Method: 8020A(MOD)
 Initial Calibration Date: 08/26/97
 Matrix: Water

COMPOUND	REF. AMT.	CONT. CAL. CONC.	RANGE	RETENTION TIME	RETENTION TIME WINDOW
Benzene	20.00	18.22	15.4 - 24.6	5.837	5.797 - 5.877
Ethylbenzene	20.00	20.14	12.6 - 27.4	10.696	10.676 - 10.716
Toluene	20.00	19.86	15.4 - 24.6	8.572	8.552 - 8.592
M/P Xylene	40.00	47.06	29.8 - 61.4	10.875	10.855 - 10.895
O Xylene	20.00	20.87	14.0 - 27.0	11.424	11.404 - 11.444

SURROGATE	PREDICTED CONC	ACTUAL CONCENTRATION	% D
a,a,a-Trifluorotoluene-SS	100	98	2.0
Bromobluorobenzene-SS	100	105	5.0

Comments:

FORM VII

ANALYTICAL SEQUENCE
PURGEABLE AROMATICS

Instrument ID: TRACOR 540, DB-624

Lab Ref. No.: RD926

Method: 8020A(MOD)

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
5.0 PPB	INITIAL	08/26/97	14:09
10 PPB	INITIAL	08/26/97	14:47
20 PPB	INITIAL	08/26/97	15:26
50 PPB	INITIAL	08/26/97	16:04
100 PPB	INITIAL	08/26/97	16:43
200 PPB	INITIAL	08/26/97	17:21
20 PPB	CONTINUING	09/18/97	07:27
GSB10918	GSB10918	09/18/97	08:43
RD926001	TAL97SS143S	09/18/97	09:39
RD926002	TAL97SS144S	09/18/97	10:17
RD926003	TAL97SS145S	09/18/97	10:56
RD926004	TAL97SS146S	09/18/97	11:34
RD926005	TAL97SS147S	09/18/97	12:13
RD926006	TAL97SS148S	09/18/97	12:52
20 PPB	CONTINUING	09/18/97	14:47

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: GSB10918
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: None
 Date Received: None
 Date Extracted: None
 Date Analyzed: 09/18/97 00:00 (Thu)

Reference No: LABQC
 Lab Sample ID: GSB10918
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC VOLATILES				
Benzene	71-43-2	0.05 U	mg/Kg	0.05
Ethylbenzene	100-41-4	0.05 U	mg/Kg	0.05
Toluene	108-88-3	0.05 U	mg/Kg	0.05
Xylenes (Total)	N/A	0.05 U	mg/Kg	0.05
a,a,a-Trifluorotoluene - SS	98-08-8	100	%rec	
Bromofluorobenzene - SS	460-00-4	89	%rec	

(9771)

GC DIESEL RANGE ORGANICS

CASE NARRATIVE
GC DIESEL RANGE ORGANICS

CH2M Hill Lab Reference No./SDG.: RD926

Project: FAA Tanana FST Management Program

I. RECEIPT

No exceptions were encountered unless a Sample Receipt Exception Report is attached to the Chain-of-Custody included with this data package.

II. HOLDING TIMES

A. Sample Preparation: All holding times were met.

B. Sample Analysis: All holding times were met.

III. METHOD

Preparation: N/A

Cleanup: N/A

Analysis: ADEC PUBL-AK 102, 11/95

IV. PREPARATION

Sample preparation proceeded normally.

V. ANALYSIS

A. Calibration : All acceptance criteria were met.

B. Blanks: All acceptance criteria were met.


C. Surrogates: Surrogate recovery could not be determined for sample RD926003 due to the required dilution.

D. Spikes: All acceptance criteria were met.

E. Samples: Samples RD926001 and RD926003 were analyzed on a diluted basis due to the concentration of target analytes. Reporting limits have been adjusted accordingly.

I certify that this data package is in compliance with the terms and conditions agreed to by the client and QAL, Inc., both technically and for completeness, except for the conditions noted above. Release of the data contained in this hardcopy data package has been authorized by the Laboratory Manager or designated person, as verified by the following signature.

SIGNED:



Douglas Burnett
Resource Chemist, Organics

DATE:

10-9-97

Sample data

Report of Analytical Results

Client Sample ID: TAL97SS143S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 10.00

Date Collected: 08/26/97 17:00 (Tue)
 Date Received: 08/29/97 09:15 (Fri)
 Date Extracted: 09/08/97 11:30 (Mon)
 Date Analyzed: 09/30/97 10:24 (Tue)

Reference No: RD926
 Lab Sample ID: RD926001
 Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES				
Diesel Range Organics	DIESELCOMP	2200	mg/Kg	47
o-Terphenyl - SS	84-15-1	98	%rec	

(9879)

Report of Analytical Results

Client Sample ID: TAL97SS147S
 Sample Description: None
 Sample Matrix: Soil
 Dilution: 1.00

Date Collected: 08/26/97 17:20 (Tue) Reference No: RD926
 Date Received: 08/29/97 09:15 (Fri) Lab Sample ID: RD926005
 Date Extracted: 09/08/97 11:30 (Mon) Site: N/A
 Date Analyzed: 10/02/97 11:24 (Thu)

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES				
Diesel Range Organics	DIESELCOMP	27	mg/Kg	5
o-Terphenyl - SS	84-15-1	73	%rec	

QC Summary

SURROGATE RECOVERY SUMMARY
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3600, DB-5

Lab Ref. No.: RD926

Matrix: SOIL

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	SURROGATE STANDARD O-TERPHENYL
ASB10908A	ASB10908A	99
RD926001	TAL97SS143S	98
RD926002	TAL97SS144S	65
RD926003	TAL97SS145S	0 D
RD926004	TAL97SS146S	97
RD926005	TAL97SS147S	73
RD926006	TAL97SS148S	102
RD926002MS	97SS144SMS	95
RD926002MSD	97SS144SMSD	84

Surrogate Standard	QC Limits	
	Method Blank	Samples
o-Terphenyl	60 - 120	50 - 150

Surrogate standard reported as percent recovery.

Comments: D - Surrogate recovery could not be determined due to the required dilution.

FORM II

MATRIX SPIKE / MATRIX SPIKE DUPLICATE RESULTS

Lab Sample ID: RD926002
 Client ID: TAL97SS144S
 Date Analyzed: 09/26/97

Analysis: ADEC PUBL-AK 102, 11/95
 Matrix: SOIL

<u>Compound</u>	<u>Concentration Spiked (mg/Kg)</u>	<u>Sample Result (mg/Kg)</u>	<u>Spike Result (mg/Kg)</u>	<u>Spike Percent Recovery</u>
Diesel Range Organics	215	10	175	77

<u>Compound</u>	<u>Concentration Spiked (mg/Kg)</u>	<u>Sample Result (mg/Kg)</u>	<u>Duplicate Spike Result (mg/Kg)</u>	<u>Spike Percent Recovery</u>	<u>RPD</u>
Diesel Range Organics	215	10	127	54	34.0

Accuracy:

$$\text{Percent Recovery} = \frac{\text{Spike Result} - \text{Sample Result}}{\text{Concentration Spiked}} \times 100$$

Precision:

$$\text{RPD} = \frac{\text{Spike \% Rec.} - \text{Duplicate Spike \% Rec.}}{\text{Spike \% Rec.} + \text{Duplicate Spike \% Rec.}} \times 200$$

Comments:

FORM III

METHOD BLANK SUMMARY
DIESEL RANGE ORGANICS

Matrix: SOIL
Method: ADEC PUBL-AK 102, 11/95
Date Extracted: 09/08/97
Date Analyzed: 09/26/97
Time Analyzed: 18:55
Instrument ID: VARIAN 3600, DB-5
Lab File ID: 9708DEB0561

Lab Sample ID: ASB10908A
Lab Ref. No.: RD926

THIS METHOD BLANK APPLIES TO THE FOLLOWING SAMPLES:

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED
RD926001	TAL97SS143S	09/30/97
RD926002	TAL97SS144S	09/26/97
RD926003	TAL97SS145S	09/27/97
RD926004	TAL97SS146S	09/26/97
RD926005	TAL97SS147S	10/02/97
RD926006	TAL97SS148S	09/27/97
RD926002MS	97SS144SMS	09/26/97
RD926002MSD	97SS144SMSD	09/26/97

Comments:

FORM IV

Standards data

INITIAL CALIBRATION
DIESEL RANGE ORGANICS

Date Analyzed: 09/22/97
Instrument ID: VARIAN 3600, DB-5

Method: ADEC PUBL-AK 101, 11/95
Matrix: Water

RESPONSE FACTOR
(1.00E+6)

<u>Compound</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/mL</u>	<u>RF</u>	<u>% RSD</u>
Diesel Range Organics	2.337	2.745	2.765	2.800	2.941	2.718	8.15

RESPONSE FACTOR
(1.00E+03)

<u>Compound</u>	<u>0.5 mg/ml</u>	<u>1.0 mg/ml</u>	<u>3.0 mg/ml</u>	<u>5.0 mg/ml</u>	<u>10 mg/ml</u>	<u>RF</u>	<u>% RSD</u>
o-Terphenyl - SS	8.035	7.826	7.897	7.751	7.841	7.870	1.32

Comments:

FORM VI

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/26/97
Continuing Calibration Time: 15:26
Continuing Calibration File: 9708DEC0557

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.01	0.3
o-Terphenyl - SS	100	103	3

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/27/97
Continuing Calibration Time: 01:37
Continuing Calibration File: 9708DEC0569

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.37	12.3
o-Terphenyl - SS	100	108	8

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/27/97
Continuing Calibration Time: 12:31
Continuing Calibration File: 9708DEC0582

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	2.46	18.0
o-Terphenyl - SS	100	87	13

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/30/97
Continuing Calibration Time: 08:36
Continuing Calibration File: 9708DEC0588

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Diesel Range Organics	2.718	2.470	9.5

<u>SURROGATE STANDARD</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
o-Terphenyl - SS	100	86	14.0

Comments:

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 09/30/97
Continuing Calibration Time: 20:59
Continuing Calibration File: 9708DEC0601

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	3.00	0.1
o-Terphenyl - SS	100	97	3

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 10/02/97
Continuing Calibration Time: 09:02
Continuing Calibration File: 9708DEC0627

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

RESPONSE FACTOR
(1.00E+06)

<u>COMPOUND</u>	<u>INITIAL MEAN RF</u>	<u>CONTINUING RF</u>	<u>% D</u>
Diesel Range Organics	2.718	2.209	20.6

<u>SURROGATE STANDARD</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
o-Terphenyl - SS	100	84	16.0

Comments:

FORM VII

CONTINUING CALIBRATION
DIESEL RANGE ORGANICS

Continuing Calibration Date: 10/02/97
Continuing Calibration Time: 15:05
Continuing Calibration File: 9708DEC0631

Method: ADEC PUBL-AK 101, 11/95
Initial Calibration Date: 09/22/97
Matrix: Water

<u>COMPOUND</u>	<u>PREDICTED CONC.</u>	<u>ACTUAL CONC.</u>	<u>% D</u>
Diesel Range Organics	3.00	2.55	15.0
o-Terphenyl - SS	100	81	19

Comments:

FORM VII

ANALYTICAL SEQUENCE
DIESEL RANGE ORGANICS

Instrument ID: VARIAN 3600, DB-5

Lab Ref. No.: RD926

Method: ADEC PUBL-AK 102, 11/95

LABORATORY SAMPLE ID	CLIENT SAMPLE ID	DATE ANALYZED	TIME ANALYZED
0.50 mg/mL	INITIAL	09/22/97	17:30
1.0 mg/mL	INITIAL	09/22/97	18:26
3.0 mg/mL	INITIAL	09/22/97	19:23
5.0 mg/mL	INITIAL	09/22/97	20:19
10 mg/mL	INITIAL	09/22/97	21:14
3.0 mg/mL	CONTINUING	09/26/97	15:26
ASB10908A	ASB10908A	09/26/97	18:55
RD926002	TAL97SS144S	09/26/97	20:36
RD926002MS	97SS144SMS	09/26/97	21:27
RD926002MSD	97SS144SMSD	09/26/97	22:17
RD926004	TAL97SS146S	09/26/97	23:07
3.0 mg/mL	CONTINUING	09/27/97	01:37
RD926006	TAL97SS148S	09/27/97	02:28
RD926003	TAL97SS145S	09/27/97	03:18
3.0 mg/mL	CONTINUING	09/27/97	12:31
3.0 mg/mL	CONTINUING	09/30/97	08:36
RD926001	TAL97SS143S	09/30/97	10:24
3.0 mg/mL	CONTINUING	09/30/97	20:59
3.0 mg/mL	CONTINUING	10/02/97	09:02
RD926005	TAL97SS147S	10/02/97	11:24
3.0 mg/mL	CONTINUING	10/02/97	15:05

Comments:

FORM VIII

QC data

Report of Analytical Results

Client Sample ID: ASB10908A
Sample Description: None
Sample Matrix: Soil
Dilution: 1.00

Date Collected: None
Date Received: None
Date Extracted: 09/08/97 11:30 (Mon)
Date Analyzed: 09/26/97 18:55 (Fri)

Reference No: LABQC
Lab Sample ID: ASB10908A
Site: N/A

Analytical Parameter	CAS or Storet Number	Result	Units	Reporting Level
GC SEMI-VOLATILES Diesel Range Organics o-Terphenyl - SS	DIESELCOMP 84-15-1	4 U 99	mg/Kg %rec	4

(9879)

Drum Storage Site, Building 600
Chain of Custody
Data Package



ANALYTICA
ALASKA INC.

Web: www.analyticaalaska.com

811 1st Ave
Anchorage, AK 99501
(907) 258-2155
FAX: (907) 258-6634
E-Mail: analytic@eagle.pitalaska.net

5438 Le Dri
Juneau, AK 99801
(907) 780-6668
FAX: (907) 780-6670

11th St Park
Suite 200
Broomfield, Colorado 80021
(303) 469-8868
FAX: (303) 469-5254

LGN: 9810023

CSN: A80408

Chain of Custody Record / Analysis Request

Company Name CH2M HILL		Project Name FAA Tanana R.I. DO# 25				Date Collected	Time Collected	Matrix (Soil/Water) (Circle One)	# Containers				BTEX by 5030/8021 or 602 (specify)	GRO by 5030/8015M	GRO by AK101	DRO by 3550/8100M	DRO by AK102	RRO by AK103	PH<2	Hold for Further Analysis	RUSH (see below)	LAB ID												
Company Address 301 W. Northern Lights Anchorage AK 99503		Report To: Mike Drewett							Sampler: T. Wagner														P.O. Number: 142314, A1, F6											
Telephone 907 278-2551		Telephone							8 oz Glass														4 oz Glass				40 ml. VOMFO				1 Liter			
FAX		FAX																																
Sample ID																																		
TAL98SL001501		9/19 0930				1																												
TAL98SL001502		9/19 0930				1																												
TAL98SL002501		9/19 0935				1																												
TAL98SL002502		9/19 0940				1																												
TAL98SL003501		9/19 0941				1																												
TAL98SL003502		9/19 0941				1																												
TAL98SL004501		9/19 0950				1																												
TAL98SL004502		9/19 0950				1																												
TAL98SL004503		9/19 0950				1																												

COMMENTS: **DO + PO# as per Patrick LeMay 9/30/98**

DELIVERABLES:
 Level I
 ADEC Format
 ACOE
 Other
 EDF - Format: COE1 specify

TURNAROUND:
 2 Business Days
 5 Business Days
 10 Business Days
 other: prelims - 14
Full data - 30
 # Business Days

RELINQUISHED BY SAMPLER:	RECEIVED BY:	RELINQUISHED BY:	RECEIVED BY:	ANALYTICA USE ONLY:
Signature: <i>Anthony R. Wagner</i>	Signature: <i>Sarah Stevens</i>	Signature: <i>Lorraine Andela</i>	Signature: <i>PC Sine</i>	Airbill / Flight #:
Printed Name: Anthony R. Wagner	Printed Name: Sarah Stevens	Printed Name: Lorraine Andela	Printed Name: PC Sine	Condition of Sample Containers:
Firm: CH2M Hill	Firm: Analytica Alaska Inc.	Firm: Analytica AK	Firm: Analytica	Temp Received: 0.5 °C
Date/Time: 9/27/98 12:15pm	Date/Time: 9/29/98 10:15pm	Date/Time: 9/30/98 1300	Date/Time: 10-1-98 9:2	# of Coolers: 1
				Seals: 3 - front side

PAGE 1 OF 1





an Analytica Group company

CH2M Hill of Alaska
301 W. Northern Lights Blvd.
Suite 601
Anchorage, AK 99503-2792
Attn: Mike Drewett

325 interlocken Parkway
Suite 200
Broomfield, CO 80021
(303) 469-8868
(800) 873-8707
FAX: (303) 469-5254

Order #: 98-10-023
Date: 10/15/98 13:15
Work ID: FAA TANANA R.I. D.O. #25
Date Received: 10/01/98
Date Completed: 10/15/98

SAMPLE IDENTIFICATION

<u>Sample Number</u>	<u>Client Description</u>	<u>Sample Number</u>	<u>Client Description</u>
01	TAL 98SL001 SO1	06	TAL 98SL003 SO2
02	TAL 98SL001 SO2	07	TAL 98SL004 SO1
03	TAL 98SL002 SO1	08	TAL 98SL004 SO2
04	TAL 98SL002 SO2	09	TAL 98SL004 SO3
05	TAL 98SL003 SO1		

Enclosed are the analytical results for the submitted sample(s). Please review the CASE NARRATIVE for a discussion of any data and/or quality control issues. A listing of data qualifiers and analytical codes is located on the TEST METHODOLOGIES page at the end of the report.

If you have any questions regarding the analyses, please feel free to call.

Sincerely,

Claire K. Toon
Project Manager

Samples were prepared and analyzed according to methods outlined in the following references:

- o Test Methods for Evaluating Solid Waste, USEPA SW-846, Third Edition, Revision 4, January 1996.

All analyses meet quality assurance objectives.

Dilution factors are provided in parentheses next to the 'D' qualifier.

Sample: 01A TAL 98SL001 SO1 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	20	D(5)	0.56	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	11.1		0.1	WT%	10/08/98

Sample: 02A TAL 98SL001 SO2 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	10	D(5)	0.58	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	13.3		0.1	WT%	10/08/98

Sample: 03A TAL 98SL002 SO1 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	11	D(5)	0.58	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	13.8		0.1	WT%	10/08/98

Sample: 04A TAL 98SL002 SO2 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	12	D(5)	0.57	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	12.4		0.1	WT%	10/08/98

Sample: 05A TAL 98SL003 SO1 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	12	D(5)	0.57	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	12.1		0.1	WT%	10/08/98

Sample: 06A TAL 98SL003 SO2 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	8.5	D(2)	0.24	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	16.5		0.1	WT%	10/08/98

Sample: 07A TAL 98SL004 SO1 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	120	D(50)	5.3	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	5.60		0.1	WT%	10/08/98

Sample: 08A TAL 98SL004 SO2 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	43	D(10)	1.2	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	15.4		0.1	WT%	10/08/98

Sample: 09A TAL 98SL004 SO3 Collected: 09/29/98 Matrix: SOIL

<u>Test Description</u>	<u>Method</u>	<u>Result</u>	<u>Q</u>	<u>Limit</u>	<u>Units</u>	<u>Analyzed</u>
Lead, Total	SW 7421	8.9	D(2)	0.24	mg/Kg-DRY	10/13/98
Percent Moisture	ASTM D2216	15.4		0.1	WT%	10/08/98

THE FOLLOWING CODES APPLY TO THE ANALYTICAL REPORT

RESULT field...

ND = not detected at the reported limit

NA = analyte not applicable (see case narrative/methods for discussion)

Q (qualifier) field...

GENERAL:

* = Recovery or %RPD outside method specifications

H = value is estimated due to analysis run outside EPA holding times

E = reported concentration is above the instrument calibration range

D = analyte was diluted to bring within instrument calibration range or
to remove matrix interferences

ORGANIC ANALYSIS DATA QUALIFIERS:

B = analyte was detected in the laboratory method blank

J = analyte was detected above the instrument detection limit (IDL)
but below the analytical reporting limit (CRDL)

INORGANIC ANALYSIS DATA QUALIFIERS:

B = analyte was detected above the instrument detection limit (IDL)
but below the analytical reporting limit (CRDL)

W = post digestion spike did not meet criteria (85-115%)

S = reported value determined by the Method of Standard Additions

Order # 98-10-023
ANALYTICA, INC.

CH2M Hill of Alaska
TEST METHODOLOGIES

Page 6

3050_G:	Acid Digestion of Sediments, Sludges, and Soils for GFAA Metals	METHOD: 3050A
PB_GTS:	LEAD, Total (GFAA)	METHOD: 7421
PMOIST:	PERCENT MOISTURE	METHOD: ASTM D2216

Sample: 01A TAL 98SL001 SO1 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 02A TAL 98SL001 SO2 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 03A TAL 98SL002 SO1 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 04A TAL 98SL002 SO2 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 05A TAL 98SL003 SO1 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 06A TAL 98SL003 SO2 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 07A TAL 98SL004 SO1 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Sample: 08A TAL 98SL004 SO2 Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

Order # 98-10-023
ANALYTICA, INC.

CH2M Hill of Alaska
DATES REPORT

Sample: 09A TAL 98SL004 SO3

Matrix: SOIL

<u>Analysis</u>	<u>Method</u>	<u>Collected</u>	<u>Received</u>	<u>TCLP date</u>	<u>Extracted</u>	<u>Analyzed</u>
Lead, Total	SW 7421	09/29/98	10/01/98	NA	10/09/98	10/13/98
Percent Moisture	ASTM D2216	09/29/98	10/01/98	NA		10/08/98

QA/QC REPORT
METHOD BLANK SUMMARY
10/15/98

CLIENT: CH2M_HILL_AK

PAGE: 1
ORDER#: 9810023

SAMPLE ID	ANALYTE	UNITS	ANAL DATE	RESULT	LIMIT
MB-9801303	LEAD, Total	mg/Kg	10/13/98	ND	0.10

METHOD BLANK SPIKE SUMMARY

SAMPLE ID	ANALYTE	UNITS	ANAL DATE	RESULT	LIMIT	SPIKE	REF VAL	%REC	FLAG	QC SPECS	
										LOW	UPPER
MBS-9801303	LEAD, Total	mg/Kg	10/13/98	2.0	0.10	2.0	ND	100		80	120

MATRIX SPIKE SUMMARY

SAMPLE ID	ANALYTE	UNITS	ANAL DATE	RESULT	LIMIT	SPIKE	REF VAL	%REC	FLAG	QC SPECS	
										LOW	UPPER
S810023-01A	LEAD, Total	mg/Kg-DRY	10/13/98	27	0.56	2.2	20	NC		70	130

SAMPLE DUPLICATE SUMMARY

SAMPLE ID	ANALYTE	UNITS	ANAL DATE	RESULT	LIMIT	REF VAL	%RPD	FLAG	QC SPECS		
									UPPER		
D810023-01A	LEAD, Total	mg/Kg-DRY	10/13/98	16	0.56	20	22.2			35	



COOLER RECEIPT FORM

CLIENT CH2 M/K CSN# A80406 PROJECT FAB Tanana ORD# 9810023
-AK R.I.

USE OTHER SIDE OF THIS FORM TO NOTE DETAILS CONCERNING CHECK-IN PROBLEMS/DISCREPANCIES

A. PRELIMINARY EXAMINATION PHASE: Date cooler opened: 10-1-98 Chain of Custody #
by print [Signature] sign [Signature]

- 1. Did cooler come with a shipping slip air bill, etc. ? YES NO
If YES, enter carrier name & air bill number here Fedex 312 8864804
- 2. Were custody seals on outside of cooler? YES NO
How many & where: 2 - Lid seal date: 9-30-98 seal name: L. Andale
- 3. Were custody seals unbroken and intact on the date and time of arrival? YES NO
- 4. Did you screen samples for radioactivity using the Geiger Counter? YES NO
- 5. Were custody papers sealed in a plastic bag & taped inside to the lid? YES NO
- 6. Were custody papers filled out properly ink, signed, etc ? YES NO
- 7. Did you sign custody papers in the appropriate place? YES NO
- 8. Was project identifiable from custody paper?, If yes, enter project name at the top of this form YES NO
- 9. If required, was enough ice used? YES NO Type of ice: WET BLUE Temp 4 °C
- 10. Have designate person initial here to acknowledge receipt of cooler: [Signature] date: 10-1-98

B. LOG-IN PHASE: Date samples were logged-in: 10-2-98
by print [Signature] sign [Signature]

- 11. Describe type of packing in cooler: Bubble Wrap
- 12. Were all bottles sealed in separate plastic bags? YES NO
- 13. Did all bottles arrive unbroken & were labels in good condition? YES NO
- 14. Were all bottle labels complete ID, date, time, signature, preservative, etc. ? YES NO
- 15. Did all bottle labels agree with custody papers? YES NO
- 16. Number of samples received 9 Number of bottles received 9
- 17. Were correct containers used for the tests indicated? YES NO
- 18. Were correct preservatives added to samples? YES NO
- 19. Was a sufficient amount of sample sent for tests indicated? YES NO
- 20. Were bubbles absent in volatile samples? If NO, list by Sample #/ID YES NO
- 21. Was the project manager called and status discussed? If yes, give details on the back of this form YES NO
- 22. Who was called? By whom? date



Appendix C
Manifests and Certificates of Acceptance



Hazardous Waste Manifest
TAL03





Post-It® Fax Note 7671		Date 2/25/99	# of pages 6
To Terrye Fields	From Bischke	Co.	
Co./Dept.	Phone #	Phone #	
Fax #		Fax #	

January 21, 1998

Mr. Brionne Bischke
OHM Remediation Services
5731 West Las Positas Blvd.
Pleasanton, CA 94588

Post-It® Fax Note 7671		Date 2/25	# of pages 6
To PATTI DREWETT	From TERRY	Co.	
Co./Dept.	Phone #	Phone #	
Fax #		Fax #	

RE: Certificate of Treatment, Recycling and/or Disposal

Dear Mr. Bischke:

Please find enclosed a certificate of treatment, recycling and/or disposal for the Federal Aviation Administration - Tanana, Manifest #TAL03. The original of this document has been mailed to Mr. Larry Pellegrino at the FAA Anchorage office.

We look forward to doing business with you again in the future. Please do not hesitate to contact our office should you have any questions. Thank you.

Sincerely,

Roxanne Pedersen
Client Services Representative



02/25/99 10:09 9075638714
 02/25/99 THU 11:51 FAX 5104630719
 OHM ANCHORAGE
 CH2M HILL
 ALASKA
 002

Date: 01/16/98 CERTIFICATE OF TREATMENT, RECYCLING, AND/OR DISPOSAL

This is to certify that the following waste material was received, managed, and treated in compliance with all applicable Federal and Washington State Laws and regulations.

Facility: BURLINGTON ENVIRONMENTAL, INC. 20245 77TH AVENUE SOUTH
 KENT FACILITY KENT WA 98032
 EPA ID: WAD991281767

Generator: 9873 - USDOT FAA - TANANA EPA ID: AK9690502167
 Manifest: TAL03-97 Waste Receipt #: KNT-49048 Date Received: 11/18/97

Profile	Material Description	Treatment/Disposal Description	Final Treatment/Disposal Facility	Final PSC Manifest	Final Date/ PgLn Date Shipped
146108-01	HAZARDOUS WASTE, SOLID, N.O.S. (LEAD)	M111 STABILIZATION/CHEMICAL FIXATION/CEMENT	ROOSEVELT REGIONAL LANDFILL	11147-KNT	1A 11/20/97

Signature: Michelle Wood Title: Waste Tracking Specialist

02/25/99 THU 11:51 FAX 5104630719

ALASKA Form Approved, OMB No. 2030-0028, Expires 1-31-99

Use only this type. (Form designed for use on 8 1/2" (12-pitch) typewriter.)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. AK 9690502167	Manifest Document No. TAL-03	2. Page 1 of 4	Information in the shaded areas is not required by Federal law.				
3. Generator's Name and Mailing Address Federal Aviation Administration-Tanana 222 W. 7th Ave., Box 14, AAL-471 Anchorage, AK 99513-7587									
4. Generator's Phone (907) 271-5935									
5. Transporter 1 Company Name Yutana Barge Lines		6. US EPA ID Number AK D 983066418		C. State Facility's ID					
7. Transporter 2 Company Name Carlile Enterprises		8. US EPA ID Number AK D 122081243		D. Facility's Phone					
9. Designated Facility Name and Site Address Burlington Environmental 20245 77th Ave. S. Kent, WA 98032				10. US EPA ID Number WA D 991281767		H. Facility's Phone (206) 872-8030			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers	13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
a. Hazardous waste, solid, n.o.s. V 9, NA3077, PG III (LEAD)						No. 7	Type C.F.	5150 P	9008
b.									
c.									
d.									
15. Special Handling Instructions and Additional Information Emergency contact # (800) 537-9540 or (510) 227-105 ext. 411; Certificate of destruction / disposal requested									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name JAMES R SWALLING					Signature <i>James R Swalling</i>			Month Day Year 11/18/97	
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name KEVIN L KUTSAL					Signature <i>Kevin L Kutsal</i>			Month Day Year 11/20/97	
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name DAVID MARGURS					Signature <i>David Margurs</i>			Month Day Year 11/24/97	
19. Discrepancy Indication Space See attached statement for discrepancy - Lisa Margurs - Carlile									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.									
Printed/Typed Name Elaine Hagdorn					Signature <i>Elaine Hagdorn</i>			Month Day Year 11/11/97	

GENERATOR'S SIGNATURE

TRANSPORTER

FACILITY



02/25/99 THU 11:52 FAX 5104630719

ALASKA

004

UNIFORM HAZARDOUS WASTE MANIFEST (Continuation Sheet)

21. Generator's US EPA ID No. **AK9690502** Manifest Document No. **1670000** 22. Page **2 OF 2**

Information in the shaded areas is not required by Federal law.

23. Generator's Name **Federal Aviation Administration-Tanana** TALEJ
 222 W. 7th Ave., Box 14, AAL-471
 Anchorage, AK 99513-7567
 (907)271-5926

24. Transporter Company Name **Burlington Environmental** 25. US EPA ID Number **AKD983068602**

26. Transporter Company Name **Cerille Enterprises** 27. US EPA ID Number **AKD12208124**

28. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)	29. Containers		30. Total Quantity	31. Unit Wt/Vol	32. Manifest No.
	No.	Type			
a.					
b.					
c.					
d.					
e.					
f.					
g.					
h.					
i.					

T. Handling Codes for Wastes Listed Above

32. Special Handling Instructions and Additional Information **This page used for transportation purposes only.**

33. Transporter Acknowledgement of Receipt of Materials
 Printed/Typed Name **LARRY KETTEL** Signature *[Signature]* Date **09/29/97**

34. Transporter Acknowledgement of Receipt of Materials
 Printed/Typed Name **LISA MARQUISS** Signature *[Signature]* Date **10/08/97**

35. Discrepancy Indication Space

02/25/99 THU 11:54 FAX 5104630719
Use pencil or type. (Form designed for use on elite (12-pitch) typewriter.)

ALASKA

006

UNIFORM HAZARDOUS WASTE MANIFEST (Continuation Sheet)	21. Generator's US EPA ID No. AK9890502	Manifest Document No. 18700002	22. Page 4 of 4	Information in the shaded areas is not required by Federal law.
	23. Generator's Name Federal Aviation Administration-Tanana		L. State Manifest Document Number TAL03	

22 W. 7th Ave., Box 14, AAL-471
Anchorage, AK 99513-7547
9071271-5936

24. Transporter Company Name
Burlington Environmental

25. US EPA ID Number
WAR000001743

26. Transporter Company Name

27. US EPA ID Number

M. State Transporter's ID
O. Transporter's Phone (252) 282-2044
P. State Transporter's ID
Q. Transporter's Phone

28. US DOT Description (Including Proper Shipping Name, Hazard Class, and ID Number)	29. Containers		30. Total Quantity	31. Unit Wt/Vol	32. Waste No.
	No.	Type			
a.					
b.					
c.					
d.					
e.					
f.					
g.					
h.					
i.					

U. Additional Descriptions for Materials Listed Above	V. Handling Codes for Wastes Listed Above
---	---

32. Special Handling Instructions and Additional Information **THIS PAGE USED FOR TRANSPORTATION PURPOSES ONLY.**

33. Transporter Acknowledgement of Receipt of Materials	Date
Printed/Typed Name <i>[Signature]</i>	Month Day Year 11/12/99
Signature <i>[Signature]</i>	
34. Transporter Acknowledgement of Receipt of Materials	Date
Printed/Typed Name	Month Day Year
Signature	

35. Discrepancy Indication Space

Tanana Landfill Certificate of Acceptance

City of Tanana
P.O. Box 249
Tanana, AK 99777
PHONE # (907) 366-7159

The City of Tanana accepts into the Tanana landfill the construction debris, tanks and associated piping removed from the Tanana Federal Aviation Agency site in August/September of 1997.

Mary Edwin

Tanana City Manager

9/4/97

Date



Appendix D
Field Logs

CH₂-OH Field Logs

"Rite in the Rain"® 

ALL-WEATHER

FIELD

SPIRAL MAXI-NOTEBOOK

No. 353-MX

FAA - Tanana

142314. A1. F9

August 11, 1997

Notebook #1



- August 11, 1997 Tuesday WTX: high clouds; Temp 60° Breezy (1)

0615 Flight leaves Anchorage

0715 Arrive Fairbanks Taxi to Tatonduk Air (20.00)

0900 Lv. Fairbanks

1000 Arrive - Tanana, pick up Van from Dale Erickson (Tanana Commercial Co.) open up running account for gas. Arrange ATV for Bryan Carey. Check in @ Paul & Mary Starr's. Check supplies in storage @ FAA Weather station (@ airport). Familiarize ourselves with Tanana - find stores; work sites; barge/dock etc.

1215 Picked up Bryan Carey @ airport; discussed need to have daily mtg. w/OHM to determine day's course of action. Bryan showed us Bldg. 100 - place to store our supplies. Moved supplies from WTX station to Bldg 100 - unpacked supplies & set up work station in Van and Bldg 100. Visited work sites & shop w/Bryan Carey.

1445 Called Tom Wolfe - discussed survey to be completed by Manley Survey @ NDB site - OHM to arrive @ 5pm on flight from Fairbanks.

1500 Bob & Dave go discuss the scope of work with Bryan Carey.

1530 Bob & Dave go to the airport to wait for next plane carrying the OHM boys.

1545. Bob ~~Faber~~ & Dave go to storage and check out instruments - Ok

1700 Go back to airport and wait for OHM again.

1730-1745. Bob Trebble takes Dave Corbett to Health Clinic - incoherent

1800. Call Mike Drenett / CH2M Hill office Anch to inform him of Dave Corbett being taken to Clinic

1920 Dave Corbett Med. - vac to Fairbanks Memorial Hosp. Bob calls Mike Drenett to update him on Dave C.

August 11, 1997 Tuesday

(2)

1800- OHM arrives in TANANA (3) - Bryan Carey meets plane.

Bob Trebble will make necessary calls to report incident on Dave Corbett on 8/12/97 0700.

- ① LISA MARTIN / SLO - Health & Safety Manager
- ② Julie MARY Zimmerman / SEA Human Resources Manager
OR
Julie Zimmerman / DEN

12/97

3

700 - CALL Julie Zimmerman / DEN CORP Human resources manager.
 Give her all the information regarding Medi-VAC of DAVE Corbett to Fairbanks Memorial Hospital Fairbanks, Alaska.
 Julie Will, contact SDA Human resources, Lisa MARTIN / SCO Health & Safety Manager, and Mike DREWETT / ANC

800 Bob Trebble - CH2M HILL
 Bryan Carey / FAA Rep.
 Mel Bryant
 Todd Hiltunen
 Rick Binkley

OHM

ON SITE

Backhoe is Ford SSSC
 Excavator Hitachi EX100

- Discuss -
- ① Tank locations
 - ② Dip the tanks (if possible) for fuel amount
 - ③ Go to dock and get backhoe / excavator

820 Bob calls Mike DREWETT - ① Bob contacts above CH2M Hill people re- DAVE Corbett.
 Mike says DAVE will return to site - has medical release from Fairbanks Memorial Hospital

830 OHM / CH2M HILL / FAA Rep go locate tanks and dip tanks

TANK	FAA #	Content	Depth
	15-B-001	GASOLINE	3.5" bottom of tank
	15-B-004	Heating oil	10.5"
	15-B-005	Heating oil	13"
	15-B-006	Heating oil	12"
	15-B-019	Heating oil	21"
	15-B-007	Heating oil	16"
	15-B-008	Heating oil	24"
	15-B-018	Heating oil	13" DC 2/12/97
	15-B-012	Heating oil	24"
	15-B-011	Heating oil	1.5"
	15-B-009	Heating oil	1/8"
	15-B-010	Heating oil	Ø
		Diesel	

8/12/97

FAA-TANANA 75T Management Program

(4)

FAA# 15-B-003 Heating oil - 8"
~~FAA#~~ 15-B-002 Heating oil - 6"

0900 - OTHM Goes to get Pipe Wrench to remove caps on tanks not accessible by hand.

After all tanks (accessible) have been dipped -

① Contact DALE ERICKSON (Fuel Hauler for TANANA) and ask to pump tanks out (Diesel, Heating oil)

0910 - Bob T. Calibrates OUM / LEL/O₂ meters

0920 - OTHM returns and dips remaining tanks in Quarters area

FAA# Block 3 Lot 2 - Heating oil - 9"

FAA# 15-B-017 - Heating oil - 1.5"

0940 - FAA comes over to move obstructions from tank areas to be removed

0950 - OTHM will start at FAA# 15-B-002 (Heating oil) 500 GAL North side of SHOP 205. Will hand dig down to top of tank at Fill Pipe and Vent/Lines area Bldg 205

1020 - Health & Safety Meeting (Refer to Health & Safety logbook)
Note - lots of Paint Chips (Red-Lead?) around west side of Shop bldg 205. OTHM needs to rake, Vacuum, ect? up chips prior to excavating area. (Chips on ground)

1050 - START uncovering Tank 15-B-002 / Bldg 205

will take headspace (ovm) of soil

Headspace 0' - 2' (TOP of tank) = 131 PPM (STAINED, OILY, SILTS)

Expose top of tank, disconnect fuel lines from tank to building

1125 - Will continue removing soil 0' - 2' Next to the bldg (205)

All Soil Stockpiled on 10ml Visquine

1130 - OTHM will go to bldg 100 and remove AST and bring it over to bldg 205 and use for temporary storage for fuel in Tank 15-B-002

Tank 15-B-009

8/12/97

FAA TAPANA FST Mnt. Program

(5)

1145- Bob goes to electric Company and borrows Chain to lift tank 15-B-009 from its support. OTHM drains remaining fuel into 55 gal drum. Also, drain from lines and day tank inside bldg 606

1200 Tank 15-B-009 being removed from stand

1200 Lunch

1230 Return to bldg 606 - remove 2nd TANK (15-B-010) from stand (OTHM) and dismantle stands for the 2 tanks

1300 OTHM moves tank from bldg 606 to bldg 205 for temporary fuel storage from tank 15-B-002 ~~FAA OK~~ STATE OK's use of 500 gal mobile fuel tank to be used for fuel temporary storage. Will leave 500 gal tank from bldg 606 near the shop bldg 205 for future use

1315 Dave Corbett returned to the site. OTHM preparing to pump out remaining fuel in FAA Shop tank into 500 gal portable temporary tank. Small pump unable to pull fuel - will empty later, with diaphragm pump.

Moved backhoe to Bldg 103 Tank #15-B-017. Bob prepares LEL meter. OTHM spreads out visqueen tarp liner for excavated soil. Top of tank 15" below ground surface. Dipstick revealed 1/2" of fuel remaining in tank.

1400 Excavating w/ backhoe @ Bldg 103; uncovered fuel distribution line. Fill pipe on south end of tank (see p.10)

Headspace PPM Bldg 103

0-15"

0-15 near fillcap

3' depth W side

4' depth W side

4' depth fill end

4' depth fill end

0ppm



0ppm

0ppm

4ppm

1ppm

12ppm



1430

445

1500

Bob took LEL meter - tested tank LEL = 0; O2 = 21.0

Headspace sample from beneath tank (6"-8" below tank). @ 5' depth = 0ppm

5' depth (bottom of excavation = 0ppm - east side, 5' depth (bottom of excavation = 2ppm west side.

• = Confirmational Sample Locations

Note: Ensys samples collected 8/12/97 to be run 8/13/97

Dave Corbett (6) =

8/12/97

1510 - Samples collected - 3 Ensys SBTX
 1530 - Ensys samples East Wall, West Wall, South Wall


Sample No.	Time	Location	Containers	Analysis	Excavation Location
TAL97SS001 Q1		Bldg 103		DRO	
TAL97SS002 Q1		Bldg 103		DRO	
TAL97SS003 Q1		Bldg 103		DRO	
TAL97SS004 Q1	*	Bldg 103		DRO	
TAL97SS005 Q1	02 81	Bldg 103		DRO	
TAL97SS006 Q1		Bldg 103		DRO	

* Sampling postponed until 8/13/97

1515 OHM moved to Bldg 30 Tank # 15-B-011 - removing soil from top of tank w/ backhoe. Hand dug near fill pipe and vent pipe. Bob Trebble collected headspace samples. Soil placed on tarp. Headspace samples @ Bldg 30 PPM

Vent @ top (0 - 2.7')	0
Fill @ Top (0 - 2.7')	0
1.5' depth - east side of tank	19

1530 OHM excavating tank 15-B-011 @ Bldg 30



Excavation:
 Length = 19'
 Width = 10'
 Depth = 8 1/2'

Stockpiles
 45 yd³ contaminated
 15 yd³ clean

● = confirmational samples (2/3 down on wall)

1600 Headspace Samples (Stock pile 15 yds dirt)

5' depth east side	11 ppm
2' depth west side	19 ppm (near fill pipe)
4' depth west side	64 ppm
4.5' depth west side	89 ppm
3' depth south end	305 ppm

1630 LEL 0%; O₂ = 20.8% in TANK 15-B-011 @ Bldg. 30. Large Hitachi excavator brought over to pull tank.

⑦ Dave Corbett

2/12/97

1640 OHM disconnected 1" Fuel supply line from tank. Drained line
-650 Pulled Tank 15-B-011 C Bldg. 30. Plected tank on plastic tarp near front of Bldg. 30.
+700 Bob Trebble taking spoons of soil from sides & walls - petroleum odor. OHM continues to excavate.

Headspace Samples: Tank 15-B-011, Bldg 30.
West Wall 1 ppm
South Wall 24 ppm
East Wall 39 ppm (adjacent to Bldg 30 foundation)
South Floor 80 ppm
North Floor 3 ppm

+730 OHM does additional excavation in South Floor area. Additional Headspace on South Floor following more excavation. = 1 ppm.
Met with Bryan - discussed reducing BTEX to 1 sample per tank located near the highest OVM reading.

Bob collected 3 Ensys samples: North Floor, South Floor and West Wall. Bob/Dave pick up ice for samples.
+800 Met w/Todd, Bryan to discuss tomorrow's activities.

Will complete Tank 15-B-002 excavation
Equipment put on chargers (OVM) (spectrometer)

Secure supplies/Equipment/Samples
All activities performed in Level D
+830 END of DAY

Bob Trebble HRS =
DAVE Corbett -
OHM Folks -

OHM is going to expose the tops of several tanks while waiting for fuel transfer pump.

Wednesday
8/13/97

(8)

- 0615 Breakfast WTX: Overcast Temp 52°
- 0700 Met w/Todd, Bryan, Mel, Rich, Bob, Dave
Conducted Health & Safety meeting - discussed working
around large excavator & backhoe.
OHTM to start excavation on Shop tank @ Bldg 205
- 0720 Calibrate Instruments (OUM, MX251)
OHTM sets up on TANK 15-B-002 (Bldg 205)
- 0750 Bob takes LEL/O₂ readings in Tank 15-B-002/Bldg 205
LEL = 10
O₂ = 20.8
Unable to remove until 6" fuel pumped out and
purged out.
- 0800 OHTM sets up to go gain entry to Quarters site
ASTS (15-B-014, 15-B-015, 15-B-016)
- 0800 DAVE Corbett runs ENSYS screening samples
collected 8/12/97
- 0830^{OHTM} Unable to cut manholes off ASTS (refer 0800 time)
will move to 15-B-018 and expose top of TANK (13' Bas)
Bldg 104 ↓
- 0920 Headspace screening of 15-B-018
- | | |
|--------------------------|---|
| Fill Pipe 0'-1' = 0 PPM | Ensys sample results:
STD = -0.26
Bldg 30 - West Wall = 0.22
Bldg 30 - South Floor = 0.45
Bldg 30 - North Floor = -0.04
Bldg 103 - South Well = 0.14
Bldg 103 - East Floor = 0.09
Bldg 103 - West Floor = 0.34 |
| Vent Pipe 0'-1' = 1 PPM | |
| TOP of Tank Fill = 0 PPM | |
| TOP of TANK Vent = 6 PPM | |
| | |
- 0930 TANAMA CITY Electric on site - discuss power
grid for JAA Compound
- 0935 OHTM done removing soil from top of Tank 15-B-018
- 0940 OHTM moves on to Tank 15-B-008 to expose top of
tank (1.5' Bas) Bldg 105
- Headspace screening of 15-B-008 Bldg 105
- | |
|---------------------------------|
| Fill Pipe 0"-3" = 0 PPM |
| Vent Pipe 0"-3" = 0 PPM |
| TOP of Tank Fill - 1.5' = 0 PPM |
| TOP of TANK Vent - 1.5' = 0 PPM |

Wednesday
11/3/97

ZAA TANANNA FST Program

(9)

900 PAVE Corbett finishes ENSYS Screening samples - ONLY 1 failed - TANK 15-B-011 North Floor - 0.04 will have OHM excavate down to South Floor depth approx 10' BAS. Confirmation Samples will then be collected - OUM Headspace North Floor 10' BAS = 0 PPM APPROX 3cu yds removed

1015 Bob collects Soil Samples from Tank Excavation 15-B-011 @ Bldg 30

Sample #	Time	Location	Analysis	Bottle weight
TAL9755007 Q2	1015	North Floor	DRO/BTEX*	87.34g
TAL9755008 Q2	1016	South Floor	DRO/BTEX*	87.30g
TAL9755009 Q2	1019	South Wall	DRO	
TAL9755010 Q2	1022	East Wall	DRO	
TAL9755011 Q2	1020	North Wall	DRO	
TAL9755012 Q2	1021	West Wall	DRO	

* 20ml of methanol added to 2oz. BTEX samples.

030 OHM moved to Bldg 300 Tank # 15-B-007 to expose top of tank. Will complete removal when fuel is transferred.

045 Headspace samples taken from Tank 15-B-007 @ Bldg 300.

- Fill Pipe Surface - 1 ppm
- Vent Pipe Surface - 2 ppm
- Fill Pipe Top of Tank 30" - 0 ppm
- Vent Pipe Top of Tank 30" - 0 PPM
- Soil excavated placed on plastic tarp

1100 OHM moved to BLM Bldg 106 to excavate down to top of tank. COMSERUAC Bldg. Tank 15-B-019. Cannot complete removal until fuel transfer is completed. Soil placed on tarp.

-115 Bob/Dave sample @ Bldg 103 Tank # 15-B-017

Sample #	Time	Location	Analysis	Bottle weight
TAL9755001 Q1	1120	South Floor	DRO/BTEX*	87.77g
TAL9755002 Q1	1121	North Floor	DRO	
TAL9755003 Q1	1122	South Wall	DRO	
TAL9755013 Q1	1030	South Floor	DRO	(duplicate of TAL9755001 Q1)
TAL9755004 Q1	1123	North Wall	DRO	
TAL9755005 Q1	1124	East Wall	DRO	
TAL9755006 Q1	1125	West Wall	DRO	

DC TAL975500
8/1/97

* 20ml of methanol added to 2oz. BTEX samples.



~~~~~

8/13/97 Dave Corbett 8/13/97

10

1135 Bldg. 103

Tank 15-13-017 Drawing




Length = 6' 1 1/2"

Diameter = 3' 9 1/2"

Supply Return line size = 3/8 3/2

3/8 1/2"






Tank slightly rusted

1150 Bldg 30 Tank # 15-B-D11

\* See additional drawing p. 6.

Excavation:

Length 10'  
Width 5'  
Depth 5 1/2'



Bldg 30

STACK PILES DRAWN ON page 6

● = Confirmational sample (2/3 down on tank) Tank slightly rusted.

(11) Dave Corbett 8/13/97


1215 Lunch

1310 Vent & Fill on samples from Bldg 106 - Tank # 15-B-019  
Headspace samples:  
Surface near Fill 2 ppm  
31" bgs 113 ppm

OHM @ Block 3 Lot 2 - Tank # 15-B-013 removing soil from top of tank. Cannot complete removal until fuel is transferred out of tank. Met w/ Bryan utility locators will return to find 2400V line leading to FAT Shop. Soil excavated placed on plastic tarp.  
Fill & Vent on same end of tank (South end)  
Headspace samples OUM reading  
Surface (South end) 1 ppm  
Top of tank (31" bgs) 0 ppm

OHM moves to Bldg 102 - Tank # 15-B-004 to remove soil from top of tank. Cannot complete removal until fuel is transferred out of tank. Fill pipe on North end of tank. Soil excavated placed on plastic tarp.

-345 Headspace samples: Bldg 102 T# 15-B-004  
20" bgs @ top of tank = 0 ppm  
Surface fill = 0 ppm  
Surface vent = 0 ppm  
Top of tank @ Vent (20" bgs) = 8 ppm




OHM - Todd in Excavator partially backfilled excavation @ Bldg 30 with clean stockpile (approximately 15 yd<sup>3</sup>).

All stockpile volumes are OHM (Todd) estimates.


12) Dave Corbett 8/13/97 Wednesday

1400 Todd in excavator backfilling excavation @ Bldg #103, and compacting each lift with excavator bucket. Soil excavated during tank removal was sampled and results indicated that soil was clean; therefore it was used as fill.


Bob/Dave - measured 15-B-009 & 15-B-010 taken from Bldg #600 and stored presently behind St. of Alaska shop.



Length = 83"  
Diameter = 46"



Length = 83"  
Diameter = 46"



Both tanks 15-B-009 and 15-B-010 are presently in good condition (painted silver).

1415 OHM @ Bldg. 101 Tank # 15-B-005 removing soil from top of tank. Removal will be completed when remaining fuel is transferred out of tank. Soil excavated placed on plastic tarp.

Head space samples:

Fill @ surface = 0 ppm

Vent @ surface = 1 ppm

Vent @ 21" hgs (top of tank) = 1 ppm

Fill @ 21" hgs (top of tank) = 2 ppm

(13) Dave Corbett 8/13/97

7445 OHM covering all soil stockpiles w/ plastic tarp. Bob called the office/Tony Wagner/Tom Wolfe.

1515 OHM Rich/backhoe and Mel moved to Bldg 204 - Tank # 15-B-003 to remove soil from top of tank. Removal will be finished after fuel is transferred out of tank. Soil excavated is placed on plastic tarp.

| Head space Samples:            | OVM Reading |
|--------------------------------|-------------|
| Fill end on surface            | = —         |
| Vent end on surface            | = 0 ppm     |
| Fill end 15" bgs (top of tank) | = 0 ppm     |
| Vent end 15" bgs (top of tank) | = —         |
| Middle of tank 12" bgs         | = 3 ppm     |

1545 Met w/ Bryan and Tanana Electric Co. utility locator marking buried line running E → W thru residences. Line marked every 10' with red paint.

600 Bob attempts LEL reading in Tank # 15-B-014 - unsuccessful

615 OHM using torch to cut bolts on Lower manhole in  
1515 Tank # 15-B-015, 15-B-016, and 15-B-014  
745 Put instruments on charge - secure equipment; discuss tomorrow's activities w/ Bryan Carey.  
All activities in Level D PPE  
1800 end of shift

Bob Trebble - 11 hrs  
Dave Corbett - 11 hrs  
OHM - 11 hrs

Note: Bryan Carey indicated (talking w/ Jim Swalling) that only 1 BTEX sample will be collected per tank excavation (or fuel distribution system excavation).

8/14/97 Dave Corbett

(14)

0615 - Breakfast WTX: Overcast, light sprinkle Temp 50° High 60°

0700 - Health & Safety Mtn

OHM - Todd Hiltunen, Pete Peterson, Anderson, Mel Bryant, Rich Rinkley, Chris Olds

CH2M Hill - Bob Trebble, Dave Corbett

FAA Rep - Bryan Caray

Issues: Working around heavy equip; excavations, utility lines  
Insect bites; new personell on-site; general safety issues.

OHM has pump for transferring fuel, but no air hose to run it. Todd will try to find an air hose first thing this morning. Other OHM crew will begin demolition of wooden tank racks @ Bldg 600 - Eng-Gen Bldg @ Tank # 15-B-009 and 15-B-010. Bryan to open one of the FAA Houses for OHM equipment storage.

0720 Bob calibrated OUM & LEL instruments. Calibration recorded in Calibration logbook.

Small shed immediately west of Bldg 602 (Water Treatment bldg.) removed Wed (8/13/97) 7:00pm by local resident.

0730 OHM removing debris from area north of Tanks 15-B-014, 15-B-015, 15-B, 016 (south of Eng-Gen Bldg #600). Debris consists of boat & trailer, snow machine, old lumber, steel culverts; ans small utility trailer. These items stored by local residents were moved approximately 100 feet north to the north side of the Eng-Gen bldg #600.

0745 Bob met w/ Bryan to discuss ER portion (different scope) ER portion of work includes: Demolition, well abandonment Bldg 600 area excavation. 141360, A3, E11

0815 Bob/Dave make copies of Spill Report & Tribal Council.

0820 OHM indicates air hose needed for tank fuel transfer will arrive from Fairbanks in one hour - approximately 0930.

0915 OHM prepared to pump fuel from Tank # 15-B-019 @ Bldg 106. Using Ingersoll-Rand Model IR-185. Approximately 2" of heating oil remains in tank. OHM constructing fuel transfer piping to be used in all tanks. 2" Trash pump used. Grounding cables used on tanks



⑬ Dave Corbett 8/14/97 Thursday

- 1000 Dave Corbett completes Spill Report for Bldg 30 Tank # 15-B-011 and went to Starr's to FAX to Mike Drewett/ANC. FAX successful
- 1040 Bob went to Tanana Commercial Co. to get jumper cables for IR-185 compressor. OHM having trouble starting compressor.
- 1100 Unable to start IR-185 compressor. Todd to call <sup>CMA\*</sup> ~~CSA~~ Inc., supplier of compressor to resolve. Mel in excavator and ER\*\* Pete @ Bldg 602 to unhook and remove pumps from Water Treatment Bldg. Rich and Chris @ Tank 15-B-014, 15-B-015, and 15-B-016 to pump out liquids in large AST into drums, using small pump.

Met w/ Bryan to discuss NDB site access. Access to NDB site requires crossing private land, which has multiple owners. Julie Roberts (Tribal Council) tried to facilitate access w/ owners to allow access but Tribal Council is a 3<sup>rd</sup> party (does not own property requiring access), but Ms. Roberts was unsuccessful. Currently, access has not been obtained. Bryan indicated that FAA is currently evaluating other locations (possibly VORTAC) for land farming. Bryan will notify CHAMHILL (Bob/Dave) when resolved.

- 1120 ER\*\* OHM (Pete/Mel) removing pipe ( $\approx 1\frac{1}{2}$ " ) from western most of the two inactive wells adjacent to Bldg 602. 36' of  $1\frac{1}{2}$ " pipe removed from west well.

- 1150 ER\*\* OHM (Rich/Chris) pumped approximately 65 gal. of diesel contaminated fuel from Tank # 15-B-016. Moving to Tank # 15-B-014. Tank 15-B-015 was empty. Approximately 60 gal of diesel contaminated H<sub>2</sub>O was removed from Tank 15-B-014 to drums.

- 1205 OHM pulling PVC pipe from east well @ Bldg #602. <sup>or</sup> Appr 33' of  $1\frac{1}{2}$ " black PVC pipe was removed from the eastern of the 2 inactive wells @ Bldg 602

1215 Lunch

- 1255 Bob/Dave measured pipe (PVC) removed from east well @ Bldg 602.


- 1300 OHM still trying to get IR-185 compressor running. No luck.

- 1330 OHM began to clear trench made by backhoe & expose line. Distribution line broken in two places (6'6" and 9'6" from vertical riser to tank @ Bldg 602. Evidence of rust on broken end indicate old breaks (not done during this excavation. Pipe is  $1\frac{1}{4}$  I.D. 141360.A3.E11

\*\* work to be completed under ER addendum to Work Plan  
\* CMI, Construction Machinery, Inc. Fairbanks, AK.

8/14/97 Dave Corbett (16)


1400 Dave Corbett/Pete Henderson measure various couplings in pipe line between Bldg 602 and Bldg 103. Measurement taken from vertical riser to Bldg 602 tank.  
 1st coupling @ 16' 8", 37' 8", 58' 4" Pipeline 15" deep (logs)  
 Measured as dug.



Headspace Samples OVM

|                |   |            |
|----------------|---|------------|
| Break @ 6' 6"  | = | 2 ppm      |
| Break @ 9' 6"  | = | > 1000 ppm |
| Joint @ 16' 8" | = | 2 ppm      |
| Joint 37' 8"   | = | 1 ppm      |
| Joint 58' 4"   | = | 1 ppm      |
| 2 ELLS 79' 4"  | = | 1 ppm      |

Note: See Ensys results on p. 34




1420 OTHM Mel/Todd exposing 2" pipe (measures 2 1/2 O.D.) approximately 50' east of Bldg 300.

1445 Bob/Dave mark joints/tees/ells on pipeline. Measured as dug

| Headspace Samples | OVM     | Headspace Sample | OVM   |
|-------------------|---------|------------------|-------|
| 100' 6"           | 861 ppm | 157' 8"          | 0 ppm |
| 115' 6"           | 32 ppm  | 178' 10"         | 0 ppm |
| 136' 6"           | 19 ppm  |                  |       |


→ additional excavation based on OVM readings

① Dave Corbett 8/14/97  
 1500 Measure & take headspace along pipeline from Bldg 104-105



Headspace Sample OVM

|           |         |            |
|-----------|---------|------------|
| ← 379' 9" | 200' 0" | > 1000 ppm |
|           | 221' 0" | 19 ppm     |
|           | 242' 0" | 475 ppm    |
|           | 247' 5" | 593 ppm    |
|           | 258' 0" | 129 ppm    |



Headspace Samples OVM

|         |         |
|---------|---------|
| 279' 0" | 7 ppm   |
| 293' 3" | 60 ppm  |
| 295' 3" | 71 ppm  |
| 300' 3" | 113 ppm |
| 308' 3" | 12 ppm  |

Headspace Sample OVM

|         |            |
|---------|------------|
| 329' 3" | 2 ppm      |
| 350' 3" | 1 ppm      |
| 371' 3" | 232 ppm    |
| 379' 9" | > 1000 ppm |



Dave Corbett 8/14/97 see p. 46

18

1700 - Took headspace sample and analysis w/OVM  
 - from Bldg. -105- to valve box, 767' 5" Soils in trench - sandy silt




1800 - end of shift 773 ppm  
 1805 - met w/ Bryan/Todd to discuss tomorrow - more pipeline and pump out tanks.  
 1810 - IR-188 Compressor fixed.  
 - Plan is to do more excavation along line from Bldg 102 & Bldg 204 which was begun @ 1530.



0835/8-15-97  
 Headspace Samples


| #          | OVM     | #             | OVM     |
|------------|---------|---------------|---------|
| 767' 1"-5" | 773 ppm | 550' 3"       | 70 ppm  |
| 747' 1"    | 378 ppm | 536' 6"       | 129 ppm |
| 726' 1"    | 0 ppm   | 520' 8" (-6') | 657 ppm |
| 705' 1"    | 9 ppm   | 515' 2"       | 376 ppm |
| 687' 0"    | 257 ppm | 494' 0"       | 1 ppm   |
| 665' 10"   | 1 ppm   | 473' 0"       | 0 ppm   |
| 644' 9"    | 0 ppm   | 451' 9"       | 21 ppm  |
| 628' 7"    | 0 ppm   | 430' 6"       | 55 ppm  |
| 613' 4"    | 0 ppm   | 409' 6"       | 0 ppm   |
| 592' 4"    | 23 ppm  | 388' 3"       | 933 ppm |
| 571' 3"    | 767 ppm |               |         |

All work performed in Level D.



19 Dave Corbett 8/15/97

- 0615 - Breakfast WTX - Mostly cloudy Temp 50°F.
- 0645 Bob/Dave pickup ice @ FSS
- 0700 Bob calibrates instruments (OUM/LEL) @ FAA Shop.
- 0710 H & S Mtg: On-site Staff: Bob Trebble, Dave Corbett (WAM Hill) OHM: Todd Hiltunen, Mel Bryant, Pete Henderson, Rich Binkley, Chris Olds; FAA rep Bryan Caray. Issues: Backhoe Safety, avoid prolonged exposure in trenches; obey/contact pointman controlling backhoe/excavator operator. General Safety, Trip Falls etc.
- 0720 Chris/Pete begin pumping remaining fuel in Bldg 106 - Tank 15-B-019. Rich/Mel continue to excavate pipelines near Bldg 102. DE 8/15/97 changed see below 0845 hrs.
- 0725 Bob/Dave continue measurement/headspace samples in pipeline trench on E-W route along Bldg 100, 101, & 102.
- 0835 Finish headspace samples



- 0845 - Gave Bryan headspace readings - visited the work crews to note activities. & Pete (Note: Using Tank 15-B-009 & 15-B-010)
- OHM (Chris/Rich building berm for tarrets holding fuel transferred out of tanks. Todd & Mel excavating line running between Bldg buildings #204 and FAA Shop (Bldg 205) - OHM is going to skip that portion of the line (for now) running behind STATE Shop (Power line?) (State equipment in the way) @ Approx. 150 ft of line exposed.

Dave Corbett 8/15/97

20

0900 - OHM (between 0730 & 0900) pumped out tanks @ Bldg 106 and Bldg 205. Volume will be calculated from dip readings. Current est on Vol. from Bldg 106 & 205 approximately 170gal.

Bob tested tanks @ Bldg 106 (2% of LEL) and Bldg 205 (6% LEL).

0915 OHM begins excavation @ Bldg 106 Tank 15-B-019 soil placed on plastic liner - Mel in Hitachi excavator

0920 Headspace sample:

South side of Tank 4' depth = 205 ppm

Fill pipe on west end

8' bgs (undertank) = 59 ppm, continues to excavate.

8' bgs (undertank) = 28 ppm " Tank dimensions:

Length = 74"

Diameter = 62 1/2"


Top View of Tank

0945

continue to excavate

10' bgs East floor of excavation = 181 ppm

10' bgs West floor of excavation = 269 ppm



Limits of Excavation:

Length = 14'

Width = 9'

Depth = 14'

Tank rusted, poor condition. Note: Additional excavation to gravel layer @ request of Bryan Carey. 8/16/97 12'(gravel) depth - PID = 565 ppm OVM

0950 OHM Chris/Todd/Pete begin pumping out tank 15-B-008 @ Bldg 105.

1000 Rich (OHM backhoe) begins excavation @ Bldg 205 15-B-002 by laying out vapo plastic liner, setting up. (Todd & Rich)

1010 OHM (Chris/Pete) finish pumping out tank 15-B-008 @ Bldg 105.

Volume estimated by calculating from dip readings on page 3.

1030 OHM ready to pull tank 15-B-002 @ Bldg 205.

1035 OHM pulled tank 15-B-002, Bldg 205

Headspace Sample: OVM @ Bldg 205

North side 5 1/2 bgs = 322 ppm on Wall Bldg

Fill pipe on west end

Continuing to excavate

6' bgs (under tank) = 99 ppm

205 Headspace


• - confirmational sample location (2/3 down on walls)

② Dave Corbett 8/15/97

1040 - Excavation @ Bldg 205 Tank 15-B-002 - visible contam. under pipe rack & Bldg 205 - Bryan suggested halt till later. <sup>See below</sup> 1045 hrs.

25yds stockpile dirty

NOT finished w/ excavation of pipe rack & Bldg 205 in the way more to follow



(See headspace samples p. 20) see p. 72 for additional excavation on 8/26/97

Tank measurements same as other 500gal tanks

1045 Met w/ Bryan to discuss high levels of contamination @ Shop Bldg 205 and BLM Bldg 106 - visible contam/strong odor (see headspace readings p. 20) - Bryan suggested we not excavate further due to close proximity of bldg foundations, depth of excavation & lack of fill material - Bryan doesn't want excavation left open for long periods of time - rain may cause cave-in/sloughing and damage bldgs. Local fill unavailable @ this time (all haul trucks busy @ White Alice site) and OHM haul truck will not arrive until barge comes in next Fri. (8/22 or so). Bryan feels OHM can concentrate on tanks where fuel distribution system is relatively clean (i.e. Bldg 104 and area near Bldg 103 toward Bldg 602).

1110 OHM (Pete/Chris) <sup>begin</sup> pumping tank 15-B-003 @ Bldg 101. Fill pipe located on <sup>south</sup> end of tank. Finish @ 1130

1125 OHM (Mel on excavator) began excavation of tank 15-B-~~003~~<sup>008</sup> @ Bldg 105  
Headspace sample  
South end 4' bgs = 0ppm  
West side 5' bgs = 343ppm

1138 OHM (Pete/Chris) pumping tank 15-B-004 @ Bldg 102.

1140 OHM continues to excavate @ Bldg 102

1145 Tank 15 B-008 (Bldg ~~102~~ 105) removed and set on plastic tarp next to contaminated soil stockpile.

1150 Todd removed fuel from 1 1/4" pipe running between Bldg 602 and Bldg 103. Fuel recovered and placed in 55gal drum. (see drawing p. 16). Approximately 1 cu ft of contaminated soil was removed near the break in the pipeline @ 9' 6" from Bldg 602 (see p. 16). Method to drain lines is to place bucket under one end of pipe and elevate other end. Bucket placed in hand dug sump.

Dave Corbett Friday 8/15/97


ALL PIPE BLACK STEEL

(22)

1150 - Finished tank removal @ Bldg 105.  
1155 Finish for lunch

Limit of Excavation

CLEAN stockpile



Tank dimensions:  
Length = 73 1/2"  
Diameter = 45 1/2"

Fill pipe 2 1/2" o.d.  
Supply/Return = 3/8" Cu  
Vent = 1 3/4" o.d.


Contam. stockpile (25 yd)

see p. 53

over excavated on 8/21/97

Distribution pipeline

TOP VIEW OF TANK 15-B-008




Fill pipe on South end

1255 OIM (Pete/Chris) pumping Tank 15-B-013 @ Greenhouse.  
1300 OIM (Todd/Mel/Rich) pulling 2" o.d. pipeline (after draining/drummy line) running on the South side of Bldgs. 103, 104, & 105.  
Approx. 2-3 gal of fuel recovered. Pipe being cut into approx. 10' lengths.

1320 OIM finish pumping Tank 15-B-013 @ Greenhouse. OIM moves to Bldg 602 to empty AST @ Water Treatment Bldg.

Bob/Dave @ 40' = 2:42pm



Tank: 15-B-003  
AST  
No Tank Present  
Paint House

AST  
BEM Bldg  
204 Bldg

ST  
Garage

Tank  
Bldg  
204

STATE

Headspace Samples

|        |   |           |
|--------|---|-----------|
| 0      | = | 176 ppm   |
| 14'9"  | = | 0 ppm     |
| 21'3"  | = | >1000 ppm |
| 42'4"  | = | 0 ppm     |
| 63'6"  | = | 97 ppm    |
| 69'4"  | = | 0 ppm     |
| 90'4"  | = | 0 ppm     |
| 111'8" | = | 12 ppm    |

Headgauge Samples

|                    |   |         |
|--------------------|---|---------|
| 132'8"             | = | 0 ppm   |
| 153'8"             | = | 0 ppm   |
| 174'11" (= 175'4") | = | 363 ppm |
| 196'6"             | = | 16 ppm  |
| 140' (under road)  | = | 375 ppm |

212' pipe cut


\* additional headspace 8/17/97 172' class



23 Dave Corbett 2/15/97

1415 OHM (Pete/Chris) pumping Bldg 204 (Tank # 15-B-003)  
 435 OHM finished pumping @ Bldg 204.

OHM (Mel on excavator) removing pipeline running from fuel distribution system (near Bldg 105) to Bldg 30. While excavating near Bldg 30 line broke and approximately 2-3 gal flow onto ground. (1 1/4" o.d. line). Trench 63' long; pipeline 2.5' bgs.



1500 Bob taking headspace samples every 10' from 2" o.d. dist. line to Bldg 30.

Headspace Samples

|     |             |
|-----|-------------|
| 0   | = see p. 17 |
| 10' | = 8 ppm     |
| 20' | = >1000 ppm |
| 30' | = 0 ppm     |
| 40' | = 78 ppm    |
| 50' | = 97 ppm    |
| 63' | = 975 ppm   |

1520 OHM continuing to remove distribution pipeline - now working on N-S line running N-S (between bldg 100 and Bldg 300)

1535 Bob/Dave take LEL readings of in-place tanks that were pumped out.


| Bldg.       | TANK     | %LEL | Bldg | Tank     | %LEL |
|-------------|----------|------|------|----------|------|
| 104         | 15-B-018 | 4%   | 264  | 15-B-003 | 0%   |
| 102         | 15-B-004 | 0%   | 300  | 15-B-007 | 0%   |
| 101         | 15-B-005 | 0%   |      |          |      |
| Green House | 15-B-013 | 4%   |      |          |      |

Dave Corbett 8/15/97

(24)

1550 OHM removing fuel from distribution system and cutting pipeline into 10' sections (currently on E-W 2" od. line running E-W between Bldg 100 & Bldg 106).

1600 Dave C. met w/ Bryan to discuss alternate site for new tank to be installed @ Bldg 205 (FRA shop) - Jim Swalling will try to get approval from FRA Sector to move piperack behind Bldg 205 to the east side of the shop. This would still allow room for drill-rig to position in rear of shop and would also negate the need for extensive ice-fall protection which would be required if new tank is installed on E or W side of shop. New location would be where present pipe rack is located.



1630 OHM continues to remove pipeline distribution system. Currently @ Bldg 102

15  
1700 OHM removing distribution line. Currently close to Greenhaus  
Total Removed = 
$$\begin{array}{r} 768' 9'' \\ 95' 0'' \\ \hline 863' 9'' \end{array}$$

1730 OHM securing equipment and putting up caution tape around compound.

1745 Bob put instruments on charge

1800 Met w/ Bryan/Fodd to discuss tomorrow's activities.

1815 end of shift  
All work performed in Level D.

(25) Dave Corbett Pipeline — Linear measurements are taken from drawing p. 16, 17, 18 & 19.

0615 Breakfast - WTX cloudy Low 40°F - high 60°

0700 It's Bldg - flag hot stockpiles, obey point man in excavation/backhoe watch out for trencher, bees, utilities. General const. hazards Hazards in cleaning 3 15K Tanks/confined space/trenches

0730 Work Schedule - clean Tanks 15-B-014, 15-B-015, 15-B-016. backfill clean trench areas, Todd/backhoe will backfill clean areas of trenches, Mel (in excavator) will excavate flagged dirty areas, Bob will take headspace samples.

OVM (Todd-backhoe & Mel) remove tank #15-B-012 @ Bldg 602 (Water Treatment Bldg) stored @ temporary storage area near Bldg 205 (near bermed fuel storage NW of Bldg 205).

additional excavation Bob took headspace sample 0-5' on distribution line (near Bldg 602 = 0ppm. Excavated 7' to 19' linear (see p. 16) (depth 2 1/2' width 4' 3" 19' = length) - headspace 0 after excavation. Rich (OVM) on backhoe backfilling pipeline trench from the 20' marker to 79' 4" (see drawing p. 16) Volume excavated = 4.4 yds<sup>3</sup>.

0910 Rich on backhoe (w/ Dave) backfilling clean sections of <sup>fuel</sup> distribution system. additional excavation Bob/Mel excavating dirty sections based on OVM reading taken @ hot spots and additional readings taken during excavation. (approx 5' intervals) Excavation 8' x 19' x 3 1/2' + 2' x 6' x 2' = 20.5 yd<sup>3</sup> Headspace sample = 0ppm after additional excavation.

1000 Mel (excavator) excavating along fuel distribution system (marker 157' 8" to 178' 10") excavated @ 200' 0" (1000ppm) until Bryan suggested we stop until Drewett/Swalling talk Monday about exceeding the 500 yd<sup>3</sup> limit of Work Plan.

030 Mel back excavating @ 293' 3" marked on fuel distribution system Bob directing with additional OVM reading until < 10ppm.

1100 Rich back filling fuel distribution line from 400' marker to 500' marker (determined to be clean from OVM readings (see p. 18). Additional excavations @ 430' 6" (55ppm) see p. 18).

1145 Met w/Bryan - he suggested on lower PID (<50) readings in areas of anticipated small excavations (< 2yd<sup>3</sup>) to: ① leave excavation open, ② take PID reading, ③ RUN Ensys test.

OHM preparing to push over Tanks 15-B-014, 15-B-015, and 15-B-016. Removing catwalk on top of tanks.

1200 Lunch Tanks 15-B-014, 015, & 016 push over toward NORTH. Lunch

1245 OHM (Mel w/excavator) excavating fuel distribution line between Bldg 30 and Bldg 105. Ek Rich backfilling fuel distribution system between marker 600' to 670' (near Bldgs 101 & 102).

1300 OHM (Chris/Pete) transferring fuel from Bldg 100 Tank 15-B-006. Fuel volumes will be calculated from dip readings on p 3 & 4.

Tank 23 height > Tank # 15-B-014, 15-B-016  
Farm: 10'6" dia

1310 Clean fill from City of Tanana being hauled to residential compound

Middle 18 height > Tank # 15-B-015  
Tank 14 diameter

Vol from Todd.


1315 Mel consolidated contam. piles. Imported fill from landfill area.

1330 Dave met w/Bryan to discuss activities: Hauled by City.

- 1) Valve box (@ 379' 9") on fuel distribution system can be excavated. There are no nearby bldgs to interfere.
- 2) OHM can move Tank # 15-B-011, wood debris, and OHM welding equipment to allow access to river by locals. This would allow OHM to be able to excavate line across road between Bldg 100 and Bldg 300. This line connects Bldg 300 to the fuel distribution system.

1345 Mel (excavator) exposing fuel system pipeline<sup>2"</sup> that connects Eng-Gen (Bldg 600) Tanks 15-B-009 & 15-B-010 previously removed. Line (2") is 24" bgs.



Bldg 600



(27) Telephone pole locator  
 Dave Corbett 8/16/97

1415 Rich (OIRM) asked Dave to take picture of OTRM pulling Tank #15-B-005. Pulled Tank 15-B-005. Tank was excavated while Bob/Dave were measuring/headspacing 2" line from fuel distribution system to Bldg 600. Fill pipe on North side of tank


Length = 12'  
 Width = 8 1/2'  
 Depth = 8'



Note: additional excavation 8/16/97 1630 hrs. PID = 0 ppm @ 8'



1420 Bob taking headspace samples @ Tank 15-B-005  
 East Floor @ 5' bgs = 32 ppm  
 North Floor @ 5' bgs = 4 ppm (under tank)  
 South Floor @ 5' bgs = 0 ppm (under tank)  
 West Floor @ 5' bgs = 0 ppm  
 Stockpile HSpace SW = 0 ppm  
 E = 0 ppm  
 N = 8 ppm  
 S = 0 ppm



430 Rich excavated clean (west side) Mel <sup>with</sup> continued excavation because backhoe can't reach contaminated soil stockpile, using excavator. Pete removing line to Bldg 600 - cutting pipe 10' sections - collecting fuel.

1435 Met backfilling Rich (on backhoe) exposing tank #15-B-013 @ Green house. Bob taking headspace samples.

| Bldg          | Headspace Samples         | OVM     | East 11' bgs            |
|---------------|---------------------------|---------|-------------------------|
| Block 3 lot 2 | 2' bgs South (fill pipe)  | 0 ppm   | 171 ppm                 |
| Greenhouse    | 5' bgs West side          | 0 ppm   | East 12' bgs 111 ppm    |
|               | 2' bgs Fill end East side | 0 ppm   | East 12 1/2' bgs 13 ppm |
|               | 4' bgs East side (Nend)   | 566 ppm |                         |
|               | 9' East side              | 345     | Gravel @ 9'             |


523 OTRM pulled Tank #15-B-013 placed on plastic tarp.

Bryan said - no more excavation

• Confirmation (Sample locations)

Dave Corbett 8/16/97

(28)



1530 - Met w/ Bryan - Bldg 106 (see page 20) excavated to 10' - still contaminated. Bryan said no more excavation - NO ENSYS - take confirmational samples. Deep enough <sup>for being</sup> close to bldg. foundation.

1545 Dave makes list of excavations requiring confirmational samples so lables can be made:

- 15-B-013 @ Greenhouse (No ENSYS - see)
- 15-B-005 @ Bldg 101
- 15-B-019 @ Bldg 106 (no ENSYS per Bryan - 181 ppm & 269 ppm @ 10' level)
- 15-B-008 @ Bldg 105
- ~~15-B @ Block 3 Lot 2 Greenhouse~~

1610 Bob/Dave sample (confirmational) @ Tank # 15-B-013 @ DC Greenhouse - Block 3 lot 2. Q3 @ Bldg 101 Tank 15-B-013

|      |              |            |          |                                |
|------|--------------|------------|----------|--------------------------------|
| 1610 | TAL97SS014Q3 | East Floor | DRO/BTEX | Block 3 lot 2 (Greenhouse)     |
| 1611 | TAL97SS015Q3 | West Wall  | DRO      | → 87. Elg                      |
| 1612 | TAL97SS016Q3 | North Wall | DRO      |                                |
| 1613 | TAL97SS017Q3 | East Wall  | DRO      |                                |
| 1614 | TAL97SS018Q3 | West Floor | DRO      |                                |
| 1615 | TAL97SS019Q3 | South Wall | DRO      |                                |
| 1616 | TAL97SS020Q3 | East Floor | DRO/BTEX | 8225 Duplicate of TAL97SS014Q3 |

e - confirmational sample location

(29) Dave Corbett 8/16/97

1630 Mel (excavator) completes additional excavation  
Headspace @ 8' ovm

|      | 8' depth                   | Oppm              |          |                                   | 8/16/97 |
|------|----------------------------|-------------------|----------|-----------------------------------|---------|
|      | Sample #                   | Location          | Analysis | Comments                          | DC      |
| 1640 | Bob collected              | Ensys samples (3) | and      | Confirmational samples.           |         |
|      | @ Bldg 101 Tank # 15-B-005 |                   | Q4 =     | <del>Bldg 106/Tank 15-B-019</del> |         |
| 1640 | TAL 97SS021Q4              | West Floor        | DRO/BTEX | Bldg 101 15-B-005                 |         |
| 1641 | TAL 97SS022Q4              | East Wall         | DRO      | 87.96g                            |         |
| 1642 | TAL 97SS023Q4              | East Floor        | DRO      |                                   |         |
| 1643 | TAL 97SS024Q4              | South Wall        | DRO      |                                   |         |
| 1644 | TAL 97SS025Q4              | North Wall        | DRO      |                                   |         |
| 1645 | TAL 97SS026Q4              | West Wall         | DRO      |                                   |         |

~~1675~~ 1650 Ensys Samples: Bldg 101 Tank 15-B-005  
North Wall 0.33  
West Floor 0.02  
East Floor 0.35  
STD. -0.06

|      |                          |                                        |          | 15-B-019   |               |
|------|--------------------------|----------------------------------------|----------|------------|---------------|
| Time | Sample #                 | Time                                   | Analysis | Location   | Bottle weight |
| 1745 | Bob collected            | confirmational samples @ Bldg 106 (Q5) |          |            |               |
| 1745 | TAL 97SS027Q45           | 1745                                   | DRO      | West Wall  | -             |
| 1746 | TAL 97SS028Q45           | 1746                                   | DRO      | South Wall | -             |
| 1747 | TAL 97SS029Q45           | 1747                                   | DRO      | East Floor | -             |
| 1748 | TAL 97SS030Q45           | 1748                                   | DRO      | North Wall | -             |
| 1749 | TAL 97SS031Q45           | 1749                                   | DRO      | East Wall  | -             |
| 1750 | TAL 97SS032Q45           | 1750                                   | DRO/BTEX | West Floor | 87.39g        |
|      | (See p. 20 for location) |                                        |          |            |               |

1800 Bob/Dave measure excavation @ Bldg 106 see p. 20

1810 Met w/ Bryan to discuss tomorrow's activities which include  
concentrating on tank removal - starting @ Bldg 105  
Valve box on pipeline when tanks are removed.

1830 Check on Mel backfilling Bldg 106, Rich backfilling Bldg 30.  
need additional fill @ Bldg 30.

2000 Bob/Dave label samples

Bob 14 hrs.  
Dave 14 hrs.

All work performed in Level D.

Dave Corbett 8/17/97

30

0615- Breakfast - WTK overcast 46° raining  
0700 H&S Mtg: Bob Trebble, Dave Corbett/CHAM WILL; Bryan Carey/FAA rep  
OHM-Todd Wittmer, Mel Bryant, Rich Binkeley, Chris Olds,  
Pete Henderson.

0730 OHM (Mel on excavator) @ Bldg 300 Tank # 15-B-007  
Approx. 2' of soil removed from top of tank. Bob taking  
head space samples. Rich (on backhoe) filling trench from  
marker 460' to 500' on fuel distribution pipeline, compacting.  
Bob took LEL reading in tank 15-B-007 = 0%  
Headspace Samples: Fill pipe on East end of Tank.

Vent end 2' bgs = 0 ppm  
Middle of Tank 2' bgs = 2 ppm  
Fill pipe end 2' bgs = 0 ppm  
4' bgs, North side of tank = 0 ppm  
West end 4' (NW) = 12 ppm  
4' bgs SE corner = 0 ppm  
3' bgs South side = 3 ppm

OHM pumping tank @  
Bldg 100 Tank 15-B-006


0745 OHM pulled tank 15-B-007 @ Bldg 300

OHM took headspace sample from initial excavation @ Bldg 100  
Tank 15-B-006. Bottom of tank @ 6' bgs

Headspace Samples.

Fill end @ 2' bgs = 48 ppm  
Vent end @ 2' bgs = 1 ppm  
South wall @ 4' bgs = 0 ppm

7.5' bgs SW side = 18 ppm  
8' bgs West end = 7 ppm  
6' bgs North Wall = 24 ppm  
excavated North wall 1 bu not width  
6' bgs North Wall = 0 ppm  
6' bgs South Wall = 0 ppm  
4.5' bgs East Wall = 0 ppm



0800 Mel cleaning out excavation @ Bldg 300, Bob taking headspace  
samples.

• confirmational samples



③ Dave Corbett 8/17/97

0825 Bob collects Ensys samples from Bldg 300 Tank 15-B-007

|                    |         |
|--------------------|---------|
| Ensys Samples:     | reading |
| 6' bgs North Wall  | 0.42    |
| 9' bgs South Floor | 0.22    |
| 9' bgs NW Floor    | 0.87    |
| STD                | -0.06   |

0830 Backfilled (complete) @ Bldg 30 (Tank location only)

0835 Pete/Chris finished pumping tank 15-B-006 @ Bldg 100

0840 O/HM preparing to pull tank 15-B-004 @ Bldg 102.

Bob takes LEL @ Bldg 102 = 0% O<sub>2</sub> = 20.9

Pete & Chris pumping out tank 15-B-007 @ Bldg 300 - tank was pulled before being emptied.

0855 Pulled tank 15-B-004 @ Bldg 102


Mel doing further excavation based on RID readings that Bob is taking headspace samples. Stopped @ Bldg 102 to pull tank @ Bldg 100 - Tank 15-B-006.

Mel excavating @ Bldg 100 Bob taking headspace samples

|                                        |                                 |
|----------------------------------------|---------------------------------|
| Headspace Samples Bldg 100 OUM         | Fill pipe - on N. end.          |
| North end of tank 2' bgs = 1 ppm       | South wall 6' bgs = 0 ppm       |
| 3' bgs East side of tank = 0 ppm       | East wall 6' bgs = 7 ppm        |
| 4' bgs East side of tank = 0 ppm       | North wall 6' bgs = 1 ppm       |
| 4' bgs Fill end N. end of tank = 0 ppm | West wall 6' bgs = 0 ppm        |
| 5' bgs (bottom of tank) middle = 0 ppm | Floor under tank 6' bgs = 4 ppm |

0920 Pulled 15-B-006 @ Bldg 100

0930 Excavating and headspace samples.



|                |                      |
|----------------|----------------------|
| Ensys Samples: | reading              |
| South Wall     | <del>0.06</del> 0.69 |
| East Wall      | 0.31                 |
| Center Floor   | 0.03                 |
| STD            | -0.06                |

Limits of excavation  
 Length = 13'  
 Width = 9'6"  
 Depth = 6' bgs

\*Contaminated soil from N. end of tank & dist. system added to existing contaminated soil from pipeline trench.

Note: N Wall sample in close proximity to contaminated fuel distribution system trench.

000 Bob collected Ensys samples.

o confirmational samples


Dave Corbett 8/17/97

32

1015 Dave ran Ensys samples for Tank Bldg 100 (see p. 31)  
During the time that Dave ran the 3 Ensys set (Bldg 300, Bldg 100, Bldg 104 Met, directed by Bob's PID reading, excavated @ 104 Bldg 15-B-018  
(See also p. 11 - OMM excavated to top of

Tank on 8-13-97.  
Excavation put on hold by Bryan - strong odor

(See p. 40)



addition excavation done 8-18-97 13

Length =  
Width = (see p. 40)  
Depth =

Approx 10 yd<sup>3</sup> of soil removed - stopped by Bryan on > 500 yd<sup>3</sup> total issued

- 1045 Top of tank 15-B-001 exposed for access for LEL & purging.
- 1100 OMM setting up to pump gas storage tank @ Bldg 205 (FAA shop) pulled tank 15-B-018 @ Bldg 104. LEL was 0% LEL
- 1130 OMM finished pumping gas tank @ Bldg 205 - close proximity to power pole prevents over excavation.
- 1145 Met w/ Bryan - 8K tank in ROAD (Gas then Pierre) (Benzene/Pb) may be RCRA issues. Tank @ Shop (South of) is a registered tank.  
Bob collected confirmational samples @ Bldg 104 Tank 15-B-018 locator in compound is Q8.

1215 Lunch

1245 Met w/ Bryan, Todd, Bryan Bob  
Plan is to pull tank @ Bldg 204 and pull 15-B-001 @ Shop.

1310 First - Bob/Dave sample @ Tank 15-B-006 @ Bldg 100 (See p. 31)

Bldg 100/tank 15-B-006 samples: (Q6 locator) Bottle weight

|      |              |                    |          |        |
|------|--------------|--------------------|----------|--------|
| 1345 | TAL97SS033Q6 | South Floor        | DRO/BTEX | 87.28g |
| 1346 | TAL97SS034Q6 | South Floor (DUP.) | DRO/BTEX | 87.47g |
| 1347 | TAL97SS035Q6 | Middle Floor       | DRO      |        |
| 1348 | TAL97SS036Q6 | North Wall         | DRO      |        |
| 1349 | TAL97SS037Q6 | South Wall         | DRO      |        |
| 1350 | TAL97SS038Q6 | East Wall          | DRO      |        |
| 1351 | TAL97SS039Q6 | West Wall          | DRO      |        |


Note: Sample 34 is a duplicate of sample 33.

33

Dave Corbett

8/17/97

- 1410 Bob/Dave collect pipeline <sup>trench</sup> confirmational sample after excavation.
- 1415 TAL97SS040QP Pipeline @ 178'10" DRO/BTEX 1-2oz. 87.78g  
At 1015 hrs Bob took LEL = 0%; O<sub>2</sub> = 20.9 - started excavation.



At 1100 hrs - Bryan suggested stop digging - too close to Bldg 104.

- 1430 Mel backfilling @ Bldg 104 w/clean fill also backfilled fuel distribution system trench excavation w/same fill.

At 1400 OHM began pumping @ 8K tank on Airport road.

- 1435 Bryan/Dave/Bob - Bryan indicated excavations @ fuel distribution system pipeline (see p.16 - in blue) Marker 9'6" and 100'6" ready for Ensys (and confirmational sampling if appropriate).
- 1440 Bob/Dave check activities @ 8K tank on Airport Road 15-D Tank 15-D-001 Vertical 8K gal gasoline tank.
- 1445 Chris/Pete draining approx. 3" of gasoline in tank.
- 1450 Bob/Dave sample @ Bldg 300 Tank 15-B-007 (Q7 = Bldg 300)
- 1450 TAL97SS041Q7 East Floor DRO/BTEX 87.50g
- 1451 TAL97SS042Q7 West Floor DRO
- 1452 TAL97SS043Q7 N. Wall DRO
- 1453 TAL97SS044Q7 S. Wall DRO
- 1454 TAL97SS045Q7 E. Wall DRO
- 1455 TAL97SS046Q7 W. Wall DRO

(See p.30)

● = confirmational sample location

Dave Corbett 8/17/97

1505 - Bryan suggested holding off on further excavation @ Bldg 102 until further direction from FAA. Also suggested we do

- \* things to do
  - 1) Ensys on open excavations of fuel dist. system @ marker 9'6" and 100'6"
  - 2) Greenhouse line
  - 3) Valve box to Eng Gen Bldg.
  - 4) Temp fuel required @ VORTAC and FSS.
  - 5) RCRA issue @ 15-X-001 8K Gas Pb' Profile?
  - 6) Spill Rpt: -D-
  - 7) Release investigation - Bryan said 10 so far FAA will decide if any this year maybe.

Mtg w/ Bryan - approaching 500yd<sup>3</sup> excavated - need approval 7500yd<sup>3</sup>

1525 Finished pumping @ 15-D-001 - prepared inerting 8K tank.

1530 Bob/Dave collect Ensys samples on fuel dist. system @ marker 9'6" and 100'6". Dave ran Ensys

Ensysis Samples:

- Pipeline 9'6" (2.5' bgs)
- Pipeline 100'6" (3' bgs)

1550 Dave runs Ensysis Samples

| Sample            | reading |
|-------------------|---------|
| STD               | -0.04   |
| Pipeline @ 9'6"   | 0.32    |
| Pipeline @ 100'6" | 0.23    |

16 Mel compacting/backfilling

1630 Mel (on excavator) removing soil from fuel distribution pipeline running west from valve box (see 86ppm reading @ 53'7" on p. 26) Excavation 5' x 10' x 4'6" ← Bob took Ensysis sample


Dave will run Ensysis sample 8/18/97. Headspace = 0ppm-oc  
 Note: QP = FAA residential area marker 9'6" on fuel dist. PIPELING.

1700 TAL97SS047QP 9'6" on Pipeline DRO/BTEX 87.67g

1705 TAL97SS048QP 100'6" on Pipeline DRO/BTEX 87.65g

→ P = Pipeline Measurements are linear Feet from beginning @ Water Treatment Plant - unless otherwise noted.

1715 Bob & Dave take additional headspace samples on fuel dist. system pipeline running E-W and located north of building #204 (See p. 22) Starting point is tank @ BLM bldg



(35) Dave Corbett 8/17/97

Chris/Pete - inverting tank/prepared barricades @  
15-D-001/prepared for tank cleaning.

Todd ordered additional plastic tarp.

Bob/Dave label samples from Bldg 104/15-13-018 (QB)  
location designator

| Sample                  | Time            | Location     | Designator |                    |
|-------------------------|-----------------|--------------|------------|--------------------|
| TAL97SS049QB            | 1115            | East Wall    | DRO        |                    |
| TAL97SS050QB            | 1116            | North Wall   | DRO        |                    |
| TAL97SS051QB            | 1117            | West Wall    | DRO        |                    |
| TAL97SS052QB            | 1118            | South Wall   | DRO        |                    |
| TAL97SS053QB            | 1119            | Center Floor | DRO/BTEX   | 87.59 <sub>3</sub> |
| <del>TAL97SS054QB</del> | <del>1120</del> | (not taken)  |            |                    |

All work performed in LEVEL D.

Bob 12 hrs

Dave 12 hrs

Dave Corbett 8/18/97

(36)

0610 Breakfast WTX - clear 24°F

0640 Dave begins spill reports/Bob @ work site

0700 KSS Mtg: Bob/Todd/Mel/Pete/Chris/Nick/Bryan <sup>1st</sup> = O<sub>2</sub> = 20.2  
LEL = 20.6%

0730 - Setup @ Tank 15-B-001 (Shop) to expose top of tank. Mel moves tanks that have been excavated to tank farm area to be cut up. Top of 15-B-001 exposed OHM inerting 15-D-001 (8K Gas tank on Airport Rd).

Headspace sample @ 3' bgs @ fill pipe <sup>fill vent</sup> > 1000) Fill pipe @ South end. Dispense pipe was rubber hose protected by Steel pipe (6" dia.)

Headspace 3' bgs <sup>dispenser</sup> vent = 0 ppm.  
3' bgs fill wall = > 1000 ppm  
3' bgs <sup>dispenser</sup> vent wall = 0 ppm

0825 - Mel setup to excavate/remove Tank 15-B-003 @ Bldg 204.

Headspace: 2' bgs fill end = 92 ppm      5/2' bgs Northside 3 ppm.  
Stockpile from top of tank = 45 ppm      Note: Spill report for Bldg 30  
4' bgs north side = 41 ppm      FAXed 8/14/97; Bldg KS 8/15/97

0850 - Dave faxed spill reports for: (to: Mike Drewett/ANC)

- Bldg 205 Tank # 15-B-002
  - Bldg 300 Tank # 15-B-007
  - Bldg 600 Tank # 15-B-009
  - Bldg 600 Tank # 15-B-010
  - Bldg 106 Tank # 15-B-019
  - Block 3 lot 2 Tank # 15-B-013
  - Bldg 104 Tank # 15-B-018
  - Bldg 100 Tank # 15-B-006
  - Bldg 101 Tank # 15-B-005
  - Bldg 102 Tank # 15-B-004
- } 0850 hrs
- } 1130 hrs.

0850 Bob/Mel @ bldg 204 - pull tank 15-B-003 - clean out hole & take headspace @ bldg 204

West wall = 2 ppm  
East wall = 0 ppm  
South wall = 286 ppm  
North wall = 15 ppm  
East ~~wall~~ <sup>FLOOR</sup> = 2 ppm  
West Floor = 8 ppm

0855 After inerting LEL = 27% O<sub>2</sub> = 27%  
Setup to excavate tank 15-B-001

Headspace Samples:


5' bgs west side of tank = 1 ppm  
Continually inerting tank LEL = 18 O<sub>2</sub> = 2.4  
OHM cut hole in 15-B-001

37 Dave Corbett 8/18/97  
 1000 Bob/Mel @ Bldg 204 Tank 15-B-003 clean out excavation for Ensys samples.

Headspace Samples @ Bldg 204:  
 South Wall 5' bgs = 8 ppm  
 North Wall 5' bgs = 2 ppm  
 West Floor 6' bgs = 8 ppm (Permafrost)

1025 Bob collected Ensys samples Bldg 204  
 South Floor 6' bgs  
 North Floor 6' bgs  
 North Wall 5' bgs  
 Addition excavation @ Bldg 205  
 West Wall 8' bgs = 0  
 East Wall 8' bgs = 0 utility pole issue  
 N. Floor 10' bgs = 0  
 S. Floor 10' bgs = 123 ppm  
 excavated to 12' - Bryan stopped work

1045 Bob @ Tank farm Tank 15-13-016 LEL = 0, O<sub>2</sub> = 20.8  
 1050 OHM/Boh @ Bldg 205 continue excavation on Gas tank 15-B-003  
 18' opp  
 Trench 10' x 4' x 2'



1145 Dave called Mike Drewett - left msg.  
 1150 Photo #11 see photo log in back of this notebook.  
 1200 Met w/ Bryan -  
 Mel digging @ Gas dispenser @ Bldg 205 - Bryan concerned about nearby utility pole - est. depth 10' - directed CH to stop @ this point.

1210 Lunch  
 1240 Bob/Dave collect samples @ Bldg 205 Tank 15-B-001 (SI = locator)

|              | Time | Location     | Analysis | Bottle weight |         |
|--------------|------|--------------|----------|---------------|---------|
| TAL9755054SI | 1300 | S. Floor     | GRO/BTEX | 87.37g        | 12' bgs |
| TAL9755055SI | 1301 | Center Floor | GRO/BTEX | 87.82g        | 12' bgs |
| TAL9755056SI | 1302 | West Wall    | GRO/BTEX | 87.36g        | 8' bgs  |
| TAL9755057SI | 1303 | East Wall    | GRO/BTEX | 87.45g        | 8' bgs  |
| TAL9755058SI | 1304 | North Wall   | GRO/BTEX | 87.46g        | 8' bgs  |
| TAL9755059SI | 1305 | South Wall   | GRO/BTEX | 87.41g        | 8' bgs  |


Dave Corbett 8/18/97

1300 Mel @ Bldg 205 end of excavation

Bldg 205



@ 12' bgs due to close proximity of utility pole - Bryan stopped excavation



Sandy/silt silt @ 9'  
Gravel @ 9' bgs  
Length = 74"  
Diameter = 44 1/2"

Headspace Samples:

- South Wall 5' bgs = 1 ppm
- North Wall 5' bgs = 2 ppm
- East Wall 5' bgs = >1000 ppm
- West Wall 5' bgs = 8 ppm
- North Floor 7' bgs = 7 ppm
- South Floor 7' bgs = 492 ppm

Clean fill brought in by City of Tanana.

Concern on Utility Pole  
Bryan stop excavation.

1350 Bob collects confirmational sample on Tank Farm distribution

(line 53' 7" west of Valve box on 2" Line (see p. 26))

1400 TAL97SS060TF 1400 53' 7" Tank Farm dist. Line DRO/BTEX 87.45g

1405 Mel backfilling Bldg 205 Tank # 15-B-001 with imported clean fill/also compacting.

1415 Rich backfilling fuel dist system trench where over-excavated and confirmational sample were collected (see 1350-1400 hrs above). 42'-72' Portion of trench backfilled was from marker 42' to marker 72' on tank Farm trench (see p. 26).

Chris/Pete cutting up tanks 15-B-016, 15-B-015 (see p. 18)

1500 Bob has bud cold/Dave/Mel @ Bldg 102 over excavating @ 72' marker of fuel dist system. Overexcavate 1' deeper

681 Headspace

257 marker = 0 ppm

1515 Mel (excavator) Dave taking headspace samples @ Mel overexcavates @ Bldg 102 - Tank 15-B-004. Clearing out bottom of excavation.

- Headspace Samples - 7' bgs center bottom = 344 ppm
- 5' bgs South wall = 567 ppm
- 5' bgs East wall = 342 ppm
- 7' bgs West Floor = 286

• confirmational sample locations



(39) Dave Corbett 2/12/97 Pipeline trench synonymous w/ Fuel Dist. SYSTEM.

1530 Per discussions w/ Bryan - @ Bldg 102 Tank 15-B-004 OHM will excavate until sloughing is a problem or gravels are encountered @ the bottom of the hole.

Continue Headspace Samples @ Bldg 102  
7'6" bgs East Floor = 348 ppm  
5' bgs East Wall after overexcavating 3' to the east = 557 ppm.

20 Dave Met w/ Bryan - OK to overexcavate to the east @ Bldg 102  
Contaminated stockpile from pipeline trench moved west to other contaminated stockpile (from Bldg 102).

Pete/Chris continue to cut up Tank 15-B-015

1620 Bldg 102 overexcavated to 11'6"  
Headspace Sample  
11'6" bgs center of excavation = 90 ppm  
East Wall @ 8' bgs = 851 ppm  
North Wall @ 7'6" bgs = 255 ppm  
North Floor @ 9' bgs = 482 ppm


1645 Overexcavating another 3' to the east to a depth of 11'12"  
South wall @ 8' bgs = 375 ppm  
After 3' overexcavation to the east.  
3' bgs @ 3' h East wall = 333 ppm  
Gravel encounter @ 11'6"

Bryan suggest 3 Floor confirmational samples.  
Confirmational Samples @ Bldg 102:

| Time | Sample ID    | Location     | Analysis | Bottle WT. | Weight                      |
|------|--------------|--------------|----------|------------|-----------------------------|
| 1700 | TAL97SS061Q9 | E. Floor     | DRO/BTEX |            | 87.74g                      |
| 1701 | TAL97SS062Q9 | Center Floor | DRO/BTEX |            | 87.77g                      |
| 1702 | TAL97SS063Q9 | West Floor   | DRO/BTEX |            | 88.00g                      |
| 1703 | TAL97SS064Q9 | North Wall   | DRO      |            |                             |
| 1704 | TAL97SS065Q9 | South Wall   | DRO      |            |                             |
| 1705 | TAL97SS066Q9 | East Wall    | DRO      |            |                             |
| 1706 | TAL97SS067Q9 | West Wall    | DRO      |            |                             |
| 1707 | TAL97SS068Q9 | East Wall    | DRO      |            | (duplicate of TAL97SS066Q9) |

Pete in LEVEL B (supplied air) w/ Chris (Level B) - Pete inside Tank 15-B-016 cleaning sludge - pumping to 5 gal drum. Chris observing from outside. Same w/ Tanks 15-B-015 and 15-B-016.

duplicate of TAL97SS066Q9



1715 Finish Sampling, measuring.

Rich hauling imported fill to Bldg 102 - Mel backfilling & compacting

1730 Collected Ensys sample @ the 687' marker on the pipeline trench

015 @ 8/18/97


Pete/Chris cut Tank # 15-B-004 in half.

1800 Met w/ Bryan - spill reports for 15-B-001 and 15-B-003 will be faxed by Dave Corbett to CU<sub>2</sub>/OH/RVC in the morning 8/19/97

1815 Rich hauling imported backfill to Bldg 102 / Mel backfilling/compacting

1830 OHM done

2000 Dave label samples/update notes.  
2130



● - confirmational samples

(41) Dave Corbett 8/19/97

0615 - Breakfast - WTX - Clear Low 20°F

0700 H & S mtg - OHM Todd, Mel, Rich, Pete, Chris  
Meeting - CH<sub>2</sub> Bob Trebble, Dave Corbett, Tom Wolte  
Dave/Bryan/Tom - FAA rep. Bryan Carey


ER workplan part of New (Final) Proj WP.  
Alternatives to NDB for longterming - SW

Today Tie fuel supply line capped end to State Bldg. Cap where line nears St. property. Remove clean fill that was inadvertently covered.

- ① 15-D-001 (BK @ Airport road - remove - no excavation.
- ② Start @ Fuel Dist. System behind Bldg 204 → STATE.
- ③ Pump (60) 95' North of Eng Gen Bldg. (by 55 gal drums).
- ④ Jim Swalling contacted Larry Pelagrine on profile for 15-D-001 (at Airport Rd).
- ⑤ CH<sub>2</sub>M get est on additional fill needed to exceed the 500yd<sup>3</sup> limit.

0730 Bryan/Tom/Dave discuss alternative tank location @ Shop (Bldg 205) including moving pipe storage rack to east side of shop  
Dave/Todd - OHM obtaining ~500yd<sup>3</sup> of additional fill today

0740 OHM consolidating contaminated soil excavated from fuel supply system pipeline running E-W between BLM bldg (near Bldg 204) and State shop. 0' starting marker is @ the site of the former AST (removed previously) located @ the BLM Bldg. Bldg, and running E toward the STATE shop. At the 196' 6" the pipe will be cut/capped and locator lines from 2 points (NW & NE corner) on the State Shop and 1 point (NE corner) on Bldg 204.



See p.37

Overexcavation 1-1/2' deeper (4' bgs) than pipeline (18"-24"), 36" wide

0800 Bob/Dave mark pipeline for excavation

0815 Mel excavating from 196' 6" back to BLM Bldg (hook up).

cccccccccccc


Dave Corbett

8/19/97

(42)


- 0915 Met w/ Bryan - he ~~does~~ doesn't want anymore excavation done until he receives approval to exceed the 500yd<sup>3</sup> limit. OHM could install temporary fuel supply @ FSS
- 0930 Pete/Chris cutting 15-B-015.
- 0950 Met w/ Tom Wolf - gave him 4 rolls of film for development.
- 1010 Bob/Dave collect PID in Pipeline trench between BLM bldg and STATE Shop (see p.41).
- 1045 Bob/Dave collect Ensys/confirmational samples. Dave met w/ Bryan - Dave/Bob will take samples, when sample are taken OHM can backfill (before Ensys samples are run). Bryan - OK.  
Ensys Samples @ Pipeline (runs E-W; BLM Bldg → STATE SHOP N side)  
210' marker =  
196' marker =  
174' marker =  
140' marker =  
82' marker =  
SEE P. 45

|      |              | Pipeline Trench | BLM Bldg → STATE Shop (North Side) |        |
|------|--------------|-----------------|------------------------------------|--------|
| 1100 | TAL97SS069PI | 210' marker     | DRO/BTEX                           | 87.45g |
| 1101 | TAL97SS080PI | 196' marker     | DRO/BTEX                           | 87.76g |
| 1102 | TAL97SS071PI | 174' marker     | DRO/BTEX                           | 87.44g |
| 1103 | TAL97SS072PI | 140' marker     | DRO/BTEX                           | 87.98g |
| 1104 | TAL97SS073PI | 82' marker      | DRO/BTEX                           | 87.73g |



(43) Dave Corbett 8/19/97

1305 Arrived @ VORTAC w/ Bryan, Todd, Rick (FAA electrician)  
- scoped out site for installation of temporary and new tank.  
- Tank rotated 90° from drawing to allow installation @ bot tom of embankment (meets 5' min from bldg).



1350 Pete/Chris cutting tank 15-B-015

1430 Met w/ Bryan & Todd: Walked compound to determine excavation on pipeline

- 1) approval for an additional 500yd<sup>3</sup> of excavated soil.
- 2) North line/Greenhouse line priority
- 3) Fuel pipeline between 106 (Bldg) & Bldg 100. Take 2 offsite lab sample from open pipeline trench (CSIS marker and 520' marked section. Dig @ 571' marker.
- 4) Hold off on 105 Bldg; and Bldg 30
- 5) Line under road by shop NE of Greenhouse line.
- 6) Valve box off main line to TF. Dig OK.

Change priority → 7) Fill in 9'6" CWTD; Fill in 100'6" marker @ Bldg 103  
Sample behind (N) of Bldg 100; excavate  
(450' m - 536' marker) as 8/19/97  
(560' → 630')

1445 Met <sup>over</sup> excavating fuel system pipeline from the 560' marker (see p. 18) to the 630' marker

Dave Corbett 8/19/97

(1 1/4")

(44)

1500 Bob took to PID reading on the line going to Bldg 106 from the 2" supply line running E-W located North of Bldg 100 & 101 (see p. 18). Both reading >1000  
Headspace Samples: Bldg 106 on the line from tank to supply line  
5' NORTH OF "T" to 106 >1000 ppm  
15' NORTH OF "T" to 106 >1000 ppm

1530 After Mel overexcavated supply pipeline (560' marker to 630' marker)

Bob took two confirmational samples: @ 1

|      |             |                                  |        |
|------|-------------|----------------------------------|--------|
| 1530 | TAL97SS074P | 515' marker on pipeline DRO/BTEX | 87.48g |
| 1535 | TAL97SS075P | 530' marker on pipeline DRO/BTEX | 87.37g |

Dave running Ensys:

53' 7" on Tank Farm supply line (53' 7" west of Valve Box) p. 26

687' marker on pipeline (see p. 26) p. 18)

North Floor @ Bldg 204

North Wall @ Bldg 204

South Floor @ Bldg 204

STD

-0.12

Ensys Reading

0.18

-0.83

0.09

0.21

0.04

-0.12

1600 <sup>Rich</sup> Need to backfill overexcavated area @ 9' 6" on (H<sub>2</sub>O Treatment Plant) supply line; also area by Bldg 103 (100' 6" on pipeline).

1615 Mel <sup>over</sup>excavating pipeline @ 740' mark to 768' marker

Headspace samples recorded below.

1630 Bob sample (confirmational) @ 575' marker on pipeline

|      |              |                                  |        |
|------|--------------|----------------------------------|--------|
| 1625 | TAL97SS076QP | 575' marker on pipeline DRO/BTEX | 87.29g |
|------|--------------|----------------------------------|--------|

Mel overexcavated on pipeline near 575' marker.

All work performed in LEVEL D.

|      |              |                                          |        |
|------|--------------|------------------------------------------|--------|
| 1730 | TAL97SS077QP | 760' marker on pipeline (p. 18) DRO/BTEX | 87.88g |
|------|--------------|------------------------------------------|--------|

- Bob put puts inst on charge / Outh secures compound

1800 - Met w/ Bryan to discuss tomorrow's activities

2008  
2100 > Notes/WP

45 Dave Corbett 8/28/97 8/20/97 *W. W. W. W.*

0615 - Breakfast - WTX overcast low 38° high 58°  
0700 H&S Mtg - ADM: Todd/Mol/Pete/Rich/Chris  
CITM: Bob Trebble/Dave Corbett  
FKA rep: Bryan

Issues: Cutting torch safety - awareness of flopping tank sections  
Backhoe/excavator safety  
Trench safety

0715 Hel using backhoe excavator to move cut sections of Tank 15-B-05 to scrap pile. Rolloff Tank 15-B-014 to cutting area.

Todd flying to Kenai to pick up new tanks/equipment - then Fairbanks - tanks/equipment will be flown to Tanana rather than barged.

Rich backfilling trench along pipeline leading from Greenhouse east to supply line, and trench for pipeline running north off supply line to Bldg. 106.

Bob getting ready to ship <sup>1st</sup> cooler of sample (1000hr flight w/ Dale Erickson).

Dave running Ensys sample from North pipeline (BLM Bldg to STATE shop, E-W).

↑ (See p. 22)

| Ensyes Samples            | Photometer reading |                         |
|---------------------------|--------------------|-------------------------|
| 82' marker                | 0.31               | } ran 1000hrs - 1100hrs |
| 140' marker               | -0.06              |                         |
| 174' marker               | 0.31               |                         |
| 196' marker               | 0.19               |                         |
| 210' marker               | 0.14               |                         |
| STD                       | -0.03              |                         |
| 687' marker main pipeline | 0.18               |                         |

} pipeline BLM → STATE SHOP

Dave collected Ensyes sample @ main pipeline @ 687' marker after 1' over excavation (12' x 3' x 4' = 144 ft<sup>3</sup> ≈ 5 yd<sup>3</sup> removed total)

Bob collected confirmational sample and duplicate DRO. 87.46g

0810 TAL97SS078QP 687' marker on pipeline DRO/BTEX 87.46g

0811 TAL97SS079QP 687' marker on pipeline DRO duplicate of


Pete/Chris cutting tanks @ Tank Farm. TAL97SS078QP

8/26/97

Excavator bucket = 42" wide pipeline

(46)

0815 Mel (excavator) overexcavating from Greenhouse to 2" supply pipeline  
(see p.19) Limits of excavation on pipeline length = 90 width = 42" depth = 5'



Bob/Dave collected confirmational samples (see p.44 for Ensys) @ Bldg 204. Bldg 204 = Q10


|      |               |             |          |        |
|------|---------------|-------------|----------|--------|
| 0900 | TAL97SS080Q10 | North Floor | DNO/BTEX | 87.49g |
| 0901 | TAL97SS081Q10 | South Floor | DRO      |        |
| 0902 | TAL97SS082Q10 | South Wall  | DRO      |        |
| 0903 | TAL97SS083Q10 | West Wall   | DRO      |        |
| 0904 | TAL97SS084Q10 | North Wall  | DRO      |        |
| 0905 | TAL97SS085Q10 | East Wall   | DRO      |        |

0915 Todd/Dave/Bryan - now @ 1000yd<sup>3</sup> - need 2<sup>nd</sup> approval to exceed excavation limit. Bryan will call powers to be.

Todd going to Fairbanks/Nenana to pick up equipment.  
Rich backfilling pipeline trench N of Bldg 100 (Line leading from supply (2") to Bldg 106.  
Also backfilling Bldg 204.

0930 Bob took 3 coolers to Dale Erickson for transport to LAB.

0945 Mel/Bob Excavating fuel system pipeline (North-South line from Bldg 102 To STATE shop. Overexcavated @ 811' and @ 832' overexcavated to a depth of 5'.






47 Dave Corbett 8/20/97

1100 Finished Ensys (see p. 45)  
 Mel/Bob excavating/overexcavating if high PID readings) on pipeline from 768' marker to 832' marker.  
 Headspace samples recorded on drawing on p. 46.

130 Rich exposed line from Bldg 204 to pipeline supply.  
 Headspace samples - from 204 supply line  
 445 Headspace samples from overexcavation @ 832' marker.

1200 Lunch  
 1230 Mel overexcavating @ 832' marker on pipeline; Rich backfilling 705' marker to 77768' marker. Permafrost @ 8'



1300 Bob/Dave collect confirmational sample @ 832' marker on pipeline (located SE of ~~State Shop~~ State Shop; and @ 816' marker.

|      |              |                         |          |        |
|------|--------------|-------------------------|----------|--------|
| 1300 | TAL9755086QP | 832' marker on pipeline | DRO/BTEX | 87.61g |
| 1301 | TAL9755087QP | 816 marker on pipeline  | DRO/BTEX | 87.44g |


Pete/Chris cutting tanks @ tank farm.

• sample location for confirmational sample.

Dave Corbett 8/20/97

(48)

1330 Bob/Dave collect Ensys and confirmational samples @ pipeline running from 768' marker on pipeline West on supply line to Greenhouse (Block 3 Lot 2).



Excavation 85' x 42' x 5' 2-70' DC

2 Ensys collected @ 45' and 75' west of marker 768'.

STD = -0.04

45' = 0.14

75' = 0.20

Penma frost @ 6 hrs - Greenhouse

See p. 46 for headspace readings

Collected Confirmational samples: Line running West to Block 3 lot 2

- 1400 TAL97SS088QP2 45' west on supply line to Block 3 lot 2 Dno/STEX 88.04
- 1401 TAL97SS089QP2 70' west on supply line to Block 3 lot 2 Dno/STEX 87.46
- 1402 TAL97SS090QP2 10' west on supply line to Block 3 lot 2 Dno/STEX 87.35


← Samples collected @ 5' depth.  
5' DC

Rich (backhoe) backfilling excavation @ 832' marker.

Mel excavating main 2" pipeline north side of satellite dish near STATE SHOP and east to Tank 15-B-002 @ Bldg 205 (tank removed 1030 hrs) on 8-15-97.

1450 Bob/Dave take headspace samples on pipeline @ 874' & 895' markers.

Bryan indicated that it's not necessary to excavate limits of Tank due to "hosed" condition of soil in this area.




⊙ confirmational sample location

9) Dave Corbett

8/20/97

Pipeline excavation 42" wide

Same drawing as p. 48



1540 Backhoe exhaust system broke... Mel/Rich doing maintenance also problema w/ power steering pump (seal leaking).

1600 Met w/ Bryan - suggested we dig test pits @ NDB site tomorrow - issue w/ property ownership - priority.

Tests include TOC, moisture content, gradation, ? grad 1/2  
Tomorrow will remove line between bldg 300 & bldg 207.



- 1620 TAL9755091QP 3' bgs @ 895' marker on pipeline DRO/BTEX 87.22g
- hand dug to 3' bgs (was excavated to pipeline) (pipeline 24" bgs).
- 1635 TAL9755092QP 3' bgs @ 874' marker on pipeline DRO/BTEX 87.55g
- 1640 TAL9755093QP 3' bgs @ 910' marker on pipeline DRO/BTEX 87.26g

Backhoe power steering pump seal out - backhoe down 'till parts arrive. Mel will talk to Todd (in Fairbanks) tonight.

8/20/97

Dave Corbett (50)

1650 Mel (excavator) over excavating North of BLM Bldg. (see p. 22)




Headspace  
3' North of BLM bldg @ 6'bgs = 58ppm.

1715 All work performed in level D  
 Rec'd Final WP, gave copy to Bryan, Bob.  
 Stopped excavating for the day  
 Bob charging instruments  
 OHM barricading work area.

1730 End of shift

1900 - review final  
 200 WP/EIC/IC  
 notes



Dave Corbett

51 Dave Corbett 8/21/97

0615 Breakfast - WTK - rain 50° F  
700 H&S mtg: OHM - Mel/Pete/Rich/Chris  
Cikamill - Bob/Dave  
FAA rep - Bryan


Issues: - Walking around excavator  
- General safety issues - trenches/cutting trenches.

Discussed activities for the day:

- 1) out of acetylene - Pete/Chris will remove supply/return lines from residences
- 2) Mel will excavate line between Bldg 300 & Bldg 600
- 3) Dave - ENSYS.

720 Pete/Chris - removing supply/return line from each residence and tank site.

Mel (excavator) removing line running from fuel dist pipeline (2")



Pipeline @ 3' bgs

Headspace


- 10' = Oppm
- 15' = Oppm
- 17' = Oppm
- 21' = 1 ppm @ 3' bgs 2 ppm @ 4' bgs
- 30' = Oppm

0900 Bob collected confirmational sample  
TAL97SS @ 94 P3 @ 17' on pipeline  
@ break in line (old break)  
DNO/BTEX Bottle wt. 87.61g

Pete/Chris removing supply/return lines

Mel moved to BLM bldg to continue excavation  
/Bob. Dave Corbett called Mike Dreneth - major  
item is limiting further excavation due to extensive  
contamination.

1000 Mel/Bob <sup>over</sup> excavating North of BLM Bldg.



↑ 20'  
↓

see below

Over excavated additional (see drawing below) in trench.

Bob collected Ensys samples @ BLM Bldg @ center floor, east wall, & west wall.

Ensys samples

- 8' bgs STD =
- BLM bldg Center Floor =
- BLM 6' bgs East Wall =
- 6' bgs West Wall =

Bob collected confirmational sample

1010 TAL97SS09SQ11 8' bgs 10' N. of BLM Bldg. DRO/BTEX 87.64g.

Trench @ BLM Bldg

Trench headspace


5 1/2 bgs @ 21' marker = 0ppm

5 1/2 bgs @ 40' marker = 15ppm

over excavate to 6-7' bgs @ 40' marker.

6.5' @ 40' marker = 0ppm

Collected Ensys in Trench @ 21' and 40'



1030 Finish over excavation @ BLM bldg and Trench (see above)

Mel/Bob move to 105 bldg to over excavate.

53

Dave Corbett

8/21/97


1145 Dave Ran Ensys on BLM Bldg excavation & trench @ BLM Bldg.

Ensys

- 21' in pipeline trench 0.09
- 40' in pipeline trench 0.18
- 8' bgs Center-Floor 0.21
- 6' bgs East Wall 0.26
- 6' bgs West Wall 0.22
- STD = -0.11

See p. 52.

Bldg 105 overexcavation:



- Headspace @ Bldg 105 (Q12)
- E. Floor = 0 ppm @ 6.6" bgs
  - W. Floor = 0 ppm @ 6.6" bgs
  - N. Wall = 0 ppm @ 5' bgs
  - E. Wall = 0 ppm @ 5' bgs
  - W. Wall = 0 ppm @ 5' bgs
  - S. Wall = 0 ppm @ 5' bgs

Bldg 105 Samples:

|      |               |            |                         |        |
|------|---------------|------------|-------------------------|--------|
| 1120 | TAL97SS096Q12 | West Floor | DRO/BTEX                | 87.68g |
| 1125 | TAL97SS097Q12 | West Floor | Duplicate BTEX          | 87.30g |
| 1126 | TAL97SS098Q12 | East Floor | DRO                     |        |
| 1130 | TAL97SS099Q12 | East Wall  | DRO                     |        |
| 1135 | TAL97SS100Q12 | West Wall  | DRO                     |        |
| 1140 | TAL97SS101Q12 | North Wall | DRO                     |        |
| 1145 | TAL97SS102Q12 | South Wall | DRO                     |        |
| 1150 | TAL97SS103Q12 | South Wall | DRO duplicate of 102Q12 |        |

1200 Lunch

1240 Head to work area

Met Bryan discuss pipeline to 105 & West along trench

8/21/97

Dave Corbett

(54)

1300 Mel (excavator) over excavating pipeline trench from Bldg. 105, west, to Tee to bldg 30, and trench to Bldg 30. (see below)

1330 Dave runs Ensys samples Near Bldg 30 @ 17' on supply pipeline (0 @ Bldg 30 toward main pipeline) 4 samples from excavation @ Bldg 105.

Ensys:

3' bgs @ 17' marker Bldg 30 (see p. 51) = 0.18

Bldg 105 West Floor 6' 5" bgs = 0.23

Bldg 105 East Floor 6' 6" bgs = 0.51

Bldg 105 W. Wall 6' bgs = 0.02

Bldg 105 E. Wall 6' bgs = 0.31

STD. (Standard) = -0.01

1410 Finish Ensys

Get info on Bldg 30 from Bob. Headspace after Mel cleaned out trench from 'T' on main line to Bldg. 30 to a depth of 6'.

Headspace samples Bldg 30.

6' bgs @ 0' = 2ppm

6' bgs @ 10' = 8ppm (excavated another 1') @ 7' bgs = 0ppm

6' bgs @ 15' = 0ppm

20 = 0ppm

25 = 0ppm


30 = 0ppm

35 = 0ppm

40 = 0ppm

45 = 1ppm

50 > 1000ppm



Pete/Chris covering contaminated stockpiles w/ plastic tarp.

Ensys collected @ 21' in Bldg 30 trench

Confirmational sample collected @ 21' in trench

1330 TAL9755104P12 6' bgs @ 21' marker DRO/BTEX 87.81g

Mel moved to 233' mark and excavated to 12' (no change in width)

10' 5" bgs @ 233' = 13ppm 12' bgs @ 233' marker = 35ppm.

Bryan decided to stop excavation - hole big enough.

o. confirmational sample location.





Friday

8/22/97


Dave Corbett

(56)

0615 - Breakfast - WTX: Partly cloudy Temp 45-55° E  
 0700 - H&S Safety Mtg. - backhoe safety, trenches, torches.  
 0715 OTHM inventory of supplies that arrived last evening. (Mel) LFLs after  
 Chris/Pete cutting on Tank 15-B-015<sup>014</sup> also 500gal tanks. by  
 Bryan wants another test pit in tank farm area - east Bob.  
 of test pit #4 - closer to pipeline (which was excavated  
 excavated only 2' bgs.

0800 Bryan talked w/ Jim Swalling about sampling ASTs (ie T-15-B-009  
 only 1 sample @ 1' bgs - use samples more effectively @  
 test pits. Take confirmational @ line running west from  
 Valve Box to Bldg 600

Will dig test pit #5 in NE corner of tank farm.



0915 Chris/Pete also Rich cutting tanks. / Bob taking pictures  
 Chris/Rich/Pete setting up to clean out 500gal tanks.  
 0930 OTHM brings 55gal drums to tank farm area for cleaning  
 500gal tanks.

Bob taking LELs of 500gal tanks.

0945 Mel pressure washing 500gal tanks

1105 <sup>DE</sup> TALSSST  
 H00 TAL97SS105 P13 3' bgs @ 88' marker on Bldg 600 supply line DE/OTEX 87.68g  
 1100 TAL97SS106 P13 3' bgs @ 11' marker on Bldg 600 supply line DM/OTEX 87.77g

LELs on Tanks: Tank Farm Area.


|              |                                |                                                                                  |
|--------------|--------------------------------|----------------------------------------------------------------------------------|
| 15-B-044-018 | LEL 000%; O <sub>2</sub> 20.8% | Note: Initial LEL taken in cool 50° early morning<br>Will recheck before cutting |
| ✓ 15-B-017   | LEL 000%; O <sub>2</sub> 20.8% |                                                                                  |
| ✓ 15-B-004   | LEL 000%; O <sub>2</sub> 20.8% |                                                                                  |
| ✓ 15-B-006   | LEL 000%; O <sub>2</sub> 20.9% |                                                                                  |
| ✓ 15-B-007   | LEL 000%; O <sub>2</sub> 20.8% |                                                                                  |
| ✓ 15-B-013   | LEL 000%; O <sub>2</sub> 20.9% |                                                                                  |



8/22/97

58

### Location of Tank Farm



### Measurements to Center of Tank

Chris/Pete - cutting tanks @ tank farm - Bob, LELs, photos

Todd/Mel - pumping tank @ FSS

Rich backfilling @ line between BLM → FAA shop

1330 Met w/Bryan - he suggested field screening underneath T# 15-B-014, 15-B-015, 15-B-016.

Fax - unsuccessful will try again later

- spill reports for 15-B-001 and 15-B-003

1430 Call to Mike -

- 1) Update current status - all tanks/pipe in Quarters area removed - backfilling/cutting/tanks/pumping @ FSS.
- 2) Sampling under ASTs - OK also field screening
- 3) discussed test pits in Tank farm & slope on west side of TF.

1000 900 900 900

59 Dave Corbett

8/22/97


15-D-001

Bob/Dave - prepare to collect soil sample from BK gas tank @ Airport Rd. Tank #15-C-001 for rapid turnaround for Pb in soil. EPA 7421

AND 8/11/97

7500 TAL97SSIII BK Tank 15-C-001 <sup>15-D-001 AND 8/11/97</sup> GRO/BTEX/Pb EPA 7421  
- sample taken in stressed vegetation stained area in front (Rd side) of tank  
- expedited to Anthony Penino via Dale Emerson  
- collected 3 location (no visible staining)

Met w/ Todd re King Cab trucks for FAA Big Shots. 10am - 1pm 8/22/97.  
Met w/ Bryan re sampling under ASTs - Mine OK'd.



1530 Chris/Pete cutting tanks / Bob photographing tanks.  
Cutting tank in half.  
Rich backfilling @ pipeline trenches.

Bob digging (post hole) to 2'-3' @ center of Tank 15-B-014  
Tank 15-B-015  
Tank 15-B-016

1605 Mel installing temporary fuel supply @ FSS.  
Todd/Mel @ FSS

8/22/97

Dave Corbett

60

1625 - Palled Mike Drewett -

- 1) No pad (gravel) @ FSS required
- 2) ADEC - Eileen Olsen (ADEC) gave approval for soil excavated from test pits to be placed in hole where excavated - Bryan/Mike agree.

1635 - OHM begins cut up of tanks

1700 - Mel moving scrap tank parts to scrap stockpile 15-B-005

<sup>15</sup>  
1720 - OHM - <sup>Rich</sup> backfilling trenches - Chris (securing site) - Todd/Mel working on temporary fuel supply @ FSS. Bryan out to FSS.  
- Bib charging rst. -  
- working late - slightly - 1800/1830  
- Pete assisting Chris

1730 Dale's truck (for storage) contains 4 diesel tanks/gas.

1800 - Met w/ Bryan to discuss tomorrow's activities

2000 get info from pipeline notes to Bryan

2200 end of shift

(6) 8/23/97 Dave Corbett

0615 - Breakfast - WT<sub>X</sub> - Partly sunny Low 45°F - high 60°  
- H&S mtg - see Bob's notebook Dave/Bob/Mel/Pete/Chris/Rich/Bryan  
0700 - Chris/Pete cutting tanks (no Todd)  
0715 Mel/Rich get H<sub>2</sub>O  
0730 Bob collects 3' bgs DRD/BTEX @ 15-B-014, 15-B-015, 15-B-016  
0745 TAL 97 ST 112 16 Center of tank 2' bgs DRD/BTEX 87.57g  
0750 TAL 97 ST 113 15 Center of Tank 2' bgs DRD/BTEX 87.33g  
0755 TAL 97 ST 114 14 Center of tank 2' bgs DRD/BTEX 87.69g


0800 Chris/Pete cutting tanks.  
Todd on phone  
Rich/Mel

0805 Bob collected confirmational samples from Tanks 15-B-014  
↓ 15-B-015 - 15-B-016 approx. 2' bgs @ center of tanks  
0845 headspace @ 15-B-014 = 2' bgs = 0 ppm.  
@ 15-B-015 = 2' bgs = 77 ppm  
@ 15-B-016 = 2' bgs = 6 ppm

0850 Confirmational samples @ 15-B-014, 15-B-015, 15-B-016.  
- Gravel load from City of Tanana - arrived - dumped  
(for storage @ Bldg 204 for med.).

0915 Pete/Chris cleaning/painting tanks  
Mel/Rich coordinating gravel pad ~~for~~ construction @ VORTAC.  
Bob/Dave calibrating LOR

1000 Bryan/Dave/Mel - setting up property corners for  
liner on stockpile area @ Bldg 204 BLM



aea

8/23/97


Dave Connett

(62)

1045 - Pete/Chris cutting T-15-B-003  
Bob/photographs T-15-B-003

1100 - FSS


1105 - Rich spreading liner N. of bldg 204



1300 - Mel (excavator) @ FSS exposing tank 15-C-001 @ FSS.  
Chris/Pete cutting tanks @ tank farm.

Exposed tank 15-C-001: 2.5' to top of tank.  
Headspace samples.

2' 6" full end top of tank = 557 ppm. Vent 67 ppm @ 26" hgs  
4' hgs @ N. side = 0 ppm FSS (middle of tank)



LEL 007;  $O_2 = 20.8\%$

1330

Headspace: FSS

2' hgs @ vent end =

Headspace @ FSS 4' hgs = 0 ppm

" @ FSS 6.5' hgs = 717 ppm East side

1400 - Called Mike Drewett - 907-694-0483

Waiting for fill before over excavating/backfilling

1430

Secured area around tank w/ barricade fencing.

144


Rich goes to FSS to bring 15-B-00 15-C-001 to tank farm.

1500

Rich w/ 15-C-001 @ Tank farm



63 Dave Corbett 8/23/97 recheck LEL in tanks sitting 'sun.  
 1505 Chris/Pete cutting tanks. LEL on 15-B-011 = LEL 0002  
O<sub>2</sub> = 20.8  
 1530 Test Pit #5 in Tank Farm - digging



Test pit #5 backfilled w/ material excavated per Bryan's approval from ADEC (Tank Farm area only).

1600 Mel backfilling Test Pit #4  
 Rich moving contaminated soil to stockpile N. of Bldg 204.  
 1615 Bob/Pete collect paint samples from telephone poles North of shop. (Painted Red & White, Pb sample).

Need fill for 105, Greenhouse, FAT shop


1630 Mel backfilling all test pits in tank farm area.

1645 Test Pit #6 excavated  
 Headspace:  
 3' bgs = 40 ppm  
 6' bgs = 634 ppm  
 10' bgs = 755 ppm

8/23/97


(64)

1700 Bob/Dave measure Test Pit # 6 13' 10" x 3' 0"



Test Pit # 7  
 3' bgs = 96 ppm  
 6' bgs = 60 ppm  
 10' bgs = 75 ppm  
 13' 6" bgs = 6 ppm

Test Pit # 7 X-section




1730 Hel backfilling  
 1800 Dave measures  
 met w/ Bryan  
 1900 end of shift

23 W 8/24/97

008

- 2615 - Breakfast - WTX: Low 40° high 56°
- 1st SSMtg - backhoe safety, pumping tank EVORTAC issues
- o/m - Todd / Mel / Rich / Chris / Pete
- CIT 2 MITL - Dave / Bub
- FAP Rep - Bryan
- Rich backfilling
- Rich / Mel (excavator/backhoe up to VORTAC)
- Bob take headspace EVOR; LEL =
- 6" bgs @ VORTAC = Oppm Full end
- 6" bgs @ VORTAC = oppm Vent end
- 3rd line along w/ supply/return

Length = 18'  
Width = 9'  
Depth = 5'




Fill 3' Vent on south end of tank 15-A-001  
Mel/Chris/Pete - set up temporary fuel EVORTAC

- 1400 - Trouble starting compressor to pump tank. (2nd<sup>3</sup> contaminated soil)
- Bob gets jumper cables.
- Mel in crawl space removing supply return line, + 3rd line.
- no air pump on compressor - broke down compressor
- LEL 15-A-001 = 4% LEL; O<sub>2</sub> = 20.8

1200 - Tried to fix compressor  
1100 - Used small trash pump/portable generator to remove fuel from tank 15-A-001 - put into 1000gal temp. storage  
1145 - Finished fuel transfer

1200 - Lunch  
1230 - Excavating 15-A-001 @ VORTAC  
Bob taking headspace samples.

- 2' bgs east side of tank = Oppm
- 3.5' bgs fill (east side) = Oppm
- 4' bgs middle of tank = Oppm
- 1.5' bgs south end (fill) = 7100ppm
- 3' bgs south end (fill) = Oppm
- 5' bgs below tank 15-A-001 = Oppm



Dave Corbett

8/24/97

(66)

Headspace @ VORTAC 15-A-001

|      |              |   |      |        |
|------|--------------|---|------|--------|
| 1340 | South Floor  | = | Oppm | 5' bgs |
|      | North Floor  | = | Oppm | 5' bgs |
|      | South Wall   | = | Oppm | 4' bgs |
|      | Middle Floor | = | Oppm | 5' bgs |
|      | North Wall   | = | Oppm | 4' bgs |
|      | East Wall    | = | Oppm | 4' bgs |
|      | West Wall    | = | Oppm | 4' bgs |

Tank loaded on OHM pickup for transport to Tann Farm.

Ensys sample STD = -0.12  
 South Floor = 0.14

Pete/Chris collecting/picking up lead paint chips @ Bldg 205.

1400 Confirmational Samples: VORTAC 15-A-001

|      |               |                         |                 |        |
|------|---------------|-------------------------|-----------------|--------|
| 1400 | TAL 97SS 115V | South Floor             | DRO/BTEX/GRO/Pb | 87.78g |
| 1401 | TAL 97SS 116V | Mid North Floor         | "               | 87.60g |
| 1402 | TAL 97SS 117V | North-North Wall        | "               | 87.58g |
| 1403 | TAL 97SS 118V | S wall                  | "               | 87.71g |
| 1404 | TAL 97SS 119V | E wall                  | "               | 87.69g |
| 1405 | TAL 97SS 120V | W wall                  | "               | 87.55g |
| 1406 | TAL 97SS 121V | South Floor (duplicate) | "               | 87.87g |

→ duplicate of south floor.

1500 OHM brought saunatubes for bollards.

Met w/ Todd/Bryan - discuss location of AST @ VORTAC.

OHM setting up Flex hose for lines - partially backfilled excavation @ VORTAC

1600 Chris picking up Pb paint chips from area-around Bldg 205.

1700 OHM remaining on install @ VORTAC


1800 end of shift



Monday 8/25/97

Dave Corbett (68)


- 1100 Pouring concrete around fuel support post. 16" tube 8' post - buried 4'.
- 1130 Pouring concrete on bollards. 4' centers/5' from tank.
- 1200 Lunch
- 1240 Bob excavating @ Bldg 205 - based on Posthole OUM (18" depth).
- 1300 Pouring remainder of bollard concrete.



1400 - Mel/Pete preparing New VORTAC tank for pressure test.

Headspace samples @ Bldg 205

- 2.5' bgs
- S. Floor = 311 ppm
  - M. Floor = 690 ppm
  - N. Floor = 356 ppm
  - N. Wall = 499 ppm
  - S. Wall = 371 ppm
  - E. Wall = 14 ppm
  - W. Wall = 408 ppm




1430 Bryan - "RI @ 205"

55 gal drum (on-side) under discharge hose.

- 1500 Bob/Dave/Rich Bldg 600 west side - need excavator.
  - 2' bgs @ 2' W. of wall = 5 ppm
  - 4' bgs @ 2' W. of wall = 1 ppm
  - Move 2' West: 2' bgs = 0 ppm
  - 4' bgs = 27 ppm
- stopped wait for excavator.
- 30 yd<sup>3</sup> contam from Bldg 205

① Dave Corbett 8/25/97

1545 Mel brought excavator to FSS - overexcavating  
 Found another 500gal tank SW corner of excavation  
 Under Bldg. (End flush w/ bldg. (S' bgs E-W)  
 Will not remove - part of Bldg demolition next year - Bryan.



OC  
 Confirmational Samples  
 TAL97SS123F FSS

13'  
 N. Floor  
 S. Floor



DIRTY  
 Stackpile  
 60 yd<sup>3</sup>

1615 Bob collected 2 ENSYS Samples.  
 Headspace Samples @ FSS.  
 8' bgs NW Floor = 6ppm  
 8' bgs NE Floor = 13ppm  
 8' bgs Mid SF = 40ppm  
 12' bgs NE Floor = 0ppm  
 8' bgs SW = >1000  
 8' E. Wall = 26ppm  
 8' N. Wall = 0ppm  
 E. Wall 8' bgs = 26ppm  
 W. Wall 8' bgs = 93ppm

Confirmational Samples @ FSS

|      |             |     |               |          |        |
|------|-------------|-----|---------------|----------|--------|
| 1700 | TAL97SS123F | FSS | South Floor   | DRO/BTEX | 87.63g |
| 1701 | TAL97SS124F | FSS | North Floor   | DRO/BTEX | 87.87g |
| 1702 | TAL97SS125F | FSS | N. South Wall | DRO/BTEX | 87.76g |
| 1703 | TAL97SS126F | FSS | N. Wall       | DRO      |        |
| 1704 | TAL97SS127F | FSS | E. Wall       | DRO      |        |
| 1705 | TAL97SS128F | FSS | W. Wall       | DRO      |        |

1715 Mel backfilling @ FSS.  
 Met w/ Bryan / Todd  
 Plan for tomorrow - Remove/cut up 15-C-001 @ Airport Rd.  
 - pressure test @ VORTAC, backfill @ FSS.  
 - sample @ west side 205



8/26/97

Dave Corbett

(70)

0615 - Breakfast WTX - rainy possible clearing Low 40° high 56°F.  
 0700 - H&SMtg: General issues - today activities Per Level B.  
 0730 Pete & Chris - set up LEVEL B for tank cleaning & airport Rd. 15-C-001. LEL = 0%; O<sub>2</sub> = 21 OK to proceed.

Rich consolidating stockpiles @ Quarters.

Dave Spill Reports FAXed

103, 105, Tank Farm 205 (S) FSS, VORTAC

Bldg-30 → Met w/ Robert Parker/E.J. Buncore from Asbestos Abatement - working  
 0830 Bob collected confirmational samples @ West of Bldg 205.

|      |             |                  |               |        |
|------|-------------|------------------|---------------|--------|
| 0830 | TAL9755129S | North Floor      | DRO/BTEX/8260 | 87.61g |
| 0831 | TAL9755130S | South Floor S'bg | DRO/BTEX/8260 | 87.43g |
| 0832 | TAL9755131S | South Floor S'bg | DRO/BTEX Dup. | 87.47g |
| 0833 | TAL9755132S | South Wall 4'bg  | DRO/BTEX      | 87.68g |
| 0834 | TAL9755133S | North Wall 4'bg  | DRO/BTEX      | 87.29g |
| 0835 | TAL9755134S | East Wall 4'bg   | DRO/BTEX      | 87.79g |
| 0836 | TAL9755135S | West Wall 4'bg   | DRO/BTEX      | 87.57g |

0900 Dave - called Mike/Tom/SEA/CVO/SPK

0930 Dave met w/ ER (Asbestos Abatement Co.)

1000 Bryan/John Lovett and 4 FAA folks @ Quarters area.  
 John L. mentioned FAA/PITS/Air Force may co-ordinate and possibly bring in soil burner due to rd columns needing remediation.

1030 Bob/Dave - COC's/pack cooler starting @ TAL9755115 → TAL9755135S  
 Rinsate Blank: 8/26/97 Bob collected rinsate blank.

1700 TAL97RB+36002 DRO/BTEX/8260/Pb  
 Time is 1700 8/26/97

1100 Met w/Todd - schedule (Todd - should be done 9/2-3 if supplies arrive.)

1130 Asbestos Abatement - removing shell of Bldg 30

1145 Bob - LEL @ 15-C-001 OK on Airport Rd. LEL = 0; O<sub>2</sub> = 21.0



71 Dave Corbett 8/26/97

-1145 Pushed 15-E-001 BK @ Airport road over toward NE. Support column full of gas - will need another LEL. Gas dripping inside tank.

1200 Lunch


Bob did insulate blank @ Bldg 100 (1030 hrs today).

1000 TAL97PS136PP Power (Antenna) Poles Pb paint behind shop (3)  
yes 1000 hrs. Red paint/wood 1 stand @ Quonset Hut  
2 laying N. of 205

Bob taking cooler to Dale Erickson for transport.

1300 Bob Dave to VORTAC

1300 Dave @ FSS:



All measurements to tank (not skids)

Flex hose from tank to crawl space  $\approx 20''$  bgs

1330 Bryan - no further excavation on trench to bldg 205 (from the west - along main supply line (E-W) to shop. No place to stockpile soil. need liner

1330 Todd/Pete pressure testing VORTAC (new) tank.

1345 Rich (when done stockpiling behind Bldg 204) will go to VORTAC to backfill around bollards.

8/26/97

Dave Corbett

72

1400 ER work continuing by asbestos abatement - removing fiberboard sheathing.


1430 1<sup>st</sup> half of pressure test complete (held 5 lbs/sq in for 1 hr)

1500 Dave/Pete - measure Tank & ballards eVORTAL

1515 Mel excavating 3' east @ Bldg 205 FAT shop - on direction from Bryan. Soil volume excavated still an issue - limited over excavation.

1530 Bob/Dave collected confirmational samples @ Bldg 205. 2<sup>nd</sup> half of pressure test - 5 ps 4 psi in tank/interstitial space.

|      |             |          |        |          |        |
|------|-------------|----------|--------|----------|--------|
| 1530 | TAL9755137S | E. Floor | 6' bgs | DRO/BTEX | 87.49g |
| 1531 | TAL9755138S | W. Floor | 6' bgs | DRO      | 87.55g |
| 1532 | TAL9755139S | S. Wall  | 4' bgs | DRO/BTEX | 87.55g |
| 1533 | TAL9755140S | E. Wall  | 4' bgs | DRO      |        |
| 1534 | TAL9755141S | W. Wall  | 4' bgs | DRO      |        |
| 1535 | TAL9755142S | N. Wall  | 4' bgs | DRO      |        |



1600 - Metw/Bryan/Todd to discuss moving bldg 204 South 100'.

Bob collecting - confirmational samples @ over excavation @ 600' sldg. Shop/Power/Storage

|      |             |  |  |          |        |
|------|-------------|--|--|----------|--------|
| 1700 | TAL9755143S |  |  | DRO/BTEX | 87.58g |
| 1705 | TAL9755144S |  |  |          | 87.75g |
| 1710 | TAL9755145S |  |  |          | 87.36g |
| 1715 | TAL9755146S |  |  |          | 87.46g |
| 1720 | TAL9755147S |  |  |          | 87.85g |
| 1725 | TAL9755148S |  |  |          | 87.51g |

8/27/97

|      |               |           |
|------|---------------|-----------|
| 0830 | TAL97LS149Q30 | Pb sample |
| 0835 | 150Q30        |           |
| 0840 | 151Q30        |           |
| 0845 | 152Q30        |           |

(73) Dave Corbett 8/27/97

0615 Breakfast - WTX - Overcast Low 38° High 58°F.

0700 HFS Mtg - CH Dave/Bob; FAA Bryan; OTHM: Todd/Pete/Chris  
/Mel/Rich; Asbestos Abatement: Robert Parker, E.J. Bouncore  
General/Hechoe/Asbestos

0730 Pete pressure testing @ FSS

Chris/Rich moving cut tank parts 15-C-001-e Airport Rd.  
Robert/E.J. Bouncore @ Bldg 30 removing sheathing from N-sides  
of Bldg 30.

Mel @ shop setting up fuel supply / return lines.

0830 1/2 of pressure test ok @ FSS

0900 Mel @ shop (Bldg 205) - fuel lines

0930 Chris/Rich @ Airport Rd.

1000 2nd half of pressure test OK @ FSS.

Bob called DNL

- need footprint from 15-C-001 8K @ Airport Rd.

- need 8260 out of stock piles @ Bldg 205,

- need samples from Bldg 205 solvent stockpiles

- Diesel stockpile - 1500 yd<sup>3</sup> - every 50 yd<sup>3</sup> DRO (3L)

- every 5 highest PID-BTEX  
plus PAH.

1100 Mel w/ excavator demolishes Bldg 602

Robert Parker/E.J. Bouncore (Asbestos Abatement) - siding  
removed / piled on 10mil tarp - waiting for boxes - removing  
last of yellow painted items from Bldg 30.

Todd/Pete setting up pressure test @ Bldg 205.

Bob collected samples from footprint of 15-C-001 (8K @ Airport Rd.)

Bob - sending out sample coolers.

Samples: 15-C-001 (8K @ Airport Rd.)

1130 TAL97ST153M1 Center of 15-C-001 1.5' bgs P6/DRO/GRO-BTEX 87.48

~~1131 TAL97ST154M1~~

DE 8/27/97

DRO

~~TAL97ST155M1~~

~~DRO~~

1200 Lunch

1240 Bob/Dave collect 8260 samples from stockpile near alleged  
solvent area:

1315 TAL97PL154S South pile @ Bldg 205 8260 2oz.

1320 TAL97PL155S North pile @ Bldg 205 8260 2oz.

(see next page)



8/27/97 see p.72

Dave Corbett


74

1300 Cleaning up Bldg 602  
Mel/Podd

sample location  
18" bags  
2oz. container



see p.68



1330 Todd/Mel/Pete loading debris from Bldg 602.  
Chris driving haul truck - rented flatbed.  
Dave ran ENSYS on VORTAC, FSS Bldg 30 @ 21'

|               |       |
|---------------|-------|
| STD           | -0.03 |
| VORTAC        | 0.20  |
| FSS NF        | 0.01  |
| FSS SF        | 0.06  |
| Bldg 30 @ 21' | 0.    |



Mel loading steel to haul to dump

Bob collected headspace samples from unconsolidated stockpiles.

Stockpile behind Bldg 205 (40 yd³) @ 1.5' below surface

Soil from pipeline  
\$ 102

Shop



Asbestos Abatement working on Bldg 30

Stockpile between 102 and STATE SHOP

#1 STD 11/20/97

Small illegible signature


107

75) 8/27/97 Dave Corbett

65) Bob/Dave headspacing soil stockpiles before consolidating  
 @ Bryans suggestion (talked w/ ADGC).


Headspaces @ stockpile south of Bldg 104

- #3  
 8/27/97  
 11/20/97
- 1 = 6 ppm
  - 2 = 204 ppm
  - 3 = > 1000 ppm
  - 4 = 450 ppm
  - 5 = > 1000 ppm



- 6 = 4 ppm
- 7 = 688 ppm
- 8 = > 1000 ppm
- 9 = 731 ppm


Stockpile headspaces from piles NE of Bldg 30.  
 (Soil from Bldg 105.) 1.5' depth.  
 end trench



- 1 = 2 ppm
- 2 = 6 ppm
- 3 = 209 ppm
- 4 = 7 ppm
- 5 =

Stockpile from trench to Bldg 30.


- #5  
 8/27/97  
 11/20/97
- 1 = 19 ppm
  - 2 = 54 ppm
  - 3 = > 1000 ppm
  - 4 = > 1000 ppm



- 5 = 11 ppm
- 6 = 205 ppm
- 7 = 294 ppm
- 8 = 32 ppm

Headspace Samples @ stockpile South of Bldg 300.  
 Soil came from pipeline trench


- #6  
 8/27/97  
 11/20/97
- 1 = 549 ppm
  - 2 = 397 ppm
  - 3 = 32 ppm
  - 4 = 995 ppm



- 5 = 637 ppm
- 6 = > 1000

Stockpile N. of Bldg 600 (220 yd³) soil came from  
 West end of Bldg 600

- #7  
 8/27/97  
 11/20/97
- 1 = > 1000 ppm
  - 2 = 23 ppm



Dave Corbett

8/27/97

(76)


1645 Soil Stockpile between Bldg 100 & 106 (2 10yds)  
Headspace:



1 = >1000ppm

#8 11/24/97

1649 Soil Stockpile between #100 & 101 (30yds)




1 = >1000ppm  
2 = 43 ppm  
3 = 2 ppm

#9 11/20/97

1655 Soil Stock pile N. of Bldg 101


1 = 2 ppm  
2 = 0 ppm



3 = 2 ppm  
4 = 0 ppm



#10 11/20/97



1700 - Stockpile notes

1830 - end of shift

8/28/97



0730 TAL97PL156S Duplicate of TAL97PL154S @ Bldg 205

0800 Todd/Rich/Chris constructing bollards @ FSS

0830 Mel/Bob - trying to pull casing on well North of Bldg 600 (600)

0900 Bob/Dave collect headspace @ FSS

1 = 114 ppm  
2 = 697 ppm  
3 = 700 ppm  
4 = 84 ppm  
5 = 286 ppm



#11 11/20/97

"Rite in the Rain"®



ALL-WEATHER

**FIELD**

SPIRAL MAXI-NOTEBOOK

No. 353-MX

FAA - Tanana, AK

142314. A1. F9

August 28, 1947

Notebook #2





8/28/97


Dave Corbett

(76) (71)


0900 Bob/Dave collect headspace samples from FSS and quarters area stockpiles.

Todd/Mel/Pete/Chris - installing bollards/tarps at FSS. Pipe compound Permatex Part No. SID - black joint compound.

Stockpile headspace samples @ West side of Bldg 105 (10yd<sup>3</sup>) = 207 ppm




1 = 207 ppm.



#12  
SMD  
11/10/97

200 Stockpile headspace samples @ 15-B-001 South of Bldg 205.

FAT Shop  
Bldg 205





- 1 = 1 ppm
- 2 = 13 ppm
- 3 = 10 ppm
- 4 = 11 ppm
- 5 = 1 ppm.



#13  
AND  
11/20/97

Stockpile headspace samples West side Bldg 205 (South Pipe)

- 1 = 705 ppm
- 2 = 450 ppm



- 1 = 466 ppm
- 2 = 628 ppm
- 3 = 451 ppm
- 4 = 458 ppm



78 Dave Corbett 8/28/97

1015 Tried to FAX stockpile headspace results to Mark D. No success - FAX @ ANC busy.

Pete/Chris/Rich hauling tank steel to landfill.

1100 Todd/Mel piping @ FSS.

1130 Tried FAXing again - busy

1140 Rich/Chris cutting/hauling frames to landfill.

Mel/Todd piping @ VORTAC - valves on top of tank in return/supply lines (1/2") valves in sump - eliminated 2 sets of valves between tank & sump.

1330 Asbestos abatement crew finished - boxes loaded w/ Pb paint fiberboard wrapped w/ plastic.

1400 Mel/Todd @ VORTAC piping in supply/return line  
Bollards backfilled & capped.

1600 Excavated for Septic tank - NOT Found (removed previously)




Photo of roll #10 facing SW

1700 Met w/ Bryan to discuss 9260 sample @ Bldg 205 - anticipated to get results 9/3.

1800 Met w/ Bryan to exchange info from logbook - put on site drawing that Bryan has. - 2 copies 1 for C112.

8/29/97

Dave Corbett

79

0615 - Breakfast WTX overcast low 36° hzgl 46°

0700 H/S mtg - OHM: Todd/Pete/Mel/Chris/Rich  
CH Dave/Bob

FAAnep - Bryan

Discussed activities for today

- Pete/Rich/Chris - finish steel hauling to landfill
- Pump out 2 sewer lift stations 20" in one (East) 12" in west station ( $\approx 200$  gal).
- Fill Well North of Bldg 600 w/ bentonite/concrete cap, remove backwash culvert - smooth area for stockpile liner (N of Bldg 600).
- Mel/Todd to finish piping @ VOR except for day tank.

0900 - Mel/Todd running piping thru floor @ VORTAC.

Bob stopped @ VORTAC - Pete/Chris/Rich finishing steel and debris hauling to landfill.

1000 Bob moved to well north of Bldg 600. Filled w/ dirt to within 1' of top of casing - Bob filled w/ Bentonite and covered w/ concrete.

Rich backfilled valve box area 10-12yd<sup>3</sup>

1030 Rich/Bob prepare to pump out sewage lift station between Bldg 102 &amp; 103. 20" water in 4' culvert.

1130 start pumping @ east lift station (102 & 103 bldg).  
Pete/Chris hauling steel and debris debris to landfill.  
Mel/Todd pressure testing lines @ VORTAC


1200 Lunch

1230 Finish pumping 102 &amp; 103 lift station - 185gal pumped.


1240 Bob/Rich @ lift station - too much head for pump - Bob using small sump pump to empty station.

1300 Todd/Mel/Dave/Bryan @ VORTAC - Mel reroofing rain guard on sump  
Rich w/backhoe transporting pipe threader to shop storage area.  
loading other equipment @ VOR to take to shop " " "

(C) Dave Corbett 8/29/97



No backfill available 'till Saturday.



1400 Todd/Mel finish plumbing @ VORTAC (except for day tank) pick up equipment & move to Bldg 205 (shop) to plumb.


Bob/Dave measure sewage lift stations and well North of Bldg 600

1430 Mel plumbing tank @ Shop.

8/29/97

Dave Ciddett


(81)




1515 Todd/Bryan/Dave/Rob @ east sewage lift station discuss removing piping/backfilling (pushing top of culvert approx. 2' by backfill),

Chris/Pete pumping out west sewage lift station (near 105 Bldg)

1530 Todd on excavator/Rich on backhoe backfill excavation @ well N. of Bldg 600 and smooth out area for 2nd stock pile






1700




← bldg 602 demolished



wells filled w/ bentonite



Measured wells for location drawings



River  
↓



8/30/97

Dave Corbett 83

0615 - Breakfast - WTX rain/overcast Low 38° High 50°  
0700 - H/S Mtg - General safety

0715 Pete/Chris/Rich - grouting wells South of Bldg 602

- Rich backfilling excavation N. of Bldg 205  
- City hauling backfill.

0800 Pete/Chris/Bob grouting wells <sup>at</sup> South of Bldg 602  
(2 random wells) - see Notebook 1 p. for depths  
9wt mud in casing - casing left in ground.

0900 Todd working on piping for Bldg 208 turn.

Mel painting fuel supply lines @ Bldg 205.

1000 Pete/Chris/Bob grouting westernmost of the 2 wells South  
of Bldg 602.

Todd/Mel @ shop piping/painting lines

1100 Rich backfilling suspected solvent excavation @ Bldg 205

1200 Lunch

1240 Rich backfilling excavation S. of Bldg 104 & 105


Pete/Chris/Bob pumping bentonite in well (West one) S  
of Bldg 602

1330 Met/Todd plumbing on FAA shop frame.

1400 Rich backfilling excavation N. of FAA shop (#205).


New Tank <sup>prepared to be</sup> moved in to position N. of 205 centered  
on N. wall.

04 Dave Corbett 8/30/97  
 1500 Rich excavates @ FSS for dry well.



1530 Pad (Bldg #205) constructed - new tank moved onto pad.

1600 Rich/Bob/Bryan - excavate west of FSS  
 2 attempts were made - Bryan concerned about buried cables - stops digging. Nothing found.  
 One attempt near rectangular bare spot - another south of same spot.  
 Stockpile North of Bldg 204



1730 Mel/Todd @ install of shop tank  
 Rich stock piling



8/31/97 8/30/97

Dave Corbett (85)

0615 - Breakfast WTX: overcast rain fog low 40° high 50°F


H/S Mtg - General

- schedule: lay liner between Bldg 600/300
- haul soil from FSS (contaminated)
- plumb Bldg 205 Tank.

0715 Rich/Pete/Chris - roll out liner between Bldg 600/300.  
Mel constructing unistrut support

0800 City trucks hauling contaminated soil from FSS to liner.

0830 Rich excavates for bollards @ Bldg 205  
Pete cut saunatubes for bollards. (double wrapped in plastic)



0900 Todd/Mel hanging fuel line supports  
Pete/Chris installing bollards  
Rich loading liner w/ soil from FSS.

0915 City loader/trucks moving stockpile N. of Bldg 205 to  
liner @ Bldg 600/300.

1000 OTHM pouring concrete around bollards @ Shop (205)


Consolidating stockpiles on liner between Bldg 600/300.

Plumbing Shop tank.

1200 Lunch

1245

Rich moving solvent suspected soil to lined stockpile



Rich moving gas contaminated soils to stockpile


Mel/Todd - started day tank installation @ VORTAC  
Chris

1400

Pete - set up pressure test on lines @ Shop bldg  
~~Pete runs pressure test. will run pressure test tomorrow~~

1500

Continue to construct soil stockpiles.



Piping @ VORTAC covered w/ plastic

1630

Rich continues to construct soil stockpile also  
City loader/trucks moving soil to stockpiles

Mel/Todd/Chris - day tank install @ VORTAC

745

end of shift

9/1/97

Dave Corbett

(87)

0615 - Breakfast - WTX - overcast Low 38° - high 48°F

0700 H/C Mtg / schedule  
- Rich finish soil stockpiles / bury concrete from Bldg 602 / cover wells N of Bldg 602  
- fill sewage lift stations

Mel/Todd - finish day tank & VORTAC  
Total stockpiles approx 1620 yd<sup>3</sup> - Todd's estimate  
Bob/Dave to sample soils from Bldg 600  
- collect 30 samples + 1 dup for 20 yd<sup>3</sup> excavated and stockpiled, also Gas soil stockpile


Gas Contaminated stockpile: Bldg 205 15-B-001 2-20%

|      |                |          |          |              |
|------|----------------|----------|----------|--------------|
| 0800 | TAL 97 PL 157S | West end | GRO/BTEX | (87.85 GRO)  |
| 0805 | TAL 97 PL 158S | Center   | GRO/BTEX | (87.82 BTEX) |
| 0810 | TAL 97 PL 159S | East end | GRO/BTEX | (87.69 GAS)  |
| 0815 | TAL 97 PL 160S |          |          | (87.46 BTEX) |

duplicate of 158S (87.55 GRO)  
(87.34 BTEX)  
(87.56 BTEX)  
(87.47 GRO)

Pete runs pressure test on lines.


Gas stockpile located between Bldg 100 & Bldg 105



#14  
and  
11/2/97

0830 Headspace to determine sample location (cool morning) may yield low OVM reading)

|             |                                 |
|-------------|---------------------------------|
| 1 = 1 ppm   |                                 |
| 2 = 29 ppm  |                                 |
| 3 = 34 ppm  | sample 157                      |
| 4 = 38 ppm  |                                 |
| 5 = 176 ppm | sample 158                      |
| 6 = 189 ppm | (dup location) sample 159 & 160 |
| 7 = 91 ppm  |                                 |




yield low OVM reading)

Mel/Chris/Pete - plumbing @ FAA shop bldg 205.  
Rich stockpiling contaminated soil.

0900

Rich stockpiling contaminated soil  
Mel/Todd/Chris/Rich @ install at Shop Tank.

0915 Pressure test on lines successful.




#15  
11/20/97

↑  
N  
moved to stockpile @ 100' W/S  
on 9/2/97

PL = pile

VORTAC Stockpile:



0945  
0950  
0955

TAL97PL161V  
TAL97PL162V  
TAL97PL163V

Vortac Stockpile (2yd<sup>3</sup>)  
Vortac " "  
duplicate of 162V

(87.47 BTEX  
87.73 GRO  
87.67 BTEX  
87.80 GRO  
87.31 BTEX  
87.90 GRO

Analysis for ↑ samples = GRO/BTEX/DRO/Pb.  
12 containers

0930

Rich moving stockpile N of Bldg 205 to stockpile #1 (#204)  
let compacting ballards e Shop. Rich adding 2' top of pit.

Mel/Todd leave to VORTAC

Bob/Dave go to VORTAC to sample contam. stockpile.

1015

Photographed Shop Tank install.

1030

Rich (baenhoe) excavating hole to dispose of concrete from  
Bldg 602 excavation.

Mel/Todd/Chris e VORTAC installing day tank.

1120

Pete preparing to paint ballards.  
Rich burying concrete from Bldg 602 wells.

1150

Preparing to pressure test lines e VORTAC.

1200


Lunch

9/1/97

Dave Corbett

(89)

1300 Bob/Dave measure #1 Stockpile located north of Bldg 204



cross section of east end:

$$A = \frac{1}{2}(11 \times 8)2 + (18 \times 8)$$

$$A = 232 \text{ sq ft} \times 91' \text{ L}$$

$$V = 2112 \text{ cu ft}$$

$$V = 2112 \text{ cu ft}$$

$$V = \approx 782 \text{ yd}^3 \text{ corrected} = 762$$

cross section of west end:

$$A = \frac{1}{2}(8.5 \times 8)2 + (15 \times 8)$$

$$A = 68 + 120$$

$$A = 188 \text{ sq ft.}$$

$$V = 188 \times 91$$

$$V = 17108 \text{ cu ft.}$$

$$V = 633.6 \text{ yd}^3$$

-20 yd<sup>3</sup> east end

613

$$1^{st} \text{ calc.} = 782 \quad 782$$

$$2^{nd} \text{ calc.} = 633.6 \quad 634$$

$$1416 \div 2 = 708$$

$$762 + 613 \div 2 = \underline{687 \text{ yd}^3}$$

1400 Pete painting piping @ Shop.

Mel/Chris @ VORTAC - finishing day tank install & pressure test.

Todd/w Dale Ericson @ equipment storage/FSS.

Rich @ FSS - ad abandoning well located SE of FSS.

(see p. 24)


1430 Bob/Dave measure #2 Stockpile located between Bldg 600 and Bldg 300.

Bryan wants to loan further for dry well crib 90' west of FSS. (Further west near left station.)

LIVE CORRECTION

7/11/71

#2 Stockpile located between Bldg 600/Bldg 300.



North End:  
 $x\text{-sec } A = 85.5 + 144$   
 $x\text{-sec } A = 230 \text{ sq ft.}$   
 $V = 230' \times 86'$   
 $V = 19780 \text{ cu ft.}$   
 $V = 733 \text{ yd}^3$

South End  
 $x\text{-sec } A = 105 + 160$   
 $x\text{-sec } A = 265 \text{ sq ft.}$   
 ~~$V = 265' \times 86'$~~   
 $V = 22790 \text{ cu ft.}$   
 $V = 844$

$788 \text{ yd}^3$   
 $- 50 \text{ yd}^3 \text{ (N-S end correction)}$

$738 \text{ yd}^3$

1500 Total in #1 & #2 stockpile est @ 1425 yd<sup>3</sup>.

Pete painting pipelines & shop.  
 Mel/Todd/Chris/Bryan @ VORTAC - pressure testing and finishing day tank.

1525 Bob measures sewage lift stations  
 West (by Bldg 105) LEL = 0%; O<sub>2</sub> = 20.8 OVM = 0 ppm  
 East (by Bldg 103) LEL = 0%; O<sub>2</sub> = 20.3 190 ppm = OVM\*

\*When pumping lift station OVM put hose in that was used for fuel - sheen on H<sub>2</sub>O; fuel mixed into lift station from hose.

9/1/97

Dave Corbett (91)

1530 Bob/Dave sample stockpile (ER) from excavation on west side of Bldg 600.

|      |             |                    |          |        |
|------|-------------|--------------------|----------|--------|
| 1530 | TAL97PL164S | Bldg 600 stockpile | DRO/BTEX | 87.41g |
| 1535 | TAL97PL165S | duplicate of 164   | DRO/BTEX | 87.87g |

Dave measured stockpile #2 toe (over highest point) to opposite toe - for liner dimensions of 50 x 100 - West to EAST = 48'.

1540 Mel/Chris/Todd @ VORTAC

Pete painting @ Shop  
Rich moving concrete ~~to message area~~ ~~from~~ ~~store~~ FSS to dump.

550 Pete painting @ FSS.  
Rick flattening STOCKPILE #2 w/ excavator.

600 Bob/Dave head to VORTAC. Power steering pump in van went out - returned to owner (Dale Erickson) tried to fix.

700 Bob/Dave @ VORTAC - tank & piping (inside & out) passed pressure test

Day tank installed/Vent on bldg installed - minor (9") plumb

Bollards painted/support post for fuel line painted.  
OHM loading up equipment.

Mel working w/ swivel hose connections.

Installation of day tank to spec w/ 2 additional <sup>each</sup> Ball valves on either side RAYON FILTER.

1730 Met w/ Bryan/Todd to discuss remaining schedule

- ✓ begin stockpiles (over lap cover on top of bottom lining)
- ✓ demo Bldg 30
- ✓ transfer fuel
- ✓ Paint @ VORTAC/FSS
- ✓ Bldg 600 stockpile
- ✓ sewage lift stations
- ✓ crib 90' west of FSS
- ✓ cut up temp fuel storage tanks
- ✓ remove temp fuel supplies
- ✓ 1000 gal tank @ VORTAC remove
- ✓ smooth out work areas/clean up

1800 - and get Pb (826) results  
- fuel lines - land fill etc  
- STOCKPILE screen/sample  
- JAI Friday 9/5/97

stairs & houses  
speed bump on road  
clean house  
pick up work area.  
VORTAC Floor clean  
ENG Bldg painting.

Tom Wolf + son  
700

ET

bol. equip

600

700

800

900

1000

1100

1200

1300

1400

1500

1600

1700

1800

LAKE CORNER 7/2/97

0615 - Breakfast WTX - overcast Low 37° high 48° F.

0700 H/S Mtg - OMM - Todd/Mel/Rich/Pete/Chris  
 - Cit<sub>2</sub> - Bob/Dave  
 - FAA - Bryan

- Backhoe safety - Level B in east lift station, if  
 OUM reading is high - LEL's in both lift stations.


0720 Todd/Mel/Chris to VORTAC to finish install, & painting  
 Pete painting  
 Rich moving 2yd<sup>3</sup> of soil from VORTAC to soil stockpile.

Bob/Dave to sample #1 & #2 stockpiles.

0800 Stock pile #2 (located between Bldg 300/Bldg 600)



See also  
 p. 90



\*30-1015 Headspace samples of Stockpile #2 taken @ 4' depth

|               |               |
|---------------|---------------|
| 1 = >1000 ppm | 5 = 864 ppm   |
| 2 = >1000 ppm | 6 = >1000 ppm |
| 3 = 167 ppm   | 7 = 41 ppm    |
| 4 = >1000 ppm | 8 = >1000 ppm |

PL = pile O = OTHER

Lab samples: Stockpile #2

| Time | Sample ID       | Location        | Analysis                  | Bottle WT. |
|------|-----------------|-----------------|---------------------------|------------|
| 1015 | 1 TAL97PL 166 O | 4' @ location 1 | DRO/BTEX                  | 87.41g     |
| 020  | 2 TAL97PL 167 O | 4' @ #2         | DRO/BTEX                  | 87.67g     |
| 025  | 3 TAL97PL 168 O | 4' @ #3         | " "                       | 87.32g     |
| 030  | 4 TAL97PL 169 O | 4' @ #4         | " "                       | 87.24g     |
| 035  | 5 TAL97PL 170 O | 4' @ #5         | " "                       | 87.38g     |
| 040  | 6 TAL97PL 171 O | 4' @ #6         | " "                       | 87.11g     |
| 045  | 7 TAL97PL 172 O | 4' @ #7         | " "                       | 87.24g     |
| 050  | 8 TAL97PL 173 O | 4' @ #8         | " "                       | 87.17g     |
| 055  | 8 TAL97PL 174 O | 4' @ #8         | DRO/BTEX Duplicate of #73 | 87.32g     |

ac



9/2/97

Dave Corbett

(93)

- 0900 Mel/Todd/Chris @ VORTAC installing (finishing) day tank.  
Pete painting @ shop.  
Rich moving backfill for lift stations.
- 0915 Called Mike w/ Punch list (see p. 91)
- 0930 Bob/Dave began screening/sampling @ Stockpile #2.
- 1000 Met w/ Bryan/Todd - suggested we consolidate our punch lists @ end of day. Asked Todd to inventory waste drums (how many, contents, quantity). Info will be relay to Mike D.
- 1015 Todd inventorying drums. / Bob/Dave finish screening #2  
Rich moving ER stockpile @ Bldg 600  
Pete painting  
Stockpile
- 1030 Mel/Chris @ VORTAC finishing day tank, painting  
Met w/ Bryan - he said go ahead on Test pits @ VOR/NDB.  
- discussed barging out OIM equipment / possibly swing deal w/ local equipment to demo Bldg. 30. Clean houses. <sup>used</sup>
- 1035 Bob & Dave prepare sample bottles/labels for Stockpile #2.
- Met w/ Bryan - Dave/Bryan/Jim Swalling (FAA) to tour sites after lunch. Bryan suggested Rich work on crib 90' west of FSS today and test pits @ NDB/VOR.
- 1100 Todd gave Dave inventory of waste drums, as follows:
- |      |                         |                                   |                 |
|------|-------------------------|-----------------------------------|-----------------|
|      | 2 ea. drums - 110 gals. | gasoline                          |                 |
|      | 3 ea. drums - 165 gals. | diesel                            |                 |
|      | 1 ea. drum - 1/3 full   | gasoline sludge                   |                 |
|      | 1 ea. drum - 1/3 full   | diesel sludge                     |                 |
| size | 2 ea. polydrums ?       | tank rinsate (assumed full - DPC) |                 |
|      | 1 ea. drum - 1/2 full   | diesel absorbents                 | solid vs liquid |
|      | 1 ea. drum - 1/3 full   | gasoline absorbents               |                 |
- These estimates do not include sludges/rinsate from temporary fuel storage tanks (15-B-009, 15-B-010, or tank from Bldg 602).
- 1130 Called Mike w/ waste drum inventory - left msg.
- 1135 Rec'd fax from Anthony. Phone rang - no fax came thru
- 1140 Left msg w/ Mike on punch list/schedule
- 1200 left msg w/ Mike on description of Pb paint samples.
- 1215 Lunch
- 1230 Met w/ Jim Swalling / Bryan - discussed site tour w/ Jim/Bryan/Dave
- 1240 Met w/ Todd - he indicated Mark Scanlon rec'd Pb paint (on interior) sample results - Pb present but @ low levels - below Level of concern.

(94) Dave Corbett 9/2/97


- 1245 Bob/Dave met Todd - discussed schedule of Test Pits, we will sample stockpile #1 before test pits.
- 1330 Called Mike/Anthony - discussed punch list / 8260 sample (out of temp specs) Pb samples.
- 1345 Called Mike - schedule - OK to go to SEA / think about reporting for Unalaska/Fanama. - DCentral available.

1400 Resampled suspected solvent pile (earlier samples out of temp specs.). Analysis required = 8260.

|      |                 |                                      |      |
|------|-----------------|--------------------------------------|------|
| 1500 | TAL 97 PL 154 S | Suspected Solvent pile from Bldg 205 | 8260 |
| 1505 | TAL 97 PL 155 S | " " " " " "                          | 8260 |
| 1510 | TAL 97 PL 156 S | " " " " " "                          | 8260 |

1520 Bob/Dave collected DRO/BTEX on suspected solvent pile from Bldg 205.

1520 TAL 97 PL 175 S Suspected Solvent pile from Bldg 205 DRO/BTEX 87.56



1525 Mel/Todd @ VORTAC  
Bryan/Dim @ shop after tour  
Rich/Chris covering ER piles.

Bob/Dave measure stockpile #1 for screening headspace samples and lab samples.


9/2/97

Dave Corbett

(95)

STOCKPILE #1 - located North of Bldg 204

See Also  
p. 89



Headspace Samples Stockpile #1

|               |               |
|---------------|---------------|
| 1 = 47 ppm    | 5 = >1000 ppm |
| 2 = >1000 ppm | 6 = >1000 ppm |
| 3 = 674 ppm   | 7 = >1000 ppm |
| 4 = >1000 ppm | 8 = 28 ppm    |

Field screening samples  
collected at depth of  
4' by 5

AND  
11/20/97

See diagram above for sample location

|                |                           |          |       |
|----------------|---------------------------|----------|-------|
| TAL 97 PL 1760 | 4' depth @ location # 1   | DRO/BTEX | 87.37 |
| TAL 97 PL 1770 | 4' @ # 2                  | DRO/BTEX | 87.11 |
| TAL 97 PL 1780 | 4' @ # 3                  | DRO/BTEX | 87.13 |
| TAL 97 PL 1790 | 4' @ # 4                  | DRO/BTEX | 87.14 |
| TAL 97 PL 1800 | 4' @ # 5                  | DRO/BTEX | 87.24 |
| TAL 97 PL 1810 | 4' @ # 6                  | DRO/BTEX | 87.26 |
| TAL 97 PL 1820 | 4' @ # 7                  | DRO/BTEX | 87.41 |
| TAL 97 PL 1830 | 4' @ # 8                  | DRO/BTEX | 87.51 |
| TAL 97 PL 1840 | 4' @ # 8 duplicate of 183 |          | 87.12 |

(96) Dave Corbett 9/2/97

1585 Met w/ Bryan / Jim Swalling

Issues:

- ✓ Fuel line penetration @ VOR / Bldg 600 any others.
- ✓ Tanks paint job - inspect - cover all. ~~to~~ fitting
- ✓ Tanks Decals H & D - table supply / return multiple locations (inside / out) 2 in / 2 out @ VORTAC.
- ✓ Shop door - replace belt and clean shop
- ✓ Manifects / MIKE - tank bottoms diesel mix w/ diesel = off spec. Not the same for gasoline. ANK vs. SEA
- ✓ Landfill letter - permission to use dump.

VORTAC Floor - Mop

9/9/97 ✓ VORTAC - pull old lines / caulk:

✓ Shop caulk wall penetrations

✓ VORTAC - old fuel level (if not used by Willows) wall penetration - pull old wires back - leave box / conduit

✓ cap end -

9/8/97 ✓ VORTAC - return line from engine (small w/ ridges) how to connect. Hose clamp doubtful. Screw flex onto black hose.

Quarters - blade work area - use leftover fill.

9/9/97 - seeding (hand scatter) Mel 9/8 9/9

- debris piping by tank farm

✓ behind shop

✓ - lift station

✓ - porches put back

✓ - plastic & sand bags.

- clean Bldg 100 #105

Helen

JAI / CAI - VOR engine start up - Mechanic on Friday 4 hr. run.

VORTAC engine start - Thursday or Friday (9/4 - 9/5)

Willows - VOR / 3 days Shop / 2 days

Will Stan Santistevic

Red Lines - one CH<sub>2</sub>OH / one to Jim

10 days after JAI second redline to Lillian

Red lines - tank location / valving / tank detail

leave copies

✓ Stockpiles - secure sandbagged / roped.

Antenna Pole sample results - will decide disposal

removed pole from Bldg 602

✓ Bldg 30 - if sample results on foundation could cover w/ plastic.

✓ VOR / FSS - rubber seals / envirotext. caulked 9/5/97 9/6/97

✓ Dan Willows - will fix grid ring @ VOR / ceilingometer @ FSS

✓ Backfill gray romex @ FSS

1600 ✓ FSS - throw breaker (W. side outlets) before digging

✓ Shop - chained upright to pipe stack.

(see p. 91) ROADS to decking area / ~~to~~ around shop.

minute  
NDB  
9/6/97


Pat / VOR

9/2/97

Dave Corbett (97)

NDB test pits:

1 pit North of dropline  
1 pit South of dropline




NOTES: from Bryan suggested location:

VORTAC Test Pits:

N. of road into VOR

1 N of road  
1 S of road



1620 Todd/Mel/Chris cover Stockpile #2 with blank cover & sandbags.

1630 Bob/Dave finish screening of stockpile #1 (North of Bldg 204).  
Collect lab samples prepared earlier.

1700 Rich/Todd/Mel/Chris begin covering Stockpile #1.  
Jim Swalling returns to Quarters area after dropping Bryan & Birport.

1800 Bob/Dave ready samples / complete COC's go get ice

(98)

Dave Contest 9/2/97

1830

Bob/Dave pack coolers; check samples sent w/ COC's  
Coolers will be taken w/ Bob when he leaves C Barn  
tomorrow 9/3/97.

1850

Pack some of our equipment for shipment to L-NE

1900

end of shift

9/3/97

Dave Corbett (99)

0615 - Breakfast - WTX cloudy low 40° high 56° F.

0700 H/S Mtg - Level B @ west lift station, buddy system  
backhoe / fuel transfer. Todd/Mel/Pete/Chris/Rich Atz Bob/Dave  
Schedule: F/A rep - Jim Swalling

Rich to smooth out/blade worn area, abandon lift  
stations

Mel to finish connections on Shop/VOR

Chris/Pete painting @ Shop/FSS/VOR

Tentative: Mechanic for generator start up Fri 9/5

JAI Mon/Tues 9/8 9/9.

0800 Bob left site

Met w/ Jim S. - schedule of JAI moved up to Fri 9/5

Tanks installed/painted - finished by Fri - but Veeder-Root would  
be started but not finished. Concrete still to pour @ sump  
@ VORAC

Rubber plugs for sump not available in Fairbanks/ANC - ~~OLTM~~  
trying to find some - may be 3-4 days.

FAA want mechanic on-site for JAI - Fri gen. start up.

0830 Called Anthony - 8260 resamples of suspected solvent  
stockpile collected yesterday (see p. 24 1400 hrs) taken  
along w/ 2 coolers to Fairbanks by Bob. Bob will ship  
the 2 coolers to the Redding CA lab and send the  
8260's to Anthony.

0900 Called Mike - discussed JAI schedule - FAA wants their  
mechanic on-site during JAI (see 0700 - 0800 hrs above).  
Veeder-Root system will not be completed by then.

0930 Pete painting @ FSS

Rich pumping H<sub>2</sub>O out of lift station (west one) by 105. <sup>Bldg.</sup>

Todd/Mel gone to get fuel truck from Dale Erickson to  
do fuel transfers.

Chris painting @ VORAC (including day tank vent).

1030 Rich (excavator) backfilling lift station near Bldg 105 after  
plugging 4 inlets w/ "THORATE" concrete patch (quick  
setting) by Thoro Products Inc.

1115 Met w/ Jim to discuss schedule for JAI

Keith Buchanan will do JAI (probably on Tues. 9/9)

Jim talked to FAA Mechanic - doesn't want to do  
4hr Gen test until VOR install complete (rubber boot for  
sump installed) because it is necessary to break fuel  
lines to put boot on sump. 4hr test scheduled for

(100) Dave Corbett 9/3/97

Monday afternoon - Mechanic arrives 10:30am - 11:00am on Monday 9/8.

Pete making up da sand bags for stockpile cover

1330 Todd gone to pick up Dan Willows @ lodge.

Jim/Bryans list: outstanding

Shop:

Veeder root @ shop

Clean/mop fix door

Tamra decals painting

FSS:

Find dry well  
remove temp fuel

VOR:

Veeder-Root

Clean/mop floor

Rubber boots for sump

Concrete around sump

Test pits

Quarters:

steps back in place

Grade roads

Bldg 600 wall penetrations

lift stations

Bldg 30 demo

Rope/sand bags on stockpile

misc clean up (plastic/pipes)

NOB:

Test pits

Other:

- Cut up/discard last 4 tanks

- Temp fuel area

- Wastes

- seeding

1400 Rich filling 3 inlet pipes w/ concrete and backfilling east lift station (near Bldg 103) Smashed lift station culvert 18" lgs. backfilled over it.



9/3/97

Dave Corbett (101)

1500 Dan Wilbous/Todd hauling equipment to VORAK

Mel/Chris - transferring fuel to new tanks @ VOR, FSS & Shop. 450gal pumped into Shop and VOR, 950gal pumped into FSS. 550 gal transferred to Dale Erickens truck. (extra)

1530 Todd get Pete w/ shovel & Rich w/ backhoe to dig trench @ VOR for Veeder-Root conduit.

Mel priming shop tank. Just finished starting up the FSS new tank checked underneath bldg for leaks, ran furnace for 15min. Warning fine. FSS temp fuel pump to fuel truck.

1600 Mel/Dave/Rich working on restarting Shop Furnace.

Jim - day tank painting - gray paint on day tank upper RT corner

1630 - Met w/ Jim S. to discuss JFI schedule

Dan Wilbous @ VOR installing Veeder-root (outside)

1700 Traced power from Furnace (Shop) to Breaker box - to thermostat - furnace won't run.




1500 Cleaning out cut up tanks drumming rivets.

1600 Met w/ Jim - discussed location of Veeder port on snap side - Jim will contact FAA mechanic for preference on location.

1700 Pete putting ropes between sand bags on soil samples.

1715 Jim/Dave @ VOR



(104) Dave Corbett 9/5/97

0615 Breakfast WTX foggy low 29° high

0700 Meet w/ crew H/S mtg

- backhoe safety

- torch safety

- moving steel to dump.

Schedule - OHM will put in ducobills this am.

Test pits @ NDB/VOR This pm.

General cleanup / pack equipment.

Met w/ Jim S - discussed red line drawings - prefer using FAA drawings if possible.

Dave gave vehicle to Pan Willows - using ATV need to arrange to get sampling equipment to NDB/VOR

0830 Called Mike - sample jar(s) for TOC, moisture, and specific gravity, # of containers. / Schedule JAL for Tues. Eng test (4hr) on Monday.

0900 Checked w/ Tanana Air on Shelby Tubes - nothing yet

Hel will bring ~~grass~~ grass seed back ~~at~~ when he returns Mon. 9/8.

1000 Rec'd FAX from Mike - Manifest will arrive Fed X later today -

1030 Dave does spill reports on last 4 tanks (used for fuel storage).

1100 OHM (Rich/Todd) put plastic protector over flex hoses that feed from tank to underground flex. "helical"

Pete (Chris) picking up debris / haul to dump.

1200 Lunch

1300 Pete/Chris cleaning up debris / organizing equipment

9/5/97 Dave Corbett

(105)

1330 Mel wrapping flex hose w/ helical wrap.

Called Mine - discussed straps on FSS tank - straps are 4" space between vents only 2 1/2"

Pete/Chris putting straps on Shop tank.

As OWM went to put the straps & bunhills on they noticed that the space between vent/pipe on top of tank were too narrow to allow the 4" straps.

Drawings show 2" interstitial space vent (on spill containment end, however 4" vent was installed on tank.

1400 This was relayed to Jim S/Mine D. for future reference and it was decided to notch straps to fit.

1500 Chris notched straps/painted & installed @ Shop FSS & VOR

1600 Pete collecting debris & hauling to dump.

Todd/Mel packing equipment.


1700 - Jim S/Dave go to VOR to map out test pit locations.

106) Dave Corbett 9/6/97 <sup>BDS</sup> LOCATION Bulk Density Sample  
 NOTE

0655 - breakfast WTX: Low 24° = high 58°F  
 HPMFg


0730  
 0830 Sampled @ 1st hole North of VOR N of Road.  
 Sampled 1-2' and 4-5' Permafrost. Sampled @ 5'.  
 0835 Area Moved to Black Spruce Forest on VOR Road.

0900 2nd Location @ North Road = VOR Sampled  
 0-2' and Permafrost @ 4'. No H<sub>2</sub>O Analysis  
 0830 TAL97PT185V 1'-2' bgs → 1' BDS ↑ 40' TO 1/5. Grav. Moisture  
 0835 TAL97PT186V @ 5' bgs



0900  
 0930 TAL97PT187V 1'-2' bgs  
 0935 TAL97PT188V @ 4' bgs

0900 OHM tries to prime fant @ VOR - checking for  
 air in lines. NO.  
 270 x 440' PROPERTY line



0945 TAL97PT189N  
 located @ N test pit

0930 Took samples @ N. test pit @ N OB. 1'-2' in organic  
 Layer @ end @ 4' where permafrost was  
 encountered.

9/6/97

Leave Corbett


(107)

0940 Jim/Dave/Mel @ NDB  
 - go 120' North of Drop link + 20' West dug to  
 10' all sandy silt  
 sampled @ 10' depth

0945 Jim S/Dave @ layout S Test pit @ NDB.

1000 Located BLM monument

Mel dug 10' Trench



1005 Hit grid road @ South test pit - will leave exposed  
 for JAL - Dan Willows will fix

TAL97PT190N 1'-2' @ South Test Pit

Sampled organic layer 1'-2' depth and @ 10' - sandy  
 silt all the way

TAL97PT191N @ 10' bgs South Test Pit.

1010 Finished test pits @ NDB.

1100 Went thru punch list w/Todd  
 - Pat Moore will finish road grading @ quarters.

1115 Fittings adjacent to snivels - will be added by Mel  
 on Monday, 9/8.

1130 - Things to do:

✓ 1) Measurement @ NDB & VOR Test pits Dave/Jim

✓ 2) Clean off tanks @ shop VOR/PSS. Mel

108) Dave Corbett 9/6/97

- 9/9 ✓ 3) Clean Bldg 100/105/VOR floor mop (Dave/Helen)  
9/9 ✓ 4) Pat Moore to smooth out work area (Quarters)  
9/8 ✓ 5) Crawl space inspection @ FSS (Mel)  
9/9 ✓ 6) seeding (Mel)  
9/9 ✓ 7) red line drawings (Dave)  
9/8 ✓ 8) Signs/posts (Dave) & (Mel)  
9/8 ✓ 9) pull old lines @ VOR remove temp fuel (Mel)  
9/8 ✓ 10) Final connections on gen @ VOR. (Mel)  
9/8 ✓ 11) Sample results on Red/White poles. (lab) @ H206T  
9/8 ✓ 12) Equipment on State Land (Fuel tanks) (Mel) Todd  
9/7 ✓ 13) Shop VR system (Dave)  
9/9 ✓ 14) Trash @ shop (Dave)  
9/9 ✓ 15) Mel's tools @ shop (Mel)  
9/8 ✓ 16) Benthite (Dave) Pat Moore  
17) Move ATT Tracer (Dave/Todd/Mel & Jim)  
9/7 ✓ 18) Grnd @ FSS 9/9 ✓ 21) Rope on stockpile ER all  
9/8 ✓ 19) Overfill valve @ shop / 20) Adapter to fuel tracer & tanks.

1300 Todd/Mel/Pete @ down area

- Todd labbing waste drums

- Mel covered washer Pb boxes from Bldg 80

1500 Decon backhoe/excavator

Rich leaves for home / <sup>also</sup> King Salmon

1600 Manifest completed - for Jim to sign.

1700 Jim/Dan W/Dave go to NDB site - repaired grad on radial wire dug up during test pit excavation.

1800 Dan installing VR @ shop

1900 - end

Rinsate blanks collected @ VOR Test Pit

1030 TAL97RB192 - 2 40ml VOA GRO/BTEX/8260  
- 1 1l amber w/H<sub>2</sub>SO<sub>4</sub> - PPO  
- 1 1l poly w/HNO<sub>3</sub> - Metals



9/7/97

Dave Corbett

(109)

0630 - Breakfast WTX: partly cloudy low 36° high 50°F

0730 Dan @ Shop installing Veeber-Roof

Grnd wire (no rods) "04" Cu wire will be laid in hand dug trench @ FSS - Grnd. to tank.

Called Todd - re grnd @ FSS

Met w/ Dan - he will be finished about noon - charter flight to pick him up @ 3pm.

1200 Packed equipment @ Bldg 100

1300 Met w/ OHM to discuss punch list.

Went to VOR for final measurement & check progress on punch list

1430 NDB - same

1530 Met Pat Moore/city - arranged out roads tomorrow.

OCorbett started see evening maps & sketches.

1630 W/MeR (OHM) doing punch list see p.108-


1830 Finish @ quarter clearing lady net for tomorrow.

1930 Pack equipment

2000 end



Save Space



(112)

Dave Corbett 9/9/97

X = done 9/9/97

- Keith Buchanan FAA
- Jim Swalling FAA
- Benny Williams FAA Mechanic
- Dave Corbett CHAM HILL

0930 VOR:

NOT TRUE

9/9/97 done

Mel will use  
 understand to  
 complete work  
 by Mel  
 1235

- 1) Keith - if return line outside broke - day tank would siphon out - call for fuel and empty 500gal tank. Need anti siphon valve on high point of return line. Alt is to block access (people & moose) from crossing lines between tank & VOR Bldg.
- 2) Keith - need hoop/ padlock on sump.
- 2a) Mop Floor
- Mel/Dave issue # 1 - no siphon will occur thru pump.

X ✓ 3) Keith - seal for sump lid to eliminate H<sub>2</sub>O in sump indicating leak from float on VR. Requires design change. (not in scope) Height of sum Design Issue

X ✓ 3a) Lock supplied by SSC @ FAA

X ✓ 4) Handles on tank valves need to be removed. Jim concerned about what happens to handles if removed.

FAAO

✓ 5) Filler adaptor for fueler to ensure capable of fueling

✓ 5a) Dipstick/chart - V scope  $\rightarrow$  Fairbanks  $\rightarrow$  Benny

X 9/9/97

✓ 6) Sealant on pipe threads on VR system (turning probe and intertidal probe boxes. V specs. Epoxy paint

X 9/9/97 Mel

✓ 7) Tie turnbuckles so vandals could not remove. Mel ~~doesn't~~ <sup>has</sup> have equip. to fix - Benny offered shop equip if present. Or use locknuts on turnbuckle.

FAA

✓ 8) VR not hooked up to phone - Jim - phone line ordered.

FAA Design  
 FAA Issue  
 1030  
 9/9/97 Mel

✓ 9) Pumps to run off generator - so pumps on day tanks won't run unless gen running. Tie pumps to generator power.

✓ 9a) Need circuit breaker to isolate day tank pumps.

VOR - inside

✓ 10) Decrease bend in fuel line (1/4" neo/rub) by tying hoses together. (4-5)?  $\rightarrow$  to Jim

✓ 11) Info Manual (3 copies) VR system (Dan) Day tank system.

on FAA LIST

Outside VR alarm lite - Jim called Dan - lite NOT hooked up. Decision by FAA. 12 1991

9/9/97

Dave Corbett


(113)

1130 @ FSS

- ~~X~~ Ceilingometer fix OK.
- ~~X~~ noted VR installed @ FSS after new bldg built
- ✓ ③ - dipping tanks. Need dipstick for 1000gal @ FSS. OTHM
- ✓ ④ - fuel chart OTHM for dipstick.
- X ✓ ⑤ - Turnpuckle locked on strays. Mel 9/9/97
- X ✓ ⑥ - Spill containment box. (FAA)
- ~~X~~ Temp of fuel / preheat fuel to furnace. - OK #1 fuel shouldn't gel. FAA worry
- X ✓ ⑦ Valve handles to go on Safety Board 3900.1A FAA reg
- X ✓ ⑧ label valve handle w/ tags. FAA worry on security.
- ✓ ⑨ Fueler adaptor for local same as other 2 tanks. Benny
- 9/9/97 ⑩ Remove H<sub>2</sub>O from spill containment X Mel 9/9/97
- FAA ⑪ Install VR @ New shop (mechanic wanted VR - Keith all tanks have V).
- X ✓ ⑫ Locks on fuel tanks SSC/KSA

1200 Shop

- X ✓ ① H<sub>2</sub>O in spill containment Mel 9/9/97
- X ✓ ② Turnpuckle issue Mel 9/9/97
- X ✓ ③ Valve levers (FAA) Benny
- X ✓ ④ Locks (FAA) spill containment Benny
- 9/9/97 ✓ ⑤ Paint VR base threads (between boxes on probes) and
- 9/9/97 VR on rear outside wall pentahat feeding into braided brass conduit Mel completed.
- X ✓ ⑥ Additional bollard @ Shop Mel 9/9/97



~~X~~ Benny - will furnace pump be adequate

A2VA-7116 Suntec 3 gal/hr 100-150 psi  
3450 ppm

✓ ⑦ Phone lines needed.

~~X~~ Outside alarm lite @ VR system. - see VOR - FAA decided

○ ✓ ⑧ New dipsticks/charts for shop (Todd) not to put lite w/ pump

~~X~~ FAA equip on ST land moved by FAA before project.

✓ ⑩ VR manuals!

X = eliminated

(114)

Dave Corbett 9/9/97

1315 Went over JAI PUNCH list see p. 112-113

↓

1345 Signed JAI cover sheet 9/9/97

1400 Punch list / Dave / Mel

1800 Dave / Mel go thru punch list - item completed  
listed on previous page

Finish getting equipment to Tanana Air.

Cleaning bldg 100/105 104.

No Sheldy tubes!

2000

end

9/10/97

Dave Cabett

(115)

0615 - Breakfast WTX: Partly Cloudy

0800 - Clear out hall w/ Starr's lodge

- " " " w/ Dale Eubank / Barrona Comm. Co.

1000 Arrange for Dale to get Equipment to Carlisle Trucking.

1030 - Go to airport & go to SEA.

1130 Arrive @ Home

off 9/11/97 Dave Cabett

(116)

Dave Cabett

9/12/97

- 0800 Copies of notes for O. Cabett/all documents  
original in overnight to M. Bennett/MNC.
- 1200 done!
- 1300 Expense report



PHOTO LOG 7AA TANANA 8/12/97

Photo log (41)

Roll #1 | TANK 15-B-002 | Set up for removing soil top of tank  
11/2/97 Facing EAST

Photo #2 - TOP of TANK 15-B-002 exposed, O/HM dismantling fuel lines (1/2") from tank to building Facing South

Photo #3 - Removing TANK 15-B-009 from perch/stank next to bldg 600 Facing North (AST)

Photo #4 O/HM dismantling the Tank Stand at bldg 600 Facing West (AST)

8/12/97

Photo #5 - 500gal Temporary tank behind FAA shop - Facing West

Photo #6 - Exposed tank #15-B-017, Bldg 103 - Facing South. 8/12/97

Photo #7 - Pulling Tank 15-B-017 @ Bldg. 103 - Facing South. 8/12/97

Photo #8 - Exposed Tank 15-B-011 @ Bldg 30 - Facing East 8/12/97

Photo #9 - Pulling tank 15-B-011 @ Bldg 30 - Facing East 8/12/97

8/13/97

roll #1

Photo #10 - Exposing top of 15-B-018 TANK. Facing East with backhoe

Photo #11 - top of TANK 15-D-008 exposed facing NE

Photo #12 - Top of Tank exposed 15-B-007 @ Bldg. 300 - facing West

Photo #13 - Excavation @ Bldg 103 - facing North.

Photo #14 - Excavation @ Bldg 30 Tank #15-B-011 - Looking South.

Photo #15 - Top of tank @ Block 3 Lot 2 #15-B-013 - Looking West.

Photo #16 - Backfilling @ Bldg 103 w/excavator. facing NE.

Photo #17 - Top of exposed tank @ Bldg 101 - facing south

Photo #18 - Top of exposed tank @ Bldg 204 - facing east TANK 15-B-003

Photo #19 - O/HM (Rich) burning bolts off manhole (lower) on bottom

8/14/97 of Tank # 15-B-015 (20,000gal) facing NE.

Photo #20 - Bldg 602 showing site of former shed removed

8/13/97 evening, river in Background - facing SW.

Photo #21 Time Transfer fuel setup @ Bldg 106 facing west DE

Photo #21 Time 1115 8/14/97 - O/HM preparing to pull pump 8/14/97

from the western most inactive well adjacent to Water Treatment Bldg. Facing South.

Photo #22 Time 1122 8/14/97 - O/HM (Pete/Mel) removing well pipe from west well (inactive). Facing South. steel

Photo #23 Time 1204 8/14/97 - O/HM (Mel/Pete) pulling PVC pipe from eastern most of the two inactive wells adjacent to W.Treat. BLDG #602 - Facing East.

Photo #24 O/HM using backhoe to expose pipeline between Bldg 602 and Bldg 103.

end of roll 1

Photo Log #2 Dave Corbett

- Photo #1 Time 1400 8/14/97 - Fuel distribution line between Bldg 602 and Bldg 103. Facing West.  
roll 2
- Photo #2 Time 1424 8/14/97 - Bldg 103 1 1/4" pipe from Bldg 602 Tee doc to 2" line running ~~west~~ north to Bldg 104. Facing North.  
roll 2
- Photo #3 Time 1426 8/14/97 - 1 1/4 to 2" Tee @ Bldg 103 - Facing West.
- Photo #4 Time 1448 8/14/97 - Trench running E-W and Tee to Bldg 104 facing West.  
roll 2
- Photo #5 Time 1457 8/14/97 - Valve Pit on 2" o.d line running N-S half way between Bldg 105 & Bldg 100. facing east.  
roll 2
- Photo #6 Time 1510 8/14/97 - Trench w/ 2 1/2" ad. pipeline running E-W from Bldg 600/Tank Farm area toward valve box half way between Bldg 105 & Bldg 100. facing East.  
roll 2
- Photo #7 Time 1610 8/14/97 - Pipeline running E-W south of Bldg 105 104 & 103. facing east - ditch on right to Bldg 30. Approx 300' to Bldg 602.  
roll 2
- Photo #8 Time 1625 8/14/97 - ~~E~~ N-S trench, west of bldg 100, 105 (on left) facing South (Valve box half way down trench).  
roll 2
- Photo #9 Time 1630 8/14/97 Valve box located 1/2 way in ~~N~~ between Bldg 100 & 105 (west side) - facing East.  
roll 2
- Photo #10 Time 0900 8/15/97 - Temp fuel storage area for drums bermed and lined - facing North.  
roll 2
- Photo #11 Time 0920 8/15/97 - Bldg 106 Tank 15-B-019 begin excavation facing SE.  
roll 2
- Photo #12 Time 0930 8/15/97 - Exposed tank still in place @ Bldg 106 Tank # 15-B-019 facing SE.
- Photo #13 Time 0933 8/15/97 - Lifting tank 15-B-019 @ Bldg 106 (1000gal) facing SE.
- Photo #14 Time Not used 11/20/97  
roll 2
- Photo #15 Time 1030 8/15/95 Tank 15-B-002 (Bldg 205) - Exposed tank in place facing South.  
roll 2
- Photo #16 Time 1035 8/15/95 Pulling tank 15-B-002 - facing South.
- Photo #17 Time 1145 8/15/97 - Exposed tank 15-B-008 in place ready to pull. facing SE.
- Photo #18 Time 1147 8/15/97 - Tank 15-B-008 being pulled. facing SE.
- Photo #19 Time 1150 8/15/97 - Sump bucket for draining pipelines.
- Photo #20 Time 1305 8/15/97 - Sump & bucket w/ pipeline in bucket. Facing SE
- Photo #21 Time 1400 8/15/97 - Pipeline between Bldg 105 & Bldg 30 - facing SW (line broken during excavation 2.5' bgs - draining fuel/H<sub>2</sub>O)

# Photo Log

(3)

- Photo # 22 - Time 1440 - 8/15/97 - Broken pipe beneath Bldg 30 while roll 2 excavating pipeline - facing SW.
- Photo # 23 - Time 1455 - 8/15/97 - DC 8/16/97
- Photo # 23 - Time 0800 8/16/97 - Pete & Chris (atm) getting setup in Level B for cleaning Tanks 15-B-014, 015, 016. Facing West.
- Photo # 24 - Time 0810 8/16/97 - Removing Tank 15-B-012 @ Bldg 602 roll 2 (Water Treatment Bldg). Facing SE.
- Photo # 1 - Time 0830 - 8/16/97 - Excavating soil from pipeline @ 6' to 20' on trench (see drawing p.16) Facing SE 8/16/97
- Photo # 2 - Time 0845 - 8/16/97 - Excavation @ hot spot @ 100' C" along fuel pipeline (see p.16) - facing East (near Bldg 103)
- Photo # 3 - Time 1130 8/16/97 - Testing reach of large excavator to see if it can push over Tanks 15-B-014, 015, 016. Facing West AND 11/21/97
- Photo # 4 - Time 1205 8/16/97 - Tank 15-B-016 pushed over. Facing West
- Photo # 5 - Time 1215 8/16/97 - Tank 15-B-015 pushed over. Facing West
- Photo # 6 - Time 1220 8/16/97 - Tank 15-B-014 pushed over Facing West
- Photo # 7 - Time 12415 8/16/97 - Tank 15-B-005 in place, Facing <sup>OC</sup> West
- Photo # 8 - Time 1416 8/16/97 - Tank 15-B-005 being pulled. Facing NW
- Photo # 9 - Time 1452 8/16/97 - Excavating @ Tank 15-B-013 facing West.
- Photo # 10 - Time 1523 8/16/97 - Pulling Tank 15-B-013 facing West
- Photo # 11 - pc 8/16/97
- Photo # 11 - Time 1735 8/16/97 - Block 3 lot 2 (T# 15-B-013) backfilled Facing S.
- Photo # 12 - Time 1805 8/16/97 - Excavation @ Bldg 106. Facing SE.
- Photo # 13 - Time 0735 8/17/97 - Bldg 101 - backfilled excavation. Facing SW
- Photo # 14 - Time 0740 8/17/97 - Bldg 100 - removing surface soil. Facing West.
- Photo # 15 - Time 0744 8/17/97 - Bldg 30 - backfilled excavation. Facing South
- Photo # 16 - Time 0745 8/17/97 - Pulling tank 15-B-007 @ Bldg 300 Facing SE
- Photo # 17 - Time 0855 8/17/97 - Pulling tank 15-B-004 @ Bldg 102. Facing West
- Photo # 18 - Time 0920 8/17/97 - Pulling tank 15-B-006 @ Bldg 100. Facing NW
- Photo # 19 - Time 1100 8/17/97 - Pulling tank 15-B-018 Bldg 104 Facing SE
- Photo # 20 - Time 1400 8/17/97 - Excavation @ Bldg 100 showing pipeline trench nearby - facing NW.
- Photo # 21 - Time 0800 8/18/97 - Tank 15-B-001 exposed (shop) Facing North
- Photo # 22 - Time 0802 8/18/97 - Tank 15-B-001 exposed (shop) Facing East
- Photo # 23 - Time 0845 8/18/97 - Pulling Tank 15-B-003 @ Bldg 204. Facing West
- Photo # 24 - Time 0855 8/18/97 - Pulling Tank 15-B-001 Facing South

# ④ Photo log

| Photo #    | Time | Date    | Description                                                                             | Facing       | Notes        |
|------------|------|---------|-----------------------------------------------------------------------------------------|--------------|--------------|
| Photo # 1  | 0920 | 8/18/97 | South end of tank?                                                                      | N            | 15-B-001     |
| Photo # 2  | 0922 | 8/18/97 | North end of tank                                                                       | S            |              |
| Photo # 3  | 0924 | 8/18/97 | West side tank                                                                          | E            |              |
| Photo # 4  | 0926 | 8/18/97 | East side tank                                                                          | W            |              |
| Photo # 5  | 0928 | 8/18/97 | Bottom of tank                                                                          |              |              |
| Photo # 6  | 0955 | 8/18/97 | Cutting hole in 15-B-001                                                                | Facing South | Tank 15-B-01 |
| Photo # 7  | 1045 | 8/18/97 | Top of tank 15-B-016                                                                    | Facing South |              |
| Photo # 8  | 1046 | 8/18/97 | Bottom of 15-B-016                                                                      | North        |              |
| Photo # 9  | 1047 | 8/18/97 | North side 15-B-016                                                                     | East         |              |
| Photo # 10 | 1048 | 8/18/97 | South side 15-B-016                                                                     | West         |              |
| Photo # 11 | 1150 | 8/18/97 | Cutting tank 15-B-016 in half                                                           | Facing SW    |              |
| Photo # 12 | 1330 | 8/18/97 | Top of 15-B-015                                                                         | Facing S     |              |
| Photo # 13 | 1331 | 8/18/97 | Bottom of 15-B-015                                                                      | N            |              |
| Photo # 14 | 1332 | 8/18/97 | East of 15-B-015                                                                        | W            |              |
| Photo # 15 | 1333 | 8/18/97 | West of 15-B-015                                                                        | E            |              |
| Photo # 16 | 1334 | 8/18/97 | Top of 15-B-014                                                                         | S            |              |
| Photo # 17 | 1335 | 8/18/97 | Bot of 15-B-014                                                                         | N            |              |
| Photo # 18 | 1376 | 8/18/97 | East of 15-B-014                                                                        | W            |              |
| Photo # 19 | 1337 | 8/18/97 | West of 15-B-014                                                                        | E            |              |
| Photo # 20 | 1340 | 8/18/97 | Cutting 15-B-016                                                                        | SE           |              |
| Photo # 21 |      | 8/18/97 |                                                                                         |              |              |
| Photo # 22 | 1515 | 8/18/97 | Overexcavating @ Bldg 102 15-B-004                                                      | Facing NW    |              |
| Photo # 22 | 1615 | 8/18/97 | Cutting Tank 15-B-015 (Tank 016 in foreground cut in pieces. 500gal tank in background) | Facing NW    |              |
| Photo # 23 | 1736 | 8/18/97 | Bldg 102 15-B-004, backfilling                                                          | Facing NW    |              |
| Photo # 24 | 1810 | 8/18/97 | Tank 15-B-015 cut in half                                                               | FACING W     |              |
| Photo # 1  | 0920 | 8/19/97 | Pipeline trench overexcavated 1-1/2'                                                    | Facing W     |              |
| Photo # 3  | 1440 | 8/20/97 | Pipeline trench (N-S, between State shop and FAA Shop, Mel compacting @ 832' marker)    | Facing S     |              |
| Photo # 4  | 1445 | 8/20/97 | Temporary fuel storage N of STATE shop                                                  | Facing NW    |              |
| Photo # 4  | 1530 | 8/21/97 | OHM @ test pit #1 Tank Farm                                                             | Facing SW    |              |
| Photo # 5  | 1630 | 8/21/97 | Test pits #1 & #2                                                                       | Facing west  |              |
| Photo # 6  | 0900 | 8/22/97 | Tank 15-B-018                                                                           | East side    |              |
| Photo # 7  | 0900 | 8/22/97 | Tank 15-B-018                                                                           | West side    |              |
| Photo # 8  | 0901 | 8/22/97 | Tank 15-B-018                                                                           | North end    |              |
| Photo # 9  | 0901 | 8/22/97 | Tank 15-B-018                                                                           | South end    |              |
| Photo # 10 | 0902 | 8/22/97 | Tank 15-B-018                                                                           | Bottom       |              |

# Photo log

(5)

|          |                      |         |                                             |
|----------|----------------------|---------|---------------------------------------------|
| Photo 12 | 0925                 | 8/22/97 | OHM cleaning inside Tank 15-B-018           |
| Photo 13 | 1130                 | 8-22-97 | Tank 15-B-017 West side                     |
| Photo 14 | 1131                 | 8-22-97 | Tank 15-B-017 East "                        |
| Photo 15 | 1132                 | 8-22-97 | 15-B-017 North end                          |
| Photo 16 | 1133                 | 8-22-97 | 15-B-017 South end                          |
| Photo 17 | 1134                 | 8-22-97 | 15-B-017 Bottom                             |
| Photo 18 | 1255                 |         | West side tank 15-B-004                     |
| Photo 19 | 1255                 |         | East                                        |
| Photo 20 | 1255                 |         | North                                       |
| Photo 21 | 1256                 |         | South                                       |
| Photo 22 | 1256                 |         | Bottom                                      |
| Photo 23 | 1256                 |         | USTs ready to be cut up. Facing South       |
| Photo 24 | 1257                 |         | Tank cut up area. Facing South              |
| Photo 1  | 1300                 |         | Tank 15-B-006 West side                     |
| 2        | 1300                 |         | East                                        |
| 3        | 1301                 |         | North                                       |
| 4        | 1301                 |         | South                                       |
| 5        | 1302                 |         | Bottom                                      |
| 6        | <del>1302</del> 1440 |         | Tank 15-B-007                               |
| 7        | 1441                 |         | South side                                  |
| 8        | 1441                 |         | North                                       |
| 9        | 1442                 |         | East                                        |
| 10       | 1442                 |         | West                                        |
| 11       | 1545                 |         | Bottom                                      |
| 12       | <del>1545</del> 1548 |         | Tank 15-E-001 Airport Rel. Sample Location  |
| 13       | 1550                 |         | Headspace Sample @ 15-E-001 N. Side oblique |
| 14       |                      |         | Tank 15-B-013 - North side West Side        |
| 15       | 1546                 |         | -013 - South side East Side                 |
| 16       |                      |         | -013 - East side North End                  |
| 17       |                      |         | -013 - West side South End                  |
| 18       | 1605                 | 8/22/97 | Temporary fuel supply @ FSS. Facing West    |
| 19       | 1635                 | 8/22/97 | North side T# 15-B-005                      |
| 20       | 1635                 | 8/22/97 | South " T# 15-B-005                         |
| 21       |                      |         | East 15-B-005                               |
| 22       |                      |         | West 15-B-005                               |
| 23       | 1640                 |         | Bottom 15-B-005                             |
| 24       | 1645                 | 8/22/97 | Misc. View of Yukon River                   |
| 25       | 1645                 | 8/22/97 | Misc View of Yukon River                    |

ROLL #

ROLL #

FACING NORTH - 8/22/97  
FACING East

AND 8/22/97

AND 8/22/97

AND 11/21/97

6

| Photo # | Time | Date    | Location / Description                        | Direction |
|---------|------|---------|-----------------------------------------------|-----------|
| 1       | 0845 | 8-23-97 | Tank 15-B-019 (1000 gal)                      | N         |
| 2       | 0846 |         |                                               | S         |
| 3       | 0848 |         |                                               | E         |
| 4       | 0849 |         |                                               | W         |
| 5       | 0850 |         |                                               | Bottom    |
| 6       | 0945 | 8/23/97 | Pipeline on south side of satellite dish      |           |
| 7       | 0955 | 8/23/97 | plugged pipeline (grouted)                    |           |
| 8       | 0955 |         | Tank 15-B-002                                 | S         |
| 9       | 0955 |         |                                               | ES        |
| 10      | 0958 |         |                                               | WE        |
| 11      | 0958 |         |                                               | Bottom    |
| 12      | 1000 | 8/23/97 | Grouted pipeline on N. side of satellite dish |           |
| 13      | 1001 | 8/23/97 | Grouted pipe under ST. shop fuel tank         | W         |
| 14      | 1002 | 8/23/97 | Grouted pipe under ST shop                    | Facing E. |
| 15      | 1050 | 8-23-97 | Tank 15-B-003                                 | N         |
| 16      | 1051 | 8-23-97 | 15-B-003                                      | S         |
| 17      | 1052 | 8-23-97 | 15-B-003                                      | E         |
| 18      | 1053 | 8-23-97 | 15-B-003                                      | W         |
| 19      | 1054 | 8-23-97 | 15-B-003                                      | Bottom    |
| 20      | 1130 | 8-23-97 | Tank 15-B-008                                 | West      |
| 21      | 1131 | 8-23-97 | " 15-B-008                                    | East      |
| 22      | 1132 | 8-23-97 | " 15-B-008                                    | North     |
| 23      | 1133 | 8-23-97 | " 15-B-008                                    | South     |
| 24      | 1134 | 8-23-97 | " 15-B-008                                    | Bottom    |

EXCAVATOR PHOTO PICTURE

| Photo # | Time | Date    | Location / Description             | Direction   |
|---------|------|---------|------------------------------------|-------------|
| 1       | 1325 | 8-23-97 | Tank 15-C-001 FSS - exposing tank. | Facing W    |
| 2       | 1345 | 8-23-97 | 15-C-001 FSS ready to pull         | Facing W    |
| 3       | 1352 | 8-23-97 | Pulling tank 15-C-001 FSS.         | Facing West |
| 4       | 1430 | 8-23-97 | Tank 15-B-011                      | West side   |
| 5       | 1435 | 8-23-97 | "                                  | East side   |
| 6       | 1437 | 8-23-97 | "                                  | North end   |
| 7       | 1440 | 8-23-97 | "                                  | South end   |
| 8       | 1440 | 8-23-97 | "                                  | Bottom      |
| 9       | 0830 | 8-24-97 | Set up Temp Fuel EVAPORATOR        | Facing East |
| 10      | 1300 | 8/24-97 | ORM excavating 15-A-001.           | Facing East |
| 11      | 1315 | 8-24-97 | Exposed tank ready to pull         | 15-A-001    |
| 12      | 1316 | 8-24-97 | Pulling 15-A-001                   | Facing NE   |

Roll 8 continued on p. 7 of Photo Log

# Photo log

pc

|                        |      |         |                                                    |
|------------------------|------|---------|----------------------------------------------------|
| 13                     | 1615 | 8-25-97 | OHM setting tubes for ballards @ VORTAC. Facing NE |
| 14                     | 0800 | 8-25-97 | Tank 15-B-001 (VORTAC) cutting tank East side      |
| 15                     | 0801 | 8-25-97 | Tank 15-A-001 - West side                          |
| 16                     | 0802 | 8-25-97 | Tank 15-A-001 North end                            |
| 17                     | 0803 | 8-25-97 | Tank 15-A-001 South end                            |
| 18                     | 0804 | 8-25-97 | Tank 15-A-001 Bottom                               |
| 19                     | 1030 | 8-25-97 | Test holes on West side Bldg 205 Facing North.     |
| 20                     | 1145 | 8-25-96 | New tank @ VORTAC; pouring ballards Facing W.      |
| 21                     | 1650 | 8-25-96 | 2nd tank (in place) @ FSS beneath bldg - Facing W. |
| 22                     | 1655 | 8-26-97 | Bldg 30 removing asbestos/Pb                       |
| 23                     | 1700 | 8-26-97 | " " "                                              |
| 24                     | 1715 | 8-26-97 | " " "                                              |
| END OF ROLL - SKY VIEW |      |         |                                                    |
| 1                      | 1145 | 8-26-97 | 15-E-001 BK @ Airport Rd - pushed over Facing W    |
| 2                      | 1145 | 8-26-97 | 15-E-001 " " pushing Facing W                      |
| 3                      | 1145 | 8-26-97 | 15-E-001 " " over Facing W                         |
| 4                      |      | 8-26-97 | 15-D-001 CUTTING BK Tank - Facing South            |
| 5                      |      | 8-26-97 | 15-D-001 CUT in half - Facing North                |
| 6                      | 1030 | 8-27-97 | Demolishing Bldg 602 (Facing S)                    |
| 7                      | 1031 | 8-27-97 | Demolishing Bldg 602 (" ")                         |
| 8                      | 1035 | 8/27/97 | Demolishing Bldg 602 (Facing S)                    |
| 9                      | 1040 | 8-27-97 | Setting up pressure test @ Bldg 205                |
| 10                     |      | 8/27/97 | ENSYS FIELD SCREENING LAB                          |
| 11                     |      | 8/27/97 | Asbestos Removal Bldg 30 Facing S                  |
| 12                     |      | 8/27/97 | Bldg 105 Stockpile/Trench Facing W                 |
| 13                     |      | 8/27/97 | Tank 15-D-1 Scrap Metal Facing S                   |
| 14                     |      | 8/27/97 | Asbestos Stockpile Bldg 30 Facing SW               |
| 15                     |      | 8/27/97 | Warning Sign, Bldg 30, Facing S                    |
| 1                      | 1100 | 8/27/97 | Stockpile N of Bldg 205 (Tank/pipeline excav.)     |
| 2                      | 1140 | 8/27/97 | Stockpile N of Bldg 102 (road)                     |
| 3                      | 1500 | 8/27/97 | Soil Stockpile between 104 & 105 Facing N          |
| 4                      | 1530 | 8/27/97 | Soil Stockpile @ South of Bldg 105 Facing N        |
| 5                      | 1600 | 8/27/97 | Soil Stockpile @ Bldg 30 trench Facing N           |
| 6                      | 1630 | 8/27/97 | Soil Stockpile Headspace (S of Bldg 300) Facing W. |
| 7                      | 1635 | 8/27/97 | Soil Stockpile N. of Bldg 600 Facing S.            |
| 8                      | 1645 | 8/27/97 | Soil Stockpile between #100 & 106 Facing E.        |
| 9                      | 1649 | 8/27/97 | Soil Stockpile between #100 & 101 Facing E.        |
| 10                     | 1658 | 8/27/97 | " " N. of Bldg 101                                 |
| 11                     |      | 8/28/97 | Soil Stockpile S. of Bldg 104, Facing S            |
| 12                     |      | 8/28/97 | Soil Stockpile S of Bldg 105, Facing E             |

Continued in Logbook # 2

Photo Log cont'd (8)

OMP  
11/24/97

OMP  
11/24/97

|    |         |          |                                                |
|----|---------|----------|------------------------------------------------|
| 13 | 8/28/97 | Bldg 205 | Soil Stockpile N of 205, FACING S              |
| 14 | 8/28/97 |          | Soil Stockpile W of Bldg 205, FACING E         |
| 15 | 8/28/97 |          | Soil Stockpile W of Bldg 205, FACING E         |
| 16 | 8/28/97 |          | Soil Stockpile E of FSS FACING S               |
| 17 | 8/28/97 |          | Soil Stockpile W of Bldg 205                   |
| 18 | 8/28/97 | Bldg 30  | North end                                      |
| 19 | 8/28/97 | Bldg 30  | North Foundation Yellow/Gray Pd Paint          |
| 20 | 8/28/97 | Bldg 30  | West side                                      |
| 21 | 8/28/97 | Bldg 30  | South end                                      |
| 22 | 8/28/97 | Bldg 30  | East side                                      |
| 23 | 8/28/97 | Bldg 30  | Pack Boxes <sup>Asbestos</sup> Pb Paint debris |
| 24 | 8/28/97 | Bldg 30  | Boxes on west side                             |
| 25 | 8/28/97 | Bldg 30  | North end - overall view                       |

|    |         |                      |                                                                           |
|----|---------|----------------------|---------------------------------------------------------------------------|
| 1  | 8/28/97 |                      | Soil Stockpile W of Bldg 30, FACING SOUTH                                 |
| 2  | 8/28/97 |                      | Soil Stockpile W of Bldg 30, FACING SOUTH                                 |
| 3  | 8/28/97 |                      | Soil Stockpile W of Bldg 30, FACING SOUTH                                 |
| 4  | 8/28/97 |                      | SEWER TANK CREATION, E of Bldg 300, FACING WEST                           |
| 5  | 8/29/97 |                      | BALTIMORE INSTALLATION, FSS, FACING NORTH                                 |
| 6  | 8/29/97 | 1415                 | Sewage pump station (east one) Bldg 103                                   |
| 7  | 8/29/97 | 1545                 | Sewage pump station (west one) Bldg 105                                   |
| 8  | 8/29/97 | 1630                 | leveling out stockpile #2 location (Bldg 300/600)                         |
| 9  | 8/30/97 |                      | TANK 15-C-1 FACING WEST, FSS Well Set Up                                  |
| 10 | 8/31/97 |                      | Installing Stockpile #2 (Bldg 300/600) FACING South                       |
| 11 | 9/1/97  | 105                  | Shop tank installed FACING East                                           |
| 12 | 9/1/97  | 106                  | Top of tank connections (Shop) FACING NE                                  |
| 13 | 9/1/97  | 107                  | Unistrut fuel line support (Shop) FACING E                                |
| 14 | 9/1/97  | 108                  | Overall Shop tank install FACING East                                     |
| 15 | 9/1/97  | 1125                 | Breaking up concrete bldg 602 - burying on West end <sup>facing</sup> NW. |
| 16 | 9/1/97  | 1140                 | Breaking up well box (east one) @ Bldg 602 FACING NE.                     |
| 17 | 9/1/97  | 1145                 | Burying concrete from well boxes Bldg 602 FACING SE.                      |
| 18 | 9/1/97  | <del>1600</del> 1600 | Bob working on our VAN (School Bus) Brone down.                           |
| 19 | 9/1/97  | 1700                 | VORTAC tank installation FACING NW.                                       |
| 20 | 9/1/97  | 1705                 | Day tank installation - unfinished.                                       |
| 21 | 9/2/97  | 0930                 | Sampling/screening Stockpile #2 <sup>Note: Facing N, red markers</sup>    |
| 22 | 9/2/97  | 1615                 | Sampling grid on Stockpile #1 FACING EAST.                                |
| 23 |         |                      |                                                                           |
| 24 |         |                      |                                                                           |
| 25 |         |                      |                                                                           |
| 26 | 9/3/97  | 1835                 | Left station @ Bldg 105 grouted 4 pipe in bottom                          |

> Bob rainbow photos



- Photo 1 Sc 9/4/97 WEST SIDE TANK 15-B-17, Bldg 106
- 2 9/4/97 Tanks (4 used for Temp Storage SOUTH END TANK 15-B-17 Bldg 106
- # 12 3 9/4/97 NORTH END TANK 15-B-19, Bldg 106
- 4 4 9/4/97 WEST SIDE TANK 15-B-19, Bldg 106
- 5 5 9/4/97 Day Tank Installation, VORTAC FACING SOUTH-EAST
- 6 6 9/4/97 SOUTH SIDE TANK 15-B-10, Bldg 600
- 7 7 9/4/97 NORTH SIDE TANK 15-B-10, Bldg 600
- 8 8 9/4/97 NORTH SIDE TANK 15-B-9, Bldg 600
- 9 9 9/4/97 SOUTH SIDE TANK 15-B-9, Bldg 600
- 10 10 9/4/97 EAST SIDE TANK 15-B-12, Bldg 602
- 11 11 9/4/97 WEST SIDE TANK 15-B-12, Bldg 602
- 12 1700hrs 9/5/97 - Y intersection e VOR w/survey stake facing NE.
- 13 9/6/97 0830hrs - Test pit N of VOR antenna facing S.
- 14 9/6/97 0840 - Test pit N of VOR Road (p. 103) facing S.
- 15
- 16 > Test pit @ N. of VOR Road (to VOR not main rd) facing NE.
- 17
- 18 9/6/97 - 0930 - Test pit (North end of NDB facing NW.
- 19 9/6/97 1000 - Test pit south of NDB. facing NW.
- 20 9/8/97 1500 - VOR Tank (Gen running) Facing NE
- 21 9/8/97 1500 - Fittings / piping / sump and supply and return lines @ VOR.
- 22
- 23
- 24
- 25
- 26 end of film (notebook pic) also VR/day tank.

- Roll # 13 1 Test Beginning Roll
- 2 9/8/97 1515 ~~Panorama of day tank & fitting~~ ENGINE GENERATOR CONNECTIONS
- 3 PIPING FROM GENERATOR TO DAYTANK
- 4 pipe connections from VR/day tank to DAYTANK AND FUEL FILTER
- 5 generator - gen running
- 6 DAYTANK CONTROL PANEL
- 7 DAYTANK INSTALLATION
- 8 PIPING FROM AST



Landspreading Area Photos

1. VORAC Rd. Intersection looking NE
2. " " " "
3. Timble for scale " " "
4. along N. side of Rd. looking E.
5. Proposed well location, E of intersection looking SW

6-11 personnel

Tuesday 5/15/98

TANANA Lead Sampling bldg 600

Bob Timble, Tony Wagner / CM-DH

0800 - Arrival at Garage, setup for Sampling

0920 - at bldg 600, prepare to collect surface soil samples  
8 oz, wide mouth clear jars

Sample Numbers

| No.           | depth | Time                     |
|---------------|-------|--------------------------|
| 7A1985L001S01 | 6"    | 0930                     |
| 02            | 18"   | 0930                     |
| 002501        | 6"    | 0935                     |
| 02            | 18"   | 0940                     |
| 003501        | 6"    | 0945                     |
| 02            | 18"   | 0945                     |
| 004501        | 6"    | 0950                     |
| 02            | 18"   | 0950                     |
| 03            |       | 0950 duplicate of 004502 |

14- east end of Outer Campground  
looking SW

15- " " " " looking S.

16- " " " " looking W  
behind shop

17- Area 3 1st drill setup  
look SW on a bedrock  
pipehole

18- " " " " " "




19- drill hole 1st hole 10:35 AM  
looking SE 5/29/58

20- Bob T Smiffy first hole

21-22 personal Yukon River

23- looking N on E side of  
Outer Campground drill hole  
set up on 1st hole

24- looking W between Row 2 of  
Outer bldgs from E side



Photographs

12 bldg 600 looking south  
dressing holes for lead samples

13 " " " " looking SW

**Asbestos Removal Specialists of Alaska**  
**Management Plan**  
**Daily Logs**



Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska  
Fairbanks, Alaska

**Lead-Based Paint (LBP) Management Plan  
Building 030 Tanana FAA Station  
Tanana, Alaska**

**August 21, 1997**

**PURPOSE OF PLAN**

It is the purpose of this plan to assure the removal of lead based paint (LBP) and LBP coated structures is completed without endangering the safety and health of the workers involved and without contaminating any portion of the facility. Guidance for this plan is drawn from 29 CFR 1926.62, the OSHA Lead in Construction Standard.

**SCOPE OF WORK**

The work consists of the removal of Lead Based Paint (LBP) from the exterior of building 030 at the Tanana FAA Station. This building has been abandoned and is scheduled for demolition.

**SPECIAL PROBLEMS ASSOCIATED WITH SCOPE OF WORK**

The lead abatement portion of this project appears from the present scope to be uncomplicated, and can be completed without any special problems.

**SEQUENCE OF LEAD REMOVAL OPERATIONS.**

The sequence of LBP removal operations will be determined by the General Contractor.

**NOTIFICATION OF OCCUPANTS OF PROPOSED WORK SCHEDULES**

The Lead Abatement Contractor will schedule the work with the General Contractor who will notify the Contracting Officer of the lead abatement schedule.

**ENGINEERING CONTROLS**

Engineering controls will be established as necessary to protect the facility from lead contamination and to protect workers from lead exposure. Engineering controls for the removal of the exterior LBP will consist of a polyethylene ground cover around the exterior of the building and a high efficiency filtered (HEPA) vacuum cleaner and a needle gun exhausted by a HEPA vacuum. Work practices and hygiene controls outlined below combined with the use of the HEPA vacuum and needle gun are expected to be adequate to maintain worker exposures below the OSHA Permissible Exposure Limit (PEL), in accordance with 29 CFR 1926.62, the OSHA Lead in Construction Standard.

*Containment Area:* No containment area is required for the exterior LBP removal work of this project.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska,  
Fairbanks, Alaska

*Decontamination Unit:* The Lead Abatement Contractor will provide a portable decontamination station with facilities for hand and face washing for LBP workers. The station will be provided with clean water, soap and disposable towels.

*Exhaust Ventilation:* Local exhaust ventilation will be provided for all power tools used to disturb LBP. The only such tool planned to be used is a needle gun. The exhaust ventilation will be provided with a HEPA-filtered vacuum cleaner. The Lead Abatement Contractor will use a HEPA-filtered vacuum cleaner directly as a local exhaust system when scraping loose flakes of paint from the exterior window trim as indicated in LEAD REMOVAL METHODS, below. No general area exhaust ventilation will be necessary for this job because the methods to be used will not generate any significant level of airborne dust.

## LEAD REMOVAL METHODS

- a. Place a polyethylene (poly) drop sheet on the ground below the work area. The ground sheet will be taped to the side of the building and stretch out on the ground approximately six feet.
- b. Position the HEPA vacuum cleaner on the tarp where the hose can reach all locations.
- c. Carefully remove the exterior siding.
- d. Lay the siding pieces in the disposal boxes.
- h. HEPA vacuum the poly to remove any debris.

## HYGIENE PROGRAM

The engineering controls, methods and personal protective equipment to be used are expected to assure that worker exposures to airborne lead dust will be far below the OSHA action level. The greatest lead exposure hazard on this project will be from ingestion rather than from inhalation. The Hygiene Program will assure that workers do not ingest lead due to careless hygienic practices. No consumption of food, beverages or use of tobacco products will be allowed in the regulated area. All workers will wash hands and faces thoroughly at the decontamination station upon leaving the work area before breaks and lunch time. Workers will be provided a clean break and eating area outside the regulated area.

## PERSONAL PROTECTIVE EQUIPMENT

Personal protective equipment (PPE) is required to assure that workers are not exposed to lead dust either by inhalation or by ingestion.

Workers will wear disposable Tyvek type coveralls with integral hoods and booties. Workers will don nitrile gloves which will be taped to the suit cuffs to provide a seal at the wrist.

It is expected worker lead exposures to be well below the ADOL PEL. However for this project workers will don half face mask air purifying respirators with high



Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska.  
Fairbanks, Alaska

efficiency particulate air (HEPA) filters. These respirators will provide an extra safety factor and will contribute to reducing the exposures to as low as reasonably possible. Respirators will be worn in accordance with the Lead Abatement Contractor's Respiratory Protection Program. All workers wearing respirators have medical approval, training and have been fit tested for the specific, NIOSH/MSHA approved, respirators used on the job.

#### **DECONTAMINATION OF EQUIPMENT**

The HEPA vacuum and needle gun will be decontaminated by a careful wipe down at the end of the project. Disposable hand tools will be disposed of with the project waste.

#### **REMOVAL OF EQUIPMENT AND TEMPORARY FACILITIES**

Once the lead paint abatement is complete and the site has passed inspection by the Contracting Officer, all temporary facilities will be removed, leaving the space clean, unobstructed and ready for the renovation work.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska  
Fairbanks, Alaska

### **EMERGENCY CONTINGENCY PLAN**

An emergency contingency plan is necessary to prepare for potential loss of engineering control systems or spills of waste materials that could threaten to contaminate areas beyond the containment area. The LBP is being removed using wet methods and airborne lead levels are not expected to be significant..

In the case of a spill, or discovery of unexpected lead levels on adjacent grounds, work within the regulated area will cease, workers will decontaminate, put on clean protective gear and assemble to clean up the spill or other source of contamination. The contaminated area will be delineated by inspection and spilled waste will be cleaned up using wet methods and the HEPA vacuum as appropriate. Workers will return to work in the regulated area only when the spill has been cleaned up entirely..

An emergency action plan is also necessary to address possible worker injury or fire in the work area. Emergency numbers will be posted by the project phone. In case of emergency, workers will be directed by the project foreman to leave the regulated area. In case of fire, workers will proceed to the nearest exit following a predetermined path identified in the pre-job safety meeting. Once workers are out, they will call the local emergency services from the nearest phone and summon assistance. In the case of an injury, workers will be directed to stop work and care for the injured employee. If the injury is serious the foreman or any other worker available will call the local emergency services to summon medical assistance from the medical department. Decontamination requirements will be dispensed with to expedite care for the injured person.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska  
Fairbanks, Alaska

### **HAZARDOUS WASTE MANAGEMENT PLAN**

The hazardous waste generated by the removal of LBP from steel railings is expected to consist of under 55 gallons of a lead-containing mass which will be collected in a drum with a tight fitting lid. All open waste handling and packaging operations will be done over a poly tarp or commercially available spill liner sufficient in size to contain a spill of the entire amount of material being handled. Waste packaged will also include used disposable suits and tools.

Trim pieces coated with LBP will be combined with related debris and the mixture will be sampled and tested according to the Toxicity Characteristic Leaching Procedure (Test method 1311 as defined by 40 CFR 261, Appendix II). If the extract from these waste materials contains lead exceeding five milligrams per liter of extract, the waste will be considered hazardous and the material will be packaged in drums and disposed of accordingly.

Hazardous waste will be disposed of via Phillips Environmental, Inc., 1813 East First Ave., Anchorage, Alaska, (907) 272-9007. The point of contact is Larry Wilkenson, P.E. See attachments for additional submittal items on the waste disposal facility. Qualifications of personnel who will be handling the waste on site are included in the personnel submittal.

No specialized equipment is expected to be needed for the paint removal or handling of the waste. LBP removal is expected to be completed in a few days. All wastes generated will be containerized for shipment the same day they are generated.

The cost for hazardous waste disposal is undetermined at this time because the full project scope is not yet available. Disposal costs will be included in a forthcoming schedule of values.

The Contractor will follow the Hazardous Waste Management Plan throughout the course of the project. Any deviations from the plan will be submitted to the Contracting Officer for approval in advance.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska.  
Fairbanks, Alaska

#### **HANDLING AND SITE STORAGE PLAN**

The containerized waste from the project will be stored on site, at a specific location approved by the Contracting Officer, pending pick up by Phillips Environmental. Shipment to a disposal facility is expected to be made within thirty days.

The Contractor will follow the Handling and Site Storage Plan throughout the course of the project. Any deviations from the plan will be submitted to the Contracting Officer for approval in advance.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska.  
Fairbanks, Alaska

**SAMPLING AND TESTING PROCEDURES**

In accordance with instructions from the waste disposal firm, the Contractor will pre-sample the paint. The sampler will remove a chip approximately one-half square inch in area, seal the sample in a plastic bag and send it to the waste handling firm for analysis. The Contractor will also send a material safety data sheet on the paint removal product to the waste disposal firm.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska.  
Fairbanks, Alaska

**WASTE DISPOSAL PLAN**

See attached submittal materials from Phillips Environmental.

Building 030 Tanana FAA Station  
Tanana, Alaska

Asbestos Removal Specialists of Alaska,  
Fairbanks, Alaska

### **AIR MONITORING PLAN**

It is expected that a crew of two will be working on this project. The Contractor will conduct full shift personal exposure monitoring on one worker each day. Sampling will be conducted using personal sample pumps and 37 mm mixed cellulose ester filter cassettes, closed face. Two consecutive samples (one morning, one afternoon) will be taken for each sampled worker spanning the entire work shift. Work shifts are expected to be eight hours long. Lunch periods in non-contaminated areas will not be sampled, but break periods will be sampled. Pumps will be pre- and post-calibrated to approximately 2.0 liters per minute using a primary standard in accordance with good industrial hygiene practice. Sample cassettes will be fastened in the worker's breathing zone. Each sample will be run for approximately four hours. Sample volumes will be approximately 480 liters. Sample times and volumes may be adjusted if dust loading is a problem.

Laboratory analysis will be completed by a facility accredited by the American Industrial Hygiene Association. Upon receipt of analytical results laboratory will calculate eight hour TWA's for sampled workers. Where work shifts exceed eight hours, the total exposure will be compressed into eight hours for comparison with the OEL. The Contractor will provide all results to site workers within five days of receipt and will also submit copies to the Owner's Representative.

The Contractor will follow the Air Monitoring Plan throughout the course of the project. Any deviations from the plan will be submitted to the Contracting Officer for approval in advance.







ASSOCIATED GENERAL CONTRACTORS OF ALASKA

1000 W. 11th Avenue  
Fairbanks, Alaska 99701  
Phone: 479-1111

July 26, 1994

TO: JACKIE RAY JOHNSON  
This letter is to certify that ASBESTOS REMOVAL has completed ...  
Continued Spills Training Class given by Don Williams, Safety  
Consultant, Alaska Department of Labor.

James W. Olson  
AGC Fairbanks

OHM PLEASANTON  
1000 W. 11th Avenue  
Fairbanks, Alaska 99701  
Phone: 479-1111

1/22

NAME: ROBERT PARKER  
JOB: ASBESTOS REMOVAL  
ADDRESS: 1117 17th  
PHONE: 479-1111

CLASS: ASBESTOS

COURSE: ASBESTOS  
C. PARKER, 200-200000  
1919 LAMBERT AVE  
FAIRBANKS AK 99701

**Certificate of Training**

J&J Associates is pleased to certify that  
**Robert F. Parker**  
has attended and successfully completed the  
**LEAD ABATEMENT WORKER TRAINING**  
in accordance with  
29 CFR 1926.82 and Title X 1021, TSCA 402 Title IV  
(EPA W/DOL, HUD, NIOSH)  
on the 14th day of December, 1994  
at Fairbanks, Alaska.

*Robert F. Parker*  
J&J Associates  
200-200000  
1919 LAMBERT AVE  
FAIRBANKS AK 99701

**Certificate of Training**

J&J Associates is pleased to certify that  
**Robert Parker**  
has attended and successfully completed the  
**LEAD ABATEMENT WORKER ANNUAL REFRESHER**  
in accordance with  
29 CFR 1926.82 and WAC 296-155-17626  
on the 23rd day of October, 1996  
at Fairbanks, Alaska

Expires October 23, 1997

*Robert Parker*  
J&J Associates  
200-200000  
1919 LAMBERT AVE  
FAIRBANKS AK 99701

**Environmental and Industrial Hygiene  
Consultants**

**CERTIFICATE OF TRAINING**

This certifies that  
**Robert F. Parker Jr.**  
has satisfactorily completed  
**40 hours of training in:**  
**Hazardous Site Operations and Emergency Response**  
in accordance with 29 CFR 1910.120 and Title 8 AAC,  
Alaska General Safety Code, Subchapter 10

*Robert F. Parker Jr.*  
April 22, 1992  
Carl H. Hansen  
Safety Officer, Lead Trainer

**Asbestos Academy of Alaska  
Fairbanks, Alaska**

**Certificate of Training**

This Certifies that:  
**Robert Parker**  
Has Satisfactorily Completed:  
**10-Hr. On-Site Refresher Training in:**  
**Hazardous Waste Operations and Emergency Response  
Hazardous General Site Worker  
Enhancing U.S.A. Petroleum Hydrocarbon Contamination**  
in accordance with 29 CFR-1910.120 and Title 8 AAC,  
and Alaska General Safety Code, Subchapter 10

*Robert Parker*  
April 12, 1994  
Carl E. Ompson, Emergency Operations and Safety Officer, Lead Trainer



UNIVERSITY OF ALASKA  
ANCHORAGE





### CERTIFICATE

NO. 00292

This is to certify that  
**Robert Parker**  
has completed the course of  
Frame, Tube & Clamp and  
System Scaffold Competent  
Person Training 8 Hours

Date: 8/26/97

Instructor *David Bond*



# **PHILIP**

## **ENVIRONMENTAL**

### **ALASKA DIVISION**

### *Recycling Solutions for Every Environment*

Philip Environmental is a full service, hands on, waste management company. Our personnel are experienced in all major environmental tasks including: environmental consulting, engineering, site assessment, site remediation, field screening, waste categorization/classification, waste consolidation, packaging, manifesting, hazardous/non-hazardous waste transport under US and Canadian regulations, and hazardous/non-hazardous waste disposal.

We provide an integrated mix of technical consulting services, project management expertise, field services, emergency response capabilities and hazardous waste management tailored to fit our customers' needs. These extensive in-house capabilities are unique to Philip, and allow us to avoid stacked overheads and mark-ups where often multiple layers of contractors are used, providing a "one stop shopping" option for our clients

Our Alaska personnel are at the fore front of a rapidly changing environmental picture. Philip's recently expanded services give us much more to offer and enable us to compete in a highly competitive field that demands a knowledgeable, cost effective means of cleaning up our environment while meeting strict regulatory guidelines. Philip Environmental has over 10 years of Alaskan environmental experience. The Philip Alaska Division currently serves the hazardous waste management and site remediation needs of over 150 Alaska customers, including long term contracts with Federal, State, Municipal, and large Corporate clients. The Alaska Division employes about 25 Alaskans year around and twice that during the peak summer seasons. This team is further strengthened by our ability to draw on additional expertise throughout the Philip organization, (approximately 3,500 employees strong), or from one of the many Alaskan firms we work closely with.

Philip's Alaska Division has particular expertise in working in remote locations. We have carried out remediation and hazardous waste management projects all over the State of Alaska (more than 70 remote locations), including the North Slope, the Seward Peninsula, the Pribiloffs, the Aleutian Islands, southeast Alaska, Kodiak Island, the Kenai Peninsula, and all along the Trans-Alaska Pipeline.

Philip Environmental's imaginative approach to difficult Alaska logistics is illustrated by the variety of transportation we have used to perform remediation and hazardous waste management projects. In addition to being a licensed hazardous waste transporter, Philip routinely uses the services of approximately forty (40) approved transporters within the State of Alaska utilizing every means of air, land, and water transportation available. Philip handles annually about 10 million pounds of waste in Alaska without incident.

Depending on the required treatment, the wastes are treated locally or sent to one or more of the Philip's four TSDF facilities on the west coast or in some cases direct to one of the many EPA approved facilities Philip has working relationships with. Philip's four Washington TSDFs are the Georgetown Plant, the Washougal Plant, the Kent Plant, and the Tacoma Plant.

Our broad range of clientele across the State of Alaska is testimony to our diversification and service driven approach. Customers benefit from our strength and resources to provide complete environmental management services in the most efficient and economical manner possible. Philip consistently adheres to the highest level of safety, compliance, and professionalism in all operations. Our clients have the assurance that all services are performed with the professional level of quality and dependability they have come to expect from Philip.

## Treatment, Recycle and Disposal Facilities

Philip is the owner/operator of 11 TSD facilities in the United States. Each facility is integrated into our waste management system providing a specific role. These plants have contractual ties to a number of end disposal companies. This system ensures unnecessary duplication and economies of scale in the waste treatment hierarchy. That hierarchy, as described by the EPA, is:

- Waste Reduction
- Waste Recycling
- Waste Reuse
- Waste Treatment
- Waste Incineration
- Waste Landfill


For most waste streams we try to establish a single - central receiving facility for all containerized waste. All receiving plants are designed, permitted and manage a wide range of hazardous waste codes. All waste streams received at the facilities is done so based on our Part B Waste Management Plan.

Elements include:

- A formal preshipment waste characterization waste approval process.
- Formal waste manifesting.
- Formal waste laboratory verification upon shipment arrival.
- Computerized waste tracking of all waste from receipt through treatment to end disposal.

Treated consolidated and stabilized wastes are shipped to our other facilities for further treatment and disposal, or to one of our end disposal subcontractors. Philip uses end disposal subcontractors for that portion of a project most applicable to their disposal function. These functions are defined as: (1) Incineration Program; (2) Recycling Program; (3) Fuels Program; (4) Landfill Program

All end disposal firm we use have long-standing contracts with Burlington. They are audited on a routine basis and are approved for a specific end disposal function. Burlington believes it is prudent to have at least two end disposal subcontractors for each disposal function.



### SUBCONTRACTOR SAFETY PERFORMANCE QUESTIONNAIRE

Name of Subcontractor: Asbestos Removal Specialists of AL  
 Address of Subcontractor: 1189 Van Horn Road Fairbanks AK  
 SIC Code: \_\_\_\_\_  
 Project: DANA EPA Station  
 Date: 8/20/97

Please use your OSHA No. 200 logs to record the number of injuries and illnesses for the last three (3) years. A copy of each OSHA No. 200 log from the last three (3) years must be attached to this questionnaire. PLEASE NOTE: This form should be attached to CH2M HILL requests for bid. Subcontractors should return the completed form with their bid to the Contract Administrator (KA). The KA and others will review it and use the information in selection of the subcontractor.

| YEAR                                       | 1997  | 1996  | 1995  |
|--------------------------------------------|-------|-------|-------|
| Number of Fatalities                       | 0     | 0     | 0     |
| Lost Work Day Cases                        | 0     | 0     | 0     |
| Incident Rate <sup>1</sup>                 |       |       |       |
| Severity Rate <sup>2</sup>                 | 0     | 0     | 0     |
| OSHA Recordable Incident Rate <sup>3</sup> | 36.02 | 19.3  | 44.0  |
| Number of Hours Worked                     | 19342 | 20742 | 18163 |
| Total Number of Employees on Your Payroll  | 15    | 20    | 15    |

- <sup>1</sup> The following formula is used for calculating the Lost Work Day Incident Rate: 
$$= \frac{\text{Number of Lost Work Day Cases} \times 200,000}{\text{Number of Hours Worked}}$$
- <sup>2</sup> The following formula is used for calculating the Severity Rate: 
$$= \frac{\text{Number of Lost Work Days} \times 200,000}{\text{Number of Hours Worked}}$$
- <sup>3</sup> The following formula is used for calculating the OSHA Recordable Incident Rate: 
$$= \frac{\text{Number of Recordable Cases} \times 200,000}{\text{Number of Hours Worked}}$$

1. List your company's Experience Modification Rate (EMR) for the three (3) most recent years:

|      | Interstate | Intrastate |
|------|------------|------------|
| 1997 | ---        | 1.4        |
| 1996 | ---        | 1.71       |
| 1995 | ---        | 2.07       |

Please provide a letter from your insurance carrier that certifies the above EMR rates. If EMR is greater than 1.0, please attach a written explanation of the methods that are being implemented by your company to reduce this rate.

08/18/97 MON 14:20 FAX 907 277 8738

CH2M HILL ANCH

@003

2. List all activities your company will be performing on CH2M Hill  
 Projects: LEAD ABATEMENT

3. Has your company received an OSHA (or State OSHA) citation within the last five (5) years?  
 Yes  No  If yes, please explain (on a separate page) type of citation, fine or penalty assessed, and explanation of final resolution (including fines paid). Were the citations contested/vacated? What corrective actions were taken?

4. Does your company have a written occupational safety and health program?  
 Yes  No  We reserve the right to request copies of your health & safety program.

5. Does your company conduct field safety inspections to determine compliance with applicable regulations and procedures?  
 Yes  No   
 Who conducts these inspections? PRESIDENT OR VICE PRESIDENT  
 How often are safety inspections conducted? WHEN VISIT JOB SITES

6. Does your company have the following on your staff or on retainer?

|                                | Yes                      | How Many                 | Staff                    | Retainer                            | No                                  |
|--------------------------------|--------------------------|--------------------------|--------------------------|-------------------------------------|-------------------------------------|
| Occupational Physician*        | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| Certified Industrial Hygienist | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> |
| Certified Safety Professional  | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |
| Certified Health Physicist     | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/>            | <input checked="" type="checkbox"/> |

\* Board Eligible or Board Certified

7. Does your company have an orientation program for new hires? Yes  No

8. Has your company implemented any of the following training programs?

| Yes                                 | No                       | N/A                      |                                        | Yes                                 | No                       | N/A                      |                               |
|-------------------------------------|--------------------------|--------------------------|----------------------------------------|-------------------------------------|--------------------------|--------------------------|-------------------------------|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Asbestos                               | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Forklift Operations           |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Bloodborne Pathogens                   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hazardous Waste (40-hour)     |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Confined Space Entry                   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hazard Communication          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Construction (OSHA Certified 10 Hours) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Laboratory Safety             |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Construction (OSHA Certified 30 Hours) | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Lead                          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | CPR and First Aid                      | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Lockout-tagout                |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cranes and Hoists                      | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hearing Conservation          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Electrical Safety                      | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Personal Protective Equipment |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Fall Protection                        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Radiation Protection          |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Fire Extinguishers                     | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Respiratory Protection        |
|                                     |                          |                          |                                        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Trenching & Excavation        |
|                                     |                          |                          |                                        |                                     |                          |                          | Competent Person              |



08/15/87 MON 11:20 FAX 907 277 8736

CH2M HILL ANCH

000

9. Does your company have a program in place to discipline workers that perform unsafe work practices? Yes  No

10. Does your company have written Accident Investigation Procedures? Yes  No

11. Does your company have a home office or corporate safety representative who will audit this job?  
Yes  No   
If Yes, Name: John Adams Title: V. P. PRESIDENT

12. Does your company currently maintain a program in compliance with applicable state "Right to Know" laws and the OSHA Hazard Communication Standard? Yes  No

13. Does your company currently maintain an Injury and Illness Prevention Program in compliance with applicable state regulations? Yes  No  N/A

14. Describe your company's medical surveillance program:  
Yearly Physicals for All Workers

15. Does your company hold "toolbox" safety meetings? Yes  No   
If yes, how often? Weekly

16. Has your company worked for CH2M HILL in the past three years? Yes  No   
If so, what year and what project manager were you working for?  
Year: \_\_\_\_\_ Project Manager: \_\_\_\_\_

17. The undersigned warrants and represents the data provided in this document is accurate in all respects.  
Name of Firm: ASBESTOS REMOVAL SPECIALISTS of ALASKA INC.  
Completed by: JOHN ADAMS  
Title: V. P. PRESIDENT  
Date: 8-20-97

**CH2M HILL use only**  
Reviewed by: \_\_\_\_\_ Date: \_\_\_\_\_  
Acceptable:  Yes  No  
Entered into database by: \_\_\_\_\_ Date: \_\_\_\_\_  
If no, please send to Regional HSM for review.



| Name of Employee | Work Location       | Work Performed               | Start/Stop Total |
|------------------|---------------------|------------------------------|------------------|
| Robert Parker    | Shop                | Load Tools + Equipment       | 7:30 - 8:30      |
|                  | Airport             | Mobilize and                 | 8:30 - 10:00     |
|                  | Outside Quonset Hut | Setup for Lead Paint Removal | 10:00 - 2:00     |
| E. Jay Buoncore  |                     |                              |                  |
|                  |                     |                              | No lunch         |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |
|                  |                     |                              |                  |

Comments: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Robert Parker  
 Foreman Signature  
 8-25-97  
 Date

WORK PERFORMED TODAY: (describe removal procedures, amount of area contained, ACM removed, etc.)

Today we mobilized and set up for lead paint removal from outside of the Ft Quanset hut, Tanana, AK.

We packed tools and equipment, went to the airport and flew to Tanana, AK. No one from the board contractor there to pick us up. We caught a ride with a local to Jake's Tanana Lodge and checked in. Warbelos air had taken some of our equipment to the pit site and some to Jake's.

We walked to the pit site and made contact with Brian Long, the F&A Rep. He showed us the Quanset hut and went over scope of work. The O&M guys were working on a different pit site. Later in the day I met Bob Trebble of O&M Hill and Todd Hiltner of O&M. Both companies are joint venture. We also went over scope of work.

All vehicles are being used so we borrowed Jake's 4 wheel drive to transport equipment from the lodge to the pit site. One of the guys showed up and helped us with one load in hut.

At lunch we got gas for the weed eater and generator. Then cut down the tall grass around the huts. The grass

Problems or Change Order Work Encountered Today:

Lead paint chips in it so we will dispose of the grass as lead contaminated.

We set up area around Quanset hut for lead paint removal.

I put up lead warning tape approx. 20' out around the huts. Put up a decon station in the North east corner of containment area. The decon consist of a 10mil poly wash basin with ~~two~~ <sup>one</sup> ~~to~~ <sup>to</sup> keep water in, a 5gal bucket of water

Visits & Conversations:

(Quote conversation as accurately as possible, list persons name and time of conversation)


and bathing, operated the shower pump and a drain. After washing off we will soak up water with absorbent rag, and disposed of as lead contaminated. I also put up lead warning signs around the huts.

We will be putting the the lead painted fiber board siding in poly lined cardboard boxes. Boxes will be secured to wooden pallets with wood screws and washers. Boxes will be placed on 10 mil reinforced poly with beams made of dirt under the poly. We made the box storage area and put two boxes together today.

We'll begin removal tomorrow.

Sketch or paste a pre-drawn containment area into the space below. Detail the exact location of Decon - Neg. Air Machines - Air samples - Bulk samples

**\*\*Note: If a paste/taped on work area is used then all involved parties must sign through the copy sketch onto the actual page!**



| AIR MONITORING:     |  | (Don't list personnels here. Enter them in TWA section below) |         |               |         |
|---------------------|--|---------------------------------------------------------------|---------|---------------|---------|
| Total sample count  |  | SAMPLE NUMBER                                                 | RESULTS | SAMPLE NUMBER | RESULTS |
| Area: _____         |  | _____                                                         | _____   | _____         | _____   |
| Personnels: _____   |  | _____                                                         | _____   | _____         | _____   |
| Field Blanks: _____ |  | _____                                                         | _____   | _____         | _____   |

| TWA   | Name  | sample # | time /cc | sample # | time /cc | sample # | time /cc | 8 hr. TWA |
|-------|-------|----------|----------|----------|----------|----------|----------|-----------|
| _____ | _____ | ( )      | _____    | ( )      | _____    | ( )      | _____    | _____     |
| _____ | _____ | ( )      | _____    | ( )      | _____    | ( )      | _____    | _____     |

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 signature \_\_\_\_\_ date \_\_\_\_\_

**Legend**

- BE - Baseline Environmental
- BA - Baseline work area
- AM - Area Monitor (inside)
- EM - Environmental (outside)
- CM - Clearance Monitor
- PM - Personal Sample
- EX - Excursion sample


- Decon
- Air Filtration
- load-out station
- sample location





Sketch or paste a pre-drawn containment area into the space below. Detail the exact location of Decon - Neg. Air Machines - Air samples - Bulk samples

**\*\*Note: If a paste/taped on work area is used then all involved parties must sign through the copy sketch onto the actual page!**



| AIR MONITORING:      | (Don't list personnels here. Enter them in TWA section below) |         |               |        |
|----------------------|---------------------------------------------------------------|---------|---------------|--------|
| Total sample count   | SAMPLE NUMBER                                                 | RESULTS | SAMPLE NUMBER | RESULT |
| Area: <u>1</u>       | _____                                                         | _____   | _____         | _____  |
| Personnels: <u>1</u> | _____                                                         | _____   | _____         | _____  |
| Field Blanks: _____  | _____                                                         | _____   | _____         | _____  |

|           |                                                                                                                                                         |       |       |       |       |       |       |       |           |
|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------|-------|-------|-------|-------|-------|-------|-----------|
| TWA _____ | sample # _____                                                                                                                                          | _____ | _____ | _____ | _____ | _____ | _____ | _____ | _____     |
| Name      | $\left( \frac{\text{time}}{\text{vol}} \right) + \left( \frac{\text{time}}{\text{vol}} \right) + \left( \frac{\text{time}}{\text{vol}} \right) / 480 =$ |       |       |       |       |       |       |       | 8 hr. TWA |
| _____     | $\left( \frac{\text{time}}{\text{vol}} \right) + \left( \frac{\text{time}}{\text{vol}} \right) + \left( \frac{\text{time}}{\text{vol}} \right) / 480 =$ |       |       |       |       |       |       |       | 8 hr. TWA |
| Name      |                                                                                                                                                         |       |       |       |       |       |       |       |           |

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Josh Tucker  
signature

8-26-97  
date

**Legend**

|                              |   |                 |
|------------------------------|---|-----------------|
| BE - Baseline Environmental  | ☒ | Decon           |
| BA - Baseline work area      | ☐ | Air Filtration  |
| AM - Area Monitor (inside)   | ☐ | load-out static |
| EM - Environmental (outside) | ☐ |                 |
| CM - Clearance Monitor       | ☐ |                 |
| PM - Personal Sample         | ☐ |                 |
| EX - Excursion sample        | ⊗ | sample location |



DAY OF WEEK: Tuesday

WORK PERFORMED TODAY: (describe removal procedures, amount of area contained, ACM removed, etc.)

All vehicles for us to use and the general contractor stayed at a different place so we walked to the job site.

We pulled out generator and tools from storage area. The generator is for the high volume air sample pump and any other tools we might need.

We suited up and began lead painter fiber board removal from outside of the sun set hut on the East side and top. The paint is in very bad shape! It is cracking and peeling the fibers are curled up. About one third of the paint is gone. Some on the ground. Next to the hut. The fiber board is badly weathered and water soaked. We are trying to take the board down in full sheets but it is just falling apart. Unavoidable!!! I put a poly drop sheet on ground next to the place on the side we are working to catch paint chips and other debris like the metal trim pieces covering the cracks between each fiber board sheets.

All is painted and removed of as lead's kind that is not come out with the fiber board are pulled and put

Problems or Change Order Work Encountered Today:

in boxes as lead.

T. T. Middleton was on site this morning to see how the job was going. The boxes he sent down here for disposal were the wrong ones. He is going to send the right ones (EPA approved hazardous material boxes) later today when he gets back to town. Right now we are just stock piling the fiber board and debris on the 10 mil poly storage area and covered with poly at end of day.

Visits & Conversations:

(Quote conversation as accurately as possible, list persons name and time of conversation)

We continued removal all day. East, top and West side have been abated.

I ran one personal sample and one area sample all day.

No boxes showed up by end of day!





WORK PERFORMED TODAY: (describe removal procedures, amount of area contained, ACM removed, etc.)

We continued lead painted fiber board removal this morning on the North and South ends of the hut. There were approx. ~~12~~ twelve bolts on each end wall for supports, they had yellow-lead paint on them so I cut them off with a sawzall and put in the boxes as lead contaminated. There is a ~~two~~ two in a half foot skirt all the way around the hut. It is made of one by six boards (wood) and is painted a light blue or gray color. It seems to have the same lead yellow paint under the gray paint. I bring it to Bob Trebbles attention. He had me take a bulk sample of the paint from the skirting.

It is not in our scope of work to remove any lead history! We did not remove any of it!

I also took a bulk sample of the wood frame from North, East and West sides of the hut. As it is our scope of work to take samples of the structure behind the lead painted fiber board. I gave all the samples to Bob Trebble.

Problems or Change Order Work Encountered Today:

The new boxes arrived in the plane around 2:00 PM. We went and picked them up at the airport and took back to the site with a borrowed truck. We put the boxes together and lined them with six mil poly bags that we made for the boxes. Only five boxes came and we filled all five up by end of day.

The boxes are secured to pallets and placed in lead storage areas on 10 mil poly with berms.


Visits &amp; Conversations:

(Quote conversation as accurately as possible, list persons name and time of conversation)

Boxes are covered with poly to keep rain off!

Sketch or paste a pre-drawn containment area into the space below. Detail the exact location of Decon - Neg. Air Machines - Air samples - Bulk samples

**\*\*Note: If a paste/taped on work area is used then all involved parties must sign through the copy sketch onto the actual page!**



| AIR MONITORING:     |  | (Don't list personnels here. Enter them in TWA section below) |         |               |        |
|---------------------|--|---------------------------------------------------------------|---------|---------------|--------|
| Total sample count  |  | SAMPLE NUMBER                                                 | RESULTS | SAMPLE NUMBER | RESULT |
| Area: _____         |  | _____                                                         | _____   | _____         | _____  |
| Personnels: _____   |  | _____                                                         | _____   | _____         | _____  |
| Field Blanks: _____ |  | _____                                                         | _____   | _____         | _____  |

TWA \_\_\_\_\_

Name \_\_\_\_\_

sample # \_\_\_\_\_ time /cc \_\_\_\_\_ + ( \_\_\_\_\_ time /cc \_\_\_\_\_ ) + ( \_\_\_\_\_ time /cc \_\_\_\_\_ ) / 480 = \_\_\_\_\_ 8 hr. TWA

Name \_\_\_\_\_

sample # \_\_\_\_\_ time /cc \_\_\_\_\_ + ( \_\_\_\_\_ time /cc \_\_\_\_\_ ) + ( \_\_\_\_\_ time /cc \_\_\_\_\_ ) / 480 = \_\_\_\_\_ 8 hr. TWA

COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

signature \_\_\_\_\_ date \_\_\_\_\_

**Legend**

- BE - Baseline Environmental
- BA - Baseline work area
- AM - Area Monitor (inside)
- EM - Environmental (outside)
- CM - Clearance Monitor
- PM - Personal Sample
- EX - Excursion sample

- Decon
- Air Filtration
- Lead-out static
- sample location

# DAILY LOG

Date 8-28-97


## PROJECT

Number: \_\_\_\_\_  
 Name: FAA Quonset Hut  
 Location: Tarawa AK.

Temperature  
 Exterior AM: 40  
 PM: 60  
 Interior AM: \_\_\_\_\_  
 PM: \_\_\_\_\_

Day of Week  
Thursday  
 Weather  
 AM: cloudy  
 PM: 11-11

Is abatement underway?



Pre-existing conditions: \_\_\_\_\_

2. Is HVAC system deactivated? \_\_\_\_\_
3. Is Electrical locked out? \_\_\_\_\_
4. Are respirators in use during set-up? \_\_\_\_\_ Type: \_\_\_\_\_
5. Are protective suits in use? \_\_\_\_\_ Type: \_\_\_\_\_
6. Was area precleaned? \_\_\_\_\_
7. Are critical barriers established? \_\_\_\_\_
8. Are items in work area covered/sealed in 6 mil poly? \_\_\_\_\_
9. Desc. surfaces not covered with poly: \_\_\_\_\_
10. Is the decon set-up? \_\_\_\_\_
11. Is decon equipped with clean-shower-equip. room? \_\_\_\_\_
12. Number of air filtration devices on site? \_\_\_\_\_
13. Number of neg air units needed: \_\_\_\_\_  
 \_\_\_\_\_ / 21750 = \_\_\_\_\_  
 (length\*width\*height) = cubic ft. # neg air
14. Are all penetration sealed? \_\_\_\_\_
15. Are workers wearing : hard hats: \_\_\_\_\_  
 : safety boots: \_\_\_\_\_  
 : safety glasses: \_\_\_\_\_
16. Is poster-board set-up displaying all required posters? \_\_\_\_\_

1. Is neg. pressure sustained? N/A
2. Methods used to identify neg pressure and proper air flow: N/A
3. Critical barriers and containment area checked to insure integrity? yes note repairs \_\_\_\_\_
4. Are wet methods being used? yes
5. Are Hepa vac's being used? yes
6. Is removed ACM being promptly bagged? N/A
7. Are bags labeled? N/A
8. Type of respirator used? 1/2
9. Are all workers wearing : Hardhats yes  
 : Steel-toed boots yes  
 (circle one): safety glasses or full face resp..
10. Type of suit's used: TYVEKS
11. Were the disposable suits examined for rips and mended or changed? NO
12. Employee's using proper Decontamination proc.? yes
13. Was entrance to decon controlled? yes
14. Were any workers observed smoking, eating, drinking, or observed removing their respirator while in containment? If so, who? NO
15. Was work area cleaned up today? yes

**VISITOR LOG**  
 List visitors name - company - reason for visit

\_\_\_\_\_

\_\_\_\_\_

Paul Hill  
for CH2M Hill  
8/28/97

\_\_\_\_\_

Robert Parker  
ARSA  
8/28/97

- (answer 17-24 only if disposal was performed today)
16. Disposal method: Industrial Vac-hand load out-no disp. \_\_\_\_\_
  17. Was load-out decon used? \_\_\_\_\_
  18. Was acm double-bagged? \_\_\_\_\_
  19. Were bags labeled for asbestos? \_\_\_\_\_
  20. Was owner name & address placed on bags? \_\_\_\_\_
  21. Total amount of disposal: \_\_\_\_\_
  22. Disposal manifest filled out? \_\_\_\_\_ Manifest # \_\_\_\_\_
  23. Was copy of disposal Manifest given to office? \_\_\_\_\_
  24. # of pictures taken today: 09
  25. Was unknown ACM discovered today? NO If so, list: location, quantify the amount and contact office.
- Is abatement completed today? YES if so, was final inspection performed? yes By whom? Bob Trebble  
 Refer to final inspection report # \_\_\_\_\_ at back of log book.
- Did all personnel and visitors fill our sign-in log? yes



WORK PERFORMED TODAY: (describe removal procedures, amount of area contained, ACM removed, etc.)

I recovered five more boxes this morning. We put two more together and filled them with remaining lead fiber board and debris. We also ~~took~~ raked up and picked up paint chips that were on the ground around the building that was there previously before we started removal. The grass, dirt and paint chips were put in a box. We also used a kapa vacuum to pick up small paint chips off the ground and other chips stuck to the building's frame and insulation.

At 2:00pm Bob Tibble did a final inspection of our work and work area. He said everything looked good!! Our contract is completed!

After inspection we covered all the boxes with poly and put lead caution tape around all of them. I also put up a lead warning sign on the outside of the poly covering the boxes.

We cleaned and repaired all our tools and equipment in the job tuff bin boxes. We may be coming

Problems or Change Order Work Encountered Today:

Back to do the skirting so I left all our tools here. Brian gave us a storage area in one of the Ft + bin us on site. I put lead poly down on the floor to protect the carpet. All our stuff is on top of the poly. Storage house # 101

The Quanset but we removed ~~the~~ siding from #030.

Visits & Conversations:

(Quote conversation as accurately as possible, list persons name and time of conversation)

Total amount of lead painted fiber board removed and boxed up.

1170 SQ. FT - Fiber board

2 Cubic Yards of contaminated grass and dirt.

There is a total of 7 filled boxes of lead debris approx. 2 cubic yards per box!





